
NEW SOUTH GLASGOW HOSPITALS (NSGH) PROJECT

Adults & Childrens Hospital



Brookfield Multiplex Europe

RDD MASTER SCHEDULE

Status
Reviewable Design Data - Issued for Approval

Prepared by	
Checked by	

DATE OF 1ST ISSUE

26/03/2014
REVISION DATE

Document Number
BCL-AC-XX-SH-001

Revision
39

Rev		Date	Drw	Revision Notes	Chk	App
39		26/03/2014	BM	Updated drawing issues.		
38		26/02/2014	BM	Updated drawing issues.		
37		29/01/2014	BM	Updated drawing issues.		
36		18/12/2013	BM	Updated drawing issues.		
35		27/11/2013	BM	U, dated drawin_ issues.		
34		29/10/2013	BM	Updated drawing issues.		
33		25/09/2013	BM	Updated drawing issues.		
32		28/08/2013	BM	Updated drawing issues.		
31		31/07/2013	BM	Updated drawing issues.		
30		25/06/2013	BM	Updated drawing issues. Car Park Drawings Added		
29		29/05/2013	BM	Updated drawing issues		
28		24/04/2013	BM	Updated drawing issues		
27		27/03/2013	BM	Updated drawing issues		
26		27/02/2013	BM	Updated drawing issues		
25		30/01/2013	BM	Updated drawing issues		
24		09/01/2013	BM	Updated drawing issues		
23		28/11/2012	BM	Updated drawing issues		
22		31/10/2012	BM	Updated drawing issues		
21		26/09/2012	BM	Updated drawing issues		
20		29/08/2012	BM	Updated drawing issue and land Gillespies return dates		
19		25/07/2012	BM	Updated drawing issue and return dates		
18		27/06/2012	BM	Updated drawing issue and return dates		
17		30/05/2012	BM	Updated drawing issue and return dates		
15		28/03/2012	BM	Updated drawing issue and return dates		
14		29/02/2012	BM	Updated with Mercury, ZBP information		
13		10/02/2012	BM	Updated with Mercury and ZBP information		
12		26/11/2011	BM	Updated in line with NA Design Strategy Review Programme Summary		
11		31/08/2011	BM	Amendments as DS comments 31/08/11		
10		30/08/2011	BM	bined NA, GIL & M&E schedules.(M&E Dates 6 Month Lookahead		
08		25/082011	NA	Dates adjusted		
07		16/08/2011	NA	Re-formatted with Worksheet per RDD Item; Title sheet, Revision Notes sheet, Contents sheet and hyperlinks added; DT issue proposed issue dates added (to date required by Consultant)		
06		03/08/2011	GB	NHS comments added: issued to Design Team (DT) for issue date input		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

BCL-AC-XX-SH-001

Item	Submission	Page Reference Item	Page
1	Block Plans - 1:500 Adjacency Layouts	1	1
2	Departmental Layouts - 1:200 Department Plans	2	1
		2	2
3	Room Layout Drawings - 1:50 Fixtures & Fittings	3	1
		3	2
4	Equipment - Room Data Sheets	4	1
5	Internal Room Elevations	5	1
		5	2
		5	3
		5	4
		5	5
6	Fire Strategy	6	1
7	External Finishes	7	1
		7	2
8	Hard Landscaping	8	1
9	Soft Landscaping	9	1
10	External Furniture	10	1
11	Interior Design Public Space	11	1
12	Interior Design Public Corridors	12	1
13	Wall & Floor Finishes	13	1
		13	2
		13	3
14	Wall Protection, Handrails & Balustrades	14	1
15	Plumbing Fittings / Hardware	15	1
16	Sanitary/IPS Panels	16	1
17	WC Cubicles & Prefab Panels	17	1
18a	External & Internal Doors, Door Furniture & Ironmongery	18a	1
		18a	2
18b	Internal Glazed Screens including Schedules	18b	1
19	Light Fittings all Areas	19	1
20	Ceiling Layouts	20	1
		20	2
21	Reception Desks & Nurses Stations	21	1
22	Blinds & Curtains	22	1
23	Lifts & Escalators	23	1
24	Group 1 Fitted Furniture	24	1
25	Schedule of Components for M&E	25	1
26	Bedhead Layouts	26	1
27	Public Lighting Design	27	1
28	Public Art	28	1
29	External & Internal Signage	29	1
30	Electric Fittings	30	1
31	Mechanical & Electrical Drawings to reflect Architects 1:50's for Rooms & Departments	31	1
		31	2
		31	3
		31	4
		31	5
		31	6
		31	7
		31	8
		31	9
		31	10
		31	11
		31	12
		31	13
		31	14
		31	15
32	AGV's	32	1
33	Access and Maintenance Strategy	33	1
34	Radiation Protection	34	1
35	Acoustics	35	1
36	General Joinery	36	1
37	Drainage	37	1
38	Hoists	38	1
39	Catering Equipment	39	1
40	Renal Panel Fixing Heights	40	1
41	Car Park 1	40	1

1 BCL-AC-XX-SH-001

						1st Submission									2nd Submission									OVERDUE
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+4 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
Item	Submission	Comments																						
1	Block Plans	1:500 Adjacency Layouts																						
		STATUS: These are approved under Appendix K.	GIL	GIL-EW-XX-PL-700-000	Masterplan GA	07/10/11			11/10/2011							The following matters are shown on the 1:500 scale adjacency layouts and landscape drawings:									
			GIL	GIL-EW-XX-PL-700-001	Existing Site-1	07/10/11			11/10/2011							The following matters are shown on the 1:500 scale adjacency layouts and landscape drawings:									
		The following matters are shown on the 1:500 scale adjacency layouts and landscape drawings:	GIL	GIL-EW-XX-PL-700-002	Existing Site-2	07/10/11			11/10/2011							The following matters are shown on the 1:500 scale adjacency layouts and landscape drawings:									
		(1) The points of access to and within the Sites and the buildings	GIL	GIL-EW-XX-PL-700-003	Existing Site-3	07/10/11			11/10/2011							The following matters are shown on the 1:500 scale adjacency layouts and landscape drawings:									
		(2) The relationship between one or more buildings that comprise the development	GIL	GIL-EW-XX-PL-700-004	Site location & context	07/10/11			11/10/2011							The following matters are shown on the 1:500 scale adjacency layouts and landscape drawings:									
		(3) The adjacencies between different Hospital departments and corridors	GIL	GIL-EW-XX-PL-700-005	Outline of New Building Overlay	07/10/11			11/10/2011							The following matters are shown on the 1:500 scale adjacency layouts and landscape drawings:									
			GIL	GIL-EW-XX-PL-700-006	Reference Grid	07/10/11			11/10/2011							The following matters are shown on the 1:500 scale adjacency layouts and landscape drawings:									
		Aspect of review:																						
		Site and whole hospital opration	NA	NA-XX-B1-PL-252-010	Basement Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	5	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
		Relationship to exisitng operations	NA	NA-XX-00-PL-252-010	Ground Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	3	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-01-PL-252-010	First Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	3	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-02-PL-252-010	Second Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	3	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-03-PL-252-010	Third Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	3	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-04-PL-252-010	Fourth Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	3	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-05-PL-252-010	Fifth Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	3	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-06-PL-252-010	Sixth Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	3	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-07-PL-252-010	Seventh Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	4	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-08-PL-252-010	Eighth Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	3	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-09-PL-252-010	Ninth Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	3	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-10-PL-252-010	Tenth Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	3	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-11-PL-252-010	Eleventh Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	3	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-12-PL-252-010	Twelfth Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	3	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-13-PL-252-010	Thirteenth Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	2	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	
			NA	NA-XX-14-PL-252-010	Fourteenth Floor Plan - Departmental Adjacencies					App K Date			App K Status		02/09/2011	02.09.11	2	06/09/2011	09.09.11	04.10.11	12/10/2011	A	15/11/2011 BMCE-TRANSMIT-006707	

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

2 2 BCL-AC-XX-SH-001

						1st Submission									2nd Submission								OVERDUE
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE TRANSMITTAL NO	Date Response Required from Board (+4 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
2	Departmental Layouts	1:200 Department Plans																							
	Departmental Layouts - Co-ordinated B&W 1:200's	STATUS: These are approved under Appendix K.	NA	NA-XX-B1-PL-252-100	Basement Plan - K tchen FM Stores Distribution Bed Maintenance & AGV Charging		30/09/10			15/10/2010		21/10/2010	B		02/09/2011			06 09/2011		D E P A R T M E N T A L L A Y O U T C O L O U R D R A W I N G S S U B M I T T E D - B M C E - T R A N S M I T - 0 0 5 0 0 9					
			NA	NA-XX-B1-PL-252-101	Basement Plan - Kitchen FM Stores Distribution		30/11/10			06/12/2010		14/12/2010	A		02/09/2011			06 09/2011						
			NA	NA-XX-00-PL-252-100	Ground Floor Plan - NSGH Entrance Reception and Atrium Space		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
		The following matters are shown on the 1:200 scale department layouts:	NA	NA-XX-00-PL-252-101	Ground Floor Plan - NCH Rehab		22/09/10			01/10/2010		21/10/2010	A		02/09/2011			06 09/2011						
		(1) The adjacencies between different Hospital departments and corridors	NA	NA-XX-00-PL-252-102	Ground Floor Plan - NCH Entrance and OPD		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
		(2) The quantity description and area (in square metres) of these rooms and spaces shown on the agreed Schedule of Accommodation	NA	NA-XX-00-PL-252-103	Ground Floor Plan - NCH Observation Ward / Child Protection / Sanctuary		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
		(2) The location of he inter-relationships between rooms within a department.	NA	NA-XX-00-PL-252-104	Ground Floor Plan - NCH Emergency Department/ Decontamination Unit		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-00-PL-252-105	Ground Floor Plan - NSGH Emergency Department		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-00-PL-252-106	Ground Floor Plan - NSGH Acute Assessment		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-00-PL-252-107	Ground Floor Plan - NSGH Radiology / Medical Illustration		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-00-PL-252-108	Ground Floor Plan - NCH Radiology		22/09/10			01/10/2010		21/10/2010	A		02/09/2011			06 09/2011						
		Aspect of review:	NA	NA-XX-00-PL-252-109	Ground Floor Plan - NSGH OPD / Rehab & Therapies		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
		Clinical functionality	NA	NA-XX-01-PL-252-100	First Floor Plan - NSGH Restaurant Sanctuary and Atrium Space		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
		Room relationahips w thin departments	NA	NA-XX-01-PL-252-101	First Floor Plan - NCH Theatres / Interventional Radiology and Radiology		22/09/10			01/10/2010		21/10/2010	A		02/09/2011			06 09/2011						
			NA	NA-XX-01-PL-252-102	First Floor Plan - NCH 23 Hour Unit		22/09/10			01/10/2010		21/10/2010	A		02/09/2011			06 09/2011						
		NOTE: The Ceiling Layouts noted in item (3) above are provided as indicated in the Reflected Ceiling Layouts section below.	NA	NA-XX-01-PL-252-103	First Floor Plan - NCH Critical Care (PICU) / Cardiology Ward / Support / MDU and Special Feeds		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA	First Floor Plan - NSGH CCU and Cri ical Care (1 of 2)		22/09/10			01/10/2010		21/10/2010	A		02/09/2011			06 09/2011						
			NA	NA-XX-01-PL-252-105	First Floor Plan - NSGH Critical Care (2 of 2)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-01-PL-252-106	First Floor Plan - NSGH Stroke Ward / MDU / Pre Assessment		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-01-PL-252-107	First Floor Plan - NSGH Radiology		22/09/10			01/10/2010		21/10/2010	A		02/09/2011			06 09/2011						
			NA	NA-XX-01-PL-252-108	First Floor Plan - NSGH Nuclear Medicine		22/09/10			01/10/2010		21/10/2010	A		02/09/2011			06 09/2011						
			NA	NA-XX-01-PL-252-109	First Floor Plan - NSGH OPD & Pre-op Assessment		22/09/10			01/10/2010		21/10/2010	A		02/09/2011			06 09/2011						
			NA	NA-XX-02-PL-252-100	Second Floor Plan - NSGH Atrium		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-02-PL-252-101	Second Floor Plan - NSGH Dermatology Ward + Plant		22/09/10			01/10/2010		21/10/2010	A		02/09/2011			06 09/2011						

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

2 | 2 BCL-AC-XX-SH-001

						1st Submission									2nd Submission									OVERDUE
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE TRANSMITTAL NO	Date Response Required from Board (+4 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
			NA	NA-XX-02-PL-252-102	Second Floor Plan - NCH Schiehallion Ward / Day Case Unit / Theatres and Anaesthetic Service Offices		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011		DEPARTMENTAL LAYOUT COLOUR DRAWINGS SUBMITTED - BMCE-TRANSMIT-050509					
			NA	NA-XX-02-PL-252-103	Second Floor Plan - NCH Acute Receiving Ward		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-XX-02-PL-252-104	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Stores		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-XX-02-PL-252-105	Second Floor Plan - NSGH Theatres (1 of 2) + Plant		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-XX-02-PL-252-106	Second Floor Plan - NSGH Theatres (2 of 2) + Plant		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-XX-02-PL-252-109	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis		22/09/10			01/10/2010		21/10/2010	A		02/09/2011			06 09/2011							
			NA	NA-xx-03-PL-252-100	Third Floor Plan - NSGH Atrium		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-03-PL-252-101	Third Floor Plan - PLANT		22/09/10			01/10/2010		08/11/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-03-PL-252-102	Third Floor Plan - NCH In-Patient Ward		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-03-PL-252-103	Third Floor Plan - NCH In-Patient Ward / Ward Support		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-03-PL-252-105	Third Floor Plan - PLANT		22/09/10			01/10/2010		08/11/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-03-PL-252-106	Third Floor Plan - PLANT		22/09/10			01/10/2010		08/11/2010	A		02/09/2011			06 09/2011							
			NA	NA-xx-03-PL-252-109	Third Floor Plan - PLANT		22/09/10			01/10/2010		08/11/2010	A		02/09/2011			06 09/2011							
			NA	NA-xx-04-PL-252-100	Fourth Floor Plan - NSGH Atrium + Lift Core		22/09/10			01/10/2010		08/11/2010	A		02/09/2011			06 09/2011							
			NA	NA-xx-04-PL-252-101	Fourth Floor Plan - Higher Acuity Renal Ward		22/09/10			01/10/2010		08/11/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-04-PL-252-102	Fourth Floor Plan - NCH DCFP		22/09/10			01/10/2010		08/11/2010	A		02/09/2011			06 09/2011							
			NA	NA-xx-04-PL-252-103	Fourth Floor Plan - Haemo-Oncology Ward		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-04-PL-252-104	Fourth Floor Plan - NSGH Generic Ward (1 of 2)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-04-PL-252-105	Fourth Floor Plan - NSGH Generic Ward (1 of 2)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-04-PL-252-106	Fourth Floor Plan - NCH Plant		22/09/10			11/11/2010		25/11/2010	A		02/09/2011			06 09/2011							
			NA	NA-xx-05-PL-252-100	Fifth Floor Plan - NSGH Atrium + Lift Core		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-05-PL-252-101	Fifth Floor Plan - NSGH Generic Ward (1 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-05-PL-252-102	Fifth Floor Plan - NSGH Generic Ward (2 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-05-PL-252-103	Fifth Floor Plan - NSGH Generic Ward (3 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-xx-05-PL-252-104	Fifth Floor Plan - NSGH Generic Ward (4 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-XX-06-PL-252-100	Sixth Floor Plan - NSGH Atrium + Lift Core		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-XX-06-PL-252-101	Sixth Floor Plan - NSGH Generic Ward (1 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-XX-06-PL-252-102	Sixth Floor Plan - NSGH Generic Ward (2 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-XX-06-PL-252-103	Sixth Floor Plan - NSGH Generic Ward (3 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							
			NA	NA-XX-06-PL-252-104	Sixth Floor Plan - NSGH Generic Ward (4 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011							

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

2 2 BCL-AC-XX-SH-001

						1st Submission									2nd Submission									OVERDUE
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE TRANSMITTAL NO	Date Response Required from Board (+4 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
			NA	NA-XX-07-PL-252-100	Seventh Floor Plan - NSGH Atrium + L ft Core		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-07-PL-252-101	Seventh Floor Plan - NSGH Generic Ward (1 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-07-PL-252-102	Seventh Floor Plan - NSGH Generic Ward (2 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-07-PL-252-103	Seventh Floor Plan - NSGH Generic Ward (3 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-07-PL-252-104	Seventh Floor Plan - NSGH Generic Ward (4 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-08-PL-252-100	Eighth Floor Plan - NSGH Atrium + Lift Core		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-08-PL-252-101	Eighth Floor Plan - NSGH Generic Ward (1 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-08-PL-252-102	Eighth Floor Plan - NSGH Generic Ward (2 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-08-PL-252-103	Eighth Floor Plan - NSGH Generic Ward (3 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-08-PL-252-104	Eighth Floor Plan - NSGH Generic Ward (4 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-09-PL-252-100	Ninth Floor Plan - NSGH Atrium + Lift Core		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-09-PL-252-101	Ninth Floor Plan - NSGH Generic Ward (1 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-09-PL-252-102	Ninth Floor Plan - NSGH Generic Ward (2 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-09-PL-252-103	Ninth Floor Plan - NSGH Generic Ward (3 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-09-PL-252-104	Ninth Floor Plan - NSGH Generic Ward (4 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-10-PL-252-100	Tenth Floor Plan - NSGH Atrium + Lift Core		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-10-PL-252-101	Tenth Floor Plan - NSGH Generic Ward (1 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-10-PL-252-102	Tenth Floor Plan - NSGH Generic Ward (2 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-10-PL-252-103	Tenth Floor Plan - NSGH Generic Ward (3 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-10-PL-252-104	Tenth Floor Plan - NSGH Generic Ward (4 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-11-PL-252-100	Eleventh Floor Plan - NSGH Atrium + Lift Core		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-11-PL-252-101	Eleventh Floor Plan - NSGH Generic Ward (1 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-11-PL-252-102	Eleventh Floor Plan - NSGH Generic Ward (2 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-11-PL-252-103	Eleventh Floor Plan - NSGH Generic Ward (3 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
			NA	NA-XX-11-PL-252-104	Eleventh Floor Plan - NSGH Generic Ward (4 of 4)		22/09/10			01/10/2010		21/10/2010	B		02/09/2011			06 09/2011						
				NA-XX-12-PL-252-100	Twelfth Floor Plan - NSGH Atrium / Lift Cores		22/09/10			01/10/2010		08/11/2010	A		02/09/2011			06 09/2011						
			NA	NA-XX-12-PL-252-101	Twe fth Floor Plan - Plant (1 of 4)		22/09/10			01/10/2010		08/11/2010	B		02/09/2011			06 09/2011						

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

2 | 2 BCL-AC-XX-SH-001

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	1st Submission: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	2nd Submission: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE TRANSMITTAL NO	Date Response Required from Board (+4 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
			NA	NA-XX-12-PL-252-102	Twe fth Floor Plan - Plant (2 of 4)		22/09/10			01/10/2010		08/11/2010	B		02/09/2011			06 09/2011		DEPARTMENTAL LAYOUT COLOUR DRAWINGS SUBMITTED - BMCE-TRANSMIT-005009					
			NA	NA-XX-12-PL-252-103	Twe fth Floor Plan - Plant (3 of 4)		22/09/10			01/10/2010		08/11/2010	B		02/09/2011			06 09/2011							
			NA	NA-XX-12-PL-252-104	Twe fth Floor Plan - Plant (4 of 4)		22/09/10			01/10/2010		08/11/2010	A		02/09/2011			06 09/2011							
			NA	NA-xx-13-PL-252-102	Thirteenth Floor Plan - Ramp Access to Helipad		22/09/10			01/10/2010		08/11/2010	A		02/09/2011			06 09/2011							
			NA	NA-xx-14-PL-252-102	Fourteenth Floor Plan - Helipad		22/09/10			01/10/2010		08/11/2010	A		02/09/2011			06 09/2011							
	Departmental Layouts - Colour 1:200's		NA	NA-XX-B1-PL-252-400	Basement Plan - K tchen FM Stores Distribution Bed Maintenance & AGV Charging					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-B1-PL-252-401	Basement Plan - Kitchen FM Stores Distribution					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
		Produced for information during user group meetings. Not required for RDD issue.	NA	NA-XX-00-PL-252-400	Ground Floor Plan - NSGH Entrance Reception and Atrium Space					App K Date			App K Status		02/09/2011			06 09/2011							
			NA	NA-XX-00-PL-252-401	Ground Floor Plan - NCH Rehab					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-00-PL-252-402	Ground Floor Plan - NCH Entrance and OPD					App K Date			App K Status		02/09/2011	02/09/2011	8	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-00-PL-252-403	Ground Floor Plan - NCH Observation Ward / Child Protection / Sanctuary					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-00-PL-252-404	Ground Floor Plan - NCH Emergency Department / Decontamination Unit					App K Date			App K Status		02/09/2011	02/09/2011	7	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-00-PL-252-405	Ground Floor Plan - NSGH Emergency Department					App K Date			App K Status		02/09/2011	02/09/2011	9	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-00-PL-252-406	Ground Floor Plan - NSGH Acute Assessment					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-00-PL-252-407	Ground Floor Plan - NSGH Radiology / Medical Illustration					App K Date			App K Status		02/09/2011	02/09/2011	14	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-00-PL-252-408	Ground Floor Plan - NCH Radiology					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
		Departmental plans are not required for RDD. Drawings were issued for information only and for use during user group meetings.	NA	NA-XX-00-PL-252-409	Ground Floor Plan - NSGH OPD / Rehab & Therapies					App K Date			App K Status		02/09/2011	02/09/2011	7	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	B	25/11/2011 BMCE TRANSMIT-006859	
		Departmental plans are not required for RDD. Drawings were issued for information only and for use during user group meetings.	NA	NA-XX-00-PL-252-411	Ground Floor Plan - Entrance Reception Atrium Space Pharmacy FM Offices & Discharge Lounge					App K Date			App K Status		02/09/2011	02/09/2011	10	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	B	25/11/2011 BMCE TRANSMIT-006859	
		Departmental plans are not required for RDD. Drawings were issued for information only and for use during user group meetings.	NA	NA-XX-01-PL-252-400	First Floor Plan - NSGH Restaurant Sanctuary and Atrium Space					App K Date			App K Status		02/09/2011	02/09/2011	9	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	B	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-01-PL-252-401	First Floor Plan - NCH Theatres / Interventional Radiology and Radiology					App K Date			App K Status		02/09/2011	02/09/2011	10	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-01-PL-252-402	First Floor Plan - NCH 23 Hour Unit					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-01-PL-252-403	First Floor Plan - NCH Critical Care (PICU) / Cardiology Ward / Support / MDU and Special Feeds					App K Date			App K Status		02/09/2011	02/09/2011	11	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-01-PL-252-404	First Floor Plan - NSGH CCU and Cri ical Care (1 of 2)					App K Date			App K Status		02/09/2011	02/09/2011	8	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-01-PL-252-405	First Floor Plan - NSGH Critical Care (2 of 2)					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

2 | 2 BCL-AC-XX-SH-001

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	1st Submission: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	2nd Submission: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE TRANSMITTAL NO	Date Response Required from Board (+4 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
		Departmental plans are not required for RDD. Drawings were issued for information only and for use during user group meetings.	NA	NA-XX-01-PL-252-406	First Floor Plan - NSGH Stroke Ward / MDU / Pre Assessment					App K Date			App K Status		02/09/2011	02/09/2011	9	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	B	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-01-PL-252-407	First Floor Plan - NSGH Radiology					App K Date			App K Status		02/09/2011	02/09/2011	9	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-01-PL-252-408	First Floor Plan - NSGH Nuclear Medicine					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-01-PL-252-409	First Floor Plan - NSGH OPD & Pre-op Assessment					App K Date			App K Status		02/09/2011	02/09/2011	9	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
		Departmental plans are not required for RDD. Drawings were issued for information only and for use during user group meetings. Can be updated at end of project for record purposes.	NA	NA-XX-02-PL-252-400	Second Floor Plan - NSGH Atrium					App K Date			App K Status		02/09/2011	02/09/2011	5	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	B	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-02-PL-252-401	Second Floor Plan - NSGH Dermatology Ward + Plant					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
		Departmental plans are not required for RDD. Drawings were issued for information only and for use during user group meetings.	NA	NA-XX-02-PL-252-402	Second Floor Plan - NCH Schiehallion Ward / Day Case Unit / Theatres and Anaesthetic Service Offices					App K Date			App K Status		02/09/2011	02/09/2011	9	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	B	25/11/2011 BMCE TRANSMIT-006859	
		Departmental plans are not required for RDD. Drawings were issued for information only and for use during user group meetings.	NA	NA-XX-02-PL-252-403	Second Floor Plan - NCH Acute Receiving Ward					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	B	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-02-PL-252-404	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Stores					App K Date			App K Status		02/09/2011	02/09/2011	13	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-02-PL-252-405	Second Floor Plan - NSGH Theatres (1 of 2) + Plant					App K Date			App K Status		02/09/2011	05/09/2011	9	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-02-PL-252-406	Second Floor Plan - NSGH Theatres (2 of 2) + Plant					App K Date			App K Status		02/09/2011			06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-02-PL-252-409	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis					App K Date			App K Status		02/09/2011	02/09/2011	8	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-02-PL-252-415	Second Floor Plan - NSGH Theatres					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
		Departmental plans are not required for RDD. Drawings were issued for information only and for use during user group meetings.	NA	NA-xx-03-PL-252-400	Third Floor Plan - NSGH Atrium					App K Date			App K Status		02/09/2011	02/09/2011	8	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	B	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-xx-03-PL-252-401	Third Floor Plan - PLANT					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
		Departmental plans are not required for RDD. Drawings were issued for information only and for use during user group meetings.	NA	NA-xx-03-PL-252-402	Third Floor Plan - NCH In-Patient Ward					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	B	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-xx-03-PL-252-403	Third Floor Plan - NCH In-Patient Ward / Ward Support					App K Date			App K Status		02/09/2011	02/09/2011	7	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-xx-03-PL-252-405	Third Floor Plan - PLANT					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-xx-03-PL-252-406	Third Floor Plan - PLANT					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-xx-03-PL-252-409	Third Floor Plan - PLANT					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
		Produced for information during user group meetings. Not required for RDD issue.	NA	NA-xx-04-PL-252-400	Fourth Floor Plan - NSGH Atrium + Lift Core					App K Date			App K Status		02/09/2011			06 09/2011							
		Produced for information during user group meetings. Not required for RDD issue.	NA	NA-xx-04-PL-252-401	Fourth Floor Plan - Higher Acuity Renal Ward					App K Date			App K Status		02/09/2011			06 09/2011							
			NA	NA-xx-04-PL-252-402	Fourth Floor Plan - NCH DCFP					App K Date			App K Status		02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-xx-04-PL-252-403	Fourth Floor Plan - Haemo-Oncology Ward					App K Date			App K Status		02/09/2011	02/09/2011	5	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
		Produced for information during user group meetings. Not required for RDD issue.	NA	NA-xx-04-PL-252-404	Fourth Floor Plan - NSGH Generic Ward (1 of 2)					App K Date			App K Status												
		Produced for information during user group meetings. Not required for RDD issue.	NA	NA-xx-04-PL-252-405	Fourth Floor Plan - NSGH Generic Ward (1 of 2)					App K Date			App K Status												
			NA	NA-xx-04-PL-252-406	Fourth Floor Plan - NCH Plant					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
		Departmental plans are not required for RDD. Drawings were issued for information only and for use during user group meetings.	NA	NA-XX-04-PL-252-411	Fourth Floor Plan - NSGH Generice Ward Support Higher Acuity Renal Ward & Renal Ward										02/09/2011	02/09/2011	6	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	B	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-xx-05-PL-252-400	Fifth Floor Plan - NSGH Atrium + Lift Core					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

2 | 2 BCL-AC-XX-SH-001

						1st Submission									2nd Submission										OVERDUE
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE TRANSMITTAL NO	Date Response Required from Board (+4 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
			NA	NA-xx-05-PL-252-401	Fifth Floor Plan - NSGH Generic Ward (1 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	2	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-xx-05-PL-252-402	Fifth Floor Plan - NSGH Generic Ward (2 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	2	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-xx-05-PL-252-403	Fifth Floor Plan - NSGH Generic Ward (3 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	2	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-xx-05-PL-252-404	Fifth Floor Plan - NSGH Generic Ward (4 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	2	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-06-PL-252-400	Sixth Floor Plan - NSGH Atrium + Lift Core					App K Date			App K Status		02/09/2011	02/09/2011	7	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-06-PL-252-401	Sixth Floor Plan - NSGH Generic Ward (1 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	7	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-06-PL-252-402	Sixth Floor Plan - NSGH Generic Ward (2 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	3	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-06-PL-252-403	Sixth Floor Plan - NSGH Generic Ward (3 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-06-PL-252-404	Sixth Floor Plan - NSGH Generic Ward (4 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
		Departmental plans are not required for RDD. Drawings were issued for information only and for use during user group meetings.	NA	NA-XX-07-PL-252-400	Seventh Floor Plan - NSGH Atrium + L ft Core					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	B	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-07-PL-252-401	Seventh Floor Plan - NSGH Generic Ward (1 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-07-PL-252-402	Seventh Floor Plan - NSGH Generic Ward (2 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-07-PL-252-403	Seventh Floor Plan - NSGH Generic Ward (3 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-07-PL-252-404	Seventh Floor Plan - NSGH Generic Ward (4 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-08-PL-252-400	Eighth Floor Plan - NSGH Atrium + Lift Core					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-08-PL-252-401	Eighth Floor Plan - NSGH Generic Ward (1 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-08-PL-252-402	Eighth Floor Plan - NSGH Generic Ward (2 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-08-PL-252-403	Eighth Floor Plan - NSGH Generic Ward (3 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-08-PL-252-404	Eighth Floor Plan - NSGH Generic Ward (4 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-09-PL-252-400	Ninth Floor Plan - NSGH Atrium + Lift Core					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-09-PL-252-401	Ninth Floor Plan - NSGH Generic Ward (1 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-09-PL-252-402	Ninth Floor Plan - NSGH Generic Ward (2 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-09-PL-252-403	Ninth Floor Plan - NSGH Generic Ward (3 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-09-PL-252-404	Ninth Floor Plan - NSGH Generic Ward (4 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-10-PL-252-400	Tenth Floor Plan - NSGH Atrium + Lift Core					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-10-PL-252-401	Tenth Floor Plan - NSGH Generic Ward (1 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-10-PL-252-402	Tenth Floor Plan - NSGH Generic Ward (2 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-10-PL-252-403	Tenth Floor Plan - NSGH Generic Ward (3 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-10-PL-252-404	Tenth Floor Plan - NSGH Generic Ward (4 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-11-PL-252-400	Eleventh Floor Plan - NSGH Atrium + Lift Core					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-11-PL-252-401	Eleventh Floor Plan - NSGH Generic Ward (1 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

2	2 BCL-AC-XX-SH-001

						1st Submission									2nd Submission										OVERDUE
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE TRANSMITTAL NO	Date Response Required from Board (+4 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
			NA	NA-XX-11-PL-252-402	Eleventh Floor Plan - NSGH Generic Ward (2 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-11-PL-252-403	Eleventh Floor Plan - NSGH Generic Ward (3 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-11-PL-252-404	Eleventh Floor Plan - NSGH Generic Ward (4 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-12-PL-252-400	Twelfth Floor Plan - NSGH Atrium / Lift Cores					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-12-PL-252-401	Twe fth Floor Plan - Plant (1 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-12-PL-252-402	Twe fth Floor Plan - Plant (2 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-12-PL-252-403	Twe fth Floor Plan - Plant (3 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-XX-12-PL-252-404	Twe fth Floor Plan - Plant (4 of 4)					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-xx-13-PL-252-402	Thirteenth Floor Plan - Ramp Access to Helipad					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	
			NA	NA-xx-14-PL-252-402	Fourteenth Floor Plan - Helipad					App K Date			App K Status		02/09/2011	02/09/2011	1	06 09/2011	12/09/2011	BMCE-TRANSMIT-005009	10/10/2011	17/10/2011	A	25/11/2011 BMCE TRANSMIT-006859	

Final Submission								
Date Required from Consultant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submi tted to Board	Date Submi tted to Board	Date Response Required from Boa d (3 Weeks)	De e Returned from Board	Board Status	Date returned o Consultant
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011880 25/10/2012	15/11/2012	21 12/2012	A	BMCE-TRANSMIT 013299 15/01/2013
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011880 25/10/2012	15/11/2012	21 12/2012	B	BMCE-TRANSMIT 013299 15/01/2013
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011880 25/10/2012	15/11/2012	21 12/2012	A	BMCE-TRANSMIT 013299 15/01/2013
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011880 25/10/2012	15/11/2012	21 12/2012	B	BMCE-TRANSMIT 013299 15/01/2013
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011880 25/10/2012	15/11/2012	21 12/2012	B	BMCE-TRANSMIT 013299 15/01/2013
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011880 25/10/2012	15/11/2012	21 12/2012	B	BMCE-TRANSMIT 013299 15/01/2013
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011880 25/10/2012	15/11/2012	21 12/2012	A	BMCE-TRANSMIT 013299 15/01/2013
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011880 25/10/2012	15/11/2012	21 12/2012	A	BMCE-TRANSMIT 013299 15/01/2013
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011880 25/10/2012	15/11/2012	21 12/2012	A	BMCE-TRANSMIT 013299 15/01/2013
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011880 25/10/2012	15/11/2012	21 12/2012	A	BMCE-TRANSMIT 013299 15/01/2013
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011880 25/10/2012	15/11/2012	21 12/2012	A	BMCE-TRANSMIT 013299 15/01/2013
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011880 25/10/2012	15/11/2012	21 12/2012	A	BMCE-TRANSMIT 013299 15/01/2013
31/08 2012	05 10/2012	A	14/09 2012	BMCE-TRANSMIT-011525 10/10/2012	31/10/2012	22 11/2012	A	BMCE-TRANSMIT 012463 22/11/2012
31/08 2012	05 10/2012	A	14/09 2012	BMCE-TRANSMIT-011525 10/10/2012	31/10/2012	22 11/2012	B	BMCE-TRANSMIT 012463 22/11/2012
31/08 2012	05 10/2012	A	14/09 2012	BMCE-TRANSMIT-011525 10/10/2012	31/10/2012	22 11/2012	B	BMCE-TRANSMIT 012463 22/11/2012
31/08 2012	05 10/2012	B	14/09 2012	BMCE-TRANSMIT-011525 10/10/2012	31/10/2012	22 11/2012	B	BMCE-TRANSMIT 012463 22/11/2012
31/08 2012	05 10/2012	A	14/09 2012	BMCE-TRANSMIT-011525 10/10/2012	31/10/2012	22 11/2012	B	BMCE-TRANSMIT 012463 22/11/2012
13/08/2012	05/10/2012	A	14/09/2012	BMCE-TRANSMIT-011489 09/10/12	30/10/2012	15 11/2012	B	BMCE-TRANSMIT 012362 19/11/2012
13/08/2012	09 10/2012	A	14/09 2012	BMCE-TRANSMIT 011488 09/10/2012	30 10/2012	22 11/2012	B	BMCE-TRANSMIT 012556 27/11/2012
31/08 2012	05 10/2012	B	14/09 2012	BMCE-TRANSMIT-011490 09/10/2012	30/10/2012	22 11/2012	B	BMCE-TRANSMIT 012581 28/11/2012
06/07 2012	03 08/2012	A	20/07 2012	BMCE-TRANSMIT-010168 06 08/12	27/08/2012	30 10/2012	B	BMCE-TRANSMIT 012661 05/11/2012
06/07 2012	03 08/2012	A	20/07 2012	BMCE-TRANSMIT-010165 06 08/12	27/08/2012	29 10/2012	A	BMCE-TRANSMIT 011973 31/10/2012
06/07 2012	03 08/2012	A	20/07 2012	BMCE-TRANSMIT-010165 06 08/12	27/08/2012	29 10/2012	B	BMCE-TRANSMIT 011973 31/10/2012
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010165 06 08/12	27/08/2012	30 10/2012	B	BMCE-TRANSMIT 012661 05/11/2012
06/07 2012	03 08/2012	A	20/07 2012	BMCE-TRANSMIT-010165 06 08/12	27/08/2012	29 10/2012	B	BMCE-TRANSMIT 011962 31/10/2012
06/07 2012	03 08/2012	A	20/07 2012	BMCE-TRANSMIT-010165 06 08/12	27/08/2012	30 10/2012	B	BMCE-TRANSMIT 012661 05/11/2012
06/07 2012	03 08/2012	A	20/07 2012	BMCE-TRANSMIT-010168 06 08/12	27/08/2012	30 10/2012	B	BMCE-TRANSMIT 012661 05/11/2012
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010156 03/08/2012	24/08/2012	15 10/2012	B	BMCE-TRANSMIT 011741 19/10/2012
06/07 2012	03 08/2012	A	20/07 2012	BMCE-TRANSMIT-010154 03/08/2012	24/07/2012	15 10/2012	B	BMCE-TRANSMIT 011719 18/10/2012
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010154 03/08/2012	24/07/2012	15 10/2012	B	BMCE-TRANSMIT 011719 18/10/2012
31/08 2012	08/108/2012	B	14/09 2012	BMCE-TRANSMIT-011426 08/10/2012	29/10/2012	23 10/2012	B	BMCE-TRANSMIT 011842 24/10/2012
31/08 2012	08/108/2012	A	14/09 2012	BMCE-TRANSMIT-011426 08/10/2012	29/10/2012	23 10/2012	B	BMCE-TRANSMIT 011842 24/10/2012
13/04 2012	25 05/2012	A	27/04 2012	BMCE-TRANSMIT-009153 29/05/2012	19/06/2012	20 07/2012	B	BMCE-TRANSMIT 010063 30/07/2012
13/04 2012	25 05/2012	A	27/04 2012	BMCE-TRANSMIT-009153 29/05/2012	19/06/2012	20 07/2012	B	BMCE-TRANSMIT 010063 30/07/2012
13/04 2012	25 05/2012	A	27/04 2012	BMCE-TRANSMIT-009153 29/05/2012	19/06/2012	20 07/2012	B	BMCE-TRANSMIT 010063 30/07/2012
13/04 2012	25 05/2012	A	27/04 2012	BMCE-TRANSMIT-009153 29/05/2012	19/06/2012	20 07/2012	B	BMCE-TRANSMIT 010063 30/07/2012
13/04 2012	28 05/2012	A	27/04 2012	BMCE-TRANSMIT-009155 29/05/2012	19/06/2012	20 07/2012	B	BMCE-TRANSMIT 010061 30/07/2012
13/04 2012	28 05/2012	A	27/04 2012	BMCE-TRANSMIT-009155 29/05/2012	19/06/2012	20 07/2012	B	BMCE-TRANSMIT 010061 30/07/2012
13/04 2012	28 05/2012	A	27/04 2012	BMCE-TRANSMIT-009155 29/05/2012	19/06/2012	20 07/2012	B	BMCE-TRANSMIT 010061 30/07/2012
13/04 2012	28 05/2012	A	27/04 2012	BMCE-TRANSMIT-009155 29/05/2012	19/06/2012	20 07/2012	B	BMCE-TRANSMIT 010061 30/07/2012
13/04 2012	08 10/2012	A	27/04 2012	BMCE-TRANSMIT-011425 08/10/2012	29/10/2012	22 10/2012	B	BMCE-TRANSMIT 011870 25/10/2012
22/06 2012	20 07/2012	B	06/07 2012	BMCE-TRANSMIT-009950 20 07/12	10/08/2012	25 10/2012	B	BMCE-TRANSMIT 011969 31/10/2012
22/06 2012	20 07/2012	B	06/07 2012	BMCE-TRANSMIT-009950 20 07/12	10/08/2012	25 10/2012	B	BMCE-TRANSMIT 011969 31/10/2012
22/06 2012	20 07/2012	B	06/07 2012	BMCE-TRANSMIT-009950 20 07/12	10/08/2012	25 10/2012	B	BMCE-TRANSMIT 011969 31/10/2012
22/06 2012	06 07/2012	A	06/07 2012	BMCE TRANMIT-009837 16 07/12	06/08/2012	14 09/2012	A	BMCE-TRANSMIT 010934 14/09/2012
13/08/2012	09 10/2012	B	14/09 2012	BMCE-TRANSMIT-011556 11/10/2012	01 11/2012	22 11/2012	B	BMCE-TRANSMIT 012826 07/12/2012
13/08/2012	09 10/2012	B	14/09 2012	BMCE-TRANSMIT-011556 11/10/2012	01 11/2012	26 11/2012	B	BMCE-TRANSMIT 012832 07 12/12
22/06 2012	06 07/2012	A	06/07 2012	BMCE-TRANSMIT-009852 16/07/12	06/08/2012	11 10/2012	B	BMCE-TRANSMIT 011649 16/10/2012

Final Submission								
Date Required from Consultant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submi ted to Board	Date Submi ted to Board	Date Response Required from Boa d (1 Week)	De e Returned from Board	Board Status	Date returned o Consultant
22/06 2012	06 07/2012	B	06/07 2012	BMCE-TRANSMIT-009852 16/07/12	06/08/2012	15 10/2012	B	BMCE-TRANSMIT 011627 15/10/2012
03/08 2012	20 07/2012	B	17/08 2012	BMCE-TRANSMIT-009952 20 07/12	10/08/2012	25 10/2012	B	BMCE-TRANSMIT 012002 01/11/2012
03/08 2012	20 07/2012	B	17/08 2012	BMCE-TRANSMIT-009952 20 07/12	10/08/2012	25 10/2012	B	BMCE-TRANSMIT 012002 01/11/2012
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010163 06 08/12	27/08/2012	15 10/2012	B	BMCE-TRANSMIT 011717 18/10/2012
31/08 2012	08 10/2012	B	14/09 2012	BMCE-TRANSMIT-0011427 08/10 2012	29/10/2012	20 12/2012	B	BMCE-TRANSMIT 013293 14/01/2013
31/08 2012	08 10/2012	B	14/09 2012	BMCE-TRANSMIT-0011427 08/10 2012	29/10/2012	20 12/2012	B	BMCE-TRANSMIT 013293 14/01/2013
13/08/2012	05/10/2012	A	14/09/2012	BMCE-TRANSMIT-011523 10/10/2012	31/10/2012	20 11/2012	B	BMCE-TRANSMIT 012462 22/11/2012
31/08 2012	08 10/2012	B	14/09 2012	BMCE-TRANSMIT-0011427 08/10 2012	29/10/2012	20 12/2012	A	BMCE-TRANSMIT 013293 14/01/2013
08/06 2012	09 07/2012	B	22/06 2012	BMCE-TRANSMIT-009744 09 07/12	30/07/2012		B	BMCE-TRANSMIT 011155 26/09/2012
08/06 2012	09 07/2012	B	22/06 2012	BMCE-TRANSMIT-009744 09 07/12	30/07/2012	29 08/2012	B	BMCE-TRANSMIT 010936 14/09/2012
08/06 2012	09 07/2012	B	22/06 2012	BMCE-TRANSMIT-009744 09 07/12	30/07/2012		B	BMCE-TRANSMIT 011155 26/09/2012
08/06 2012	09 07/2012	B	22/06 2012	BMCE-TRANSMIT-009744 09 07/12	30/07/2012		B	BMCE-TRANSMIT 011155 26/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009743 09 07/12	30/07/2012	17 08/2012	A	BMCE-TRANSMIT 010566 29/08/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009743 09 07/12	30/07/2012		C	BMCE-TRANSMIT-009743 09 07-2013
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010161 06 08/12	27/08/2012	15 10/2012	B	BMCE-TRANSMIT 011723 18/10/2012
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010161 06 08/12	27/08/2012	15 10/2012	B	BMCE-TRANSMIT 011723 18/10/2012
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010153 03/08/2012	24/08l2012	29 10/2012	B	BMCE-TRANSMIT 011961 31/10/2012
06/07 2012	03 08/2012	A	20/07 2012	BMCE-TRANSMIT-010153 03/08/2012	24/08l2012	29 10/2012	B	BMCE-TRANSMIT 011961 31/10/2012
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010159 03/08/2012	24/08/2012	15 10/2012	B	BMCE-TRANSMIT 011721 18/10/2012
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010152 03/08/2012	24/08/2012	18 10/2012	B	BMCE-TRANSMIT 011792 23/10/2012
06/07 2012	03 08/2012	A	20/07 2012	BMCE-TRANSMIT-010152 03/08/2012	24/08/2012	18/10/2012	B	BMCE-TRANSMIT-011792
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010152 03/08/2012	24/08/2012	18 10/2012	B	BMCE-TRANSMIT 011792 23/10/2012
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010152 03/08/2012	24/08/2012	18 10/2012	B	BMCE-TRANSMIT 011792 23/10/2012
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010152 03/08/2012	24/08/2012	18 10/2012	B	BMCE-TRANSMIT 011792 23/10/2012
06/07 2012	03 08/2012	B	20/07 2012	BMCE-TRANSMIT-010162 06 08/12	27/08/2012	15 10/2012	B	BMCE-TRANSMIT 011746 19/10/2012
13/04 2012	25 05/2012	A	27/04 2012	BMCE-TRANSMIT 009152 29 05/12	19/06/2012	23 07/2012	B	BMCE-TRANSMIT 010068 30/07/2012
13/04 2012	25 05/2012	A	27/04 2012	BMCE-TRANSMIT 009152 29 05/12	19/06/2012	23 07/2012	B	BMCE-TRANSMIT 010068 30/07/2012
13/04 2012	25 05/2012	A	27/04 2012	BMCE-TRANSMIT-009156 29 05/12	19/06/2012	19 07/2012	B	BMCE-TRANSMIT 010071 30/07/2012
13/04 2012	25 05/2012	A	27/04 2012	BMCE-TRANSMIT-009156 29 05/12	19/06/2012	19 07/2012	B	BMCE-TRANSMIT 010071 30/07/2012
13/04 2012	25 05/2012	A	27/04 2012	BMCE-TRANSMIT-009156 29 05/12	19/06/2012	19 07/2012	B	BMCE-TRANSMIT 010071 30/07/2012
13/04 2012	25 05/2012	B	27/04 2012	BMCE-TRANSMIT-009156 29 05/12	19/06/2012	19 07/2012	B	BMCE-TRANSMIT 010071 30/07/2012
13/04 2012	25 05/2012	A	27/04 2012	BMCE-TRANSMIT-009156 29 05/12	19/06/2012	19 07/2012	B	BMCE-TRANSMIT 010071 30/07/2012
13/04 2012	25 05/2012	A	27/04 2012	BMCE-TRANSMIT-009156 29 05/12	19/06/2012	19 07/2012	B	BMCE-TRANSMIT 010071 30/07/2012
27/04 2012	08 06/2012	B	11/05 2012	BMCE-TRANSMIT-009321 12 06/12	03/07/2012	26 07/2012	A	BMCE-TRANSMIT 010094 30/07/2012
27/04 2012	08 06/2012	B	11/05 2012	BMCE-TRANSMIT-009321 12 06/12	03/07/2012	26 07/2012	B	BMCE-TRANSMIT 010094 30/07/2012
27/04 2012	08 06/2012	B	11/05 2012	BMCE-TRANSMIT-009319 12 06/12	03/07/2012	23 07/2012	B	BMCE-TRANSMIT 010066 30/07/2012
27/04 2012	08 06/2012	B	11/05 2012	BMCE RANSMI 009318 12/06/12	03/07/2012	20 07/2012	B	BMCE-TRANSMIT 010064 30/07/2012
27/04 2012	08 06/2012	B		BMCE-TRANSMIT-009316 11/05/2012	03/07/2012	31 07/2012	B	BMCE-TRANSMIT 010182 06/08/12
27/04 2012	08 06/2012	B		BMCE-TRANSMIT-009316 11/05/2012	03/07/2012	31 07/2012	B	BMCE-TRANSMIT 010182 06/08/12
27/04 2012	08 06/2012	B	11/05 2012	BMCE-TRANSMIT-009316 11/05/2012	03/07/2012	31 07/2012	B	BMCE-TRANSMIT 010182 06/08/12
27/04 2012	08/16 12	B	11/05 2012	BMCE-TRANSMIT-009335	03/07/2012	30 07/2012	C	BMCE-TRANSMIT 010091 31/07/2012
03/08 2012	20 07/2012	B	17/08 2012	BMCE-TRANSMIT-009952 20 07/12	10/08/2012	25 10/2012	B	BMCE-TRANSMIT 012002 02/11/2012
03/08 2012	20 07/2012	B	17/08 2012	BMCE-TRANSMIT-009952 20 07/12	10/08/2012	25 10/2012	B	BMCE-TRANSMIT 012002 02/11/2012
03/08 2012	20 07/2012	B	17/08 2012	BMCE-TRANSMIT-009952 20 07/12	10/08/2012	25 10/2012	B	BMCE-TRANSMIT 012002 02/11/2012
31/08 2012	08 10/2012	B	14/09 2012	BMCE-TRANSMIT-0011427 08/10 2012	29/10/2012	20 12/2012	A	BMCE-TRANSMIT 013293 14/01/2013
31/08 2012	20 07/2001	B	14/09 2012	BMCE-TRANSMIT-009948 20 07/12	10/08/2012	10 09/2012	B	BMCE-TRANSMIT 011009 18/09/2012
31/08 2012	20 07/2001	B	14/09 2012	BMCE-TRANSMIT-009948 20 07/12	10/08/2012	10 09/2012	A	BMCE-TRANSMIT 011009 18/09/2012
31/08 2012	20 07/2001	B	14/09 2012	BMCE-TRANSMIT-009948 20 07/12	10/08/2012	10 09/2012	A	BMCE-TRANSMIT 011009 18/09/2012
31/08 2012	20 07/2001	B	14/09 2012	BMCE-TRANSMIT-009948 20 07/12	10/08/2012	10 09/2012	B	BMCE-TRANSMIT 011009 18/09/2012
03/08/2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011024 19/09/2012	10 10/2012	30 10/2012	B	BMCE-TRANSMIT 012105 05/11/2012

Final Submission								
Date Required from Consultant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submi ted to Board	Date Submi ted to Board	Date Response Required from Boa d (1 Week)	De e Returned from Board	Board Status	Date returned o Consultant
03/08/2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011024 19/09/2012	10 10/2012	30 10/2012	B	BMCE-TRANSMIT 012105 05/11/2012
03/08/2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011024 19/09/2012	10 10/2012	30 10/2012	B	BMCE-TRANSMIT 012105 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011030 19/09/2012	10/10/2012	30 10/2012	B	BMCE-TRANSMIT 012065 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011030 19/09/2012	10/10/2012	30 10/2012	B	BMCE-TRANSMIT 012065 05/11/2012
08/06 2012	14 09/2012	B	22/06 2012	BMCE-TRANSMIT-011027 19/09/2012	10/10/2012	30 11/2012	B	BMCE-TRANSMIT 012063 05/11/2012
03/08/2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011032 19/09/2012	10 10/2012	30 10/2012	B	BMCE-TRANSMIT 012064 05/11/2012
03/08/2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011032 19/09/2012	10 10/2012	30 10/2012	B	BMCE-TRANSMIT 012090 22/11/2012
03/08/2012	17 09/2012	B	17/08 2012	BMCE-TRANSMIT-011033 19/09/2012	10 10/2012	30 10/2012	B	BMCE-TRANSMIT 012090 22/11/2012
03/08/2012	17 09/2012	B	17/08 2012	BMCE-TRANSMIT-011033 19/09/2012	10 10/2012	30 10/2012	B	BMCE-TRANSMIT 012090 22/11/2012
03/08 2012	14 09/2012	A	17/08 2012	BMCE-TRANSMIT-011023 19/09/2012	10/10/2012	30 10/2012	B	BMCE-TRANSMIT 012108 05/11/2012
31/08 2012	20 07/2001	B	14/09 2012	BMCE-TRANSMIT-009946 20 07/12	10/08/2012	10 09/2012	A	BMCE-TRANSMIT 010939 14/09/12
13/04 2012	23 07/2012	B	27/04 2012	BMCE-TRANSMIT-009962 23/07/2012	13/08/2012		B	BMCE-TRANSMIT 011021 19/09/2012
22/06 2012	06 07/2012	A	06/07 2012	BMCE-TRANSMIT-009489 16/07/2012	06/08/2012	11 10/2012	A	BMCE-TRANSMIT 0011670 17/10/2012
22/06 2012	06 07/2012	A	06/07 2012	BMCE-TRANSMIT-009824 13 07/12	03/08/2012		B	BMCE-TRANSMIT 011557-11/10/2012
27/04 2012	12 06/2012	B	11/05 2012	BMCE-TRANSMIT-009315 08/06/2012	03/07/2012	02 08/2012	B	BMCE-TRANSMIT 010250 08/08/2012
27/04 2012	12 06/2012	B	11/05 2012	BMCE-TRANSMIT-009315 08/06/2012	03/07/2012	02 08/2012	B	BMCE-TRANSMIT 010250 08/08/2012
27/04 2012	12 06/2012	B	11/05 2012	BMCE-TRANSMIT-009315 08/06/2012	03/07/2012	02 08/2012	B	BMCE-TRANSMIT 013718 04/02/2013
27/04 2012	12 06/2012	B	11/05 2012	BMCE-TRANSMIT-009315 08/06/2012	03/07/2012	02 08/2012	B	BMCE-TRANSMIT 010250 08/08/2012
27/04 2012	12 06/2012	B	11/05 2012	BMCE-TRANSMIT-009315 08/06/2012	03/07/2012	02 08/2012	B	BMCE-TRANSMIT 010250 08/08/2012
27/04 2012	12 06/2012	B	11/05 2012	BMCE-TRANSMIT-009315 08/06/2012	03/07/2012	02 08/2012	B	BMCE-TRANSMIT 010250 08/08/2012
27/04 2012	12 06/2012	B	11/05 2012	BMCE-TRANSMIT-009315 08/06/2012	03/07/2012	02 08/2012	B	BMCE-TRANSMIT 010250 08/08/2012
27/04 2012	12 06/2012	B	11/05 2012	BMCE-TRANSMIT-009315 08/06/2012	03/07/2012	02 08/2012	B	BMCE-TRANSMIT 010250 08/08/2012
27/04 2012	12 06/2012	A	11/05 2012	BMCE-TRANSMIT-009315 08/06/2012	03/07/2012	02 08/2012	A	BMCE-TRANSMIT 010250 08/08/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011025 19/09/2012	10/10/2012	30 10/2012	B	BMCE-TRANSMIT 012087 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011025 19/09/2012	10/10/2012	30 10/2012	B	BMCE-TRANSMIT 012087 05/11/2012
14/09/2012	14 09/2012	B	28/09 2012	BMCE-TRANSMIT-011028 19/09/2012	10 10/2012	30 10/2012	B	BMCE-TRANSMIT 012400 30/10/2012
14/09/2012	14 09/2012	B	28/09 2012	BMCE-TRANSMIT-011028 19/09/2012	10 10/2012	30 10/2012	B	BMCE-TRANSMIT 012400 30/10/2012
14/09/2012	14 09/2012	B	28/09 2012	BMCE-TRANSMIT-011028 19/09/2012	10 10/2012	30 10/2012	B	BMCE-TRANSMIT 012400 30/10/2012
22/06/2012	06 07/2012	A	06/07 2012	BMCE-TRANSMIT-009814 13 07/12	03 08/2012		B	BMCE-TRANSMIT 010949 17/09/2012
31/08 2012	09 10/2012	B	14/09 2012	BMCE-TRANSMIT-011487 09/10/2012	30/10/2012	16 11/2012	A	BMCE-TRANSMIT 012460 22/11/2012
31/08 2012	09 10/2012	B	14/09 2012	BMCE-TRANSMIT-011487 09/10/2012	30/10/2012	16 11/2012	A	BMCE-TRANSMIT 012460 22/11/2012
31/08 2012	08 10/2012	B	14/09 2012	BMCE-TRANSMIT-011428 08/10/12012	29/10/2012	16 11/2012	B	BMCE-TRANSMIT 012464 22/11/2012
31/08 2012	08 10/2012	B	14/09 2012	BMCE-TRANSMIT-011428 08/10/12012	29/10/2012	16 11/2012	B	BMCE-TRANSMIT 012464 22/11/2012
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011852 25/10 2012	15/11/2012	26 11/2012	B	BMCE-TRANSMIT 012838 07/12/2012
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011854 25/10/2012	15/11/2012	07 12/2012	B	BMCE-TRANSMIT 012856 10/12/2012
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011854 25/10/2012	15/11/2012	07 12/2012	B	BMCE-TRANSMIT 012856 10/12/2012
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011854 25/10/2012	15/11/2012	07 12/2012	B	BMCE-TRANSMIT 012856 10/12/2012
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011854 25/10/2012	15/11/2012	07 12/2012	B	BMCE-TRANSMIT 012856 10/12/2012
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011854 25/10/2012	15/11/2012	07 12/2012	B	BMCE-TRANSMIT 012856 10/12/2012
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011854 25/10/2012	15/11/2012	07 12/2012	B	BMCE-TRANSMIT 012856 10/12/2012
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011854 25/10/2012	15/11/2012	07 12/2012	B	BMCE-TRANSMIT 012856 10/12/2012
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011854 25/10/2012	15/11/2012	07 12/2012	B	BMCE-TRANSMIT 012856 10/12/2012
14/09 2012	19 10/2012	B	28/09 2012	BMCE-TRANSMIT-011854 25/10/2012	15/11/2012	07 12/2012	B	BMCE-TRANSMIT 012856 10/12/2012
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009492 25 06/12	16/07/2012		B	BMCE-TRANSMIT 010239 08/08/12
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009492 25 06/12	16/07/2012		A	BMCE-TRANSMIT 010239 08/08/12
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009492 25 06/12	16/07/2012		B	BMCE-TRANSMIT 010239 08/08/12
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009492 25 06/12	16/07/2012		B	BMCE-TRANSMIT 010239 08/08/12
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009492 25 06/12	16/07/2012		B	BMCE-TRANSMIT 010239 08/08/12

Final Submission								
Date Required from Consultant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submi ted to Board	Date Submi ted to Board	Date Response Required from Boa d (3 Weeks)	Da e Returned from Board	Board Status	Date returned o Consultant
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009492 25 06/12	16/07/2012		B	BMCE-TRANSMIT 010239 08 08/12
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009492 25 06/12	16/07/2012		B	BMCE-TRANSMIT 010239 08 08/12
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009492 25 06/12	16/07/2012		B	BMCE-TRANSMIT 010239 08 08/12
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009492 25 06/12	16/07/2012		B	BMCE-TRANSMIT 010239 08 08/12
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009492 25 06/12	16/07/2012		B	BMCE-TRANSMIT 010239 08 08/12
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009492 25 06/12	16/07/2012		B	BMCE-TRANSMIT 010239 08 08/12
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009492 25 06/12	16/07/2012		A	BMCE-TRANSMIT 010239 08 08/12
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009491 25/06/2012	16/07/2012	02 08/2012	A	BMCE-TRANSMIT 010235 07 08/12
25/05 2012	22 06/2012	B	08/06 2012	BMCE-TRANSMIT-009491 25/06/2012	16/07/2012	02 08/2012	A	BMCE-TRANSMIT 010235 07 08/12
14/09 2012	19 10/2012	B	08/06 2012	BMCE-TRANSMIT-011853 25 10/12	15/11/2012	26 11/2012	B	BMCE-TRANSMIT 012850 10/11/2012
14/09 2012	19 10/2012	B	08/06 2012	BMCE-TRANSMIT-011853 25 10/12	25/11/2012	26 11/2012	B	BMCE-TRANSMIT 012850 10/11/2012
14/09 2012	19 10/2012	B	08/06 2012	BMCE-TRANSMIT-011853 25 10/12	15/11/2012	26 11/2012	B	BMCE-TRANSMIT 012850 10/11/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		A	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	06 07/2012	B	22/06 2012	BMCE-TRANSMIT-009752 09/07/2012	30/07/2012		B	BMCE-TRANSMIT 010766 04/09/2012
08/06 2012	20 07/2012	B	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	B	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		A	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	A	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	A	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	A	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	A	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	A	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	A	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	A	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	A	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	A	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	A	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	A	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
08/06 2012	20 07/2012	A	06/07 2012	BMCE-TRANSMIT-009949 20 07/12	10/08/2012		B	BMCE-TRANSMIT 011019 19/09/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012

Final Submission								
Date Required from Consultant	**Date Submitted by Consu tant**	**Document Rev s on**	**Planned Date to be Submi ted to Board**	**Date Submi ted to Board**	**Date Response Required from Boa d (1 Week s)**	**De e Returned from Board**	**Board Status**	**Date returned o Consultant**
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
13/08 2012	20 08/2012	B	14/09 2012	BMCE-TRANSMIT-010440 21/08/2012	12/09/2012	18 10/2012	B	BMCE-TRANSMIT 011791 23/10/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	C	BMCE-TRANSMIT 012044 02/11/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	B	BMCE-TRANSMIT 012044 02/11/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	B	BMCE-TRANSMIT 012044 02/11/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	B	BMCE-TRANSMIT 012044 02/11/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	B	BMCE-TRANSMIT 012044 02/11/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	B	BMCE-TRANSMIT 012044 02/11/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	B	BMCE-TRANSMIT 012044 02/11/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	B	BMCE-TRANSMIT 012044 02/11/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	B	BMCE-TRANSMIT 012044 02/11/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	B	BMCE-TRANSMIT 012044 02/11/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	B	BMCE-TRANSMIT 012044 02/11/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	B	BMCE-TRANSMIT 012044 02/11/2012
20/07 2012	17/08/202	B	03/08 2012	BMCE-TRANSMIT-010439 21/08/2012	11/09/2012	25 10/2012	B	BMCE-TRANSMIT 012044 02/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011029 19/09/2012	10/10/2012	31 10/2012	B	BMCE-TRANSMIT 012094 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011029 19/09/2012	10/10/2012	31 10/2012	B	BMCE-TRANSMIT 012094 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011029 19/09/2012	10/10/2012	31 10/2012	B	BMCE-TRANSMIT 012094 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011029 19/09/2012	10/10/2012	31 10/2012	B	BMCE-TRANSMIT 012094 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011029 19/09/2012	10/10/2012	31 10/2012	B	BMCE-TRANSMIT 012094 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011029 19/09/2012	10/10/2012	31 10/2012	B	BMCE-TRANSMIT 012094 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011029 19/09/2012	10/10/2012	31 10/2012	B	BMCE-TRANSMIT 012094 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011029 19/09/2012	10/10/2012	31 10/2012	B	BMCE-TRANSMIT 012094 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011029 19/09/2012	10/10/2012	31 10/2012	B	BMCE-TRANSMIT 012094 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011029 19/09/2012	10/10/2012	31 10/2012	B	BMCE-TRANSMIT 012094 05/11/2012
03/08 2012	14 09/2012	B	17/08 2012	BMCE-TRANSMIT-011029 19/09/2012	10/10/2012	31 10/2012	B	BMCE-TRANSMIT 012094 05/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011123 25/09/2012	15/10/2012	30 10/2012	B	BMCE-TRANSMIT 012118 06/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012

Final Submission								
Date Required from Consultant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submi ted to Board	Date Submi ted to Board	Date Response Required from Boa d (1 Week)	De e Returned from Board	Board Status	Date returned o Consultant
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012
17/08 2012		A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012
17/08 2012		A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012
17/08 2012		A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012
17/08 2012		A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012
17/08 2012		A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012
17/08 2012		A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012
17/08 2012	24 09/2012	B	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012
17/08 2012	24 09/2012	A	31/08 2012	BMCE-TRANSMIT-011124 25/09/2012	15/10/2012	05 11/2012	B	BMCE-TRANSMIT 012137 07/11/2012

4 BCL-AC-XX-SH-001

						1st Submission									2nd Submission										OVERDUE
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
Item	Submission	Comments																							
4	Equipment	Room Data Sheets																							
			NA	NA-SZ-B1-RD-400-**FMB**	Room Data Sheets - FM Basement		18 03/2011		21/03/2011		11/04/2011				02/09/2011	11/11/2011	2	06/09/2011	09/09/2011	BMCE-TRANSMIT-0004982	23/09/2011	04/05/2012	B	BMCE-TRANSMIT 008935 18/05/12	
		The following matters are shown on the Room Data Sheets:	NA	NA-SZ-B1-RD-400-**KIT**	Room Data Sheets - NSGH Kitchen/Catering		18/03/2011		21/03/2011		11/04/2011				02/09/2011	08/09/2011	4	06/09/2011	09/09/2011	BMCE-TRANSMIT-0004982	23/09/2011	04/05/2012	B	BMCE-TRANSMIT 009055 24/05/12	
			NA	NA-SZ-01-RD-400-**FMA1**	Room Data Sheets - NSGH FM Facilities First Floor										02/09/2011	08/09/2011	2	06/09/2011	09/09/2011	BMCE-TRANSMIT-0004982	23/09/2011	04/05/2012	B	BMCE-TRANSMIT 008935 18/05/12	
			NA	NA-SZ-B1-RD-400-**COMMS**	Room Data Sheets - NSGH Communication - Basement										02/09/2011	08/09/2011	2	06/09/2011	09/09/2011	BMCE-TRANSMIT-0004982	23/09/2011	04/05/2012	A	BMCE-TRANSMIT 008935 18/05/12	
		(1) Items of Equipment as shown on the Equipment Schedule and the 1 50 Room Layout Drawings	NA	NA-SZ-00-RD-400-**ENTA**	Room Data Sheets - NSGH Main Entrance & Public Areas		10/02/2011		13/02/2011		06/03/2011				07/10/2011	07/10/2011	3	11/10/2011	10/10/2011	BMCE-TRANSMIT-006168	25/10/2011	04/05/2012	A	BMCE-TRANSMIT 008774 11/05/12	
		(2) Environmental Design Data such as the operational temperature tolerances	NA	NA-SZ-00-RD-400-**DLO**	Room Data Sheets - NSGH Main Entrance - Discharge Lounge				03/01/1900		24/01/1900				07/10/2011	07/10/2011	3	11/10/2011	10/10/2011	BMCE-TRANSMIT0006168	25/10/2011	04/05/2012	A	BMCE-TRANSMIT 008800 15/05/12	
		(3) Room Activity Data	NA	NA-SZ-00-RD-400-**PHA**	Room Data Sheets - Pharmacy Dispensary (NSGH & NCH)		30/09/2011	22	03/10/2011		24/10/2011					30/09/2011	3		05/10/2011	BMCE-TRANSMIT-006070	19/10/2011	10/05/2012	B	BMCE-TRANSMIT 008944 18/05/12	
			NA	NA-SZ-00-RD-400-**REH**	Room Data Sheets - NCH Rehabi itation Suite & Therapies		24/02/2011		27/02/2011		20/03/2011				28/10/2011	03/11/2011	3	01/11/2011	04/11/2011	BMCE-TRANSMIT-006561	22/11/2011	10/05/2012	A	BMCE-TRANSMIT 009048 24/05/12	
		Aspect of review:	NA	NA-SZ-00-RD-400-**OPDC**	Room Data Sheets - NCH OPD		24/02/2011		27/02/2011		20/03/2011				28/10/2011	03/11/2011	3	01/11/2011	04/11/2011	BMCE-TRANSMIT-006544	22/11/2011	04/05/2012	A	BMCE-TRANSMIT 008932 18/05/12	
		Clinical functionality	NA	NA-SZ-00-RD-400-**ENTC**	Room Data Sheets - NCH Main Entrance & Public Areas		10/02/2011		13/02/2011		06/03/2011				04/11/2011	17/10/2011 11/11/2011	2 3	08/11/2011	20/10/2011 11/11/2011	BMCE-TRANSMIT-006303 BMCE-TRANSMIT-006670	18/11/2011 25/11/2011	10/05/2012	A	BMCE-TRANSMIT 008791 14/05/12	
		Location and quantities of Group 1 2 3 and 4 equipment	NA	NA-SZ-00-RD-400-**SANC**	Room Data Sheets - NCH Sanctuary		10/02/2011		13/02/2011		06/03/2011				07/10/2011	11/11/2011	3 3	11/10/2011	11/11/2011 24/11/2011	BMCE-TRANSMIT-006670 BMCE-TRANSMIT-006838	25/11/2011 08/12/2011	04/05/2012	A	BMCE-TRANSMIT 008926 18/05.12	
		Environmental data (	NA	NA-SZ-00-RD-400-**CPS**	Room Data Sheets - Ch ld Protection		25/03/2011		28/03/2011		18/04/2011				16/09/2011	16/09/2011	4	20/09/2011	20/09/2011	BMCE-TRANSMIT-005834	04/10/2011	08/05/2012	B	BMCE-TRANSMIT 008826 15/05/12	
			NA	NA-SZ-00-RD-400-**DCT**	Room Data Sheets - Decontamination Unit											16/09/2011	2		21/09/2011	BMCE-TRANSMIT-005872	05/10/2011	08/05/2012	A	BMCE-TRANSMIT 009139 29/05/12	
			NA	NA-SZ-00-RD-400-**OBW**	Room Data Sheets - NCH Observation Ward		30/03/2011		02/04/2011		23/04/2011				16/09/2011	16/09/2011	4	20/09/2011	20/09/2011	BMCE-TRANSMIT-005834	04/10/2011	08/05/2012	A	BMCE-TRANSMIT 008799 15/05/12	
			NA	NA-SZ-00-RD-400-**EMC**	Room Data Sheets - NCH Emergency Department		30/03/2011		02/04/2011		23/04/2011				16/09/2011	16/09/2011	4	20/09/2011	20/09/2011	BMCE-TRANSMIT-005834	04/10/2011		B	BMCE-TRANSMIT 008619 01/05/2012	
			NA	NA-SZ-00-RD-400-**EMA**	Room Data Sheets - NSGH Emergency Department		18/03/2011		21/03/2011		11/04/2011				09/09/2011	19/09/2011	4	13/09/2011	20/09/2011	BMCE-TRANSMIT-005845	04/10/2011		B	BMCE-TRANSMIT 008600- 27/04/2012	
			NA	NA-SZ-00-RD-400-**AAW**	Room Data Sheets - NSGH Acute Assessment Unit		18/03/2011		21/03/2011		11/04/2011				09/09/2011	19/09/2011	4	13/09/2011	21/09/2011	BMCE-TRANSMIT-005871	05/10/2011	24/04/2012	B	BMCE-TRANSMIT 008512 24/04/12	
			NA	NA-SZ-00-RD-400-**RAG**	Room Data Sheets - NSGH Radiology		31/03/2011		03/04/2011		24/04/2011				23/09/2011	26/09/2011	4	27/09/2011	27/09/2011	BMCE-TRANSMIT-005978	11/10/2011	04/05/2012	A	BMCE-TRANSMIT 008809 15/05/2012	
			NA	NA-SZ-00-RD-400-**MIL**	Room Data Sheets - Medical Illustration (NSGH & NCH)		17/02/2011		20/02/2011		13/03/2011					30/09/2011	3		05/10/2011	BMCE-TRANSMIT-006070	18/10/2011	04/05/2012	A	BMCE-TRANSMIT 008800 15/05/12	
			NA	NA-SZ-00-RD-400-**RCG**	Room Data Sheets - NCH Radiology		07/04/2011		10/04/2011		01/05/2011				23/09/2011	23/09/2011	3	27/09/2011	26/09/2011	BMCE-TRANSMIT-005967	11/10/2011	01/04/2012	B	BMCE-TRANSMIT 008670 04/05/12	
			NA	NA-SZ-00-RD-400-**ORT**	Room Data Sheets - NSGH Rehabilitation & Therapies		24/02/2011		27/02/2011		20/03/2011				21/10/2011	21/10/2011 03/11/2011	3 4	25/10/2011	28/10/2011 04/11/2011	BMCE-TRANSMIT-006457 BMCE-TRANSMIT-006560	11/11/2011 22/11/2011	08/05/2012	A	BMCE-TRANSMIT 008805 15/05/2012	
			NA	NA-SZ-00-RD-400-**OPDA0**	Room Data Sheets - NSGH OPD		24/02/2011		27/02/2011		20/03/2011				28/10/2011	03/11/2011	2	01/11/2011	04/11/2011	BMCE-TRANSMIT-006544	22/11/2011	04/05/2012	B	BMCE-TRANSMIT 008804 15/05/2012	
			NA	NA-SZ-00-RD-400-**CA0**	Room Data Sheets - NSGH Ground Communications										07/10/2011	14/11/2011	2	11/10/2011	16/11/2011	BMCE-TRANSMIT-006704	30/11/2011	08/05/2012	A	BMCE-TRANSMIT 008868 15/05/12	
			NA	NA-SZ-00-RD-400-**CC0**	Room Data Sheets - NCH Ground Communica ions										04/11/2011	14/11/2011	2	08/11/2011	16/11/2011	BMCE-TRANSMIT-006704	30/11/2011	04/05/2012	A	BMCE-TRANSMIT 009057 24/05/12	
		Does not Exist	~~NA~~	~~N SZ 00 RD 00 **FMSG**~~	~~R D t Sh t FM S pp t G d~~										~~07/ 0/20~~	-		~~ / 0/20~~						
			NA	NA-SZ-01-RD-400-**RES**	Room Data Sheets - Restaurant Dining & Servery		11/03/2011		14/03/2011		04/04/2011				02/09/2011	08/09/2011	4	06/09/2011	09/09/2011	BMCE-TRANSMIT-004982	23/09/2011	04/05/2012	B	BMCE-TRANSMIT 008935 18/05/12	
			NA	NA-SZ-01-RD-400-RNM	Room Data Sheets - NSGH-NCH Nuclear Medicine											16/09/2011	4		20/09/2011	BMCE-TRANSMIT-005834	04/10/2011	08/05./12	A	BMCE-TRANSMIT 008856 15/05/12	
			NA	NA-SZ-01-RD-400-**SANA**	Room Data Sheets - NSGH Main Entrance - Sanctuary & Pub ic Core B		11/03/2011		14/03/2011		04/04/2011				07/10/2011	07/10/2011	5	11/10/2011	10/10/2011	BMCE-TRANSMIT-006168	25/10/2011	04/05/2012	A	BMCE-TRANSMIT 008931 18/05/12	
		Does Not Exist	~~NA~~	~~N SZ 0 RD 00 **FMGD**~~	~~Room Data Sheets NSGH FM Core D~~										~~02/09/20~~	-		~~06/09/20~~						
			NA	NA-SZ-01-RD-400-**THEC**	Room Data Sheets - NCH Theatres Endoscopy & Recovery		07/04/2011		10/04/2011		01/05/2011				23/09/2011	23/09/2011	4	27/09/2011	26/09/2011	BMCE-TRANSMIT-005962	11/10/2011		B	BMCE-TRANSMIT 8669 04/05/2012	
		This is incorporated in NA-SZ-01-RD-400-RCF	~~NA~~	~~NA-SZ-01-RD-400-**RCI**~~	~~Room Data Sheets - NCH Interventional Radiology~~		~~27/01/2011~~		~~30/01/2011~~		~~20/02/2011~~					-								
			NA	NA-SZ-01-RD-400-**RCF**	Room Data Sheets - NCH Radiology CT & MRI		07/04/2011		10/04/2011		01/05/2011				23/09/2011	23/09/2011	4	27/09/2011	26/09/2011	BMCE-TRANSMIT-005968	11/10/2011	24.04.12	B	BMCE-TRANSMIT 008665 04/05/12	
			NA	NA-SZ-01-RD-400-**23HU**	Room Data Sheets - NCH Day & 23 Hour Unit		07/04/2011		10/04/2011		01/05/2011				23/09/2011	23/09/2011	4	27/09/2011	26/09/2011	BMCE-TRANSMIT-005971	11/10/2011	08/05/2012	A	BMCE-TRANSMIT 008860 15/05/12	
			NA	NA-SZ-01-RD-400-**CAR**	Room Data Sheets - NCH Cardiology Ward		04/03/2011		07/03/2011		28/03/2011				21/10/2011	21/10/2011 03/11/2011	5	25/10/2011	28/10/2011 08/11/2011 24/11/2011	BMCE-TRANSMIT-006443 BMCE-TRANSMIT-006582	11/11/2011 22/11/2011 08/12/2011	10/05/2012	A	BMCE-TRANSMIT 009056 24/05/12	
			NA	NA-SZ-01-RD-400-**SPF**	Room Data Sheets - NCH Special Feeds		24/02/2011		27/02/2011		20/03/2011				28/10/2011	03/11/2011	3	01/11/2011	04/11/2011	BMCE-TRANSMIT-006561	22/11/2011	22/05/2012	A	BMCE-TRANSMIT 009178 31/05/12	
			NA	NA-SZ-01-RD-400-**P CU**	Room Data Sheets - NCH Critical Care - PICU		17/02/2011		20/02/2011		13/03/2011				21/10/2011	03/11/2011	4	25/10/2011	04/11/2011	BMCE-TRANSMIT-006560	22/11/2011		B	BMCE-TRANSMIT 008624 01/05/2012	
			NA	NA-SZ-01-RD-400-**MDUC**	Room Data Sheets - NCH Medical Day Unit										21/10/2011	21/10/2011 03/11/2011	2 3	25/10/2011	28/10/2011 08/11/2011	BMCE-TRANSMIT-006459 BMCE-TRANSMIT-006560	11/11/2011 22/11/2011	10/05/2012	A	BMCE-TRANSMIT 009046 24/05/12	
			NA	NA-SZ-01-RD-400-**CCU**	Room Data Sheets - NSGH Coronary Care Unit - CCU		11/03/2011		14/03/2011		04/04/2011				02/09/2011	12/09/2011	4	06/09/2011	12/09/2011	BMCE-TRANSMIT-005018	26/09/2011		B	BMCE-TRANSMIT 008597 27/04/12	
			NA	NA-SZ-01-RD-400-**CCW**	Room Data Sheets - NSGH Critical Care		11/03/2011		14/03/2011		04/04/2011				02/09/2011	12/09/2011	4	06/09/2011	12/09/2011	BMCE-TRANSMIT-005018	26/09/2011		B	BMCE-TRANSMIT 008599 27/04/2012	
			NA	NA-SZ-01-RD-400-**STW**	Room Data Sheets - NSGH Stroke Ward		10/02/2011		13/02/2011		06/03/2011				07/10/2011	07/10/2011	3	11/10/2011	10/10/2011	BMCE-TRANSMIT-006168	25/10/2011		B	BMCE-TRANSMIT 008601 27/04/2012	

4 BCL-AC-XX-SH-001

						1st Submission									2nd Submission										OVERDUE
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
Item	Submission	Comments																							
			NA	NA-SZ-01-RD-400-**MDUA**	Room Data Sheets - NSGH MDU/Clinical Investigations Unit		10/02/2011		13/02/2011		06/03/2011				07/10/2011	07/10/2011	3	11/10/2011	10/10/2011	BMCE-TRANSMIT-006168	25/10/2011		A	BMCE-TRANSMIT 008622 01/05/2012	
			NA	NA-SZ-01-RD-400-**POA**	Room Data Sheets - NSGH OPD - Pre Assessment Unit		10/02/2011		13/02/2011		06/03/2011				07/10/2011	07/10/2011	3	11/10/2011	10/10/2011	BMCE-TRANSMIT-006168	25/10/2011		A	BMCE-TRANSMIT 008627 01/05/2012	
			NA	NA-SZ-00-RD-400-**FMA0B**	Room Data Sheets - NSGH Ground Floor - FM Facil ties B											07/10/2011	2		10/10/2011	BMCE-TRANSMIT-006168	25/10/2011	04/05/2012	A	BMCE-TRANSMIT 008934 18/05/12	
			NA	NA-SZ-03-RD-400-**FMA3A**													2		10/10/2011	BMCE-TRANSMIT-006168	25/10/2011	04/05/2012	B	BMCE-TRANSMIT 008927 18.05.12	
			NA	NA-SZ-01-RD-400-**RAF**	Room Data Sheets - NSGH Radiology		31/03/2011		03/04/2011		24/04/2011						4			BMCE-TRANSMIT-006636	10/11/2011	04/05/2012	B	BMCE-TRANSMIT 008813 15/05/12	
			NA	NA-SZ-01-RD-400-**RNM**	Room Data Sheets - Nuclear Medicine (NSGH & NCH)		25/03/2011		28/03/2011		18/04/2011								20/10/2011	BMCE-TRANSMIT-005834	03/11/2011	26/04/2012	A	BMCE-TRANSMIT 008856 15/05/12	
			NA	NA-SZ-01-RD-400-**OPDA1**	Room Data Sheets - NSGH OPD First Floor		24/02/2011		27/02/2011		20/03/2011				28/10/2011	03/11/2011	2	01/11/2011	04/11/2011	BMCE-TRANSMIT-006544	22/11/2011	04/05/2012	B	BMCE-TRANSMIT 008773 11/05/12	
			NA	NA-SZ-01-RD-400-**FMA1**	Room Data Sheets NSGH FM Faci ities First Floor											08/09/2011	2		09/09/2011	BMCE-TRANSMIT-004982	23/09/2011	25/04/2012	B	BMCE-TRANSMIT 008935 18/05/12	
			NA	NA-SZ-01-RD-400-**FMA1C**	Room Data Sheets NSGH First Floor FM Faci ities											23/09/2011 07/10/2011	1 2		27/09/2011 10/10/2011	BMCE-TRANSMIT-005973 BMCE-TRANSMIT-006168	11/10/2011 25/10/2011	04/05/2012	A	BMCE-TRANSMIT 008933 18/05/12	
		Does not Exist	~~NA~~	~~NA-SZ-01-RD-400-**FMA2**~~	~~Room Data Sheets - NSGH Public Core A & FM Support~~											-								
		This previously had the wrong RDS no.	NA	NA-SZ-01-RD-400-**FMC0A**	Room Data Sheets - NSGH FM/Bed Core C & FM Support											10/10/2011	1		25/07/2012	BMCE-TRANSMIT-009976	15/08/2012	24/07/2012	A	BMCE-TRANSMIT 010037 28/07/2012	
		This previously had the wrong RDS no.	NA	NA-SZ-01-RD-400-**FMC0B**	Room Data Sheets - NSGH Public Core B & Support											10/10/2011	–		25/07/2012	BMCE-TRANSMIT-009976	15/08/2012	24/07/2012	A	BMCE-TRANSMIT 010037 28/07/2012	
			NA	NA-SZ-01-RD-400-**CA1**	Room Data Sheets - NSGH First Communica ions										07/10/2011	14/11/2011	2	11/10/2011	16/11/2011	BMCE-TRANSMIT-006704	30/11/2011	08/05/2012	A	BMCE-TRANSMIT 008866 15/05/12	
			NA	NA-SZ-01-RD-400-**CC1**	Room Data Sheets - NCH First Communications										07/10/2011	14/11/2011	2	11/10/2011	16/11/2011	BMCE-TRANSMIT-006704	30/11/2011	08/05/2012	A	BMCE-TRANSMIT 008862 15/05/12	
		Does Not Exist	~~NA~~	~~NA-SZ-00-RD-400-**FMS1**~~	~~Room Data Sheets - FM Support First~~										~~07/10/2011~~	-		~~11/10/2011~~						
			NA	NA-SZ-02-RD-400-**DMW**	Room Data Sheets - NSGH Dermatology Ward		17/02/2011		20/02/2011		13/03/2011				14/10/2011	14/10/2011	3	18/10/2011	20/10/2011	BMCE-TRANSMIT-006304	03/11/2011	04/05/2012	B	BMCE-TRANSMIT 008620 01/05/2012	
			NA	NA-SZ-02-RD-400-**SCH**	Room Data Sheets - NCH Schiehallion Ward Day Case & TCT		04/03/2011		07/03/2011		28/03/2011				`	03/11/2011	3	04/01/1900	04/11/2011	BMCE-TRANSMIT-006561	22/11/2011	17/05/2012	A	BMCE-TRANSMIT 009051 24/05/12	
			NA	NA-SZ-02-RD-400-**AFD**	Room Data Sheets - NCH Hosp tal at Night		07/04/2011		10/04/2011		01/05/2011				23/09/2011	23/09/2011	4	27/09/2011	27/09/2011	BMCE-TRANSMIT-005975	11/10/2011	21/05/2012	A	BMCE-TRANSMIT 009084 25/05/12	
			NA	NA-SZ-02-RD-400-**DCU**	Room Data Sheets - NCH Day Case Unit		04/03/2011		07/03/2011		28/03/2011				21/10/2011	03/11/2011	3	25/10/2011	04/11/2011	BMCE-TRANSMIT-006561	22/11/2011	17/05/2012	A	BMCE-TRANSMIT 009176 31/05/12	
			NA	NA-SZ-02-RD-400-**ARU**	Room Data Sheets - NCH Acute Receiving Unit		04/03/2011		07/03/2011		28/03/2011				21/10/2011	21/10/21011 03/11/2011	3 4	25/10/2011	28/10/2011 08/11/2011	BMCE-TRANSMIT-006456 BMCE-TRANSMIT-006582	11/11/2011 22/11/2011	11/05/2012	A	BMCE-TRANSMIT 009044 24/05/12	
			NA	NA-SZ-02-RD-400-**ASU**	Room Data Sheets - Aseptic Suite (NSGH & NCH)		03/02/2011		06/02/2011		27/02/2011					30/09/2011	4		05/10/2011	BMCE-TRANSMIT-006070	19/10/2011	04/05/2012	B	BMCE-TRANSMIT 008802 15/05/2012	
			~~NA~~	~~NA-SZ-02-RD-400-**TPS**~~	~~Room Data Sheets - NSGH Telephone Services~~										~~/ 0/20~~	-		~~8/ 0/20~~						
		Please see NA-SZ-02-RD-400-PL2	~~NA~~	~~N SZ 02 RD 00 **PLT2**~~	~~R D t Sh t NSGH R I Pl t~~		~~/03/20~~		~~/03/20~~		~~0 /0 20~~				~~/ 0/20~~	-		~~8/ 0/20~~						
			NA	NA-SZ-02-RD-400-**FMC2**	Room Data Sheets - NSGH FM Emergency Linen		10/02/2011		13/02/2011		06/03/2011				14/10/2011	14/10/2011	3	18/10/2011	20/10/2011	BMCE-TRANSMIT-006304	03/11/2011	10/05/2012	B	BMCE-TRANSMIT 009045 24.05.12	
			NA	NA-SZ-02-RD-400-**MP**	Room Data Sheets - Medical Physics & Bio-Engineering (NSGH & NCH)		17/02/2011		20/02/2011		13/03/2011				14/10/2011	14/10/2011	3	18/10/2011	20/10/2011	BMCE-TRANSMIT-006304	03/11/2011	04/05/2012	B	BMCE-TRANSMIT 008941 18.05.12	
			NA	NA-SZ-02-RD-400-**DCT**	Room Data Sheets - NSGH Decontamination Su te		/								14/10/2011	14/10/2011	3	18/10/2011	20/10/2011	BMCE-TRANSMIT-006304	03/11/2011	10/05/2012	A	BMCE-TRANSMIT 009139 29/05/12	
			NA	NA-SZ-02-RD-400-**END**	Room Data Sheets - NSGH Endoscopy		24/02/2011		27/02/2011		20/03/2011				21/10/2011	03/11/2011	4	25/10/2011	08/11/2011	BMCE-TRANSMIT-006582	22/11/2011		B	BMCE-TRANSMIT 008598 27/04/2012	
			NA	NA-SZ-02-RD-400-**THEA**	Room Data Sheets - NSGH Operating Theatres AODOS & Recovery		11/03/2011		14/03/2011		04/04/2011				02/09/2011	14/09/2011	5	06/09/2011	15/09/2011	BMCE-TRANSMIT-005093	28/09/2011		B	BMCE-TRANSMIT 008629 01/05/2012	
			NA	NA-SZ-02-RD-400-**DOPD**	Room Data Sheets - NSGH Dermatology OPD		17/02/2011		20/02/2011		13/03/2011				14/10/2011	14/10/2011	3	18/10/2011	20/10/2011	BMCE-TRANSMIT-006304	03/11/2011		B	BMCE-TRANSMIT 008621 01/05/2012	
			NA	NA-SZ-02-RD-400-**RENO**	Room Data Sheets - NSGH Renal Dialysis		03/02/2011		06/02/2011		27/02/2011				30/09/2011	19/09/2011	4 3	04/10/2011	21/09/2011 05/10/2011	BMCE-TRANSMIT-005866 BMCE-TRANSMIT-006070	05/10/2011 19/10/2011		B	BMCE-TRANSMIT 060227/04/2012	
			NA	NA-SZ-02-RD-400-**TPB**	Room Data Sheets - NCH Transport Base		10/02/2011		13/02/2011		06/03/2011				14/10/2011	14/10/2011	3	18/10/2011	20/10/2011	BMCE-TRANSMIT-006304	03/11/2011	10/05/2012	A	BMCE-TRANSMIT 009005 23.05.12	
			NA	NA-SZ-02-RD-400-**CA2**	Room Data Sheets - NSGH Second Communications										14/10/2011	14/11/2011	2	18/10/2011	16/11/2011	BMCE-TRANSMIT-006704	30/11/2011	08/05/2012	A	BMCE-TRANSMIT 008861 15/05/12	
			NA	NA-SZ-02-RD-400-**CC2**	Room Data Sheets - NCH Second Communications										14/10/2011	14/11/2011	2	18/10/2011	16/11/2011	BMCE-TRANSMIT-006704	30/11/2011	08/05/2012	A	BMCE-TRANSMIT 008863 15/05/12	
			NA	NA-SZ-02-RD-400-**PL2**												05/10/2011	2	05/10/2011	05/10/2011	BMCE-TRANSMIT-006071	19/10/2011		A	BMCE-TRANSMIT 009652 04/07/12	
			NA	NA-SZ-02-RD-400-**FMA2**	Room Data Sheets - FM Support Second										14/10/2011	14/10/2011	3	18/10/2011	20/10/2011	BMCE-TRANSMIT-006304	03/11/2011		A	BMCE-TRANSMIT 009652 04/07/12	
			NA	NA-SZ-04-RD-400-**FMA4**	Room Data Sheets - NSGH Fourth Floor - Ward Support											30/09/2011	3		05/10/2011	BMCE-TRANSMIT-006070	19/10/2011	10/05/2012	A	BMCE-TRANSMIT 008788 15/05/12	
			NA	NA-SZ-00-RD0400-**FMC2A**	Room Data Sheets - NSGH Second Floor - FM Fac ilties											30/09/2011	2		05/10/2011	BMCE-TRANSMIT-006070	19/10/2011	04/05/2012	A	BMCE-TRANSMIT 008925 18.05.12	
			NA	NA-SZ-00-RD-400-**FMA0A**	Room Data Sheets - NSGH Ground Floor - FM Fac ilties											30/09/2011	2		05/10/2011	BMCE-TRANSMIT-006070	19/10/2011	04/05/2012	A	BMCE-TRANSMIT 008929 18.05.12	
			NA	NA-SZ-03-RD-400-**HR**	Room Data Sheets - NSGH Admin Training Heal h Records & Staff Facil ties										14/10/2011	14/10/2011	3	18/10/2011	20/10/2011	BMCE-TRANSMIT-006304	03/11/2011	04/05/2012	B	BMCE-TRANSMIT 008803 15/05/03	
		Does Not Exist	~~NA~~	~~NA-SZ-03-RD-400-**FM3**~~	~~Room Data Sheets - Staff Change/Hotel Services/Staff Accommodation~~		~~10/02/2011~~		~~13/02/2011~~		~~06/03/2011~~				~~07/10/2011~~	-		~~11/10/2011~~						

4 BCL-AC-XX-SH-001

						1st Submission									2nd Submission										OVERDUE
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
Item	Submission	Comments																							
			NA	NA-SZ-03-RD-400-**GWS**	Room Data Sheets - NCH Inpatient Wards - Medicinema		04/03/2011		07/03/2011		28/03/2011				21/10/2011			25/10/2011	28/10/2011	BMCE-TRANSMIT-006448	11/11/2011	17/05/2012	A	BMCE-TRANSMIT 009177 31/05/12	
			NA	NA-SZ-03-RD-400-**GWA**	Room Data Sheets - NCH Inpatient Wards		04/03/2011		07/03/2011		28/03/2011				21/10/2011	03/11/2011	3	25/10/2011	08/11/2011	BMCE-TRANSMIT-006582	22/11/2011	17/05/2012	A	BMCE-TRANSMIT 009179 31/05/12	
			NA	NA-SZ-03-RD-400-**GWB**	Room Data Sheets - NCH Inpatient Wards & Renal Services		04/03/2011		07/03/2011		28/03/2011				21/10/2011	21/10/2011 03/11/2011	2 3	25/10/2011	28/10/2011 08/11/2011	BMCE-TRANSMIT-006443 BMCE-TRANSMIT-006582	11/11/2011 22/11/2011	17/05/2012	A	BMCE-TRANSMIT 009175 31/05/12	
			NA	NA-SZ-03-RD-400-**GWC**	Room Data Sheets - NCH Inpatient Ward Support		04/03/2011		07/03/2011		28/03/2011				21/10/2011	21/10/2011 03/11/2011	2 3	25/10/2011	28/10/2011 08/11/2011	BMCE-TRANSMIT-006443 BMCE-TRANSMIT-006582	11/11/2011 22/11/2011	22 05/12	A	BMCE-TRANSMIT 009180 31/05/12	
			NA	NA-SZ-03-RD-400-**CA3**	Room Data Sheets - NSGH Third Communications										07/10/2011	14/11/2011	2	11/10/2011	16/11/2011	BMCE-TRANSMIT-006704	30/11/2011	08/05/2012	A	BMCE-TRANSMIT 008858 15/05/12	
			NA	NA-SZ-03-RD-400-**CC3**	Room Data Sheets - NCH Third Communications										07/10/2011	14/11/2011	2	11/10/2011	16/11/2011	BMCE-TRANSMIT-006704	30/11/2011	08/05/2012	A	BMCE-TRANSMIT 008859 15/05/12	
		Does Not Exist	~~NA~~	~~NA-SZ-03-RD-400-**FMS3**~~	~~Room Data Sheets - FM Support Third~~										~~07/ 0/20~~	-		~~ / 0/20~~							
			NA	NA-SZ-04-RD-400-**RENW**	Room Data Sheets - NSGH Renal Inpatients & Day Unit		03/02/2011		06/02/2011		27/02/2011				30/09/2011	30/09/2011	3	04/10/2011	05/10/2011	BMCE-TRANSMIT-006070	19/10/2011		B	BMCE-TRANSMIT 008672 04/05/12	
			NA	NA-SZ-04-RD-400-**HOW**	Room Data Sheets - NSGH Haemato-oncology Inpatient Ward		17/02/2011		20/02/2011		13/03/2011				14/10/2011	14/10/2011	3	18/10/2011	20/10/2011	BMCE-TRANSMIT-006304	03/11/2011	08/05/2012	B	BMCE-TRANSMIT 008870 15/05/12	
			NA	NA-SZ-04-RD-400-**DCFP**	Room Data Sheets - NCH Psychiatry / DCFP		04/03/2011		07/03/2011		28/03/2011				04/11/2011	11/11/2011	3	08/11/2011	11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	14/05/2012	A	BMCE-TRANSMIT 008992 23.05.12	
			NA	NA-SZ-04-RD-400-**CA4**	Room Data Sheets - NSGH Fourth Communications										30/09/2011	14/11/2011	2	04/10/2011	16/11/2011	BMCE-TRANSMIT-006704	30/11/2011	08/05/2012	A	BMCE-TRANSMIT 008855 15/05/12	
			NA	NA-SZ-04-RD-400-**CC4**	Room Data Sheets - NCH Fourth Communications										04/11/2011	14/11/2011	2	08/11/2011	16/11/2011	BMCE-TRANSMIT-006704	30/11/2011	08/05/2012	A	BMCE-TRANSMIT 008865 15/05/12	
		Does Not Exist	~~NA~~	~~N SZ 0 RD 00 **FMS**~~	~~Room Data Sheets - FM Support Fourth~~										~~30/09/2011~~	-		~~04/10/2011~~							
			NA	NA-SZ-04-RD-400-FMC4	Room Data Sheets - NCH Fourth Floor - FM Fac ilties											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		A	BMCE-TRANSMIT 008946 18/05/12	
			NA	NA-SZ-05-RD-400-**GENWA**	Room Data Sheets - NSGH Fifi h Floor Generic Ward A		04/03/2011		07/03/2011		28/03/2011				04/11/2011	11/11/2011	3	08/11/2011	11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	11/06/2012	A	BMCE-TRANSMIT 009391 19/06/12	
			NA	NA-SZ-05-RD-400-**GENWB**	Room Data Sheets - NSGH Fifth Floor Generic Ward B											11/11/2011	3		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	18/06/2012	A	BMCE-TRANSMIT 009604 29/06/12	
			NA	NA-SZ-05-RD-400-**GENWC**	Room Data Sheetws - NSGH F fth Floor Generic Ward C											11/11/2011	3		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	11/06/2012	A	BMCE-TRANSMIT 009388 19/06/12	
			NA	NA-SZ-05-RD-400-**GENWD**	Room Data Sheets - NSGH Fifth Floor Generic Ward D											11/11/2011	3		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	11/06/2012	A	BMCE-TRANSMIT 009389 19/06/12	
			NA	NA-SZ-05-RD-400-**CA5**	Room Data Sheets - NSGH Fifth Communications		04/03/2011		07/03/2011		28/03/2011				04/11/2011	11/11/2011	2	08/11/2011	11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	14/05/2012	A	BMCE-TRANSMIT 008994 22.05.12	
			NA	NA-SZ-05-RD-400-**WS5**	Room Data Sheets - Fifth Floor Ward Support 5											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		B	BMCE-TRANSMIT 009336 13/06/12	
		Does Not Exist	~~NA~~	~~N SZ 06 RD 00 **GENWA**~~	~~Room Data Sheets - NSGH Inpatient Wards~~		~~0 /03/20~~		~~07/03/20~~		~~28/03 20~~				~~0 / /20~~			~~08/ /20~~							
			NA	NA-SZ-06-RD-400-**CA6**	Room Data Sheets - NSGH Sixth Communications		04/03/2011		07/03/2011		28/03/2011				04/11/2011	11/11/2011	2	08/11/2011	11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	10/05/2012	A	BMCE-TRANSMIT 008943 18.05.12	
		Does Not Exist	~~NA~~	~~N SZ 07 RD 00 **GENWA**~~	~~Room Data Sheets - NSGH Inpatient Wards~~		~~04/03/2011~~		~~07/03/2011~~		~~28/03/2011~~				~~04/11/2011~~	-		~~08/11/2011~~							
			NA	NA-SZ-06-RD-400-**GENW1**	Room Data Sheets - Sixth Floor Rheumatology Ward 1											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	18/06/2012	A	BMCE-TRANSMIT 009565 28/06/12	
			NA	NA-SZ-06-RD-400-**GENW2**	Room Data Sheets - NSGH Sixth Floor Generic Ward 2											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	18/06/2012	A	BMCE-TRANSMIT 009606 29/06/12	
			NA	NA-SZ-06-RD-400-**GENW3**	Room Data Sheets - NSGH Sixth Floor Generic Ward 3											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	fma2	A	BMCE-TRANSMIT 009694 05/07/12	
			NA	NA-SZ-06-RD-400-**GENW4**	Room Data Sheets - NSGH Sixth Floor Generic Ward 4											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	18/06/2012	A	BMCE-TRANSMIT 009493 25/06/12	
			NA	NA-SZ-06-RD-400-**WS6**	Room Data Sheets - Sixth Floor Ward Support 6											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		B	BMCE-TRANSMIT 009661 13/06/12	
			NA	NA-SZ-07-RD-400-**CA7**	Room Data Sheets - NSGH Seventh Communications		04/03/2011		07/03/2011		28/03/2011				04/11/2011	11/11/2011	2	08/11/2011	11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	10/05/2012	A	BMCE-TRANSMIT 008948 18.05.12	
			NA	NA-SZ-07-RD-400-**GENW5**	Room Data Sheets - NSGH Seventh Floor Generic Ward 5											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2012	18/06/2012	A	BMCE-TRANSMIT 009601 29/06/12	
			NA	NA-SZ-07-RD-400-**GENW6**	Room Data Sheets - NSGH Seventh Floor Generic Ward 6											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	18/06/2012	A	BMCE-TRANSMIT 009597 29/06/12	
			NA	NA-SZ-07-RD-400-**GENW7**	Room Data Sheets - NSGH Seventh Floor Generic Ward 7											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	18/06/2012	A	BMCE-TRANSMIT 009598 29/06/12	
			NA	NA-SZ-07-RD-400-**GENW8**	Room Data Sheets - NSGH Seventh Floor Generic Ward 8											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	18/06/2012	A	BMCE-TRANSMIT 009559 28/06/12	
			NA	NA-SZ-07-RD-400-**WS7**	Room Data Sheets - Seventh Floor Ward Support 7											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	31/05/2012	B	BMCE-TRANSMIT 009396 19/06/12	
		Does Not Exist	~~NA~~	~~NA-SZ-08-RD-400-**GENWA**~~	~~Room Data Sheets - NSGH Inpatient Wards~~		~~04/03/2011~~		~~07/03/2011~~		~~28/03/2011~~				~~04/11/2011~~	-		~~08/11/2011~~							
			NA	NA-SZ-08-RD-400-**CA8**	Room Data Sheets - NSGH Eighth Communications		04/03/2011		07/03/2011		28/03/2011				04/11/2011	11/11/2011	2	08/11/2011	11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	10/05/2012	A	BMCE-TRANSMIT 008942 18.05.12	
			N/A	NA-SZ-08-RD-400-**CA8**	Room Data Sheets - NSGH Nin h Communications															BMCE-TRANSMIT-006670	25/11/2011	10/05/2012	A	BMCE-TRANSMIT 008947 18.05.12	
			N/A	NA-SZ-09-RD-400-**CA9**	Room Data Sheets - NSGH Nin h Communications															BMCE-TRANSMIT-006670	25/11/2011	10/05/2012	A	BMCE-TRANSMIT 008947 18.05.12	
			NA	NA-SZ-08-RD-400-**WS8**	Room Data Sheets - Eighth Floor Ward Support											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	06/06/2012	B	BMCE-TRANSMIT 009343 14/06/12	
			NA	NA-SZ-08-RD-400-**GENW10**	Room Data Sheets - Eigh h Floor Generic Ward 10											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-0004982	23/09/2011	21/06/2012	A	BMCE-TRANSMIT 009563 26/06/12	
			NA	NA-SZ-08-RD-400-**GENW11**	Room Data Sheets - Eigh h Floor Generic Ward 11											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	23/09/2011		A	BMCE-TRANSMIT 009801 12/07/12	

4 BCL-AC-XX-SH-001

						1st Submission									2nd Submission										OVERDUE
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
Item	Submission	Comments																							
			NA	NA-SZ-08-RD-400-**GENW12**	Room Data Sheets - Eigh h Floor Generic Ward 12											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	21/06/2012	A	BMCE-TRANSMIT 009564 28/06/12	
			NA	NA-SZ-08-RD-400-**GENW9**	Room Data Sheets - Eighth Floor Elderly Ward 9											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	21/06/2012	A	BMCE-TRANSMIT 009562 28/06/12	
		Does Not Exist	NA	~~N SZ 09 RD 00 **GENWA**~~	~~Room Data Sheets - NSGH Nin h Communications~~		~~04/03/2011~~		~~07/03/2011~~		~~28/03/2011~~				~~04/11/2011~~			~~08/11/2011~~							
			NA	NA-SZ-0-RD-400-**GENW13**	Room Data Sheets - NSGH Ninth Floor Generic Ward 13											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		A	BMCE-TRANSMIT 009801 12/07/12	
			NA	NA-SZ-0-RD-400-**GENW14**	Room Data Sheets - NSGH Ninth Floor Generic Ward 14											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	21/06/2012	A	BMCE-TRANSMIT 009561 28/06/12	
			NA	NA-SZ-0-RD-400-**GENW15**	Room Data Sheets - NSGH Ninth Floor Generic Ward 15											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		A	BMCE-TRANSMIT 009708 06/07/12	
			NA	NA-SZ-0-RD-400-**GENW16**	Room Data Sheets - NSGH Ninth Floor Generic Ward 16											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	21/06/2012	A	BMCE-TRANSMIT 009560 28/06/12	
			NA	NA-SZ-09-RD-400-**WS9**	Room Data Sheets - Ninth Floor Ward Support											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		B	BMCE-TRANSMIT 009330 13/06/12	
		Does Not Exist	NA	~~N SZ 0 RD 00 **GENWA**~~	~~R D t Sh t NSGH I p ti t W d~~		~~0 /03/20~~		~~07/03/20~~		~~28/03 20~~				~~0 / /20~~	-		~~08/ /20~~							
			NA	NA-SZ-10-RD-400-**CA10**	Room Data Sheets - NSGH Tenth Communications		04/03/2011		07/03/2011		28/03/2011				04/11/2011	11/11/2011	2	08/11/2011	11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	10/05/2012	A	BMCE-TRANSMIT 008949 18/05/12	
			NA	NA-SZ-10-RD-400-**GENW17**	Room Data Sheets - Tenth Floor Generic Ward 17											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		A	BMCE-TRANSMIT 009872 17/07/12	
			NA	NA-SZ-10-RD-400-**GENW18**	Room Data Sheets - Tenth Floor Generic Ward 18											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		A	BMCE-TRANSMIT 009870 17/07/12	
			NA	NA-SZ-10-RD-400-**GENW19**	Room Data Sheets - Tenth Floor Generic Ward 19											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	26/06.12	A	BMCE-TRANSMIT 009802 12/07/12	
			NA	NA-SZ-10-RD-400-**GENW20**	Room Data Sheets - Tenth Floor Generic Ward 20											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		A	BMCE-TRANSMIT 009873 17/07/12	
			NA-	NA-SZ-10-RD-400-**WS10**	Room Data Sheets - Tenth Floor Ward Support 10											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		B	BMCE-TRANSMIT 009332 13/06/12	
		Does Not Exist	NA	~~N SZ RD 00 **GENWA**~~	~~Room Data Sheets - NSGH Inpatient Wards~~		~~0 /03/20~~		~~07/03/20~~		~~28/03 20~~				~~0 / /20~~	-		~~08/ /20~~							
			NA	NA-SZ-11-RD-400-**GENW21**	Room Data Sheets - NSGH Eleventh Floor Generic Ward 21											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		A	BMCE-TRANSMIT 009801 12/07/12	
			NA	NA-SZ-11-RD-400-**GENW22**	Room Data Sheets - NSGH Eleventh Floor Generic Ward 22											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	26/06.12	A	BMCE-TRANSMIT 009802 12/07/12	
			NA	NA-SZ-11-RD-400-**GENW23**	Room Data Sheets - NSGH Eleventh Floor Generic Ward 23											11/11/2011	1		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	26/06.12	A	BMCE-TRANSMIT 009802 12/07/12	
			NA	NA-SZ-11-RD-400-**GENW24**	Room Data Sheets - NSGH Eleventh Floor Generic Ward 24											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		A	BMCE-TRANSMIT 009801 12/07/12	
			NA	NA-SZ-11-RD-400-**WS11**												11/11/2011	2		11/11/2011	BMCE-TRANSMIT-006670	25/11/2011		B	BMCE-TRANSMIT 009336 13/06/12	
			NA	NA-SZ-11-RD-400-**CA11**	Room Data Sheets - NSGH Eleventh Inpatient Wards		04/03/2011		07/03/2011		28/03/2011				04/11/2011	11/11/2011	2	08/11/2011	11/11/2011	BMCE-TRANSMIT-006670	25/11/2011	10.05.12	A	BMCE-TRANSMIT 008950 18.05.12	
			NA	NA-SZ-00-RD-400-**CAR**	Room Data Sheets - NCH Cardiology Ward											21/10/2011 03/11/2011	3 4		28/10/2011 08/11/2011	BMCE-TRANSMIT-006443 BMCE-TRANSMIT-006582	11/11/2011		A	BMCE-TRANSMIT 009056 24/05/12	
			NA	NA-SZ-02-RD-400-**ARU**	Room Data Sheets - NCH Acute Receiving Unit											21/10/2011	3		28/10/2011	BMCE-TRANSMIT-006443	11/11/2011		A	BMCE-TRANSMIT 009044 24/05/12	
			NA	NA-SZ-02-RD-400-**END**	Room Data Sheets - NSGH Endoscopy											21/10/2011	3		28/10/2011	BMCE-TRANSMIT-006443	11/11/2011		B	BMCE-TRANSMIT 008958 27/04/12	
			NA	NA-SZ-02-RD-400-**HAN**	Room Data Sheets - Schiehal ion and ARU Suppot											21/10/2011 03/11/2011	2 3		28/10/2011 08/11/2011	BMCE-TRANSMIT-006443 BMCE-TRANSMIT-006582	11/11/2011 22/11/2011	10/05/2012	A	BMCE-TRANSMIT 009004 23.05.12	
			NA	NA-SZ-03-RD-400-**FMC3**	Room Data Sheets - NCH Third Floor FM Faci ities											21/10/2011 03/11/2011	2 3		28/10/2011 08/11/2011	BMCE-TRANSMIT-006443 BMCE-TRANSMIT-006582	11/11/2011 22/11/2011	08/05/2012	A	BMCE-TRANSMIT 008853 15/05/12	
			NA	NA-SZ-03-RD-400-**GWA**	Room Data Sheets - NCH Inpatient Ward & Ward Support											21/10/2011 03/11/2011	2 3		28/10/2011 08/11/2011	BMCE-TRANSMIT-006443 BMCE-TRANSMIT-006582	11/11/2011 22/11/2011		A	BMCE-TRANSMIT 009177 31/05/12	
			NA	NA-SX-03-RD-400-**GWS**	Room Data Sheets - NCH Inpatient Ward Support											21/10/2011 03/11/2011	3 4		28/10/2011 08/11/2011	BMCE-TRANSMIT-006443 BMCE-TRANSMIT-006582	11/11/2011 22/11/2011		A	BMCE-TRANSMIT 009179 31/05/12	
			NA	NA-SZ-03-RD-400-**RENC**	Room Data Sheets - NCH Renal Day Case											21/10/2011	2 3		28/10/2011	BMCE-TRANSMIT-006443 BMCE-TRANSMIT-006582	11/11/2011 22/11/2011	10/05/2012	A	BMCE-TRANSMIT 009003 23.05.12	
			NA	NA-SZ-01-RD-400-**FMC1**	Room Data Sheets - MCH First Floor FM Facilities											21/10/2011 03/11/2011	2 3		28/10/2011 03/11/2011	BMCE-TRANSMIT-006458 BMCE-TRANSMIT-006560	11/11/2011 22/11/2011	08/05/2012	A	BMCE-TRANSMIT 008851 15/05/12	
			NA	NA-SZ-03-RD-400-G**WM**	Room Data Sheets - NCH Inpatient Ward Medicinema											11/11/2011	2		11/11/2011	BMCE-TRANSMIT-06670	25/11/2011	10/05/2012	A	BMCE-TRANSMIT 009083 25/05/12	
~~**Equipment List**~~	~~**Does Not exist**~~	~~**NA**~~	~~N SH 00 00~~	~~Eq ip t R p t B ll f Q t s~~																					
Equipment Schedules	Equipment By Room/By Department	**NA**	NA-SH-400-201	Equipment Report - Children's Hospital																					
		NA	NA-SH-400-301	Equipment Report - Adult Hospital																					

4	BCL-AC-XX-SH-001					1st Submission									2nd Submission										OVERDUE
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
Item	Submission	Comments																							

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le
5					
			NA	N -SZ xx AS-4 0-0 1	Si gl -bed oom HBN 04- 1
			NA	NA-SZ xx AS-4 0- 01- 2	Snge- ed oom (yout ype 2) HBN 04 01
			NA	NA-SZ xx AS-4 0- 01- 3	Snge- ed oom (yout ype 3) HBN 04 01
		The l owing mat e s a e shown on he 1 0 ca e nte nal oom e ev t ons	NA	NA-SZ xx AS-4 0- 01- 4	Snge- ed oom (yout ype 4) HBN 04 01
		1) The oc ton and la onsh p o e upm nt u nt u e t i gs and use te min ls	NA	NA-SZ xx AS-4 0- 01- 5	Snge- ed oom (yout ype 5) HBN 04 01
		2) xng he gh s nd lo at on o l G oup 1 and G o p 2 equ pment	NA	NA-SZ xx AS-4 0- 01- 6	Snge- ed oom (yout ype 6) HBN 04 01
		( ) Al bed and t o ey pos t ons	NA	NA-SZ xx AS-4 0- 01-0	Snge- ed oom (yout ype) HBN 04 01
		4) nd ca i e i e o G oup 3 & 4 qu pm nt	NA	NA-SZ xx AS-4 0- 01- 8	Snge- ed oom (yout ype 8) HBN 04 01
		Aspe t o view	NA	NA-SZ xx AS-4 0- 01- 9	Snge- ed oom (yout ype 9) HBN 04 01
		C ncal un tona ty	NA	NA-SZ xx AS-4 0- 01- 0	Snge- ed oom Re al
		ca i n o equ pment	NA	NA-SZ xx AS-4 0- 01- 1	Si gl -bed oom HBN 04- 1
			NA	NA-SZ xx AS-4 0- 01- 2	Snge- ed oom (yout ype 2) HBN 04 01
		NOTE The Ce ing you s no ed n tem (3 above a e p o id d s ndc ted n the Re l ct d C i ng ayo ts sec on be ow	NA	NA-SZ xx AS-4 0- 01- 3	Snge- ed oom (yout ype 4) HBN 04 01
		NOTE The p ov s on o n e al om e e at ons w l be as pe the ag eed Room El va ion S hedu e - NA - SH - 13_ ev01	NA	N -SZ xx AS-4 0-0 2	Soc a i a ion Sp ce
			NA	N -SZ xx AS-4 0-0 3	a ing b y esus i a i n t ley
			NA	N -SZ xx AS-4 0-00	S mna t a n g om 20 pe on - Cl ste
			NA	NA-SZ xx AS-4 0- 0 - 3	Semina t in ng oom (ay ut Ty e 3) 20 pe son - C us e
			NA	N -SZ xx AS-4 0-0 8	Wa t ng a ea 10 pe son nc ud ng 1 whee chai u e
			NA	N -SZ xx AS-4 0-0 0	O ce nu s ng 1 s a oca on boa d s a e
			NA	NA-SZ xx AS-4 0- 10- 1	S s e O ce
			NA	N -SZ xx AS-4 0-0 1	O ce 1 sta
			NA	NA-SZ xx AS-4 0- 11- 1	O ce 1 sta
			NA	N -SZ xx AS-4 0-0 2	O ce OD - C use
			NA	NA-SZ xx AS-4 0- 13- 1	V st y O ce 2 paces

1st Subm ss on

D aw ng Numbe	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
N -SZ xx AS-4 0-0 1		29 07 2011		01 08/ 011			22 08 2011		A	
NA-SZ xx AS-4 0- 01- 2		29 07 2011		01 08/ 011			22 08 2011		A	
NA-SZ xx AS-4 0- 01- 3		04 11 2010		04 11/ 010			11 11 2010		A	
NA-SZ xx AS-4 0- 01- 4		04 11 2010		04 11/ 010			11 11 2010		A	
NA-SZ xx AS-4 0- 01- 5		04 11 2010		04 11/ 010			11 11 2010		A	
NA-SZ xx AS-4 0- 01- 6		04 11 2010		04 11/ 010			11 11 2010		A	
NA-SZ xx AS-4 0- 01-0		04 11 2010		04 11/ 010			11 11 2010		A	
NA-SZ xx AS-4 0- 01- 8		29 07 2011		01 08/ 011			22 08 2011		A	
NA-SZ xx AS-4 0- 01- 9		17 06 2011		20 06/ 011			11 07 2011		A	
NA-SZ xx AS-4 0- 01- 0		18 10 2010		18 10/ 010			19 11 2010		B	
NA-SZ xx AS-4 0- 01- 1		18 10 2010		18 10/ 010			15 11 2010		B	
NA-SZ xx AS-4 0- 01- 2		18 10 2010		18 10/ 010			15 11 2010		B	
NA-SZ xx AS-4 0- 01- 3		18 10 2010		18 10/ 010			15 11 2010		B	
N -SZ xx AS-4 0-0 2		29 07 2011		01 08/ 011			22 08 2011		A	
N -SZ xx AS-4 0-0 3		04 11 2010		04 11/ 010			11 11 2010		A	
N -SZ xx AS-4 0-00		21 10 2010		21 10/ 010			11 11 2010		A	
NA-SZ xx AS-4 0- 0 - 3		21 10 2010		21 10/ 010			11 11 2010		A	
N -SZ xx AS-4 0-0 8		22 10 2010		25 10/ 010			11 11 2010		B	
N -SZ xx AS-4 0-0 0		04 11 2010		04 11/ 010			11 11 2010		A	
NA-SZ xx AS-4 0- 10- 1		21 10 2010		21 10/ 010			16 11 2010		A	
N -SZ xx AS-4 0-0 1		04 11 2010		04 11/ 010			11 11 2010		A	
NA-SZ xx AS-4 0- 11- 1		18 10 2010		18 10/ 010			11 11 2010		A	
N -SZ xx AS-4 0-0 2		04 11 2010		04 11/ 010			11 11 2010		A	
NA-SZ xx AS-4 0- 13- 1		18 10 2010		18 10/ 010			11 11 2010		A	

2nd Submis ion

D aw ng Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-0 1	2/ 1/ 011	4/ 1/2 11	0	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 01- 2	2/ 1/ 011	4/ 1/2 11	4	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 01- 3	2/ 1/ 011	4/ 1/2 11	4	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 01- 4	2/ 1/ 011	4/ 1/2 11	4	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 01- 5	2/ 1/ 011	4/ 1/2 11	4	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 01- 6	2/ 1/ 011	4/ 1/2 11	4	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 01-0	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 01- 8	2/ 1/ 011	4/ 1/2 11	7	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 01- 9	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 151	2 /1 /2 11	07 11 2011	A	25 11 2011 BMCE-TRANSMI -00 858	
NA-SZ xx AS-4 0- 01- 0	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 021	1 /1 /2 11	01 11 2011	A	29 11 2011 BMCE-TRANSMI -00 913	
NA-SZ xx AS-4 0- 01- 1	2/ 0/ 011	4/ 0/2 11	3	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 245	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 849	
NA-SZ xx AS-4 0- 01- 2	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 245	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 849	
NA-SZ xx AS-4 0- 01- 3	2/ 0/ 011	4/ 0/2 11	3	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 245	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 849	
N -SZ xx AS-4 0-0 2	2/ 1/ 011	4/ 1/2 11	9	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 3	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-00	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 0 - 3	2/ 1/ 011	4/ 1/2 11	4	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 8	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 0	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 10- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	16 12 2011	A	28 10 11 BMCE-TRANSMI -00 399	
N -SZ xx AS-4 0-0 1	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 11- 1	2/ 1/ 011	4/ 0/2 11	6	6/ 1/2 11	17 10 2011	BMCE-TRANSMI -00 257	0 /1 /2 11	10 11 2011	A	24 11 2011 BMCE-TRANSMI -00 851	
N -SZ xx AS-4 0-0 2	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 13- 1	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	07 11 2011	BMCE-TRANSMI -00 579	2 /1 /2 11	29 11 2011	A	05 12 2011 BMCE-TRANSMI -00 966	

inal Submiss on

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-0 1	08 06 2012	06 07 2012	B	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
NA-SZ xx AS-4 0- 01- 2	08 06 2012	06 07 2012	B	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
NA-SZ xx AS-4 0- 01- 3	08 06 2012	06 07 2012	B	22 06 20 2	BMCE-TRANSM T-009752	0/ 7/2 12		A	BMCE-TRANSM T-010766	
NA-SZ xx AS-4 0- 01- 4	08 06 2012	06 07 2012	B	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
NA-SZ xx AS-4 0- 01- 5	08 06 2012	06 07 2012	B	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
NA-SZ xx AS-4 0- 01- 6	08 06 2012	06 07 2012	B	22 06 20 2	BMCE-TRANSM T-009752	0/ 7/2 12		A	BMCE-TRANSM T-010766	
NA-SZ xx AS-4 0- 01-0	08 06 2012	06 07 2012	B	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12	10 09 2012	B	BMCE-TRANSM T-0109 3 7/ 9/12	
NA-SZ xx AS-4 0- 01- 8	08 06 2012	06 07 2012	B	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		B	BMCE-TRANSM T-010766 04 09 2012	
NA-SZ xx AS-4 0- 01- 9	27 04 2012	08 06 2012	A	11 05 20 2	BMCE-TRANSM T-009321 12 06 12	3/ 7/2 12	26 07 2012	A	BMCE-TRANSM T-010094 30 07 2012	
NA-SZ xx AS-4 0- 01- 0	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009242 25 06 12	6/ 7/2 12		B	BMCE-TRANSM T-0102 9 8/ 8/12	
NA-SZ xx AS-4 0- 01- 1	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009491 25 06 2012	6/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-0102 5 7/ 8/12	
NA-SZ xx AS-4 0- 01- 2	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009491 25 06 2012	6/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-0102 5 7/ 8/12	
NA-SZ xx AS-4 0- 01- 3	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009491 25 06 2012	6/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-0102 5 7/ 8/12	
N -SZ xx AS-4 0-0 2	08 06 2012	06 07 2012	B	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-0 3	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-00	13 08 2012	20 08 2012	A	14 09 20 2	BMCE-TRANSM T-010440 21 08 2012	2/ 9/2 12	18 10 2012	B	BMCE-TRANSM T-011791 23 10 2012	
NA-SZ xx AS-4 0- 0 - 3	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009242 25 06 12	6/ 7/2 12		A	BMCE-TRANSM T-0102 9 8/ 8/12	
N -SZ xx AS-4 0-0 8	08 06 2012	06 07 2012	B	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-0 0	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
NA-SZ xx AS-4 0- 10- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-0 1	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
NA-SZ xx AS-4 0- 11- 1	31 08 20 2	09 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011487 09 10 2012	30/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012460 22 11 2012	
N -SZ xx AS-4 0-0 2	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
NA-SZ xx AS-4 0- 13- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010163 06 08 12	7/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011717 18 10 2012	

nal Sweep

D aw ng Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-0 1		1/ 2/2 13	C		BMCE-TRANSM T-01 831 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
NA-SZ xx AS-4 0- 01- 2		1/ 2/2 13	C		BMCE-TRANSM T-01 831 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
NA-SZ xx AS-4 0- 01- 3		1/ 2/2 13	C		BMCE-TRANSM T-01 831	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342	
NA-SZ xx AS-4 0- 01- 4		1/ 2/2 13	C		BMCE-TRANSM T-01 831 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
NA-SZ xx AS-4 0- 01- 5		1/ 2/2 13	C		BMCE-TRANSM T-01 831 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
NA-SZ xx AS-4 0- 01- 6		1/ 2/2 13	C		BMCE-TRANSM T-01 831	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342	
NA-SZ xx AS-4 0- 01-0		1/ 2/2 13	C		BMCE-TRANSM T-01 831 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
NA-SZ xx AS-4 0- 01- 8		1/ 2/2 13	C		BMCE-TRANSM T-01 831 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
NA-SZ xx AS-4 0- 01- 9	18 12 2012	1/ 1/2 13	B		BMCE-TRANSM T-01 379 1 /01 20 3	31 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 872 1 /0 /20 3	
NA-SZ xx AS-4 0- 01- 0		0/ 3/2 13	B		BMCE-TRANSM T-01 758 2 /03 20 3	04 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 396 2 /0 /20 3	
NA-SZ xx AS-4 0- 01- 1		9/ 3/2 13	B		BMCE-TRANSM T-01 734 2 /03 20 3	03 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 301 2 /0 /20 3	
NA-SZ xx AS-4 0- 01- 2										
NA-SZ xx AS-4 0- 01- 3		9/ 3/2 13	B		BMCE-TRANSM T-01 734 2 /03 20 3	03 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 301 2 /0 /20 3	
N -SZ xx AS-4 0-0 2		1/ 2/2 13	C		BMCE-TRANSM T-01 381 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
N -SZ xx AS-4 0-0 3										
N -SZ xx AS-4 0-00		5/ 4/2 13	B		BMCE-TRANSM T-01 974 0 /0 /20 3	22 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 947 29 05 201	
NA-SZ xx AS-4 0- 0 - 3		0/ 3/2 13	B		BMCE-TRANSM T-01 758 2 /03 20 3	04 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 396 2 /0 /20 3	
N -SZ xx AS-4 0-0 8		1/ 2/2 13	C		BMCE-TRANSM T-01 381 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
N -SZ xx AS-4 0-0 0										
NA-SZ xx AS-4 0- 10- 1										
N -SZ xx AS-4 0-0 1										
NA-SZ xx AS-4 0- 11- 1		7/ 6/2 13	B		BMCE-TRANSM T-01 182 10 06 201	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 583 0 /0 /20 3	
N -SZ xx AS-4 0-0 2										
NA-SZ xx AS-4 0- 13- 1		5/ 3/2 13	B		BMCE-TRANSM T-01 636 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 709 1 /0 /20 3	

nal Sweep

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?
NA-SZ xx AS-4 0- 01- 0		02 09 2013	C		BMCE-TRANSMIT-17618 05 09/ 013	1 /09 20 3	01 09 2013	A	BMCE-TRANSMIT-17984 09 10 2013	

ina Sweep

Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove du ?

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le
			NA	NA-SZ xx AS-4 0- 13- 2	O ce 2 e on
			NA	NA-SZ xx AS-4 0- 13- 3	Co sut nts O ce
			NA	NA-SZ xx AS-4 0- 13- 4	S ci l Wo ke s O ce
			NA	NA-SZ xx AS-4 0- 13- 5	O ce 2 e on
			NA	N -SZ xx AS-4 0-0 4	n e i w oom 4 pl ces (n lu ing 1 w chai pace) HBN 00 03
			NA	N -SZ xx AS-4 0-0 6	Wa d anty - HBN 04- 1
			NA	N -SZ xx AS-4 0-01	T uchd wn b se - HBN 0 -03
			NA	NA-SZ xx AS-4 0- 1 - 1	Nu ses S at on
			NA	NA-SZ xx AS-4 0- 1 - 2	S a Base (Re ep io) & O ce Comb ned
			NA	N -SZ xx AS-4 0-0 8	S a communca on base 2 p a es - HBN 0 -03
			NA	N -SZ xx AS-4 0-0 9	Cl an t i y o m w h ont o edd gs cupb a d - HBN 00- 3
			NA	N -SZ xx AS-4 0-0 0	S a ch ng ng pod - Cl ste
		B -NA to ev se & e is ue	NA	N -SZ xx AS-4 0-0 2	WC ambu ant - HBN 00 02
			NA	N -SZ xx AS-4 0-0 3	WC i depe dent wh el hai - HBN 0-02
			NA	NA-SZ xx AS-4 0- 23- 1	THE- 6 -D sa led WC
			NA	N -SZ xx AS-4 0-0 4	Showe oom e -s i e - HBN 0 -02
			NA	NA-SZ xx AS-4 0- 24- 1	Showe oom e -s i e - HBN 0 -02
			NA	N -SZ xx AS-4 0-0 5	T ol y Hod
			NA	N -SZ xx AS-4 0-0 6	Sto e g ne l and s a i ne y
			NA	N -SZ xx AS-4 0-02	Sto e ene al
		Gene ic Room ype Rep ac d by va i us to e oom d awin s e at ng to spec ic depa tmen s i e NA SZ AS 40 -02 -05	NA	NA-SZ xx AS-4 0- 2 - 1	Sto e ene al
			NA	NA-SZ xx AS-4 0- 2 - 2	Sto e ene al
			NA	NA-SZ xx AS-4 0- 2 - 3	Sto e ene al
			NA	NA-SZ xx AS-4 0- 2 - 4	Sto e ene al
			NA	NA-SZ xx AS-4 0- 2 - 5	Sto e ene al
			NA	N -SZ xx AS-4 0-0 8	D ty u i ty oom o wa d a eas
			NA	N -SZ xx AS-4 0-0 9	Hod T o ey - Cl ste
			NA	N -SZ xx AS-4 0-0 0	H ld Di ty - C use
			NA	N -SZ xx AS-4 0-0 1	Ho d C ean - C use

D aw ng Numbe	1st Subm ss on									
	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
NA-SZ xx AS-4 0- 13- 2		18 10 2010		18 10/ 010			11 11 2010		A	
NA-SZ xx AS-4 0- 13- 3		22 04 2011		25 04/ 011			16 05 2011			
NA-SZ xx AS-4 0- 13- 4										
NA-SZ xx AS-4 0- 13- 5										
N -SZ xx AS-4 0-0 4		04 11 2010		04 11/ 010			11 11 2010		A	
N -SZ xx AS-4 0-0 6		04 11 2010		04 11/ 010			11 11 2010		A	
N -SZ xx AS-4 0-01		29 07 2011		01 08/ 011			22 08 2011		A	
NA-SZ xx AS-4 0- 1 - 1		17 06 2011		20 06/ 011			11 07 2011		B	
NA-SZ xx AS-4 0- 1 - 2		21 10 2010		25 10/ 010			17 11 2010		B	
N -SZ xx AS-4 0-0 8		29 07 2011		01 08/ 011			22 08 2011		B	
N -SZ xx AS-4 0-0 9		29 07 2011		01 08/ 011			22 08 2011		B	
N -SZ xx AS-4 0-0 0		20 10 2010		21 10/ 010			11 11 2010		C	
N -SZ xx AS-4 0-0 2		04 11 2010		04 11/ 010			11 11 2010		A	
N -SZ xx AS-4 0-0 3		04 11 2010		04 11/ 010			11 11 2010		A	
NA-SZ xx AS-4 0- 23- 1		04 11 2010		04 11/ 010			11 11 2010			
N -SZ xx AS-4 0-0 4		04 11 2010		04 11/ 010			15 11 2010		B	
NA-SZ xx AS-4 0- 24- 1		04 11 2010		04 11/ 010			11 11 2010		A	
N -SZ xx AS-4 0-0 5		29 07 2011		01 08/ 011			22 08 2011		B	
N -SZ xx AS-4 0-0 6		04 11 2010		04 11/ 010			11 11 2010		A	
N -SZ xx AS-4 0-02										
NA-SZ xx AS-4 0- 2 - 1										
NA-SZ xx AS-4 0- 2 - 2										
NA-SZ xx AS-4 0- 2 - 3										
NA-SZ xx AS-4 0- 2 - 4										
NA-SZ xx AS-4 0- 2 - 5										
N -SZ xx AS-4 0-0 8		29 07 2011		01 08/ 011			22 08 2011		A	
N -SZ xx AS-4 0-0 9										
N -SZ xx AS-4 0-0 0										
N -SZ xx AS-4 0-0 1										

D aw ng Numbe	2nd Submis ion										
	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
NA-SZ xx AS-4 0- 13- 2	2/ 0/ 011	4/ 0/2 11	6	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 257	0 /1 /2 11	10 11 11	B	24 11 2011 BMCE-TRANSMI -00 851	
NA-SZ xx AS-4 0- 13- 3	1/ 8/ 011	5/ 9/2 11	6	4/ 9/2 11	06 09 2011	BMCE TRANSMIT 004 23 / R submi ted 20 01 2012	0/ 9/ 011 17 02/ 2	14 02 201	A	17 02 2012 BMCE-TRANSMI -00 678	
NA-SZ xx AS-4 0- 13- 4	7/ 9/ 011	9/ 9/2 11	4	1/ 9/2 11	12 09 2011	BMCE-TRANSMI -00 006	2 /0 /2 11	01 11 2011	B	19 01 2012 BMCE-TRANSMI -00 391	
NA-SZ xx AS-4 0- 13- 5	1/ 8/ 011	5/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 927	2 /0 /2 11	06 10 2011	B	29 11 2011 BMCE-TRANSMI -00 911	
N -SZ xx AS-4 0-0 4	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 6	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-01	2/ 1/ 011	4/ 1/2 11	0	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 1 - 1	5/ 0/ 011	7/ 0/2 11	7	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 154	2 /1 /2 11	07 11 2011	A	24 11 2011 BMCE-TRANSMI -00 853	
NA-SZ xx AS-4 0- 1 - 2	9/ 0/ 011	1/ 0/2 11	3	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 368	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 846	
N -SZ xx AS-4 0-0 8	2/ 1/ 011	4/ 1/2 11	4	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 9	2/ 1/ 011	4/ 1/2 11	9	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 0	2/ 1/ 011	4/ 1/2 11	8	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 2	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 3	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	B	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 23- 1	2/ 1/ 011		5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	B	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 4	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 24- 1	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 151	2 /1 /2 11	07 11 2011	A	25 11 11 BMCE-TRANSMI -00 858	
N -SZ xx AS-4 0-0 5	2/ 1/ 011	4/ 1/2 11	7	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 6	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-02	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 2 - 1	5/ 0/ 011		3	9/ 0/2 11				To be send to Boa ?	END X-ni ia si n n sys em		
NA-SZ xx AS-4 0- 2 - 2	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 245	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 849	
NA-SZ xx AS-4 0- 2 - 3	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 021	1 /1 /2 11	01 11 2011	A	29 11 2011 BMCE-TRANSMI -00 913	
NA-SZ xx AS-4 0- 2 - 4	0/ 0/ 011	1/ 0/2 11	3	4/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 846	
NA-SZ xx AS-4 0- 2 - 5	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 154	2 /1 /2 11	07 11 2011	A	24 11 2011 BMCE-TRANSMI -00 853	
N -SZ xx AS-4 0-0 8	2/ 1/ 011	4/ 1/2 11	7	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 9	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 0	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 1	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	

D aw ng Numbe	inal Submiss on									ove due?
	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
NA-SZ xx AS-4 0- 13- 2	31 08 20 2	09 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011487 09 10 2012	30/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012460 22 11 2012	
NA-SZ xx AS-4 0- 13- 3	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012	
NA-SZ xx AS-4 0- 13- 4	27 04 2012	25 05 2012	A	11 05 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT-010063 30 07 2012	
NA-SZ xx AS-4 0- 13- 5	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009152 29 05 12	9/ 6/2 12	23 07 2012	A	BMCE-TRANSM T-010068 30 07 2012	
N -SZ xx AS-4 0-0 4	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		B	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-0 6	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		B	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-01	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
NA-SZ xx AS-4 0- 1 - 1	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSMIT-009319 12 06 12	03/0 /20 2	23 07 2012	B	BMCE-TRANSMIT-010066 30 07 2012	
NA-SZ xx AS-4 0- 1 - 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010162 06 08 12	7/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011746 19 10 2012	
N -SZ xx AS-4 0-0 8	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-0 9	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752	0/ 7/2 12		A	BMCE-TRANSM T-010766	
N -SZ xx AS-4 0-0 0	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		B	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-0 2	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-0 3	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752	0/ 7/2 12		A	BMCE-TRANSM T-010766	
NA-SZ xx AS-4 0- 23- 1	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-0 4	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
NA-SZ xx AS-4 0- 24- 1	27 04 2012	08 06 2012	A	11 05 20 2	BMCE-TRANSM T-009321	3/ 7/2 12	26 07 2012	A	BMCE-TRANSM T-010094	
N -SZ xx AS-4 0-0 5	13 08 2012	20 08 2012	A	14 09 20 2	BMCE-TRANSM T-010440 21 08 2012	2/ 9/2 12	18 10 2012	B	BMCE-TRANSM T-011791 23 10 2012	
N -SZ xx AS-4 0-0 6	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-02	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
NA-SZ xx AS-4 0- 2 - 1										
NA-SZ xx AS-4 0- 2 - 2	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009491 25 06 2012	6/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-0102 5 7/ 8/12	
NA-SZ xx AS-4 0- 2 - 3	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009242	6/ 7/2 12		A	BMCE-TRANSM T-0102 9 8/ 8/12	
NA-SZ xx AS-4 0- 2 - 4	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010162 06 08 12	7/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011746 19 10 2012	
NA-SZ xx AS-4 0- 2 - 5	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSMIT-009319 12 06 12	03/0 /20 2	23 07 2012	A	BMCE-TRANSMIT-010066 30 07 2012	
N -SZ xx AS-4 0-0 8	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		B	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-0 9	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-0 0	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-0 1	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	

D aw ng Numbe	nal Sweep									ove due?
	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
NA-SZ xx AS-4 0- 13- 2		7/ 6/2 13	B		BMCE-TRANSM T-01 182 10 06 201	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 583 0 /0 /20 3	
NA-SZ xx AS-4 0- 13- 3	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
NA-SZ xx AS-4 0- 13- 4	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
NA-SZ xx AS-4 0- 13- 5	18 12 2012	14/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 208 0/1 /12	10 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 704 0 /0 /20 3	
N -SZ xx AS-4 0-0 4		1/ 2/2 13	B		BMCE-TRANSM T-01 831 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
N -SZ xx AS-4 0-0 6		1/ 2/2 13	B		BMCE-TRANSM T-01 831 1 /0 /20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
N -SZ xx AS-4 0-01										
NA-SZ xx AS-4 0- 1 - 1	18 12 2012	11/0 /20 3	B		BMCE-TRANSM T-0133 0 1 /01 2013	31 01 2013	5/02 2013	A	BMCE-TRANSM T-0138 4 12 02 2013	
NA-SZ xx AS-4 0- 1 - 2		15/ 3/ 013	B		BMCE-TRANSM T-01 634 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 708 1 /0 /20 3	
N -SZ xx AS-4 0-0 8		1/ 2/2 13	C		BMCE-TRANSM T-01 831 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
N -SZ xx AS-4 0-0 9		1/ 2/2 13	B		BMCE-TRANSM T-01 831	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342	
N -SZ xx AS-4 0-0 0		1/ 2/2 13	B		BMCE-TRANSM T-01 831 1 /02 20 3	25 02 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 342 2 /0 /20 3	
N -SZ xx AS-4 0-0 2	18 12 2012	11/ 1/ 013	C		BMCE-TRANSM T-01 383 1 /01 20 3	31 01 2013	2 /0 /2 13	C	BMCE-TRANSM T-01 371 0 /0 /20 3	
N -SZ xx AS-4 0-0 3										
NA-SZ xx AS-4 0- 23- 1										
N -SZ xx AS-4 0-0 4										
NA-SZ xx AS-4 0- 24- 1										
N -SZ xx AS-4 0-0 5		5/ 4/2 13	B		BMCE-TRANSM T-01 974 0 /04 20 3	22 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 947 29 05 201	
N -SZ xx AS-4 0-0 6										
N -SZ xx AS-4 0-02										
NA-SZ xx AS-4 0- 2 - 1										
NA-SZ xx AS-4 0- 2 - 2		9/ 3/2 13	B		BMCE-TRANSM T-01 734 2 /03 20 3	03 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 301 2 /0 /20 3	
NA-SZ xx AS-4 0- 2 - 3		0/ 3/2 13	B		BMCE-TRANSM T-01 758	04 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 396	
NA-SZ xx AS-4 0- 2 - 4										
NA-SZ xx AS-4 0- 2 - 5										
N -SZ xx AS-4 0-0 8		1/ 2/2 13	B		BMCE-TRANSM T-01 831 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
N -SZ xx AS-4 0-0 9										
N -SZ xx AS-4 0-0 0		1/ 2/2 13	B		BMCE-TRANSM T-01 831 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
N -SZ xx AS-4 0-0 1		1/ 2/2 13	B		BMCE-TRANSM T-01 831 1 /0 /20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	

nal Sweep									ove due?	ina Sweep									ove du ?
Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	I nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le
			NA	N -SZ xx AS-4 0-0 3	Ceane s oom - Cu s e - HBN 00 03
			NA	N -SZ xx AS-4 0-0 4	Ceane s oom - HBN 00 03
			NA	N -SZ xx AS-4 0-0 5	W i i g a ea 5 la es (ncudng 1 wheech i pa e)
			NA	N -SZ xx AS-4 0-0 6	S mna tanng om 15 pe on
			NA	N -SZ xx AS-4 0-03	Sto e mae ias and eq i me t Occu aton l t e a y
			NA	N -SZ xx AS-4 0-0 8	Actv i so daly vng ba h oom Wth hos s
			NA	NA-SZ xx AS-4 0- 38- 1	Actv i so daly vng ba h oom Wth hos s
			NA	N -SZ xx AS-4 0-0 9	S o e c ncal e ui m nt
			NA	N -SZ xx AS-4 0-0 0	Dni g oom & ay oom (10 - 15 pa en s)
			NA	NA-SZ xx AS-4 0- 40- 1	Dni g oom & ay oom (10 - 15 pa en s)
			NA	N -SZ xx AS-4 0-0 1	Sin le bed oom s la on Ch d e / oung peo le wi h e a i es ove n ghts ay
			NA	NA-SZ xx AS-4 0- 41- 1	S ng e Bed ooms so a ion Ch dl n/Yo ng pe ons
			NA	NA-SZ xx AS-4 0- 41- 2	Sin le Bed oom so a i n Chld en You g p ope Ca dol gy
			NA	N -SZ xx AS-4 0-0 2	Mu t bed o m (ayou Type 1) Ch ld en yo ng eopes day ca e 4 b ds
			NA	NA-SZ xx AS-4 0- 42- 1	Mu t - ed om Gene ic Bed Spa e
			NA	NA-SZ xx AS-4 0- 42- 2	Mu t bed o m (ayou Type 3) Ch ld en yo ng eopes day ca e 4 b ds
			NA	NA-SZ xx AS-4 0- 42- 3	Mu t bed o m (ayou Type 4) Ch ld en yo ng eopes day ca e 4 b ds
			NA	NA-SZ xx AS-4 0- 42- 4	Mu t bed o m (ayou Type 5) Ch ld en yo ng eopes day ca e 4 b ds
			NA	N -SZ xx AS-4 0-0 4	S ng e bed oom Ch d n/ oung peo le wi h e a i es ove nght tay
			NA	NA-SZ xx AS-4 0- 44- 1	S ng e bed oom Ch d n/ oung peo le wi h e a i es ove nght tay
			NA	NA-SZ xx AS-4 0- 44- 2	S ng e Bed oom Chld en yo ng peope Ca d o ogy
			NA	N -SZ xx AS-4 0-0 5	In ant ee ing oom
			NA	N -SZ xx AS-4 0-0 6	Showe oom e -s i e - HBN 0 -02
			NA	N -SZ xx AS-4 0-04	Sto e equ pment
			NA	NA-SZ xx AS-4 0- 4 - 1	Ren l Sto e
			NA	N -SZ xx AS-4 0-0 8	T atment o m C ntnu us ambu ato y pe i on al dayss 1 pa ent
			NA	N -SZ xx AS-4 0-0 9	T i ing oom o e to eal Dayss (CA D)
			NA	N -SZ xx AS-4 0-0 0	so a ion t atment oom ia y is 1 pat e t
			NA	NA-SZ xx AS-4 0- 50- 1	nt chec l Chemo T e tmen R om
			NA	N -SZ xx AS-4 0-0 1	Sta c angng o m 15 l ces Sl mine oc e s coat al shoe ack

1st Subm ss on

D aw ng Numbe	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
N -SZ xx AS-4 0-0 3										
N -SZ xx AS-4 0-0 4		29 07 2011		01 08/ 011			22 08 2011		A	
N -SZ xx AS-4 0-0 5										
N -SZ xx AS-4 0-0 6										
N -SZ xx AS-4 0-03										
N -SZ xx AS-4 0-0 8		17 06 2011		20 06/ 011			11 07 2011		B	
NA-SZ xx AS-4 0- 38- 1										
N -SZ xx AS-4 0-0 9										
N -SZ xx AS-4 0-0 0		08 07 2011		11 07/ 011			01 08 2011		A	
NA-SZ xx AS-4 0- 40- 1		08 07 2011		11 07/ 011			01 08 2011		B	
N -SZ xx AS-4 0-0 1										
NA-SZ xx AS-4 0- 41- 1										
NA-SZ xx AS-4 0- 41- 2		08 07 2011		11 07/ 011			01 08 2011		B	
N -SZ xx AS-4 0-0 2		08 07 2011		11 07/ 011			01 08 2011		B	
NA-SZ xx AS-4 0- 42- 1										
NA-SZ xx AS-4 0- 42- 2		01 07 2011		04 07/ 011			25 07 2011		A	
NA-SZ xx AS-4 0- 42- 3		22 07 2011		25 07/ 011			15 08 2011		B	
NA-SZ xx AS-4 0- 42- 4										
N -SZ xx AS-4 0-0 4		08 07 2011		11 07/ 011			01 08 2011		B	
NA-SZ xx AS-4 0- 44- 1										
NA-SZ xx AS-4 0- 44- 2		08 07 2011		11 07/ 011			01 08 2011		A	
N -SZ xx AS-4 0-0 5		08 07 2011		11 07/ 011			01 08 2011		A	
N -SZ xx AS-4 0-0 6										
N -SZ xx AS-4 0-04										
NA-SZ xx AS-4 0- 4 - 1		08 07 2011		11 07/ 011			01 08 2011			
N -SZ xx AS-4 0-0 8										
N -SZ xx AS-4 0-0 9										
N -SZ xx AS-4 0-0 0		10 06 2011		13 06/ 011			04 07 2011		B	
NA-SZ xx AS-4 0- 50- 1		24 06 2011		27 06/ 011			18 07 2011		B	
N -SZ xx AS-4 0-0 1										

2nd Submis ion

D aw ng Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-0 3	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 4	2/ 1/ 011	4/ 1/2 11	7	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 5	5/ 0/ 011	7/ 0/2 11	6	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 151	2 /1 /2 11	07 11 2011	A	25 11 2011 BMCE-TRANSMI -00 858	
N -SZ xx AS-4 0-0 6	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 151	2 /1 /2 11	07 11 2011	B	25 11 2011 BMCE-TRANSMI -00 858	
N -SZ xx AS-4 0-03	5/ 0/ 011	7/ 0/2 11	6	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 151	2 /1 /2 11	07 11 2011	A	25 11 2011 BMCE-TRANSMI -00 858	
N -SZ xx AS-4 0-0 8	5/ 0/ 011	7/ 0/2 11	6	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 151	2 /1 /2 11	07 11 2011	A	25 11 2011 BMCE-TRANSMI -00 858	
NA-SZ xx AS-4 0- 38- 1	2/ 1/ 011	4/ 1/2 11	3	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-0 9	9/ 0/ 011	6/ 9/2 11	5	3/ 0/2 11	20 09 2011	BMCE-TRANSMI -00 836	0 /1 /2 11	24 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 644	
N -SZ xx AS-4 0-0 0	9/ 0/ 011	1/ 0/2 11	9	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 361	0 /1 /2 11	30 11 2011	A	0 /12 22 11 BMCE-TRANSMIT 006 68	
NA-SZ xx AS-4 0- 40- 1	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 363	0 /1 /2 11	30 11 2011	A	06 12 2011 BMCE-TRANSMI -00 989	
N -SZ xx AS-4 0-0 1	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 363	0 /1 /2 11	30 11 2011	A	06 12 2011 BMCE-TRANSMI -00 989	
NA-SZ xx AS-4 0- 41- 1	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 484	1 /1 /2 11	30 11 2011	A	BMCE-TRANSM T-007 07	
NA-SZ xx AS-4 0- 41- 2	9/ 0/ 011	1/ 0/2 11	8	3/ 0/2 11	01 11 2011	BMCE-TRANSMI -00 508	1 /1 /2 11	30 11 2011	A	05 12 2011 BMCE-TRANSMI -00 969	
N -SZ xx AS-4 0-0 2	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 363	0 /1 /2 11	30 11 2011	A	06 12 2011 BMCE-TRANSMI -00 989	
NA-SZ xx AS-4 0- 42- 1	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 361	0 /1 /2 11	30 11 2011	A	0 /12 22 11 BMCE-TRANSMIT 006 68	
NA-SZ xx AS-4 0- 42- 2	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 368	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 846	
NA-SZ xx AS-4 0- 42- 3	6/ 0/ 011	8/ 0/2 11	8	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 483	1 /1 /2 11	30 11 2011	B	1 /01 20 2 BMCE-TRANSMI -00 365	
NA-SZ xx AS-4 0- 42- 4	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 483	1 /1 /2 11	30 11 2011	A	BMCE-TRANSM T-007 06	
N -SZ xx AS-4 0-0 4	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 363	0 /1 /2 11	30 11 2011	A	06 12 2011 BMCE-TRANSMI -00 989	
NA-SZ xx AS-4 0- 44- 1	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 358	0 /1 /2 11	30 11 2011	B	1 /01 20 2 BMCE-TRANSMI -00 365	
NA-SZ xx AS-4 0- 44- 2	9/ 0/ 011	1/ 0/2 11	8	3/ 0/2 11	01 11 2011	BMCE-TRANSMI -00 508	1 /1 /2 11	30 11 2011	A	05 12 2011 BMCE-TRANSMI -00 969	
N -SZ xx AS-4 0-0 5	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 363	0 /1 /2 11	30 11 2011	A	06 12 2011 BMCE-TRANSMI -00 989	
N -SZ xx AS-4 0-0 6	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 363	0 /1 /2 11	30 11 2011	A	06 12 2011 BMCE-TRANSMI -00 989	
N -SZ xx AS-4 0-04	8/ 0/ 011	0/ 9/2 11	5	1/ 1/2 11	30 09 2011	BMCE-TRANSMI -00 025	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 844	
NA-SZ xx AS-4 0- 4 - 1	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 358	0 /1 /2 11	30 11 2011	A	BMCE-TRANSM T-007 05	
N -SZ xx AS-4 0-0 8	8/ 9/ 011	0/ 9/2 11	7	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 025	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 844	
N -SZ xx AS-4 0-0 9	8/ 9/ 011	0/ 9/2 11	4	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 025	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 844	
N -SZ xx AS-4 0-0 0	8/ 9/ 011	0/ 9/2 11	8	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 025	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 844	
NA-SZ xx AS-4 0- 50- 1	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 245	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 849	
N -SZ xx AS-4 0-0 1	8/ 9/ 011	0/ 9/2 11	6	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 025	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 844	

inal Submis on

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-0 3	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-0 4	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		B	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-0 5	27 04 2012	08 06 2012	B	11 05 20 2	BMCE-TRANSM T-009321 12 06 12	3/ 7/2 12	26 07 2012	A	BMCE-TRANSM T-010094 30 07 2012	
N -SZ xx AS-4 0-0 6	27 04 2012	08 06 2012	A	11 05 20 2	BMCE-TRANSM T-009321 12 06 12	3/ 7/2 12	26 07 2012	A	BMCE-TRANSM T-010094 30 07 2012	
N -SZ xx AS-4 0-03	27 04 2012	08 06 2012	A	11 05 20 2	BMCE-TRANSM T-009321 12 06 12	3/ 7/2 12	26 07 2012	A	BMCE-TRANSM T-010094 30 07 2012	
N -SZ xx AS-4 0-0 8	27 04 2012	08 06 2012	A	11 05 20 2	BMCE-TRANSM T-009321 12 06 12	3/ 7/2 12	26 07 2012	A	BMCE-TRANSM T-010094 30 07 2012	
NA-SZ xx AS-4 0- 38- 1	20 07 2012	17 08 202	A	03 08 20 2	BMCE-TRANSM T-010439 21 08 2012	1/ 9/2 12	25 10 2012	A	BMCE-TRANSM T-012044 02 11 2012	
N -SZ xx AS-4 0-0 9	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010154 03 08 2012	4/ 7/2 12	15 10 2012	A	BMCE-TRANSM T-011719 18 10 2012	
N -SZ xx AS-4 0-0 0	03 08 2012	17 09 2012	A	17 08 20 2	BMCE-TRANSM T-011033 19 09 2012	0/ 0/2 12	30 10 2012	C	BMCE-TRANSM T-012090 22 11 2012	
NA-SZ xx AS-4 0- 40- 1	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	A	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-0 1	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854	15/ 1/ 012	07 12 2012	B	BMCE-TRANSM T-012856	
NA-SZ xx AS-4 0- 41- 1	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-001 038 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012085 05 11 2012	
NA-SZ xx AS-4 0- 41- 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010153 03 08 2012	24 08020 2	29 10 2012	B	BMCE-TRANSM T-011961 31 10 2012	
N -SZ xx AS-4 0-0 2	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854	15/ 1/ 012	07 12 2012	B	BMCE-TRANSM T-012856	
NA-SZ xx AS-4 0- 42- 1	03 08 2012	17 09 2012	A	17 09 20 2	BMCE-TRANSM T-011033 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012090 22 11 2012	
NA-SZ xx AS-4 0- 42- 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010162 06 08 12	7/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011746 19 10 2012	
NA-SZ xx AS-4 0- 42- 3	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011032	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012084	
NA-SZ xx AS-4 0- 42- 4	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011032 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012084 05 11 2012	
N -SZ xx AS-4 0-0 4	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	B	BMCE-TRANSM T-012856 10 12 2012	
NA-SZ xx AS-4 0- 44- 1	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	B	BMCE-TRANSM T-012856 10 12 2012	
NA-SZ xx AS-4 0- 44- 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010153 03 08 2012	24 08020 2	29 10 2012	B	BMCE-TRANSM T-011961 31 10 2012	
N -SZ xx AS-4 0-0 5	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	A	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-0 6	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	A	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-04	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-011028 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012400 30 10 2012	
NA-SZ xx AS-4 0- 4 - 1	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	A	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-0 8	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-011028 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012400 30 10 2012	
N -SZ xx AS-4 0-0 9	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-011028 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012400 30 10 2012	
N -SZ xx AS-4 0-0 0	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-011028 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012400 30 10 2012	
NA-SZ xx AS-4 0- 50- 1	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009491 25 06 2012	6/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-0102 5 7/ 8/12	
N -SZ xx AS-4 0-0 1	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-011028 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012400 30 10 2012	

nal Sweep

D aw ng Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-0 3										
N -SZ xx AS-4 0-0 4		1/ 2/2 13	B		BMCE-TRANSM T-01 831 1 /02 20 3	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 342 2 /0 /20 3	
N -SZ xx AS-4 0-0 5	18 12 2012	1/ 1/2 13	C		BMCE-TRANSM T-01 379 1 /01 20 3	31 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 872 1 /0 /20 3	
N -SZ xx AS-4 0-0 6										
N -SZ xx AS-4 0-03										
N -SZ xx AS-4 0-0 8										
NA-SZ xx AS-4 0- 38- 1		5/ 4/2 13	B		BMCE-TRANSM T-01 975 0 /04 20 3	22 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 950 2 /0 /20 3	
N -SZ xx AS-4 0-0 9										
N -SZ xx AS-4 0-0 0		6/ 4/2 13	B		BMCE-TRANSM T-01 400 2 /04 20 3	13 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 559 0 /0 /20 3	
NA-SZ xx AS-4 0- 40- 1										
N -SZ xx AS-4 0-0 1		07/ 6/ 013	B		BMCE-TRANSM T-01 191	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755	
NA-SZ xx AS-4 0- 41- 1		29 04 201	B		BMCE-TRANSM T-01 419 3 /04 20 3	14 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 628 0 /0 /20 3	
NA-SZ xx AS-4 0- 41- 2		15 03 201	B		BMCE-TRANSM T-01 624 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 919 2 /0 /20 3	
N -SZ xx AS-4 0-0 2		07/ 6/ 013	B		BMCE-TRANSM T-01 191	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755	
NA-SZ xx AS-4 0- 42- 1		6/ 4/2 13	B		BMCE-TRANSM T-01 400 2 /04 20 3	13 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 559 0 /0 /20 3	
NA-SZ xx AS-4 0- 42- 2		15/ 3/ 013	B		BMCE-TRANSM T-01 634 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 708 1 /0 /20 3	
NA-SZ xx AS-4 0- 42- 3		6/ 4/2 13	B		BMCE-TRANSM T-01 405	13 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 587	
NA-SZ xx AS-4 0- 42- 4		6/ 4/2 13	B		BMCE-TRANSM T-01 405 2 /04 20 3	13 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 587 0 /0 /20 3	
N -SZ xx AS-4 0-0 4		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
NA-SZ xx AS-4 0- 44- 1		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
NA-SZ xx AS-4 0- 44- 2		15 03 201	B		BMCE-TRANSM T-01 624 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 919 2 /0 /20 3	
N -SZ xx AS-4 0-0 5		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
N -SZ xx AS-4 0-0 6										
N -SZ xx AS-4 0-04		8/ 5/2 13	B		BMCE-TRANSM T-01 632 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 631 0 /0 /20 3	
NA-SZ xx AS-4 0- 4 - 1										
N -SZ xx AS-4 0-0 8		8/ 5/2 13	B		BMCE-TRANSM T-01 632 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 631 0 /0 /20 3	
N -SZ xx AS-4 0-0 9		8/ 5/2 13	B		BMCE-TRANSM T-01 632 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 631 0 /0 /20 3	
N -SZ xx AS-4 0-0 0		8/ 5/2 13	B		BMCE-TRANSM T-01 632 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 631 0 /0 /20 3	
NA-SZ xx AS-4 0- 50- 1		9/ 3/2 13	B		BMCE-TRANSM T-01 734 2 /03 20 3	03 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 301 2 /0 /20 3	
N -SZ xx AS-4 0-0 1		8/ 5/2 13	B		BMCE-TRANSM T-01 632 1 /0 /20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 631 0 /0 /20 3	

nal Sweep / ina Sweep

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove du ?
N -SZ xx AS-4 0-0 3																				
N -SZ xx AS-4 0-0 4																				
N -SZ xx AS-4 0-0 5																				
N -SZ xx AS-4 0-0 6																				
N -SZ xx AS-4 0-03																				
N -SZ xx AS-4 0-0 8																				
NA-SZ xx AS-4 0- 38- 1																				
N -SZ xx AS-4 0-0 9																				
N -SZ xx AS-4 0-0 0																				
NA-SZ xx AS-4 0- 40- 1																				
N -SZ xx AS-4 0-0 1																				
NA-SZ xx AS-4 0- 41- 1																				
NA-SZ xx AS-4 0- 41- 2																				
N -SZ xx AS-4 0-0 2																				
NA-SZ xx AS-4 0- 42- 1																				
NA-SZ xx AS-4 0- 42- 2																				
NA-SZ xx AS-4 0- 42- 3																				
NA-SZ xx AS-4 0- 42- 4																				
N -SZ xx AS-4 0-0 4																				
NA-SZ xx AS-4 0- 44- 1																				
NA-SZ xx AS-4 0- 44- 2																				
N -SZ xx AS-4 0-0 5																				
N -SZ xx AS-4 0-0 6																				
N -SZ xx AS-4 0-04																				
NA-SZ xx AS-4 0- 4 - 1																				
N -SZ xx AS-4 0-0 8																				
N -SZ xx AS-4 0-0 9																				
N -SZ xx AS-4 0-0 0																				
NA-SZ xx AS-4 0- 50- 1																				
N -SZ xx AS-4 0-0 1																				

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	1st Subm ss on: Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	N -SZ xx AS-4 0-0 2	Wa t ng a ea 30 pe son ncud ng 3 whee chai u e										
			NA	N -SZ xx AS-4 0-0 3	Rena Dia y is Te hn cal Se v ce A ea		10 06 2011		13 06/ 011			04 07 2011		B	
			NA	N -SZ xx AS-4 0-05	Se v ce oom eq ipme t		22 04 2011		25 04/ 011			16 05 2011		B	
			NA	N -SZ xx AS-4 0-0 8	Re epi n a do i e 6 s a		10 06 2011		13 06/ 011			04 07 2011		B	
			NA	N -SZ xx AS-4 0-0 9	hys c l measu ement a ea Renal		10 06 2011		13 06/ 011			04 07 2011		B	
			NA	N -SZ xx AS-4 0-0 0	a i g ay e ui m nt ene al										
			NA	NA-SZ xx AS-4 0- 60- 1	Echo a k ng										
			NA	N -SZ xx AS-4 0-0 1	T ea ment c bcle d ays s 1 pa ent Wi h bed		10 06 2011		13 06/ 011			04 07 2011		B	
			NA	NA-SZ xx AS-4 0- 61- 2	8 Reci e Chai s										
			NA	N -SZ xx AS-4 0-0 2	ne i w coun el ng ui t om 5 e on		10 06 2011		13 06/ 011			04 07 2011		B	
			NA	NA-SZ xx AS-4 0- 62- 1	n e iew Room										
			NA	NA-SZ xx AS-4 0- 62- 2	nte vew o m		01 07 2011		04 07/ 011			25 07 2011		A	
			NA	N -SZ xx AS-4 0-0 3	G o p oom mee ng paces i cud ng 1 wh el hai pace) HBN 00 03										
			NA	N -SZ xx AS-4 0-0 4	C ean ut i y om o wa d a eas		10 06 2011		13 06/ 011			04 07 2011		C	
			NA	NA-SZ xx AS-4 0- 64- 1	C ean Ut i y Room Ca d ol gy		08 07 2011		11 07/ 011			01 08 2011		A	
			NA	NA-SZ xx AS-4 0- 64- 2	ep oom Ca io o y		08 07 2011		11 07/ 011			01 08 2011		B	
			NA	N -SZ xx AS-4 0-0 5	Wa ing a ea 3 pe s n		06 09 2011	5	06 09/ 011	6/ 9/2 11		20 09 2011			
			NA	N -SZ xx AS-4 0-0 6	Wa t ng a ea 40 pe son ncud ng 4 whee chai u e		27 05 2011		30 05/ 011			20 06 2011		B	
			NA	N -SZ xx AS-4 0-06	Rece ton 3 s a										
			NA	N -SZ xx AS-4 0-0 8	O i e 4 pe son - HBN 0-03										
			NA	NA-SZ xx AS-4 0- 68- 1	Aud t Room										
			NA	NA-SZ xx AS-4 0- 68- 2	O i e 4 pe son										
			NA	NA-SZ xx AS-4 0- 68- 3	O ce 4 e on										
			NA	NA-SZ xx AS-4 0- 68- 4	Me i ine Mana e										
			NA	N -SZ xx AS-4 0-0 9	mag ng oom emo e uo scopy ba i m		27 05 2011		30 05/ 011			20 06 2011		B	
			NA	N -SZ xx AS-4 0-0 0	C nt ol oom se v ng 2 CT ooms		27 08 2011		30 08/ 011			20 09 2011		B	
			NA	N -SZ xx AS-4 0-0 2	Sca ne oom Compu ed Tomog aphy (C)		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	NA-SZ xx AS-4 0-0 2- 1	Sca ne oom Compu ed Tomog aphy (C)										

D aw ng Numbe	2nd Submis ion: D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-0 2	8/ 9/ 011	0/ 9/2 11	6	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 025	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 844	
N -SZ xx AS-4 0-0 3	8/ 9/ 011	0/ 9/2 11	8	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 025	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 844	
N -SZ xx AS-4 0-05	1/ 8/ 011	5/ 9/2 11	7	4/ 9/2 11	06 09 2011	BMCE TRANSMIT 004 23 / R submi ted 20 01 2012	2 /0 /2 11	"/"/ " 14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
N -SZ xx AS-4 0-0 8	8/ 9/ 011	0/ 9/2 11	7	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 025	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 844	
N -SZ xx AS-4 0-0 9	8/ 9/ 011	0/ 9/2 11	7	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 025	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 844	
N -SZ xx AS-4 0-0 0	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 021	1 /1 /2 11	01 11 2011	A	29 11 2011 BMCE-TRANSMI -00 913	
NA-SZ xx AS-4 0- 60- 1	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	01 11 2011	BMCE-TRANSMI -00 508	1 /1 /2 11	30 11 2011	A	05 12 2011 BMCE-TRANSMI -00 969	
N -SZ xx AS-4 0-0 1	8/ 9/ 011	0/ 9/2 11	4	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 021	1 /1 /2 11	01 11 2011	A	29 11 2011 BMCE-TRANSMI -00 913	
NA-SZ xx AS-4 0- 61- 2	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 025	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 844	
N -SZ xx AS-4 0-0 2	8/ 9/ 011	30/ 9/ 011 21/ 0/ 011	4 4	2/ 0/2 11	30 09 2011 26 10 2011	BMCE-TRANSM T-0 6021 BMCE-TRANSM T-0 6368	8/ 0/ 011 9/ 1/ 011	01 11 2011 21 11 2011	A A	24 11 2011 BMCE-TRANSMI -00 846 29 11 2011 BMCE-TRANSMI -00 913	
NA-SZ xx AS-4 0- 62- 1	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	23 11 2011	B	13 01 2012 BMCE-TRANSMI -00 336	
NA-SZ xx AS-4 0- 62- 2	9/ 0/ 011		6	3/ 0/2 11	20 06 2011	BMCE-TRANSMI -00 727	0 /0 /2 11	28 09 2011	A	not sent o NA	
N -SZ xx AS-4 0-0 3	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 021	1 /1 /2 11	01 11 2011	A	29 11 2011 BMCE-TRANSMI -00 913	
N -SZ xx AS-4 0-0 4	8/ 9/ 011	0/ 9/2 11	7	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 021	1 /1 /2 11	01 11 2011	A	29 11 2011 BMCE-TRANSMI -00 913	
NA-SZ xx AS-4 0- 64- 1	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	01 11 2011	BMCE-TRANSMI -00 508	1 /1 /2 11	30 11 2011	A	05 12 2011 BMCE-TRANSMI -00 969	
NA-SZ xx AS-4 0- 64- 2	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 366	0 /1 /2 11	21 11 2011	A	21 12 2011 BMCE-TRANSMI -00 169	
N -SZ xx AS-4 0-0 5		6/ 9/2 11	5		06 09 2011	BMCE TRANSMIT0 4928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-0 6	1/ 9/ 011	3/ 9/2 11	8	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-06	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-0 8	1/ 9/ 011	3/ 9/2 11	6	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	
NA-SZ xx AS-4 0- 68- 1	2/ 0/ 011	4/ 0/2 11	6	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 257	0 /1 /2 11	10 11 11	A	24 11 2011 BMCE-TRANSMI -00 851	
NA-SZ xx AS-4 0- 68- 2	2/ 0/ 011	4/ 0/2 11	6	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 244	0 /1 /2 11	07 11 2011	A	30 11 2011 BMCE-TRANSMI -00 915	
NA-SZ xx AS-4 0- 68- 3	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 484	1 /1 /2 11	30 11 2011	A	BMCE-TRANSM T-007 07	
NA-SZ xx AS-4 0- 68- 4	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	16 11 2011	A	13 01 12 BMCE-TRANSMI -00 399	
N -SZ xx AS-4 0-0 9	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-0 0	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-0 2	1/ 9/ 011	3/ 9/2 11	7	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
NA-SZ xx AS-4 0-0 2- 1	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	B	06 12 2011 BMCE-TRANSMI -00 974	

D aw ng Numbe	inal Submiss on: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?	nal Sweep: Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-0 2	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-011028 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012400 30 10 2012			8/ 5/2 13	B		BMCE-TRANSM T-01 632 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 631 0 /0 /20 3	
N -SZ xx AS-4 0-0 3	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-011028 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012400 30 10 2012			8/ 5/2 13	B		BMCE-TRANSM T-01 632 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 631 0 /0 /20 3	
N -SZ xx AS-4 0-05	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012		18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
N -SZ xx AS-4 0-0 8	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-011028 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012400 30 10 2012			8/ 5/2 13	B		BMCE-TRANSM T-01 632 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 631 0 /0 /20 3	
N -SZ xx AS-4 0-0 9	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-011028 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012400 30 10 2012			8/ 5/2 13	B		BMCE-TRANSM T-01 632 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 631 0 /0 /20 3	
N -SZ xx AS-4 0-0 0	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009242 25 06 12	6/ 7/2 12		A	BMCE-TRANSM T-0102 9 8/ 8/12			0/ 3/2 13	B		BMCE-TRANSM T-01 758 2 /0 /20 3	04 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 396 2 /0 /20 3	
NA-SZ xx AS-4 0- 60- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010153 03 08 2012	24 08020 2	29 10 2012	B	BMCE-TRANSM T-011961 31 10 2012			15 03 201	B		BMCE-TRANSM T-01 624 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 919 2 /0 /20 3	
N -SZ xx AS-4 0-0 1	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009242 25 06 12	6/ 7/2 12		B	BMCE-TRANSM T-0102 9 8/ 8/12			0/ 3/2 13	B		BMCE-TRANSM T-01 758 2 /03 20 3	04 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 396 2 /0 /20 3	
NA-SZ xx AS-4 0- 61- 2	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-011028 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012400 30 10 2012			8/ 5/2 13	B		BMCE-TRANSM T-01 632 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 631 0 /0 /20 3	
N -SZ xx AS-4 0-0 2	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009242 25 06 12	6/ 7/2 12		A	BMCE-TRANSM T-0102 9 8/ 8/12			0/ 3/2 13	B		BMCE-TRANSM T-01 758 2 /03 20 3	04 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 396 2 /0 /20 3	
NA-SZ xx AS-4 0- 62- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011973 31 10 2012			5/ 3/2 13	B		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
NA-SZ xx AS-4 0- 62- 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010162	7/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011746											
N -SZ xx AS-4 0-0 3	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009242 25 06 12	6/ 7/2 12		A	BMCE-TRANSM T-0102 9 8/ 8/12			0/ 3/2 13	B		BMCE-TRANSM T-01 758 2 /03 20 3	04 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 396 2 /0 /20 3	
N -SZ xx AS-4 0-0 4	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009242 25 06 12	6/ 7/2 12		A	BMCE-TRANSM T-0102 9 8/ 8/12			0/ 3/2 13	B		BMCE-TRANSM T-01 758 2 /03 20 3	04 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 396 2 /0 /20 3	
NA-SZ xx AS-4 0- 64- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010153 03 08 2012	24 08020 2	29 10 2012	A	BMCE-TRANSM T-011961 31 10 2012			15 03 201	B		BMCE-TRANSM T-01 624 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 919 2 /0 /20 3	
NA-SZ xx AS-4 0- 64- 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010167 06 08 12	7/ 8/2 12	29 10 2012	B	BMCE-TRANSM T-011962 31 10 2012											
N -SZ xx AS-4 0-0 5	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012			14/ 1/ 013	B		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-0 6	22 06 2012	20 07 2012	A	06 07 2012	BMCE-TRANSMIT-009950 20 07 12	10/0 /20 2	25 10 2012	A	BMCE-TRANSM T-011969 31 10 2012			25/ 2/ 013	B		BMCE-TRANSM T-01 178 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 373 2 /0 /20 3	
N -SZ xx AS-4 0-06	22 06 2012	20 07 2012	B	06 07 2012	BMCE-TRANSMIT-009950 20 07 12	10/0 /20 2	25 10 2012	A	BMCE-TRANSM T-011969 31 10 2012			25/ 2/ 013	C		BMCE-TRANSM T-01 178 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 373 2 /0 /20 3	
N -SZ xx AS-4 0-0 8	22 06 2012	20 07 2012	A	06 07 2012	BMCE-TRANSMIT-009950 20 07 12	10/0 /20 2	25 10 2012	A	BMCE-TRANSM T-011969 31 10 2012			25/ 2/ 013	B		BMCE-TRANSM T-01 178 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 373 2 /0 /20 3	
NA-SZ xx AS-4 0- 68- 1	31 08 20 2	09 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011487 09 10 2012	30/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012460 22 11 2012			7/ 6/2 13	B		BMCE-TRANSM T-01 182 10 06 201	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 583 0 /0 /20 3	
NA-SZ xx AS-4 0- 68- 2	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011428 08 10 2012	29/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012464 22 11 2012			3/ 6/2 13	B		BMCE-TRANSM T-01 334 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 759 1 /0 /20 3	
NA-SZ xx AS-4 0- 68- 3	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-001 030 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012085 05 11 2012			29 04 201	B		BMCE-TRANSM T-01 419 3 /04 20 3	14 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 628 0 /0 /20 3	
NA-SZ xx AS-4 0- 68- 4	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	B	BMCE-TRANSM T-012081 05 11 2012			13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	B	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-0 9	22 06 2012	20 07 2012	A	06 07 2012	BMCE-TRANSMIT-009950 20 07 12	10/0 /20 2	25 10 2012	A	BMCE-TRANSM T-011969 31 10 2012			25/ 2/ 013	B		BMCE-TRANSM T-01 178 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 373 2 /0 /20 3	
N -SZ xx AS-4 0-0 0	22 06 2012	20 07 2012	A	06 07 2012	BMCE-TRANSMIT-009950 20 07 12	10/0 /20 2	25 10 2012	B	BMCE-TRANSM T-011969 31 10 2012			25/ 2/ 013	B		BMCE-TRANSM T-01 178 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 373 2 /0 /20 3	
N -SZ xx AS-4 0-0 2	08 06 2012	06 07 2012	A	22 06 2012	BMCE-TRANSMIT-009743 09 07 12	30/0 /20 2	17 08 2012	A	BMCE-TRANSM T-010566 29 08 2012			08/0 /20 3	B		BMCE-TRANSM T-0138 8 1 /02 2013	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 347 0 /0 /20 3	
NA-SZ xx AS-4 0-0 2- 1	22 06 2012	20 07 2012	B	06 07 2012	BMCE-TRANSMIT-009950 20 07 12	10/0 /20 2	25 10 2012	A	BMCE-TRANSM T-011969 31 10 2012			25/ 2/ 013	C		BMCE-TRANSM T-01 178 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 373 2 /0 /20 3	

D aw ng Numbe	nal Sweep: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	ina Sweep: Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove du ?
N -SZ xx AS-4 0-0 2																				
N -SZ xx AS-4 0-0 3																				
N -SZ xx AS-4 0-05																				
N -SZ xx AS-4 0-0 8																				
N -SZ xx AS-4 0-0 9																				
N -SZ xx AS-4 0-0 0																				
NA-SZ xx AS-4 0- 60- 1																				
N -SZ xx AS-4 0-0 1																				
NA-SZ xx AS-4 0- 61- 2																				
N -SZ xx AS-4 0-0 2																				
NA-SZ xx AS-4 0- 62- 1																				
NA-SZ xx AS-4 0- 62- 2																				
N -SZ xx AS-4 0-0 3																				
N -SZ xx AS-4 0-0 4																				
NA-SZ xx AS-4 0- 64- 1																				
NA-SZ xx AS-4 0- 64- 2																				
N -SZ xx AS-4 0-0 5																				
N -SZ xx AS-4 0-0 6																				
N -SZ xx AS-4 0-06																				
N -SZ xx AS-4 0-0 8																				
NA-SZ xx AS-4 0- 68- 1																				
NA-SZ xx AS-4 0- 68- 2																				
NA-SZ xx AS-4 0- 68- 3																				
NA-SZ xx AS-4 0- 68- 4																				
N -SZ xx AS-4 0-0 9																				
N -SZ xx AS-4 0-0 0																				
N -SZ xx AS-4 0-0 2																				
NA-SZ xx AS-4 0-0 2- 1																				

5 | BC AC XX SH 001

						1st Subm ss on										2nd Submis ion											inal Submiss on									ove due?	nal Sweep										nal Sweep									ove due?	ina Sweep									ove du ?
tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?
			NA	N -SZ xx AS-4 0-0 3	m gi g Cons l a i n Conv nt on l X- ay w th mob le e amin t on l mp		27 05 2011		30 05/ 011			20 06 2011		C		1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	B	06 12 2011 BMCE-TRANSMI -00 974		22 06 2012	20 07 2012	B	06 07 2012	BMCE-TRANSMIT-009950 20 07 12	10/0 /20 2	25 10 2012	A	BMCE-TRANSM T-011969 31 10 2012			25/ 2/ 013	C		BMCE-TRANSM T-01 178 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 373 2 /0 /20 3																					

RDD MASTER SCHEDU E - NHS G aste Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Ado ts & Chi d ems Hospi al

B ook ield Mud iplex Eu ope

RC AC.XX.SH.007

| Item | Submission | Common s | Act on By | D aw ng Numbe | D awing Ti le | Date Requi red com mence n | Date Submi tted by cons tant | Docum ent Rev ision | arrowd Date to be Subm i tted to Boa d | De s Subm i ted to Boa d | BWCE T emenh al No | Date Requi red on Boa d Meeting | Date Rela ted to Boa d | Boa d Sta us | De s Re u ned to Cons t ant | DWCE T emenh t al No. | Date Requi red on Boa d Meeting | Date Rela ted to Boa d | Boa d Sta us | De s Re u ned to Cons t ant | OVERDUE | De s Requi red on Cons t ant | Date Submi tted by Cons t ant | A | Date Requi red on Cons t ant | De s Subm i ted by Cons t ant | Document Rev sion | arrowd Date to be Subm i tted to Boa d | De s Re u ned to Cons t ant | Date Requi red on Boa d Meeting | Date Rela ted to Boa d | Boa d Sta us | De s Re u ned to Cons t ant | Date Requi red on Cons t ant | De s Subm i ted by Cons t ant | Document Rev sion | arrowd Date to be Subm i tted to Boa d | De s Re u ned to Cons t ant | Date Requi red on Boa d Meeting | Date Rela ted to Boa d | Boa d Sta us | De s Re u ned to Cons t ant | Date Requi red on Cons t ant | De s Subm i ted by Cons t ant | Document Rev sion | arrowd Date to be Subm i tted to Boa d | De s Re u ned to Cons t ant | Date Requi red on Boa d Meeting | Date Rela ted to Boa d | Boa d Sta us | De s Re u ned to Cons t ant | Date Requi red on Cons t ant | De s Subm i ted by Cons t ant | Document Rev sion | arrowd Date to be Subm i tted to Boa d | De s Re u ned to Cons t ant | Date Requi red on Boa d Meeting | Date Rela ted to Boa d | Boa d Sta us | De s Re u ned to Cons t ant | Date s u ned to Cons t ant | ove due? |
|---

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 | BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	1st Subm ss on: Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	NA-SZ xx AS-4 0- 00- 1	S mna t a n ng om 30 pe on										
			NA	N -SZ xx AS-4 0-1 1	oce s ng v ew ng om se v ng 2 mag ng o ms Compu ed Rad og aphy u it CR)		27 05 2011		30 05/ 011			20 06 2011		B	
			NA	N -SZ xx AS-4 0-1 2	O i e med cal epo ing 2 sta										
			NA	N -SZ xx AS-4 0-1 3	Sto e c n cal upp es										
			NA	N -SZ xx AS-4 0-1 4	S mna t a n ng om 10 pe on										
			NA	N -SZ xx AS-4 0-1 5	Sa ch ng ng oom wi h handw sh 20 pac s ocke s oat al										
			NA	N -SZ xx AS-4 0-1 6	Repo t ng om 4 wo k ta ons ACS No oom ay ut		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	NA-SZ xx AS-4 0- 06- 1	Sa Accommoda on - Stu ies A ea										
			NA	NA-SZ xx AS-4 0- 06- 2	Rad o ogy hot de ks (10 pe s n)										
			NA	N -SZ xx AS-4 0-10	Wa t ng pay a ea 5 you g eope										
			NA	N -SZ xx AS-4 0-1 8	ces ing v ew ng oom e v ng 3 4 imag ng ooms C m ut d Ra iog a hy unt (CR) No om ayo t										
			NA	N -SZ xx AS-4 0-1 0	Chan ing oom ndep nden w ee chai - HBN 00 02										
			NA	N -SZ xx AS-4 0-1 1	a ent c ang ng cub c e m ul nt pe son 2 doo cce s										
			NA	N -SZ xx AS-4 0-1 2	mag ng o m Bone Mine al D nstome y BMD)		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-1 3	Wai ng ot oom os - nec i n pa ie ts Rad on cide		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-1 4	Co t ol oom se v ng uo os opy No oom l yout		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-1 5	Wa t ng t anse pa k ng a ea MRI t oley 2 MR whee cha s		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-1 6	Cont ol o m e i go en MR R om										
			NA	N -SZ xx AS-4 0-11	Ima e ont o/ epo ing oom										
			NA	N -SZ xx AS-4 0-1 8	Di ty u l y be pan d spos l Rad o ogy										
			NA	N -SZ xx AS-4 0-1 9	Wa t ng bay 3 p t en s t o l y/ ed pl ce										
			NA	N -SZ xx AS-4 0-1 0	ead ap ons bay										
			NA	N -SZ xx AS-4 0-1 2	Re epi n a do i e 4 s a										
			NA	N -SZ xx AS-4 0-1 3	Sto e b lks ppies		22 04 2011		25 04/ 011			16 05 2011		B	

D aw ng Numbe	2nd Submis ion: D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
NA-SZ xx AS-4 0- 00- 1	1/ 8/ 011	5/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	17 02 2012 BMCE-TRANSMI -00 678	
N -SZ xx AS-4 0-1 1	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-1 2	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 3	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 4	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 5	1/ 9/ 011	3/ 9/2 11	6	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	B	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 6	1/ 9/ 011	3/ 9/2 11	6	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
NA-SZ xx AS-4 0- 06- 1	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 159	2 /1 /2 11	07 11 2011	A	30 11 2011 BMCE-TRANSMI -00 915	
NA-SZ xx AS-4 0- 06- 2	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 159	2 /1 /2 11	07 11 2011	A	30 11 2011 BMCE-TRANSMI -00 915	
N -SZ xx AS-4 0-10	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 8	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	B	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 0	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 1	1/ 9/ 011	3/ 9/2 11	6	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 2	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 3	1/ 9/ 011	3/ 9/2 11	6	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 4	1/ 9/ 011	3/ 9/2 11	6	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 5	1/ 9/ 011	3/ 9/2 11	7	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 6	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-11	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	B	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 8	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 9	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 0	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-1 2	1/ 8/ 011	5/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
N -SZ xx AS-4 0-1 3	1/ 8/ 011	5/ 9/2 11	7	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	

D aw ng Numbe	inal Submiss on: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
NA-SZ xx AS-4 0- 00- 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	B	BMCE-TRANSM T-010071 30 07 2012	
N -SZ xx AS-4 0-1 1	27 04 2012	08 12 2006	B	11 05 20 2	BMCE-TRANSM T-009316 12 06 12	3/ 7/2 12	31 07 2012	A	BMCE-TRANSM T-0101 2 6/ 8/12	
N -SZ xx AS-4 0-1 2	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-1 3	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-1 4	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-1 5	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-1 6	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
NA-SZ xx AS-4 0- 06- 1	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011428 08 10 2012	29/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012464 22 11 2012	
NA-SZ xx AS-4 0- 06- 2	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011428 08 10 2012	29/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012464 22 11 2012	
N -SZ xx AS-4 0-10	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-1 8	13 08 2012	09 10 2012	B	14 09 20 2	BMCE-TRANSM T-011556	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826	
N -SZ xx AS-4 0-1 0	13 08 2012	09 10 2012	B	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-1 1	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-1 2	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556	1/ 1/2 12	22 11 2012	B	BMCE-TRANSM T-012826	
N -SZ xx AS-4 0-1 3	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-1 4	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-1 5	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826	
N -SZ xx AS-4 0-1 6	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-11	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-1 8	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	B	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-1 9	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSM T-011556 11 10 2012	1/ 1/2 12	22 11 2012	A	BMCE-TRANSM T-012826 07 12 2012	
N -SZ xx AS-4 0-1 0	08 06 2012	06 07 2012	A	22 06 2012	BMCE-TRANSMIT-009743 09 07 12	30/0 /20 2	17 08 2012	A	BMCE-TRANSM T-010566 29 08 2012	
N -SZ xx AS-4 0-1 2	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012	
N -SZ xx AS-4 0-1 3	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012	

D aw ng Numbe	nal Sweep: Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
NA-SZ xx AS-4 0- 00- 1	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
N -SZ xx AS-4 0-1 1	18 12 2012	11/ 1/ 013	B		BMCE-TRANSM T-01 383 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 371 0 /0 /20 3	
N -SZ xx AS-4 0-1 2		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /07 20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-1 3		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /07 20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-1 4		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /07 20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-1 5		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /07 20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-1 6		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /0 /20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
NA-SZ xx AS-4 0- 06- 1		3/ 6/2 13	B		BMCE-TRANSM T-01 334 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 759 1 /0 /20 3	
NA-SZ xx AS-4 0- 06- 2		3/ 6/2 13	B		BMCE-TRANSM T-01 334 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 759 1 /0 /20 3	
N -SZ xx AS-4 0-10		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /07 20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-1 8		0/ 6/2 13	B		BMCE-TRANSM T-01 696	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887	
N -SZ xx AS-4 0-1 0		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /07 20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-1 1		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /07 20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-1 2		0/ 6/2 13	B		BMCE-TRANSM T-01 696	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887	
N -SZ xx AS-4 0-1 3		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /07 20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-1 4		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /07 20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-1 5										
N -SZ xx AS-4 0-1 6		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /07 20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-11		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /07 20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-1 8		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /07 20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-1 9		0/ 6/2 13	B		BMCE-TRANSM T-01 696 0 /0 /20 3	19 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 887 2 /0 /20 3	
N -SZ xx AS-4 0-1 0										
N -SZ xx AS-4 0-1 2	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
N -SZ xx AS-4 0-1 3										

nal Sweep: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?

ina Sweep: Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	I nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?

5 BC AC XX SH 001

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	1st Submission: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board +3 Weeks	Date Returned from Board	Board Status	Date returned to Consultant
			NA	N -SZ xx AS-4 0-1 4	O i e a d est 1 s a 5 pe son est a e a										
			NA	N -SZ xx AS-4 0-1 5	Sto e nen										
			NA	N -SZ xx AS-4 0-1 6	ob y o i oaton om		22 04 2011		25 04/ 011			16 05 2011		A	
			NA	NA-SZ xx AS-4 0- 26- 1	ob y o i oaton om		01 07 2011		04 07/ 011			25 07 2011		A	
			NA	NA-SZ xx AS-4 0- 2 - 1	Sng e ed om i oaton C tca ca e		22 04 2011		25 04/ 011			16 05 2011		B	
			NA	N -SZ xx AS-4 0-1 8	Sta ounge In lu i g p nt y a a)										
			NA	NA-SZ xx AS-4 0- 28- 1	Sta A commoda i n- uno Doc o s O i e										
			NA	N -SZ xx AS-4 0-1 9	Sta hang ng om										
			NA	N -SZ xx AS-4 0-1 1	a k ng bay mob le x- y m ge in en i e lt sound un t										
			NA	N -SZ xx AS-4 0-1 2	Di y t i y u ne te t										
			NA	N -SZ xx AS-4 0-1 3	n e iew mee ing oom 6 pe son Eme ency ca l amp										
			NA	N -SZ xx AS-4 0-1 4	Si ing oom 15 v s to s										
			NA	N -SZ xx AS-4 0-1 5	Re t o m w th be e a e sn ck p pa t on bay 5 ta										
			NA	N -SZ xx AS-4 0-1 6	R st d ni g oom 20 s a W heme g ncy ca l amp										
			NA	N -SZ xx AS-4 0-13	Re epi n a d o i e 4 s a										
			NA	NA-SZ xx AS-4 0- 3 - 1	Re epi n a d o i e 6 s a		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	N -SZ xx AS-4 0-1 8	S o e										
			NA	N -SZ xx AS-4 0-1 9	o e s Ba e										
			NA	N -SZ xx AS-4 0-1 0	Sto e b lk s p pl es										
			NA	N -SZ xx AS-4 0-1 1	Sto e eady o use med cal g s cy i de s										
			NA	N -SZ xx AS-4 0-1 2	O c /mee ng oom 10 pa es (nc udng 2 wo k t tons) HBN 00 03										
			NA	N -SZ xx AS-4 0-1 3	U i ty o twea w sh ng										
			NA	N -SZ xx AS-4 0-1 4	S a chan ing oom n lu ing b ot ch nge 40 pac s ocke s coat al ac s										
			NA	N -SZ xx AS-4 0-1 5	On cal o e ngh s ay oom										
			NA	NA-SZ xx AS-4 0- 45- 1	On cal o e ngh s ay oom		01 07 2011		04 07/ 011			25 07 2011		B	
			NA	N -SZ xx AS-4 0-1 6	Ope at ng heat e gene al		29 04 2011		02 05/ 011			23 05 2011		C	
			NA	NA-SZ xx AS-4 0- 46- 1	Ope at ng heat e gene al		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	NA-SZ XX- S-40 -14 -02	O e a ng th ate T eat e 2										
			NA	NA-SZ XX- S-40 -14 -03	Ope a i g hea e U lo y heat e 2										
			NA	NA-SZ XX- S-40 -14 -04	Ope a ng the t e Gene a/Eme gen y Theat e 2										
			NA	NA-SZ XX- S-40 -14 -05	O e a ng th ate Gene a ENT Th at e										
			NA	NA-SZ XX- S-40 -14 -06	Ope a ng heat e G ne l Oph ha mol gy Theat e										

Drawing Number	2nd Submission: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board +2 Weeks	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
N -SZ xx AS-4 0-1 4	1/ 8/ 011	5/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
N -SZ xx AS-4 0-1 5	1/ 8/ 011	5/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
N -SZ xx AS-4 0-1 6	1/ 8/ 011	5/ 9/2 11	9	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
NA-SZ xx AS-4 0- 26- 1	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	A	17 11 2011 BMCE-TRANSMI -00 774	
NA-SZ xx AS-4 0- 2 - 1	1/ 8/ 011	5/ 9/2 11	8	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
N -SZ xx AS-4 0-1 8	1/ 8/ 011	5/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 6 / Resubm t ed an 012	2 /0 /2 11	04 10 2011	B	29 11 2011 BMCE-TRANSMI -00 911	
NA-SZ xx AS-4 0- 28- 1	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 162	1 /1 /2 11	07 11 2011	B	30 11 2011 BMCE-TRANSMI -00 915	
N -SZ xx AS-4 0-1 9	1/ 8/ 011	5/ 9/2 11	6	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
N -SZ xx AS-4 0-1 1	1/ 8/ 011	5/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
N -SZ xx AS-4 0-1 2	1/ 8/ 011	5/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 927	2 /0 /2 11	06 10 2011	A	29 11 2011 BMCE-TRANSMI -00 911	
N -SZ xx AS-4 0-1 3	1/ 8/ 011	5/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
N -SZ xx AS-4 0-1 4	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	B	17 11 2011 BMCE-TRANSMI -00 774	
N -SZ xx AS-4 0-1 5	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	B	17 11 2011 BMCE-TRANSMI -00 774	
N -SZ xx AS-4 0-1 6	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	B	BMCE-TRANSM T-006 72	
N -SZ xx AS-4 0-13	1/ 8/ 011	06/ 9/ 011	5	06/ 9/ 011	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
NA-SZ xx AS-4 0- 3 - 1	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	14 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-1 8	1/ 8/ 011	06/ 9/ 011	5	06/ 9/ 011	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 9	1/ 8/ 011	06/ 9/ 011	4	06/ 9/ 011	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 0	1/ 8/ 011	06/ 9/ 011	5	06/ 9/ 011	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 1	1/ 8/ 011	06/ 9/ 011	5	06/ 9/ 011	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	C	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 2	1/ 8/ 011	06/ 9/ 011	5	06/ 9/ 011	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 3	1/ 8/ 011	6/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 4	1/ 8/ 011	06/ 9/ 011	6	06/ 9/ 011	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 5	1/ 8/ 011	06/ 9/ 011	4	06/ 9/ 011	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
NA-SZ xx AS-4 0- 45- 1	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	B	17 11 2011 BMCE-TRANSMI -00 774	
N -SZ xx AS-4 0-1 6	1/ 8/ 011	6/ 9/2 11	9	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
NA-SZ xx AS-4 0- 46- 1	1/ 8/ 011	3/ 9/2 11	7	4/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
NA-SZ XX- S-40 -14 -02	1/ 8/ 011	6/ 9/2 11	1	6/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
NA-SZ XX- S-40 -14 -03	1/ 8/ 011	6/ 9/2 11	1	6/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
NA-SZ XX- S-40 -14 -04	1/ 8/ 011	6/ 9/2 11	1	6/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
NA-SZ XX- S-40 -14 -05	1/ 8/ 011	06/ 9/ 011 23/ 9/ 011	1	6/ 9/2 11	06 09 2011	BMCE-TRANSM T-0 4928 BMCE-TRANSM T-0 5956	9 2011 10 10	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
NA-SZ XX- S-40 -14 -06		23/ 9/ 011	1		26 09 2011	BMCE-TRANSM T-0 5956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	

Drawing Number	Final Submission: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board +3 Weeks	Date Returned from Board	Board Status	Date returned to Consultant	overdue?
N -SZ xx AS-4 0-1 4	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012	
N -SZ xx AS-4 0-1 5	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012	
N -SZ xx AS-4 0-1 6	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012	
NA-SZ xx AS-4 0- 26- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
NA-SZ xx AS-4 0- 2 - 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	B	BMCE-TRANSM T-010071 30 07 2012	
N -SZ xx AS-4 0-1 8	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012	
NA-SZ xx AS-4 0- 28- 1	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011428 08 10 2012	29/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012464 22 11 2012	
N -SZ xx AS-4 0-1 9	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012	
N -SZ xx AS-4 0-1 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	B	BMCE-TRANSM T-010071 30 07 2012	
N -SZ xx AS-4 0-1 2	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009152 29 05 12	9/ 6/2 12	23 07 2012	A	BMCE-TRANSM T-010068 30 07 2012	
N -SZ xx AS-4 0-1 3	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071	
N -SZ xx AS-4 0-1 4	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-1 5	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-1 6	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152	4/ 8/2 12	18 10 2012	C	BMCE-TRANSM T-011792	
N -SZ xx AS-4 0-13	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
NA-SZ xx AS-4 0- 3 - 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-1 8	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250	
N -SZ xx AS-4 0-1 9	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-1 0	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-1 1	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-1 2	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-1 3	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-1 4	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-1 5	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
NA-SZ xx AS-4 0- 45- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-1 6	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
NA-SZ xx AS-4 0- 46- 1	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	B	BMCE-TRANSM T-010936 14 09 2012	
NA-SZ XX- S-40 -14 -02	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
NA-SZ XX- S-40 -14 -03	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
NA-SZ XX- S-40 -14 -04	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
NA-SZ XX- S-40 -14 -05	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	B	BMCE-TRANSM T-010936 14 09 2012	
NA-SZ XX- S-40 -14 -06	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	

Drawing Number	Final Sweep: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board +2 Weeks	Date Returned from Board	Board Status	Date returned to Consultant	overdue?
N -SZ xx AS-4 0-1 4										
N -SZ xx AS-4 0-1 5										
N -SZ xx AS-4 0-1 6	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
NA-SZ xx AS-4 0- 26- 1										
NA-SZ xx AS-4 0- 2 - 1	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
N -SZ xx AS-4 0-1 8	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
NA-SZ xx AS-4 0- 28- 1		3/ 6/2 13	B		BMCE-TRANSM T-01 334 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 759 1 /0 /20 3	
N -SZ xx AS-4 0-1 9	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
N -SZ xx AS-4 0-1 1	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
N -SZ xx AS-4 0-1 2										
N -SZ xx AS-4 0-1 3										
N -SZ xx AS-4 0-1 4		15/ 3/ 013	C		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-1 5		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-1 6		15/ 3/ 013	B		BMCE-TRANSM T-01 661	01 04 2013	17 05 201	B	BMCE-TRANSM T-01 923	
N -SZ xx AS-4 0-13										
NA-SZ xx AS-4 0- 3 - 1		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-1 8										
N -SZ xx AS-4 0-1 9		14/ 1/ 013	B		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-1 0		14/ 1/ 013	B		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-1 1										
N -SZ xx AS-4 0-1 2		14/ 1/ 013	B		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-1 3										
N -SZ xx AS-4 0-1 4		14/ 1/ 013	B		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-1 5		14/ 1/ 013	B		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
NA-SZ xx AS-4 0- 45- 1		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-1 6		14/ 1/ 013	D		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
NA-SZ xx AS-4 0- 46- 1		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
NA-SZ XX- S-40 -14 -02		14/ 1/ 013	D		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
NA-SZ XX- S-40 -14 -03		14/ 1/ 013	D		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
NA-SZ XX- S-40 -14 -04		14/ 1/ 013	D		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
NA-SZ XX- S-40 -14 -05		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
NA-SZ XX- S-40 -14 -06		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	

Drawing Number	Final Sweep: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board +2 Weeks	Date Returned from Board	Board Status	Date returned to Consultant	overdue?	Final Sweep: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board +2 Weeks	Date Returned from Board	Board Status	Date returned to Consultant	overdue?
N -SZ xx AS-4 0-1 4																				
N -SZ xx AS-4 0-1 5																				
N -SZ xx AS-4 0-1 6																				
NA-SZ xx AS-4 0- 26- 1																				
NA-SZ xx AS-4 0- 2 - 1																				
N -SZ xx AS-4 0-1 8																				
NA-SZ xx AS-4 0- 28- 1																				
N -SZ xx AS-4 0-1 9																				
N -SZ xx AS-4 0-1 1																				
N -SZ xx AS-4 0-1 2																				
N -SZ xx AS-4 0-1 3																				
N -SZ xx AS-4 0-1 4																				
N -SZ xx AS-4 0-1 5																				
N -SZ xx AS-4 0-1 6																				
N -SZ xx AS-4 0-13																				
NA-SZ xx AS-4 0- 3 - 1																				
N -SZ xx AS-4 0-1 8																				
N -SZ xx AS-4 0-1 9																				
N -SZ xx AS-4 0-1 0																				
N -SZ xx AS-4 0-1 1																				
N -SZ xx AS-4 0-1 2																				
N -SZ xx AS-4 0-1 3																				
N -SZ xx AS-4 0-1 4																				
N -SZ xx AS-4 0-1 5																				
NA-SZ xx AS-4 0- 45- 1																				
N -SZ xx AS-4 0-1 6																				
NA-SZ xx AS-4 0- 46- 1																				
NA-SZ XX- S-40 -14 -02																				
NA-SZ XX- S-40 -14 -03																				
NA-SZ XX- S-40 -14 -04																				
NA-SZ XX- S-40 -14 -05																				
NA-SZ XX- S-40 -14 -06																				

5 BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	1st Subm ss on: Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	N -SZ xx AS-4 0-14	S o e equ pment oca to t eat e		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	N -SZ xx AS-4 0-1 8	Anaes he c oom W h aten t oley a d ei ng ho st		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	NA-SZ xx AS-4 0- 48- 1	Anaes he c oom W h aten t oley a d ei ng ho st		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-1 9	Sc ub- p nd gown ng o m 3 pa es		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	NA-SZ xx AS-4 0- 49- 1	Sc ub- p nd gown ng o m 3 pa es										
			NA	N -SZ xx AS-4 0-1 0	Di y u i ty se vi g 1 heat e o ath l b		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	N -SZ xx AS-4 0-1 1	E i / a ing b y heat e 1 ed t oley		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	N -SZ xx AS-4 0-1 2	O e a ngth at e ami a low No oom l yout		29 04 2011		02 05/ 011			23 05 2011		C	
			NA	NA-SZ XX- S-40 -15 -01	Ope at ng heat e O hopae ic Th ate 1										
			NA	N -SZ xx AS-4 0-1 4	S o e c ncal e ui m nt										
			NA	N -SZ xx AS-4 0-1 5	a ing b y mob e - ay u t a ound un t										
			NA	N -SZ xx AS-4 0-1 6	Cean i g d sn cton and so e en osc pe s cton bo le au oc ave		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	N -SZ xx AS-4 0-15	C ntol a ea se i g at ete la o to y No oom la out										
			NA	N -SZ xx AS-4 0-1 8	C nt ol oom se v ng neu oan i g a hy										
			NA	N -SZ xx AS-4 0-1 9	Reco e y b y po t ana st etc 1 pa e B d pace		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	NA-SZ xx AS-4 0- 59- 1	Reco e y b y po t ana st etc 1 pa e B d pace										
			NA	NA-SZ xx AS-4 0- 59- 2	Bed bay 1 pace bed pace		17 06 2011		20 06/ 011			11 07 2011		B	
			NA	NA-SZ xx AS-4 0- 59- 3	T ley bay 10 pace T ley sp ce		01 07 2011		04 07/ 011			25 07 2011		A	
			NA	NA-SZ xx AS-4 0- 60- 1	O ho i s Base uppy and t ng		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	NA-SZ xx AS-4 0- 60- 2	Equ pment b a y S o e		17 06 2011		20 06/ 011			11 07 2011		A	
			NA	N -SZ xx AS-4 0-1 1	B ood bank e ge ato bay		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	N -SZ xx AS-4 0-1 2	Res & d n ng om wth be e ge & s ack p epa at on bay 40 s a										
			NA	N -SZ xx AS-4 0-1 3	D s ha e ou ge 8 paces No om ayo t										
			NA	N -SZ xx AS-4 0-1 4	a en s R om										
			NA	NA-SZ xx AS-4 0- 64- 1	Re at ves o e ig ts ay		22 06 2011		25 06/ 011			16 07 2011		B	
			NA	NA-SZ xx AS-4 0- 64- 2	Re at ves o e ig ts ay										
			NA	NA-SZ xx AS-4 0- 64- 3	ami y Room		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	NA-SZ xx AS-4 0- 64- 4	Re at ves o e ig ts ay										
			NA	N -SZ xx AS-4 0-1 5	Re ove y oom os -an es he ic 4 la es		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	NA-SZ xx AS-4 0- 65- 1	Re ove y oom os -an es he ic 4 la es		08 07 2011		11 07/ 011			01 08 2011		B	

D aw ng Numbe	2nd Submis ion: D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-14	1/ 8/ 011	6/ 9/2 11	7	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 8	1/ 8/ 011	6/ 9/2 11	9	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
NA-SZ xx AS-4 0- 48- 1	1/ 8/ 011	3/ 9/2 11	6	4/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-1 9	1/ 8/ 011	6/ 9/2 11	7	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
NA-SZ xx AS-4 0- 49- 1	1/ 8/ 011	3/ 9/2 11	4	4/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-1 0	1/ 8/ 011	6/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A		
N -SZ xx AS-4 0-1 1	1/ 8/ 011	6/ 9/2 11	7	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 2	1/ 8/ 011	6/ 9/2 11	0	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
NA-SZ XX- S-40 -15 -01	1/ 8/ 011	6/ 9/2 11	1	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 4	1/ 8/ 011	6/ 9/2 11	6	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 5	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 6	1/ 8/ 011	6/ 9/2 11	9	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-15	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 8	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	C	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 9	1/ 8/ 011	6/ 9/2 11	7	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
NA-SZ xx AS-4 0- 59- 1	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	28 10 2011	BMCE-TRANSMI -00 462	1 /1 /2 11	21 11 2011	B	08 12 2011 BMCE-TRANSMI -00 059	
NA-SZ xx AS-4 0- 59- 2	5/ 0/ 011	7/ 0/2 11	7	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 154	2 /1 /2 11	07 11 2011	A	24 11 2011 BMCE-TRANSMI -00 853	
NA-SZ xx AS-4 0- 59- 3	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 368	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 846	
NA-SZ xx AS-4 0- 60- 1	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	15 11 2011	A	BMCE-TRANSM T-007 83	
NA-SZ xx AS-4 0- 60- 2	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 159	2 /1 /2 11	07 11 2011	A	30 11 2011 BMCE-TRANSMI -00 915	
N -SZ xx AS-4 0-1 1	1/ 8/ 011	6/ 9/2 11	8	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 2	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-1 3	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 969	1 /1 /2 11	01 11 2011	A	1 /1 /2 11 BMCE-TRANSMIT 006 48	
N -SZ xx AS-4 0-1 4	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 969	1 /1 /2 11	01 11 2011	A	1 /1 /2 11 BMCE-TRANSMIT 006 48	
NA-SZ xx AS-4 0- 64- 1	6/ 0/ 011	8/ 0/2 11	8	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 484	1 /1 /2 11	30 11 2011	A	BMCE-TRANSM T-007 07	
NA-SZ xx AS-4 0- 64- 2	1/ 8/ 011	5/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	01 02 2012	B	17 02 2012 BMCE-TRANSMI -00 678	
NA-SZ xx AS-4 0- 64- 3	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	16 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
NA-SZ xx AS-4 0- 64- 4	1/ 8/ 011	5/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 927	2 /0 /2 11	06 10 2011	A		
N -SZ xx AS-4 0-1 5	1/ 9/ 011	3/ 9/2 11	8	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 969	1 /1 /2 11	01 11 2011	A	1 /1 /2 11 BMCE-TRANSMIT 006 48	
NA-SZ xx AS-4 0- 65- 1	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	01 11 2011	BMCE-TRANSMI -00 508	1 /1 /2 11	30 11 2011	A	05 12 2011 BMCE-TRANSMI -00 969	

D aw ng Numbe	inal Submiss on: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?	nal Sweep: Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-14	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012											
N -SZ xx AS-4 0-1 8	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012			14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
NA-SZ xx AS-4 0- 48- 1	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	B	BMCE-TRANSM T-010936 14 09 2012			08/ 2/ 013	C		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-1 9	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012			14/ 1/ 013	D		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
NA-SZ xx AS-4 0- 49- 1	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012											
N -SZ xx AS-4 0-1 0	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012			14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-1 1	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012			14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-1 2	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012			14/ 1/ 013	D		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
NA-SZ XX- S-40 -15 -01	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012			14/ 1/ 013	D		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-1 4	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012											
N -SZ xx AS-4 0-1 5	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250			14/ 1/ 013	B		BMCE-TRANSM T-01 698	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519	
N -SZ xx AS-4 0-1 6	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012											
N -SZ xx AS-4 0-15	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012			14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-1 8	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250			14/ 1/ 013	C		BMCE-TRANSM T-01 698	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519	
N -SZ xx AS-4 0-1 9	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012											
NA-SZ xx AS-4 0- 59- 1	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009824 13 07 12	7/ 7/2 12		A	BMCE-TRANSM T-011 57- 11 10 2012											
NA-SZ xx AS-4 0- 59- 2	27 04 2012			11 05 20 2							18 12 2012	11/0 /20 3	B		BMCE-TRANSM T-0133 0 1 /01 2013	31 01 2013	5/02 2013	A	BMCE-TRANSM T-0138 4 12 02 2013	
NA-SZ xx AS-4 0- 59- 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010162 06 08 12	7/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011746 19 10 2012			15/ 3/ 013	B		BMCE-TRANSM T-01 634 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 708 1 /0 /20 3	
NA-SZ xx AS-4 0- 60- 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012											
NA-SZ xx AS-4 0- 60- 2	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011428 08 10 2012	29/ 0/ 012	16 11 2012	B	BMCE-TRANSM T-012464 22 11 2012			3/ 6/2 13	B		BMCE-TRANSM T-01 334 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 759 1 /0 /20 3	
N -SZ xx AS-4 0-1 1	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012											
N -SZ xx AS-4 0-1 2	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012			14/ 1/ 013	B		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-1 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010161 06 08 12	7/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011723 18 10 2012			15/ 3/ 013	B		BMCE-TRANSM T-01 625 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 953 29 05 201	
N -SZ xx AS-4 0-1 4	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010161 06 08 12	7/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011723 18 10 2012			15/ 3/ 013	C		BMCE-TRANSM T-01 625 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 953 29 05 201	
NA-SZ xx AS-4 0- 64- 1	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-001 030 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012085 05 11 2012			29 04 201	B		BMCE-TRANSM T-01 419 3 /04 20 3	14 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 628 0 /0 /20 3	
NA-SZ xx AS-4 0- 64- 2	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	B	BMCE-TRANSM T-010071 30 07 2012		18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
NA-SZ xx AS-4 0- 64- 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	B	BMCE-TRANSM T-012081 05 11 2012			13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
NA-SZ xx AS-4 0- 64- 4	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009152 29 05 12	9/ 6/2 12	23 07 2012	B	BMCE-TRANSM T-010068 30 07 2012		18 12 2012	14/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 208 0/1 /12	10 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 704 0 /0 /20 3	
N -SZ xx AS-4 0-1 5	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010161 06 08 12	7/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011723 18 10 2012			15/ 3/ 013	B		BMCE-TRANSM T-01 625 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 953 29 05 201	
NA-SZ xx AS-4 0- 65- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010133 03 08 2012	24 08020 2	29 10 2012	B	BMCE-TRANSM T-011961 31 10 2012			15 03 201	B		BMCE-TRANSM T-01 624 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 919 2 /0 /20 3	

nal Sweep: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	ina Sweep: Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?

5	BC AC XX SH 001

Item	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	1st Subm ss on: Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	N -SZ xx AS-4 0-1 6	Re ove y o m CT 6 ole s		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-16	Rec ea ion oom w h eve age nack p epa a i n b y 10 eena e s										
			NA	N -SZ xx AS-4 0-1 8	O ce 6 sta										
			NA	NA-SZ xx AS-4 0- 68- 1	S a Accommod ton - Hot Desk 10 pe sons oom)										
			NA	N -SZ xx AS-4 0-1 9	An es he ic Room		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-1 0	A ses m nt n ev ew a d t atme t o m OA										
			NA	N -SZ xx AS-4 0-1 1	Rec pton and eco ds o ce 2 s a										
			NA	N -SZ xx AS-4 0-1 2	W i ng a ea 20 pl ces (n lu ing 2 wheec ai pl ces) - HBN 00 03										
			NA	N -SZ xx AS-4 0-1 3	D ty u i ty oom										
			NA	N -SZ xx AS-4 0-1 4	a ent Ed ca i n Ro m										
			NA	NA-SZ xx AS-4 0-1 4- 2	Sem na Room 15 pe son										
			NA	NA-SZ xx AS-4 0-1 4- 3	S heha l on Sem na Room / Hos i al a Nig t										
			NA	NA-SZ xx AS-4 0-1 4- 4	Sem na Hosp t l at n ght		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	N -SZ xx AS-4 0-1 5	Re epton 2 e on - HBN 00 03										
			NA	NA-SZ xx AS-4 0-1 5- 1	Recep on 5 pe son O ce 2										
			NA	N -SZ xx AS-4 0-1 6	O tomet y		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	NA-SZ xx AS-4 0-1 6- 1	Con u tng xami at on bay Hea ing Te t										
			NA	N -SZ xx AS-4 0-1	Ass ssment oom wi h v sua acu ty ac i y hid										
			NA	N -SZ xx AS-4 0-1 8	Exam na ion oom aud omet c est So nd ed es ng mut occu ancy bo th and c nt ol a ea		15 07 2011		18 07/ 011			08 08 2011		C	
			NA	NA-SZ xx AS-4 0-1 8- 1	E am na on Room Aud omet c t st Sou d eld es i g mu t- ccup ncy boo h and co t ol a ea Ent an e obby co t ol ed a cess		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	NA-SZ XX- S-40 -1 -02	O D Aud o ogy NCH-00 Opd 161 Cons l /E am Room										
			NA	N -SZ xx AS-4 0-1 9	E am na on o m hea ing a ses m nt i ual es ng Neo at l		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	N -SZ xx AS-4 0-1 0	Consu i g/ xami at on oom dou le sded co ch acce s - HBN 0 -03										
			NA	NA-SZ xx AS-4 0- 80- 1	Consu i g/ xami at on oom dou le sded co ch acce s - HBN 0 -03		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	NA-SZ xx AS-4 0- 80- 2	Consu i g/ xami at on oom dou le sded co ch acce s - HBN 0 -04		22 06 2011		25 06/ 011			16 07 2011		B	
			NA	NA-SZ xx AS-4 0- 80- 3	Consu i g/ xami at on oom dou le sded co ch acce s - HBN 0 -03		17 06 2011		20 06/ 011			11 07 2011		A	
			NA	NA-SZ xx AS-4 0- 80- 4	Consu i g/ xami at on oom dou le sded co ch acce s - HBN 0 -03		01 07 2011		04 07/ 011			25 07 2011		A	
			NA	NA-SZ xx AS-4 0- 80- 5	Consu i g/ xami at on oom dou le sded co ch acce s - HBN 0 -03		17 06 2011		20 06/ 011			11 07 2011		B	
		n o mat on s il e ui ed m MER o mp e e	NA	NA-SZ xx AS-4 0- 80- 6	Con u tng exam na i n oom Ca tng/ hys o		22 07 2011		25 07/ 011			15 08 2011		B	
			NA	NA-SZ xx AS-4 0- 80-0	Con u tng exam na i n oom De e tcs		22 07 2011		25 07/ 011			15 08 2011		B	
			NA	NA-SZ xx AS-4 0- 80- 8	C nsu in /e amin t on o m syc ia y		22 07 2011		25 07/ 011			15 08 2011		B	
			NA	NA-SZ xx AS-4 0- 80- 9	Con u tng exam na i n oom SA T		22 07 2011		25 07/ 011			15 08 2011		B	

D aw ng Numbe	2nd Submis ion: D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-1 6	1/ 9/ 011	3/ 9/2 11	7	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 969	1 /1 /2 11	01 11 2011	A	1 /1 /2 11 BMCE-TRANSMIT 006 48	
N -SZ xx AS-4 0-16	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-1 8	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
NA-SZ xx AS-4 0- 68- 1	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 159	2 /1 /2 11	07 11 2011	B	30 11 2011 BMCE-TRANSMI -00 915	
N -SZ xx AS-4 0-1 9	1/ 9/ 011	3/ 9/2 11	8	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-1 0	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-1 1	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	28 10 2011	BMCE-TRANSMI -00 462	1 /1 /2 11	21 11 2011	A	08 12 2011 BMCE-TRANSMI -00 059	
N -SZ xx AS-4 0-1 2	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	14 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-1 3	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	14 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-1 4	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	ANSMIT 006 81 / Resubm t ed	1 /1 /2 11	14 11 2011	A	BMCE-TRANSM T-007 83	
NA-SZ xx AS-4 0-1 4- 2	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 484	1 /1 /2 11	30 11 2011	A	BMCE-TRANSM T-007 07	
NA-SZ xx AS-4 0-1 4- 3	1/ 8/ 011	5/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE TRANSMIT 004 23 / R submi ted 20 01 2012	2 /0 /2 11	14 02 2012	B	17 02 2012 BMCE-TRANSMI -00 678	
NA-SZ xx AS-4 0-1 4- 4	7/ 9/ 011	9/ 9/2 11	6	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	B	1 /1 /2 11 BMCE-TRANSMIT 006 63	
N -SZ xx AS-4 0-1 5	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 151	2 /1 /2 11	07 11 2011	A	25 11 2011 BMCE-TRANSMI -00 858	
NA-SZ xx AS-4 0-1 5- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	14 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-1 6	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	18 11 2011	A	BMCE-TRANSM T-007 84	
NA-SZ xx AS-4 0-1 6- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	19 11 2011	A	28 10 11 BMCE-TRANSMI -00 399	
N -SZ xx AS-4 0-1	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	02 12 2011	B	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-1 8	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	15 11 2012	A	BMCE-TRANSM T-007 83	
NA-SZ xx AS-4 0-1 8- 1	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	16 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
NA-SZ XX- S-40 -1 -02		8/ 0/2 11	4		31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	16 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
N -SZ xx AS-4 0-1 9	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	15 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-1 0	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	-	A	BMCE-TRANSM T-007 83	
NA-SZ xx AS-4 0- 80- 1	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	-	A	13 01 12 BMCE-TRANSMI -00 339	
NA-SZ xx AS-4 0- 80- 2	6/ 0/ 011	8/ 0/2 11	8	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 483	1 /1 /2 11	30 11 2011	A	BMCE-TRANSM T-007 06	
NA-SZ xx AS-4 0- 80- 3	5/ 0/ 011	7/ 0/2 11	7	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 151	2 /1 /2 11	07 11 2011	A	25 11 2011 BMCE-TRANSMI -00 858	
NA-SZ xx AS-4 0- 80- 4	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 368	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 846	
NA-SZ xx AS-4 0- 80- 5	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 156	2 /1 /2 11	07 11 2011	A	24 11 2011 BMCE-TRANSMI -00 845	
NA-SZ xx AS-4 0- 80- 6	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
NA-SZ xx AS-4 0- 80-0	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
NA-SZ xx AS-4 0- 80- 8	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
NA-SZ xx AS-4 0- 80- 9	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	

D aw ng Numbe	inal Submis ion: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-1 6	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010161 06 08 12	7/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011723 18 10 2012	
N -SZ xx AS-4 0-16	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	B	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-1 8	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	
NA-SZ xx AS-4 0- 68- 1	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011428 08 10 2012	29/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012464 22 11 2012	
N -SZ xx AS-4 0-1 9	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-1 0	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-1 1	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009824 13 07 12	7/ 7/2 12		B	BMCE-TRANSM T-011 57- 11 10 2012	
N -SZ xx AS-4 0-1 2	03 08 2012	20 07 2012	B	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-1 3	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	B	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-1 4	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	B	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0-1 4- 2	08 06 20 2	14 09 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011027	10/ 0/ 012	30 11 2012	A	BMCE-TRANSM T-012083	
NA-SZ xx AS-4 0-1 4- 3	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	B	BMCE-TRANSM T-010071 30 07 2012	
NA-SZ xx AS-4 0-1 4- 4	13 04 2012	28 05 2012	A	27 04 20 2	BMCE-TRANSM T-009155 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSM T-010061 30 07 2012	
N -SZ xx AS-4 0-1 5	27 04 2012	08 06 2012	B	11 05 20 2	BMCE-TRANSM T-009321	3/ 7/2 12	26 07 2012	A	BMCE-TRANSM T-010094	
NA-SZ xx AS-4 0-1 5- 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-1 6	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0-1 6- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081	
N -SZ xx AS-4 0-1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-1 8	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0-1 8- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
NA-SZ XX- S-40 -1 -02	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	B	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-1 9	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-1 0	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0- 80- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	B	BMCE-TRANSM T-012081 05 11 2012	
NA-SZ xx AS-4 0- 80- 2	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011032 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012084 05 11 2012	
NA-SZ xx AS-4 0- 80- 3	13 04 2012	28 05 2012	A	27 04 20 2	BMCE-TRANSM T-009155 29 05 12	9/ 6/2 12	26 07 2012	A	BMCE-TRANSM T-010094 30 07 2012	
NA-SZ xx AS-4 0- 80- 4	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010162 06 08 12	7/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011746 19 10 2012	
NA-SZ xx AS-4 0- 80- 5	27 04 2012	08 06 2012	A	11 05 20 2	M - T A MT- 9 2 2	2/ 7/2 12	20 07 2012	A	BMCE-TRANSMIT-010064 30 07 2012	
NA-SZ xx AS-4 0- 80- 6	31 08 20 2	05 10 20 2	A	1 /09 20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	B	BMCE-TRANSM T-012581 28 11 2012	
NA-SZ xx AS-4 0- 80-0	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	B	BMCE-TRANSM T-012581 28 11 2012	
NA-SZ xx AS-4 0- 80- 8	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	B	BMCE-TRANSM T-012581 28 11 2012	
NA-SZ xx AS-4 0- 80- 9	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	

D aw ng Numbe	nal Sweep: Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-1 6		15/ 3/ 013	B		BMCE-TRANSM T-01 625 1 /03 20 3	01 04 2013	1 /0 /2 13	B	BMCE-TRANSM T-01 953 29 05 201	
N -SZ xx AS-4 0-16		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-1 8		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
NA-SZ xx AS-4 0- 68- 1		3/ 6/2 13	B		BMCE-TRANSM T-01 334 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 759 1 /0 /20 3	
N -SZ xx AS-4 0-1 9		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-1 0		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-1 1		25 02 201 B	B		BMCE-TRANSM T-01 176 2 /01 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 372 2 /0 /20 3	
N -SZ xx AS-4 0-1 2		5/ 2/2 13	C		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-1 3		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-1 4		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0-1 4- 2		26/ 4/ 013	B		BMCE-TRANSM T-01 404	13 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 584	
NA-SZ xx AS-4 0-1 4- 3	18 12 2012	7/ 2/2 12	B		BMCE-TRANSM T-01 261 1 /12 20 2	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
NA-SZ xx AS-4 0-1 4- 4										
N -SZ xx AS-4 0-1 5	18 12 2012	1/ 1/2 13	C		BMCE-TRANSM T-01 379	31 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 872	
NA-SZ xx AS-4 0-1 5- 1		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-1 6		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0-1 6- 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006	
N -SZ xx AS-4 0-1		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-1 8		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0-1 8- 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
NA-SZ XX- S-40 -1 -02		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-1 9		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /0 /20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-1 0		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /0 /20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0- 80- 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
NA-SZ xx AS-4 0- 80- 2		6/ 4/2 13	B		BMCE-TRANSM T-01 405 2 /04 20 3	13 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 587 0 /0 /20 3	
NA-SZ xx AS-4 0- 80- 3	18 12 2012	1/ 1/2 13	B		BMCE-TRANSM T-01 379 1 /01 20 3	31 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 872 1 /0 /20 3	
NA-SZ xx AS-4 0- 80- 4		15/ 3/ 013	C		BMCE-TRANSM T-01 634 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 708 1 /0 /20 3	
NA-SZ xx AS-4 0- 80- 5										
NA-SZ xx AS-4 0- 80- 6		0/ 6/2 13	B		M - T M T- 94 2	24 06 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 514 2 /0 /20 3	
NA-SZ xx AS-4 0- 80-0		0/ 6/2 13	B		M - T M T- 94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	
NA-SZ xx AS-4 0- 80- 8		0/ 6/2 13	B		M - T M T- 94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	
NA-SZ xx AS-4 0- 80- 9		0/ 6/2 13	B		M - T M T- 94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	

D aw ng Numbe	nal Sweep: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	ina Sweep: Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove du ?
N -SZ xx AS-4 0-1 6																				
N -SZ xx AS-4 0-16																				
N -SZ xx AS-4 0-1 8																				
NA-SZ xx AS-4 0- 68- 1																				
N -SZ xx AS-4 0-1 9																				
N -SZ xx AS-4 0-1 0																				
N -SZ xx AS-4 0-1 1																				
N -SZ xx AS-4 0-1 2		25 07 2013	D		BMCE-TRANSMIT-19468 18 02/ 014	0 /0 /2 14	08 04 2014	B	BMCE-TRANSMIT-19928 14 04 2014											
N -SZ xx AS-4 0-1 3																				
N -SZ xx AS-4 0-1 4																				
NA-SZ xx AS-4 0-1 4- 2																				
NA-SZ xx AS-4 0-1 4- 3																				
NA-SZ xx AS-4 0-1 4- 4																				
N -SZ xx AS-4 0-1 5																				
NA-SZ xx AS-4 0-1 5- 1																				
N -SZ xx AS-4 0-1 6																				
NA-SZ xx AS-4 0-1 6- 1																				
N -SZ xx AS-4 0-1																				
N -SZ xx AS-4 0-1 8																				
NA-SZ xx AS-4 0-1 8- 1																				
NA-SZ XX- S-40 -1 -02																				
N -SZ xx AS-4 0-1 9																				
N -SZ xx AS-4 0-1 0																				
NA-SZ xx AS-4 0- 80- 1																				
NA-SZ xx AS-4 0- 80- 2																				
NA-SZ xx AS-4 0- 80- 3																				
NA-SZ xx AS-4 0- 80- 4																				
NA-SZ xx AS-4 0- 80- 5																				
NA-SZ xx AS-4 0- 80- 6																				
NA-SZ xx AS-4 0- 80-0																				
NA-SZ xx AS-4 0- 80- 8																				
NA-SZ xx AS-4 0- 80- 9																				

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	1st Subm ss on: Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	N -SZ xx AS-4 0-1 1	T ea m nt om al- o nd couch a cess - HBN 00 03 ung un ton										
			NA	N -SZ xx AS-4 0-1 2	Consu ing examna i n i tng oom O ho i s		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	NA-SZ xx AS-4 0- 82- 1	Consu ing examna i n i tng oom O ho i s										
			NA	NA-SZ xx AS-4 0- 82- 2	t ess ab		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	N -SZ xx AS-4 0-1 3	Recep on 1 ta										
			NA	NA-SZ xx AS-4 0- 83- 1	Rece ton 1 s a										
			NA	N -SZ xx AS-4 0-1 4	h scal mea u eme t bay										
			NA	NA-SZ xx AS-4 0- 84- 1	h scal mea u eme t bay										
			NA	N -SZ xx AS-4 0-1 5	C nsu tng ex mna on o m i gl -sded c uch ac ess - HBN 0-03		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	NA-SZ xx AS-4 0- 85- 1	C nc Nu se / Co su tng Room										
			NA	NA-SZ xx AS-4 0- 85- 2	nte v ew O i e/C nsu tng										
			NA	N -SZ xx AS-4 0-1 6	C nsu ing examna i n oom O th ptc										
			NA	NA-SZ xx AS-4 0- 86- 1	C nsu ing examna i n oom O th ptc		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	NA-SZ xx AS-4 0- 86- 2	A gio Ex m Room		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	N -SZ xx AS-4 0-18	C nsu tng examna i n oom Oph hamo ogy		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	NA-SZ xx AS-4 0- 8 - 1	C nsu tng examna i n oom Oph hamo ogy										
			NA	NA-SZ xx AS-4 0- 8 - 2	eds Tesi g		15 07 2011		18 07/ 011			08 08 2011		C	
			NA	N -SZ xx AS-4 0-1 8	epa aton om		24 06 2011		27 06/ 011			18 07 2011		A	
			NA	N -SZ xx AS-4 0-1 9	n o ma on cent e 5 pe on		24 06 2011		27 06/ 011			18 07 2011		A	
			NA	N -SZ xx AS-4 0-1 0	B op y asse sment a ea H s op thoo y		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-1 1	Exam na i n oom Hea ng Test		15 07 2011		18 07/ 011			08 08 2011		C	
			NA	N -SZ xx AS-4 0-1 2	Co su tng eatme t o m Dent l Wi h den al ube X- ay Den al u e y		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	N -SZ xx AS-4 0-1 3	ys ca m asu ement bay D sab ed										
			NA	NA-SZ xx AS-4 0- 93- 1	hy i al mea u eme t bay aby										
			NA	NA-SZ xx AS-4 0- 93- 2	hys ca m asu ement b y nio										
			NA	N -SZ xx AS-4 0-1 4	I vesi aton oom stng e ect ca di g a hy (ECG)		08 07 2011		11 07/ 011			01 08 2011		B	
			NA	NA-SZ xx AS-4 0- 94- 1	I vesi aton oom stng e ect ca di g a hy (ECG)										
			NA	N -SZ xx AS-4 0-1 6	Wa tng a ea 0 pe son ncudng 5 whee chai u e										
			NA	N -SZ xx AS-4 0-19	Wai ng pl y a ea 10 ch ld en										
			NA	N -SZ xx AS-4 0-1 8	Re epi n a d o i e 5 s a		29 04 2011		02 05/ 011			23 05 2011			
			NA	N -SZ xx AS-4 0-2 0	Ass ssment oom A&E		29 04 2011		02 05/ 011			23 05 2011		A	

D aw ng Numbe	2nd Submis ion: D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-1 1	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 84	
N -SZ xx AS-4 0-1 2	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 84	
NA-SZ xx AS-4 0- 82- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
NA-SZ xx AS-4 0- 82- 2	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 84	
N -SZ xx AS-4 0-1 3	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 84	
NA-SZ xx AS-4 0- 83- 1	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 161	2 /1 /2 11	07 11 2011	A	24 11 2011 BMCE-TRANSMI -00 855	
N -SZ xx AS-4 0-1 4	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
NA-SZ xx AS-4 0- 84- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-1 5	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 249	0 /1 /2 11	23 11 2011	A	06 12 2011 BMCE-TRANSMI -00 984	
NA-SZ xx AS-4 0- 85- 1	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
NA-SZ xx AS-4 0- 85- 2	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-1 6	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	10 01 2012 BMCE-TRANSMI -00 283	
NA-SZ xx AS-4 0- 86- 1	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 2012 BMCE-TRANSMI -00 399	
NA-SZ xx AS-4 0- 86- 2	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	10 01 2012 BMCE-TRANSMI -00 283	
N -SZ xx AS-4 0-18	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	10 01 2012 BMCE-TRANSMI -00 283	
NA-SZ xx AS-4 0- 8 - 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	10 01 2012 BMCE- TRANSMI -00 283	
NA-SZ xx AS-4 0- 8 - 2	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	B	10 01 2012 BMCE-TRANSMI -00 283	
N -SZ xx AS-4 0-1 8	2/ 0/ 011	4/ 0/2 11	6	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 249	0 /1 /2 11	23 11 2011	A	06 12 2011 BMCE-TRANSMI -00 984	
N -SZ xx AS-4 0-1 9	2/ 0/ 011	4/ 0/2 11	5	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 249	0 /1 /2 11	23 11 2011	A	06 12 2011 BMCE-TRANSMI -00 984	
N -SZ xx AS-4 0-1 0	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 249	0 /1 /2 11	23 11 2011	A	06 12 2011 BMCE-TRANSMI -00 984	
N -SZ xx AS-4 0-1 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
N -SZ xx AS-4 0-1 2	6/ 0/ 011	8/ 0/2 11	8	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
N -SZ xx AS-4 0-1 3	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	28 10 11 BMCE-TRANSMI -00 399	
NA-SZ xx AS-4 0- 93- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
NA-SZ xx AS-4 0- 93- 2	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	B	13 01 12 BMCE-TRANSMI -00 339	
N -SZ xx AS-4 0-1 4	9/ 0/ 011	1/ 0/2 11	8	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 365	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 847	
NA-SZ xx AS-4 0- 94- 1	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 365	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 847	
N -SZ xx AS-4 0-1 6	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-19	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-1 8	7/ 9/ 011	9/ 9/2 11	7	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-2 0	7/ 9/ 011	9/ 9/2 11	7	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	19 01 2012 BMCE-TRANSMI -00 391	

D aw ng Numbe	inal Submiss on: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-1 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-1 2	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0- 82- 1	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
NA-SZ xx AS-4 0- 82- 2	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-1 3	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0- 83- 1	13 08 2012	05 10 2012	A	14 09 20 2	BMCE-TRANSM T-011523 10 10 2012	1/ 0/2 12	20 11 2012	A	BMCE-TRANSM T-012462 22 11 2012	
N -SZ xx AS-4 0-1 4	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0- 84- 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-1 5	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011025 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012087 05 11 2012	
NA-SZ xx AS-4 0- 85- 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0- 85- 2	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002	
N -SZ xx AS-4 0-1 6	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0- 86- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
NA-SZ xx AS-4 0- 86- 2	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002	
N -SZ xx AS-4 0-18	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0- 8 - 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0- 8 - 2	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952	0/ 8/2 12	25 10 2012	B	BMCE-TRANSM T-012002	
N -SZ xx AS-4 0-1 8	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011025 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012087 05 11 2012	
N -SZ xx AS-4 0-1 9	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011025 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012087 05 11 2012	
N -SZ xx AS-4 0-1 0	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011025 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012087 05 11 2012	
N -SZ xx AS-4 0-1 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-1 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-1 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	B	BMCE-TRANSM T-012081 05 11 2012	
NA-SZ xx AS-4 0- 93- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	B	BMCE-TRANSM T-012081 05 11 2012	
NA-SZ xx AS-4 0- 93- 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-1 4	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010167 06 08 12	7/ 8/2 12	29 10 2012	B	BMCE-TRANSM T-011962 31 10 2012	
NA-SZ xx AS-4 0- 94- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010167 06 08 12	7/ 8/2 12	29 10 2012	B	BMCE-TRANSM T-011962 31 10 2012	
N -SZ xx AS-4 0-1 6	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-19	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-1 8	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-2 0	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	

D aw ng Numbe	nal Sweep: Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-1 1		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-1 2		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0- 82- 1										
NA-SZ xx AS-4 0- 82- 2										
N -SZ xx AS-4 0-1 3		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0- 83- 1										
N -SZ xx AS-4 0-1 4		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0- 84- 1										
N -SZ xx AS-4 0-1 5		26 04 201	B		BMCE-TRANSM T-01 402 2 /04 20 3	3/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 555 0 /0 /20 3	
NA-SZ xx AS-4 0- 85- 1		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0- 85- 2		5/ 2/2 13	B		BMCE-TRANSM T-01 256	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375	
N -SZ xx AS-4 0-1 6		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0- 86- 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
NA-SZ xx AS-4 0- 86- 2		5/ 2/2 13	B		BMCE-TRANSM T-01 256	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375	
N -SZ xx AS-4 0-18		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0- 8 - 1		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0- 8 - 2		5/ 2/2 13	B		BMCE-TRANSM T-01 256	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375	
N -SZ xx AS-4 0-1 8		26 04 201	B		BMCE-TRANSM T-01 402 2 /04 20 3	3/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 555 0 /0 /20 3	
N -SZ xx AS-4 0-1 9		26 04 201	B		BMCE-TRANSM T-01 402 2 /04 20 3	3/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 555 0 /0 /20 3	
N -SZ xx AS-4 0-1 0		26 04 201	B		BMCE-TRANSM T-01 402 2 /04 20 3	3/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 555 0 /0 /20 3	
N -SZ xx AS-4 0-1 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /0 /20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-1 2		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-1 3		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
NA-SZ xx AS-4 0- 93- 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	B	BMCE-TRANSM T-01 006 3 /0 /20 3	
NA-SZ xx AS-4 0- 93- 2										
N -SZ xx AS-4 0-1 4		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
NA-SZ xx AS-4 0- 94- 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	B	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-1 6	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-19	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-1 8	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-2 0	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	

D aw ng Numbe	nal Sweep: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	ina Sweep: Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove du ?
N -SZ xx AS-4 0-1 1																				
N -SZ xx AS-4 0-1 2																				
NA-SZ xx AS-4 0- 82- 1																				
NA-SZ xx AS-4 0- 82- 2																				
N -SZ xx AS-4 0-1 3																				
NA-SZ xx AS-4 0- 83- 1																				
N -SZ xx AS-4 0-1 4																				
NA-SZ xx AS-4 0- 84- 1																				
N -SZ xx AS-4 0-1 5																				
NA-SZ xx AS-4 0- 85- 1																				
NA-SZ xx AS-4 0- 85- 2																				
N -SZ xx AS-4 0-1 6																				
NA-SZ xx AS-4 0- 86- 1																				
NA-SZ xx AS-4 0- 86- 2																				
N -SZ xx AS-4 0-18																				
NA-SZ xx AS-4 0- 8 - 1																				
NA-SZ xx AS-4 0- 8 - 2																				
N -SZ xx AS-4 0-1 8																				
N -SZ xx AS-4 0-1 9																				
N -SZ xx AS-4 0-1 0																				
N -SZ xx AS-4 0-1 1																				
N -SZ xx AS-4 0-1 2																				
N -SZ xx AS-4 0-1 3																				
NA-SZ xx AS-4 0- 93- 1																				
NA-SZ xx AS-4 0- 93- 2																				
N -SZ xx AS-4 0-1 4																				
NA-SZ xx AS-4 0- 94- 1																				
N -SZ xx AS-4 0-1 6																				
N -SZ xx AS-4 0-19																				
N -SZ xx AS-4 0-1 8																				
N -SZ xx AS-4 0-2 0																				

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 | BC AC XX SH 001

1st Subm ss on

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	NA-SZ xx AS-4 0- 00- 1	T atme t Room		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	NA-SZ xx AS-4 0- 00- 2	A ses m nt Room		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	N -SZ xx AS-4 0-2 1	Ceanut iy										
			NA	N -SZ xx AS-4 0-2 2	O i e 1 pe son - HBN 0-03		29 04 2011		02 05/ 011			23 05 2011			
			NA	NA-SZ xx AS-4 0- 02- 1	O i e 1 pe son - HBN 0-03										
			NA	NA-SZ xx AS-4 0- 02- 2	O ice 2 pe on (wi ed o 3)		08 07 2011		11 07/ 011			01 08 2011		B	
			NA	NA-SZ xx AS-4 0- 02- 3	H spt latngh O i e		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	N -SZ xx AS-4 0-2 3	T i ing oom o e to eal Dayss (CA D)										
			NA	NA-SZ xx AS-4 0- 05- 1	T eam nt om dou le sded co ch acce s										
			NA	NA-SZ xx AS-4 0- 05- 2	en am di e T ea ment		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	NA-SZ xx AS-4 0- 05- 3	T ea ment Room oub e- i ed couch a cess Ca io ogy		08 07 2011		11 07/ 011			01 08 2011		A	
			NA	NA-SZ xx AS-4 0- 05- 4	T ea ment Ro m doub e sded cou h cce s										
			NA	NA-SZ xx AS-4 0- 05- 5	T eam nt Room dou le sded co chacc ss De mat lo y		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-2 6	Rest oom wi h beve age sna k p epa a on bay 0 ta Wi h 10 sma l l cke s										
			NA	N -SZ xx AS-4 0-20	Asses ment oom aed at c &E		20 05 2011		23 05/ 011			13 06 2011		B	
			NA	N -SZ xx AS-4 0-2 8	R st dni g oom 35 s a W heme g ncy ca l amp										
			NA	N -SZ xx AS-4 0-2 9	Wa tng a ea 10 pe son ncudng 1 whee chai u e										
		ene c Room Ty e Rep aced by NA-SZ XX AS- 00- 10 01	NA	N -SZ xx AS-4 0-2 0	A t vtes o daly i i g bed oom wi h l vng as essmen Cei ng hos t										
			NA	NA-SZ XX- S-40 -21 -01	A t vtes o daly i i g bed oom wi h l vng as essmen Cei ng host		29 04 2011		02 05/ 011			23 05 2011			
			NA	N -SZ xx AS-4 0-2 1	Ac vtes o d iy ivng ba h sh we WC W th h iss										
			NA	N -SZ xx AS-4 0-2 2	S a chan ing oom 5 paces										
			NA	N -SZ xx AS-4 0-2 3	Sta hang ng oom male										
			NA	N -SZ xx AS-4 0-2 4	S a ch ngng oom emae										
			NA	N -SZ xx AS-4 0-2 5	A t v y a ea hyso he apy 5 p t en s		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	NA-SZ xx AS-4 0- 15- 1	Ac viy a ea h so the a y		29 07 2011		01 08/ 011			22 08 2011		B	
			NA	NA-SZ xx AS-4 0- 15- 2	Ac vty a ea h sot e a y(a out T pe 2)										
			NA	NA-SZ xx AS-4 0- 15- 3	Gymna i m										
			NA	N -SZ xx AS-4 0-2 6	In esi aton om ste s cho a dog aphy A - ound co chacc ss		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	NA-SZ xx AS-4 0- 16- 1	Cons l /E am		08 07 2011		11 07/ 011			01 08 2011		B	
			NA	NA-SZ xx AS-4 0- 1 - 1	Re es m nt A a sn ck ba se ve y ndp e a ton										
			NA	N -SZ xx AS-4 0-2 8	O ce 3 sta										
			NA	NA-SZ xx AS-4 0- 18- 1	O ce 3 s a										

2nd Submis ion

D aw ng Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
NA-SZ xx AS-4 0- 00- 1	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSM T-0 6481 Resubm t ed an 2012	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
NA-SZ xx AS-4 0- 00- 2	9/ 3/ 900	9/ 9/2 11	8	1/ 9/2 11	15 09 2011	BMCE TRANSM T 0050 4 / Resubm t ed an 012	2 /0 /2 11	11 10 2011	B	1 /11 20 1 BMCE-TRANSMI -00 663	
N -SZ xx AS-4 0-2 1	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-2 2	7/ 9/ 011	9/ 9/2 11	7	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	19 01 2012 BMCE-TRANSMI -00 391	
NA-SZ xx AS-4 0- 02- 1	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 246	0 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 68 2 /1 /20 1	
NA-SZ xx AS-4 0- 02- 2	9/ 0/ 011	1/ 0/2 11	8	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 354	0 /1 /2 11	1/ 1/2 1	B	17 11 2011 BMCE-TRANSMI -00 773	
NA-SZ xx AS-4 0- 02- 3	7/ 9/ 011	9/ 9/2 11	6	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 663	
N -SZ xx AS-4 0-2 3	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	19 01 2012 BMCE-TRANSMI -00 391	
NA-SZ xx AS-4 0- 05- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	06 09 11 BMCE-TRANSMI -00 923	
NA-SZ xx AS-4 0- 05- 2	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 245	0 /1 /2 11	21 11 2000	A	24 11 2011 BMCE-TRANSMI -00 849	
NA-SZ xx AS-4 0- 05- 3	9/ 0/ 011	1/ 0/2 11	8	3/ 0/2 11	01 11 2011	BMCE-TRANSMI -00 508	1 /1 /2 11	30 11 2011	A	05 12 2011 BMCE-TRANSMI -00 969	
NA-SZ xx AS-4 0- 05- 4	7/ 9/ 011	9/ 9/2 11	4	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	B	1 /11 20 1 BMCE-TRANSMI -00 663	
NA-SZ xx AS-4 0- 05- 5	2/ 0/ 011	4/ 0/2 11	5	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 248	0 /1 /2 11	22 11 2011	A	30 11 2011 BMCE-TRANSMI -00 920	
N -SZ xx AS-4 0-2 6	4/ 9/ 011	6/ 9/2 11	5	8/ 9/2 11	20 09 2011	BMCE TRANSM T 0058 2 / Resubm t ed an 012	0 /1 /2 11	14 02 2012	B	16 02 2012 BMCE-TRANSMI -00 668	
N -SZ xx AS-4 0-20	4/ 9/ 011	6/ 9/2 11	7	8/ 9/2 11	20 09 2011	BMCE TRANSM T 0058 2 / Resubm t ed an 012	0 /1 /2 11	14 02 2012	B	16 02 2012 BMCE-TRANSMI -00 668	
N -SZ xx AS-4 0-2 8	4/ 9/ 011	6/ 9/2 11	5	8/ 9/2 11	20 09 2011	BMCE TRANSM T 0058 2 / Resubm t ed an 012	0 /1 /2 11	14 02 2012	B	16 02 2012 BMCE-TRANSMI -00 668	
N -SZ xx AS-4 0-2 9	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 663	
N -SZ xx AS-4 0-2 0									A ENDIX K nt al s gn o n sys em		
NA-SZ XX- S-40 -21 -01	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 663	
N -SZ xx AS-4 0-2 1	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	B	1 /11 20 1 BMCE-TRANSMI -00 663	
N -SZ xx AS-4 0-2 2	4/ 9/ 011	6/ 9/2 11	6	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	A	24 11 2011 BMCE-TRANSMI -00 841	
N -SZ xx AS-4 0-2 3	7/ 9/ 011	9/ 9/2 11	6	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	B	1 /11 20 1 BMCE-TRANSMI -00 663	
N -SZ xx AS-4 0-2 4	7/ 9/ 011	9/ 9/2 11	6	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 663	
N -SZ xx AS-4 0-2 5	7/ 9/ 011	9/ 9/2 11	7	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	B	1 /11 20 1 BMCE-TRANSMI -00 663	
NA-SZ xx AS-4 0- 15- 1	2/ 1/ 011	4/ 1/2 11	8	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
NA-SZ xx AS-4 0- 15- 2	5/ 0/ 011	7/ 0/2 11	6	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 151	2 /1 /2 11	07 11 2011	A	25 11 2011 BMCE-TRANSMI -00 858	
NA-SZ xx AS-4 0- 15- 3	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-2 6	7/ 9/ 011	9/ 9/2 11	7	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 663	
NA-SZ xx AS-4 0- 16- 1	9/ 0/ 011	1/ 0/2 11	8	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 366	0 /1 /2 11	21 11 2011	A	21 12 2012 BMCE-TRANSMI -00 169	
NA-SZ xx AS-4 0- 1 - 1	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	23 11 2011	B	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-2 8	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 663	
NA-SZ xx AS-4 0- 18- 1	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 160	2 /1 /2 11	07 11 2011	A	1 /11 20 1 BMCE-TRANSMI -00 663 24 11 2011 BMCE-	

inal Submiss on

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
NA-SZ xx AS-4 0- 00- 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0- 00- 2	13 04 2012	23 07 2012	A	27 04 20 2	BMCE-TRANSM T-009962 23 07 2012	3/ 8/2 12	20 07 2012	B	BMCE-TRANSM T-010061 30 07 2012	
N -SZ xx AS-4 0-2 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-2 2	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT-010063 30 07 2012	
NA-SZ xx AS-4 0- 02- 1	13 04 2012	23 01 1900	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12		A	BMCE-TRANSM T-011021 19 09 2012	
NA-SZ xx AS-4 0- 02- 2	08 06 20 2	14 09 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011027 19 09 2012	10/ 0/ 012	30 11 2012	A	BMCE-TRANSM T-012083 05 11 2012	
NA-SZ xx AS-4 0- 02- 3	13 04 2012	28 05 2012	A	27 04 20 2	BMCE-TRANSM T-009155 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSM T-010061 30 07 2012	
N -SZ xx AS-4 0-2 3	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT-010063 30 07 2012	
NA-SZ xx AS-4 0- 05- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	B	BMCE-TRANSM T-012081 05 11 2012	
NA-SZ xx AS-4 0- 05- 2	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009491 25 06 2012	6/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-0102 5 7/ 8/12	
NA-SZ xx AS-4 0- 05- 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010153	24 08020 2	29 10 2012	B	BMCE-TRANSM T-011961	
NA-SZ xx AS-4 0- 05- 4	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSM T-010061 30 07 2012	
NA-SZ xx AS-4 0- 05- 5	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011024 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012105 21 11 2012	
N -SZ xx AS-4 0-2 6	31 08 20 2	8/ 08 2012	A	1 /0 /20 2	BMCE-TRANSM T-011426	29/ 0/ 012	23 10 2012	A	BMCE-TRANSM T-011842	
N -SZ xx AS-4 0-20	31 08 20 2	8/ 08 2012	A	1 /0 /20 2	BMCE-TRANSM T-011426 08 10 2012	29/ 0/ 012	23 10 2012	B	BMCE-TRANSM T-011842 24 10 2012	
N -SZ xx AS-4 0-2 8	31 08 20 2	8/ 08 2012	A	1 /0 /20 2	BMCE-TRANSM T-011426 08 10 2012	29/ 0/ 012	23 10 2012	B	BMCE-TRANSM T-011842 24 10 2012	
N -SZ xx AS-4 0-2 9	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153	9/ 6/2 12	20 07 2012	A	BMCE-TRANSM T-010061	
N -SZ xx AS-4 0-2 0										
NA-SZ XX- S-40 -21 -01	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMITB010 0 1 0/0 /2 12	
N -SZ xx AS-4 0-2 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMITB010 0 1 0/0 /2 12	
N -SZ xx AS-4 0-2 2	27 04 2012	08 06 2012	A	11 05 20 2	BMCE-TRANSM T-009335 13 06 2012	3/ 7/2 12	30 07 2012	A	BMCE-TRANSM T-010091 31 07 2012	
N -SZ xx AS-4 0-2 3	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMITB010 0 1 0/0 /2 12	
N -SZ xx AS-4 0-2 4	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMITB0 0 0 1 0/0 /2 12	
N -SZ xx AS-4 0-2 5	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMITB0 0 0 1 0/0 /2 12	
NA-SZ xx AS-4 0- 15- 1	08 06 2012	20 07 2012	A	06 07 20 2	BMCE-TRANSM T-009949 20 07 12	0/ 8/2 12		B	BMCE-TRANSM T-011019 19 09 2012	
NA-SZ xx AS-4 0- 15- 2	13 04 2012	28 05 2012	A	27 04 20 2	BMCE-TRANSM T-009155 29 05 12	9/ 6/2 12	26 07 2012	A	BMCE-TRANSM T-010094 30 07 2012	
NA-SZ xx AS-4 0- 15- 3	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-2 6	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMITB0 0 0 1 0/0 /2 12	
NA-SZ xx AS-4 0- 16- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010167 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011962 31 10 2012	
NA-SZ xx AS-4 0- 1 - 1	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	A	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-2 8	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMITB0 0 0 1 0/0 /2 12	
NA-SZ xx AS-4 0- 18- 1	13 08 2012	05 10 2012	A	14 09 20 2	BMCE-TRANSM T-011523	1/ 0/2 12	20 11 2012	A	BMCE-TRANSM T-012462	

nal Sweep

D aw ng Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
NA-SZ xx AS-4 0- 00- 1		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0- 00- 2		7/ 2/2 12	B		BMCE-TRANSM T-01 210 0 /01 20 3	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987 1 /0 /20 3	
N -SZ xx AS-4 0-2 1	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-2 2	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
NA-SZ xx AS-4 0- 02- 1		5/ 2/2 13	B		BMCE-TRANSM T-01 174 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 302 2 /0 /20 3	
NA-SZ xx AS-4 0- 02- 2		26/ 4/ 013	B		BMCE-TRANSM T-01 404 2 /04 20 3	13 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 584 0 /0 /20 3	
NA-SZ xx AS-4 0- 02- 3		7/ 2/2 12	B		BMCE-TRANSM T-01 210 0 /01 20 3	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987 1 /0 /20 3	
N -SZ xx AS-4 0-2 3	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
NA-SZ xx AS-4 0- 05- 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
NA-SZ xx AS-4 0- 05- 2		9/ 3/2 13	B		BMCE-TRANSM T-01 734 2 /03 20 3	03 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 301 2 /0 /20 3	
NA-SZ xx AS-4 0- 05- 3		15 03 201	B		BMCE-TRANSM T-01 624	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 919	
NA-SZ xx AS-4 0- 05- 4										
NA-SZ xx AS-4 0- 05- 5		6/ 4/2 13	B		BMCE-TRANSM T-01 403 3 /04 20 3	14 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 576 0 /0 /20 3	
N -SZ xx AS-4 0-2 6	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 208	29 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 976	
N -SZ xx AS-4 0-20	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 208 0 /01 20 3	29 01 2013	0 /0 /2 13	B	BMCE-TRANSM T-01 976 1 /0 /20 3	
N -SZ xx AS-4 0-2 8	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 208 0 /01 20 3	29 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 976 1 /0 /20 3	
N -SZ xx AS-4 0-2 9		7/ 2/2 12	B		BMCE-TRANSM T-01 210	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987	
N -SZ xx AS-4 0-2 0										
NA-SZ XX- S-40 -21 -01		7/ 2/2 12	B		BMCE-TRANSM T-01 210 0 /01 20 3	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987 1 /0 /20 3	
N -SZ xx AS-4 0-2 1										
N -SZ xx AS-4 0-2 2										
N -SZ xx AS-4 0-2 3		7/ 2/2 12	B		BMCE-TRANSM T-01 210 0 /01 20 3	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987 1 /0 /20 3	
N -SZ xx AS-4 0-2 4		7/ 2/2 12	B		BMCE-TRANSM T-01 210 0 /01 20 3	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987 1 /0 /20 3	
N -SZ xx AS-4 0-2 5		7/ 2/2 12	B		BMCE-TRANSM T-01 210 0 /01 20 3	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987 1 /0 /20 3	
NA-SZ xx AS-4 0- 15- 1		2/ 2/2 13	B		BMCE-TRANSM T-01 177 2 /02 20 3	13 03 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 715 1 /0 /20 3	
NA-SZ xx AS-4 0- 15- 2	18 12 2012	1/ 1/2 13	B		BMCE-TRANSM T-01 379 1 /01 20 3	31 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 872 1 /0 /20 3	
NA-SZ xx AS-4 0- 15- 3		0/ 6/2 13	B		M - T M T- 94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	
N -SZ xx AS-4 0-2 6										
NA-SZ xx AS-4 0- 16- 1										
NA-SZ xx AS-4 0- 1 - 1		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
N -SZ xx AS-4 0-2 8		7/ 2/2 12	B		BMCE-TRANSM T-01 210 0 /01 20 3	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987 1 /0 /20 3	
NA-SZ xx AS-4 0- 18- 1										

nal Sweep / **ove due?** / **ina Sweep** / **ove du ?**

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	I nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?
NA-SZ xx AS-4 0- 00- 1																				
NA-SZ xx AS-4 0- 00- 2																				
N -SZ xx AS-4 0-2 1																				
N -SZ xx AS-4 0-2 2																				
NA-SZ xx AS-4 0- 02- 1																				
NA-SZ xx AS-4 0- 02- 2																				
NA-SZ xx AS-4 0- 02- 3																				
N -SZ xx AS-4 0-2 3																				
NA-SZ xx AS-4 0- 05- 1																				
NA-SZ xx AS-4 0- 05- 2																				
NA-SZ xx AS-4 0- 05- 3																				
NA-SZ xx AS-4 0- 05- 4																				
NA-SZ xx AS-4 0- 05- 5																				
N -SZ xx AS-4 0-2 6																				
N -SZ xx AS-4 0-20																				
N -SZ xx AS-4 0-2 8																				
N -SZ xx AS-4 0-2 9																				
N -SZ xx AS-4 0-2 0																				
NA-SZ XX- S-40 -21 -01																				
N -SZ xx AS-4 0-2 1																				
N -SZ xx AS-4 0-2 2																				
N -SZ xx AS-4 0-2 3																				
N -SZ xx AS-4 0-2 4																				
N -SZ xx AS-4 0-2 5																				
NA-SZ xx AS-4 0- 15- 1																				
NA-SZ xx AS-4 0- 15- 2																				
NA-SZ xx AS-4 0- 15- 3																				
N -SZ xx AS-4 0-2 6																				
NA-SZ xx AS-4 0- 16- 1																				
NA-SZ xx AS-4 0- 1 - 1																				
N -SZ xx AS-4 0-2 8																				
NA-SZ xx AS-4 0- 18- 1																				

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le
			NA	N -SZ xx AS-4 0-2 9	O ce 6 sta
			NA	N -SZ xx AS-4 0-2 0	O ce 1 ta open p an
			NA	N -SZ xx AS-4 0-2 2	Bl od bank out o-h u s b y No oom ay ut
			NA	N -SZ xx AS-4 0-2 3	Nea paten te tng s a us la o a o y
			NA	NA-SZ xx AS-4 0- 23- 1	Nea paten te tng s a us la o a o y
			NA	NA-SZ xx AS-4 0- 23- 2	Nea paten te tng s a us la o a o y
			NA	NA-SZ xx AS-4 0- 23- 3	Nea paten te tng s a us la o a o y
		G ne c Room Ty e Rep aced by va ous pat ent es i g oom d awings el t ng o speci c depa tmen s i e NA-SZ XX-AS 400 027 05	NA	NA-SZ xx AS-4 0- 23- 4	Nea paten te tng s a us la o a o y
			NA	N -SZ xx AS-4 0-2 5	Recep on
			NA	N -SZ xx AS-4 0-2 6	nv st ga on oom l el ct oca d og aphy ECG)
			NA	N -SZ xx AS-4 0-22	In es ig t on om st ess e e t oca d og aphy (ECG)
			NA	N -SZ xx AS-4 0-2 8	Mul -b d oom Ca d ac day ca e 4 beds
			NA	N -SZ xx AS-4 0-2 9	Wa i g ay 1 pa ent t o ey bed pace
			NA	N -SZ xx AS-4 0-2 0	Wa t ng a ea 15 pe son ncud ng 2 whee chai u e
			NA	N -SZ xx AS-4 0-2 1	S o e se e upp es
			NA	N -SZ xx AS-4 0-2 3	Repo t ng oom ec oca di g phy 2 pac s
			NA	NA-SZ xx AS-4 0- 33- 1	Te h T pe R ad
			NA	N -SZ xx AS-4 0-2 4	S o e bu k upp es med ca and su g cal
			NA	N -SZ xx AS-4 0-2 5	Sto e equ pment
			NA	NA-SZ xx AS-4 0- 35- 1	Sto e ulk uppi s
			NA	N -SZ xx AS-4 0-2 6	Swe t ab Test

1st Subm ss on

D aw ng Numbe	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
N -SZ xx AS-4 0-2 9		29 04 2011		02 05/ 011			23 05 2011			
N -SZ xx AS-4 0-2 0		29 04 2011		02 05/ 011			23 05 2011			
N -SZ xx AS-4 0-2 2		29 04 2011		02 05/ 011			23 05 2011		B	
N -SZ xx AS-4 0-2 3		29 04 2011		02 05/ 011			23 05 2011			
NA-SZ xx AS-4 0- 23- 1		08 07 2011		11 07/ 011			01 08 2011		B	
NA-SZ xx AS-4 0- 23- 2										
NA-SZ xx AS-4 0- 23- 3		22 04 2011		25 04/ 011			16 05 2011			
NA-SZ xx AS-4 0- 23- 4										
N -SZ xx AS-4 0-2 5		15 07 2011		18 07/ 011			08 08 2011		B	
N -SZ xx AS-4 0-2 6		15 07 2011		18 07/ 011			08 08 2011		B	
N -SZ xx AS-4 0-22										
N -SZ xx AS-4 0-2 8		15 07 2011		18 07/ 011			08 08 2011		B	
N -SZ xx AS-4 0-2 9										
N -SZ xx AS-4 0-2 0										
N -SZ xx AS-4 0-2 1										
N -SZ xx AS-4 0-2 3										
NA-SZ xx AS-4 0- 33- 1		15 07 2011		18 07/ 011			08 08 2011		B	
N -SZ xx AS-4 0-2 4										
N -SZ xx AS-4 0-2 5										
NA-SZ xx AS-4 0- 35- 1										
N -SZ xx AS-4 0-2 6		08 07 2011		11 07/ 011			01 08 2011		B	

2nd Submis ion

D aw ng Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-2 9	7/ 9/ 011	9/ 9/2 11	6	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 663	
N -SZ xx AS-4 0-2 0	7/ 9/ 011	9/ 9/2 11	6	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 663	
N -SZ xx AS-4 0-2 2	7/ 9/ 011	9/ 9/2 11	7	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 663	
N -SZ xx AS-4 0-2 3	7/ 9/ 011	9/ 9/2 11	6	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 663	
NA-SZ xx AS-4 0- 23- 1	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 363	0 /1 /2 11	30 11 2011	A	06 12 2011 BMCE-TRANSMI -00 989	
NA-SZ xx AS-4 0- 23- 2	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	B	BMCE-TRANSM T-006 74	
NA-SZ xx AS-4 0- 23- 3	1/ 8/ 011	5/ 9/2 11	6	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
NA-SZ xx AS-4 0- 23- 4	5/ 0/ 011			9/ 0/2 11				A END X-K i i ia sign o in sy tem BC UK-TRANSMI -00 565			
N -SZ xx AS-4 0-2 5	6/ 0/ 011	8/ 0/2 11	8	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
N -SZ xx AS-4 0-2 6	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-22	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-2 8	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-2 9	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-2 0	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-2 1	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE TRANSM T 0064 1 / Resubm t ed an 012	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-2 3	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
NA-SZ xx AS-4 0- 33- 1	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-2 4	1/ 8/ 011	5/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 927	2 /0 /2 11	06 10 2011	A	29 11 2011 BMCE-TRANSMI -00 911	
N -SZ xx AS-4 0-2 5	1/ 8/ 011	5/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 927	2 /0 /2 11	06 10 2011	A	29 11 2011 BMCE-TRANSMI -00 911	
NA-SZ xx AS-4 0- 35- 1	7/ 9/ 011	9/ 9/2 11	4	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 663	
N -SZ xx AS-4 0-2 6	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 366	0 /1 /2 11	21 11 2011	A	21 12 2011 BMCE-TRANSMI -00 169	

inal Submiss on

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-2 9	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMITB010 0 1 0/0 /2 12	
N -SZ xx AS-4 0-2 0	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMITB010 0 1 0/0 /2 12	
N -SZ xx AS-4 0-2 2	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMITB0 0 0 1 0/0 /2 12	
N -SZ xx AS-4 0-2 3	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMITB010 0 1 0/0 /2 12	
NA-SZ xx AS-4 0- 23- 1	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	A	BMCE-TRANSM T-012856 10 12 2012	
NA-SZ xx AS-4 0- 23- 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	B	BMCE-TRANSM T-011792 23 10 2012	
NA-SZ xx AS-4 0- 23- 3	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	B	BMCE-TRANSM T-010071 30 07 2012	
NA-SZ xx AS-4 0- 23- 4										
N -SZ xx AS-4 0-2 5	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-2 6	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-22	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002	
N -SZ xx AS-4 0-2 8	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-2 9	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-2 0	03 08 2012	20 07 2012	B	17 08 20 2	BMCE-TRANSM T-009952	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002	
N -SZ xx AS-4 0-2 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-2 3	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	B	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0- 33- 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952	0/ 8/2 12	25 10 2012	B	BMCE-TRANSM T-012002	
N -SZ xx AS-4 0-2 4	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009152 29 05 12	9/ 6/2 12	23 07 2012	A	BMCE-TRANSM T-010068 30 07 2012	
N -SZ xx AS-4 0-2 5	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009152 29 05 12	9/ 6/2 12	23 07 2012	A	BMCE-TRANSM T-010068 30 07 2012	
NA-SZ xx AS-4 0- 35- 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT 010061 30 07 2012	
N -SZ xx AS-4 0-2 6	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010167 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011962 31 10 2012	

nal Sweep

D aw ng Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-2 9		7/ 2/2 12	B		BMCE-TRANSM T-01 210 0 /01 20 3	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987 1 /0 /20 3	
N -SZ xx AS-4 0-2 0		7/ 2/2 12	B		BMCE-TRANSM T-01 210 0 /01 20 3	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987 1 /0 /20 3	
N -SZ xx AS-4 0-2 2		7/ 2/2 12	B		BMCE-TRANSM T-01 210 0 /01 20 3	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987 1 /0 /20 3	
N -SZ xx AS-4 0-2 3		7/ 2/2 12	B		BMCE-TRANSM T-01 210 0 /01 20 3	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987 1 /0 /20 3	
NA-SZ xx AS-4 0- 23- 1		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
NA-SZ xx AS-4 0- 23- 2		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	B	BMCE-TRANSM T-01 923 2 /0 /20 3	
NA-SZ xx AS-4 0- 23- 3	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
NA-SZ xx AS-4 0- 23- 4										
N -SZ xx AS-4 0-2 5										
N -SZ xx AS-4 0-2 6		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-22		5/ 2/2 13	B		BMCE-TRANSM T-01 256	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375	
N -SZ xx AS-4 0-2 8		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-2 9		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-2 0		5/ 2/2 13	C		BMCE-TRANSM T-01 256	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375	
N -SZ xx AS-4 0-2 1		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-2 3		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0- 33- 1		5/ 2/2 13	B		BMCE-TRANSM T-01 256	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375	
N -SZ xx AS-4 0-2 4										
N -SZ xx AS-4 0-2 5										
NA-SZ xx AS-4 0- 35- 1										
N -SZ xx AS-4 0-2 6										

nal Sweep

Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?

ina Sweep

Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove du ?

5 BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le
			NA	N -SZ xx AS-4 0-23	ma ing oom Gamma C me a mul i d te to w h t ess acl y Radonuc de
			NA	N -SZ xx AS-4 0-2 8	Repo i g oom 1 wo ks aton ACS
			NA	N -SZ xx AS-4 0-2 9	ma ing oom Gamma C me a mul i d te to w h t ess acl y Radonuc de
			NA	N -SZ xx AS-4 0-2 0	Co t ol oom se v ng CT oom
			NA	N -SZ xx AS-4 0-2 1	Wa t ng bay 2 p tens t ol y/ ed pl ce
			NA	N -SZ xx AS-4 0-2 2	Rec pton 3 ta ncu d ng 2 cas -no es t o eys
			NA	NA-SZ xx AS-4 0- 42- 1	Rec pton 3 ta ncu d ng 2 cas -no es t o eys
			NA	N -SZ xx AS-4 0-2 3	Admin Room
			NA	NA-SZ xx AS-4 0- 43- 1	Adm n R om Chi d en)
			NA	N -SZ xx AS-4 0-2 4	Ca d ac R om
			NA	NA-SZ xx AS-4 0- 44- 1	Ca iac T ea ment Room
			NA	N -SZ xx AS-4 0-2 5	T ea m nt om chi pody po iat y 1 pa ie t
			NA	N -SZ xx AS-4 0-2 6	M & S a ac l ies
			NA	N -SZ xx AS-4 0-2 9	Ds ha ge ou ge p tens vs o s
			NA	NA-SZ xx AS-4 0- 49- 1	Dsc a ge unge
			NA	N -SZ xx AS-4 0-2 3	Man Re ep i n & In o mat on
			NA	N -SZ xx AS-4 0-2 4	Rec pton and eco ds o ce 4 s a
			NA	NA-SZ xx AS-4 0- 54- 1	Recep on and e o s o i e
			NA	N -SZ xx AS-4 0-2 6	Ve di g ma hi e - HBN 00 03
			NA	N -SZ xx AS-4 0-2 8	O ice manage
			NA	N -SZ xx AS-4 0-2 9	In e v ew co nse ing oom 5 pe son W h esk
			NA	N -SZ xx AS-4 0-2 0	n ant eed ng oom
		i d ens ay A ea Removed om la s D aw ng No onge Requi ed	NA	N -SZ xx AS-4 0-2 2	Ch d n ay a ea
			NA	N -SZ xx AS-4 0-2 0	Consu ing exam na on w th ec oca d og ph Al - ou d ouch ac ess
			NA	N -SZ xx AS-4 0-2 1	In es ig ton om echo a iog ap y l- ound c uch ac ess
			NA	N -SZ xx AS-4 0-2 2	V nepu ctu e om 1 la e
			NA	NA-SZ xx AS-4 0-2 2- 1	Ven punc u e oom 1 pace la ge)
			NA	NA-SZ xx AS-4 0-2 2- 2	Venep ncu e oom 1 p ace

1st Subm ss on

D aw ng Numbe	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
N -SZ xx AS-4 0-23		20 05 2011		23 05/ 011			13 06 2011		B	
N -SZ xx AS-4 0-2 8		20 05 2011		23 05/ 011			13 06 2011		B	
N -SZ xx AS-4 0-2 9		20 05 2011		23 05/ 011			13 06 2011		B	
N -SZ xx AS-4 0-2 0		20 05 2011		23 05/ 011			13 06 2011		C	
N -SZ xx AS-4 0-2 1										
N -SZ xx AS-4 0-2 2										
NA-SZ xx AS-4 0- 42- 1										
N -SZ xx AS-4 0-2 3		20 05 2011		23 05/ 011			13 06 2011		B	
NA-SZ xx AS-4 0- 43- 1		20 05 2011		23 05/ 011			13 06 2011		B	
N -SZ xx AS-4 0-2 4		20 05 2011		23 05/ 011			13 06 2011		B	
NA-SZ xx AS-4 0- 44- 1		15 07 2011		18 07/ 011			08 08 2011		B	
N -SZ xx AS-4 0-2 5		15 07 2011		18 07/ 011			08 08 2011		B	
N -SZ xx AS-4 0-2 6										
N -SZ xx AS-4 0-2 9		17 06 2011		20 06/ 011			11 07 2011		B	
NA-SZ xx AS-4 0- 49- 1		29 07 2011		01 08/ 011			22 08 2011		B	
N -SZ xx AS-4 0-2 3										
N -SZ xx AS-4 0-2 4										
NA-SZ xx AS-4 0- 54- 1										
N -SZ xx AS-4 0-2 6										
N -SZ xx AS-4 0-2 8										
N -SZ xx AS-4 0-2 9										
N -SZ xx AS-4 0-2 0										
N -SZ xx AS-4 0-2 2										
N -SZ xx AS-4 0-2 0		08 07 2011		11 07/ 011			01 08 2011		B	
N -SZ xx AS-4 0-2 1		08 07 2011		11 07/ 011			01 08 2011		B	
N -SZ xx AS-4 0-2 2		15 07 2011		18 07/ 011			08 08 2011		C	
NA-SZ xx AS-4 0-2 2- 1		15 07 2011		18 07/ 011			08 08 2011		B	
NA-SZ xx AS-4 0-2 2- 2										

2nd Submis ion

D aw ng Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-23	4/ 9/ 011	6/ 9/2 11	7	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	A	24 11 11 BMCE-TRANSMI -00 841	
N -SZ xx AS-4 0-2 8	4/ 9/ 011	6/ 9/2 11	7	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	A	24 11 11 BMCE-TRANSMI -00 841	
N -SZ xx AS-4 0-2 9	4/ 9/ 011	6/ 9/2 11	7	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	B	4/1 /11 BMCE-TRANSMI -00 841	
N -SZ xx AS-4 0-2 0	4/ 9/ 011	6/ 9/2 11	7	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	B	24 11 11 BMCE-TRANSMI -00 841	
N -SZ xx AS-4 0-2 1	4/ 9/ 011	6/ 9/2 11	4	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	A	24 11 11 BMCE-TRANSMI -00 841	
N -SZ xx AS-4 0-2 2	4/ 9/ 011	6/ 9/2 11	4	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	A	24 11 11 BMCE-TRANSMI -00 841	
NA-SZ xx AS-4 0- 42- 1	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 154	2 /1 /2 11	07 11 2011	A	24 11 2011 BMCE-TRANSMI -00 853	
N -SZ xx AS-4 0-2 3	4/ 9/ 011	6/ 9/2 11	7	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	A	24 11 11 BMCE-TRANSMI -00 841	
NA-SZ xx AS-4 0- 43- 1	4/ 9/ 011	6/ 9/2 11	5	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	B	24 11 11 BMCE-TRANSMI -00 841	
N -SZ xx AS-4 0-2 4	4/ 9/ 011	6/ 9/2 11	7	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	A	24 11 11 BMCE-TRANSMI -00 841	
NA-SZ xx AS-4 0- 44- 1	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-2 5	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-2 6	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 159	2 /1 /2 11	07 11 2011	A	30 11 2011 BMCE-TRANSMI -00 915	
N -SZ xx AS-4 0-2 9	5/ 0/ 011	7/ 0/2 11	8	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 161	2 /1 /2 11	08 11 2011	B	24 11 2011 BMCE-TRANSMI -00 854	
NA-SZ xx AS-4 0- 49- 1	2/ 1/ 011	4/ 1/2 11	8	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	23 11 2011	B	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-2 3	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	B	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-2 4	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	B	24 11 2011 BMCE-TRANSMI -00 843	
NA-SZ xx AS-4 0- 54- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	10 01 2012 BMCE-TRANSMI -00 283	
N -SZ xx AS-4 0-2 6	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-2 8	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-2 9	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	B	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-2 0	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-2 2	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	D	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-2 0	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 365	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 847	
N -SZ xx AS-4 0-2 1	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 365	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 847	
N -SZ xx AS-4 0-2 2	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
NA-SZ xx AS-4 0-2 2- 1	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
NA-SZ xx AS-4 0-2 2- 2	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 154	2 /1 /2 11	07 11 2011	B	24 11 2011 BMCE-TRANSMI -00 853	

inal Submiss on

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-23	27 04 2012	08 06 2012	A	11 05 20 2	BMCE-TRANSM T-009335 13 06 2012	3/ 7/2 12	30 07 2012	A	BMCE-TRANSM T-010091 31 07 2012	
N -SZ xx AS-4 0-2 8	27 04 2012	08 06 2012	A	11 05 20 2	BMCE-TRANSM T-009335 13 06 2012	3/ 7/2 12	30 07 2012	A	BMCE-TRANSM T-010091 31 07 2012	
N -SZ xx AS-4 0-2 9	27 04 2012	08 06 2012	B	11 05 20 2	BMCE-TRANSM T-009335 13 06 2012	3/ 7/2 12	30 07 2012	B	BMCE-TRANSM T-010091 31 07 2012	
N -SZ xx AS-4 0-2 0	27 04 2012	08 06 2012	B	11 05 20 2	BMCE-TRANSM T-009335 13 06 2012	3/ 7/2 12	30 07 2012	B	BMCE-TRANSM T-010091 31 07 2012	
N -SZ xx AS-4 0-2 1	27 04 2012	08 06 2012	A	11 05 20 2	BMCE-TRANSM T-009335 13 06 2012	3/ 7/2 12	30 07 2012	A	BMCE-TRANSM T-010091 31 07 2012	
N -SZ xx AS-4 0-2 2	27 04 2012	08 06 2012	A	11 05 20 2	BMCE-TRANSM T-009335 13 06 2012	3/ 7/2 12	30 07 2012	A	BMCE-TRANSM T-010091 31 07 2012	
NA-SZ xx AS-4 0- 42- 1	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSMIT-009319 12 06 12	03/0 /20 2	23 07 2012	A	BMCE-TRANSMIT-010066 30 07 2012	
N -SZ xx AS-4 0-2 3	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSM T-009319 12 06 12	03/0 /20 2	30 07 2012	A	BMCE-TRANSM T-010091 31 07 2012	
NA-SZ xx AS-4 0- 43- 1	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSM T-009319 12 06 12	03/0 /20 2	30 07 2012	A	BMCE-TRANSM T-010091 31 07 2012	
N -SZ xx AS-4 0-2 4	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSM T-009319 12 06 12	03/0 /20 2	30 07 2012	A	BMCE-TRANSM T-010091 31 07 2012	
NA-SZ xx AS-4 0- 44- 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002	
N -SZ xx AS-4 0-2 5	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-2 6	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011428 08 10 2012	29/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012464 22 11 2012	
N -SZ xx AS-4 0-2 9	13 08 2012	05 10 2012	A	14 09 20 2	BMCE-TRANSM T-011489	0/ 0/2 12	15 11 2012	B	BMCE-TRANSM T-012362	
NA-SZ xx AS-4 0- 49- 1	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	A	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-2 3	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-2 4	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463	
NA-SZ xx AS-4 0- 54- 1	03 08 2012	20 07 2012	B	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-2 6	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-2 8	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-2 9	31 08 20 2	05 10 20 2	A	1 /09 20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-2 0	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-2 2	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	C	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-2 0	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010167 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011962 31 10 2012	
N -SZ xx AS-4 0-2 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010167 06 08 12	7/ 8/2 12	29 10 2012	B	BMCE-TRANSM T-011962 31 10 2012	
N -SZ xx AS-4 0-2 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
NA-SZ xx AS-4 0-2 2- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
NA-SZ xx AS-4 0-2 2- 2	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSMIT-009319 12 06 12	03/0 /20 2	23 07 2012	B	BMCE-TRANSMIT-010066 30 07 2012	

nal Sweep

D aw ng Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-23	18 12 2012	11/ 1/ 013	B		BMCE-TRANSM T-01 381 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 182 0 /0 /20 3	
N -SZ xx AS-4 0-2 8	18 12 2012	11/ 1/ 013	B		BMCE-TRANSM T-01 381 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 182 0 /0 /20 3	
N -SZ xx AS-4 0-2 9	18 12 2012	11/ 1/ 013	C		BMCE-TRANSM T-01 381 1 /0 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 182 0 /0 /20 3	
N -SZ xx AS-4 0-2 0	18 12 2012	11/ 1/ 013	C		BMCE-TRANSM T-01 381 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 182 0 /0 /20 3	
N -SZ xx AS-4 0-2 1										
N -SZ xx AS-4 0-2 2										
NA-SZ xx AS-4 0- 42- 1	18 12 2012	11/0 /20 3	B		BMCE-TRANSM T-0133 0 1 /01 2013	31 01 2013	5/02 2013	A	BMCE-TRANSM T-0138 4 12 02 2013	
N -SZ xx AS-4 0-2 3	18 12 2012	11/ 1/ 013	B		BMCE-TRANSM T-01 381 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 182 0 /0 /20 3	
NA-SZ xx AS-4 0- 43- 1	18 12 2012	11/ 1/ 013	B		BMCE-TRANSM T-01 381 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 182 0 /0 /20 3	
N -SZ xx AS-4 0-2 4	18 12 2012	11/ 1/ 013	B		BMCE-TRANSM T-01 381 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 182 0 /0 /20 3	
NA-SZ xx AS-4 0- 44- 1		5/ 2/2 13	B		BMCE-TRANSM T-01 256	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375	
N -SZ xx AS-4 0-2 5		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-2 6		3/ 6/2 13	B		BMCE-TRANSM T-01 334 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 759 1 /0 /20 3	
N -SZ xx AS-4 0-2 9		07/ 6/ 013	B		BMCE-TRANSM T-01 183	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 516	
NA-SZ xx AS-4 0- 49- 1		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
N -SZ xx AS-4 0-2 3		07/ 6/ 013	B		BMCE-TRANSM T-01 189 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 556 0 /0 /20 3	
N -SZ xx AS-4 0-2 4		07/ 6/ 013	B		BMCE-TRANSM T-01 189	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 556	
NA-SZ xx AS-4 0- 54- 1		5/ 2/2 13	C		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-2 6										
N -SZ xx AS-4 0-2 8		07/ 6/ 013	B		BMCE-TRANSM T-01 189 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 556 0 /0 /20 3	
N -SZ xx AS-4 0-2 9		07/ 6/ 013	B		BMCE-TRANSM T-01 189 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 556 0 /0 /20 3	
N -SZ xx AS-4 0-2 0										
N -SZ xx AS-4 0-2 2										
N -SZ xx AS-4 0-2 0		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-2 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-2 2										
NA-SZ xx AS-4 0-2 2- 1										
NA-SZ xx AS-4 0-2 2- 2										

nal Sweep / ina Sweep

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	I nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-23																				
N -SZ xx AS-4 0-2 8																				
N -SZ xx AS-4 0-2 9																				
N -SZ xx AS-4 0-2 0																				
N -SZ xx AS-4 0-2 1																				
N -SZ xx AS-4 0-2 2																				
NA-SZ xx AS-4 0- 42- 1																				
N -SZ xx AS-4 0-2 3																				
NA-SZ xx AS-4 0- 43- 1																				
N -SZ xx AS-4 0-2 4																				
NA-SZ xx AS-4 0- 44- 1																				
N -SZ xx AS-4 0-2 5																				
N -SZ xx AS-4 0-2 6																				
N -SZ xx AS-4 0-2 9																				
NA-SZ xx AS-4 0- 49- 1																				
N -SZ xx AS-4 0-2 3																				
N -SZ xx AS-4 0-2 4																				
NA-SZ xx AS-4 0- 54- 1																				
N -SZ xx AS-4 0-2 6																				
N -SZ xx AS-4 0-2 8																				
N -SZ xx AS-4 0-2 9																				
N -SZ xx AS-4 0-2 0																				
N -SZ xx AS-4 0-2 2																				
N -SZ xx AS-4 0-2 0																				
N -SZ xx AS-4 0-2 1																				
N -SZ xx AS-4 0-2 2																				
NA-SZ xx AS-4 0-2 2- 1																				
NA-SZ xx AS-4 0-2 2- 2																				

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 | BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le
			NA	NA-SZ xx AS-4 0-2 2- 3	Bl od ab
			NA	N -SZ xx AS-4 0-2 3	am ly Room
			NA	NA-SZ xx AS-4 0-2 3- 1	Sti g oom 5 la ves - am ly Ro m
			NA	N -SZ xx AS-4 0-2 4	Te a ment oom ho o he aphy UV 1 pa ent
			NA	N -SZ xx AS-4 0-2 5	Te tment oom oube- i ed oucha cess De ma o ogy
			NA	NA-SZ xx AS-4 0-2 5- 1	Te tment oom oube- i ed oucha cess De ma o ogy
			NA	N -SZ xx AS-4 0-2 6	Mu t - ed oom Day a e 4 eds
			NA	N -SZ xx AS-4 0-2 8	ay oom 0 hi d en
			NA	NA-SZ xx AS-4 0-2 8- 1	ay oom 0 hi d en
			NA	N -SZ xx AS-4 0-2 9	Cons l ng examna ion oom mu t dsc pi a y Team oom
			NA	NA-SZ xx AS-4 0-2 9- 1	Con u t / Exam
			NA	N -SZ xx AS-4 0-2 0	Rest oom w h eve age nack p epa a ion b y 10 s a
			NA	N -SZ xx AS-4 0-2 1	Sng e bed oom Chld e /y ung peope day ca e
			NA	NA-SZ xx AS-4 0- 81- 1	D ube B d om Chi d en you g p ope ay ca e
			NA	N -SZ xx AS-4 0-2 2	S tng o m 10 pa ie ts Wi h se te /b d
			NA	N -SZ xx AS-4 0-2 3	D n ng om 15 pa ie ts)
			NA	N -SZ xx AS-4 0-2 4	Con e e ce m et ng om 10 pe son
			NA	NA-SZ xx AS-4 0- 84- 1	G up R om g up The apy)
			NA	NA-SZ xx AS-4 0- 84- 2	Con e e ce m et ng om 10 pe son
			NA	NA-SZ xx AS-4 0- 84- 3	MDT Mee i g oom
			NA	N -SZ xx AS-4 0-2 5	Rece ton 2 s a
			NA	N -SZ xx AS-4 0-2 6	Wa t ng a a 10 pe son ncudng 3 w eechai u e Rehab i a i n
			NA	N -SZ xx AS-4 0-2 9	Aci i y a ea/ ymnas um h si the apy 15 pai nts
			NA	N -SZ xx AS-4 0-2 0	Aci i y a ea h si the apy 10 pai nts
			NA	NA-SZ xx AS-4 0- 90- 1	Rehab T ea m nt A a
			NA	N -SZ xx AS-4 0-2 1	G oup s ppo t om 20 pe on M I -pu po e u e
			NA	N -SZ xx AS-4 0-2 2	S mna t a n g b a y om 5 e on
			NA	NA-SZ xx AS-4 0- 92- 1	S mna t a n g b a y om 5 e on
			NA	N -SZ xx AS-4 0-2 3	m g ng epo ing oom 2 wo s atons No om ayo t
			NA	NA-SZ xx AS-4 0- 93- 1	Imag ng Repo t ng Room
			NA	N -SZ xx AS-4 0-2 5	C i i al Sk ls ab

1st Subm ss on

D aw ng Numbe	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
NA-SZ xx AS-4 0-2 2- 3		15 07 2011		18 07/ 011			08 08 2011		B	
N -SZ xx AS-4 0-2 3		20 05 2011		23 05/ 011			13 06 2011		B	
NA-SZ xx AS-4 0-2 3- 1		29 07 2011		01 08/ 011			22 08 2011		B	
N -SZ xx AS-4 0-2 4		24 06 2011		27 06/ 011			18 07 2011		B	
N -SZ xx AS-4 0-2 5										
NA-SZ xx AS-4 0-2 5- 1										
N -SZ xx AS-4 0-2 6		24 06 2011		27 06/ 011			18 07 2011		B	
N -SZ xx AS-4 0-2 8										
NA-SZ xx AS-4 0-2 8- 1		29 07 2011		01 08/ 011			22 08 2011		B	
N -SZ xx AS-4 0-2 9		29 07 2011		01 08/ 011			22 08 2011		B	
NA-SZ xx AS-4 0-2 9- 1		22 07 2011		25 07/ 011			15 08 2011		B	
N -SZ xx AS-4 0-2 0										
N -SZ xx AS-4 0-2 1		29 07 2011		01 08/ 011			22 08 2011		B	
NA-SZ xx AS-4 0- 81- 1		29 07 2011		01 08/ 011			22 08 2011		B	
N -SZ xx AS-4 0-2 2		29 07 2011		01 08/ 011			22 08 2011		B	
N -SZ xx AS-4 0-2 3		29 07 2011		01 08/ 011			22 08 2011		B	
N -SZ xx AS-4 0-2 4										
NA-SZ xx AS-4 0- 84- 1										
NA-SZ xx AS-4 0- 84- 2										
NA-SZ xx AS-4 0- 84- 3										
N -SZ xx AS-4 0-2 5										
N -SZ xx AS-4 0-2 6										
N -SZ xx AS-4 0-2 9		01 07 2011		04 07/ 011			25 07 2011		B	
N -SZ xx AS-4 0-2 0		01 07 2011		04 07/ 011			25 07 2011		B	
NA-SZ xx AS-4 0- 90- 1										
N -SZ xx AS-4 0-2 1										
N -SZ xx AS-4 0-2 2										
NA-SZ xx AS-4 0- 92- 1										
N -SZ xx AS-4 0-2 3		08 07 2011		11 07/ 011			01 08 2011		B	
NA-SZ xx AS-4 0- 93- 1										
N -SZ xx AS-4 0-2 5		24 06 2011		27 06/ 011			18 07 2011		B	

2nd Submis ion

D aw ng Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
NA-SZ xx AS-4 0-2 2- 3	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-2 3	4/ 9/ 011	6/ 9/2 11	7	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 839	0 /1 /2 11	24 10 2011	B	24 11 2011 BMCE-TRANSMI -00 856	
NA-SZ xx AS-4 0-2 3- 1	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	B	08 12 2011 BMCE-TRANSMI -00 044	
N -SZ xx AS-4 0-2 4	2/ 0/ 011	4/ 0/2 11	5	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 248	0 /1 /2 11	22 11 2011	A	30 11 2011 BMCE-TRANSMI -00 920	
N -SZ xx AS-4 0-2 5	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 248	0 /1 /2 11	22 11 2011	A	30 11 2011 BMCE-TRANSMI -00 920	
NA-SZ xx AS-4 0-2 5- 1	2/ 0/ 011	4/ 0/2 11	3	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 248	0 /1 /2 11	22 11 2011	A	30 11 2011 BMCE-TRANSMI -00 920	
N -SZ xx AS-4 0-2 6	2/ 0/ 011	4/ 0/2 11	5	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 248	0 /1 /2 11	22 11 2011	A	30 11 2011 BMCE-TRANSMI -00 920	
N -SZ xx AS-4 0-2 8	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 969	1 /1 /2 11	01 11 2011	A	1 /1 /2 11 BMCE-TRANSMIT 006 48	
NA-SZ xx AS-4 0-2 8- 1	2/ 1/ 011	4/ 1/2 11	7	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 044	
N -SZ xx AS-4 0-2 9	2/ 1/ 011	4/ 1/2 11	7	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	B	08 12 2011 BMCE-TRANSMI -00 044	
NA-SZ xx AS-4 0-2 9- 1	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-2 0	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 044	
N -SZ xx AS-4 0-2 1	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 044	
NA-SZ xx AS-4 0- 81- 1	2/ 1/ 011	4/ 1/2 11	7	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 044	
N -SZ xx AS-4 0-2 2	2/ 1/ 011	4/ 1/2 11	7	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 044	
N -SZ xx AS-4 0-2 3	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 044	
N -SZ xx AS-4 0-2 4	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
NA-SZ xx AS-4 0- 84- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
NA-SZ xx AS-4 0- 84- 2	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
NA-SZ xx AS-4 0- 84- 3	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
N -SZ xx AS-4 0-2 5	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
N -SZ xx AS-4 0-2 6	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
N -SZ xx AS-4 0-2 9	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
N -SZ xx AS-4 0-2 0	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
NA-SZ xx AS-4 0- 90- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-2 1	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
N -SZ xx AS-4 0-2 2	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
NA-SZ xx AS-4 0- 92- 1	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 044	
N -SZ xx AS-4 0-2 3	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 366	0 /1 /2 11	21 11 2011	A	21 12 2011 BMCE-TRANSMI -00 169	
NA-SZ xx AS-4 0- 93- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
N -SZ xx AS-4 0-2 5	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 246	0 /1 /2 11	23 11 2011	A	21 12 2011 BMCE-TRANSMI -00 168	

inal Submiss on

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
NA-SZ xx AS-4 0-2 2- 3	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-2 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010156 03 08 2012	4/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011741 19 10 2012	
NA-SZ xx AS-4 0-2 3- 1	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853 25 10 12	15/ 1/ 012	26 11 2012	A	BMCE-TRANSM T-012850 10 11 2012	
N -SZ xx AS-4 0-2 4	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011024 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012105 21 11 2012	
N -SZ xx AS-4 0-2 5	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011024 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012105 21 11 2012	
NA-SZ xx AS-4 0-2 5- 1	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011024 19 09 2012	0/ 0/2 12	30 10 2012	C	BMCE-TRANSM T-012105 21 11 2012	
N -SZ xx AS-4 0-2 6	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011024 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012105 21 11 2012	
N -SZ xx AS-4 0-2 8	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010161 06 08 12	7/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011723 18 10 2012	
NA-SZ xx AS-4 0-2 8- 1	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	26 11 2012	A	BMCE-TRANSM T-012850 10 11 2012	
N -SZ xx AS-4 0-2 9	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853 25 10 12	15/ 1/ 012	26 11 2012	B	BMCE-TRANSM T-012850 10 11 2012	
NA-SZ xx AS-4 0-2 9- 1	13 08 2012	05 10 2012	A	14 09 20 2	BMCE-TRANSM T-011490	0/ 0/2 12	22 11 2012	A	BMCE-TRANSM T-012581	
N -SZ xx AS-4 0-2 0	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853 25 10 12	15/ 1/ 012	26 11 2012	B	BMCE-TRANSM T-012850 10 11 2012	
N -SZ xx AS-4 0-2 1	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853 25 10 12	15/ 1/ 012	26 11 2012	B	BMCE-TRANSM T-012850 10 11 2012	
NA-SZ xx AS-4 0- 81- 1	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853	15/ 1/ 012	26 11 2012	B	BMCE-TRANSM T-012850	
N -SZ xx AS-4 0-2 2	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853 25 10 12	15/ 1/ 012	26 11 2012	A	BMCE-TRANSM T-012850 10 11 2012	
N -SZ xx AS-4 0-2 3	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853 25 10 12	15/ 1/ 012	26 11 2012	A	BMCE-TRANSM T-012850 10 11 2012	
N -SZ xx AS-4 0-2 4	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
NA-SZ xx AS-4 0- 84- 1	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
NA-SZ xx AS-4 0- 84- 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	B	BMCE-TRANSM T-012081 05 11 2012	
NA-SZ xx AS-4 0- 84- 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-2 5	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-2 6	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-2 9	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-2 0	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
NA-SZ xx AS-4 0- 90- 1	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-2 1	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-2 2	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
NA-SZ xx AS-4 0- 92- 1	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853 25 10 12	15/ 1/ 012	26 11 2012	B	BMCE-TRANSM T-012850 10 11 2012	
N -SZ xx AS-4 0-2 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010167 06 08 12	7/ 8/2 12	29 10 2012	B	BMCE-TRANSM T-011962 31 10 2012	
NA-SZ xx AS-4 0- 93- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-2 5	13 04 2012	23 07 2012	A	27 04 20 2	BMCE-TRANSM T-009962 23 07 2012	3/ 8/2 12		A	BMCE-TRANSM T-011021 19 09 2012	

nal Sweep

D aw ng Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
NA-SZ xx AS-4 0-2 2- 3		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-2 3		15 03 201	B		BMCE-TRANSM T-014628 1 /03 20 3	01 04 2013	15 05 201	A	BMCE-TRANSM T-01 726 1 /0 /20 3	
NA-SZ xx AS-4 0-2 3- 1		07 06 201	B		BMCE-TRANSM T-01 192 1 /06 20 3	24 06 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 710 0 /0 /20 3	
N -SZ xx AS-4 0-2 4		6/ 4/2 13	B		BMCE-TRANSM T-01 403 3 /04 20 3	14 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 576 0 /0 /20 3	
N -SZ xx AS-4 0-2 5		6/ 4/2 13	B		BMCE-TRANSM T-01 403 3 /04 20 3	14 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 576 0 /0 /20 3	
NA-SZ xx AS-4 0-2 5- 1		6/ 4/2 13	B		BMCE-TRANSM T-01 403 3 /04 20 3	14 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 576 8 /0 /20 3	
N -SZ xx AS-4 0-2 6		6/ 4/2 13	B		BMCE-TRANSM T-01 403 3 /04 20 3	14 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 576 0 /0 /20 3	
N -SZ xx AS-4 0-2 8		15/ 3/ 013	B		BMCE-TRANSM T-01 625 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 953 29 05 201	
NA-SZ xx AS-4 0-2 8- 1		07 06 201	B		BMCE-TRANSM T-01 192 1 /06 20 3	24 06 2013	0 /0 /2 13	B	BMCE-TRANSM T-01 710 0 /0 /20 3	
N -SZ xx AS-4 0-2 9		07 06 201	B		BMCE-TRANSM T-01 192 1 /06 20 3	24 06 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 710 0 /0 /20 3	
NA-SZ xx AS-4 0-2 9- 1		0/ 6/2 13	B		M - T M T- 94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514	
N -SZ xx AS-4 0-2 0		07 06 201	B		BMCE-TRANSM T-01 192 1 /06 20 3	24 06 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 710 0 /0 /20 3	
N -SZ xx AS-4 0-2 1		07 06 201	B		BMCE-TRANSM T-01 192 1 /06 20 3	24 06 2013	0 /0 /2 13	B	BMCE-TRANSM T-01 710 0 /0 /20 3	
NA-SZ xx AS-4 0- 81- 1		07 06 201	B		BMCE-TRANSM T-01 192	24 06 2013	0 /0 /2 13	B	BMCE-TRANSM T-01 710	
N -SZ xx AS-4 0-2 2		07 06 201	B		BMCE-TRANSM T-01 192 1 /06 20 3	24 06 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 710 0 /0 /20 3	
N -SZ xx AS-4 0-2 3		07 06 201	B		BMCE-TRANSM T-01 192 1 /06 20 3	24 06 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 710 0 /0 /20 3	
N -SZ xx AS-4 0-2 4										
NA-SZ xx AS-4 0- 84- 1		0/ 6/2 13	B		M - T M T- 94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	
NA-SZ xx AS-4 0- 84- 2		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
NA-SZ xx AS-4 0- 84- 3										
N -SZ xx AS-4 0-2 5		5/ 2/2 13	B		BMCE-TRANSM T-01 170 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 378 2 /0 /20 3	
N -SZ xx AS-4 0-2 6		5/ 2/2 13	B		BMCE-TRANSM T-01 170 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 378 2 /0 /20 3	
N -SZ xx AS-4 0-2 9										
N -SZ xx AS-4 0-2 0		5/ 2/2 13	B		BMCE-TRANSM T-01 170 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 378 2 /0 /20 3	
NA-SZ xx AS-4 0- 90- 1		0/ 6/2 13	B		M - T M T- 94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	
N -SZ xx AS-4 0-2 1		5/ 2/2 13	B		BMCE-TRANSM T-01 170 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 378 2 /0 /20 3	
N -SZ xx AS-4 0-2 2		0/ 6/2 13	B		M - T M T- 94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	
NA-SZ xx AS-4 0- 92- 1		07 06 201	B		BMCE-TRANSM T-01 192 1 /06 20 3	24 06 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 710 0 /0 /20 3	
N -SZ xx AS-4 0-2 3										
NA-SZ xx AS-4 0- 93- 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-2 5		5/ 2/2 13	B		BMCE-TRANSM T-01 174 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 302 2 /0 /20 3	

nal Sweep

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?
NA-SZ xx AS-4 0-2 2- 3										
N -SZ xx AS-4 0-2 3										
NA-SZ xx AS-4 0-2 3- 1										
N -SZ xx AS-4 0-2 4										
N -SZ xx AS-4 0-2 5										
NA-SZ xx AS-4 0-2 5- 1										
N -SZ xx AS-4 0-2 6										
N -SZ xx AS-4 0-2 8										
NA-SZ xx AS-4 0-2 8- 1										
N -SZ xx AS-4 0-2 9										
NA-SZ xx AS-4 0-2 9- 1										
N -SZ xx AS-4 0-2 0										
N -SZ xx AS-4 0-2 1										
NA-SZ xx AS-4 0- 81- 1										
N -SZ xx AS-4 0-2 2										
N -SZ xx AS-4 0-2 3										
N -SZ xx AS-4 0-2 4										
NA-SZ xx AS-4 0- 84- 1										
NA-SZ xx AS-4 0- 84- 2										
NA-SZ xx AS-4 0- 84- 3										
N -SZ xx AS-4 0-2 5										
N -SZ xx AS-4 0-2 6										
N -SZ xx AS-4 0-2 9										
N -SZ xx AS-4 0-2 0										
NA-SZ xx AS-4 0- 90- 1		05 08 2013	D		M - T A M T- 7 27 2	3 /08 20 3	23 09 2013	A	BMCE-TRANSMIT-17833 26 09 2013	
N -SZ xx AS-4 0-2 1										
N -SZ xx AS-4 0-2 2										
NA-SZ xx AS-4 0- 92- 1										
N -SZ xx AS-4 0-2 3										
NA-SZ xx AS-4 0- 93- 1										
N -SZ xx AS-4 0-2 5										

ina Sweep

D aw ng Numbe	Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?
NA-SZ xx AS-4 0-2 2- 3										
N -SZ xx AS-4 0-2 3										
NA-SZ xx AS-4 0-2 3- 1										
N -SZ xx AS-4 0-2 4										
N -SZ xx AS-4 0-2 5										
NA-SZ xx AS-4 0-2 5- 1										
N -SZ xx AS-4 0-2 6										
N -SZ xx AS-4 0-2 8										
NA-SZ xx AS-4 0-2 8- 1										
N -SZ xx AS-4 0-2 9										
NA-SZ xx AS-4 0-2 9- 1										
N -SZ xx AS-4 0-2 0										
N -SZ xx AS-4 0-2 1										
NA-SZ xx AS-4 0- 81- 1										
N -SZ xx AS-4 0-2 2										
N -SZ xx AS-4 0-2 3										
N -SZ xx AS-4 0-2 4										
NA-SZ xx AS-4 0- 84- 1										
NA-SZ xx AS-4 0- 84- 2										
NA-SZ xx AS-4 0- 84- 3										
N -SZ xx AS-4 0-2 5										
N -SZ xx AS-4 0-2 6										
N -SZ xx AS-4 0-2 9										
N -SZ xx AS-4 0-2 0										
NA-SZ xx AS-4 0- 90- 1										
N -SZ xx AS-4 0-2 1										
N -SZ xx AS-4 0-2 2										
NA-SZ xx AS-4 0- 92- 1										
N -SZ xx AS-4 0-2 3										
NA-SZ xx AS-4 0- 93- 1										
N -SZ xx AS-4 0-2 5										

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 | BC AC XX SH 001

1st Subm ss on

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	N -SZ xx AS-4 0-2 6	Cons l i g nte vew o m M nta l ness		20 05 2011		23 05/ 011			13 06 2011		B	
			NA	NA-SZ xx AS-4 0- 96- 1	Cons l i g nte vew o m M nta l ness		29 07 2011		01 08/ 011			22 08 2011		B	
			NA	NA-SZ xx AS-4 0- 96- 2	Con ul ng Room										
			NA	N -SZ xx AS-4 0-3 0	a ing b y mob e 2x- y nis										
			NA	N -SZ xx AS-4 0-3 4	Bl odce l ab l ng Room										
			NA	N -SZ xx AS-4 0-3 5	Cle n t i y ba um p epa a i n										
			NA	N -SZ xx AS-4 0-3 8	C VAS C ean om		10 06 2011		13 06/ 011			04 07 2011		B	
			NA	N -SZ xx AS-4 0-3 9	T NS ppi s		10 06 2011		13 06/ 011			04 07 2011		A	
			NA	N -SZ xx AS-4 0-3 1	T N C ean oom		10 06 2011		13 06/ 011			04 07 2011		B	
			NA	N -SZ xx AS-4 0-31	Chemo l an oom		10 06 2011		13 06/ 011			04 07 2011		B	
			NA	N -SZ xx AS-4 0-3 9	odu t Re ease A ea										
			NA	N -SZ xx AS-4 0-3 1	e a a on a epic		10 06 2011		13 06/ 011			04 07 2011		A	
			NA	N -SZ xx AS-4 0-3 4	hot g phy St dio Adu t										
			NA	N -SZ xx AS-4 0-3 5	ho og aphy S udo a ds										
			NA	N -SZ xx AS-4 0-3 6	Ch nge 1										
			NA	N -SZ xx AS-4 0-32	Ch nge 2										
			NA	N -SZ xx AS-4 0-3 8	Ch nge 3										
			NA	N -SZ xx AS-4 0-3 9	Wo ks a io s		01 07 2011		04 07/ 011			25 07 2011		B	
			NA	N -SZ xx AS-4 0-3 0	V deo Di i al Ed i g Ro m										
			NA	N -SZ xx AS-4 0-3 1	Ima ing oom Gamma Came a m l i de eco S ECT Rad on cl de		20 05 2011		23 05/ 011			13 06 2011		B	
			NA	N -SZ xx AS-4 0-3 2	a kng ay esu c ta on to leya d yin e to ey										
		Room no onge e is s	NA	N -SZ xx AS-4 0-3 8	a kng bay ul asou d u it										
			NA	N -SZ xx AS-4 0-3 9	E i G ods n obby										
			NA	N -SZ xx AS-4 0-3 0	Re u ns T o ey										
			NA	N -SZ xx AS-4 0-3 1	Te epho e b oth whee ch i a ces i le										
			NA	N -SZ xx AS-4 0-3 6	S mna t ang om 25 pe on										
			NA	N -SZ xx AS-4 0-3 8	n o ma on cent e wth be e ge bay 5 pe son										
			NA	N -SZ xx AS-4 0-3 1	oye v s o s										
			NA	N -SZ xx AS-4 0-3 5	Rece t on s a base 4 ta ncudng ca e-n test leys Ma e iy										

2nd Submis ion

D aw ng Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-2 6	4/ 9/ 011	6/ 9/2 11	8	8/ 9/2 11	20 09 2011	BMCE TRANSM T 0058 2 / Resubm t ed an 012	0 /1 /2 11	14 02 2012	B	16 02 2012 BMCE-TRANSMI -00 668	
NA-SZ xx AS-4 0- 96- 1	2/ 1/ 011	4/ 1/2 11	4	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 044	
NA-SZ xx AS-4 0- 96- 2	4/ 9/ 011	6/ 9/2 11	5	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 839	0 /1 /2 11	24 10 2011	A	24 11 2011 BMCE-TRANSMI -00 856	
N -SZ xx AS-4 0-3 0	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-3 4	4/ 9/ 011	6/ 9/2 11	4	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	A	24 11 11 BMCE-TRANSMI -00 841	
N -SZ xx AS-4 0-3 5	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	BMCE-TRANSM T-010 57 29 08 2012	
N -SZ xx AS-4 0-3 8	8/ 9/ 011	0/ 9/2 11	9	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 023	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 852	
N -SZ xx AS-4 0-3 9	8/ 9/ 011	0/ 9/2 11	7	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 023	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 852	
N -SZ xx AS-4 0-3 1	8/ 9/ 011	0/ 9/2 11	9	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 023	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 852	
N -SZ xx AS-4 0-31	8/ 9/ 011	0/ 9/2 11	8	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 023	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 852	
N -SZ xx AS-4 0-3 9	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 023	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 852	
N -SZ xx AS-4 0-3 1	8/ 9/ 011	0/ 9/2 11	8	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 023	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 852	
N -SZ xx AS-4 0-3 4	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 027	1 /1 /2 11	24 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 650	
N -SZ xx AS-4 0-3 5	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 027	1 /1 /2 11	24 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 650	
N -SZ xx AS-4 0-3 6	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 023	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 852	
N -SZ xx AS-4 0-32	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 023	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 852	
N -SZ xx AS-4 0-3 8	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 023	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 852	
N -SZ xx AS-4 0-3 9	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	B	BMCE-TRANSM T-006 74	
N -SZ xx AS-4 0-3 0	8/ 0/ 011	0/ 9/2 11	5	1/ 1/2 11	30 09 2011	BMCE-TRANSMI -00 027	1 /1 /2 11	24 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 650	
N -SZ xx AS-4 0-3 1	4/ 9/ 011	6/ 9/2 11	7	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	A	24 11 2011 BMCE-TRANSMI -00 841	
N -SZ xx AS-4 0-3 2	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	A	24 11 2011 BMCE-TRANSMI -00 841	
N -SZ xx AS-4 0-3 8							A END X-K in t al ign o in sys em				
N -SZ xx AS-4 0-3 9	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 492	1 /1 /2 11	23 11 2011	A	01 12 2011 BMCE-TRANSMI -00 928	
N -SZ xx AS-4 0-3 0	2/ 0/ 011	4/ 0/2 11	5	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 261	0 /1 /2 11	21 11 2011	A		
N -SZ xx AS-4 0-3 1	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-3 6	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	B	BMCE-TRANSM T-006 74	
N -SZ xx AS-4 0-3 8	2/ 1/ 011	4/ 1/2 11	4	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	0 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-3 1	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	A	BMCE-TRANSM T-006 74	
N -SZ xx AS-4 0-3 5	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	

inal Submiss on

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-2 6	31 08 20 2	8/ 08 2012	A	1 /0 /20 2	BMCE-TRANSM T-011426 08 10 2012	29/ 0/ 012	23 10 2012	B	BMCE-TRANSM T-011842 24 10 2012	
NA-SZ xx AS-4 0- 96- 1	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853 25 10 12	15/ 1/ 012	26 11 2012	A	BMCE-TRANSM T-012850 10 11 2012	
NA-SZ xx AS-4 0- 96- 2	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010156 03 08 2012	4/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011741 19 10 2012	
N -SZ xx AS-4 0-3 0	27 04 2012	08 12 2006	A	11 05 20 2	BMCE-TRANSM T-009316 12 06 12	3/ 7/2 12	31 07 2012	A	BMCE-TRANSM T-0101 2 6/ 8/12	
N -SZ xx AS-4 0-3 4	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSMIT-009319 12 06 12	03/0 /20 2	30 07 2012	B	BMCE-TRANSM T-010091 31 07 2012	
N -SZ xx AS-4 0-3 5	27 04 2012	08 12 2006	A	11 05 20 2	BMCE-TRANSM T-009316 12 06 12	3/ 7/2 12	31 07 2012	A	BMCE-TRANSM T-0101 2 6/ 8/12	
N -SZ xx AS-4 0-3 8	03 08 20 2	14 09 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011023 19 09 2012	10/ 0/ 012	30 10 2012	A	BMCE-TRANSM T-012108 05 11 2012	
N -SZ xx AS-4 0-3 9	03 08 20 2	14 09 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011023 19 09 2012	10/ 0/ 012	30 10 2012	A	BMCE-TRANSM T-012108 05 11 2012	
N -SZ xx AS-4 0-3 1	03 08 20 2	14 09 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011023 19 09 2012	10/ 0/ 012	30 10 2012	A	BMCE-TRANSM T-012108 05 11 2012	
N -SZ xx AS-4 0-31	03 08 20 2	14 09 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011023 19 09 2012	10/ 0/ 012	30 10 2012	A	BMCE-TRANSM T-012108 05 11 2012	
N -SZ xx AS-4 0-3 9	03 08 20 2	14 09 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011023 19 09 2012	10/ 0/ 012	30 10 2012	A	BMCE-TRANSM T-012108 05 11 2012	
N -SZ xx AS-4 0-3 1	03 08 20 2	14 09 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011023	10/ 0/ 012	30 10 2012	A	BMCE-TRANSM T-012108	
N -SZ xx AS-4 0-3 4	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009857 16 07 2012	6/ 8/2 12	14 09 2012	A	BMCE-TRANSM T-010934 14 09 2012	
N -SZ xx AS-4 0-3 5	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009857 16 07 2012	6/ 8/2 12	14 09 2012	A	BMCE-TRANSM T-010934 14 09 2012	
N -SZ xx AS-4 0-3 6	03 08 20 2	14 09 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011023 19 09 2012	10/ 0/ 012	30 10 2012	A	BMCE-TRANSM T-012108 05 11 2012	
N -SZ xx AS-4 0-32	03 08 20 2	14 09 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011023 19 09 2012	10/ 0/ 012	30 10 2012	A	BMCE-TRANSM T-012108 05 11 2012	
N -SZ xx AS-4 0-3 8	03 08 20 2	14 09 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011023 19 09 2012	10/ 0/ 012	30 10 2012	A	BMCE-TRANSM T-012108 05 11 2012	
N -SZ xx AS-4 0-3 9	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	B	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-3 0	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009857 16 07 2012	6/ 8/2 12	14 09 2012	B	BMCE-TRANSM T-010934 14 09 2012	
N -SZ xx AS-4 0-3 1	27 04 2012	08 06 2012	B	11 05 2012	BMCE-TRANSMIT-009319 12 06 12	03/0 /20 2	30 07 2012	A	BMCE-TRANSM T-010091 31 07 2012	
N -SZ xx AS-4 0-3 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-3 8										
N -SZ xx AS-4 0-3 9	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010159 03 08 2012	4/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011721 18 10 2012	
N -SZ xx AS-4 0-3 0	22 06 2012	06 07 2012	A	06 07 2012	BMCE-TRANSMIT-009489 16 07 2012	06/0 /20 2	11 10 2012	A	BMCE-TRANSM T-001 670 17 10 2012	
N -SZ xx AS-4 0-3 1	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-3 6	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	B	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-3 8	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011973 31 10 2012	
N -SZ xx AS-4 0-3 1	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-3 5	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	

nal Sweep

D aw ng Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-2 6	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 208 0 /01 20 3	29 01 2013	0 /0 /2 13	B	BMCE-TRANSM T-01 976 1 /0 /20 3	
NA-SZ xx AS-4 0- 96- 1		07 06 201	B		BMCE-TRANSM T-01 192 1 /06 20 3	24 06 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 710 0 /0 /20 3	
NA-SZ xx AS-4 0- 96- 2		15 03 201	C		BMCE-TRANSM T-014628 1 /03 20 3	01 04 2013	15 05 201	A	BMCE-TRANSM T-01 726 1 /0 /20 3	
N -SZ xx AS-4 0-3 0										
N -SZ xx AS-4 0-3 4	18 12 2012	11/ 1/ 013	B		BMCE-TRANSM T-01 381 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 182 0 /0 /20 3	
N -SZ xx AS-4 0-3 5	18 12 2012	11/ 1/ 013	B		BMCE-TRANSM T-01 383 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 371 0 /0 /20 3	
N -SZ xx AS-4 0-3 8		29/ 4/ 013	B		BMCE-TRANSM T-01 407 2 /04 20 3	13 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 486 2 /0 /20 3	
N -SZ xx AS-4 0-3 9										
N -SZ xx AS-4 0-3 1		29/ 4/ 013	B		BMCE-TRANSM T-01 407 2 /04 20 3	13 05 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 486 2 /0 /20 3	
N -SZ xx AS-4 0-31		29/ 4/ 013	B		BMCE-TRANSM T-01 407 2 /04 20 3	13 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 486 2 /0 /20 3	
N -SZ xx AS-4 0-3 9										
N -SZ xx AS-4 0-3 1		29/ 4/ 013	B		BMCE-TRANSM T-01 407	13 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 486	
N -SZ xx AS-4 0-3 4		5/ 2/2 13	B		BMCE-TRANSM T-01 179 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 399 2 /0 /20 3	
N -SZ xx AS-4 0-3 5		5/ 2/2 13	B		BMCE-TRANSM T-01 179 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 399 2 /0 /20 3	
N -SZ xx AS-4 0-3 6										
N -SZ xx AS-4 0-32										
N -SZ xx AS-4 0-3 8										
N -SZ xx AS-4 0-3 9		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	B	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-3 0		5/ 2/2 13	B		BMCE-TRANSM T-01 179 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 399 2 /0 /20 3	
N -SZ xx AS-4 0-3 1	18 12 2012	11/ 1/ 013	C		BMCE-TRANSM T-01 381 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 182 0 /0 /20 3	
N -SZ xx AS-4 0-3 2										
N -SZ xx AS-4 0-3 8										
N -SZ xx AS-4 0-3 9										
N -SZ xx AS-4 0-3 0										
N -SZ xx AS-4 0-3 1										
N -SZ xx AS-4 0-3 6		15/ 3/ 013	C		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-3 8		5/ 3/2 13	B		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
N -SZ xx AS-4 0-3 1										
N -SZ xx AS-4 0-3 5		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 086 3 /0 /20 3	

nal Sweep / **ina Sweep**

Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	I nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?

5 | BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	1st Subm ss on: Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	N -SZ xx AS-4 0-3 6	Recep on adm n st a on o ce and commun ca i n ase 4 s a		01 07 2011		04 07/ 011			25 07 2011		A	
			NA	N -SZ xx AS-4 0-3 8	Wa t ng a ea 45 pe son nc ud ng 4 whee chai u e		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	N -SZ xx AS-4 0-3 0	Wat ng oom la ves v si o s 5 pe son										
			NA	N -SZ xx AS-4 0-3 1	Wa ing p ay a ea 5 ch d n										
			NA	N -SZ xx AS-4 0-3 2	W i ng pl y a ea 10 ch ld en										
			NA	N -SZ xx AS-4 0-3 3	Chi d e s C ub										
			NA	NA-SZ xx AS-4 0- 63- 1	Nu e y										
			NA	N -SZ xx AS-4 0-3 6	U S oom da a ompu e hub oom										
			NA	N -SZ xx AS-4 0-3 8	Eng nee Wo kshop		24 06 2011		27 06/ 011			18 07 2011			
			NA	N -SZ xx AS-4 0-3 9	Ad lt Wo ksh p		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-3 0	Ma n enan e o eds t leys cha s		22 04 2011		25 04/ 011			16 05 2011		*	
			NA	N -SZ xx AS-4 0-3 1	D con ami at on o eds t leys cha s		22 04 2011		25 04/ 011			16 05 2011		B	
			NA	N -SZ xx AS-4 0-3 5	Wo shop p o th tcs epai s ad us ment O ho cs		22 06 2011		25 06/ 011			16 07 2011		B	
			NA	N -SZ xx AS-4 0-3 6	ae iat c Wo shop		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-3 0	Bio Eng nee ng										
		Om t ed as spe ia st t out equi ed	NA	N -SZ xx AS-4 0-3 3	Se v ce om gene a o and mage compu e e ui m nt Ang og aphy No om ayo t										
			NA	N -SZ xx AS-4 0-3 4	Secu ty oom CCTV ont o No oom a out		17 06 2011		20 06/ 011			11 07 2011		B	
			NA	N -SZ xx AS-4 0-38	Samp e Coun ie s		20 05 2011		23 05/ 011			13 06 2011		B	
			NA	N -SZ xx AS-4 0-3 8	Spec a i ed la o to y De ta p o ess ng Wi h day ght p oce so		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	N -SZ xx AS-4 0-3 9	Nea pa ent es ng oom - HBN 0 -03		20 05 2011		23 05/ 011			13 06 2011		C	
			NA	NA-SZ xx AS-4 0- 89- 1	Nea at ent es ing Ro m										
			NA	N -SZ xx AS-4 0-3 0	M di alo se a ion a ea 6 - 8 pe son s cho ogy		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	N -SZ xx AS-4 0-3 1	Body v ew ng b e om										
			NA	N -SZ xx AS-4 0-3 2	Wo k hop h a ng ad ep i										
			NA	N -SZ xx AS-4 0-3 3	O D Ma age										
			NA	NA-SZ xx AS-4 0- 93- 1	O ce co ds 2 s a										
			NA	N -SZ xx AS-4 0-3 4	O ce 3 sta										
			NA	NA-SZ xx AS-4 0- 94- 1	O ce and Ho desk ng w th Adm n A ea										
			NA	N -SZ xx AS-4 0-3 5	Open l n O ce o 20 pe sons		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-3 6	O ce 6 sta										
			NA	N -SZ xx AS-4 0-39	O i e med cal epo ing 1 sta Su ge n										

D aw ng Numbe	2nd Submis ion: D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-3 6	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	B	BMCE-TRANSM T-006 74	
N -SZ xx AS-4 0-3 8	1/ 8/ 011	6/ 9/2 11	8	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-3 0	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
N -SZ xx AS-4 0-3 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
N -SZ xx AS-4 0-3 2	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 12 BMCE-TRANSMI -00 339	
N -SZ xx AS-4 0-3 3	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
NA-SZ xx AS-4 0- 63- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-3 6	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-3 8	2/ 0/ 011	4/ 0/2 11	5	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 261	0 /1 /2 11	21 11 2011	A	29 11 2011 BMCE-TRANSMI -00 912	
N -SZ xx AS-4 0-3 9	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 246	0 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 68	
N -SZ xx AS-4 0-3 0	1/ 8/ 011	5/ 9/2 11	7	4/ 9/2 11	08 09 2011	BMCE-TRANSMI -00 974	2 /0 /2 11	04 10 2011	A	23 01 2012 BMCE-TRANSMI -00 421	
N -SZ xx AS-4 0-3 1	1/ 8/ 011	5/ 9/2 11	7	4/ 9/2 11	08 09 2011	BMCE-TRANSMI -00 974	2 /0 /2 11	s gned on 30 11 11	A	23 01 2012 BMCE-TRANSMI -00 421	
N -SZ xx AS-4 0-3 5	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-3 6	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 246	0 /1 /2 11	23 11 2011	B	17 01 2011 BMCE-TRANSMI -00 371	
N -SZ xx AS-4 0-3 0	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 358	0 /1 /2 11	30 11 2011	A	BMCE-TRANSM T-007 05	
N -SZ xx AS-4 0-3 3						A END X-K in t al ign o in sys em					
N -SZ xx AS-4 0-3 4	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	B	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-38	4/ 9/ 011	6/ 9/2 11	8	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	B	24 11 11 BMCE-TRANSMI -00 841	
N -SZ xx AS-4 0-3 8	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	13 01 2012 BMCE-TRANSMI -00 339	
N -SZ xx AS-4 0-3 9	4/ 9/ 011	6/ 9/2 11	8	8/ 9/2 11	20 09 2011	BMCE TRANSM T 0058 2 / Resubm t ed an 012	0 /1 /2 11	14 02 2012	B	16 02 2012 BMCE-TRANSMI -00 668	
NA-SZ xx AS-4 0- 89- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	B	13 01 2011 BMCE-TRANSMI -00 339	
N -SZ xx AS-4 0-3 0	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	B	BMCE-TRANSM T-007 39	
N -SZ xx AS-4 0-3 1	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-3 2	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 39	
N -SZ xx AS-4 0-3 3	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
NA-SZ xx AS-4 0- 93- 1	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 154	2 /1 /2 11	07 11 2011	A	24 11 2011 BMCE-TRANSMI -00 853	
N -SZ xx AS-4 0-3 4	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	24 11 2011 BMCE-TRANSMI -00 843	
NA-SZ xx AS-4 0- 94- 1	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 245	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 849	
N -SZ xx AS-4 0-3 5	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 257	0 /1 /2 11	10 11 2011	A	24 11 2011 BMCE-TRANSMI -00 851	
N -SZ xx AS-4 0-3 6	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 977	1 /1 /2 11	01 11 2011	A	30 11 2011 BMCE-TRANSMI -00 919	
N -SZ xx AS-4 0-39	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	

D aw ng Numbe	inal Submis on: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-3 6	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-3 8	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSMIT-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-3 0	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-3 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-3 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-3 3	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011973 31 10 2012	
NA-SZ xx AS-4 0- 63- 1	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-3 6										
N -SZ xx AS-4 0-3 8	22 06 2012	06 07 2012	A	06 07 2012	BMCE-TRANSMIT-009489 16 07 2012	06/0 /20 2	11 10 2012	A	BMCE-TRANSM T-001 670 17 10 2012	
N -SZ xx AS-4 0-3 9	13 04 2012	23 07 2012	A	27 04 20 2	BMCE-TRANSM T-009962 23 07 2012	3/ 8/2 12		B	BMCE-TRANSM T-011021 19 09 2012	
N -SZ xx AS-4 0-3 0	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011880	15/ 1/ 012	21 12 2012	A	BMCE-TRANSM T-013299	
N -SZ xx AS-4 0-3 1	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011880 25 10 2012	15/ 1/ 012	21 12 2012	B	BMCE-TRANSM T-013299 15 01 2013	
N -SZ xx AS-4 0-3 5	31 08 20 2	05 10 20 2	B	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-3 6	13 04 2012	23 07 2012	A	27 04 20 2	BMCE-TRANSM T-009962	3/ 8/2 12		B	BMCE-TRANSM T-011021	
N -SZ xx AS-4 0-3 0	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	B	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-3 3										
N -SZ xx AS-4 0-3 4	31 08 20 2	05 10 20 2	B	1 /0 /20 2	BMCE-TRANSM T-011525	31/ 0/ 012	22 11 2012	B	BMCE-TRANSM T-012463	
N -SZ xx AS-4 0-38	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSMIT-009319 12 06 12	03/0 /20 2	30 07 2012	B	BMCE-TRANSM T-010091 31 07 2012	
N -SZ xx AS-4 0-3 8	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-3 9	31 08 20 2	8/ 08 2012	A	1 /0 /20 2	BMCE-TRANSM T-011426 08 10 2012	29/ 0/ 012	23 10 2012	A	BMCE-TRANSM T-011842 24 10 2012	
NA-SZ xx AS-4 0- 89- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-3 0	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-3 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-3 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	B	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-3 3	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
NA-SZ xx AS-4 0- 93- 1	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSMIT-009319 12 06 12	03/0 /20 2	23 07 2012	A	BMCE-TRANSMIT-010066 30 07 2012	
N -SZ xx AS-4 0-3 4	31 08 20 2	05 10 20 2	A	1 /09 20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
NA-SZ xx AS-4 0- 94- 1	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009491 25 06 2012	6/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-0102 5 7/ 8/12	
N -SZ xx AS-4 0-3 5	31 08 20 2	09 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011487 09 10 2012	30/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012460 22 11 2012	
N -SZ xx AS-4 0-3 6	08 06 20 2	14 09 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011027 19 09 2012	10/ 0/ 012	30 11 2012	A	BMCE-TRANSM T-012083 05 11 2012	
N -SZ xx AS-4 0-39	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	

D aw ng Numbe	nal Sweep: Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-3 6		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-3 8		14/ 1/ 013	B		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-3 0		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-3 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	B	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-3 2		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-3 3		5/ 3/2 13	C		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
NA-SZ xx AS-4 0- 63- 1		0/ 6/2 13	B		M - T M T-94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	
N -SZ xx AS-4 0-3 6										
N -SZ xx AS-4 0-3 8										
N -SZ xx AS-4 0-3 9		5/ 2/2 13	B		BMCE-TRANSM T-01 174 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 302 2 /0 /20 3	
N -SZ xx AS-4 0-3 0										
N -SZ xx AS-4 0-3 1		07 06 201	B		BMCE-TRANSM T-01 193 1 /06 20 3	4/ 6/ 01	0 /0 /2 13	A	BMCE-TRANSM T-01 709 0 /0 /20 3	
N -SZ xx AS-4 0-3 5		0/ 6/2 13	C		M - T M T-94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	
N -SZ xx AS-4 0-3 6		5/ 2/2 13	B		BMCE-TRANSM T-01 174	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 302	
N -SZ xx AS-4 0-3 0		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
N -SZ xx AS-4 0-3 3										
N -SZ xx AS-4 0-3 4		07/ 6/ 013	C		BMCE-TRANSM T-01 189	24 06 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 556	
N -SZ xx AS-4 0-38	18 12 2012	11/ 1/ 013	B		BMCE-TRANSM T-01 381 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 182 0 /0 /20 3	
N -SZ xx AS-4 0-3 8		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-3 9										
NA-SZ xx AS-4 0- 89- 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-3 0		13/ 5/ 013	C		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-3 1	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	B	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-3 2		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-3 3		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
NA-SZ xx AS-4 0- 93- 1	18 12 2012	11/0 /20 3	B		BMCE-TRANSM T-0133 0 1 /01 2013	31 01 2013	5/02 2013	A	BMCE-TRANSM T-0138 4 12 02 2013	
N -SZ xx AS-4 0-3 4		07/ 6/ 013	B		BMCE-TRANSM T-01 189 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 556 0 /0 /20 3	
NA-SZ xx AS-4 0- 94- 1		9/ 3/2 13	B		BMCE-TRANSM T-01 734 2 /03 20 3	03 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 301 2 /0 /20 3	
N -SZ xx AS-4 0-3 5		7/ 6/2 13	B		BMCE-TRANSM T-01 182 10 06 201	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 583 0 /0 /20 3	
N -SZ xx AS-4 0-3 6		26/ 4/ 013	B		BMCE-TRANSM T-01 404 2 /04 20 3	13 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 584 0 /0 /20 3	
N -SZ xx AS-4 0-39		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	

D aw ng Numbe	nal Sweep: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?
NA-SZ xx AS-4 0- 94- 1		02 09 2013	C		BMCE-TRANSMIT-17618 05 09/ 013	1 /09 20 3	01 09 2013	C	BMCE-TRANSMIT-17984 09 10 2013	

D aw ng Numbe	ina Sweep: Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove du ?
NA-SZ xx AS-4 0- 94- 1		2 /10 20 3	D		BMCE-RANSM T-018 94 07 11 2013	21 11/ 013	19 11 20 4	A	BMCE-TRANSM T-018 66 03 12 2013	

RDD MASTER SCHEDU E - NHS G sate Glasgow & C ybr / New South Glasgow Hosp ta s NSGH) o ect - Ada ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

RC AC XX SH 007

| Item | Submission | Common s | Act on By | D aw ng Numbe | D awing Ti le | Tot System ta sk: Date Requ est sen nnect n | Date Submi ted by ernes tsatt | Docum nt Rev s on | arrowd Date to be Subm t ed n Box d | Da e Subm t ed to Subm t ed n Box d | SWCE T ransmit al No | Date Requ ired on Box d (if Blank) | Date Rela ased on Box d | Box d Sta us | Date ele ase d revis ion | Civil Subcontr. Sub: Da e Requ ired on Box d | Da e Subm t ed to Cornes tone | Document Rev sion | arrowd Da e to be Subm t ed n Box d | Date Rela ased on Box d | SWCE T ransmit al No | Date Requ ired on Box d (if Blank) | Box d Sta us | Da e Re v ed fr om Consul ant | CIVDEV2LC | Ove rdue? | Da e Requ ired on Consul ant | Date Subm t ted by Consul ant | Document Re v sion | arrowd Da e to be Subm t ed n Box d | Date Rela ased on Box d | Box d Sta us | Date a s ued to Consul t nt | Ove rdue? | Date Requ ired on Con sult- nt | Da e Subm t ted by Cornes tone | Document Rev sion | arrowd Da e to be Subm t ed n Box d | Date Requ ired on Box d (if Blank) | Da e Subm t ed to Cornes tone | Box d Sta us | Da e Re v ed fr om Consul ant | Date a s ued to Consul ant | Ove rdue? | Da e Requ ired on Consul ant | Date Subm t ted by Consul ant | Document Rev sion | arrowd Da e to be Subm t ed n Box d | Date Requ ired on Box d (if Blank) | Da e Subm t ed to Cornes tone | Box d Sta us | Da e Re v ed fr om Consul ant | Date a s ued to Consul ant | Ove rdue? | Da e Requ ired on Consul ant | Date Subm t ted by Consul ant | Document Rev sion | arrowd Da e to be Subm t ed n Box d | Date Requ ired on Box d (if Blank) | Da e Subm t ed to Cornes tone | Box d Sta us | Da e Re v ed fr om Consul ant | Date a s ued to Consul ant | Ove rdue? | Da e Requ ired on Consul ant | Date Subm t ted by Consul ant | Document Rev sion | arrowd Da e to be Subm t ed n Box d | Date Requ ired on Box d (if Blank) | Da e Subm t ed to Cornes tone | Box d Sta us | Da e Re v ed fr om Consul ant | Date a s ued to Consul ant | Ove rdue? |
|---| (Mock-up)

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 | BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	1st Subm ss on: Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	N -SZ xx AS-4 0-4 0	O i e satono ce Am uances aio s										
			NA	NA-SZ xx AS-4 0- 00- 1	Ambu an e O ce										
			NA	N -SZ xx AS-4 0-4 1	Ice Room										
			NA	N -SZ xx AS-4 0-4 2	O i e and e t 1 s a 6 pe s n es a ea voun a y wo ke s)										
			NA	N -SZ xx AS-4 0-4 3	nte vew coun e l ng adv so y om 4 e on 2 oo ac ess										
			NA	NA-SZ xx AS-4 0- 03- 1	In e vew co se l ng ad i o y oom 4 pe son 2 oo a cess										
			NA	N -SZ xx AS-4 0-4 4	In e vew oom 4 p aces i cl di g 1 whe l hai pace) - HBN 00 03										
			NA	N -SZ xx AS-4 0-4 5	O ce 5 sta										
			NA	N -SZ xx AS-4 0-4 6	O i e and e epion 2 sta Wth ob e aton pan l										
			NA	N -SZ xx AS-4 0-40	O ce 2 s a Sa e ca h oi thach		17 06 2011		20 06/ 011			11 07 2011		B	
			NA	N -SZ xx AS-4 0-4 8	O ce eco ds and s o e 1 sta										
			NA	N -SZ xx AS-4 0-4 9	Man R co s sta a ea		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-4 0	Wo k ta ons - C in cal ho og aphy										
			NA	N -SZ xx AS-4 0-4 1	Gene al R ce pt So t ng & Scann ng		24 06 2011		27 06/ 011			18 07 2011			
			NA	N -SZ xx AS-4 0-4 2	Duty oom 6 po te s										
			NA	N -SZ xx AS-4 0-4 3	Ope a i g hea e w h u t a cean v nt aton ca opy (UCV) Ca dac Ca i tho acc Room la out n p		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	NA-SZ XX- S-40 -41 -01	Ope at ng heat e Neu o Su ge y Theat e										
			NA	N -SZ xx AS-4 0-4 4	K t hen - Cean p p a ea and di y a ea										
			NA	N -SZ xx AS-4 0-4 5	Beve age Bay										
			NA	NA-SZ xx AS-4 0- 15- 1	Beve age Bay										
			NA	NA-SZ xx AS-4 0- 15- 2	Beve age Bay		29 07 2011		01 08/ 011			22 08 2011		A	
			NA	N -SZ xx AS-4 0-4 6	Beve age sna k p e a a on bay										
			NA	N -SZ xx AS-4 0-4 8	S o e human m lk ba k nd e ds p e a a on										
			NA	N -SZ xx AS-4 0-4 9	Ac v tes o d i y l v ng k tc en										
			NA	N -SZ xx AS-4 0-4 0	ght ct v y a ea O cup tona the apy 10 pa i nts Re abl aton										
			NA	N -SZ xx AS-4 0-4 1	The a y Wet and D y		29 07 2011		01 08/ 011			22 08 2011		B	
			NA	N -SZ xx AS-4 0-4 2	H d o he apy p ol ha l		22 07 2011		25 07/ 011			15 08 2011		B	
			NA	N -SZ xx AS-4 0-4 3	Hyd o he apy a nd y u i ty oom										
			NA	N -SZ xx AS-4 0-4 6	S t ng and body v ewng om wth be e ge ay 8 pe son										
			NA	N -SZ xx AS-4 0-42	Spe ial o m i tess d/ is u bed pai nt		29 04 2011		02 05/ 011			23 05 2011		A	

D aw ng Numbe	2nd Submis ion: D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-4 0	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 161	2 /1 /2 11	08 11 2011	A	24 11 2011 BMCE-TRANSMI -00 854	
NA-SZ xx AS-4 0- 00- 1	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 161	2 /1 /2 11	08 11 2011	A	24 11 2011 BMCE-TRANSMI -00 854	
N -SZ xx AS-4 0-4 1	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-4 2	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	B	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-4 3	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
NA-SZ xx AS-4 0- 03- 1	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-4 4	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-4 5	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-4 6	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 39	
N -SZ xx AS-4 0-40	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-4 8	2/ 0/ 011	4/ 0/2 11	6	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 257	0 /1 /2 11	10 11 2011	B	24 11 2011 BMCE-TRANSMI -00 851	
N -SZ xx AS-4 0-4 9	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 257	0 /1 /2 11	10 11 2011	A	24 11 2011 BMCE-TRANSMI -00 851	
N -SZ xx AS-4 0-4 0	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 027	1 /1 /2 11	24 10 2011	A	1 /11 20 1 BMCE-TRANSMI -00 650	
N -SZ xx AS-4 0-4 1	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 257	0 /1 /2 11	10 11 2011	A	24 11 2011 BMCE-TRANSMI -00 851	
N -SZ xx AS-4 0-4 2	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-4 3	1/ 9/ 011	3/ 9/2 11	7	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
NA-SZ XX- S-40 -41 -01	1/ 8/ 011	06/ 9/ 011 23/ 9/ 011	1	4/ 9/2 11	06 09 2011 26 09 2011	BMCE-TRANSM T-0 4928 BMCE-TRANSM T-0 5956	9 2011 10 10	01 11 2011	B	BMCE-TRANSM T-007 01	
N -SZ xx AS-4 0-4 4	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 492	1 /1 /2 11	23 11 2011	A	01 12 2011 BMCE-TRANSMI -00 928	
N -SZ xx AS-4 0-4 5	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE TRANSM T 00601 0	2 /1 /2 11	07 11 2011	B	24 11 2011 BMCE-TRANSMI -00 855	
NA-SZ xx AS-4 0- 15- 1	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 154	2 /1 /2 11	07 11 2011	A	24 11 2011 BMCE-TRANSMI -00 853	
NA-SZ xx AS-4 0- 15- 2	2/ 1/ 011	4/ 1/2 11	4	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-4 6	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 368	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 846	
N -SZ xx AS-4 0-4 8	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	A	17 11 2011 BMCE-TRANSMI -00 774	
N -SZ xx AS-4 0-4 9	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-4 0	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	23 11 2011	B	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-4 1	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 044	
N -SZ xx AS-4 0-4 2	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-4 3	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-4 6	4/ 9/ 011	6/ 9/2 11	5	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 842	0 /1 /2 11	24 10 2011	A	16 02 2012 BMCE-TRANSMI -00 668	
N -SZ xx AS-4 0-42	7/ 9/ 011	9/ 9/2 11	7	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	19 01 2012 BMCE-TRANSMI -00 391	

D aw ng Numbe	inal Submis on: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-4 0	13 08 2012	05 10 2012	A	14 09 20 2	BMCE-TRANSM T-011489 09 10 12	0/ 0/2 12	15 11 2012	A	BMCE-TRANSM T-012362 19 11 2012	
NA-SZ xx AS-4 0- 00- 1	13 08 2012	05 10 2012	A	14 09 20 2	BMCE-TRANSM T-011489 09 10 12	0/ 0/2 12	15 11 2012	A	BMCE-TRANSM T-012362 19 11 2012	
N -SZ xx AS-4 0-4 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-4 2	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-4 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	B	BMCE-TRANSM T-011973 31 10 2012	
NA-SZ xx AS-4 0- 03- 1	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-4 4	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-4 5	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-4 6	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-40	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-4 8	31 08 20 2	09 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011487	30/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012460	
N -SZ xx AS-4 0-4 9	31 08 20 2	09 10 20 2	B	1 /0 /20 2	BMCE-TRANSM T-011487 09 10 2012	30/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012460 22 11 2012	
N -SZ xx AS-4 0-4 0	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009857 16 07 2012	6/ 8/2 12	14 09 2012	A	BMCE-TRANSM T-010934 14 09 2012	
N -SZ xx AS-4 0-4 1	31 08 20 2	09 10 20 2	B	1 /0 /20 2	BMCE-TRANSM T-011487	30/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012460	
N -SZ xx AS-4 0-4 2	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-4 3	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	
NA-SZ XX- S-40 -41 -01	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936	
N -SZ xx AS-4 0-4 4	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010159 03 08 2012	4/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011721 18 10 2012	
N -SZ xx AS-4 0-4 5	13 08 2012	05 10 2012	A	14 09 20 2	BMCE-TRANSM T-011523 10 10 2012	1/ 0/2 12	20 11 2012	A	BMCE-TRANSM T-012462 22 11 2012	
NA-SZ xx AS-4 0- 15- 1	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSMIT-009319 12 06 12	03/0 /20 2	23 07 2012	B	BMCE-TRANSMIT-010066 30 07 2012	
NA-SZ xx AS-4 0- 15- 2	08 06 2012	06 07 2012	B	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		B	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-4 6	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010162 06 08 12	7/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011746 19 10 2012	
N -SZ xx AS-4 0-4 8	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-4 9	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-4 0	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	B	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-4 1	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853 25 10 12	15/ 1/ 012	26 11 2012	A	BMCE-TRANSM T-012850 10 11 2012	
N -SZ xx AS-4 0-4 2	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	B	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-4 3	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-4 6	31 08 20 2	8/ 08 2012	A	1 /0 /20 2	BMCE-TRANSM T-011426 08 10 2012	29/ 0/ 012	23 10 2012	B	BMCE-TRANSM T-011842 24 10 2012	
N -SZ xx AS-4 0-42	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	

D aw ng Numbe	nal Sweep: Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-4 0		07/ 6/ 013	B		BMCE-TRANSM T-01 183 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 516 2 /0 /20 3	
NA-SZ xx AS-4 0- 00- 1										
N -SZ xx AS-4 0-4 1	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-4 2		07/ 6/ 013	B		BMCE-TRANSM T-01 189 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 556 0 /0 /20 3	
N -SZ xx AS-4 0-4 3		5/ 3/2 13	B		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
NA-SZ xx AS-4 0- 03- 1		07/ 6/ 013	B		BMCE-TRANSM T-01 189 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 556 0 /0 /20 3	
N -SZ xx AS-4 0-4 4		07/ 6/ 013	B		BMCE-TRANSM T-01 189 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 556 0 /0 /20 3	
N -SZ xx AS-4 0-4 5										
N -SZ xx AS-4 0-4 6		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-40		07/ 6/ 013	B		BMCE-TRANSM T-01 189 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 556 0 /0 /20 3	
N -SZ xx AS-4 0-4 8										
N -SZ xx AS-4 0-4 9		7/ 6/2 13	C		BMCE-TRANSM T-01 182 10 06 201	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 583 0 /0 /20 3	
N -SZ xx AS-4 0-4 0		5/ 2/2 13	B		BMCE-TRANSM T-01 179 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 399 2 /0 /20 3	
N -SZ xx AS-4 0-4 1		7/ 6/2 13	C		BMCE-TRANSM T-01 182	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 583	
N -SZ xx AS-4 0-4 2		07/ 6/ 013	B		BMCE-TRANSM T-01 189 1 /06 20 3	24 06 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 556 0 /0 /20 3	
N -SZ xx AS-4 0-4 3		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
NA-SZ XX- S-40 -41 -01		08/ 2/ 013	B		BMCE-TRANSM T-01 827	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368	
N -SZ xx AS-4 0-4 4		5/ 03/ 01	C		BMCE-TRANSM T-01 626 18 03 201	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 729 1 /0 /20 3	
N -SZ xx AS-4 0-4 5										
NA-SZ xx AS-4 0- 15- 1	18 12 2012	11/0 /20 3	B		BMCE-TRANSM T-0133 0 1 /01 2013	31 01 2013	5/02 2013	A	BMCE-TRANSM T-0138 4 12 02 2013	
NA-SZ xx AS-4 0- 15- 2										
N -SZ xx AS-4 0-4 6		15/ 3/ 013	C		BMCE-TRANSM T-01 634 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 708 1 /0 /20 3	
N -SZ xx AS-4 0-4 8		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-4 9		0/ 6/2 13	B		M - T M T- 94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	
N -SZ xx AS-4 0-4 0		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
N -SZ xx AS-4 0-4 1										
N -SZ xx AS-4 0-4 2										
N -SZ xx AS-4 0-4 3										
N -SZ xx AS-4 0-4 6	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 208 0 /01 20 3	29 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 976 1 /0 /20 3	
N -SZ xx AS-4 0-42	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	

D aw ng Numbe	nal Sweep: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	ina Sweep: Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove du ?
N -SZ xx AS-4 0-4 0																				
NA-SZ xx AS-4 0- 00- 1																				
N -SZ xx AS-4 0-4 1																				
N -SZ xx AS-4 0-4 2																				
N -SZ xx AS-4 0-4 3																				
NA-SZ xx AS-4 0- 03- 1																				
N -SZ xx AS-4 0-4 4																				
N -SZ xx AS-4 0-4 5																				
N -SZ xx AS-4 0-4 6																				
N -SZ xx AS-4 0-40																				
N -SZ xx AS-4 0-4 8																				
N -SZ xx AS-4 0-4 9																				
N -SZ xx AS-4 0-4 0																				
N -SZ xx AS-4 0-4 1																				
N -SZ xx AS-4 0-4 2																				
N -SZ xx AS-4 0-4 3																				
NA-SZ XX- S-40 -41 -01																				
N -SZ xx AS-4 0-4 4																				
N -SZ xx AS-4 0-4 5																				
NA-SZ xx AS-4 0- 15- 1																				
NA-SZ xx AS-4 0- 15- 2																				
N -SZ xx AS-4 0-4 6																				
N -SZ xx AS-4 0-4 8																				
N -SZ xx AS-4 0-4 9																				
N -SZ xx AS-4 0-4 0																				
N -SZ xx AS-4 0-4 1																				
N -SZ xx AS-4 0-4 2																				
N -SZ xx AS-4 0-4 3																				
N -SZ xx AS-4 0-4 6																				
N -SZ xx AS-4 0-42																				

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le
			NA	NA-SZ xx AS-4 0- 2 - 1	Det nton Room
			NA	N -SZ xx AS-4 0-4 9	Wo ks a i ns 2 s a
		ne c Room Type Rep aced by va ous s a ase d w ngs la i g o peci c epa ments i e NA-S -XX A -40 -25 -01	NA	N -SZ xx AS-4 0-4 0	Sta c mmunc ton base encos d 3 s a
			NA	N -SZ xx AS-4 0-4 1	S a communca i n ase 2 pac s HBN 00 03
			NA	N -SZ xx AS-4 0-4 2	Supp es base
			NA	N -SZ xx AS-4 0-4 3	Cean u l ty w h bood b nk
			NA	NA-SZ xx AS-4 0- 33- 1	Med c ne Manag me t Room
			NA	N -SZ xx AS-4 0-4 4	Med c ne s o /p epa a i n oom - HBN 0 -03
			NA	NA-SZ xx AS-4 0- 34- 2	Med c ne Manag me t Room
			NA	N -SZ xx AS-4 0-4 5	S a cha gi g oom in l di g ootch nge 0 la es oc e s coat al a ks No ooml yout
			NA	N -SZ xx AS-4 0-4 6	Sta c angng o m wth cu i le and ha dwash 10 l ces S imine oc e s shoe oc e s coat al
			NA	N -SZ xx AS-4 0-43	Sta c angng o m wth cu i le and ha dwash 20 l ces S imine oc e s shoe oc e s coat al
			NA	N -SZ xx AS-4 0-4 8	Sta c angng o m wth cu i le and ha dwash 30 l ces S imine oc e s shoe oc e s coat al
			NA	N -SZ xx AS-4 0-4 9	S a hang ng oom wth h ndwash 5 l ces 2 doo a cess oc e s
			NA	N -SZ xx AS-4 0-4 2	S a ch ng ng oom 0 la es
			NA	N -SZ xx AS-4 0-4 3	S a ch ng ng oom 0 la es
			NA	N -SZ xx AS-4 0-4 5	S a ch ng ng oom 0 la es S l mine ocke s coat al shoe ack
			NA	N -SZ xx AS-4 0-4 6	S a ch ng ng oom 0 la es S l mine ocke s coat al shoe ack
			NA	N -SZ xx AS-4 0-44	Sta c angng o m 60 la es S l mine oc e s coat al shoe ack
			NA	N -SZ xx AS-4 0-4 9	a i nt cha g ng ub c es 6 p ac s 1 c bi le ambu a t 1 cu i le whe lc ai acce s be 6 lo ke s
			NA	N -SZ xx AS-4 0-4 1	ema e WC Han wash A ea

1st Subm ss on

D aw ng Numbe	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
NA-SZ xx AS-4 0- 2 - 1		29 04 2011		02 05/ 011			23 05 2011		A	
N -SZ xx AS-4 0-4 9										
N -SZ xx AS-4 0-4 0										
N -SZ xx AS-4 0-4 1		22 04 2011		25 04/ 011			16 05 2011			
N -SZ xx AS-4 0-4 2										
N -SZ xx AS-4 0-4 3										
NA-SZ xx AS-4 0- 33- 1		01 07 2011		04 07/ 011			25 07 2011		B	
N -SZ xx AS-4 0-4 4										
NA-SZ xx AS-4 0- 34- 2										
N -SZ xx AS-4 0-4 5										
N -SZ xx AS-4 0-4 6										
N -SZ xx AS-4 0-43										
N -SZ xx AS-4 0-4 8										
N -SZ xx AS-4 0-4 9										
N -SZ xx AS-4 0-4 2										
N -SZ xx AS-4 0-4 3										
N -SZ xx AS-4 0-4 5										
N -SZ xx AS-4 0-4 6										
N -SZ xx AS-4 0-44										
N -SZ xx AS-4 0-4 9										
N -SZ xx AS-4 0-4 1										

2nd Submis ion

D aw ng Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
NA-SZ xx AS-4 0- 2 - 1	7/ 9/ 011	9/ 9/2 11	6	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-4 9	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-4 0							A END X K ni i l s gno n yst m				
N -SZ xx AS-4 0-4 1	1/ 8/ 011	5/ 9/2 11	7	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 6 / Re ubmi ed an 2012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
N -SZ xx AS-4 0-4 2	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-4 3	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	A	BMCE-TRANSM T-006 74	
NA-SZ xx AS-4 0- 33- 1	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	B	BMCE-TRANSM T-006 74	
N -SZ xx AS-4 0-4 4	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 368	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 846	
NA-SZ xx AS-4 0- 34- 2	8/ 9/ 011	0/ 9/2 11	2	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 029	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 840	
N -SZ xx AS-4 0-4 5	1/ 9/ 011	3/ 9/2 11	6	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-4 6	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
N -SZ xx AS-4 0-43	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
N -SZ xx AS-4 0-4 8	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-4 9	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 39	
N -SZ xx AS-4 0-4 2	4/ 9/ 011	6/ 9/2 11	6	8/ 9/2 11	20 09 2011	BMCE TRANSMIT 005 42 / R submi ted anb 2 12	0 /1 /2 11	14 02 2012	B	16 02 2012 BMCE-TRANSMI -00 668	
N -SZ xx AS-4 0-4 3	4/ 9/ 011	6/ 9/2 11	6	8/ 9/2 11	20 09 2011	BMCE TRANSMIT 005 42 / R submi ted a b2 12	0 /1 /2 11	14 02 2012	B	16 02 2012 BMCE-TRANSMI -00 668	
N -SZ xx AS-4 0-4 5	4/ 9/ 011	6/ 9/2 11	6	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 841	0 /1 /2 11	24 10 2011	A	24 11 11 BMCE-TRANSMI -00 841	
N -SZ xx AS-4 0-4 6	7/ 9/ 011	9/ 9/2 11	6	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-44	7/ 9/ 011	9/ 9/2 11	6	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-4 9	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-4 1	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	B	29 11 2011 BMCE-TRANSMI -00 843	

inal Submiss on

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
NA-SZ xx AS-4 0- 2 - 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-4 9	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-4 0										
N -SZ xx AS-4 0-4 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	B	BMCE-TRANSM T-010071 30 07 2012	
N -SZ xx AS-4 0-4 2	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-4 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	B	BMCE-TRANSM T-011792 23 10 2012	
NA-SZ xx AS-4 0- 33- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	B	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-4 4	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010162 06 08 12	7/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011746 19 10 2012	
NA-SZ xx AS-4 0- 34- 2	06 07 2012			20 07 20 2						
N -SZ xx AS-4 0-4 5	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-4 6	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	B	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-43	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-4 8	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	B	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-4 9	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-4 2	31 08 20 2	8/ 08 2012	A	1 /0 /20 2	BMCE-TRANSM T-011426 08 10 2012	29/ 0/ 012	23 10 2012	A	BMCE-TRANSM T-011842 24 10 2012	
N -SZ xx AS-4 0-4 3	31 08 20 2	8/ 08 2012	A	1 /0 /20 2	BMCE-TRANSM T-011426 08 10 2012	29/ 0/ 012	23 10 2012	A	BMCE-TRANSM T-011842 24 10 2012	
N -SZ xx AS-4 0-4 5	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSMIT-009319 12 06 12	03/0 /20 2	30 07 2012	A	BMCE-TRANSM T-010091 31 07 2012	
N -SZ xx AS-4 0-4 6	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-44	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-4 9	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-4 1	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	

nal Sweep

D aw ng Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
NA-SZ xx AS-4 0- 2 - 1	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	B	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-4 9		0/ 6/2 13	B		M - T M T- 94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	
N -SZ xx AS-4 0-4 0										
N -SZ xx AS-4 0-4 1	18 12 2012	7/ 2/ 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
N -SZ xx AS-4 0-4 2										
N -SZ xx AS-4 0-4 3		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
NA-SZ xx AS-4 0- 33- 1		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-4 4		15/ 3/ 013	B		BMCE-TRANSM T-01 634 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 708 1 /0 /20 3	
NA-SZ xx AS-4 0- 34- 2										
N -SZ xx AS-4 0-4 5										
N -SZ xx AS-4 0-4 6		5/ 2/2 13	B		BMCE-TRANSM T-01 170 2 /02 20 3	13 03 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 378 2 /0 /20 3	
N -SZ xx AS-4 0-43										
N -SZ xx AS-4 0-4 8		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-4 9		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
N -SZ xx AS-4 0-4 2	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 208 0 /01 20 3	29 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 976 1 /0 /20 3	
N -SZ xx AS-4 0-4 3	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 208 0 /01 20 3	29 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 976 1 /0 /20 3	
N -SZ xx AS-4 0-4 5										
N -SZ xx AS-4 0-4 6	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-44	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-4 9										
N -SZ xx AS-4 0-4 1		07/ 6/ 013	B		BMCE-TRANSM T-01 189 1 /06 20 3	24 06 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 556 0 /0 /20 3	

nal Sweep / ina Sweep

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?
NA-SZ xx AS-4 0- 2 - 1																				
N -SZ xx AS-4 0-4 9																				
N -SZ xx AS-4 0-4 0																				
N -SZ xx AS-4 0-4 1																				
N -SZ xx AS-4 0-4 2																				
N -SZ xx AS-4 0-4 3																				
NA-SZ xx AS-4 0- 33- 1																				
N -SZ xx AS-4 0-4 4																				
NA-SZ xx AS-4 0- 34- 2																				
N -SZ xx AS-4 0-4 5																				
N -SZ xx AS-4 0-4 6																				
N -SZ xx AS-4 0-43																				
N -SZ xx AS-4 0-4 8																				
N -SZ xx AS-4 0-4 9																				
N -SZ xx AS-4 0-4 2																				
N -SZ xx AS-4 0-4 3																				
N -SZ xx AS-4 0-4 5																				
N -SZ xx AS-4 0-4 6																				
N -SZ xx AS-4 0-44																				
N -SZ xx AS-4 0-4 9																				
N -SZ xx AS-4 0-4 1																				

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 | BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	1st Subm ss on: Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	N -SZ xx AS-4 0-4 2	Male WC Handwa h A ea										
			NA	N -SZ xx AS-4 0-4 4	em le WCs										
			NA	N -SZ xx AS-4 0-4 5	M le WCs										
			NA	N -SZ xx AS-4 0-4 6	Na py chan e oom ——— and nse and wa h s ng e s ded ta le a cess Ch d a u t whee chai cc										
			NA	N -SZ xx AS-4 0-45	Re t O ce w th Showe										
			NA	N -SZ xx AS-4 0-4 8	a ent c ang ng o m wth cu ices showe & wa h 10 paces										
			NA	N -SZ xx AS-4 0-4 9	Showe oom t o ey acc ss - HBN 0 -02										
			NA	N -SZ xx AS-4 0-4 0	B th WC and wash n- ui e w ee chai ac ess b e Domes ic ype w h nb akab e mi o		22 06 2011		25 06/ 011			16 07 2011		A	
			NA	NA-SZ xx AS-4 0- 60- 1	B th WC and wash n- ui e w ee chai ac ess b e Domes ic ype w h nb akab e mi o										
			NA	N -SZ xx AS-4 0-4 1	Ba h om sem -ambu an - HBN 0 -02		20 05 2011		23 05/ 011			13 06 2011			
			NA	N -SZ xx AS-4 0-4 2	B th oom w h id t emi ambu ant - HBN 00 02										
			NA	N -SZ xx AS-4 0-4 4	S o e Cle n exbe ndos opes		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-4 8	Sto e b lks ppies										
			NA	N -SZ xx AS-4 0-4 0	Rec pt on w th Goods n and Goods Out A ea		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-4 1	Sto e g ne l ha macy sup o t e i es u ch se and d st bu ion										
			NA	N -SZ xx AS-4 0-4 3	Sto e ssemb y and ac ing		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-4 4	C nt ol d d ugs s o e		10 06 2011		13 06/ 011			04 07 2011		B	
			NA	NA-SZ xx AS-4 0-4 9- 1	Sto e sa el te pha macy Su gcal p o edu e										
			NA	N -SZ xx AS-4 0-4 0	Sto e chem ca s Secu e Sto e? ?		22 04 2011		25 04/ 011			16 05 2011			
			NA	N -SZ xx AS-4 0-4 1	C ean Ut i y		29 04 2011		02 05/ 011			23 05 2011		A	
			NA	N -SZ xx AS-4 0-4 2	An e Ro m		22 06 2011		25 06/ 011			16 07 2011		C	
			NA	N -SZ xx AS-4 0-4 3	Cas ing		22 06 2011		25 06/ 011			16 07 2011		B	
			NA	N -SZ xx AS-4 0-4 5	S o e gene al nd nen										
			NA	N -SZ xx AS-4 0-4 6	Sto e u i u e equ pmen and d spos bes										
			NA	NA-SZ xx AS-4 0- 86- 1	S o e Bed C t										
			NA	NA-SZ xx AS-4 0- 86- 2	Sto e Domes c		22 04 2011		25 04/ 011			16 05 2011		B	
			NA	NA-SZ xx AS-4 0- 86- 3	T o eys o e 6 TU tole so i cuba o s										
			NA	NA-SZ xx AS-4 0- 86- 4	Sto e Be /Ma t ess										
			NA	N -SZ xx AS-4 0-48	S o e buk ud										
			NA	N -SZ xx AS-4 0-4 8	S o e exe c se equ pment ac v ty a ea		01 07 2011		04 07/ 011			25 07 2011		B	

D aw ng Numbe	2nd Subm ss on: D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-4 2	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	29 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-4 4	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	29 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-4 5	5/ 0/ 011	7/ 0/2 11	4	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	29 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-4 6	1/ 8/ 011	5/ 9/2 11	4	4/ 9/2 11	08 09 2011	BMCE-TRANSMI -00 974	2 /0 /2 11	30 11 2011	A	06 12 2011 BMCE-TRANSMI -00 989	
N -SZ xx AS-4 0-45	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-4 8	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
N -SZ xx AS-4 0-4 9	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	B	29 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-4 0	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 484	1 /1 /2 11	30 11 2011	A\	BMCE-TRANSM T-007 07	
NA-SZ xx AS-4 0- 60- 1	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 368	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 846	
N -SZ xx AS-4 0-4 1	4/ 9/ 011	6/ 9/2 11	5	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 839	0 /1 /2 11	24 10 2011	A	24 11 2011 BMCE-TRANSMI -00 856	
N -SZ xx AS-4 0-4 2	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	28 10 2011	BMCE-TRANSMI -00 462	1 /1 /2 11	21 11 2011	A	08 12 2011 BMCE-TRANSMI -00 059	
N -SZ xx AS-4 0-4 4	1/ 9/ 011	3/ 9/2 11	8	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-4 8	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-4 0	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 246	0 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 68	
N -SZ xx AS-4 0-4 1	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 029	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 840	
N -SZ xx AS-4 0-4 3	2/ 0/ 011	4/ 0/2 11	6	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 261	0 /1 /2 11	21 11 2011	A	29 11 2011 BMCE-TRANSMI -00 912	
N -SZ xx AS-4 0-4 4	8/ 9/ 011	0/ 9/2 11	6	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 029	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 840	
NA-SZ xx AS-4 0-4 9- 1	8/ 9/ 011	0/ 9/2 11	4	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 029	1 /1 /2 11	01 11 2011	C	24 11 2011 BMCE-TRANSMI -00 840	
N -SZ xx AS-4 0-4 0	1/ 8/ 011	5/ 9/2 11	7	4/ 9/2 11	08 09 2011	BMCE-TRANSMI -00 974	2 /0 /2 11	04 10 2011	A	2 /01 20 2 BMCE-TRANSMI -00 421	
N -SZ xx AS-4 0-4 1	7/ 9/ 011	9/ 9/2 11	7	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-4 2	6/ 0/ 011	8/ 0/2 11	9	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 484	1 /1 /2 11	30 11 2011	B	27 02 2012 BMCE-TRANSMI -00 809	
N -SZ xx AS-4 0-4 3	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-4 5	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	A	29 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-4 6	1/ 8/ 011	6/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
NA-SZ xx AS-4 0- 86- 1	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 363	0 /1 /2 11	30 11 2011	A	06 12 2011 BMCE-TRANSMI -00 989	
NA-SZ xx AS-4 0- 86- 2	1/ 8/ 011	5/ 9/2 11	5	4/ 9/2 11	08 09 2011	BMCE-TRANSMI -00 974	2 /0 /2 11	04 10 2011	A	1 /0 /2 12 BMCE-TRANSMIT 007 90	
NA-SZ xx AS-4 0- 86- 3		4/ 8/2 11	5	8/ 8/2 11	22 02 2012	BMCE-TRANSMI -00 747	0 /0 /2 12	-	-	-	
NA-SZ xx AS-4 0- 86- 4	1/ 8/ 011	5/ 9/2 11	6	4/ 9/2 11	08 09 2011	BMCE-TRANSMI -00 974	2 /0 /2 11	04 10 2011	A	BMCE-TRANSM T-007 34	
N -SZ xx AS-4 0-48	1/ 8/ 011	5/ 9/2 11	5	4/ 9/2 11	08 09 2011	BMCE-TRANSMI -00 974	2 /0 /2 11	30 11 2011	A	BMCE-TRANSM T-006 89	
N -SZ xx AS-4 0-4 8	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	

D aw ng Numbe	inal Submiss on: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-4 2	31 08 20 2	05 10 20 2	A	1 /09 20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-4 4	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-001 427 08 10 2012	29/ 0/ 012	20 12 2012	A	BMCE-TRANSM T-013293 14 01 2013	
N -SZ xx AS-4 0-4 5	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-001 427 08 10 2012	29/ 0/ 012	20 12 2012	A	BMCE-TRANSM T-013293 14 01 2013	
N -SZ xx AS-4 0-4 6	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	B	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-45	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-4 8	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-4 9	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-4 0	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-001 030 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012085 05 11 2012	
NA-SZ xx AS-4 0- 60- 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010162 06 08 12	7/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011746 19 10 2012	
N -SZ xx AS-4 0-4 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010156 03 08 2012	4/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011741 19 10 2012	
N -SZ xx AS-4 0-4 2	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009824 13 07 12	7/ 7/2 12		A	BMCE-TRANSM T-011 57- 11 10 2012	
N -SZ xx AS-4 0-4 4	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-4 8	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-4 0	13 04 2012	23 07 2012	A	27 04 20 2	BMCE-TRANSM T-009962 23 07 2012	3/ 8/2 12		A	BMCE-TRANSM T-011021 19 09 2012	
N -SZ xx AS-4 0-4 1	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSMIT 011488 09 10 2012	0/ 0/2 12	22 11 2012	B	BMCE-TRANSM T-012556 27 11 2012	
N -SZ xx AS-4 0-4 3	22 06 2012	06 07 2012	A	06 07 2012	BMCE-TRANSMIT-009489 16 07 2012	06/0 /20 2	11 10 2012	A	BMCE-TRANSM T-001 670 17 10 2012	
N -SZ xx AS-4 0-4 4	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSMIT 011488 09 10 2012	0/ 0/2 12	22 11 2012	A	BMCE-TRANSM T-012556 27 11 2012	
NA-SZ xx AS-4 0-4 9- 1	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	C	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-4 0	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011880 25 10 2012	15/ 1/ 012	21 12 2012	A	BMCE-TRANSM T-013299 15 01 2013	
N -SZ xx AS-4 0-4 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-4 2	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-001 030 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012085 05 11 2012	
N -SZ xx AS-4 0-4 3	31 08 20 2	05 10 20 2	B	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	B	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-4 5	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-001 427 08 10 2012	29/ 0/ 012	20 12 2012	A	BMCE-TRANSM T-013293 14 01 2013	
N -SZ xx AS-4 0-4 6	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012	
NA-SZ xx AS-4 0- 86- 1	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	B	BMCE-TRANSM T-012856 10 12 2012	
NA-SZ xx AS-4 0- 86- 2	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011880 25 10 2012	15/ 1/ 012	21 12 2012	A	BMCE-TRANSM T-013299 15 01 2013	
NA-SZ xx AS-4 0- 86- 3	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009814 13 07 12	3/ 7/2 12		B	BMCE-TRANSM T-010949 17 09 2012	
NA-SZ xx AS-4 0- 86- 4	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011880 25 10 2012	15/ 1/ 012	21 12 2012	A	BMCE-TRANSM T-013299 15 01 2013	
N -SZ xx AS-4 0-48	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	A	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-4 8	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	

D aw ng Numbe	nal Sweep: Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-4 2		07/ 6/ 013	B		BMCE-TRANSM T-01 189 1 /06 20 3	24 06 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 556 0 /0 /20 3	
N -SZ xx AS-4 0-4 4		13/ 6/ 013	B		BMCE-TRANSM T-01 335 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 757 1 /0 /20 3	
N -SZ xx AS-4 0-4 5		13/ 6/ 013	B		BMCE-TRANSM T-01 335 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 757 1 /0 /20 3	
N -SZ xx AS-4 0-4 6		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
N -SZ xx AS-4 0-45	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-4 8										
N -SZ xx AS-4 0-4 9		07/ 6/ 013	B		BMCE-TRANSM T-01 189 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 556 0 /0 /20 3	
N -SZ xx AS-4 0-4 0										
NA-SZ xx AS-4 0- 60- 1		15/ 3/ 013	B		BMCE-TRANSM T-01 634 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 708 1 /0 /20 3	
N -SZ xx AS-4 0-4 1		15 03 201	B		BMCE-TRANSM T-014628 1 /03 20 3	01 04 2013	15 05 201	B	BMCE-TRANSM T-01 726 1 /0 /20 3	
N -SZ xx AS-4 0-4 2										
N -SZ xx AS-4 0-4 4		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-4 8										
N -SZ xx AS-4 0-4 0		5/ 2/2 13	B		BMCE-TRANSM T-01 174 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 302 2 /0 /20 3	
N -SZ xx AS-4 0-4 1		10 06 201	B		BMCE-TRANSM T-01 195 1 /06 20 3	24 06 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 513 2 /0 /20 3	
N -SZ xx AS-4 0-4 3										
N -SZ xx AS-4 0-4 4		10 06 201	B		BMCE-TRANSM T-01 195 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 513 2 /0 /20 3	
NA-SZ xx AS-4 0-4 9- 1		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-4 0										
N -SZ xx AS-4 0-4 1										
N -SZ xx AS-4 0-4 2										
N -SZ xx AS-4 0-4 3		0/ 6/2 13	C		M - T M T- 94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	
N -SZ xx AS-4 0-4 5										
N -SZ xx AS-4 0-4 6										
NA-SZ xx AS-4 0- 86- 1		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
NA-SZ xx AS-4 0- 86- 2										
NA-SZ xx AS-4 0- 86- 3		5/ 2/2 13	B		BMCE-TRANSM T-01 172 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 299 2 /0 /20 3	
NA-SZ xx AS-4 0- 86- 4										
N -SZ xx AS-4 0-48										
N -SZ xx AS-4 0-4 8		5/ 2/2 13	B		BMCE-TRANSM T-01 170 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 378 2 /0 /20 3	

nal Sweep: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?

ina Sweep: Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove du ?

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 BC AC XX SH 001

1st Subm ss on

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	N -SZ xx AS-4 0-4 9	Sto e exe cse equpment t e py t eam nt cu ices		01 07 2011		04 07/ 011			25 07 2011		A	
			NA	N -SZ xx AS-4 0-4 1	A uls Dev ces b a y		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-4 2	eds Dev ces b a y		24 06 2011		27 06/ 011			18 07 2011		C	
			NA	N -SZ xx AS-4 0-4 3	Sto e mao ncde t equ pment										
			NA	NA-SZ xx AS-4 0- 93- 1	Cinca wo k oom w h pe pa ea wo ks a i ns and so ge										
			NA	N -SZ xx AS-4 0-4 4	S o e s l nt cu t h										
			NA	NA-SZ xx AS-4 0- 94- 1	Sto e pl nt c u ch										
			NA	N -SZ xx AS-4 0-4 5	S o e equ pmen and supp es										
			NA	N -SZ xx AS-4 0-4 9	S o e c ncal e ui m nt										
			NA	N -SZ xx AS-4 0-5 2	S o e sa io e y a d d cument										
			NA	N -SZ xx AS-4 0-5 3	S o e pas e eq ipment		15 07 2011		18 07/ 011			08 08 2011		A	
			NA	N -SZ xx AS-4 0-5 4	Sto e mb l nce equ pment										
			NA	NA-SZ xx AS-4 0- 04- 1	o ec i e C oh ng S o e										
			NA	N -SZ xx AS-4 0-5 5	Sto e g ne l and sa i ne y										
			NA	N -SZ xx AS-4 0-5 8	T e tment oom ysohe py 1 pa ent		01 07 2011		04 07/ 011			25 07 2011		B	
			NA	N -SZ xx AS-4 0-5 9	T ea ment oom Spe ch the apy 1 paie t		29 07 2011		01 08/ 011			22 08 2011		B	
			NA	N -SZ xx AS-4 0-5 0	T eame t om O ht almo ogy ase										
			NA	N -SZ xx AS-4 0-5 1	T eame t om U od namic		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	N -SZ xx AS-4 0-5 2	T e tment oom En osc py		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	NA-SZ xx AS-4 0- 12- 1	T atment o m E dos opy (wth C A m)		08 07 2011		11 07/ 011			01 08 2011		C	
			NA	N -SZ xx AS-4 0-5 3	T ea ment ubc es h sot e a y 10 pa ens										
			NA	N -SZ xx AS-4 0-5 4	epa a i n nd pint t ng o m 1 p tent		01 07 2011		04 07/ 011			25 07 2011		B	
			NA	N -SZ xx AS-4 0-5 5	Resu ci a i n oom 4 pac s		20 05 2011		23 05/ 011			13 06 2011		C	
			NA	N -SZ xx AS-4 0-5 6	Resu ci a i n oom 6 pac s		29 04 2011		02 05/ 011			23 05 2011		B	
			NA	N -SZ xx AS-4 0-51	An es he ic Room		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	NA-SZ xx AS-4 0- 1 - 1	Mao t e tmen /mno u ge y om Wi h susc a ion t o ey										
			NA	N -SZ xx AS-4 0-5 8	T e tment oom A&E ead and ne k		29 04 2011		02 05/ 011			23 05 2011		A	
			NA	NA-SZ xx AS-4 0- 18- 1	T ea ment oom A&E Head & N ck										
			NA	N -SZ xx AS-4 0-5 9	T ea m nt oom A&E gy aeco o y/ en tou na y o posc py		29 04 2011		02 05/ 011			23 05 2011		A	
			NA	N -SZ xx AS-4 0-5 1	la te oom - HBN 0-03		20 05 2011		23 05/ 011			13 06 2011		C	

2nd Submis ion

D aw ng Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-4 9	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
N -SZ xx AS-4 0-4 1	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 246	0 /1 /2 11	-	A	21 12 2011 BMCE-TRANSMI -00 168	
N -SZ xx AS-4 0-4 2	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 246	0 /1 /2 11	-	A	21 12 2011 BMCE-TRANSMI -00 168	
N -SZ xx AS-4 0-4 3	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
NA-SZ xx AS-4 0- 93- 1			5	-	22 02 2012	BMCE-TRANSMI -00 747	0 /0 /2 12	-	-	-	
N -SZ xx AS-4 0-4 4	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
NA-SZ xx AS-4 0- 94- 1	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-4 5	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-4 9	1/ 8/ 011	5/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	17 02 2012 BMCE-TRANSMI -00 678	
N -SZ xx AS-4 0-5 2	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-5 3	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	-	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-5 4	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
NA-SZ xx AS-4 0- 04- 1			5	-	22 02 2012	BMCE-TRANSMI -00 747	0 /0 /2 12	-	-	-	
N -SZ xx AS-4 0-5 5	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 977	1 /1 /2 11	01 11 2011	A	30 11 2011 BMCE-TRANSMI -00 919	
N -SZ xx AS-4 0-5 8	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
N -SZ xx AS-4 0-5 9	2/ 1/ 011	4/ 1/2 11	7	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 044	
N -SZ xx AS-4 0-5 0	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-5 1	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-5 2	9/ 0/ 011	1/ 0/2 11	8	3/ 0/2 11	28 10 2011	BMCE-TRANSMI -00 462	1 /1 /2 11	21 11 2011	A	08 12 2011 BMCE-TRANSMI -00 059	
NA-SZ xx AS-4 0- 12- 1	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	28 10 2011	BMCE-TRANSMI -00 462	1 /1 /2 11	21 11 2011	B	08 12 2011 BMCE-TRANSMI -00 059	
N -SZ xx AS-4 0-5 3	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
N -SZ xx AS-4 0-5 4	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
N -SZ xx AS-4 0-5 5			8	-	20 09 2011	BMCE-TRANSMI -00 844	-	-	B	16 02 2012 BMCE-TRANSMI -00 668	
N -SZ xx AS-4 0-5 6	7/ 9/ 011	9/ 9/2 11	7	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-51	1/ 9/ 011	3/ 9/2 11	7	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
NA-SZ xx AS-4 0- 1 - 1	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 021	1 /1 /2 11	01 11 2011	B	29 11 2011 BMCE-TRANSMI -00 913	
N -SZ xx AS-4 0-5 8	7/ 9/ 011	9/ 9/2 11	8	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
NA-SZ xx AS-4 0- 18- 1	7/ 9/ 011	9/ 9/2 11	4	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-5 9	7/ 9/ 011	9/ 9/2 11	8	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-5 1	4/ 9/ 011	6/ 9/2 11	8	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 842	0 /1 /2 11	06 10 2011	B	19 01 2012 BMCE-TRANSMI -00 391	

inal Submiss on

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-4 9	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-4 1	13 04 2012	23 07 2012	A	27 04 20 2	BMCE-TRANSM T-009962 23 07 2012	3/ 8/2 12		B	BMCE-TRANSM T-011021 19 09 2012	
N -SZ xx AS-4 0-4 2	13 04 2012	23 07 2012	A	27 04 20 2	BMCE-TRANSM T-009962 23 07 2012	3/ 8/2 12		B	BMCE-TRANSM T-011021 19 09 2012	
N -SZ xx AS-4 0-4 3	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
NA-SZ xx AS-4 0- 93- 1	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009814 13 07 12	3/ 7/2 12		B	BMCE-TRANSM T-010949 17 09 2012	
N -SZ xx AS-4 0-4 4	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	B	BMCE-TRANSM T-011627 15 10 2012	
NA-SZ xx AS-4 0- 94- 1	31 08 2012	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-4 5	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-4 9	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012	
N -SZ xx AS-4 0-5 2	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-5 3	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-5 4	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
NA-SZ xx AS-4 0- 04- 1	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009814 13 07 12	3/ 7/2 12		A	BMCE-TRANSM T-010949 17 09 2012	
N -SZ xx AS-4 0-5 5	08 06 20 2	14 09 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011027 19 09 2012	10/ 0/ 012	30 11 2012	A	BMCE-TRANSM T-012083 05 11 2012	
N -SZ xx AS-4 0-5 8	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-5 9	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853 25 10 12	15/ 1/ 012	26 11 2012	A	BMCE-TRANSM T-012850 10 11 2012	
N -SZ xx AS-4 0-5 0	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-5 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-5 2	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009824 13 07 12	7/ 7/2 12		A	BMCE-TRANSM T-011 57- 11 10 2012	
NA-SZ xx AS-4 0- 12- 1	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009824 13 07 12	7/ 7/2 12		B	BMCE-TRANSM T-011 57- 11 10 2012	
N -SZ xx AS-4 0-5 3	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-5 4	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSMIT 009852 16 07 2012	6/ 2/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-5 5	13 08 2012	25 10 2012	A	14 09 20 2	BMCE-TRANSM T-011875 25 10 2012	5/ 1/2 12	30 10 2012	B	BMCE-TRANSM T-012082 05 11 2012	
N -SZ xx AS-4 0-5 6	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-51	08 06 2012	06 07 2012	A	22 06 2012	BMCE-TRANSMIT-009743 09 07 12	30/0 /20 2	17 08 2012	B	BMCE-TRANSM T-010566 29 08 2012	
NA-SZ xx AS-4 0- 1 - 1	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009242 25 06 12	6/ 7/2 12		A	BMCE-TRANSM T-0102 9 8/ 8/12	
N -SZ xx AS-4 0-5 8	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
NA-SZ xx AS-4 0- 18- 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-5 9	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-5 1	13 08 2012	25 10 2012	A	14 09 20 2	BMCE-TRANSM T-011875 25 10 2012	5/ 1/2 12	30 10 2012	A	BMCE-TRANSM T-012082 05 11 2012	

nal Sweep

D aw ng Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-4 9										
N -SZ xx AS-4 0-4 1		5/ 2/2 13	B		BMCE-TRANSM T-01 174 2 /02 20 3	13 03 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 302 2 /0 /20 3	
N -SZ xx AS-4 0-4 2		5/ 2/2 13	B		BMCE-TRANSM T-01 174 2 /0 /20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 302 2 /0 /20 3	
N -SZ xx AS-4 0-4 3	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
NA-SZ xx AS-4 0- 93- 1		5/ 2/2 13	B		BMCE-TRANSM T-01 172 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 299 2 /0 /20 3	
N -SZ xx AS-4 0-4 4		5/ 2/2 13	B		BMCE-TRANSM T-01 170 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 378 2 /0 /20 3	
NA-SZ xx AS-4 0- 94- 1										
N -SZ xx AS-4 0-4 5	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-4 9										
N -SZ xx AS-4 0-5 2										
N -SZ xx AS-4 0-5 3										
N -SZ xx AS-4 0-5 4	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
NA-SZ xx AS-4 0- 04- 1										
N -SZ xx AS-4 0-5 5										
N -SZ xx AS-4 0-5 8										
N -SZ xx AS-4 0-5 9										
N -SZ xx AS-4 0-5 0		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-5 1		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-5 2		25 02 201 B	B		BMCE-TRANSM T-01 176 2 /01 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 372 2 /0 /20 3	
NA-SZ xx AS-4 0- 12- 1		25 02 201 B	B		BMCE-TRANSM T-01 176 2 /0 /20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 372 2 /0 /20 3	
N -SZ xx AS-4 0-5 3		5/ 2/2 13	B		BMCE-TRANSM T-01 170 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 378 2 /0 /20 3	
N -SZ xx AS-4 0-5 4		5/ 2/2 13	B		BMCE-TRANSM T-01 170 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 378 2 /0 /20 3	
N -SZ xx AS-4 0-5 5	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 208 0 /0 /20 3	29 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 976 1 /0 /20 3	
N -SZ xx AS-4 0-5 6	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	B	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-51		08/0 /20 3	B		BMCE-TRANSM T-0138 8 1 /02 2013	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 347 0 /0 /20 3	
NA-SZ xx AS-4 0- 1 - 1		0/ 3/2 13	B		BMCE-TRANSM T-01 758 2 /03 20 3	04 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 396 2 /0 /20 3	
N -SZ xx AS-4 0-5 8	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
NA-SZ xx AS-4 0- 18- 1	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-5 9	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-5 1	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 208 0 /01 20 3	29 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 976 1 /0 /20 3	

nal Sweep

Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?

ina Sweep

Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?

RDD MASTER SCHEDU E - NHS G eate Glasgow & C yde / New South Glasgow Hosp ta s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

5 BC AC XX SH 001

1st Subm ss on

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	NA-SZ xx AS-4 0- 21- 1	ase om 5 ays		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	NA-SZ xx AS-4 0- 21- 2	Ca t ng Rec i ca i n		22 07 2011		25 07/ 011			15 08 2011		B	
			NA	N -SZ xx AS-4 0-5 2	G m exe csea a										
			NA	N -SZ xx AS-4 0-5 3	Obse va on and e o ing oom ch d asse sment a d he apy As essment oom										
			NA	N -SZ xx AS-4 0-5 4	abo a o y ca he e bi la e R om ayo t in pepa a ion		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-5 5	C em the apy t atme t o m 1 p tent		22 07 2011		25 07/ 011			15 08 2011		B	
		B -NA to ev se & e is ue	NA	N -SZ xx AS-4 0-5 6	Rad o he apy t ea ment oom un ea ed ad oa t ve sou ce lo ine b d o m and obb) No om ayo t		22 07 2011		25 07/ 011			15 08 2011		C	
			NA	N -SZ xx AS-4 0-52	Di ty u l y se v ng mate n y he t e		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-5 8	Di ty u l y se v ng 2 th at es		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-5 9	U lt /au d y oom										
			NA	N -SZ xx AS-4 0-5 0	Di ass m ly Cean & est		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-5 1	T o ey Wa h		24 06 2011		27 06/ 011			18 07 2011			
			NA	N -SZ xx AS-4 0-5 2	Ma e as T nse		24 06 2011		27 06/ 011			18 07 2011			
			NA	N -SZ xx AS-4 0-5 3	T ol y Hod		24 06 2011		27 06/ 011			18 07 2011			
			NA	N -SZ xx AS-4 0-5 4	abo a o y wo ks op Qua ty c nt ol Su po t se v ces										
			NA	N -SZ xx AS-4 0-5 5	4 Day T ley sp ces		10 06 2011		13 06/ 011			04 07 2011		C	
			NA	N -SZ xx AS-4 0-5 8	C to copy		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	N -SZ xx AS-4 0-5 0	AD K tc en										
			NA	NA-SZ xx AS-4 0- 40- 1	AD K tc en										
			NA	N -SZ xx AS-4 0-5 1	Au oma ed di pensa y A ea										
			NA	N -SZ xx AS-4 0-5 4	Snoo el m										
			NA	N -SZ xx AS-4 0-5 5	ep Room MOHS ep		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-55	Ma o t ea men /mno su ge y om Wi h e usc at on to ey		22 04 2011		25 04/ 011			16 05 2011		B	
			NA	NA-SZ xx AS-4 0- 5 - 1	M no ocedu es		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	N -SZ xx AS-4 0-5 8	T ea ment Cu ice Days s 1 atent w h ed		08 07 2011		11 07/ 011			01 08 2011		B	
			NA	N -SZ xx AS-4 0-5 9	3 Day T ley sa ces R nal T ea ment		08 07 2011		11 07/ 011			01 08 2011		B	
			NA	NA-SZ xx AS-4 0- 60- 1	Si ge Bay so a on C t al Ca e		22 04 2011		25 04/ 011			16 05 2011		B	
			NA	NA-SZ xx AS-4 0- 60- 2	Si ge Bay so a on C t al Ca e		01 07 2011		04 07/ 011			25 07 2011		A	
			NA	N -SZ xx AS-4 0-5 1	Gown o by		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	NA-SZ xx AS-4 0- 61- 1	bby										

2nd Submis ion

D aw ng Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
NA-SZ xx AS-4 0- 21- 1	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	B	BMCE-TRANSM T-007 39	
NA-SZ xx AS-4 0- 21- 2	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-5 2	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-5 3	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-5 4	1/ 9/ 011	3/ 9/2 11	8	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-5 5	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 484	1 /1 /2 11	30 11 2011	A	BMCE-TRANSM T-007 07	
N -SZ xx AS-4 0-5 6	6/ 0/ 011	8/ 0/2 11	8	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 484	1 /1 /2 11	30 11 2011	B	BMCE-TRANSM T-007 27	
N -SZ xx AS-4 0-52	1/ 9/ 011	3/ 9/2 11	7	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-5 8	1/ 9/ 011	3/ 9/2 11	7	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-5 9			5	-	22 02 2012	BMCE-TRANSMI -00 747	0 /0 /2 12	-	-	-	
N -SZ xx AS-4 0-5 0	2/ 0/ 011	4/ 0/2 11	6	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 261	0 /1 /2 11	21 11 2011	A	29 11 2011 BMCE-TRANSMI -00 912	
N -SZ xx AS-4 0-5 1	2/ 0/ 011	4/ 0/2 11	5	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 261	0 /1 /2 11	21 11 2011	A	29 11 2011 BMCE-TRANSMI -00 912	
N -SZ xx AS-4 0-5 2	2/ 0/ 011	4/ 0/2 11	6	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 261	0 /1 /2 11	21 11 2011	A	29 11 2011 BMCE-TRANSMI -00 912	
N -SZ xx AS-4 0-5 3	2/ 0/ 011	4/ 0/2 11	5	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 261	0 /1 /2 11	21 11 2011	A	29 11 2011 BMCE-TRANSMI -00 912	
N -SZ xx AS-4 0-5 4	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 366	0 /1 /2 11	21 11 2011	A	BMCE-TRANSM T-007 69	
N -SZ xx AS-4 0-5 5	8/ 9/ 011	0/ 9/2 11	8	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 021	1 /1 /2 11	01 11 2011	A	29 11 2011 BMCE-TRANSMI -00 913	
N -SZ xx AS-4 0-5 8	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-5 0	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /1 /2 11 BMCE-TRANSMIT 006 63	
NA-SZ xx AS-4 0- 40- 1	2/ 1/ 011	4/ 1/2 11	3	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-5 1	8/ 9/ 011	0/ 9/2 11	3	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 029	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 840	
N -SZ xx AS-4 0-5 4	2/ 1/ 011	4/ 1/2 11	4	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 044	
N -SZ xx AS-4 0-5 5	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 249	0 /1 /2 11	23 11 2011	A	06 12 2011 BMCE-TRANSMI -00 994	
N -SZ xx AS-4 0-55	1/ 8/ 011	5/ 9/2 11	8	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 927	2 /0 /2 11	06 10 2011	B	29 11 2011 BMCE-TRANSMI -00 911	
NA-SZ xx AS-4 0- 5 - 1	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-5 8	9/ 0/ 011		6	3/ 0/2 11	24 06 2011	BMCE-TRANSMI -00 781	-	-	B	15 07 2011 BMCE-TRANSMI -00 083	
N -SZ xx AS-4 0-5 9	9/ 0/ 011	1/ 0/2 11	8	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 358	0 /1 /2 11	30 11 2011	B	11 01 2012 BMCE-TRANSMI -00 305	
NA-SZ xx AS-4 0- 60- 1	1/ 8/ 011	5/ 9/2 11	7	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	17 02 2012 BMCE-TRANSMI -00 678	
NA-SZ xx AS-4 0- 60- 2	9/ 0/ 011	1/ 0/2 11	7	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	B	BMCE-TRANSM T-006 74	
N -SZ xx AS-4 0-5 1	2/ 0/ 011	4/ 0/2 11	6	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 261	0 /1 /2 11	21 11 2011	A	29 11 2011 BMCE-TRANSMI -00 912	
NA-SZ xx AS-4 0- 61- 1	7/ 9/ 011	9/ 9/2 11	3	1/ 9/2 11	12 09 2011	BMCE-TRANSMI -00 006	2 /0 /2 11	21 11 2011	A	16 02 2012 BMCE-TRANSMI -00 666	

inal Submiss on

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
NA-SZ xx AS-4 0- 21- 1	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	B	BMCE-TRANSM T-012081 05 11 2012	
NA-SZ xx AS-4 0- 21- 2	31 08 20 2	05 10 20 2	B	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-5 2	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-5 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011973 31 10 2012	
N -SZ xx AS-4 0-5 4	08 06 2012	06 07 2012	A	22 06 2012	BMCE-TRANSMIT-009743 09 07 12	30/0 /20 2	17 08 2012	A	BMCE-TRANSM T-010566 29 08 2012	
N -SZ xx AS-4 0-5 5	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-001 030 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012085 05 11 2012	
N -SZ xx AS-4 0-5 6	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-001 030 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012085 05 11 2012	
N -SZ xx AS-4 0-52	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	C	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-5 8	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-5 9	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009814 13 07 12	3/ 8/2 12		A	BMCE-TRANSM T-010949 17 09 2012	
N -SZ xx AS-4 0-5 0	22 06 2012	06 07 2012	A	06 07 2012	BMCE-TRANSMIT-009489 16 07 2012	06/0 /20 2	11 10 2012	A	BMCE-TRANSM T-001 670 17 10 2012	
N -SZ xx AS-4 0-5 1	22 06 2012	06 07 2012	A	06 07 2012	BMCE-TRANSMIT-009489 16 07 2012	06/0 /20 2	11 10 2012	A	BMCE-TRANSM T-001 670 17 10 2012	
N -SZ xx AS-4 0-5 2	22 06 2012	06 07 2012	A	06 07 2012	BMCE-TRANSMIT-009489 16 07 2012	06/0 /20 2	11 10 2012	A	BMCE-TRANSM T-001 670 17 10 2012	
N -SZ xx AS-4 0-5 3	22 06 2012	06 07 2012	A	06 07 2012	BMCE-TRANSMIT-009489 16 07 2012	06/0 /20 2	11 10 2012	A	BMCE-TRANSM T-001 670 17 10 2012	
N -SZ xx AS-4 0-5 4	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010167 06 08 12	7/ 8/2 12	29 10 2012	B	BMCE-TRANSM T-011962 31 10 2012	
N -SZ xx AS-4 0-5 5	25 05 2012	22 06 2012	B	08 06 20 2	BMCE-TRANSM T-009242 25 06 12	6/ 7/2 12		B	BMCE-TRANSM T-0102 9 8/ 8/12	
N -SZ xx AS-4 0-5 8	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-5 0	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT 010061 30 07 2012	
NA-SZ xx AS-4 0- 40- 1	20 07 2012	17 08 202	A	03 08 20 2	BMCE-TRANSM T-010439 21 08 2012	1/ 9/2 12	25 10 2012	A	BMCE-TRANSM T-012044 02 11 2012	
N -SZ xx AS-4 0-5 1	13 08 2012	09 10 2012	A	14 09 20 2	BMCE-TRANSMIT 011488 09 10 2012	0/ 0/2 12	22 11 2012	A	BMCE-TRANSM T-012556 27 11 2012	
N -SZ xx AS-4 0-5 4	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853 25 10 12	15/ 1/ 012	26 11 2012	A	BMCE-TRANSM T-012850 10 11 2012	
N -SZ xx AS-4 0-5 5	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011025 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012087 05 11 2012	
N -SZ xx AS-4 0-55	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009152 29 05 12	9/ 6/2 12	23 07 2012	B	BMCE-TRANSM T-010068 30 07 2012	
NA-SZ xx AS-4 0- 5 - 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-5 8	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	B	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-5 9	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	B	BMCE-TRANSM T-012856 10 12 2012	
NA-SZ xx AS-4 0- 60- 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	B	BMCE-TRANSM T-010071 30 07 2012	
NA-SZ xx AS-4 0- 60- 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	B	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-5 1	22 06 2012	06 07 2012	A	06 07 2012	BMCE-TRANSMIT-009489 16 07 2012	06/0 /20 2	11 10 2012	A	BMCE-TRANSM T-001 670 17 10 2012	
NA-SZ xx AS-4 0- 61- 1	13 08 2012	20 08 2012	A	14 09 20 2	BMCE-TRANSM T-010442 22 08 2012	2/ 9/2 12	06 11 2012	A	BMCE-TRANSM T-012119 06 11 2012	

nal Sweep

D aw ng Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
NA-SZ xx AS-4 0- 21- 1		13/ 5/ 013	B		BMCE-TRANSM T-01 627 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 006 3 /0 /20 3	
NA-SZ xx AS-4 0- 21- 2										
N -SZ xx AS-4 0-5 2		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-5 3		5/ 3/2 13	B		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
N -SZ xx AS-4 0-5 4		08/0 /20 3	B		BMCE-TRANSM T-0138 8 1 /02 2013	25 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 347 0 /0 /20 3	
N -SZ xx AS-4 0-5 5		29 04 201	B		BMCE-TRANSM T-01 419 3 /04 20 3	14 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 628 0 /0 /20 3	
N -SZ xx AS-4 0-5 6		29 04 201	B		BMCE-TRANSM T-01 419 3 /0 /20 3	14 05 2013	2 /0 /2 13	C	BMCE-TRANSM T-01 628 0 /0 /20 3	
N -SZ xx AS-4 0-52		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	B	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-5 8		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-5 9										
N -SZ xx AS-4 0-5 0										
N -SZ xx AS-4 0-5 1										
N -SZ xx AS-4 0-5 2										
N -SZ xx AS-4 0-5 3										
N -SZ xx AS-4 0-5 4										
N -SZ xx AS-4 0-5 5		0/ 3/2 13	C		BMCE-TRANSM T-01 758 2 /03 20 3	04 04 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 396 2 /0 /20 3	
N -SZ xx AS-4 0-5 8		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-5 0		7/ 2/2 12	B		BMCE-TRANSM T-01 210 0 /01 20 3	22 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 987 1 /0 /20 3	
NA-SZ xx AS-4 0- 40- 1		5/ 4/2 13	B		BMCE-TRANSM T-01 975 0 /04 20 3	22 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 950 2 /0 /20 3	
N -SZ xx AS-4 0-5 1		10 06 201	B		BMCE-TRANSM T-01 195 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 513 2 /0 /20 3	
N -SZ xx AS-4 0-5 4		07 06 201	B		BMCE-TRANSM T-01 192 1 /06 20 3	24 06 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 710 0 /0 /20 3	
N -SZ xx AS-4 0-5 5		26 04 201	B		BMCE-TRANSM T-01 402 2 /04 20 3	3/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 555 0 /0 /20 3	
N -SZ xx AS-4 0-55	18 12 2012	14/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 208 0/1 /12	10 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 704 0 /0 /20 3	
NA-SZ xx AS-4 0- 5 - 1		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-5 8		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
N -SZ xx AS-4 0-5 9		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
NA-SZ xx AS-4 0- 60- 1	18 12 2012	7/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
NA-SZ xx AS-4 0- 60- 2		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-5 1		25/0 /20 3	B		BMCE-TRANSM T-0141 3 2 /02 2013	13/0 /201	15 05 201	A	BMCE-TRANSM T-01 716 1 /0 /20 3	
NA-SZ xx AS-4 0- 61- 1										

nal Sweep

Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?

ina Sweep

Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?

5 | BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	1st Subm ss on: Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	N -SZ xx AS-4 0-5 2	Gown o by		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-5 3	C i cal Ca e Bed A ea 4		01 07 2011		04 07/ 011			25 07 2011		B	
			NA	N -SZ xx AS-4 0-5 4	Sto e b lk s ppies		01 07 2011		04 07/ 011			25 07 2011		B	
			NA	N -SZ xx AS-4 0-5 5	S o e u ntu e										
			NA	N -SZ xx AS-4 0-5 6	Rece t on obby Chapa ncy										
			NA	N -SZ xx AS-4 0-56	W sh ng A ea										
			NA	NA-SZ xx AS-4 0- 6 - 1	W sh ng A ea										
			NA	N -SZ xx AS-4 0-5 8	S ncua y										
			NA	NA-SZ xx AS-4 0- 68- 1	S ncua y										
			NA	N -SZ xx AS-4 0-5 9	I ste o m 4 bay		15 07 2011		18 07/ 011			08 08 2011		B	
			NA	N -SZ xx AS-4 0-5 0	Co na y Ca e bed A a S ng e R om		22 04 2011		25 04/ 011			16 05 2011		B	
			NA	N -SZ xx AS-4 0-5 1	obby and Wa t ng to S udo and C e he										
			NA	N -SZ xx AS-4 0-5 2	Ce t al Cha gi g ac l i es Male 50 l cke s - HBN 0 -02										
			NA	N -SZ xx AS-4 0-5 3	Cent al C ang ng ac i tes emal e 50 lo ke s HBN 00 02										
			NA	N -SZ xx AS-4 0-5 4	M T ani g Ro m										
			NA	N -SZ xx AS-4 0-5 5	Sew ng Room										
			NA	N -SZ xx AS-4 0-5 6	M Ho Desks										
			NA	N -SZ xx AS-4 0-5	Eme ency nen S o e										
			NA	N -SZ xx AS-4 0-5 8	M Sto e										
			NA	N -SZ xx AS-4 0-5 9	O ce										
			NA	N -SZ xx AS-4 0-5 0	B adca t ng St dio										
			NA	N -SZ xx AS-4 0-5 1	S o e o S udo										
			NA	N -SZ xx AS-4 0-5 2	O ce 2 e son vo un ee s										
			NA	N -SZ xx AS-4 0-5 3	Vo un ee s ounge a d Mee ng Room		29 07 2011		01 08/ 011			22 08 2011		B	
			NA	N -SZ xx AS-4 0-5 4	Wa i g A ea 4 pe on i cl di g 1 whe l hai use										
			NA	N -SZ xx AS-4 0-5 5	O ce 1 e on+v s to s		29 07 2011		01 08/ 011			22 08 2011		B	
			NA	N -SZ xx AS-4 0-5 6	at en s Adv ca es Room		29 07 2011		01 08/ 011			22 08 2011		B	
			NA	N -SZ xx AS-4 0-58	O se va ion Room		20 05 2011		23 05/ 011			13 06 2011		B	
			NA	N -SZ xx AS-4 0-5 8	T ea m nt Room A l ound co ch acce s		01 07 2011		04 07/ 011			25 07 2011		A	
			NA	NA-SZ xx AS-4 0- 88- 1	Exam na i n/t atmen Room										

D aw ng Numbe	2nd Submis ion: D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-5 2	2/ 0/ 011	4/ 0/2 11	6	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 261	0 /1 /2 11	21 11 2011	A	29 11 2011 BMCE-TRANSMI -00 912	
N -SZ xx AS-4 0-5 3	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	B	BMCE-TRANSM T-006 72	
N -SZ xx AS-4 0-5 4	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	A	BMCE-TRANSM T-006 72	
N -SZ xx AS-4 0-5 5	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	A	BMCE-TRANSM T-006 72	
N -SZ xx AS-4 0-5 6	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 579	2 /1 /2 11	29 11 2011	A	05 12 2011 BMCE-TRANSMI -00 966	
N -SZ xx AS-4 0-56	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 579	2 /1 /2 11	29 11 2011	A	05 12 2011 BMCE-TRANSMI -00 966	
NA-SZ xx AS-4 0- 6 - 1	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 160	2 /1 /2 11	07 11 2011	B	24 11 2011 BMCE-TRANSMI -00 855	
N -SZ xx AS-4 0-5 8	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 579	2 /1 /2 11	29 11 2011	A	05 12 2011 BMCE-TRANSMI -00 966	
NA-SZ xx AS-4 0- 68- 1	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 160	2 /1 /2 11	07 11 2011	B	24 11 2011 BMCE-TRANSMI -00 855	
N -SZ xx AS-4 0-5 9	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-5 0	1/ 8/ 011	5/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 927	2 /0 /2 11	06 10 2011	A	29 11 2011 BMCE-TRANSMI -00 911	
N -SZ xx AS-4 0-5 1	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-5 2	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 162	2 /1 /2 11	07 11 2011	A	30 11 2011 BMCE-TRANSMI -00 915	
N -SZ xx AS-4 0-5 3	5/ 0/ 011	7/ 0/2 11	6	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 159	2 /1 /2 11	07 11 2011	B	30 11 2011 BMCE-TRANSMI -00 915	
N -SZ xx AS-4 0-5 4	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 162	2 /1 /2 11	07 11 2011	A	30 11 2011 BMCE-TRANSMI -00 915	
N -SZ xx AS-4 0-5 5	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 159	2 /1 /2 11	07 11 2011	A	30 11 2011 BMCE-TRANSMI -00 915	
N -SZ xx AS-4 0-5 6	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 159	2 /1 /2 11	07 11 2011	B	30 11 2011 BMCE-TRANSMI -00 915	
N -SZ xx AS-4 0-5	2/ 0/ 011	4/ 0/2 11	5	6/ 0/2 11		BMCE-TRANSMI -00 244	0 /1 /2 11	07 11 2011	A	0 11/ 011 BMCE-TRANSMI -00 651	
N -SZ xx AS-4 0-5 8	1/ 8/ 011	5/ 9/2 11	5	4/ 9/2 11	08 09 2011	BMCE-TRANSMI -00 974	2 /0 /2 11	04 10 2011	A	2 /01 20 2 BMCE-TRANSMI -00 421	
N -SZ xx AS-4 0-5 9	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-5 0	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-5 1	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-5 2	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-5 3	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-5 4	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-5 5	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-5 6	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 571	2 /1 /2 11	29 11 2011	A	BMCE-TRANSM T-007 36	
N -SZ xx AS-4 0-58	4/ 9/ 011	6/ 9/2 11	7	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 839	0 /1 /2 11	24 10 2011	A	24 11 2011 BMCE-TRANSMI -00 856	
N -SZ xx AS-4 0-5 8	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 368	0 /1 /2 11	21 11 2011	A	24 11 2011 BMCE-TRANSMI -00 846	
NA-SZ xx AS-4 0- 88- 1	4/ 9/ 011	6/ 9/2 11	5	8/ 9/2 11	20 09 2011	BMCE-TRANSMI -00 839	0 /1 /2 11	24 10 2011	B	24 11 2011 BMCE-TRANSMI -00 856	

D aw ng Numbe	inal Submiss on: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-5 2	22 06 2012	06 07 2012	A	06 07 2012	BMCE-TRANSMIT-009489 16 07 2012	06/0 /20 2	11 10 2012	A	BMCE-TRANSM T-001 670 17 10 2012	
N -SZ xx AS-4 0-5 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	B	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-5 4	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-5 5	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-5 6	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010163 06 08 12	7/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011717 18 10 2012	
N -SZ xx AS-4 0-56	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010163 06 08 12	7/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011717 18 10 2012	
NA-SZ xx AS-4 0- 6 - 1	13 08 2012	05 10 2012	B	14 09 20 2	BMCE-TRANSM T-011523 10 10 2012	1/ 0/2 12	20 11 2012	B	BMCE-TRANSM T-012462 22 11 2012	
N -SZ xx AS-4 0-5 8	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010163 06 08 12	7/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011717 18 10 2012	
NA-SZ xx AS-4 0- 68- 1	13 08 2012	05 10 2012	B	14 09 20 2	BMCE-TRANSM T-011523 10 10 2012	1/ 0/2 12	20 11 2012	A	BMCE-TRANSM T-012462 22 11 2012	
N -SZ xx AS-4 0-5 9	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	B	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-5 0	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009152 29 05 12	9/ 6/2 12	23 07 2012	B	BMCE-TRANSM T-010068 30 07 2012	
N -SZ xx AS-4 0-5 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	B	BMCE-TRANSM T-011973 31 10 2012	
N -SZ xx AS-4 0-5 2	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011428 08 10 2012	29/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012464 22 11 2012	
N -SZ xx AS-4 0-5 3	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011428 08 10 2012	29/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012464 22 11 2012	
N -SZ xx AS-4 0-5 4	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011428 08 10 2012	29/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012464 22 11 2012	
N -SZ xx AS-4 0-5 5	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011428 08 10 2012	29/ 0/ 012	16 11 2012	B	BMCE-TRANSM T-012464 22 11 2012	
N -SZ xx AS-4 0-5 6	31 08 20 2	08 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011428 08 10 2012	29/ 0/ 012	16 11 2012	A	BMCE-TRANSM T-012464 22 11 2012	
N -SZ xx AS-4 0-5	31 08 2012	20 07 2001	B	14 09 2012	BMCE-TRANSMIT-009946 20 07 12	10/0 /20 2	10 09 2012	B	BMCE-TRANSM T-0109 9 4/ 9/12	
N -SZ xx AS-4 0-5 8	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011880 25 10 2012	15/ 1/ 012	21 12 2012	A	BMCE-TRANSM T-013299 15 01 2013	
N -SZ xx AS-4 0-5 9	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011973 31 10 2012	
N -SZ xx AS-4 0-5 0	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011973 31 10 2012	
N -SZ xx AS-4 0-5 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	B	BMCE-TRANSM T-011973 31 10 2012	
N -SZ xx AS-4 0-5 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011973 31 10 2012	
N -SZ xx AS-4 0-5 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011973 31 10 2012	
N -SZ xx AS-4 0-5 4	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011973 31 10 2012	
N -SZ xx AS-4 0-5 5	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011973 31 10 2012	
N -SZ xx AS-4 0-5 6	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010165 06 08 12	7/ 8/2 12	29 10 2012	A	BMCE-TRANSM T-011973 31 10 2012	
N -SZ xx AS-4 0-58	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010156 03 08 2012	4/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011741 19 10 2012	
N -SZ xx AS-4 0-5 8	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010162 06 08 12	7/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011746 19 10 2012	
NA-SZ xx AS-4 0- 88- 1	06 07 2012	03 08 2012	B	20 07 20 2	BMCE-TRANSM T-010156 03 08 2012	4/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011741 19 10 2012	

D aw ng Numbe	nal Sweep: Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-5 2		25/0 /20 3	B		BMCE-TRANSM T-0141 3 2 /02 2013	13/0 /201	15 05 201	A	BMCE-TRANSM T-01 716 1 /0 /20 3	
N -SZ xx AS-4 0-5 3		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-5 4		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-5 5										
N -SZ xx AS-4 0-5 6										
N -SZ xx AS-4 0-56		5/ 3/2 13	B		BMCE-TRANSM T-01 636 1 /03 20 3	01 04 2013	1 /0 /2 13	B	BMCE-TRANSM T-01 709 1 /0 /20 3	
NA-SZ xx AS-4 0- 6 - 1		10/ 6/ 013	C		BMCE-TRANSM T-01 234 1 /06 20 3	26 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 512 2 /0 /20 3	
N -SZ xx AS-4 0-5 8		5/ 3/2 13	C		BMCE-TRANSM T-01 636 1 /03 20 3	01 04 2013	1 /0 /2 13	B	BMCE-TRANSM T-01 709 1 /0 /20 3	
NA-SZ xx AS-4 0- 68- 1										
N -SZ xx AS-4 0-5 9		5/ 2/2 13	C		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-5 0	18 12 2012	14/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 208 0/1 /12	10 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 704 0 /0 /20 3	
N -SZ xx AS-4 0-5 1		5/ 3/2 13	B		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
N -SZ xx AS-4 0-5 2		3/ 6/2 13	B		BMCE-TRANSM T-01 334 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 759 1 /0 /20 3	
N -SZ xx AS-4 0-5 3		3/ 6/2 13	B		BMCE-TRANSM T-01 334 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 759 1 /0 /20 3	
N -SZ xx AS-4 0-5 4		3/ 6/2 13	B		BMCE-TRANSM T-01 334 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 759 1 /0 /20 3	
N -SZ xx AS-4 0-5 5		3/ 6/2 13	B		BMCE-TRANSM T-01 334 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 759 1 /0 /20 3	
N -SZ xx AS-4 0-5 6		3/ 6/2 13	B		BMCE-TRANSM T-01 334 1 /06 20 3	02 07 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 759 1 /0 /20 3	
N -SZ xx AS-4 0-5		26/0 /20 3	C		BMCE-TRANSM T-0141 9 2 /02 2013	13/0 /201	2 /0 /2 13	A	BMCE-TRANSM T-01 406 2 /0 /20 3	
N -SZ xx AS-4 0-5 8										
N -SZ xx AS-4 0-5 9		5/ 3/2 13	B		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
N -SZ xx AS-4 0-5 0		5/ 3/2 13	B		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
N -SZ xx AS-4 0-5 1		5/ 3/2 13	B		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
N -SZ xx AS-4 0-5 2		5/ 3/2 13	B		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
N -SZ xx AS-4 0-5 3		5/ 3/2 13	B		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
N -SZ xx AS-4 0-5 4		5/ 3/2 13	C		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
N -SZ xx AS-4 0-5 5		5/ 3/2 13	B		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
N -SZ xx AS-4 0-5 6		5/ 3/2 13	B		BMCE-TRANSM T-01 635 1 /03 20 3	01 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 949 2 /0 /20 3	
N -SZ xx AS-4 0-58		15 03 201	C		BMCE-TRANSM T-014628 1 /03 20 3	01 04 2013	15 05 201	A	BMCE-TRANSM T-01 726 1 /0 /20 3	
N -SZ xx AS-4 0-5 8		15/ 3/ 013	C		BMCE-TRANSM T-01 634 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 708 1 /0 /20 3	
NA-SZ xx AS-4 0- 88- 1		15 03 201	C		BMCE-TRANSM T-014628 1 /03 20 3	01 04 2013	15 05 201	A	BMCE-TRANSM T-01 726 1 /0 /20 3	

D aw ng Numbe	nal Sweep: Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	ina Sweep: Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove du ?
N -SZ xx AS-4 0-5 2																				
N -SZ xx AS-4 0-5 3																				
N -SZ xx AS-4 0-5 4																				
N -SZ xx AS-4 0-5 5																				
N -SZ xx AS-4 0-5 6																				
N -SZ xx AS-4 0-56																				
NA-SZ xx AS-4 0- 6 - 1																				
N -SZ xx AS-4 0-5 8																				
NA-SZ xx AS-4 0- 68- 1																				
N -SZ xx AS-4 0-5 9																				
N -SZ xx AS-4 0-5 0																				
N -SZ xx AS-4 0-5 1																				
N -SZ xx AS-4 0-5 2																				
N -SZ xx AS-4 0-5 3																				
N -SZ xx AS-4 0-5 4																				
N -SZ xx AS-4 0-5 5																				
N -SZ xx AS-4 0-5 6																				
N -SZ xx AS-4 0-5																				
N -SZ xx AS-4 0-5 8																				
N -SZ xx AS-4 0-5 9																				
N -SZ xx AS-4 0-5 0																				
N -SZ xx AS-4 0-5 1																				
N -SZ xx AS-4 0-5 2																				
N -SZ xx AS-4 0-5 3																				
N -SZ xx AS-4 0-5 4																				
N -SZ xx AS-4 0-5 5																				
N -SZ xx AS-4 0-5 6																				
N -SZ xx AS-4 0-58																				
N -SZ xx AS-4 0-5 8																				
NA-SZ xx AS-4 0- 88- 1																				

5 | BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le
			NA	NA-SZ xx AS-4 0- 88- 2	T ea m nt Room A l ound co ch acce s
			NA	N -SZ xx AS-4 0-5 9	Que /C unse i g Ro m
			NA	NA-SZ xx AS-4 0- 89- 1	Quet Ro m
			NA	N -SZ xx AS-4 0-5 0	e Op W i i g A ea
			NA	N -SZ xx AS-4 0-5 2	HD Sto e
			NA	N -SZ xx AS-4 0-5 3	Eq ipme t Bay l m ed to age
			NA	N -SZ xx AS-4 0-5 5	OT ne M to R om
			NA	N -SZ xx AS-4 0-5 6	M uld oom O ho cs
			NA	N -SZ xx AS-4 0-59	n a t ung u cton
			NA	NA-SZ xx AS-4 0- 9 - 1	u g Vo ume ab
			NA	N -SZ xx AS-4 0-5 8	Ma hi e R om
			NA	N -SZ xx AS-4 0-5 9	Sto e b lk s ppies
			NA	N -SZ xx AS-4 0-6 0	Re i al Sc een ng
			NA	N -SZ xx AS-4 0-6 1	Re pi a o y nve t ga on
			NA	N -SZ xx AS-4 0-6 2	Cons l ng e amn ton o m ENT
			NA	N -SZ xx AS-4 0-6 3	De ta Sto e
			NA	N -SZ xx AS-4 0-6 4	T y S o e
			NA	N -SZ xx AS-4 0-6 5	C n cal E ui me t
			NA	N -SZ xx AS-4 0-6 6	ECMO nd H EMO se v ce o m
			NA	NA-SZ XX- S-40 -60 -01	ECMO and HAEMO lt ton Se v ce
			NA	N -SZ xx AS-4 0-60	Con ul ng e amin ton w h choca d og aphy a - ound c uch acc ss
			NA	N -SZ xx AS-4 0-6 8	Asse smen /Ho d ng A ea

1st Subm ss on

D aw ng Numbe	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
NA-SZ xx AS-4 0- 88- 2		17 06 2011		20 06/ 011			11 07 2011		B	
N -SZ xx AS-4 0-5 9										
NA-SZ xx AS-4 0- 89- 1										
N -SZ xx AS-4 0-5 0										
N -SZ xx AS-4 0-5 2										
N -SZ xx AS-4 0-5 3		10 06 2011		13 06/ 011			04 07 2011		C	
N -SZ xx AS-4 0-5 5										
N -SZ xx AS-4 0-5 6		22 07 2011		25 07/ 011			15 08 2011		B	
N -SZ xx AS-4 0-59										
NA-SZ xx AS-4 0- 9 - 1										
N -SZ xx AS-4 0-5 8		22 07 2011		25 07/ 011			15 08 2011		B	
N -SZ xx AS-4 0-5 9		29 04 2011		02 05/ 011			23 05 2011		*	
N -SZ xx AS-4 0-6 0		15 07 2011		18 07/ 011			08 08 2011		B	
N -SZ xx AS-4 0-6 1										
N -SZ xx AS-4 0-6 2		15 07 2011		18 07/ 011			08 08 2011		B	
N -SZ xx AS-4 0-6 3		15 07 2011		18 07/ 011			08 08 2011		A	
N -SZ xx AS-4 0-6 4										
N -SZ xx AS-4 0-6 5										
N -SZ xx AS-4 0-6 6										
NA-SZ XX- S-40 -60 -01										
N -SZ xx AS-4 0-60		15 07 2011		18 07/ 011			08 08 2011		B	
N -SZ xx AS-4 0-6 8		29 04 2011		02 05/ 011			23 05 2011		C	

2nd Submis ion

D aw ng Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
NA-SZ xx AS-4 0- 88- 2	5/ 0/ 011	7/ 0/2 11	7	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 154	2 /1 /2 11	07 11 2011	A		
N -SZ xx AS-4 0-5 9	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 579	2 /1 /2 11	29 11 2011	A	05 12 2011 BMCE-TRANSMI -00 966	
NA-SZ xx AS-4 0- 89- 1	2/ 1/ 011	4/ 1/2 11	5	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 567	2 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 044	
N -SZ xx AS-4 0-5 0	5/ 0/ 011	7/ 0/2 11	5	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 156	2 /1 /2 11	07 11 2011	B	24 11 2011 BMCE-TRANSMI -00 845	
N -SZ xx AS-4 0-5 2	8/ 9/ 011	0/ 9/2 11	5	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 025	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 844	
N -SZ xx AS-4 0-5 3	8/ 9/ 011	0/ 9/2 11	7	2/ 0/2 11	30 09 2011	BMCE-TRANSMI -00 021	1 /1 /2 11	01 11 2011	A	29 11 2011 BMCE-TRANSMI -00 913	
N -SZ xx AS-4 0-5 5	6/ 0/ 011	8/ 0/2 11	4	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-5 6	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	B	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-59	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 366	0 /1 /2 11	21 11 2011	B	BMCE-TRANSM T-007 69	
NA-SZ xx AS-4 0- 9 - 1	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 366	0 /1 /2 11	21 11 2011	B	BMCE-TRANSM T-007 69	
N -SZ xx AS-4 0-5 8	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 479	1 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 054	
N -SZ xx AS-4 0-5 9	7/ 9/ 011	9/ 9/2 11	5	1/ 9/2 11	15 09 2011	BMCE-TRANSMI -00 094	2 /0 /2 11	11 10 2011	A	1 /1 /2 11 BMCE-TRANSMIT 006 63	
N -SZ xx AS-4 0-6 0	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-6 1	6/ 0/ 011	8/ 0/2 11	5	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-6 2	6/ 0/ 011	8/ 0/2 11	7	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 39	
N -SZ xx AS-4 0-6 3	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 477	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 39	
N -SZ xx AS-4 0-6 4	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	B	BMCE-TRANSM T-006 74	
N -SZ xx AS-4 0-6 5	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	A	BMCE-TRANSM T-006 74	
N -SZ xx AS-4 0-6 6	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	A	BMCE-TRANSM T-006 74	
NA-SZ XX- S-40 -60 -01		1/ 0/2 11	2		26 10 2011	BMCE-TRANSMI -00 371	0 /1 /2 11	07 11 2011	A	BMCE-TRANSM T-006 74	
N -SZ xx AS-4 0-60	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-6 8	7/ 9/ 011	9/ 9/2 11	7	1/ 9/2 11	12 09 2011	BMCE-TRANSMIT 00 006 / esu m t ed an 2012	2 /0 /2 11	14 02 2011	A	16 02 2012 BMCE-TRANSMI -00 666	

inal Submiss on

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
NA-SZ xx AS-4 0- 88- 2	27 04 2012	08 06 2012	A	11 05 2012	BMCE-TRANSMIT-009319 12 06 12	03/0 /20 2	23 07 2012	A	BMCE-TRANSMIT-010066 30 07 2012	
N -SZ xx AS-4 0-5 9	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010163 06 08 12	7/ 8/2 12	15 10 2012	B	BMCE-TRANSM T-011717 18 10 2012	
NA-SZ xx AS-4 0- 89- 1	14 09 20 2	19 10 20 2	A	0 /0 /20 2	BMCE-TRANSM T-011853 25 10 12	15/ 1/ 012	26 11 2012	B	BMCE-TRANSM T-012850 10 11 2012	
N -SZ xx AS-4 0-5 0	27 04 2012	08 06 2012	B	11 05 20 2	M - T A MT- 9 2 2	3/ 7/2 12	20 07 2012	A	BMCE-TRANSMIT-010064 30 07 2012	
N -SZ xx AS-4 0-5 2	14 09 2012	14 09 2012	A	28 09 20 2	BMCE-TRANSM T-011028 19 09 2012	0/ 0/2 12	30 10 2012	B	BMCE-TRANSM T-012400 30 10 2012	
N -SZ xx AS-4 0-5 3	25 05 2012	22 06 2012	A	08 06 20 2	BMCE-TRANSM T-009242 25 06 12	6/ 7/2 12		A	BMCE-TRANSM T-0102 9 8/ 8/12	
N -SZ xx AS-4 0-5 5	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-5 6	31 08 20 2	05 10 20 2	B	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-59	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010167 06 08 12	7/ 8/2 12	29 10 2012	B	BMCE-TRANSM T-011962 31 10 2012	
NA-SZ xx AS-4 0- 9 - 1	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010167 06 08 12	7/ 8/2 12	29 10 2012	B	BMCE-TRANSM T-011962 31 10 2012	
N -SZ xx AS-4 0-5 8	31 08 20 2	05 10 20 2	B	1 /0 /20 2	BMCE-TRANSM T-011490 09 10 2012	30/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012581 28 11 2012	
N -SZ xx AS-4 0-5 9	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	A	BMCE-TRANSMIT 010061 30 07 2012	
N -SZ xx AS-4 0-6 0	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-6 1	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-6 2	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-6 3	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010168 06 08 12	7/ 8/2 12	30 10 2012	A	BMCE-TRANSM T-012081 05 11 2012	
N -SZ xx AS-4 0-6 4	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-6 5	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	B	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-6 6	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
NA-SZ XX- S-40 -60 -01	06 07 2012	03 08 2012	A	20 07 20 2	BMCE-TRANSM T-010152 03 08 2012	4/ 8/2 12	18 10 2012	A	BMCE-TRANSM T-011792 23 10 2012	
N -SZ xx AS-4 0-60	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-6 8	13 08 2012	20 08 2012	A	14 09 20 2	BMCE-TRANSM T-010442 22 08 2012	2/ 9/2 12	06 11 2012	A	BMCE-TRANSM T-012119 06 11 2012	

nal Sweep

D aw ng Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
NA-SZ xx AS-4 0- 88- 2										
N -SZ xx AS-4 0-5 9		5/ 3/2 13	B		BMCE-TRANSM T-01 636 1 /03 20 3	01 04 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 709 1 /0 /20 3	
NA-SZ xx AS-4 0- 89- 1		07 06 201	B		BMCE-TRANSM T-01 192 1 /06 20 3	24 06 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 710 0 /0 /20 3	
N -SZ xx AS-4 0-5 0		1/ 1/2 13	C		M - T A MT- 2 7 2	31 01 2013	1 /0 /2 13	A	BMCE-TRANSM T-01 978 1 /0 /20 3	
N -SZ xx AS-4 0-5 2		8/ 5/2 13	B		BMCE-TRANSM T-01 632 1 /05 20 3	8/ 5/ 01	2 /0 /2 13	A	BMCE-TRANSM T-01 631 0 /0 /20 3	
N -SZ xx AS-4 0-5 3		0/ 3/2 13	B		BMCE-TRANSM T-01 758 2 /03 20 3	04 04 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 396 2 /0 /20 3	
N -SZ xx AS-4 0-5 5		0/ 6/2 13	B		M - T MT- 94 2	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 514 2 /0 /20 3	
N -SZ xx AS-4 0-5 6										
N -SZ xx AS-4 0-59										
NA-SZ xx AS-4 0- 9 - 1										
N -SZ xx AS-4 0-5 8										
N -SZ xx AS-4 0-5 9										
N -SZ xx AS-4 0-6 0		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-6 1		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-6 2										
N -SZ xx AS-4 0-6 3										
N -SZ xx AS-4 0-6 4		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-6 5		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-6 6		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
NA-SZ XX- S-40 -60 -01		15/ 3/ 013	B		BMCE-TRANSM T-01 661 19 03 201	01 04 2013	17 05 201	A	BMCE-TRANSM T-01 923 2 /0 /20 3	
N -SZ xx AS-4 0-60		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-6 8	18 12 2012	8/ 2/2 12	B	8/ 2/ 012	BMCE-TRANSM T-01 209 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 745 0 /0 /20 3	

nal Sweep / ina Sweep

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?
NA-SZ xx AS-4 0- 88- 2																				
N -SZ xx AS-4 0-5 9																				
NA-SZ xx AS-4 0- 89- 1																				
N -SZ xx AS-4 0-5 0																				
N -SZ xx AS-4 0-5 2																				
N -SZ xx AS-4 0-5 3																				
N -SZ xx AS-4 0-5 5																				
N -SZ xx AS-4 0-5 6																				
N -SZ xx AS-4 0-59																				
NA-SZ xx AS-4 0- 9 - 1																				
N -SZ xx AS-4 0-5 8																				
N -SZ xx AS-4 0-5 9																				
N -SZ xx AS-4 0-6 0																				
N -SZ xx AS-4 0-6 1																				
N -SZ xx AS-4 0-6 2																				
N -SZ xx AS-4 0-6 3																				
N -SZ xx AS-4 0-6 4																				
N -SZ xx AS-4 0-6 5																				
N -SZ xx AS-4 0-6 6																				
NA-SZ XX- S-40 -60 -01																				
N -SZ xx AS-4 0-60																				
N -SZ xx AS-4 0-6 8																				

5 | BC AC XX SH 001

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le
			NA	N -SZ xx AS-4 0-6 9	Sto age
			NA	N -SZ xx AS-4 0-6 0	Wet Ro m T eatme t
			NA	NA-SZ xx AS-4 0- 10- 1	Ro in /T ea m nt
			NA	N -SZ xx AS-4 0-6 1	OT The apy Room
			NA	N -SZ xx AS-4 0-6 2	Sa Base
			NA	N -SZ xx AS-4 0-6 3	Sa Base
			NA	N -SZ xx AS-4 0-6 4	Ext Bay (e i g n e enio al The t e 1)
			NA	N -SZ xx AS-4 0-6 5	nte v ntona Theat e 1
			NA	N -SZ xx AS-4 0-6 6	D ty U i ty se vi g n e enio al Th at e 1)
			NA	N -SZ xx AS-4 0-61	Sc ub (e ing n e en io al The t e)
			NA	N -SZ xx AS-4 0-6 8	An es he ic Room (e ing n e v nton l The t e)
			NA	N -SZ xx AS-4 0-6 9	e a a on Room se v ng Uit -C ean Theat e 2)
			NA	N -SZ xx AS-4 0-6 0	Recove y Bay
			NA	N -SZ xx AS-4 0-6 1	Nu se Base
			NA	N -SZ xx AS-4 0-6 2	Recove y Bay/ os Anaes he c R om
			NA	N -SZ xx AS-4 0-6 3	AODOS Cons l Exam
			NA	N -SZ xx AS-4 0-6 4	Anaes he c R om se v ng Ge e l Thea e 1)
			NA	N -SZ xx AS-4 0-6 5	Sc ub se v ng G ne l The t e)
			NA	N -SZ xx AS-4 0-6 6	Di y U l y se v ng Gene al Th at e 1)
			NA	N -SZ xx AS-4 0-62	Ext Bay se v ng G ne al The t e)
			NA	N -SZ xx AS-4 0-6 8	epa a on R om se v ng G ne l The t e)
			NA	N -SZ xx AS-4 0-6 1	Mu t bed oom Chi d en yo ng peop e w th d y pace
			NA	N -SZ xx AS-4 0-6 2	Ensu te o Mu i bed oom
			NA	N -SZ xx AS-4 0-6 3	Ass ssmen /T ea ment
			NA	N -SZ xx AS-4 0-6 4	T age Room
			NA	N -SZ xx AS-4 0-6 5	M U A sessme t T atment
			NA	N -SZ xx AS-4 0-6 6	Gene ic As essmen T e tmen (Mi o)
			NA	N -SZ xx AS-4 0-63	Gene ic As essmen T e tmen (Ma o)
			NA	N -SZ xx AS-4 0-6 8	Ma o oce u es Ro m
			NA	N -SZ xx AS-4 0-6 9	epa at on A ea (se v ng Gene al X Ray ED a d O D)

1st Subm ss on

D aw ng Numbe	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
N -SZ xx AS-4 0-6 9										
N -SZ xx AS-4 0-6 0		29 04 2011		02 05/ 011			23 05 2011		C	
NA-SZ xx AS-4 0- 10- 1										
N -SZ xx AS-4 0-6 1		01 07 2011		04 07/ 011			25 07 2011		B	
N -SZ xx AS-4 0-6 2		22 04 2011		25 04/ 011			16 05 2011			
N -SZ xx AS-4 0-6 3		22 04 2011		25 04/ 011			16 05 2011		C	
N -SZ xx AS-4 0-6 4		29 04 2011		02 05/ 011			23 05 2011		B	
N -SZ xx AS-4 0-6 5		29 04 2011		02 05/ 011			23 05 2011		C	
N -SZ xx AS-4 0-6 6		29 04 2011		02 05/ 011			23 05 2011		A	
N -SZ xx AS-4 0-61		29 04 2011		02 05/ 011			23 05 2011		B	
N -SZ xx AS-4 0-6 8		29 04 2011		02 05/ 011			23 05 2011		B	
N -SZ xx AS-4 0-6 9		29 04 2011		02 05/ 011			23 05 2011		B	
N -SZ xx AS-4 0-6 0		29 04 2011		02 05/ 011			23 05 2011		B	
N -SZ xx AS-4 0-6 1		29 04 2011		02 05/ 011			23 05 2011		B	
N -SZ xx AS-4 0-6 2		29 04 2011		02 05/ 011			23 05 2011		B	
N -SZ xx AS-4 0-6 3		29 04 2011		02 05/ 011			23 05 2011		B	
N -SZ xx AS-4 0-6 4		29 04 2011		02 05/ 011			23 05 2011		C	
N -SZ xx AS-4 0-6 5		29 04 2011		02 05/ 011			23 05 2011		B	
N -SZ xx AS-4 0-6 6		29 04 2011		02 05/ 011			23 05 2011		A	
N -SZ xx AS-4 0-62		29 04 2011		02 05/ 011			23 05 2011		B	
N -SZ xx AS-4 0-6 8		29 04 2011		02 05/ 011			23 05 2011		A	
N -SZ xx AS-4 0-6 1		08 07 2011		11 07/ 011			01 08 2011		B	
N -SZ xx AS-4 0-6 2		08 07 2011		11 07/ 011			01 08 2011			
N -SZ xx AS-4 0-6 3		20 05 2011		23 05/ 011			13 06 2011		C	
N -SZ xx AS-4 0-6 4		20 05 2011		23 05/ 011			13 06 2011		C	
N -SZ xx AS-4 0-6 5		29 04 2011		02 05/ 011			23 05 2011		A	
N -SZ xx AS-4 0-6 6		29 04 2011		02 05/ 011			23 05 2011		A	
N -SZ xx AS-4 0-63		29 04 2011		02 05/ 011			23 05 2011		A	
N -SZ xx AS-4 0-6 8		29 04 2011		02 05/ 011			23 05 2011		A	
N -SZ xx AS-4 0-6 9		27 05 2011		30 05/ 011			20 06 2011		B	

2nd Submis ion

D aw ng Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-6 9	7/ 9/ 011	9/ 9/2 11	4	1/ 9/2 11	12 09 2011	BMCE-TRANSMIT 00 006 / esu m t ed an 2012	2 /0 /2 11	14 02 2011	A	16 02 2012 BMCE-TRANSMI -00 666	
N -SZ xx AS-4 0-6 0	7/ 9/ 011	9/ 9/2 11	7	1/ 9/2 11	12 09 2011	BMCE-TRANSMIT 00 006 / esu m t ed an 2012	2 /0 /2 11	14 02 2011	B	16 02 2012 BMCE-TRANSMI -00 666	
NA-SZ xx AS-4 0- 10- 1	7/ 9/ 011	9/ 9/2 11	4	1/ 9/2 11	12 09 2011	BMCE-TRANSMIT 00 006 / esu m t ed an 2012	2 /0 /2 11	14 02 2011	B	16 02 2012 BMCE-TRANSMI -00 666	
N -SZ xx AS-4 0-6 1	9/ 0/ 011	1/ 0/2 11	6	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 367	0 /1 /2 11	23 11 2011	A	08 12 2011 BMCE-TRANSMI -00 049	
N -SZ xx AS-4 0-6 2	1/ 8/ 011	5/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 3 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	
N -SZ xx AS-4 0-6 3	1/ 8/ 011	5/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 927	2 /0 /2 11	06 10 2011	B	29 11 2011 BMCE-TRANSMI -00 911	
N -SZ xx AS-4 0-6 4	1/ 8/ 011	6/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	23 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 5	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	C	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 6	1/ 8/ 011	6/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-61	1/ 8/ 011	6/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 8	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 9	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 0	1/ 8/ 011	6/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	B	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 1	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 2	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 3	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 4	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 5	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 6	1/ 8/ 011	6/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-62	1/ 8/ 011	6/ 9/2 11	5	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 8	1/ 8/ 011	6/ 9/2 11	4	4/ 9/2 11	06 09 2011	BMCE-TRANSMI -00 928	2 /0 /2 11	22 11 2011	A	11 01 2012 BMCE TRANSMI -00 301	
N -SZ xx AS-4 0-6 1	9/ 0/ 011	1/ 0/2 11	4	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 363	0 /1 /2 11	30 11 2011	A	06 12 2011 BMCE-TRANSMI -00 989	
N -SZ xx AS-4 0-6 2	9/ 0/ 011	1/ 0/2 11	3	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 363	0 /1 /2 11	30 11 2011	A	06 12 2011 BMCE-TRANSMI -00 989	
N -SZ xx AS-4 0-6 3	4/ 9/ 011	6/ 9/2 11	4	8/ 9/2 11	20 09 2011	BMCE TRANSMIT 005 42 / R submi ted a b2 12	0 /1 /2 11	14 02 2012	B	16 02 2012 BMCE-TRANSMI -00 668	
N -SZ xx AS-4 0-6 4	4/ 9/ 011	6/ 9/2 11	4	8/ 9/2 11	20 09 2011	BMCE TRANSMIT 005 42 / R submi ted a b2 12	0 /1 /2 11	14 02 2012	B	16 02 2012 BMCE-TRANSMI -00 668	
N -SZ xx AS-4 0-6 5	7/ 9/ 011	9/ 9/2 11	4	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-6 6	7/ 9/ 011	9/ 9/2 11	4	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-63	7/ 9/ 011	9/ 9/2 11	4	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-6 8	7/ 9/ 011	9/ 9/2 11	4	1/ 9/2 11	12 09 2011	BMCE TRANSM T 0050 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	B	19 01 2012 BMCE-TRANSMI -00 391	
N -SZ xx AS-4 0-6 9	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	

inal Submiss on

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-6 9	13 08 2012	20 08 2012	A	14 09 20 2	BMCE-TRANSM T-010442 22 08 2012	2/ 9/2 12	06 11 2012	A	BMCE-TRANSM T-012119 06 11 2012	
N -SZ xx AS-4 0-6 0	13 08 2012	20 08 2012	A	14 09 20 2	BMCE-TRANSM T-010442 22 08 2012	2/ 9/2 12	06 11 2012	A	BMCE-TRANSM T-012119 06 11 2012	
NA-SZ xx AS-4 0- 10- 1	13 08 2012	20 08 2012	A	14 09 20 2	BMCE-TRANSM T-010442 22 08 2012	2/ 9/2 12	06 11 2012	A	BMCE-TRANSM T-012119 06 11 2012	
N -SZ xx AS-4 0-6 1	22 06 2012	06 07 2012	A	06 07 20 2	BMCE-TRANSM T-009852 16 07 2012	6/ 8/2 12	15 10 2012	A	BMCE-TRANSM T-011627 15 10 2012	
N -SZ xx AS-4 0-6 2	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	B	BMCE-TRANSM T-010071 30 07 2012	
N -SZ xx AS-4 0-6 3	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009152 29 05 12	9/ 6/2 12	23 07 2012	B	BMCE-TRANSM T-010068 30 07 2012	
N -SZ xx AS-4 0-6 4	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 5	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 6	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-61	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 8	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 9	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 0	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 1	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 2	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 3	08 06 2012	08 06 2012	A	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 4	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 5	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 6	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	A	BMCE-TRANSM T-011004	
N -SZ xx AS-4 0-62	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 8	08 06 2012	08 06 2012	B	22 06 20 2	BMCE-TRANSM T-009315 12 06 12	3/ 7/2 12	02 08 2012	B	BMCE-TRANSM T-010250 08 08 2012	
N -SZ xx AS-4 0-6 1	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	B	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-6 2	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	A	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-6 3	31 08 20 2	8/ 08 2012	A	1 /0 /20 2	BMCE-TRANSM T-011426 08 10 2012	29/ 0/ 012	23 10 2012	B	BMCE-TRANSM T-011842 24 10 2012	
N -SZ xx AS-4 0-6 4	31 08 20 2	8/ 08 2012	A	1 /0 /20 2	BMCE-TRANSM T-011426 08 10 2012	29/ 0/ 012	23 10 2012	B	BMCE-TRANSM T-011842 24 10 2012	
N -SZ xx AS-4 0-6 5	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-6 6	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-63	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-6 8	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSMIT 009153 29 05 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-6 9	22 06 2012	20 07 2012	A	06 07 2012	BMCE-TRANSMIT-009950 20 07 12	10/0 /20 2	25 10 2012	A	BMCE-TRANSM T-011969 31 10 2012	

nal Sweep

D aw ng Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-6 9										
N -SZ xx AS-4 0-6 0										
NA-SZ xx AS-4 0- 10- 1										
N -SZ xx AS-4 0-6 1		5/ 2/2 13	B		BMCE-TRANSM T-01 170 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 378 2 /0 /20 3	
N -SZ xx AS-4 0-6 2	18 12 2012	7/ 2/ 12	B	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
N -SZ xx AS-4 0-6 3	18 12 2012	14/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 208 0/1 /12	10 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 704 0 /0 /20 3	
N -SZ xx AS-4 0-6 4		14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-6 5		14/ 1/ 013	D		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-6 6		14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-61		14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-6 8		14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-6 9		14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-6 0		14/ 1/ 013	B		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-6 1		14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-6 2		14/ 1/ 013	B		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-6 3										
N -SZ xx AS-4 0-6 4		14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-6 5		14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-6 6		14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-62		14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-6 8		14/ 1/ 013	C		BMCE-TRANSM T-01 698 0 /02 20 3	15 02 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 519 1 /0 /20 3	
N -SZ xx AS-4 0-6 1		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 755 1 /0 /20 3	
N -SZ xx AS-4 0-6 2										
N -SZ xx AS-4 0-6 3	18 12 2012	7/ 2/ 12	B	8/ 2/ 012	BMCE-TRANSM T-01 208 0 /01 20 3	29 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 976 1 /0 /20 3	
N -SZ xx AS-4 0-6 4	18 12 2012	7/ 2/ 12	B	8/ 2/ 012	BMCE-TRANSM T-01 208 0 /01 20 3	29 01 2013	0 /0 /2 13	A	BMCE-TRANSM T-01 976 1 /0 /20 3	
N -SZ xx AS-4 0-6 5	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-6 6	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-63	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	B	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-6 8	18 12 2012	17/ 2/ 012	B	18 12/ 012	BMCE-TRANSM T-01 211 0 /01 20 3	29 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 982 1 /0 /20 3	
N -SZ xx AS-4 0-6 9		25/ 2/ 013	B		BMCE-TRANSM T-01 178 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 373 2 /0 /20 3	

nal Sweep

D aw ng Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?
N -SZ xx AS-4 0-6 9										
N -SZ xx AS-4 0-6 0										
NA-SZ xx AS-4 0- 10- 1										
N -SZ xx AS-4 0-6 1										
N -SZ xx AS-4 0-6 2										
N -SZ xx AS-4 0-6 3										
N -SZ xx AS-4 0-6 4										
N -SZ xx AS-4 0-6 5										
N -SZ xx AS-4 0-6 6										
N -SZ xx AS-4 0-61										
N -SZ xx AS-4 0-6 8										
N -SZ xx AS-4 0-6 9										
N -SZ xx AS-4 0-6 0										
N -SZ xx AS-4 0-6 1										
N -SZ xx AS-4 0-6 2										
N -SZ xx AS-4 0-6 3										
N -SZ xx AS-4 0-6 4										
N -SZ xx AS-4 0-6 5										
N -SZ xx AS-4 0-6 6										
N -SZ xx AS-4 0-62										
N -SZ xx AS-4 0-6 8										
N -SZ xx AS-4 0-6 1										
N -SZ xx AS-4 0-6 2										
N -SZ xx AS-4 0-6 3										
N -SZ xx AS-4 0-6 4										
N -SZ xx AS-4 0-6 5										
N -SZ xx AS-4 0-6 6										
N -SZ xx AS-4 0-63		10 04 2014			BMCE-TRANSMIT-19925 14 04/ 014	2 /0 /2 14	17 04 2014	A	BMCE-TRANSMIT-20021 29 04 2014	
N -SZ xx AS-4 0-6 8										
N -SZ xx AS-4 0-6 9										

ina Sweep

D aw ng Numbe	Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-6 9										
N -SZ xx AS-4 0-6 0										
NA-SZ xx AS-4 0- 10- 1										
N -SZ xx AS-4 0-6 1										
N -SZ xx AS-4 0-6 2										
N -SZ xx AS-4 0-6 3										
N -SZ xx AS-4 0-6 4										
N -SZ xx AS-4 0-6 5										
N -SZ xx AS-4 0-6 6										
N -SZ xx AS-4 0-61										
N -SZ xx AS-4 0-6 8										
N -SZ xx AS-4 0-6 9										
N -SZ xx AS-4 0-6 0										
N -SZ xx AS-4 0-6 1										
N -SZ xx AS-4 0-6 2										
N -SZ xx AS-4 0-6 3										
N -SZ xx AS-4 0-6 4										
N -SZ xx AS-4 0-6 5										
N -SZ xx AS-4 0-6 6										
N -SZ xx AS-4 0-62										
N -SZ xx AS-4 0-6 8										
N -SZ xx AS-4 0-6 1										
N -SZ xx AS-4 0-6 2										
N -SZ xx AS-4 0-6 3										
N -SZ xx AS-4 0-6 4										
N -SZ xx AS-4 0-6 5										
N -SZ xx AS-4 0-6 6										
N -SZ xx AS-4 0-63										
N -SZ xx AS-4 0-6 8										
N -SZ xx AS-4 0-6 9										

5 BC AC XX SH 001

1st Subm ss on

tem	Submission	Commen s	Act on By	D aw ng Numbe	D awing Ti le	Date Requi ed om onsu t n	Date Submi ted by onsu tant	Docum nt Rev s on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +3 Weeks	Date Retu ned om Boa d	Boa d Sta us	Date etu ned o onsu tan
			NA	N -SZ xx AS-4 0-6 0	QA se v ng Ge e l X-Ray ED and O D)		27 05 2011		30 05/ 011			20 06 2011		B	
			NA	N -SZ xx AS-4 0-6 1	Ge e l X-Ray O D 1		27 05 2011		30 05/ 011			20 06 2011		C	
			NA	N -SZ xx AS-4 0-6 2	uo os opy		27 05 2011		30 05/ 011			20 06 2011		C	
			NA	N -SZ xx AS-4 0-6 3	R cove y Bay		27 05 2011		30 05/ 011			20 06 2011		B	
			NA	N -SZ xx AS-4 0-6 4	Ana st etc Room (se v ng Rad o og cal ab)		27 05 2011		30 05/ 011			20 06 2011		B	
			NA	N -SZ xx AS-4 0-6 5	Sc ub up (se v ng Rad o og cal ab)		27 05 2011		30 05/ 011			20 06 2011		B	
			NA	N -SZ xx AS-4 0-6 6	Exi Bay (se v ng Rad o og cal ab)		27 05 2011		30 05/ 011			20 06 2011		C	
			NA	N -SZ xx AS-4 0-64	CT Sc nne Room		27 05 2011		30 05/ 011			20 06 2011		C	
			NA	N -SZ xx AS-4 0-6 8	Gene al X Ray		27 05 2011		30 05/ 011			20 06 2011		C	
			NA	N -SZ xx AS-4 0-6 9	A aes he ic oom se v ng MRI Su te)		27 05 2011		30 05/ 011			20 06 2011		B	
			NA	N -SZ xx AS-4 0-6 0	MRI Co t ol Room		03 06 2011		06 06/ 011			27 06 2011		C	
			NA	N -SZ xx AS-4 0-6 1	R po (se v ng nte ve tona Rad ol gy)		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-6 2	e /C ean Ut i y (e i g Ca d ac Cath b)		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-6 3	By ass ep Room se v ng Gene al Ca d ac Theat e Su e)		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-6 4	E it B y se v ng Gene al Th at e Sute)		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-6 5	e a ton Room se v ng Gene al Th at e Sui e)		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-6 6	Recove y Bay		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-65	Ul a-C ean The t e		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-6 8	pa ton Room se v ng Ul a-C ean The t e S i e)		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-6 9	Anae hes c (se v ng U t a-C ean Th at e Sui e)		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-6 0	Sc ub up se v ng Ul a-C ean The t e S i e)		03 06 2011		06 06/ 011			27 06 2011		B	
			NA	N -SZ xx AS-4 0-9 0	WC sem -ambu an - HBN 0 -02		29 07 2011		01 08/ 011			22 08 2011		A	
			NA	N -SZ xx AS-4 0-9 2	Nappy c ang ng o m - HBN 0- 2		17 06 2011		20 06/ 011			11 07 2011			
			NA	N -SZ xx AS-4 0-9 3	WC ss s ed - HBN 0 -02		08 07 2011		11 07/ 011			01 08 2011			
			NA	N -SZ xx AS-4 0-9 4	WC and h nd n e spe imen whee chai a ces i le Wi h pass h o gh ha ch		15 07 2011		18 07/ 011			08 08 2011			
			NA	N -SZ xx AS-4 0-9 5	Ba h o m ass s ed - HBN 0 -02		17 06 2011		20 06/ 011			11 07 2011			
			NA	NA-SZ xx AS-4 0- 95- 1	Ba h o m ass s ed - HBN 0 -02		24 06 2011		27 06/ 011			18 07 2011		A	
			NA	NA-SZ xx AS-4 0- 95- 2	Ba h o m ass s ed - HBN 0 -02		24 06 2011		27 06/ 011			18 07 2011		B	
			NA	N -SZ xx AS-4 0-9 6	A s st d WC		29 06 2011		02 07/ 011			23 07 2011		B	
			NA	N -SZ xx AS-4 0-99	Showe oom s m ambu ant s and ng use - HBN 00- 2		15 07 2011		18 07/ 011			08 08 2011			
			NA	N -SZ xx AS-4 0-9 8	Sh we o m di ab ed whee chai p ss th ou h hanc ng cu i le RA - 08		27 05 2011		30 05/ 011			20 06 2011		C	
			NA	NA-SZ xx AS-4 0- 98- 1	Sh we o m D sab ed Sha ed HBN 00 02		27 05 2011		30 05/ 011			20 06 2011		A	
			NA	N -SZ xx AS-4 0-9 9	Showe oom ss s ed - HBN 0 -02		22 04 2011		25 04/ 011			16 05 2011		A	

2nd Submis ion

D awing Numbe	D te Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	anned Da e to be Subm t ed o Boa d	Date ubmi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Date Receiv d om Boa d	Boa d Sta us	Da e Re u ned to Consul ant	OVERDUE
N -SZ xx AS-4 0-6 0	1/ 9/ 011	3/ 9/2 11	8	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	M -T A M T 972 27 9 2	
N -SZ xx AS-4 0-6 1	1/ 9/ 011	3/ 9/2 11	7	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	B	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-6 2	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	B	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-6 3	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	B	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-6 4	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-6 5	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-6 6	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-64	1/ 9/ 011	3/ 9/2 11	7	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	B	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-6 8	1/ 9/ 011	3/ 9/2 11	7	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	B	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-6 9	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-6 0	1/ 9/ 011	3/ 9/2 11	7	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	B	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-6 1	1/ 9/ 011	3/ 9/2 11	7	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-6 2	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 966	1 /1 /2 11	26 10 2011	A	24 11 2011 BMCE-TRANSMI -00 857	
N -SZ xx AS-4 0-6 3	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-6 4	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-6 5	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-6 6	1/ 9/ 011	3/ 9/2 11	8	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-65	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	B	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-6 8	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-6 9	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-6 0	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	26 09 2011	BMCE-TRANSMI -00 956	1 /1 /2 11	01 11 2011	A	24 11 2011 BMCE-TRANSMI -00 842	
N -SZ xx AS-4 0-9 0	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-9 2	5/ 0/ 011	7/ 0/2 11	6	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 155	2 /1 /2 11	08 11 2011	B	24 11 2011 BMCE-TRANSMI -00 843	
N -SZ xx AS-4 0-9 3	9/ 0/ 011	1/ 0/2 11	5	3/ 0/2 11	26 10 2011	BMCE-TRANSMI -00 363	0 /1 /2 11	30 11 2011	A	06 12 2011 BMCE-TRANSMI -00 989	
N -SZ xx AS-4 0-9 4	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-9 5	5/ 0/ 011	7/ 0/2 11	3	9/ 0/2 11	10 10 2011	BMCE-TRANSMI -00 151	2 /1 /2 11	07 11 2011	B	25 11 2011 BMCE-TRANSMI -00 858	
NA-SZ xx AS-4 0- 95- 1	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 248	0 /1 /2 11	22 11 2011	A	30 11 2011 BMCE-TRANSMI -00 920	
NA-SZ xx AS-4 0- 95- 2	2/ 0/ 011	4/ 0/2 11	4	6/ 0/2 11	17 10 2011	BMCE-TRANSMI -00 248	0 /1 /2 11	22 11 2011	A	30 11 2011 BMCE-TRANSMI -00 920	
N -SZ xx AS-4 0-9 6	2/ 1/ 011	4/ 1/2 11	6	6/ 1/2 11	04 11 2011	BMCE-TRANSMI -00 558	2 /1 /2 11	16 12 2011	A	05 01 2012 BMCE-TRANSMI -00 231	
N -SZ xx AS-4 0-99	6/ 0/ 011	8/ 0/2 11	6	0/ 0/2 11	31 10 2011	BMCE-TRANSMI -00 481	1 /1 /2 11	23 11 2011	A	BMCE-TRANSM T-007 83	
N -SZ xx AS-4 0-9 8	1/ 9/ 011	3/ 9/2 11	4	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	B	06 12 2011 BMCE-TRANSMI -00 974	
NA-SZ xx AS-4 0- 98- 1	1/ 9/ 011	3/ 9/2 11	5	5/ 9/2 11	27 09 2011	BMCE-TRANSMI -00 972	1 /1 /2 11	26 10 2011	A	06 12 2011 BMCE-TRANSMI -00 974	
N -SZ xx AS-4 0-9 9	1/ 8/ 011	5/ 9/2 11	7	4/ 9/2 11	06 09 2011	BMCE TRANSM T 0049 6 / Resubm t ed an 012	2 /0 /2 11	14 02 2012	A	17 02 2012 BMCE-TRANSMI -00 678	

inal Submiss on

D awing Numbe	Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Re is on	lanned D te to be ubm t ed o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d Sta us	Date e u ned to Consu t nt	ove due?
N -SZ xx AS-4 0-6 0	22 06 2012	20 07 2012	A	06 07 2012	BMCE-TRANSMIT-009950 20 07 12	10/0 /20 2	25 10 2012	A	BMCE-TRANSM T-011969 31 10 2012	
N -SZ xx AS-4 0-6 1	22 06 2012	20 07 2012	B	06 07 2012	BMCE-TRANSMIT-009950 20 07 12	10/0 /20 2	25 10 2012	A	BMCE-TRANSM T-011969 31 10 2012	
N -SZ xx AS-4 0-6 2	27 04 2012	08 12 2006	B	11 05 20 2	BMCE-TRANSM T-009316 12 06 12	3/ 7/2 12	31 07 2012	B	BMCE-TRANSM T-0101 2 6/ 8/12	
N -SZ xx AS-4 0-6 3	27 04 2012	08 12 2006	A	11 05 20 2	BMCE-TRANSM T-009316 12 06 12	3/ 7/2 12	21 11 2012	A	BMCE-TRANSM T-012434 21 11 2012	
N -SZ xx AS-4 0-6 4	27 04 2012	08 12 2006	B	11 05 20 2	BMCE-TRANSM T-009316 12 06 12	3/ 7/2 12	31 07 2012	A	BMCE-TRANSM T-0101 2 6/ 8/12	
N -SZ xx AS-4 0-6 5	27 04 2012	08 12 2006	A	11 05 20 2	BMCE-TRANSM T-009316 12 06 12	3/ 7/2 12	31 07 2012	A	BMCE-TRANSM T-0101 2 6/ 8/12	
N -SZ xx AS-4 0-6 6	27 04 2012	08 12 2006	B	11 05 20 2	BMCE-TRANSM T-009316 12 06 12	3/ 7/2 12	31 07 2012	B	BMCE-TRANSM T-0101 2 6/ 8/12	
N -SZ xx AS-4 0-64	27 04 2012	08 12 2006	B	11 05 20 2	BMCE-TRANSM T-009316 12 06 12	3/ 7/2 12	31 07 2012	B	BMCE-TRANSM T-0101 2 6/ 8/12	
N -SZ xx AS-4 0-6 8	27 04 2012	08 12 2006	B	11 05 20 2	BMCE-TRANSM T-009316 12 06 12	3/ 7/2 12	31 07 2012	B	BMCE-TRANSM T-0101 2 6/ 8/12	
N -SZ xx AS-4 0-6 9	22 06 2012	20 07 2012	A	06 07 2012	BMCE-TRANSMIT-009950 20 07 12	10/0 /20 2	25 10 2012	A	BMCE-TRANSM T-011969 31 10 2012	
N -SZ xx AS-4 0-6 0	08 06 2012	06 07 2012	A	22 06 2012	BMCE-TRANSMIT-009743 09 07 12	30/0 /20 2	17 08 2012	B	BMCE-TRANSM T-010566 29 08 2012	
N -SZ xx AS-4 0-6 1	08 06 2012	06 07 2012	A	22 06 2012	BMCE-TRANSMIT-009743 09 07 12	30/0 /20 2	17 08 2012	A	BMCE-TRANSM T-010566 29 08 2012	
N -SZ xx AS-4 0-6 2	08 06 2012	06 07 2012	A	22 06 2012	BMCE-TRANSMIT-009743 09 07 12	30/0 /20 2	17 08 2012	A	BMCE-TRANSM T-010566 29 08 2012	
N -SZ xx AS-4 0-6 3	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-6 4	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	9/ 6/2 12	20 07 2012	B	BMCE-TRANSMIT-010063 30 07 2012	
N -SZ xx AS-4 0-6 5	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-6 6	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	B	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-65	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	B	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-6 8	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2	29 08 2012	A	BMCE-TRANSM T-010936 14 09 2012	
N -SZ xx AS-4 0-6 9	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2		A	BMCE-TRANSM T-011155 26 09 2012	
N -SZ xx AS-4 0-6 0	08 06 2012	09 07 2012	A	22 06 2012	BMCE-TRANSMIT-009744 09 07 12	30/0 /20 2		B	BMCE-TRANSM T-011155 26 09 2012	
N -SZ xx AS-4 0-9 0	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-9 2	31 08 20 2	05 10 20 2	A	1 /0 /20 2	BMCE-TRANSM T-011525 10 10 2012	31/ 0/ 012	22 11 2012	A	BMCE-TRANSM T-012463 22 11 2012	
N -SZ xx AS-4 0-9 3	14 09 20 2	19 10 20 2	A	2 /0 /20 2	BMCE-TRANSM T-011854 25 10 2012	15/ 1/ 012	07 12 2012	A	BMCE-TRANSM T-012856 10 12 2012	
N -SZ xx AS-4 0-9 4	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-9 5	13 04 2012	28 05 2012	A	27 04 20 2	BMCE-TRANSM T-009155 29 05 12	9/ 6/2 12	26 07 2012	A	BMCE-TRANSM T-010094 30 07 2012	
NA-SZ xx AS-4 0- 95- 1	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011024 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012105 21 11 2012	
NA-SZ xx AS-4 0- 95- 2	03 08 2012	14 09 2012	A	17 08 20 2	BMCE-TRANSM T-011024 19 09 2012	0/ 0/2 12	30 10 2012	A	BMCE-TRANSM T-012105 21 11 2012	
N -SZ xx AS-4 0-9 6	08 06 2012	06 07 2012	A	22 06 20 2	BMCE-TRANSM T-009752 09 07 2012	0/ 7/2 12		A	BMCE-TRANSM T-010766 04 09 2012	
N -SZ xx AS-4 0-99	03 08 2012	20 07 2012	A	17 08 20 2	BMCE-TRANSM T-009952 20 07 12	0/ 8/2 12	25 10 2012	A	BMCE-TRANSM T-012002 01 11 2012	
N -SZ xx AS-4 0-9 8	27 04 2012	08 12 2006	A	11 05 20 2	BMCE-TRANSM T-009316 12 06 12	3/ 7/2 12	31 07 2012	B	BMCE-TRANSM T-0101 2 6/ 8/12	
NA-SZ xx AS-4 0- 98- 1	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012	
N -SZ xx AS-4 0-9 9	13 04 2012	25 05 2012	A	27 04 20 2	BMCE-TRANSM T-009156 29 05 12	9/ 6/2 12	19 07 2012	A	BMCE-TRANSM T-010071 30 07 2012	

nal Sweep

D awing Numbe	Date Requi ed om Con ult nt	Da e Subm t ed by Consu tant	Document Revi ion	anned Date to be Submit ed to Boa d	Da e Subm t ed o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Da e Re u ned om Boa d	Boa d Sta us	Date e u ned to Consul ant	ove due?
N -SZ xx AS-4 0-6 0		25/ 2/ 013	B		BMCE-TRANSM T-01 178 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 373 2 /0 /20 3	
N -SZ xx AS-4 0-6 1		25/ 2/ 013	C		BMCE-TRANSM T-01 178 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 373 2 /0 /20 3	
N -SZ xx AS-4 0-6 2	18 12 2012	11/ 1/ 013	C		BMCE-TRANSM T-01 383 1 /01 20 3	31 01 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 371 0 /0 /20 3	
N -SZ xx AS-4 0-6 3	18 12 2012	11/ 1/ 013	B		BMCE-TRANSM T-01 383 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 371 0 /0 /20 3	
N -SZ xx AS-4 0-6 4	18 12 2012	11/ 1/ 013	C		BMCE-TRANSM T-01 383 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 371 0 /0 /20 3	
N -SZ xx AS-4 0-6 5	18 12 2012	11/ 1/ 013	B		BMCE-TRANSM T-01 383 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 371 0 /0 /20 3	
N -SZ xx AS-4 0-6 6	18 12 2012	11/ 1/ 013	C		BMCE-TRANSM T-01 383 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 371 0 /0 /20 3	
N -SZ xx AS-4 0-64	18 12 2012	11/ 1/ 013	C		BMCE-TRANSM T-01 383 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 371 0 /0 /20 3	
N -SZ xx AS-4 0-6 8	18 12 2012	11/ 1/ 013	C		BMCE-TRANSM T-01 383 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 371 0 /0 /20 3	
N -SZ xx AS-4 0-6 9		25/ 2/ 013	B		BMCE-TRANSM T-01 178 2 /02 20 3	13 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 373 2 /0 /20 3	
N -SZ xx AS-4 0-6 0		08/0 /20 3	B		BMCE-TRANSM T-0138 8 1 /02 2013	25 02 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 347 0 /0 /20 3	
N -SZ xx AS-4 0-6 1		08/0 /20 3	B		BMCE-TRANSM T-0138 8 1 /02 2013	25 02 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 347 0 /0 /20 3	
N -SZ xx AS-4 0-6 2		08/0 /20 3	B		BMCE-TRANSM T-0138 8 1 /02 2013	25 02 2013	2 /0 /2 13	B	BMCE-TRANSM T-01 347 0 /0 /20 3	
N -SZ xx AS-4 0-6 3		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-6 4		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-6 5		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-6 6		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-65		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-6 8		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-6 9		08/ 2/ 013	B		BMCE-TRANSM T-01 827 1 /02 20 3	25 02 2103	2 /0 /2 13	A	BMCE-TRANSM T-01 368 0 /0 /20 3	
N -SZ xx AS-4 0-6 0										
N -SZ xx AS-4 0-9 0										
N -SZ xx AS-4 0-9 2										
N -SZ xx AS-4 0-9 3		07/ 6/ 013	B		BMCE-TRANSM T-01 191 1 /06 20 3	24 06 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 755 1 /0 /20 3	
N -SZ xx AS-4 0-9 4		5/ 2/2 13	B		BMCE-TRANSM T-01 256 2 /02 20 3	14 03 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 375 2 /0 /20 3	
N -SZ xx AS-4 0-9 5										
NA-SZ xx AS-4 0- 95- 1		6/ 4/2 13	B		BMCE-TRANSM T-01 403 3 /04 20 3	14 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 576 0 /0 /20 3	
NA-SZ xx AS-4 0- 95- 2		6/ 4/2 13	B		BMCE-TRANSM T-01 403 3 /04 20 3	14 05 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 576 0 /0 /20 3	
N -SZ xx AS-4 0-9 6										
N -SZ xx AS-4 0-99										
N -SZ xx AS-4 0-9 8	18 12 2012	11/ 1/ 013	B		BMCE-TRANSM T-01 383 1 /01 20 3	31 01 2013	2 /0 /2 13	A	BMCE-TRANSM T-01 371 0 /0 /20 3	
NA-SZ xx AS-4 0- 98- 1	18 12 2012	7/ 2/2 12	C	8/ 2/ 012	BMCE-TRANSM T-01 261	31 01 2013	3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
							3 /0 /2 13	A	BMCE-TRANSM T-01 980 1 /0 /20 3	
N -SZ xx AS-4 0-9 9										

nal Sweep / **ina Sweep**

Da e Requi ed om Consul ant	Date Submi ted by Consul ant	Document Rev sion	lanned Da e o be ubmi ted to Boa d	D te Submit ed to Boa d	Da e R sponse Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Da e etu ned o Consu tant	ove due?	Date Requi d om Consu tant	Da e Subm t ed by Consul ant	Document Revis on	l nn d Date to be Subm t ed o Boa d	Date ubmi ted to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned to Consul ant	ove due?

6	BCL-AC-XX-SH-001					1st Submission											
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
Item	Submission	Comments															
6	Fire Strategy																
	1:500 Fire Strategy Plans		NA	NA-XX-00-PL-572-001	Site Plan - Fire Strategy		As Appendix K									25/05/2012	
			NA	NA-XX-00-PL-572-010	Ground Floor Fire Strategy Plan		As Appendix K									05/10/2012	
			NA	NA-XX-01-PL-572-010	First Floor Fire Strategy Plan		As Appendix K									25/05/2012	
			NA	NA-XX-02-PL-572-010	Second Floor Fire Strategy Plan		As Appendix K									25/05/2012	
			NA	NA-XX-03-PL-572-010	Third Floor Fire Strategy Plan		As Appendix K									25/05/2012	
			NA	NA-XX-04-PL-572-010	Fourth Floor Fire Strategy Plan		As Appendix K									25/05/2012	
			NA	NA-XX-05-PL-572-010	Fifth Floor Plan Fire Strategy		As Appendix K									25/05/2012	
			NA	NA-XX-06-PL-572-010	Sixth Floor Plan Fire Strategy		As Appendix K									25/05/2012	
			NA	NA-xx-07-PL-572-010	Seventh Floor Plan Fire Strategy		As Appendix K									25/05/2012	
			NA	NA-xx-08-PL-572-010	Eigth Floor Plan Fire Strategy		As Appendix K									25/05/2012	
			NA	NA-xx-09-PL-572-010	Ninth Floor Plan Fire Strategy		As Appendix K									25/05/2012	
			NA	NA-xx-10-PL-572-010	Tenth Floor Plan Fire Strategy		As Appendix K									25/05/2012	
			NA	NA-xx-11-PL-572-010	Eleventh Floor Plan Fire Strategy		As Appendix K									25/05/2012	
			NA	NA-XX-12-PL-572-010	Twelfth Floor Plan - Fire Strategy		As Appendix K									25/05/2012	
			NA	NA-XX-13-PL-572-010													
			NA	NA-XX-B1-PL-572-010	Basement Plan - Fire Strategy		As Appendix K									25/05/2012	
			NA	NA-EC-XX-PL-572-101	Energy Centre Ground Floor and First Floor Fire Strategy		As Appendix K									25/05/2012	4
			NA	NA-EC-XX-PL-572-102	Energy Centre Second Floor and Roof Fire Strategy		As Appendix K									25/05/2012	5
			NA	NA-EC-XX-EL-572-101	Energy Centre Elevations Fire Strategy		As Appendix K									25/05/2012	4
		The drawing is available on Aconex and has been issued to BMCE for APP K. The Board then commented on this fire strategy drawing in 2011 and gave it a B Status. Their comments rather refer to the fire strategy produced by WSP Fire so no drawing update is required from our side	NA	NA-EC-XX-SE-572-101	Energy Centre Sections Fire Strategy		As Appendix K									25/05/2012	
			NA	NA-XX-00-PL-572-100	Ground Floor Plan - NSGH Main Entrance, FM Offices, Pharmacy, Discharge Lounge - Fire Strategy Plan		As Appendix K									**11/11/2011**	**6**
			NA	NA-XX-00-PL-572-101	Ground Floor Plan - NCH Rehab - Fire Strategy Plan		As Appendix K									**11/11/2011**	**6**
			NA	NA-XX-00-PL-572-102	Ground Floor Plan - NCH Entrance and OPD - Fire Strategy Plan		As Appendix K									**11/11/2011**	**6**

6	BCL-AC-XX-SH-001						1st Submission											
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
Item	Submission	Comments															
			NA	NA-XX-00-PL-572-103	Ground Floor Plan - NCH Observation Ward - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-XX-00-PL-572-104	Ground Floor Plan - NCH Emergency Department & Decontamination Unit - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-XX-00-PL-572-105	Ground Floor Plan - NSGH Emergency Department - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-00-PL-572-106	Ground Floor Plan - NSGH Acute Assessment - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-00-PL-572-107	Ground Floor Plan - NSGH Radiology & Medical Illustration - Fire Strategy Plan		As Appendix K									11/11/2011	7

6	BCL-AC-XX-SH-001						1st Submission											
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
Item	Submission	Comments															
			NA	NA-XX-00-PL-572-108	Ground Floor Plan - NCH Radiology - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-XX-00-PL-572-109	Ground Floor Plan - NSGH OPD / Rehab & Therapies - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-01-PL-572-100	First Floor Plan - NSGH Restaurant, Sanctuary and Atrium Space - Fire Strategy Plan		As Appendix K									11/11/2011	8
			NA	NA-XX-01-PL-572-101	First Floor Plan - NCH Theatres, Radiology & Interventional Radiology - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-XX-01-PL-572-102	First Floor Plan - NCH 23 Hour Unit - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-01-PL-572-103	First Floor Plan - NCH Critical Care (PICU) / Cardiology Ward / Support / MDU and Special Feeds - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-01-PL-572-104	First Floor Plan - NSGH CCU and Critical Care (1 of 2) - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-01-PL-572-105	First Floor Plan - NSGH Critical Care (2 of 2) - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-01-PL-572-106	First Floor Plan - NSGH Stroke Ward & Medical Day Unit - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-01-PL-572-107	First Floor Plan - NSGH Radiology - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-XX-01-PL-572-108	First Floor Plan - Nuclear Medicine - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-XX-01-PL-572-109	First Floor Plan - NSGH OPD & Pre-op Assessment - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-02-PL-572-100	Second Floor Plan - NSGH Atrium, Lift Cores & Bed Management - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-XX-02-PL-572-101	Second Floor Plan - NSGH Dermatology Ward + Plant - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-02-PL-572-102	Second Floor Plan - NCH Schiehallion Ward / Day Case Unit / Anaesthetics / TCT & Hospital At Night - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-02-PL-572-103	Second Floor Plan - NCH Acute Receiving Ward & Aseptic Suite - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-XX-02-PL-572-104	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Emergency Linen / Transport Base / Telephone Services - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-02-PL-572-105	Second Floor Plan - NSGH Theatres (1 of 2) + Plant - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-XX-02-PL-572-106	Second Floor Plan - NSGH Theatres (2 of 2) + Plant - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-XX-02-PL-572-109	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-xx-03-PL-572-100	Third Floor Plan - NSGH Atrium / Health Records / Radiology Hot Desks / FM Facilities / Equipment Library / Staff Change / Meeting Rooms - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-xx-03-PL-572-101	Third Floor Plan - PLANT - Fire Strategy Plan		As Appendix K									11/11/2011	5
			NA	NA-xx-03-PL-572-102	Third Floor Plan - NCH In-Patient Ward & Ward Support (Medicinema) - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-xx-03-PL-572-103	Third Floor Plan - NCH In-Patient Ward / Ward Support - Fire Strategy Plan		As Appendix K									11/11/2011	8

6	BCL-AC-XX-SH-001						1st Submission											
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
Item	Submission	Comments															
			NA	NA-xx-03-PL-572-105	Third Floor Plan - PLANT - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-xx-03-PL-572-106	Third Floor Plan - PLANT - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-xx-03-PL-572-109	Third Floor Plan - PLANT - Fire Strategy Plan		As Appendix K									11/11/2011	5
			NA	NA-xx-04-PL-572-100	Fourth Floor Plan - NSGH Atrium / Generic Ward Support / Lift Cores - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-xx-04-PL-572-101	Fourth Floor Plan - Higher Acuity Renal Ward - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-xx-04-PL-572-102	Fourth Floor Plan - NCH DCFP - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-xx-04-PL-572-103	Fourth Floor Plan - Haemo-Oncology Ward - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-xx-04-PL-572-104	Fourth Floor Plan - NSGH Renal Ward & Day Case Ward (1 of 2) - Fire Strategy Plan		As Appendix K									11/11/2011	6

6 BCL-AC-XX-SH-001

						1st Submission											
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
			NA	NA-xx-04-PL-572-105	Fourth Floor Plan - NSGH Renal Ward & Day Case Ward (2 of 2) - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-04-PL-572-106	Fourth Floor Plan - NCH Plant Fire Strategy Plan											11/11/2011	6
			NA	NA-xx-05-PL-572-100	Fifth Floor Plan - NSGH Atrium / Generic Ward Support / Lift Core - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-xx-05-PL-572-101	Fifth Floor Plan - NSGH Rheumatology Ward - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-xx-05-PL-572-102	Fifth Floor Plan - NSGH ENT Ward - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-xx-05-PL-572-103	Fifth Floor Plan - NSGH Generic Ward (1 of 2) - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-xx-05-PL-572-104	Fifth Floor Plan - NSGH Generic Ward (2 of 2) - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-XX-05-PL-572-106	Fifth Floor Plan - NCH Plant Fire Strategy Plan											11/11/2011	5
			NA	NA-xx-06-PL-572-100	Sixth Floor Plan - NSGH Atrium / Generic Ward Support / Lift Core - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-xx-06-PL-572-101	Sixth Floor Plan - NSGH Generic Ward (1 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	7
			NA	NA-xx-06-PL-572-102	Sixth Floor Plan - NSGH Generic Ward (2 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-xx-06-PL-572-103	Sixth Floor Plan - NSGH Generic Ward (3 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-xx-06-PL-572-104	Sixth Floor Plan - NSGH Generic Ward (4 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	6
			NA	NA-xx-07-PL-572-100	Seventh Floor Plan - NSGH Atrium / Generic Ward Support / Lift Core - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-07-PL-572-101	Seventh Floor Plan - NSGH Generic Ward (1 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-07-PL-572-102	Seventh Floor Plan - NSGH Generic Ward (2 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-07-PL-572-103	Seventh Floor Plan - NSGH Generic Ward (3 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-07-PL-572-104	Seventh Floor Plan - NSGH Generic Ward (4 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-08-PL-572-100	Eighth Floor Plan - NSGH Atrium / Generic Ward Support / Lift Core - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-08-PL-572-101	Eighth Floor Plan - NSGH Generic Ward (1 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-08-PL-572-102	Eighth Floor Plan - NSGH Generic Ward (2 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-08-PL-572-103	Eighth Floor Plan - NSGH Generic Ward (3 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-08-PL-572-104	Eighth Floor Plan - NSGH Generic Ward (4 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-09-PL-572-100	Nineth Floor Plan - NSGH Atrium / Generic Ward Support / Lift Core - Fire Strategy Plan		As Appendix K									11/11/2011	2

6 BCL-AC-XX-SH-001

						1st Submission											
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
			NA	NA-xx-09-PL-572-101	Nineth Floor Plan - NSGH Generic Ward (1 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-09-PL-572-102	Nineth Floor Plan - NSGH Generic Ward (2 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-09-PL-572-103	Nineth Floor Plan - NSGH Generic Ward (3 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-09-PL-572-104	Nineth Floor Plan - NSGH Generic Ward (4 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-10-PL-572-100	Tenth Floor Plan - NSGH Atrium / Generic Ward Support / Lift Core - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-10-PL-572-101	Tenth Floor Plan - NSGH Generic Ward (1 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-10-PL-572-102	Tenth Floor Plan - NSGH Generic Ward (2 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-10-PL-572-103	Tenth Floor Plan - NSGH Generic Ward (3 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-10-PL-572-104	Tenth Floor Plan - NSGH Generic Ward (4 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-11-PL-572-100	Eleventh Floor Plan - NSGH Atrium / Generic Ward Support / Lift Core - Fire Strategy Plan		As Appendix K									11/11/2011	2

6 BCL-AC-XX-SH-001

						1st Submission											
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
			NA	NA-xx-11-PL-572-101	Eleventh Floor Plan - NSGH Generic Ward (1 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-11-PL-572-102	Eleventh Floor Plan - NSGH Generic Ward (2 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-11-PL-572-103	Eleventh Floor Plan - NSGH Generic Ward (3 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-11-PL-572-104	Eleventh Floor Plan - NSGH Generic Ward (4 of 4) - Fire Strategy Plan		As Appendix K									11/11/2011	2
			NA	NA-xx-12-PL-572-100	Twelfth Floor Plan - Atrium / Lift Cores		As Appendix K									11/11/2011	8
			NA	NA-xx-12-PL-572-101	Twelfth Floor Plan - PLANT - Fire Strategy Plan (1 of 4)		As Appendix K									11/11/2011	8
			NA	NA-xx-12-PL-572-102	Twelfth Floor Plan - PLANT - Fire Strategy Plan (2 of 4)		As Appendix K									11/11/2011	8
			NA	NA-xx-12-PL-572-103	Twelfth Floor Plan - PLANT - Fire Strategy Plan (3 of 4)		As Appendix K									11/11/2011	8
			NA	NA-xx-12-PL-572-104	Twelfth Floor Plan - PLANT - Fire Strategy Plan (4 of 4)		As Appendix K									11/11/2011	8
			NA	NA-XX-13-PL-572-102	Thirteenth Floor Plan - Helipad Access Fire Strategy Plan											11/11/2011	2
			NA	NA-XX-14-PL-572-102	Fourteenth Floor Plan - Helipad Access Fire Strategy Plan											11/11/2011	2
			NA	NA-XX-15-PL-572-102	Helipad Level Fire Strategy Plan											11/11/2011	2
			NA	NA-XX-B1-PL-572-100	Basement Floor Plan Fire Strategy (1 of 2)											11/11/2011	7
			NA	NA-XX-B1-PL-572-101	Basement Floor Plan Fire Strategy (2 of 2)											11/11/2011	7
			WSP	WSP-SZ-XX-DC-572-043	Atrium Fire Loads		12/07/2013	1		BMCE-TRANSMIT-017323 16/08/2013	06/09/2013	01/10/2013	A	BMCE-TRANSMIT-018220 25/10/2013			
Fire Strategy Reports			WSP	WSP-SZ-XX-DC-572-200	Fire Safety Design Strategy		26/04/2012	8		BMCE-TRANSMIT-009167 30/05/12	20/06/2012		B	BMCE-TRANSMIT-009661 04/07/2012		12/07/2013	9
			WSP	WSP-SZ-XX-DC-572-500	Atria CFD Modelling		08/06/2012	8		BMCE-TRANSMIT-009300 11/06/12	02/07/2012	17/07/2012	C	BMCE-TRANSMIT-009969 24/07/2012			
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-00-PL-572-011	Level 00 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-01-PL-572-011	Level 01 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-02-PL-572-011	Level 02 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								

6	BCL-AC-XX-SH-001					1st Submission											
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-03-PL-572-011	Level 03 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-04-PL-572-011	Level 04 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-05-PL-572-011	Level 05 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-06-PL-572-011	Level 06 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-07-PL-572-011	Level 07 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-08-PL-572-011	Level 08 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-09-PL-572-011	Level 09 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-10-PL-572-011	Level 10 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-11-PL-572-011	Level 11 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-12-PL-572-011	Level 12 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Produced to identify dry riser locations. Not part of list of deliverables and therfore not required for RDD. See Fire Strategy 572-100 series drawings for Dry Riser Locations used to obtain Stage 8 Warrant approval. DRO's on Fire Strategy Plans, Fire Hose Lengths - Principal noted on WSP Fire Safety Design Strategy	NA	NA-xx-B1-PL-572-011	Level B1 - Fire Strategy - Fire Hose Lengths and DRO		25/05/2012		11/07/2012								
		Adults Fire Evacuation Plans	NA	NA-XX-00-Pl-572-500	Ground Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-00-Pl-572-501	Ground Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-00-Pl-572-502	Ground Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-00-Pl-572-503	Ground Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-01-Pl-572-500	First Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	C	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-01-Pl-572-501	First Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A

6	BCL-AC-XX-SH-001						1st Submission											
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
Item	Submission	Comments															
			NA	NA-XX-01-PI-572-502	First Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-01-PI-572-503	First Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-02-PI-572-500	Second Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-02-PI-572-501	Second Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-02-PI-572-502	Second Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-02-PI-572-503	Second Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-03-PI-572-500	Third Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-03-PI-572-501	Third Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-03-PI-572-502	Third Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-03-PI-572-503	Third Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-04-PL-572-500	Fourth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-04-PL-572-501	Fourth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-04-PL-572-502	Fourth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-04-PL-572-503	Fourth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-04-PL-572-504	Fourth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-05-PL-572-500	Fifth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	A	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-05-PL-572-501	Fifth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-05-PL-572-502	Fifth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-05-PL-572-503	Fifth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-05-PL-572-504	Fifth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-06-PL-572-500	Sixth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	A	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-06-PL-572-501	Sixth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-06-PL-572-502	Sixth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-06-PL-572-503	Sixth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A

6	BCL-AC-XX-SH-001						1st Submission											
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
			NA	NA-XX-06-PL-572-504	Sixth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-07-PL-572-500	Seventh Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	A	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-07-PL-572-501	Seventh Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-07-PL-572-502	Seventh Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-07-PL-572-503	Seventh Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-07-PL-572-504	Seventh Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-08-PL-572-500	Eighth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	A	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-08-PL-572-501	Eighth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-08-PL-572-502	Eighth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-08-PL-572-503	Eighth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-08-PL-572-504	Eighth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-09-PL-572-500	Ninth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	A	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-09-PL-572-501	Ninth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-09-PL-572-502	Ninth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-09-PL-572-503	Ninth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-09-PL-572-504	Ninth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-10-PL-572-500	Tenth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	A	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-10-PL-572-501	Tenth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-10-PL-572-502	Tenth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-10-PL-572-503	Tenth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-10-PL-572-504	Tenth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-11-PL-572-500	Eleventh Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	A	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-11-PL-572-501	Eleventh Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-11-PL-572-502	Eleventh Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A

6	BCL-AC-XX-SH-001					1st Submission											
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
			NA	NA-XX-11-PL-572-503	Eleventh Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-11-PL-572-504	Eleventh Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-12-PL-572-500	Twelfth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-12-PL-572-501	Twelfth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-12-PL-572-502	Twelfth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-12-PL-572-503	Twelfth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-12-PL-572-504	Twelfth Floor Adults Hospital Fire Evacuation Plan		22/04/2013	1		BMCE-TRANSMIT-015546 09/05/2013	30/05/2013	13/06/201	B	BMCE-TRANSMIT-016550 01/07/2013		13/02/2014	A
			NA	NA-XX-B1-Pl-572-500	Basement Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	B	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-B1-Pl-572-501	Basement Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	C	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
			NA	NA-XX-B1-Pl-572-502	Basement Floor Adults Hospital Fire Evacuation Plan		26/11/2012	1		BMCE-TRANSMIT-012751 05/12/2012	03/01/2013	03/01/2013	A	BMCE-TRANSMIT-013295 14/01/2013		13/02/2014	A
		Childrens Fire Evacuation Plans															
			NA	NA-XX-00-PL-572-504	Ground Floor Childrens Hospital Fire Evacuation Plan		13/05/2013	1		BMCE-TRANSMIT-015956 29/05/2013	19/06/2013	13/06/2013	B	BMCE-TRANSMIT-016357 19/06/2013		13/02/2014	A
			NA	NA-XX-00-PL-572-505	Ground Floor Childrens Hospital Fire Evacuation Plan		13/05/2013	2		BMCE-TRANSMIT-015956 29/05/2013	19/06/2013	13/06/2013	B	BMCE-TRANSMIT-016357 19/06/2013		13/02/2014	A
			NA	NA-XX-01-PL-572-504	First Floor Childrens Hospital Fire Evacuation Plan		13/05/2013	1		BMCE-TRANSMIT-015956 29/05/2013	19/06/2013	13/06/2013	B	BMCE-TRANSMIT-016357 19/06/2013		13/02/2014	A
			NA	NA-XX-01-PL-572-505	First Floor Childrens Hospital Fire Evacuation Plan		13/05/2013	2		BMCE-TRANSMIT-015956 29/05/2013	19/06/2013	13/06/2013	B	BMCE-TRANSMIT-016357 19/06/2013		13/02/2014	A
			NA	NA-XX-02-PL-572-504	Second Floor Childrens Hospital Fire Evacuation Plan		13/05/2013	1		BMCE-TRANSMIT-015956 29/05/2013	19/06/2013	13/06/2013	B	BMCE-TRANSMIT-016357 19/06/2013		13/02/2014	A
			NA	NA-XX-02-PL-572-505	Second Floor Childrens Hospital Fire Evacuation Plan		13/05/2013	1		BMCE-TRANSMIT-015956 29/05/2013	19/06/2013	13/06/2013	A	BMCE-TRANSMIT-016357 19/06/2013		13/02/2014	A
			NA	NA-XX-03-PL-572-504	Third Floor Childrens Hospital Fire Evacuation Plan		13/05/2013	1		BMCE-TRANSMIT-015956 29/05/2013	19/06/2013	13/06/2013	B	BMCE-TRANSMIT-016357 19/06/2013		13/02/2014	A
			NA	NA-XX-03-PL-572-505	Third Floor Childrens Hospital Fire Evacuation Plan		13/05/2013	1		BMCE-TRANSMIT-015956 29/05/2013	19/06/2013	13/06/2013	B	BMCE-TRANSMIT-016357 19/06/2013		13/02/2014	A
			NA	NA-XX-04-PL-572-505	Fourth Floor Childrens Hospital Fire Evacuation Plan		13/05/2013	1		BMCE-TRANSMIT-015956 29/05/2013	19/06/2013	13/06/2013	B	BMCE-TRANSMIT-016357 19/06/2013		13/02/2014	A
			NA	NA-XX-04-PL-572-506	Fourth Floor Childrens Hospital Fire Evacuation Plan		13/05/2013	1		BMCE-TRANSMIT-015956 29/05/2013	19/06/2013	13/06/2013	B	BMCE-TRANSMIT-016357 19/06/2013		13/02/2014	A
		FIRE ENGINEERING	WSP	WSP-SZ-XX-DC-572-043	Atrium Fire Loads		12/07/2013	1		BMCE-TRANSMIT-017323 16/08/2013	06/09/2013	01/10/2013	A	BMCE-TRANSMIT-018220 25/10/2013			
			WSP	WSP-SZ-XX-DC-572-200	Fire Safety Design Strategy		12/07/2013	9		BMCE-TRANSMIT-017323 16/08/2013	06/09/2013	01/10/2013	B	BMCE-TRANSMIT-018220 25/10/2013			

6	BCL-AC-XX-SH-001					1st Submission												
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
Item	Submission	Comments															
			MER	ME-XX-00-PL-572-201	Level 00 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								
			MER	ME-XX-01-PL-572-202	Level 01 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								
			MER	ME-XX-02-PL-572-203	Level 02 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								

6 BCL-AC-XX-SH-001

						1st Submission											
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
			MER	ME-XX-03-PL-572-204	Level 03 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								
			MER	ME-XX-04-PL-572-205	Level 04 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								
			MER	ME-XX-**05**-PL-572-206	Level 05 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								
			MER	ME-XX-**06**-PL-572-207	Level 06 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								
			MER	ME-XX-**07**-PL-572-208	Level 07 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								
			MER	ME-XX-**08**-PL-572-209	Level 08 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								
			MER	ME-XX-**09**-PL-572-210	Level 09 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								
			MER	ME-XX-**10**-PL-572-211	Level 10 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								
			MER	ME-XX-**11**-PL-572-212	Level 11 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								
			MER	ME-XX-00-PL-572-200	Level B1 - MCP & Fire Extinguisher Locations		25/05/2012		11/07/2012								
		Fire Signage & Emergency Lighting to be developed															

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
11/07/2012							
11/07/2012							
11/07/2012							
11/07/2012							
11/07/2012							
11/07/2012							
11/07/2012							
11/07/2012							
11/07/2012							
11/07/2012							
11/07/2012							
11/07/2012							
11/07/2012							
11/07/2012							
11/07/2012	Sent to Board for info only						
11/07/2012	17/04/2013	BMCE-TRANSMIT-015177	08/05/2013	30/04/2013	A	BMCE-TRANSMIT-015408 30/04/201	
11/07/2012	17/04/2013	BMCE-TRANSMIT-015177	08/05/2013	30/04/2013	A	BMCE-TRANSMIT-015408 30/04/201	
11/07/2012	17/04/2013	BMCE-TRANSMIT-015177	08/05/2013	30/04/2013	A	BMCE-TRANSMIT-015408 30/04/201	
11/07/2012							
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	C	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	C	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	C	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
10/10/2011	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	B	23/02/2012 BMCE-TRANSMIT-007768	
	15/11/2011	BMCE-TRANSMIT-006708	29/11/2011	24/01/2012	A	23/02/2012 BMCE-TRANSMIT-007768	
	16/08/2013	BMCE-TRANSMIT-017323 16/08/2013	06/09/2013	01/10/2013	A	BMCE-TRANSMIT-018220 25/10/2013	

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	B	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	
	03/03/2014	BMCE-TRANSMIT-019583	14/03/2014	24/03/2014	A	BMCE-TRANSMIT-019872 09/04/2014	

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE

2nd Submission							OVERDUE
Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE

7 BCL-AC XX-SH 001

						1st Submission										2nd Submission										Final Subm ssion										Final Subm ssion									
			Act on By	Drawing Number	Drawing Tit e	Da e Required from Consu tant	Date Submit ed by Consultant	Document Revision	Planned Da e to be Subm tted to Board	Date Submitted to Board	Date Response Required f om Board (3 Weeks)	Date Returned f om Board	Board Status	Date returned to Consultant	Date Required from Consultant	Da e Submi ted by Consultant	Document Rev s on	Planned Date to be Submitted to Board	Date Submit ed o Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Boa d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Boa d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant
Item	Subm ssion	Comments																																										
7	External Fin shes																																												
	Specifications			NA SP-001	NSGH G ne Specif ca on																																								
			NA	NA SP-I10	NBS Specif ca ion Schedule					App K Date			App K Status			01/06/2011																													
		Aspect of review:	NA	NA SP-F10	Br ck b ock wa ling					App K Date			App K Status			01/06/2011		AWAITING BOARD TO COME BACK AFTER MEET NG WC 20 02/2012																												
		Co our	NA	NA SP-F30	Accessories - sundry i ems for br ck b ock					App K Date			App K Status			01/06/2011																													
		Material	NA	NA SP-H11	Curtain wa ling					App K Date			App K Status			01/06/2011																													
		Li eycle	NA	NA SP-H13	Structural g ass assemb ies																																							
		Main entance	NA	NA SP-H20	Rigid sheet cladding					App K Date			App K Status			01/06/2011																													
		H&S	NA	NA SP-H31	Metal prof le/ lat sheet cladding covering					App K Date			App K Status			01/06/2011																													
			NA	NA SP-H32	Plast c profi e sheet c adding/covering					App K Date			App K Status			01/06/2011																													
			NA	NA SP-H43	Metal compos te panel c adding - covering					App K Date			App K Status			01/06/2011																													
			NA	NA SP-H72	Aluminium str p - sheet coverings - f ashings					App K Date			App K Status			01/06/2010																													
			NA	NA SP-H74	Zinc - sheet coverings - f ashings					App K Date			App K Status			13/06/2010																													
			NA	NA SP-H80	ETFE AFP system					App K Date			App K Status		10/11/2010																													
			NA	NA SP-H82	Rainsc een cladding					App K Date			App K Status			01/06/2010																													
			NA	———	————————	om t ed specif cat on																																					
			NA	NA SP-J31	Liquid app ied waterproof roof coatings					App K Date			App K Status			01/08/2010																													
			NA	NA SP-J40	F ex b e sheet tanking - damp proofing					App K Date			App K Status		10/11/2010																													
			NA	NA SP-J42	Sing e layer polymeric sheet roof cove ings					App K Date			App K Status		01/09/2010																													
			NA	NA SP-L10	Windows - roof gh s - screens - louvres					App K Date			App K Status			17/08/2010																													
			NA	NA SP-L20	Doors - shu ters - hatches					App K Date			App K Status			29/07/2010																													
			NA	NA SP-L30	S airs - ladders - walkways - handra ls - balustrades					App K Date			App K Status			01/08/2010																													
			NA	NA SP-L40	Gene al glazing					App K Date			App K Status			07/06/2010																													
			NA	NA SP-M21	Insulat ons w th rendered inish					App K Date			App K Status		17/08/2010																													
			NA	NA SP-N25	Pe manent access & sa e ty equ pment					App K Date			App K Status		10/11/2010																													
			NA	NA SP-Z21	Mortars					App K Date			App K Status			01/06/2010																													
			NA	NA SP-Z22	Sea an s					App K Date			App K Status			01/06/2010																													
			NA	NA SP-Z31	Powdercoating					App K Date			App K Status			01/06/2010																													
			NA	NA SP-Z33	Anodizing	new specificat on																																							
	1:500 Roof / Soft t Type Loca ion Plans		NA	NA-xx 00-PL-240-001	G ound F oor - External So f t Plan					App K Date			App K Status			09/06/2011																													
			NA	NA-xx 01-PL-240-001	First F oor - External So ft Plan					App K Date			App K Status			09/06/2011																													
			NA	NA-xx 02-PL-240-001	Second F oor - So ft Plan					App K Date			App K Status			09/06/2011																													
			NA	NA-xx 03-PL-240-001	Thi d F oor - Ex e nal Soft it P an					App K Date			App K Status			09/06/2011																													
			NA	NA-xx 05-PL-240-001	Fifth F oor - So ft Type - Location Plan					App K Date			App K Status			09/06/2011																													
			NA	NA-xx 12-PL-240-001	Twel th F oor - Soft t Plan					App K Date			App K Status			09/06/2011																													
			NA	NA-xx 13-PL-240-001	Thi teenth Floor - Sof it P an					App K Date			App K Status			09/06/2011																													

BCL-AC XX-SH 001

						1st Submission								2nd Submission								Final Subm ssion								Final Subm ssion							
			Act on By	Drawing Number	Drawing Tit e	Da e Required from Consu tant	Date Submit ed by Consultant	Document Revision	Planned Da e to be Subm tted to Board	Date Submitted to Board	Date Response Required f om Board (3 Weeks)	Date Returned f om Board	Board Status	Date returned to Consultant	Date Required from Consultant	Da e Submi ted by Consultant	Document Rev s on	Planned Date to be Submitted to Board	Date Submit ed o Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Boa d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Boa d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant
Item	Subm ssion	Comments																																			
			NA	NA-xx 00-PL-240-011	Ground F oor - Roof Plan					App K Date			App K Status			29/07/2011																							
			NA	NA-xx 01-PL-240-011	Fi st Floor - Roof P an					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 02-PL-240-011	Second F oor - Roof Plan					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 03-PL-240-011	Third F oor - Roof P an					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 04-PL-240-011	Fourth Floor - Roof P an					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 05-PL-240-011	Fi fth Floor - Roof P an					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 06-PL-240-011	Sixth F oor - Roof P an					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 12-PL-240-011	Twelfth F oor - Roof Plan					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 13-PL-240-011	Thi teenth Floor - Roof P an					App K Date			App K Status			01/08/2011																							
			NA	NA-xx-xx-PL 240-101	Co ured Roof Plan					App K Date			App K Status			30/09/2011																							
	1:200 General Arrangement Roof Plans		NA	NA-xx 00-PL-240-100	Ground Floor Roof Plan (Sheet 1 of 1)					App K Date			App K Status			29/07/2011																							
			NA	NA-xx 01-PL-240-100	First F oor Roof Plan (Sheet 1 of 2)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 01-PL-240-101	First F oor Roof Plan (Sheet 2 of 2)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 02-PL-240-100	Second Floor Roof Plan (Sheet 1 of 4)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 02-PL-240-101	Second Floor Roof Plan (Sheet 2 of 4)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 02-PL-240-102	Second Floor Roof Plan (Sheet 3 of 4)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 02-PL-240-103	Second F oor Roof Plan (Sheet 4of 4)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 03-PL-240-100	Thi d F oor Roof P an (Sheet 1 of 4)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 03-PL-240-101	Thi d F oor Roof P an (Sheet 2 of 4)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 03-PL-240-102	Thi d F oor Roof P an (Sheet 3 of 4)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 03-PL-240-103	Third Floor Roof Plan (Sheet 4of 4)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 04-PL-240-100	Fourth F oor Roof Plan (Sheet 1 of 4)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 04-PL-240-101	Fourth F oor Roof Plan (Sheet 2 of 4)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 04-PL-240-102	Fourth F oor Roof Plan (Sheet 3 of 4)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 04-PL-240-103	Fourth F oor Roof Plan (Sheet 4 of 4)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 05-PL-240-100	Fifth F oor Roof Plan (Sheet 1 of 2)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 05-PL-240-101	Fifth F oor Roof Plan (Sheet 2 of 2)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 06-PL-240-100	Sixth F oor Roof P an (Sheet 1 of 1)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 12-PL-240-100	Twelfth Floor Roof P an (Sheet 1 of 2)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 12-PL-240-101	Twelfth Floor Roof P an (Sheet 2 of 2)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 13-PL-240-100	Thirteenth F oor Roof Plan (Sheet 1 of 2)					App K Date			App K Status			01/08/2011																							
			NA	NA XX-13-PL 240-101	Thirteenth F oor Roof Plan (Sheet 2 of 2)					App K Date			App K Status			01/08/2011																							
			NA	NA-xx 14-PL-240-100	Hel pad P an					App K Date			App K Status			01/08/2011																							
	TFE Roofs	Adult's Hosp tal	NA	NA ZK-12-SE 340-100	Adu t Atrium ETFE (Plan & Section)		26/03 2012	3		BMCE-TRANSMIT-008647 02/05/07	23 05/2012	11/05/2012	B	BMCE-TRANSMIT-008892 16 05/12																							
			NA	NA ZK-12-OT 251-100	Junct on EFTE Support to Plantroom C adding		02/05 2012	1		BMCE-TRANSMIT-008647 02/05/07	23 05/2012	11/05/2012	B	BMCE-TRANSMIT-008892 16 05/12																							
			NA	NA ZK-12-OT 251-101	EFTE Eaves Gu ter De a l		02/05 2012	1		BMCE-TRANSMIT-008647 02/05/07	23 05/2012	11/05/2012	B	BMCE-TRANSMIT-008892 16 05/12																							
			NA	NA ZK-12-OT 251-102	EFTE Parapet Deta l		02/05 2012	1		BMCE-TRANSMIT-008647 02/05/07	23 05/2012	11/05/2012	B	BMCE-TRANSMIT-008892 16 05/12																							
			NA	NA ZK-12-OT 251-103	P inth Flat Roof Junct on Detail		02/05 2012	1		BMCE-TRANSMIT-008647 02/05/07	23 05/2012	11/05/2012	B	BMCE-TRANSMIT-008892 16 05/12																							
			NA	NA ZK-XX-EL-252 100	Adults At ium E evat ons: Cores South & West		02/05 2012	4		BMCE-TRANSMIT-008647 02/05/07	23 05/2012	11/05/2012	A	BMCE-TRANSMIT-008892 16 05/12																							
			NA	NA ZK-XX-EL-252 101	Adults At ium E evat ons: Cores South & West		02/05 2012	4		BMCE-TRANSMIT-008647 02/05/07	23 05/2012	11/05/2012	B	BMCE-TRANSMIT-008892 16 05/12																							
		Ch ldren's Hosp tal	NA	NA-xx 04-PL-240-104	Fourth F oor Roof Plan ETFE - NCH Atrium			3		BMCE-TRANSMIT-008642 02/05/12	23 05/2012	11/05/2012	B	BMCE-TRANSMIT-008893 16 05/12																							
			NA	NA-xx-xx-SE-252-201	NCH At ium - Section N-N			6		BMCE-TRANSMIT-008641 02/05/12	23 05/2012	14/05/2012	A	BMCE-TRANSMIT-008970 21/05/2012																							
			NA	NA-xx-xx-SE-252-202	NCH At ium - Section P-P			7		BMCE-TRANSMIT-008641 02/05/12	23 05/2012	14/05/2012	A	BMCE-TRANSMIT-008970 21/05/2012																							
			NA	NA-xx-xx-SE-253-203	NCH Atrium - Sec ons Q-Q R-R S-S T-T			6		BMCE-TRANSMIT-008641 02/05/12	23 05/2012	14/05/2012	B	BMCE-TRANSMIT-008970 21/05/2012																							
			NA	NA-xx-xx-SE-253-204	NCH Atrium - Sec ons U-U V V W-W			6		BMCE-TRANSMIT-008641 02/05/12	23 05/2012	14/05/2012	B	BMCE-TRANSMIT-008970 21/05/2012																							
			NA	NA-xx-xx-SE-252-205	NCH At ium - Section X-X			3		BMCE-TRANSMIT-008641 02/05/12	23 05/2012	14/05/2012	A	BMCE-TRANSMIT-008970 21/05/2012																							
			NA	NA ZB-04-OT 251-104	EFTE Roof Deta s - Ch drens Atrium		02/05 2012	2		BMCE-TRANSMIT-008642 02/05/12	41,052 00	41,040 00	B	BMCE-TRANSMIT-008893 16 05/12																							
			NA	NA ZB-04-OT 251-105	EFTE Roof Deta s - Ch drens Atrium		02/05 2012	2		BMCE-TRANSMIT-008642 02/05/12	23 05/2012	11/05/2012	B	BMCE-TRANSMIT-008893 16 05/12																							

BCL-AC XX-SH 001

						1st Submission									2nd Submission								Final Subm ssion									Final Subm ssion								
			Act on By	Drawing Number	Drawing Tit e	Da e Required from Consu tant	Date Submit ed by Consultant	Document Revision	Planned Da e to be Subm tted to Board	Date Submitted to Board	Date Response Required f om Board (3 Weeks)	Date Returned f om Board	Board Status	Date returned to Consultant	Date Required from Consultant	Da e Submi ted by Consultant	Document Rev s on	Planned Date to be Submitted to Board	Date Submit ed o Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Boa d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Boa d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant
Item	Subm ssion	Comments																																						
			NA	NA ZB-04-DT 251-106	EFTE Roof Detai s - Cli drens Atrium		02/05 2012	2		BMCE-TRANSMIT-008642 02/05/12	23 05/2012	11/05/2012	C	BMCE-TRANSMIT-008893 16 05/12																											
	1:200 General Arrangement Co our Elevat ons P anning Submiss on Set		NA	NA XX-XX-EL-251-000	Key P an 1:200 E vat ons					App K Date			App K Status																											
			NA	NA XX-XX-EL-251-001	North Elevation					App K Date			App K Status			14/04 12	6		BMCE-TRANSMIT-002971 18 04/12	09/05/2012		A	BMCE-TRANSMIT 008623 01/05/2012		03 07/12	7		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		B	BMCE-TRANSMIT-009758 10 7/2012								
			NA	NA XX-XX-EL-251-002	East E vat on					App K Date			App K Status			14/04 12	5		BMCE-TRANSMIT-002971 18 04/12	09/05/2012		A	BMCE-TRANSMIT 008623 01/05/2012		03 07/12	6		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 10 7/2012								
			NA	NA XX-XX-EL-251-003	South Eleva ion					App K Date			App K Status			14/04 12	6		BMCE-TRANSMIT-002971 18 04/12	09/05/2012		A	BMCE-TRANSMIT 008623 01/05/2012		03 07/12	7		BMCE-TRANSMIT-009672 05/07/12	26/07/2012		A	BMCE-TRANSMIT-009758 10 7/2012								
			NA	NA XX-XX-EL-251-004	West E vat on					App K Date			App K Status			14/04 12	5		BMCE-TRANSMIT-002971 18 04/12	09/05/2012		A	BMCE-TRANSMIT 008623 01/05/2012		03 07/12	6		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 10 7/2012								
			NA	NA XX-XX-EL-251-230	Un ised C adding Co our And Pat ern Elevation											14/04 12	4		BMCE-TRANSMIT-002971 18 04/12	09/05/2012		A	BMCE-TRANSMIT 008623 01/05/2012																	
	Not being issued as discussed my JM & JW			~~NA XX-XX-EL-251-031~~	~~North Elev ation - th samp e photos~~																																			
	Not being issued as discussed my JM & JW			~~NA XX-XX-EL-25 -032~~	~~East E vat o - w t sa ple p otos~~																																			
	Not being issued as discussed my JM & JW			~~NA XX-XX-E -251-033~~	~~So th Ele a ion - th xample pho os~~																																			

BCL-AC XX-SH 001

Item	Subm ssion	Comments	Act on By	Drawing Number	Drawing Tit e	1st Submission									2nd Submission									Final Subm ssion										Final Subm ssion									
						Da e Required from Consu tant	Date Submit ed by Consultant	Document Revision	Planned Da e to be Subm tted to Board	Date Submitted to Board	Date Response Required f om Board (3 Weeks)	Date Returned f om Board	Board Status	Date returned to Consultant	Date Required from Consultant	Da e Submi ted by Consultant	Document Rev s on	Planned Date to be Submitted to Board	Date Submit ed o Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Box d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Box d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant
	Not being issued as discussed my JM & JW			~~NA XX-XX-E -251-031~~	~~ ed E e at on - th samp e photo~~																																				
	1:200/1:100 General Arrangement Colour Courtyard E evations		NA	NA XX-XX-EL-251-043	Courtyard 1 Eleva ions - NCH Sanctuary - for p anning (colou)					App K Date			App K Status		21/06/2011	5		BMCE-TRANSMIT-008986 22 05.12	12/06 2012	06/06/2012	B	BMCE-TRANSMIT-009370 15/06/12																							
			NA	NA XX-XX-EL-251-044	Courtyard 2 Elevations - NCH A&E - for p anning (colou)					App K Date			App K Status		21/06/2011	6		BMCE-TRANSMIT-008986 22 05.12	12/06 2012	06/06/2012	B	BMCE-TRANSMIT-009370 15/06/12																							
			NA	NA XX-XX-EL-251-045	Courtyard 3 Eleva ions - NSGH A&E - for p anning (colour)					App K Date			App K Status		21/06/2011	6		BMCE-TRANSMIT-008986 22 05.12	12/06 2012	06/06/2012	B	BMCE-TRANSMIT-009370 15/06/12																							
			NA	NA XX-XX-EL-251-046	Courtyard 4 Eleva ions - NSGH AAU 1 - for p anning (colou)					App K Date			App K Status		21/06/2011	6		BMCE-TRANSMIT-008986 22 05.12	12/06 2012	06/06/2012	B	BMCE-TRANSMIT-009370 15/06/12																							
			NA	NA XX-XX-EL-251-035	Courtyard 5 Eleva ions - NSGH AAU 2 - for p anning (colou)					App K Date			App K Status		21/06/2011	5		BMCE-TRANSMIT-008986 22 05.12	12/06 2012	06/06 2012	C	BMCE-TRANSMIT-009370 15/06/12		03 07/12	6		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 10 702012											
			NA	NA XX-XX-EL-251-036	Cou tya d 6 E evat ons - NSGH Theatres - for planning (co ou)					App K Date			App K Status		21/06/2011	5		BMCE-TRANSMIT-008986 22 05.12	12/06 2012	06/06 2012	C	BMCE-TRANSMIT-009370 15/06/12		03 07/12	6		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 10 702012											
			NA	NA XX-XX-EL-251-037	Courtyard 7 Eleva ions - NSGH AAU 3 - for p anning (colou)					App K Date			App K Status		21/06/2011	5		BMCE-TRANSMIT-008986 22 05.12	12/06 2012	06/06/2012	C	BMCE-TRANSMIT-009370 15/06/12		03 07/12	6		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 10 702012											
			NA	NA XX-XX-EL-251-038	Courtyard 8 Eleva ions - NCH Rad o ogy - for p anning (colou)					App K Date			App K Status		21/06/2011	5		BMCE-TRANSMIT-008986 22 05.12	12/06 2012	06/06/2012	B	BMCE-TRANSMIT-009370 15/06/12		03 07/12	6		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 10 702012											
			NA	NA XX-XX-EL-251-039	Courtyard 9 E evat ons - NCH Rehab - or planning (co our)					App K Date			App K Status		21/06/2011	5		BMCE-TRANSMIT-008986 22 05.12	12/06 2012	06/06/2012	B	BMCE-TRANSMIT-009370 15/06/12		03 07/12	6		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 10 702012											
			NA	NA XX-XX-EL-251-040	Courtyard 10 Eleva ions - NSGH Rehab - for p anning (colou)					App K Date			App K Status		21/06/2011	5		BMCE-TRANSMIT-008986 22 05.12	12/06 2012	06/06/2012	C	BMCE-TRANSMIT-009370 15/06/12		03 07/12	6		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 10 702012											
			NA	NA XX-XX-EL-251-041	Courtyard 11 Eleva ions - NSGH OPD / Café - for planning (co our)					App K Date			App K Status		21/06/2011	5		BMCE-TRANSMIT-008986 22 05.12	12/06 2012	06/06/2012	B	BMCE-TRANSMIT-009370 15/06/12		03 07/12	6		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 10 702012											
			NA	NA XX-XX-EL-251-042	E evat ons of NCH Roof Play Ter ace - for planning (co ou)					App K Date			App K Status		21/06/2011	4		BMCE-TRANSMIT-008986 22 05.12	12/06 2012	06/06/2012	B	BMCE-TRANSMIT-009370 15/06/12		03 07/12	6		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 10 702012											
			NA	NA XX-XX-EL-251-043	Courtyard 1 E evat ons - NCH Sanctuary											03/07 12	6		BMCE-TRANSMIT-009672 05 07/12	26/07/2012		A	BMCE-TRANSMIT-009758 10 702012																							
			NA	NA XX-XX-EL-251-044	Cou tya d 2 E evat ons NCH A & E											03/07 12	7		BMCE-TRANSMIT-009672 05 07/12	26/07/2012		A	BMCE-TRANSMIT-009758 10 702012																							
			NA	NA XX-XX-EL-251-045	Courtya d 3 Elevat ons NSGH A & E											03/07 12	7		BMCE-TRANSMIT-009672 05 07/12	26/07/2012		A	BMCE-TRANSMIT-009758 10 702012																							
			NA	NA XX-XX-EL-251-046	Courtyard 4 Eleva ions AAU1											03/07 12	7		BMCE-TRANSMIT-009672 05 07/12	26/07/2012		A	BMCE-TRANSMIT-009758 10 702012																							
			NA	NA XX-XX-EL-251-111	Courtyard 1 E evat ons - NCH Sanctuary					App K Date			App K Status																																
			NA	NA XX-XX-EL-251-112	Courtyard 2 E evat ons - NCH A&E					App K Date			App K Status		01/06/2011																													
			NA	NA XX-XX-EL-251-113	Cou tya d 3 E evat ons - NSGH A&E					App K Date			App K Status		01/06/2011																													
			NA	NA XX-XX-EL-251-114	Cou tyard 4 E evat ons - NSGH AAU 1					App K Date			App K Status		01/06/2011																													
			NA	NA XX-XX-EL-251-115	Cou tyard 5 E evat ons - NSGH AAU 2					App K Date			App K Status		01/06/2011																													
			NA	NA XX-XX-EL-251-116	Courtyard 6 Eleva ions - NSGH Theatres					App K Date			App K Status		01/06/2011																													
			NA	NA XX-XX-EL-251-117	Cou tyard 7 E evat ons - NSGH AAU 3					App K Date			App K Status		01/06/2011																													
			NA	NA XX-XX-EL-251-118	Cou tya d 8 E evat ons - NCH Radiology					App K Date			App K Status		01/06/2011																													
			NA	NA XX-XX-EL-251-119	Courtyard 9 E eva ions - NCH Rehab					App K Date			App K Status		01/06/2011																													
			NA	NA XX-XX-EL-251-120	Courtyard 10 Eleva ions - NSGH Rehab					App K Date			App K Status		01/06/2011																													
			NA	NA XX-XX-EL-251-121	Courtyard 11 E evat ons - NSGH OPD / Café					App K Date			App K Status		01/06/2011																													
			NA	NA XX-XX-EL-251-122	Eleva ions of NCH Roof Play Terrace					App K Date			App K Status		01/06/2011																													
			NA	NA XX-XX-EL-251-129	P ant Room E evat on Coordinat on Key P an	11/10 2011																																						
			NA	NA XX-XX-EL-251-130	P ant room c adding coo dinated eleva ions - Plant oom 41 (1 of 2)					App K Date			App K Status		03/08/2011																													
			NA	NA XX-XX-EL-251-131	P ant room c adding coo dinated eleva ions - Plant oom 31 (1 of 3)					App K Date			App K Status		03/08/2011																													
			NA	NA XX-XX-EL-251-132	P ant room c adding coo dinated eleva ions - Plant oom 31 (2 of 3)					App K Date			App K Status		03/08/2011																													
			NA	NA XX-XX-EL-251-133	P ant room c adding coo dinated eleva ions - Plant oom 31 (3 of 3)					App K Date			App K Status		03/08/2011																													
			NA	NA XX-XX-EL-251-134	Plant room cladding coordinated e evat ons - P ant room 32 33 (1 of 2)					App K Date			App K Status		03/08/2011																													
			NA	NA XX-XX-EL-251-135	Plant room cladding coordinated e evat ons - P ant room 32 33 (2 of 2)					App K Date			App K Status		03/08/2011																													

7 BCL-AC XX-SH 001

						1st Submission									2nd Submission									Final Subm ssion									Final Subm ssion								
Item	Subm ssion	Comments	Act on By	Drawing Number	Drawing Tit e	Da e Required from Consu tant	Date Submit ed by Consultant	Document Revision	Planned Da e to be Subm tted to Board	Date Submitted to Board	Date Response Required f om Board (3 Weeks)	Date Returned f om Board	Board Status	Date returned to Consultant	Date Required from Consultant	Da e Submi ted by Consultant	Document Rev s on	Planned Date to be Submitted to Board	Date Submit ed o Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Boa d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Boa d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant
			NA	NA XX-XX-EL-251-136	Plant room cladding coordinated e evat ons - Twelfth F oor P ant room (1 of 2)					App K Date			App K Status			03/08/2011																									
			NA	NA XX-XX-EL-251-137	Plant room cladding coordinated e evat ons - Twelfth F oor P ant room (2 of 2)					App K Date			App K Status			03/08/2011																									
			NA	NA XX-XX-EL-251-138	Plant room cladding coordinated e evat ons - P ant room 21 22 (1 of 3)					App K Date			App K Status			03/08/2011																									
			NA	NA XX-XX-EL-251-139	Plant room cladding coordinated e evat ons - P ant room 21 22 (2 of 3)					App K Date			App K Status			03/08/2011																									
			NA	NA XX-XX-EL-251-140	P ant room c adding coo dinated eleva ions - Plant oom 41 (2 of 2)					App K Date			App K Status			03/08/2011																									
			NA	NA XX-XX-EL-251-141	Plant room cladding coordinated e evat ons - P ant room 21 22 (3 of 3)					App K Date			App K Status			03/08/2011																									
			NA	NA XX-XX-EL-251-151	Podium cladding coo dina ed elevations - North Main Entrance					App K Date			App K Status			01/06/2011																									
			NA	NA XX-XX-EL-251-152	Podium c adding coordinated eleva ions - OPD					App K Date			App K Status			01/06/2011																									
			NA	NA XX-XX-EL-251-153	Podium c adding coordinated eleva ions - East 1					App K Date			App K Status			01/06/2011																									
			NA	NA XX-XX-EL-251-154	Podium c adding coordinated eleva ions - East 2					App K Date			App K Status			01/06/2011																									
			NA	NA XX-XX-EL-251-155	Podium cladding coordinated e evat ons - South					App K Date			App K Status			01/06/2011																									
			NA	NA XX-XX-EL-251-156	Podium cladding coo dina ed elevations - North West Tower Podium					App K Date			App K Status			01/06/2011																									
			NA	NA XX-XX-EL-251-157	Podium cladding coo dina ed elevations - North West Tower Podium					App K Date			App K Status			01/06/2011																									
			NA	NA XX-XX-EL-251-158	Podium cladding coordina ed e evat ons - Chi d ens 1					App K Date			App K Status			01/06/2011																									
			NA	NA XX-XX-EL-251-159	Podium cladding coordina ed e evat ons - Chi d ens 2					App K Date			App K Status			01/06/2011																									
			NA	NA XX-XX-EL-251-160	Podium cladding coordina ed e evat ons - Chi d ens 3					App K Date			App K Status			01/06/2011																									
			NA	NA XX-XX-EL-251-201	Un t sed c adding coordinated e evat ons - North Tower					App K Date			App K Status																													
			NA	NA XX-XX-EL-251-202	Uni ised c adding coo dinated elevations - East Tower					App K Date			App K Status																													
			NA	NA XX-XX-EL-251-203	Unit sed c adding coordinated eleva ions - South Tower					App K Date			App K Status																													
			NA	NA XX-XX-EL-251-204	Un tised cladding coordina ed e evat ons - West Tower					App K Date			App K Status																													
			NA	NA XX-XX-EL-251-205	Un tised cladding coordina ed e evat ons - North East Tower					App K Date			App K Status																													
			NA	NA XX-XX-EL-251-206	Un tised cladding coordina ed e evat ons - South East Tower					App K Date			App K Status																													
			NA	NA XX-XX-EL-251-207	Unit sed c adding coordinated eleva ions - South West Tower					App K Date			App K Status																													
			NA	NA XX-XX-EL-251-208	Un t sed c adding coordinated e evat ons - North West Tower					App K Date			App K Status																													
1:200 General Arrangement Co our Sections			NA	NA XX-XX-SE-251-100	1:200 Sec ion Key Plan					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-101	Sect on A-A					App K Date			App K Status		11/10/2011	03/07 12	4		BMCE-TRANSMIT-009672 05 07/12	26/07/2012		A	BMCE-TRANSMIT-009739 10 7/2012																	
			NA	NA XX-XX-SE-251-102	Sect on B-B					App K Date			App K Status		11/10/2011	03/07 12	4		BMCE-TRANSMIT-009672 05 07/12	26/07/2012		A	BMCE-TRANSMIT-009739 10 7/2012																	
			NA	NA XX-XX-SE-251-103	Sec ion C-C					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-105	Sect on E-E					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-106	Sec ion G-G					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-107	Sec ion H-H					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-108	Section J-J					App K Date			App K Status		11/10/2011	03/07 12	4		BMCE-TRANSMIT-009672 05 07/12	26/07/2012		A	BMCE-TRANSMIT-009739 10 7/2012																	
			NA	NA XX-XX-SE-251-110	Sec ion K-K & L-L					App K Date			App K Status		11/10/2011			21/10/2011																							
1:200 General Arrangement Sec ions (B/W)			NA	NA XX-XX-SE-251-000	1 200 Sect on key plan					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-001	Sect on A-A					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-002	Sect on B-B					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-003	Sec ion C-C					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-005	Sect on E-E					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-006	Sec ion G-G					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-007	Sec ion H-H					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-008	Section J-J					App K Date			App K Status		11/10/2011			21/10/2011																							
			NA	NA XX-XX-SE-251-010	Sec ion K-K & L-L					App K Date			App K Status		11/10/2011			21/10/2011																							
1:500 Cladding Type Plans			NA	NA-xx 00-PL-251-001	C adding Type Plan - Ground F oor					App K Date			App K Status			09/06/2011																							

BCL-AC XX-SH 001

Item	Subm ssion	Comments	Act on By	Drawing Number	Drawing Tit e	1st Submission: Da e Required from Consu tant	1st Submission: Date Submit ed by Consultant	1st Submission: Document Revision	1st Submission: Planned Da e to be Subm tted to Board	1st Submission: Date Submitted to Board	1st Submission: Date Response Required f om Board (3 Weeks)	1st Submission: Date Returned f om Board	1st Submission: Board Status	1st Submission: Date returned to Consultant	2nd Submission: Date Required from Consultant	2nd Submission: Da e Submi ted by Consultant	2nd Submission: Document Rev s on	2nd Submission: Planned Date to be Submitted to Board	2nd Submission: Date Submit ed o Board	2nd Submission: Date Response Required from Board (2 Weeks)	2nd Submission: Date Received from Board	2nd Submission: Board Status	2nd Submission: Date Returned to Consu tant	Final Subm ssion: Date Required from Consu tant	Final Subm ssion: Date Submitted by Consu tant	Final Subm ssion: Document Rev s on	Final Subm ssion: Planned Date to be Submitted to Board	Final Subm ssion: Da e Subm tted to Board	Final Subm ssion: Da e Response Requi ed from Box d (2 Weeks)	Final Subm ssion: Date Received from Board	Final Subm ssion: Board S atus	Final Subm ssion: Date Re urned o Consu tant
			NA	NA-ex 01-PL-251-001	Cladding Type Plan - First F oor					App K Date			App K Status			09/06/2011																	
			NA	NA-ex 02-PL-251-001	C adding Type Plan - Second F oor					App K Date			App K Status			10/08/2011																	
			NA	NA-ex 03-PL-251-001	C adding Type P an - Third Floor					App K Date			App K Status			09/06/2011																	
			NA	NA-ex 04-PL-251-001	Cladding Type P an - Fourth Floor					App K Date			App K Status			10/08/2011																	
			NA	NA-ex 05-PL-251-001	Cladding Type Plan - Fifth o E-eventh Floor					App K Date			App K Status			09/06/2011																	
			NA	NA-ex 12-PL-251-001	C adding Type Plan - Twel th Floor					App K Date			App K Status			09/06/2011																	
			NA	NA-ex 13-PL-251-001	Cladding Type Plan - Thi teenth Floor					new drawing						01/06/2011																	
	1 20 Co-ordinated C adding Sect ons		NA	NA XX-XX-SE-251-219	C adding S ick Sect on Location Plan			3		BMCE-TRANSMIT-009323 03.07.2012	03 07/2012	23/07/2012	A	BMCE-TRANSMIT-010038 26/07/2012																			
			NA	NA XX-XX-SE-251-220	Co-ordina ed Cladding Sec ions 1 of 7			4		BMCE-TRANSMIT-009323 03.07.2012	03 07/2012	23/07/2012	B	BMCE-TRANSMIT-010038 26/07/2012																			
			NA	NA XX-XX-SE-251-221	Co-ordina ed Cladding Sec ions 2 of 7			4		BMCE-TRANSMIT-009323 03.07.2012	03 07/2012	23/07/2012	B	BMCE-TRANSMIT-010038 26/07/2012																			
			NA	NA XX-XX-SE-251-222	Co-ordina ed Cladding Sec ions 3 of 7			4		BMCE-TRANSMIT-009323 03.07.2012	03 07/2012	23/07/2012	B	BMCE-TRANSMIT-010038 26/07/2012																			
			NA	NA XX-XX-SE-251-223	Co-ordina ed Cladding Sec ions 4 of 7			4		BMCE-TRANSMIT-009323 03.07.2012	03 07/2012	23/07/2012	B	BMCE-TRANSMIT-010038 26/07/2012																			
			NA	NA XX-XX-SE-251-224	Co-ordina ed Cladding Sec ions 5 of 7			4		BMCE-TRANSMIT-009323 03.07.2012	03 07/2012	23/07/2012	B	BMCE-TRANSMIT-010038 26/07/2012																			
			NA	NA XX-XX-SE-251-225	Co-ordina ed Cladding Sec ions 6 of 7			4		BMCE-TRANSMIT-009323 03.07.2012	03 07/2012	23/07/2012	B	BMCE-TRANSMIT-010038 26/07/2012																			
			NA	NA XX-XX-SE-251-226	Co-ordina ed Cladding Sec ions 7 of 7			4		BMCE-TRANSMIT-009323 03.07.2012	03 07/2012	23/07/2012	B	BMCE-TRANSMIT-010038 26/07/2012																			
	1:20 Exte nal Cladding Type Deta led Sec ions		NA	NA XX-XX-SE-251-230	C adding sect on & e evat on: Grade A masonry Adu t OPD - or p anning (colour)	11/10 2011	03 07/12	7		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 16/7/2012																			
			NA	NA XX-XX-SE-251-231	C adding sec ion & e evat on: Capped cu tain Wal ing - Adu ts Main Entrance - for p anning (colour)	11/10 2011	03 07/12	7		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 16/7/2012																			
			NA	NA XX-XX-SE-251-232	C adding sect on & e evat on: High Pressure Lamina e Panel & Capped Curtain Wa ling - NCH Main Entrance - for p anning (colour)	11/10 2011	03 07/12	7		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 16/7/2012																			
			NA	NA XX-XX-SE-251-233	Cladding section & eleva ion: Ch ildrens Zinc Cladding - for p anning (colour)	11/10 2011	03 07/12	7		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 16/7/2012																			
			NA	NA XX-XX-SE-251-234	Cladding section & eleva ion: Un tised C adding - Tower & Roof Top P ant - or p anning (colour)	11/10 2011	03 07/12	7		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 16/7/2012																			
			NA	NA XX-XX-SE-251-235	Cladding sect on & elevation: Un t sed Cladding & Compos te Aluminium Cladding Adu ts Main Entrance - for p anning (colour)	11/10 2011	03 07/12	7		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		B	BMCE-TRANSMIT-009758 16/7/2012																			
			NA	NA XX-XX-SE-251-236	Cladding sect on & eleva ion: NSGH Rehab Courtyard - for planning (co our)	11/10 2011	03 07/12	7		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 16/7/2012																			
			NA	NA XX-XX-SE-251-237	Cladding sect on & eleva ion: Aluminium compos te panel clad boxes / grade B masonry / ender - NCH westo or planning (co our)	11/10 2011	03 07/12	8		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 16/7/2012																			
			NA	NA XX-XX-SE-251-238	C adding sect on & e evat on: Grade B Masonry & Render - Ch ldrens West E evat o - for p anning (colou)	11/10 2011	03 07/12	8		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		A	BMCE-TRANSMIT-009758 16/7/2012																			
			NA	NA XX-XX-SE-251-239	Cladding sect on & elevation: Un t sed Cladding & Compos te Aluminium Cladding Adu ts Main Entrance - for p anning (colour)	11/10 2011	03 07/12	7		BMCE-TRANSMIT-009672 05/07/12	26 07/2012		B	BMCE-TRANSMIT-009758 16/7/2012																			
	3D Visualisations		NA	NA XX-XX-IM-200 001	3D V sual sa ion - Aerial V ew over Central Park from North					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 002	3D Visualisat on - Aer al View from North					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 003	3D Visual sat on - Ae ial View from South					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 005	3D V sual sa ion - Adu t Hospi al Main Entrance					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 006	3D Visua isat on - Ch ldren s Hosp tal Main Ent ance					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 007	3D Visual sat on - View of Ch d en s Hosp tal rom Ch ldren s Park					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 008	3D Visua isation - V ew of Ch ldren's Roof Ga den					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 009	3D V sual sa ion - View of Ch ldren s A&E Entrance from South					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 011	3D Visua isat on - Adult Hosp tal Main Ent ance - Night					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 012	3D Visualisat on - D stant V ew Day					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 013	3D Visua isat on - D s ant V ew N ght					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 014	3D Visua isat on - V ew From Eastern Car Parks					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 101	3D Visua isat on - V ew of Main Atrium rom Restau ant Terrace					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 102	3D Visua isat on - V ew of Main Atrium rom Seventh F oor					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 103	3D Visual sat on - View of Adult Hosp tal Main Entrance Recept on					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 104	3D V sual sa ion - View of Ch ldrens Hospi al Main Entrance Reception					App K Date			App K Status																						
			NA	NA XX-XX-IM-200 105	3D V sua isation - V ew Through Ch ldrens Atrium rom Main Entrance Recep ion					App K Date			App K Status																						
	Component/Assembly Drawings		NA	NA XX-01-AS-200 100	Adult Sanctuary - Plan Elleva ions & De a led Sect ons					App K Date			App K Status																						
	He ipad		NA	NA XX-14-AS-240 160	He ipad - 14th Floor P an (he ipad)		02/03 2012	2																										
			NA	NA XX-13-AS-240 160	Hel pad - 13th F oor Plan					App K Date			App K Status		11/10/2011			21/10/2011																
			NA	NA XX-XX-AS-200-161	He ipad - Sec ions					App K Date			App K Status		11/10/2011			21/10/2011																
7 - Exe rnal Finishes			NA	NA SK-251-235	Proposed He ipad S aircc e Sketch		02/03 2012	1									80																02/05/2014

BCL-AC XX-SH 001

						1st Submission									2nd Submission									Final Subm ssion									Final Subm ssion								
			Act on By	Drawing Number	Drawing Tit e	Da e Required from Consu tant	Date Submit ed by Consultant	Document Revision	Planned Da e to be Subm tted to Board	Date Submitted to Board	Date Response Required f om Board (3 Weeks)	Date Returned f om Board	Board Status	Date returned to Consultant	Date Required from Consultant	Da e Submi ted by Consultant	Document Rev s on	Planned Date to be Submitted to Board	Date Submit ed o Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Boa d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Boa d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant
Item	Subm ssion	Comments																																							
			NA	NA SK-251-001	Loca ion of He ipad Equ pment & PPE store		02/03 2012	2																																	
			NA	NA XX-14-SK-251 813	Hel pad 1in16 ramp		02/03 2012	1																																	
			NA	NA ZE-XX-AS-240-162	Hel pad / Core G C adding Detai r		02/03 2012	2																																	
			NA	NA EC XX EL-251-110	Energy Centre Festu e L gh ing		16/04 2012	1		BMCE RANGMI 0008423 1405_13 2	08 /05/2012	19/04/2012	A	BMCE-TRANSMIT-009237 06/05/2012																													
			NA	NA EC XX SE-251-208	Energy Centre Ex e nal Wa l Vert cal Sect on Entrance Ga e		03/07 2012	1		BMCE-TRANSMIT-009947 26/07/12	10 /08/2012	25/07/2012	B	BMCE-TRANSMIT-010067																													
			NA	NA XX-12-AS-200 150	Twelfth Floor Plant Room - BMU T ack & Temporary G ass Replacement Cradle Sec tons					App K Date			App K Status		11/10/2011			21/10/2011																									
			NA	NA XX-12-AS-200 151	Twel th F oor P ant Room - BMU Track					App K Date			App K Status		11/10/2011			21/10/2011																									
			NA	NA XX-13-AS-200 150	Thirteenth F oor P ant Room - Co e G BMU monora l	new drawing									11/10/2011			21/10/2011																									

BCL-AC XX-SH 001

Item	Subm ssion	Comments	Act on By	Drawing Number	Drawing Tit e	1st Submission									2nd Submission								Final Subm ssion									Final Subm ssion								
						Da e Required from Consu tant	Date Submit ed by Consultant	Document Revision	Planned Da e to be Subm tted to Board	Date Submitted to Board	Date Response Required f om Board (3 Weeks)	Date Returned f om Board	Board Status	Date returned to Consultant	Date Required from Consultant	Da e Submi ted by Consultant	Document Rev s on	Planned Date to be Submitted to Board	Date Submit ed o Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned fo Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Box d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Box d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant
			NA	NA-XX-XX-AS-200-110	Chi d ens Sanctuary - Plan Sec ions & Elevations					App K Date			App K Status		11/10/2011			21/10/2011																						
			NA	NA-XX-XX-AS-200-111	Ch ldrens Sanctuary - Typical Details 1 of 2					App K Date			App K Status		11/10/2011			21/10/2011																						
			NA	NA-XX-XX-AS-200-112	Ch ldrens Sanctuary - Typical Details 2 of 2					App K Date			App K Status		11/10/2011			21/10/2011																						
			NA	NA-XX-XX-OT-340-106	L ghtwell 1 - Third F oor Plan - P an Section & E eva on					App K Date			App K Status			16/08/2011																									
			NA	NA-XX-XX-OT-340-107	L ghtwell 2 - Third F oor Plan - P an Section & E eva on					App K Date			App K Status			16/08/2011																									
			NA	NA-XX-0D-AS-200 130	Ch ldrens Hosp tal Feature Boxes					App K Date			App K Status		11/10/2011			21/10/2011																						
		External Link Bridges	NA	NA-SK-251-1250	Link Br dge Connect ons											04/06/2013	1		BMCE-TRANSMIT-016139 03/06 2013	26/06 2013		B	BMCE-TRANSMIT-016483 25/06 2013																	
			NA	NA-XX-XX-OT-312-236	Neo-Na al Link Bridge - Pa apet & Sk fit Deta ls											04/06/2013	2		BMCE-TRANSMIT-016139 03/06 2013	26/06 2013		A	BMCE-TRANSMIT-016483 25/06 2013																	
			NA	NA-XX-XX-OT-312-237	Neo Natal Link Br dge - Roof Abutement Deta s											04/06/2013	2		BMCE-TRANSMIT-016139 03/06 2013	26/06 2013		A	BMCE-TRANSMIT-016483 25/06 2013																	
			NA	NA ZH-XX-AS-230-002	Neuroscience Link Bridge					App K Date			App K Status		04/06/2013	9		BMCE-TRANSMIT-016139 03/06 2013	26/06 2013		B	BMCE-TRANSMIT-016483 25/06 2013																	
			NA	NA ZB-XX-AS-230-004	Neo-Na al Link Bridge					App K Date			App K Status		04/06/2013	9		BMCE-TRANSMIT-016139 03/06 2013	26/06 2013	28/01 2014	C	BMCE-TRANSMIT-019228 9/01/2014		21 02 2014	B		BMCE-TRANSMIT-019233 28 02/2014	14/03/2014	12/03/2014	B	BMCE-TRANSMIT-019694 14 03/2014								
			NA	NA-XX-XX-PL-240-501	Entrance Canop es - Locat on & Type		12/06 2013	01		BMCE-TRANSMIT-016256 13 06 2013	04 07/2013	14/06/2013	B	BMCE-TRANSMIT-016404 20/06/2013		27/03/2014	E		BMCE-TRANSMIT-019598 04/03 2014	18/03 2014																					
			NA	NA-XX-0D-AS-340 205	NSGH A&E Canopy - P an and Sect on					App K Date			App K Status		11/10/2011			21/10/2011																						
			NA	NA-XX-0D-AS-340 204	NCH Ch ldrens Canopy - Plan and Sec ion					App K Date			App K Status		11/10/2011			21/10/2011																						
			NA	NA-XX-0D-AS-340 203	NCH Staff Entrance Canopy - P ans Elevations & Sections					App K Date			App K Status		11/10/2011			21/10/2011																						
			NA	NA-XX-XX-OT-321-130	Revolving Door At Main Entrance		10/01 2014	A		BMCE-TRANSMIT-019055 15 01 2014	05 02/2014	21/01/2014	B	BMCE-TRANSMIT-019190 24/01/2014																												
Entrances			NA	NA-xx-xx-OT-322-110	NSGH Main Entrance Door - Revolving Door		17/04 2012	1		BMCE-TRANSMIT-008594 27/04/12	21 05/2012	11 05/2012	B	BMCE-TRANSMIT-008879 16 05/12																												
			NA	NA-xx-xx-OT-323-111	NCH Main Entrance Door - Cl ear S iding Doors		17/04 2012	1		BMCE-TRANSMIT-008594 27/04/12	21 05/2012	11 05/2012	A	BMCE-TRANSMIT-008879 16 05/12																												
			NA	NA-xx-xx-OT-323-112	Children's Play Area Entrance/Exit - Swing Doors		17/04 2012	1		BMCE-TRANSMIT-008594 27/04/12	21 05/2012	11 05/2012	B	BMCE-TRANSMIT-008879 16 05/12																												
V E BUILD NG			NA	NA AB-XX-EL-251-101	VIE Bui ding - Ex e nal E eva ons		29/04 2013	3		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	27 06/2013	B	BMCE-TRANSMIT-016765 15/07/2013		31/10/2013	B		BMCE-TRANSMIT-018440 11/11 2013	26/11/2013	03/12 2013	B	BMCE-TRANSMIT-018723 06/12 2013		31/01 2014	D		BMCE-TRANSMIT-019402 12 02/2014	26 02/2014	24/02 2014	A	BMCE-TRANSMIT-019539 25/02 2014								
			NA	NA AB-XX-PL-251-101	V E Bu ding - Ground Floor & Roof Plan		29/04 2013	3		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	27 06/2013	B	BMCE-TRANSMIT-016765 15/07/2013		31/10/2013	B		BMCE-TRANSMIT-018440 11/11 2013	26/11/2013	03/12 2013	B	BMCE-TRANSMIT-018723 06/12 2013		15/01 2014	C		BMCE-TRANSMIT-019132 21 01/2014	04 02/2014	30/01 2014	A	BMCE-TRANSMIT-019279 03/02 2014		31/01 2014	E		BMCE-TRANSMIT-019402 12 02/2014	26 02/2014	24/02 2014	A	BMCE-TRANSMIT-019539 25/02 2014
			NA	NA AB-XX-SE-251-101	V E Bui ding - Sect ons 01/02		29/04 2013	3		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	27 06/2013	B	BMCE-TRANSMIT-016765 15/07/2013		31/10/2013	B		BMCE-TRANSMIT-018440 11/11 2013	26/11/2013	03/12 2013	B	BMCE-TRANSMIT-018723 06/12 2013		31/01 2014	D		BMCE-TRANSMIT-019402 12 02/2014	26 02/2014	24/02 2014	A	BMCE-TRANSMIT-019539 25/02 2014								
			NA	NA SP-AB-F10	B ick B ock Wa ling		29/04 2013	1		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	20/06/2013	A	BMCE-TRANSMIT-016794 15/07/2013																												
			NA	NA SP-AB-F30	Accesso ies - Sundry terns For Br ck - Block - Stone Wa ling		29/04 2013	1		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	20/06/2013	A	BMCE-TRANSMIT-016794 15/07/2013																												
			NA	NA SP-AB-H31	Metal P o i e - Flat Sheet C adding - Covering		29/04 2013	1		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	20/06/2013	B	BMCE-TRANSMIT-016794 15/07/2013																												
			NA	NA SP-AB-H43	Me al Compos te Panel Cladding - Covering		29/04 2013	1		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	16/09/2013	A	BMCE-TRANSMIT-017750 19/09/2013																												
			NA	NA SP-AB-J30	L qu d App ies Tanking - Damp Proofing		29/04 2013	1		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	20/06/2013	A	BMCE-TRANSMIT-016794 15/07/2013																												
			NA	NA SP-AB-J40	F ex b e Sheet Tanking - Damp Proofing		29/04 2013	1		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	20/06/2013	A	BMCE-TRANSMIT-016794 15/07/2013																												
			NA	NA SP-AB-L30	Doors - Shu ters - Hatches		29/04 2013	1		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	20/06/2013	B	BMCE-TRANSMIT-016794 15/07/2013																												
			NA	NA SP-AB-L50	S airs - Ladders - Walkways - Handra s - Balustrades		29/04 2013	1		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	20/06/2013	A	BMCE-TRANSMIT-016794 15/07/2013																												
			NA	NA SP-AB-N25	Permanent Access & Safety Equ pment		29/04 2013	1		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	20/06/2013	A	BMCE-TRANSMIT-016794 15/07/2013																												
			NA	NA SP-AB-P21	Door-Window I onmongery		29/04 2013	1		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	20/06/2013	A	BMCE-TRANSMIT-016794 15/07/2013																												
			NA	NA SP-AB-Z11	Purpose Made Metalwork		29/04 2013	1		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	20/06/2013	A	BMCE-TRANSMIT-016794 15/07/2013																												
			NA	NA SP-AB-Z22	Sea an s		29/04 2013	1		BMCE-TRANSMIT-015411 30 04 2013	21 05/2013	20/06/2013	A	BMCE-TRANSMIT-016794 15/07/2013																												
V E Bu ld ng			WSP	WSP EW-XX-PL-700 025	Culvert T nch Detai s At Langlands Drive Sheet 1		07/02 2014	1		BMCE-TRANSMIT-019348 07 02 2014	28 02/2014	14/02/2014	B	BMCE-TRANSMIT-019401 18/02/2014		24/02/2014	A		BMCE-TRANSMIT-019419 26/02/2014	20/03 2014	11/03 2014	A	BMCE-TRANSMIT-019682 13/03 2014																		
			WSP	WSP EW-XX-SK-771-100	VIE P oposed ayout Sketch 4		23/08 2013	D		BMCE-TRANSMIT-018611 27 11 2013	10 09/2013	27/08/2013	B	BMCE-TRANSMIT-018724 06/12/2013																												
			WSP	WSP EW-XX-SK-771-107	Bur ed Concrete Culvert Detail		10/02 2014	1		BMCE-TRANSMIT-019632 19 02 2014	03 03 2014	14/02/2014	B	BMCE-TRANSMIT-019337 25/02/2014																												
			WSP	WSP EW-XX-SK-771-401	Proposed V E Leve s & Drainage Layout		18/12 2013	D		BMCE-TRANSMIT-018893 16 12 2013	08 01/2014	09/01/2014	B	BMCE-TRANSMIT-019225 28/01/2014																												
			WSP	WSP EW-XX-SK-771-402	Proposed VIE Ke bing & Se ting Out Layout		18/12 2013	D		BMCE-TRANSMIT-018893 16 12 2013	08 01/2014	09/01/2014	B	BMCE-TRANSMIT-019225 28/01/2014																												
			WSP	WSP EW-XX-PL-714 002	Roads Construct on Sheet 2 of 5		06/01 2014	B		BMCE-TRANSMIT-019374 11 02 2014	04 03/2014	14/02/2014	B	BMCE-TRANSMIT-019433 18/02/2014																												
Ex ernal Link Br dges																																									

BCL-AC XX-SH 001

Item	Subm ssion	Comments	Act on By	Drawing Number	Drawing Tit e	1st Submission									2nd Submission										Final Subm ssion										Final Subm ssion									
						Da e Required from Consu tant	Date Submit ed by Consultant	Document Revision	Planned Da e to be Subm tted to Board	Date Submitted to Board	Date Response Required f om Board (3 Weeks)	Date Returned f om Board	Board Status	Date returned to Consultant	Date Required from Consultant	Da e Submi ted by Consultant	Document Rev s on	Planned Date to be Submitted to Board	Date Submit ed o Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Boa d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Boa d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant
			NA	NA SK-251-1250	Link Br dge Connect ons											04/06/2013	1		BMCE-TRANSMIT-016139 05/06 2013	26/06 2013	29/06 2013	B	BMCE-TRANSMIT-016403 25/06 2013																			

BCL-AC XX-SH 001

Item	Subm ssion	Comments	Act on By	Drawing Number	Drawing Tit e	1st Submission									2nd Submission								Final Subm ssion									Final Subm ssion								
						Da e Required from Consu tant	Date Submit ed by Consultant	Document Revision	Planned Da e to be Subm tted to Board	Date Submitted to Board	Date Response Required f om Board (3 Weeks)	Date Returned f om Board	Board Status	Date returned to Consultant	Date Required from Consultant	Da e Submi ted by Consultant	Document Rev s on	Planned Date to be Submitted to Board	Date Submit ed o Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Box d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant	Date Required from Consu tant	Date Submitted by Consu tant	Document Rev s on	Planned Date to be Submitted to Board	Da e Subm tted to Board	Da e Response Requi ed from Box d (2 Weeks)	Date Received from Board	Board S atus	Date Re urned o Consu tant
			NA	NA XX-XX-OT-312-236	Neo-Na al Link Bridge - Pa apet & So fit Deta ls											04/06/2013	2		BMCE-TRANSMIT-018139 05/06 2013	26/06 2013	20/06 2013	A	BMCE-TRANSMIT-018483 25/06 2013		31.04 2014	B		24.04 2014	08.05.2014	28.04 2014	A	BMCE-TRANSMIT-020025 30.04 2014								
			NA	NA XX-XX-OT-312-237	Neo Natal Link Br dge - Roof Abutement Deta s											04/06/2013	2		BMCE-TRANSMIT-018139 05/06 2013	26/06 2013	20/06 2013	A	BMCE-TRANSMIT-018483 25/06 2013		31.04 2014	B		24.04 2014	08.05.2014	28.04 2014	A	BMCE-TRANSMIT-020025 30.04 2014								
				NA XX-XX-OT-312-238	External Link B idge (Neo Natal) Wa l abutment de a ls		31 03 2014	B		24 04 2014	08 05.2014	28.04.2014	A	BMCE-TRANSMIT-020025 30.04.2014																										
				NA XX-XX-OT-312-239	External Link B idge (Neo Natal) Wa l abutment de a ls		31 03 2014	A		24 04 2014	08 05.2014	28.04.2014	A	BMCE-TRANSMIT-020025 30.04.2014																										
				NA XX-XX-OT-312-240	External Link B idge (Neo Natal) Section Deta l		31 03 2014	A		24 04 2014	08 05.2014	28.04.2014	A	BMCE-TRANSMIT-020025 30.04.2014																										
				NA XX-XX-OT-312-241	External Link B idge (Neo Natal) Section Deta l & Plan Detail		31 03 2014	A		24 04 2014	08 05.2014	28.04.2014	A	BMCE-TRANSMIT-020025 30 04 2014																										
			NA	NA ZH-XX-AS-230-002	Neuroscience Link Bridge					App K Date			App K Status			04/06/2013	9		BMCE-TRANSMIT-018139 05/06 2013	26/06 2013	20/06 2013	B	BMCE-TRANSMIT-018483 25/06 2013		27/02 2014	E		BMCE-TRANSMIT-019663 13 03/2014	27/03/2014	11/04 2014	B	BMCE-TRANSMIT-019663 13/03 2014								
			NA	NA ZB-XX-AS-230-004	Neo-Na al Link Bridge					App K Date			App K Status			04/06/2013	9		BMCE-TRANSMIT-018139 05/06 2013	26/06 2013	20/06 2013	B	BMCE-TRANSMIT-018483 25/06 2013		26 07 2013	A		BMCE-TRANSMIT-019091 17 01/2014	31/01/2014	28/01 2014	C	BMCE-TRANSMIT-019220 28/01 2014		21 02 2014	B		BMCE-TRANSMIT-019573 28 02/2014	14/03/2014	12/03 2014	B	BMCE-TRANSMIT-019604 14/03 2014
			NA	NA ZK-01-4S 200-100	Adu t Sanctuary De a led P ans & Elleva ions & Sec ions		20/08 2013	09		BMCE-TRANSMIT-017398 05 09 2013	26 09/2013	23/09/2013	A	BMCE-TRANSMIT-018230 20/10/20213		12/11/2013	10		BMCE-TRANSMIT-018468 13/11 2013	27/11/203	15/11 2013	B	BMCE-TRANSMIT-018516 20/11 2013		11 12 2013	A		BMCE-TRANSMIT-018892 18 12/2014	08/01/2014	03/01 2014	A	BMCE-TRANSMIT-018943 07/01 2014								
			NA	NA ZK-01-OT 252-200	NSGH Sanctuary Deta s 1		20/08 2013	03		BMCE-TRANSMIT-017398 05 09 2013	26 09/2013	23/09/2013	A	BMCE-TRANSMIT-018230 20/10/20213		11/12/2013	A		BMCE-TRANSMIT-018892 18/12 2014	08/01 2014	03/01 2014	A	BMCE-TRANSMIT-018943 07/01 2014								
			NA	NA ZK-01-OT 252-201	NSGH Sanctuary Deta s 2		20/08 2013	03		BMCE-TRANSMIT-017398 05 09 2013	26 09/2013	23/09/2013	A	BMCE-TRANSMIT-018230 20/10/20213		11/12/2013	A		BMCE-TRANSMIT-018892 18/12 2014	08/01 2014	03/01 2014	A	BMCE-TRANSMIT-018943 07/01 2014								
			NA	NA ZK-01-OT 252-202	NSGH Sanctuary Deta s 3		20/08 2013	01		BMCE-TRANSMIT-017398 05 09 2013	26 09/2013	23/09/2013	A	BMCE-TRANSMIT-018230 20/10/20213		11/12/2013	A		BMCE-TRANSMIT-018892 18/12 2014	08/01 2014	03/01 2014	B	BMCE-TRANSMIT-018943 07/01 2014								
			NA	NA ZK-01-EL-252-200	NSGH Sanctuary E eva ons 1		20/08 2013	04		BMCE-TRANSMIT-017398 05 09 2013	26 09/2013	23/09/2013	A	BMCE-TRANSMIT-018230 20/10/20213		12/11/2013	5		BMCE-TRANSMIT-018468 13/11 2013	27/11/203	15/11 2013	B	BMCE-TRANSMIT-018516 20/11 2013		11 12 2013	A		BMCE-TRANSMIT-018892 18 12/2014	08/01/2014	03/01 2014	A	BMCE-TRANSMIT-018943 07/01 2014								
			NA	NA ZK-01-EL-252-201	NSGH Sanctuary E eva ons 2		20/08 2013	04		BMCE-TRANSMIT-017398 05 09 2013	26 09/2013	23/09/2013	A	BMCE-TRANSMIT-018230 20/10/20213		12/11/2013	6		BMCE-TRANSMIT-018468 13/11 2013	27/11/203	15/11 2013	B	BMCE-TRANSMIT-018516 20/11 2013		11 12 2013	A		BMCE-TRANSMIT-018892 18 12/2014	08/01/2014	03/01 2014	A	BMCE-TRANSMIT-018943 07/01 2014								
			NA	NA ZK-01-SE 252-209	NSGH Sanctuary Sect ons 1		20/08 2013	03		BMCE-TRANSMIT-017398 05 09 2013	26 09/2013	23/09/2013	B	BMCE-TRANSMIT-018230 20/10/20213																										
			NA	NA ZK-01-SE 252-210	NSGH Sanctuary Sect ons 2		20/08 2013	04		BMCE-TRANSMIT-017398 05 09 2013	26 09/2013	23/09/2013	B	BMCE-TRANSMIT-018230 20/10/20213																										
			NA	NA ZK-01-SE 252-211	NSGH Sanctuary Sect ons 2		20/08 2013	04		BMCE-TRANSMIT-017398 05 09 2013	26 09/2013	23/09/2013	A	BMCE-TRANSMIT-018230 20/10/20213																										
			WSP	WSP ZB-00-PL 210-001	External Link Br dge 2 - Col G A		10/07 2013	A		BMCE-TRANSMIT-018714 06 12 2013	08 01/2014	15/01/2014	A	BMCE-TRANSMIT-019089 17/01/2014																										
			WSP	WSP ZB-01-PL 220-001	External Link Br dge 2 - F oor Plan		10/07 2013	A		BMCE-TRANSMIT-018714 06 12 2013	08 01/2014	15/01/2014	A	BMCE-TRANSMIT-019089 17/01/2014																										
			WSP	WSP ZB-01-PL 260-001	External Link Bridge 2 - Steelwork GA		10/07 2013	A		BMCE-TRANSMIT-018714 06 12 2013	08 01/2014	15/01/2014	A	BMCE-TRANSMIT-019089 17/01/2014																										
			WSP	WSP ZB-02-PL 260-001	External Link Bridge 2 - Steelwork GA		10/07 2013	A		BMCE-TRANSMIT-018714 06 12 2013	08 01/2014	15/01/2014	A	BMCE-TRANSMIT-019089 17/01/2014																										
			WSP	WSP ZB-03-PL 260-001	External Link Bridge 2 - Steelwork GA		10/07 2013	A		BMCE-TRANSMIT-018714 06 12 2013	08 01/2014	15/01/2014	A	BMCE-TRANSMIT-019089 17/01/2014																										
			WSP	WSP ZB-XX-DT-260-421	Neo Na al Link Bridge		10/07 2013	A		BMCE-TRANSMIT-018714 06 12 2013	08 01/2014	15/01/2014	A	BMCE-TRANSMIT-019089 17/01/2014																										
			WSP	WSP ZB-XX-IM-260 001	Ex e nal Link Br dge 2 CDM Drawing		10/07 2013	A		BMCE-TRANSMIT-018714 06 12 2013	08 01/2014	15/01/2014	A	BMCE-TRANSMIT-019089 17/01/2014																										
			WSP	WSP ZB-XX-SE-260-001	External Link Bridge 2 Sections Sheet 1		10/07 2013	A		BMCE-TRANSMIT-018714 06 12 2013	08 01/2014	15/01/2014	C	BMCE-TRANSMIT-019089 17/01/2014		18/12/2014	B		BMCE-TRANSMIT-019131 21/01 2014	04/02 2014	30/01 2014	B	BMCE-TRANSMIT-019278 03/02/14																
			WSP	WSP ZB-XX-SE-260-002	External Link Bridge 2 Sections Sheet 2		10/07 2013	A		BMCE-TRANSMIT-018714 06 12 2013	08 01/2014	15/01/2014	A	BMCE-TRANSMIT-019089 17/01/2014																										
External Link Br dge			WSP	WSP ZH 00-PL 210-001	External Link Bridge 1 - Col G A		05/06 2013	A		BMCE-TRANSMIT-016162 06 06 2013	27 06/2013	20/06/2013	A	BMCE-TRANSMIT-016484 25/06/2013																										
			WSP	WSP ZH 01-PL 220-001	External Link Br dge 1 - F oor Plan		05/06 2013	A		BMCE-TRANSMIT-016162 06 06 2013	27 06/2013	20/06/2013	B	BMCE-TRANSMIT-016484 25/06/2013																										
			WSP	WSP ZH 01-PL 260-001	External Link Br dge 1 - Steelwork G A		05/06 2013	A		BMCE-TRANSMIT-016162 06 06 2013	27 06/2013	20/06/2013	A	BMCE-TRANSMIT-016484 25/06/2013																										
			WSP	WSP ZH 02-PL 260-001	External Link Br dge 1 - Steelwork G A		05/06 2013	A		BMCE-TRANSMIT-016162 06 06 2013	27 06/2013	20/06/2013	A	BMCE-TRANSMIT-016484 25/06/2013																										
			WSP	WSP ZH 03-PL 260-001	External Link Br dge 1 - Steelwork G A		05/06 2013	A		BMCE-TRANSMIT-016162 06 06 2013	27 06/2013	20/06/2013	B	BMCE-TRANSMIT-016484 25/06/2013																										
			WSP	WSP ZH XX-IM-260 001	Ex e nal Link Br dge 1 CDM Drawing		05/06 2013	A		BMCE-TRANSMIT-016162 06 06 2013	27 06/2013	20/06/2013	B	BMCE-TRANSMIT-016484 25/06/2013																										
			WSP	WSP ZH XX-IM-260 002	External Link B idge 1 3D Images		05/06 2013	A		BMCE-TRANSMIT-016162 06 06 2013	27 06/2013	20/06/2013	B	BMCE-TRANSMIT-016484 25/06/2013																										
			WSP	WSP ZH XX-SE-260-001	External Link Br dge 1 - Sections Sht 1		05/06 2013	A		BMCE-TRANSMIT-016162 06 06 2013	27 06/2013	20/06/2013	B	BMCE-TRANSMIT-016484 25/06/2013																										
			WSP	WSP ZH XX-SE-260-002	External Link Br dge 1 - Sections Sht 2		05/06 2013	A		BMCE-TRANSMIT-016162 06 06 2013	27 06/2013	20/06/2013	A	BMCE-TRANSMIT-016484 25/06/2013																										
			WSP	WSP ZH XX-SE-260-003	External Link Br dge 1 - Sections Sht 3		05/06 2013	A		BMCE-TRANSMIT-016162 06 06 2013	27 06/2013	20/06/2013	B	BMCE-TRANSMIT-016484 25/06/2013																										
			WSP	WSP ZK-XX-EL-235-202	Adult Sanctuary Elevations		08/11 2013	A		BMCE-TRANSMIT-018734 06 12 2013	08 01/2014	16/12/3013	A	BMCE-TRANSMIT-019084 18/12/2013																										
			WSP	WSP ZK-XX-PL-220-201	Adult Sanctuary Elevations		08/11 2013	A		BMCE-TRANSMIT-018734 06 12 2013	08 01/2014	16/12/2013	A	BMCE-TRANSMIT-019084 18/12/2013																										
			WSP	WSP ZA-00-PL 210-102	Pi ecap Layout Zone		22/11 2014	G		BMCE-TRANSMIT-018939 06 01 2014	28 01/2014	14/01/2014	A	BMCE-TRANSMIT-019099 17/01/2014																										
			WSP	WSP EC XX PL-220-201	S ab Loading P ans		11/02 2014	B		BMCE-TRANSMIT-019461 18 02 2014	11 03/2014	03/03/2014	A	BMCE-TRANSMIT-019612 06/03/2014																										

8 Hard Landscaping

						1st Subm ssion									2nd Submission																	
			Action By	Drawing Number	Drawing Title	Date Required from Consul ant	Date Subm tted by Consultant	Document Revision	Planned Date to be Submit ed to Board	Date Subm tted to Board	Date Response Required from Board (3 Weeks)	Date Returned from Board	Board S atus	Date returned to Consul ant	Date Required from Consu tant	Date Submitted by Consu tant	Document Revision	Planned Date o be Submi ted to Board	Date Subm tted to Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned o Consultant	Date Required from Consu tant	Da e Submitted by Consu tant	Document Revision	P anned Da e to be Subm tted o Board	Da e Submitted o Board	Date Response Required f om Board (2 Weeks)	Da e Received from Board	Board Status
tem	Submiss on	Comments																														
8	Hard Landscaping	Colour, Layout Maintenance, Lifecycle H & S																														
		Aspect of review:	G L	G L-EW XX SP-700 400	Landscape Performance specif cation	24/09 12			05/10 12																							
				GIL-EW-XX-SP-700-404-D41	Crib Wal s Gabions/Drystack Masonry		12/07 12	0		BMCE-TRANSMIT-010208 07/08 201	28 08/2012	29/10/2012	A	BMCE-TRANSMIT-011951 30/10 2012																		
				GIL-EW-XX-SP-700-404-E10	Mixing/Casting/Curing in In S tu Concrete		12/07 12	0		BMCE-TRANSMIT-010208 07/08 201	28 08/2012	29/10/2012	A	BMCE-TRANSMIT-011951 30/10 2012																		
				GIL-EW-XX-SP-700-404-N91	External Signage and Interpretat on		12/07 12	0		BMCE-TRANSMIT-010208 07/08 201	28 08/2012	29/10/2012	A	BMCE-TRANSMIT-011951 30/10 2012																		
				G L-EW-XX-SP-700-404-Q10	Kerbs/Edgings/Channels/Paving Accessor es		12/07 12	0		BMCE-TRANSMIT-010208 07/08 201	28 08/2012	29/10/2012	A	BMCE-TRANSMIT-011951 30/10 2012		22 11/2012	2		BMCE-TRANSMIT-013238 10/01 2013	24/01/2013	04 02/2013	A	BMCE-TRANSMIT 013896 12 02/2013								
				G L-EW-XX-SP-700-404-Q22	Asphalt Roads Pavings		12/07 12	0		BMCE-TRANSMIT-010208 07/08 201	28 08/2012	29/10/2012	A	BMCE-TRANSMIT-011951 30/10 2012		22 11/2012	1		BMCE-TRANSMIT-013238 10/01 2013	24/01/2013	04 02/2013	A	BMCE-TRANSMIT 013896 12 02/2013								
				G L-EW-XX-SP-700-404-Q23	Gravel/Hoggin/Woodchip Roads/Pavings		12/07 12	0		BMCE-TRANSMIT-010208 07/08 201	28 08/2012	29/10/2012	A	BMCE-TRANSMIT-011951 30/10 2012		22 11/2012	2		BMCE-TRANSMIT-013238 10/01 2013	24/01/2013	04 02/2013	A	BMCE-TRANSMIT 013896 12 02/2013								
				G L-EW-XX-SP-700-404-Q24	Interlocking Brick/B ock Roads/Pavings		12/07 12	0		BMCE-TRANSMIT-010208 07/08 201	28 08/2012	29/10/2012	A	BMCE-TRANSMIT-011951 30/10 2012																		
				G L-EW-XX-SP-700-404-Q25	Slab/Brick Sett/Cobble Pavings		12/07 12	0		BMCE-TRANSMIT-010208 07/08 201	28 08/2012	29/10/2012	A	BMCE-TRANSMIT-011951 30/10 2012		22 11/2012	1		BMCE-TRANSMIT-013238 10/01 2013	24/01/2013	04 02/2013	B	BMCE-TRANSMIT 013896 12 02/2013								
				G L-EW-XX-SP-700-404-Q26	Special Surfacings Pavings for Sport General Amenity		12/07 12	0		BMCE-TRANSMIT-010208 07/08 201	28 08/2012	29/10/2012	A	BMCE-TRANSMIT-011951 30/10 2012																		
						echnical drawings w ll be issued following comp etion of pre RDD meetings and commencement of Externals Work Group meetings Estimated start 9 05 12																									
				G L-EW XX PL 700 000	Mas erplan	04/12 12	22/11 12	12	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																		
				G L-EW XX PL 700 007	Hard works - General Arrangement P an	24/09 12	04/12 12		tbc																							
		Layout		G L-EW XX PL 700 009	Ll ghting - General Arrangemen P an	24/09 12	04/12 12		tbc																							
		Maintenance		G L-EW XX PL 700 010	Signage oca ions - General Arrangement Plan	24/09 12	04/12 12		tbc																							
		Lifecycle																														
				G L-EW XX PL 700 030	Cyc ist Rou es and Cycle Parking Provision	24/09 12	04/12 12		tbc																							
				G L-EW XX PL 700 031	Pedestrian Routes	24/09 12	04/12 12		tbc																							
				G L-EW XX PL 700 032	Strategic cyc e connection networks	24/09 12	04/12 12		tbc																							
				G L-EW XX PL 711 100	Arrival Space- Detail Hardscape Plan	04/12 12	22/11 12	9	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013896 12/02 2013																		
				G L-EW XX PL 711 101	Central Park- Detail Hardscape Plan	04/12 12	22/11 12	9	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013896 12/02 2013																		
				G L-EW XX PL 711 102	Central Park Link Road-Detail Hardscape Plan	04/12 12	22/11 12	10	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013896 12/02 2013																		
				G L-EW XX PL 711 103	Chi drens Park-Detail Hardscape Plan	04/12 12	22/11 12	9	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013896 12/02 2013																		
				G L-EW XX PL 711 104	Entrance Boulevard- Detail Ha dscape Plan	04/12 12	22/11 12	9	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013896 12/02 2013																		
				G L-EW XX PL 711 105	Childrens A&E Entrance Deta l Hardscape Plan	04/12 12	22/11 12	9	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013896 12/02 2013																		
				G L-EW XX PL 711 106	Adults A&E Entrance Detail HardscapePlan	04/12 12	22/11 12	9	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013896 12/02 2013																		
				G L-EW XX PL 711 107	Blue Light Road and D scharge Lounge -Detail Hardscape Plan	04/12 12	22/11 12	9	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013896 12/02 2013																		
				G L-EW XX PL 711 108	Cycle and Pedestrian Path De a l Hardscape P an	04/12 12	22/11 12	9	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013896 12/02 2013																		
				G L-EW XX PL 711 109	Labs Interim Hardscape Plan	04/12 12	N A																									
				G L-EW XX SE-710 001	Site wide long Section AA	tbc			tbc																							
				G L-EW XX SE-710 002	Site wide long Section BB	tbc			tbc																							
				G L-EW XX SE-710 003	Site wide long Section CC	tbc			tbc																							
				G L-EW XX SE-710 004	S te wide ongSection DD	tbc			tbc																							
				G L-EW XX SE-710 100	Detail Road Cross Section EE, FF & GG	tbc			tbc																							
			G L	G L-EW XX SE-710 101	Detail Road Cross Section HH, II & JJ	tbc			tbc																							

8 Hard Landscaping

						1st Subm ssion									2nd Submission																		
tem	Submiss on	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consul ant	Date Subm tted by Consultant	Document Revision	Planned Date to be Submit ed to Board	Date Subm tted to Board	Date Response Required from Board (3 Weeks)	Date Returned from Board	Board S atus	Date returned to Consul ant	Date Required from Consu tant	Date Submitted by Consu tant	Document Revision	Planned Date o be Submi ted to Board	Date Subm tted to Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned o Consultant	Date Required from Consu tant	Da e Submitted by Consu tant	Document Revision	P anned Da e to be Subm tted o Board	Da e Submitted o Board	Date Response Required f om Board (2 Weeks)	Da e Received from Board	Board Status
				G L-EW XX SE-710 102	De a l Road Cross Sec ion KK	tbc			tbc																								
				G L-EW XX SE-710 110	Chi dren s Park Sec ions LL & MM	tbc			tbc																								
				G L-EW XX SE-710 111	Ch ldren's Park Sections NN, OO & PP	tbc			tbc																								
				G L-EW XX SE-710 112	Central Park Sections QQ & RR	tbc			tbc																								
				G L-EW XX PL 711 120	Courtyard 1 P an and Section	tbc		5	14.02.12	BMCE-TRANSMIT-008219 30 03/12	03 04/2012	13/06/2012	B	BMCE-TRANSMIT-009304 21 06/12		02/07 2012 16/10 2012	6	8		BMCE-TRANSMIT-009633 02 07/12 BMCE-TRANSMIT-011694 18/10 2012	23/07/2012 08/11/2012	25/07/2012 18/10/2012	A B	BMCE-TRANSMIT 010069 30 07/2012 BMCE-TRANSMIT 011745 19 10/2012									
				G L-EW XX PL 711 121	Courtyard 2 and 3 Plan and Sect on		02/07 12	5		BMCE-TRANSMIT-009633 02 07/12	23 07/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012		16 10/2012	7			BMCE-TRANSMIT-011694 18/10 2012	08/11/2012	18 10/2012	B	BMCE-TRANSMIT 011745 19 10/2012									
				G L-EW XX PL 711 122	Courtyard 4 and 5 Plan and Sect on		02/07 12	5		BMCE-TRANSMIT-009633 02 07/12	23 07/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012		16 10/2012	7			BMCE-TRANSMIT-011694 18/10 2012	08/11/2012	18 10/2012	B	BMCE-TRANSMIT 011745 19 10/2012									
				G L-EW XX PL 711 123	Courtyard 6 and 7 Plan and Sect on		02/07 12	5		BMCE-TRANSMIT-009633 02 07/12	23 07/2012	25/07/2012	B	BMCE-TRANSMIT-010069 30/07 2012		16 10/2012	7			BMCE-TRANSMIT-011694 18/10 2012	08/11/2012	18 10/2012	A	BMCE-TRANSMIT 011745 19 10/2012									
				G L-EW XX PL 711 124	Courtyard 8 and 9 Plan and Sect on		02/07 12	5		BMCE-TRANSMIT-009633 02 07/12	23 07/2012	25/07/2012	B	BMCE-TRANSMIT-010069 30/07 2012		16 10/2012	7			BMCE-TRANSMIT-011694 18/10 2012	08/11/2012	18 10/2012	B	BMCE-TRANSMIT 011745 19 10/2012									
				G L-EW XX PL 711 125	Courtyard 10 Plan and Sect on		02/07 12	5		BMCE-TRANSMIT-009633 02 07/12	23 07/2012	25/07/2012	C	BMCE-TRANSMIT-010069 30/07 2012		16 10/2012	7			BMCE-TRANSMIT-011694 18/10 2012	08/11/2012	18 10/2012	A	BMCE-TRANSMIT 011745 19 10/2012		11/02/2014	A		BMCE TRANSMIT 010463 18/02 2014	04/03/2014	24/02 2014	A
				G L-EW XX PL 711 126	Courtyard 11 Plan and Sect on		02/07 12	5		BMCE-TRANSMIT-009633 02 07/12	23 07/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012		16 10/2012	5			BMCE-TRANSMIT-011694 18/10 2012	08/11/2012	18 10/2012	A	BMCE-TRANSMIT 011745 19 10/2012									
				G L-EW XX PL 711 130	DCFP Chi dren s Roof Garden P an Section AA	04/12 12	08/01 13	8		BMCE-TRANSMIT-013241 10/01 201	31 01/2013	16 01/201	C	BMCE-TRANSMIT-013890 12/02 2013																			
				G L-EW XX PL 711 131	Chi drens Roof Garden- Sec ions BB & CC	tbc			tbc																								
				G L-EW XX PL 711 132	Childrens Roof Garden- Sect ons DD & EE	tbc			tbc																								
				G L-EW XX PL 711 133	DCFP Ch ld ens Roof Garden P an and Sections	tbc	04/07 12	5	tbc	BMCE-TRANSMIT-009657 04/06 201	25 07/2011	09/11/2012	B	BMCE-TRANSMIT-012268 22.11 2012																			
				G L-EW XX PL 711 134	Biodiverse roof plan		30/07 12	3		BMCE-TRANSMIT-010081 31/07 201	21 08/2012	26/10/2012	B	BMCE-TRANSMIT-011963 31/10 2012		03 12/2012	4			BMCE-TRANSMIT-012815 06/12 2012	03/01/2013	12 12/2012	A	BMCE-TRANSMIT 012935 17 12/2012									
				G L-EW XX PL 711 138	DCFP - Ch ld en's Roof Garden Plan: Setting Out & Detail Locat ons		22/10 13	A		BMCE-TRANSMIT-018441 11/11 201	13 01/1900	19/11/2013	A	BMCE-TRANSMIT-018577 22/11 2013																			
				GIL EW-XX DC-700-300	DCFP, Courtyards, Roof Garden		04/04 12	0		BMCE-TRANSMIT-008509 24 04/12	15 05/2012	13/06/2012	B	BMCE-TRANSMIT-009460 21 06/12																			
				GIL EW-XX DC-700-301	Arrival Space & Central Car Park		10/04 12	0		BMCE-TRANSMIT-008509 24 04/12	15 05/2012	13/06/2012	B	BMCE-TRANSMIT-009459 21 06/12																			
				GIL EW-XX DC-700-302	Childrens Car Park & A & E		24/04 12	0		BMCE-TRANSMIT-008509 24 04/12	15 05/2012	13/06/2012	B	BMCE-TRANSMIT-009461 21 06/12																			
				GIL EW-XX DC-700-303	DCFP, Courtyards, Roof Garden		02/07 12	0		BMCE-TRANSMIT-009633 02 07/12	23 07/2012	09/11/2012	B	BMCE-TRANSMIT-012267 13/11 2012																			
				GIL EW-XX DC-700-500	Maintanance Hierarchy P an		26/03 12	0		BMCE-TRANSMIT-008278 04/04 201	25 04/2012	18/10/2012	B	BMCE-TRANSMIT-011821 24/10 2012																			
				G L-EW XX PL 700 600	Arrival Space - Setting Out Plan	tbc			N A																								
				G L-EW XX PL 700 601	Cent al Park - Set ing Out Plan	tbc			N A																								
				G L-EW XX PL 700 602	Central Park Link Road - Set ing Out Plan	tbc			N A																								
				G L-EW XX PL 700 603	Chi drens Park - Setting Out P an	tbc			N A																								
				G L-EW XX PL 700 604	Entrance Boulevard - Setting Out Plan	tbc			N A																								
				G L-EW XX PL 700 605	Chi drens A&E Entrance - Setting Out Plan	tbc			N A																								
				G L-EW XX PL 700 606	Adu ts A&E Entrance - Set ing Out Plan	tbc			N A																								
				G L-EW XX PL 700 607	Blue Light Road and Discharge Lounge - Setting Out Plan	tbc			N A																								
				G L-EW XX PL 700 608	Cycle and Pedestr an Path - Se ting Out Plan	tbc			N A																								
				G L-EW XX DT-720 100	P1 Granite paving type one	04/12 12	22/11 12	3	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																			
				G L-EW XX DT-720 101	P2 Exposed aggregate conc ete paving s abs	04/12 12	22/11 12	E	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013896 12/02 2013																			
				G L-EW XX DT-720 102	P3 Coloured aspha t	04/12 12	22/11 12	3	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																			
				G L-EW XX DT-720 103	P5 Natural aggregate fin shed surface		23/07 12	3	27.07.12	BMCE-TRANSMIT-009961 23/07 201	13 08/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012	04/12/12	22/11/12	4	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04 02/2013	B	BMCE-TRANSMIT-013896 12 02/2013									
				G L-EW XX DT-720 104	P6 Self binding gravel	04/12 12	22/11 12	3	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																			
				G L-EW XX DT-720 105	P7 Pea g avel	04/12 12	22/11 12	3	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																			
				G L-EW XX DT-720 106	P8 So ttall pay surface	04/12 12	22/11 12	3	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																			
				G L-EW XX DT-720 107	P9 Pe meable paving	04/12 12	22/11 12	3	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																			
				G L-EW XX DT-720 108	P11 Conc ete block paving	04/12 12			tbc																								
				G L-EW XX DT-720 109	T1 Granite B is er ta ile paving	04/12 12	22/11 12	3	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																			
				G L-EW XX DT-720 110	T2 Conrete Blister tac ile paving	04/12 12	22/11 12	D	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																			

8 Hard Landscaping

						1st Subm ssion								2nd Submission															
			Action By	Drawing Number	Drawing Title	Date Required from Consul ant	Date Subm tted by Consultant	Document Revision	Planned Date to be Submit ed to Board	Date Subm tted to Board	Date Response Required from Board (3 Weeks)	Date Returned from Board	Board S atus	Date returned to Consul ant	Date Required from Consu tant	Date Submitted by Consu tant	Document Revision	Planned Date o be Submi ted to Board	Date Subm tted to Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned o Consultant	Date Required from Consu tant	Da e Submitted by Consu tant	Document Revision	P anned Da e to be Subm tted o Board	Da e Submitted o Board	Date Response Required f om Board (2 Weeks)	Da e Received from Board	Board Status
tem	Submiss on	Comments																												
				G L-EW XX DT-720 111	E1Aluminum edging 4mm	04/12 12	23/07 12	3	27.07.12	BMCE-TRANSMIT-009961 23/07 201	13 08/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012	04/12/12	22/11/12	4	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04 02/2013	B	BMCE-TRANSMIT-013896 12 02/2013								
				G L-EW XX DT-720 112	E2 Concrete Pin Kerb	04/12 12	23/07 12	C	27.07.12	BMCE-TRANSMIT-009961 23/07 201	13 08/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012	04/12/12	22/11/12	D	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04 02/2013	A	BMCE-TRANSMIT-013896 12 02/2013								
				G L-EW XX DT-720 113	E3 A uminum Flat op profi e 5mm	04/12 12	22/11 12	3	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																	
				G L-EW XX DT-720 114	K1 300mm wide Countryside Concrete Kerb	04/12 12	22/11 12	C	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																	

						1st Subm ssion								2nd Submission																
tem	Submiss on	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consul ant	Date Subm tted by Consultant	Document Revision	Planned Date to be Submit ed to Board	Date Subm tted to Board	Date Response Required from Board (3 Weeks)	Date Returned from Board	Board S atus	Date returned to Consul ant	Date Required from Consu tant	Date Submitted by Consu tant	Document Revision	Planned Date o be Submi ted to Board	Date Subm tted to Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned o Consultant	Date Required from Consu tant	Da e Submitted by Consu tant	Document Revision	P anned Da e to be Subm tted o Board	Da e Submitted o Board	Date Response Required f om Board (2 Weeks)	Da e Received from Board	Board Status
				G L-EW XX DT-720 115	K2 150mm wide Standard Concrete Kerb	04/12 12	22/11 12	C	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																	
				G L-EW XX DT-720 116	K3 150mm wide Standard F ush Concrete Kerb	04/12 12			tbc																						
				G L-EW XX DT-720 117	K4 300mm w de Kassel Bus Kerb	04/12 12	22/11 12	3	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																	
				G L-EW XX DT-720 118	K5 300mm wide Countryside F ush Concrete Kerb	04/12 12	22/11 12	D	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																	
				G L-EW XX DT-720 119	K6 150mm wide Countryside F ush Concrete Kerb	04/12 12			tbc																						
				G L-EW XX DT-720 120	K7 150mm wide Standard Drop Concrete Kerb	04/12 12			tbc																						
				G L-EW XX DT-720 121	Roof P4	tbc			tbc																						
				G L-EW XX DT-720 122	Roof P6	tbc			tbc																						
				G L-EW XX DT-720 123	Roof P6 mound detail	tbc			tbc																						
				G L-EW XX DT-720 124	Roof P5		23/07 12	3	27.07.12	BMCE-TRANSMIT-009961 23/07 201	13 08/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012																	
				G L-EW XX DT-720 125	Roof P7		23/07 12	3	27.07.12	BMCE-TRANSMIT-009961 23/07 201	13 08/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012																	
				G L-EW XX DT-720 126	Red Granite Chippings P15		23/07 12	2	27.07.12	BMCE-TRANSMIT-009961 23/07 201	13 08/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012																	
				G L-EW XX DT-720 127	P13 Grani e slab paving	04/12 12	22/11 12	3	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02 2013																	
				G L-EW XX DT-720 128	T3 Concrete Corduroy Tacti e paving				tbc																						
				G L-EW XX DT-720 137	Manho e In ill Cover de a l		23/07 12	1	27.07.12	BMCE-TRANSMIT-009961 23/07 201	13 08/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012	04/12/12	22/11/12	3	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04 02/2013	A	BMCE-TRANSMIT-013896 12 02/2013								
				G L-EW XX DT-720 138	P4v Concre e Block Paving	04/12 12	23/07 12	2	27.07.12	BMCE-TRANSMIT-009961 23/07 201	13 08/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012	04/12/12	22/11/12	3	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04 02/2013	A	BMCE-TRANSMIT-013896 12 02/2013								
				G L-EW XX DT-720 139	T3 Concrete Corduroy Tacti e Paving	04/12 12	22/11 12	2	tbc	BMCE RANSMI 013238 10 01/201	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013896 12/02 2013																	
				G L-EW XX DT-720 143	Scott sh Pebbles and Cobbles P17		23/07 12	0	27.07.12	BMCE-TRANSMIT-009961 23/07 201	13 08/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012																	
				G L-EW XX DT-720 144	Loose Pebbles and Cobbles P18		23/07 12	0	27.07.12	BMCE-TRANSMIT-009961 23/07 201	13 08/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07 2012																	
				G L-EW XX DT-720 147	Courtyard Access Step De a l		05/12 12	A		BMCE-TRANSMIT-012736 05/12 201	03 01/2013	12/12/2012	A	BMCE-TRANSMIT-012977 19/12 2012																	
				G L-EW-XX- M-700-001	Al erna ive Granite Paving Mix		23/10 12	0	23/10 12	BMCE-TRANSMIT-011795	13 11/2012	24/10/2012	A	BMCE-TRANSMIT-011822																	
				~~tbc~~	~~P17 Sco tish Pebb es & Cobbles~~	~~tbc~~			~~27.07.12~~																						
				~~tbc~~	~~P18 White Pebbles~~	~~tbc~~			~~27.07.12~~																						
Road Layouts			WSP	WSP EW-XX-PL-713-001	Roads, Layout and Geometry Sheet 1 of 5				tbc																						
				WSP EW-XX-PL-713-002	Roads, Layout and Geometry Sheet 2 of 5				tbc																						
				WSP EW-XX-PL-713-003	Roads, Layout and Geometry Sheet 3 of 5		28/11/11	E	tbc																						
				WSP EW-XX-PL-713-004	Roads, Layout and Geometry Sheet 4 of 5				tbc						***TENDERING SCHEDULE *** TO COMMENCE SEPTEMBER 2012																	
				WSP EW-XX-PL-713-005	Roads, Layout and Geometry Sheet 5 of 5				tbc																						

Date Returned to Consul ant

Date Returned to Consul ant
BMCE-TRANSMIT-019540

Multiplex Europe

Date Returned to Consultant


Date Returned to Consul ant

OVERDUE

OVERDUE

OVERDUE

OVERDUE


OVERDUE
OVERDUE

OVERDUE
OVERDUE

						Drawing Information																			
						1st Submission									2nd Submission										OVERDUE
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
9	Soft Landscaping	Colour, Layout, Maintenance, Lifecycle H & S																						
		Aspect of review:	GIL																					
				GIL-EW-XX-SP-700-404-Q28	Topsoil & Growing Media		12/07/12	0		BMCE-TRANSMIT-010208 07/08/2012	28/08/2012		A	BMCE-TRANSMIT-010838 06/09/2012										
				GIL-EW-XX-SP-700-404-Q30	Seedfing/Turfing		12/07/12	0		BMCE-TRANSMIT-010208 07/08/2012	28/08/2012		A	BMCE-TRANSMIT-010838 06/09/2012										
				GIL-EW-XX-SP-700-404-Q31	External Planting		12/07/12	0		BMCE-TRANSMIT-010208 07/08/2012	28/08/2012		A	BMCE-TRANSMIT-010838 06/09/2012										
				GIL-EW-XX-SP-700-404-Q35	Landscape		12/07/12	0		BMCE-TRANSMIT-010208 07/08/2012	28/08/2012		A	BMCE-TRANSMIT-010838 06/09/2012										
				GIL-EW-XX-SP-700-404-Q37	Green Roofs		12/07/12	0		BMCE-TRANSMIT-010208 07/08/2012	28/08/2012		A	BMCE-TRANSMIT-010838 06/09/2012										
						Technical drawings will be issued following completion of pre-RDD meetings and commencement of Externals Work Group meetings. Estimated start 9.05.12																		
		Layout		GIL-EW-XX-PL-700-008	Soft works - General Arrangement Plan	TBC			TBC																
		Maintenance		GIL-EW-XX-PL-711-300	Planting GA Plan 1		20/12/2012	7		BMCE-TRANSMIT-013240	31/01/2013	16/01/2013	A	12/02/2013										
		Lifecycle		GIL-EW-XX-PL-711-301	Planting GA Plan 2		20/12/2012	6		BMCE-TRANSMIT-013240	31/01/2013	16/01/2013	A	12/02/2013										
		H&S		GIL-EW-XX-PL-711-302	Tree Planting Plan 1		20/12/2012	7		BMCE-TRANSMIT-013240	31/01/2013	16/01/2013	A	12/02/2013										
				GIL-EW-XX-PL-711-303	Tree Planting Plan 2		20/12/2012	7		BMCE-TRANSMIT-013240	31/01/2013	16/01/2013	B	12/02/2013										
				GIL-EW-XX-PL-711-304	Childrens Roof Garden Planting Plan																				
				GIL-EW-XX-PL-711-305	Childrens Roof Garden Tree Planting Plan																				
				GIL-EW-XX-PL-711-306	DCFP Childrens Roof Garden Planting Plan	TBC			TBC																
				GIL-EW-XX-PL-711-307	Biodiverse planting roof plan	TBC			TBC																
				GIL-EW-XX-PL-711-308	Courtyard 1 Planting Plan	31/08/11	18/10/2012	4	19/09/12	BMCE-TRANSMIT-011694	08/11/2012	18/10/2012	A	BMCE-TRANSMIT-011745 19/10/2012										
				GIL-EW-XX-PL-711-309	Courtyard 2 and 3 Planting Plan	31/08/11	18/10/2012	4	19/09/12	BMCE-TRANSMIT-011694	08/11/2012	18/10/2012	A	BMCE-TRANSMIT-011745 19/10/2012										
				GIL-EW-XX-PL-711-310	Courtyard 4 and 5 Planting Plan	31/08/11	18/10/2012	4	19/09/12	BMCE-TRANSMIT-011694	08/11/2012	18/10/2012	A	BMCE-TRANSMIT-011745 19/10/2012										
				GIL-EW-XX-PL-711-311	Courtyard 6 and 7 Planting Plan	31/08/11	18/10/2012	4	19/09/12	BMCE-TRANSMIT-011694	08/11/2012	18/10/2012	A	BMCE-TRANSMIT-011745 19/10/2012										
				GIL-EW-XX-PL-711-312	Courtyard 8 and 9 Planting Plan	31/08/11	18/10/2012	4	19/09/12	BMCE-TRANSMIT-011694	08/11/2012	18/10/2012	A	BMCE-TRANSMIT-011745 19/10/2012										
		BOARD TO CLARIFY WHAT LOW MAINTENANCE MEANS PRIOR TO RDD ISSUE		GIL-EW-XX-PL-711-313	Courtyard 10 Planting Plan	31/08/11	18/10/2012	4	19/09/12	BMCE-TRANSMIT-011694	08/11/2012	18/10/2012	A	BMCE-TRANSMIT-011745 19/10/2012		10/02/2014	A		BMCE-TRANSMIT-019463	04/03/2014	24/02/2014	A	BMCE-TRANSMIT-019540	
				GIL-EW-XX-PL-711-314	Courtyard 11 Planting Plan	31/08/11	18/10/2012	4	19/09/12	BMCE-TRANSMIT-011694	08/11/2012	18/10/2012	A	BMCE-TRANSMIT-011745 19/10/2012										
				GIL-EW-XX-PL-711-315	Labs Interim Softscape Plan	07/10/11			N/A																
				GIL-EW-XX-PL-740-102	800mm Root Ball Tree Pit in Soft Landscape				19/09/12																
				GIL-EW-XX-PL-740-104	Multi Stem Tree Pit in Soft Landscape				19/09/12																
				GIL-EW-XX-PL-740-105	Shrub Planting Detail				19/09/12																
				GIL-EW-XX-PL-740-108	Roof Planter Detail - Shrubs		04/07/12	3		BMCE-TRANSMIT-009567 04/07/2012	25/07/2012	25/07/2012	A	BMCE-TRANSMIT-010069										
				GIL-EW-XX-PL-740-109	Roof Planter Details - Trees		04/07/12	3		BMCE-TRANSMIT-009567 04/07/2012	25/07/2012	25/07/2012	A	BMCE-TRANSMIT-010069										

10 External Furniture

						1st Submission									2nd Submission								OVERDUE
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
Item	Submission	Comments																					
				G L-EW-XX-SP-700-404-Q40	Fencing		12/07/12	0		BMCE-TRANSMIT-010208 07/08/2012	28/08/2012		A	BMCE-TRANSMIT-010838 06 09/2012										
				G L-EW-XX-SP-700-404-Q50	Site/Street Furniture/Equipment		12/07/12	0		BMCE-TRANSMIT-010208 07/08/2012	28/08/2012		A	BMCE-TRANSMIT-010838 06 09/2012		22/11/2012	2		BMCE-TRANSMIT-013238 10/01/2013	24/01/2013		A	BMCE-TRANSMIT-013896 12/02/2013	
				G L-EW-XX-SP-700-404-Q52	Play & sports Equipment Systems		12/07/12	0		BMCE-TRANSMIT-010208 07/08/2012	28/08/2012		A	BMCE-TRANSMIT-010838 06 09/2012										
				GIL-EW-XX-SP-700-404-V90	Electrical Systems-Landscape		12/07/12	0		BMCE-TRANSMIT-010208 07/08/2012	28/08/2012		A	BMCE-TRANSMIT-010838 06 09/2012										
						Technical drawings will be issued following completion of pre RDD meetings and commencement of Externals Work Group meetings. Estimated start 9.05.12																		
		Aspect of review:	GIL	GIL-EW-XX-DT-730-100	Cycle Stands		04/12/2012	C		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
		Colour		GIL-EW-XX-DT-730-101	Bo lard standard- Bolard removable-Bollard illuminated		04/07/12	D		BMCE-TRANSMIT-009567 04/07/2012	25/07/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07/2012	07/10/11	04/12/2012	E		10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013	
		Maintenance		GIL-EW-XX-DT-730-102	Bin	07/10 11	04/12/2012	3		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013887 12/02/2013										
		Lifecycle		GIL-EW-XX-DT-730-103	Pallasade fence detail	07/10 11			tbc															
				GIL-EW-XX-DT-730-106	Labs Wall and Planter Detail 1	07/10 11			tbc															
				GIL-EW-XX-DT-730-108	Free Standing Concrete Wall to Labs Building	07/10 11			tbc															
				GIL-EW-XX-DT-730-109	Ch ldren's Park retaining and sea ing wall	04/12/12	22/11/12	4	tbc	BMCE TRANSMIT 013238 10/01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02/2013										
				GIL-EW-XX-DT-730-110	W3 A & E Retaining Wall	04/12/12	22/11/12	2	tbc	BMCE TRANSMIT 013238 10/01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02/2013										
				GIL-EW-XX-DT-730-111	W4 Gabion Wall	04/12/12	22/11/12	4	tbc	BMCE TRANSMIT 013238 10/01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02/2013										
				GIL-EW-XX-DT-730-119	Childrens Park Shelter decking plan and section	04/12/12	22/11/12	2	tbc	BMCE TRANSMIT 013238 10/01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02/2013										
				GIL-EW-XX-DT-730-120	Childrens Park Shelter decking detail	04/12/12	22/11/12	2	tbc	BMCE TRANSMIT 013238 10/01/201	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013896 12/02/2013										
				GIL-EW-XX-DT-730-123	Seat 1 - Single Neoliviano Seat	07/10 11	04/12/2012	3		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-124	Seat 3- Woodtop seating bench	07/10 11			tbc															
				GIL-EW-XX-DT-730-125	Seat 4- Cargol' Seat	07/10 11	04/12/2012	3		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-126	Seat 5- 'Flor' Bench	07/10 11	04/12/2012	3		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
		Reclaim Stone Works Not Proceeding. PC Units to Be Used		GIL-EW-XX-DT-730-127	Seat 6-Reclaimed Sandstone Lintel	07/10 11	04/12/2012	3		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	D	BMCE-TRANSMIT-013887 12/02/2013										
		BOARD TO CLARIFY WHAT LOW MAINTENANCE MEANS PRIOR TO RDD ISSUE		GIL-EW-XX-DT-730-129	Roof Tensile structure 1	31/08/11			14.02.12															
				GIL-EW-XX-DT-730-130	Roof Tensile structure 2	31/08/11			14.02.12															
				GIL-EW-XX-DT-730-131	Childrens Park Tencile structure 1	07/10 11			tbc															
				GIL-EW-XX-DT-730-132	Childrens Park Tencile structure 2	07/10 11			tbc															
				GIL-EW-XX-DT-730-133	Roof pergolas deta l	31/08/11			14.02.12															
				GIL-EW-XX-DT-730-134	Seat 2- 1750 mm Neoliviano Bench	07/10 11	04/12/2012	3		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-135	Street Lighting	07/10 11	04/12/2012	D		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-136	Feature Lighting Mast	07/10 11	04/12/2012	3		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-137	Feature lighting type A and F	07/10 11	04/12/2012	3		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-138	Feature lighting type B and C	07/10 11	04/12/2012	3		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-140	Wayfinding and Signs Location Plan	07/10 11	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-141	Signage Suite	07/10 11	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-142	Grapic Guide ines	07/10 11	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-143	Sign Type 1	07/10 11	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-144	Sign Type 2	07/10 11	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-145	Sign Type 3	07/10 11	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-146	Sign Type 4	07/10 11	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										

BCL-AC-XX-SH-001

10 External Furniture

						1st Submission										2nd Submission									OVERDUE
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
Item	Submission	Comments																						
				GIL-EW-XX-DT-730-147	Sign Type 5	07/10 11	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-148	Map 1 for Sign Type 5	07/10 11	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-149	Sign Type 6	07/10 11	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-150	Map 2 Sign Type 6	07/10 11	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-151	Sign Type 7	07/10 11	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-152	Wayfinding and Signs Location Plan - Contract Site Wide	07/11 12	13/08/2012	2	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	C	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-153	Signage Typical Locations	07/11 12	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-154	Sign Type 9 - Totem Feature Interprative Signs	07/11 12	13/08/2012	3	tbc	BMCE-TRANSMIT-010438 21/08/2012	27/11/2012	31/10/2012	B	BMCE-TRANSMIT-012134 06/11/2012										
				GIL-EW-XX-DT-730-160	Standing See Saw	07/10 11	04/12/2012	2		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-161	Barrel w th Net	07/10 11	04/12/2012	2		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-162	Flying Carpet	07/10 11	04/12/2012	2		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-163	Ship Wreck	07/10 11	04/12/2012	2		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-164	Horozontal Bars	07/10 11	04/12/2012	2		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-165	Springers	07/10 11	04/12/2012	2		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	A	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-166	Artistic Play Wa ls	07/10 11	04/12/2012	2		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-170	Ramp detail	07/10 11	04/12/2012	3		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-171	Step deta l	07/10 11	04/12/2012	3		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-172	Handra l deta l	07/10 11	04/12/2012	3		BMCE-TRANSMIT-013239 10/01/2013	31/01/2013	04/02/2013	B	BMCE-TRANSMIT-013887 12/02/2013										
				GIL-EW-XX-DT-730-177	Courtyard 1 Circular Planter W5		04/07/12	0		BMCE-TRANSMIT-009567 04/07/2012	25/07/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07/2012										
				GIL-EW-XX-DT-730-178	Courtyard 7 Retaining Wall		04/07/12	0		BMCE-TRANSMIT-009567 04/07/2012	25/07/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07/2012										
				GIL-EW-XX-DT-730-179	Courtyard 9 Bench & Vent Deta l W7		04/07/12	0		BMCE-TRANSMIT-009567 04/07/2012	25/07/2012	25/07/2012	C	BMCE-TRANSMIT-010069 30/07/2012										
				GIL-EW-XX-DT-730-180	Courtyard 9 Bench & Planter Deta l W7		04/07/12	0		BMCE-TRANSMIT-009567 04/07/2012	25/07/2012	25/07/2012	C	BMCE-TRANSMIT-010069 30/07/2012										
				GIL-EW-XX-DT-730-181	Feature Uplighters to Planting Beds		04/07/12	0		BMCE-TRANSMIT-009567 04/07/2012	25/07/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07/2012										
				GIL-EW-XX-DT-730-182	Courtyard 7 Decking Details		04/07/12	0		BMCE-TRANSMIT-009567 04/07/2012	25/07/2012	25/07/2012	A	BMCE-TRANSMIT-010069 30/07/2012										
				GIL-EW-XX-DT-730-185	Children's Roof Garden Tensile Structures Setting Out		26/08/2013	A		BMCE-TRANSMIT-017483 28/08/2013	25/09/2013	25/09/2013	A	BMCE-TRANSMIT-017933 07/10/2013		18/09/2013	B		BMCE-TRANSMIT-018160 21/10/2013	04/11/2013	01/11/2013	A	BMCE-TRANSMIT-018412 08/11/2013	
				GIL-EW-XX-SK-730-003	Ch ldren's Roof Garden Tens le Structures Sketch Layout		26/08/2013	0		BMCE-TRANSMIT-017483 28/08/2013	25/09/2013	25/09/2013	A	BMCE-TRANSMIT-017933 07/10/2013										
				GIL-EW-XX-SK-730-004	Children's Roof Garden Tensile Structures Setting Out Large & Sma l Sketch		26/08/2013	0		BMCE-TRANSMIT-017483 28/08/2013	25/09/2013	25/09/2013	A	BMCE-TRANSMIT-017933 07/10/2013										
				GIL-EW-XX-SK-730-005	Children's Roof Garden Tensile Structures Base Detail Sketch		26/08/2013	0		BMCE-TRANSMIT-017483 28/08/2013	25/09/2013	25/09/2013	A	BMCE-TRANSMIT-017933 07/10/2013		18/09/2013	1		BMCE-TRANSMIT-018160 21/10/2013	04/11/2013	01/11/2013	B	BMCE-TRANSMIT-018412 08/11/2013	

11 12	BC AC-EX-SH-001					1st Subm ission									2nd Submission									OVERDUE
			Ac tion By	D awing Numbe	D aw ng Ti le	Date Requi ed om Consu tant	Date Submi t ed by Consu tant	Document Revision	anned Date to be Submi t ed to Boa d	Da e Submi t ed to Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date atu ned to Consul ant	Date Requi ed om Consu tant	Date Submi ted by Consu tant	Document Revis on	lanned Da e o be Submi ted o Boa d	Date Submi ted o Boa d	Date Response Requi ed om Boa d +2 Weeks)	Date Received om Boa d	Boa d Re us	Date Re u ned to Consu tant	OVERDUE
Item	Submiss on	Comments																						
11 12	ntte s Des gn	Cntrc Scheme agreol Warehouse Rtur Hothre	11 12	ntte n Design																				
	In e n Design Br at gy	Aspect s view	NA	NA-DC-330-001	nte n Design Strategy																			
	V sal Am hn t Qa ton																							
	Cons Sc eme		NA		Det l nat nte n S ategy Strategy																			
	Mo nt nance	Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-004	nte n Design Strategy - nt ollat on		06/02/ 012																	
	Way nding	Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-005	I n n Dn ign Strategy - ewn h he webs ape Ch d ns		06/02/ 012																	
	re pre	Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-006	I n n Dn ign Strategy - ew h n he webs ape Ch d ns		06/02/ 012																	
	NBS	Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-00	I n n D n n Strategy - Appr ation		06/02/ 012																	
			NA	NA-AEC SAM 001	In e n De ign Strategy - ew Ell Cons Strategy		06/02/ 012																	
			NA	NA-AEC SAM 002	In e n De ign Strategy - ew Ell Cons Strategy		06/02/ 012																	
			NA	NA-AEC SAM 003	In e n De ign Strategy - ew Ell Cons Strategy		06/02/ 012																	
			NA	NA-AEC SAM 004	In e n De ign Strategy - ew Ell Cons Strategy		06/02/ 012																	
			NA	NA-AEC SAM 005	In e n De ign Strategy - ew Ell Cons Strategy		06/02/ 012																	
			NA	NA-AEC SAM 006	In e n De ign Strategy - ew Ell Cons Strategy		06/02/ 012																	
			NA	NA-AEC SAM 00	In e n De ign Strategy - ew Ell Cons Strategy		06/02/ 012																	
			NA	NA-AEC SAM 008	In e n De ign Strategy - ew D Cons Strategy		06/02/ 012																	
			NA	NA-AEC SAM 009	In e n De ign Strategy - ew Ell Cons Strategy		06/02/ 012																	
			NA	NA-DC-330-01	In e n De ign Strategy - ew Ell Cons Strategy		06/02/ 012																	
			NA	NA-DC-330-010	In e n De ign Strategy - ew Ell Cons Strategy		06/02/ 012																	
			NA	NA-AEC SAM 011	In e n De ign Strategy - ew Ell Cons Strategy		06/02/ 012																	
			NA	NA-AEC SAM 012	In e n De ign Strategy - ew Ell Cons Strategy		06/02/ 012																	
			NA	NA-DC-330-020	nte n Design Strategy - Wa e at s ete - e ell 00 Adu ts		06/02/ 012																	
			NA	NA-DC-330-021	nte n Design Strategy - Wa e at s ete - e ell 00 Chi ld ren s		06/02/ 012																	
			NA	NA-DC-330-022	nte n Design Strategy - Wa e at s ete - e ell 00 Adu ts		06/02/ 012																	
			NA	NA-AEC SAM 013	nte n Design Strategy - Wa e at s ete - e ell 00 Chi ld ren s		06/02/ 012																	
			NA	NA-DC-330-023	nte n Design Strategy - Wa e at s ete - e ell 00 Adu ts		06/02/ 012																	
			NA	NA-AEC SAM 014	nte n Design Strategy - Wa e at s ete - e ell 00 Chi ld ren s		06/02/ 012																	
			NA	NA-DC-330-024	nte n Design Strategy - Wa e at s ete - e ell 00 Adu ts		06/02/ 012																	
			NA	NA-AEC SAM 015	nte n Design Strategy - Wa e at s ete - e ell 00 Chi ld ren s		06/02/ 012																	
			NA	NA-DC-330-025	nte n Design Strategy - Wa e at s ete - e ell 00 Adu ts		06/02/ 012																	
			NA	NA-AEC SAM 016	nte n Design Strategy - Wa e at s ete - e ell 00 Chi ld ren s		06/02/ 012																	
			NA	NA-DC-330-02	In e n De ign Strategy - Wate r l ete n - ew 3A Ad tio a Chi ld ren s		06/02/2012																	
			NA	NA-DC-330-026	I n n De ign Strategy - Wate at s ete n - ew 3S 00 0 Adu ts		06/02/2012																	
			NA	NA-DC-330-029	In e n Design Strategy - Wa e tal In en - ew 00 0A Ad tio a l s		06/02/ 012																	
			NA	NA-AEC SAM 023	In e n Design Strategy - Wa e tal In en - ew 02 1A Ad tio a l s		06/02/ 012																	
			NA	NA-AEC SAM 024	nte n Design Strategy - Wa e at s ete - e ell 00 Adu ts	09/02/ 012																		
			NA	NA-AEC SAM 025	nte n Design Strategy - Wa e at s ete - e ell 00 Chi ld ren s	09/02/ 012																		
			NA	NA-DC-330-027	nte n Design Strategy - Wa e at s ete - e ell 00 Adu ts	09/02/ 012																		
			NA	NA-DC-330-02	In e n De ign Strategy - Wate r l ete n - ew 3A Ad tio a Chi ld ren s		06/02/2012																	
			NA	NA-AEC SAM 028	I n n De ign Strategy - Wate at s ete n - ew 3S 00 0 Adu ts		06/02/2012																	
			NA	NA-DC-330-029	In e n Design Strategy - Wa e tal In en - ew 00 0A Ad tio a l s		06/02/ 012																	
			NA	NA-AEC SAM 023	In e n Design Strategy - Wa e tal In en - ew 02 1A Ad tio a l s		06/02/ 012																	
			NA	NA-AEC SAM 024	nte n Design Strategy - Wa e at s ete - e ell 00 Adu ts	09/02/ 012																		
			NA	NA-AEC SAM 025	nte n Design Strategy - Wa e at s ete - e ell 00 Chi ld ren s	09/02/ 012																		
			NA	NA-DC-330-027	nte n Design Strategy - Wa e at s ete - e ell 00 Adu ts	09/02/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-040	In e n Design Strategy - The s ent ou ney - Adu ts Main Ent an e s Ma E 1		06/02/ 012																	
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-041	In e n Design Strategy - The s ent ou ney - Adu ts Main Ent an e s Ma E 2)		06/02/ 012																	
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-042	In e n Design Strategy - The s ent ou ney - Adu ts Main Ent an e s Ma E 3)		06/02/ 012																	
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-043	In e n Design Strategy - The s ent ou ney - Adu ts Main Ent an e s Ma E 4)		06/02/ 012																	
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-044	In e n Design Strategy - The s ent ou ney - Adu ts Main Ent an e s Ma E 5)		06/02/ 012																	
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-045	nte n Dn n Strategy - The s ent ou ney C ld ns M In Ent ance s Ma E 1)		06/02/ 012																	
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-046	nte n Dn n Strategy - The s ent ou ney C ld ns M In Ent ance s Ma E 2)		06/02/ 012																	
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-04	nte n Dn n Strategy - The s ent ou ney C ld ns M In Ent ance s Ma E 4)		06/02/ 012																	
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-048	nte n Dn n Strategy - The s ent ou ney C ld ns M In Ent ance s Ma E 5)		06/02/ 012																	
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-050	In e n De ign Strategy - Exempla Rooms - Gene c	09/02/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-051	nte n Design Strategy - E ent ta Rooms - Adu ts Wa E	09/02/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-052	nte n Design Strategy - Ex mpa Rooms - Adu ts O D	09/02/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-053	nte n Design Strategy - Exempla Rooms - Adu ts A&E	09/02/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-054	In e n Design Strategy - Exempla E ency - Chi ld ren s Wa E	09/02/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-055	nte n Design Strategy - E ency p Rooms - Chi ld ren s O D	09/02/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-056	nte n Design Strategy - E ency p Rooms - Chi ld ren s A&E	09/02/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-05	nte n Design Strategy - Adu ts Day a Rooms	24/04/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-058	nte n Design Strategy - Adu ts A ea Overview	24/04/ 012																		
			NA	NA-AEC SAM 041	In e n Design Strategy - Wa e ss - Hospita Streets	22/02/ 012																		
			NA	NA-DC-330-030	nte n Design Strategy - Wa e ss - At ums Iou ng		06/02/ 012																	
			NA	NA-AEC SAM 039	In e n De ign Strategy - Water l n - Gene al ou ng		06/02/ 012																	
			NA	NA-DC-330-032	nte n Design Strategy - Wa e ss - Sa e y lou ng		06/02/ 012																	
			NA	NA-AEC SAM 031	In e n De ign Strategy - W at e n - Spec a l l n i n e m	09/02/ 012																		
			NA	NA-DC-330-034	In e n De ign Strategy - W at e n - Gene al W E Cu ngs		09/02/ 012																	
			NA	NA-DC-330-035	nte n Design Strategy - Wa e ss - T e ap ass at Ch ldre y	09/02/ 012																		
			NA	NA-AEC SAM 034	In e n De ign Strategy - W at e n - Spec a l l n i n e m	09/02/ 012																		
			NA	NA-DC-330-01	n e n Design Strategy - y - Wa e ss - Spec a l W ch hes	09/02/ 012																		
			NA	NA-DC-330-036	n e n Design Strategy - y - Wa e ss - Spec a l W ch hes	09/02/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-200	In e n De ign Strategy - Mater l n - M&E Cupb ards	09/02/ 012	22/02/ 012	2				23/02/ 012	A											
		NA-AEC SAM 041	NA	NA-DC-330-201	nte n Design Strategy - Wa e ss - Hospita Streets	09/02/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-200	In e n De ign Strategy - Mater l n - M&E Cupb ards	09/02/ 012	22/02/ 012	2				23/02/ 012	A											
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-201	nte n Design Strategy - Gene al Doo s otes	24/04/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-202	In e n Design Strategy - M &E Cupboa ds & Spe a ist Ele ical Doo s otes	24/04/ 012																		
		Thce s n ot ref s NHS c ontrc t. E ref. prin ter. 30 e ve.	NA	NA-DC-330-203	In e n Design Strategy - Spec a ist Doo s ot s	24/04/ 012																		
			NA	NA-DC-330-420	NSGH & NCH Ele ctrical e ntrie n Dn ign Strategy		22/02/ 014	2		WCG-TRANSMIT TED 22/02/2014	25/04/2014	14/04/ 014	S	SINCE TRANSMIT TED ON 25/04/20 14										
el hea Sch dules	Wate el tal Cu ou w l Ins tallatio ns Ele ctrical Ins tallatio ns Ar chitectu ral Inclus		NA	Re.	Re.																			
Spec ca lons																								
1 Sit in ations	e n t ra ct U e Si te n ic ti ations																							

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

D awing In o ma ion

13 BC AC XX-SH-001

tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e	1st Submiss on: Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant
13	Wa l & oo in shes													
	Sp ci i at ons	BI NA TO U DATE MINOR COMMENTS) & RE ISSUE OR 3	NA	NA S -K 1	W odst p boa d ne oo ng l n ngs		As Ap end x K	ates						
			NA	NA-S M 0	C m nt ba edle el ng - weai g c e d		As Ap end x K	ates						
		BI NA TO U DATE MINOR COMMENTS) & RE ISSUE OR 3	NA	NA-S M 2	Res n oo ng		As Ap end x K	ates						
			NA	NA-S M 0	S one concee q a y e amc t ing mosa c		As Ap endx K	ates						
			NA	NA-S M 0	Rubbe p as c co k l no a et t i g sh et ng		As Ap endx K	ates						
		IB -NA CURRENT Y U DAT NG TO BE ISSUED OR RDD WHEN COM ETE	NA	NA-S M 0	a nt ng c ea ins ing		As Ap endx K	ates						
	Schedu es		NA	NA-SZ SCH-3 0-1 0	NSGH In e nal nshes S hedu e									
			NA	NA-SZ SCH-3 0-2 0	NSGH A t nte nal i i hes									
	D ta ls		NA	NA XX-XX DT 330 100	oo pa e n and Wa l Cl dd ng Set ng O t Key									
	Wa l nish s St tegy ans		NA	NA XX-B1- 333 150	Bas m nt - Wa l ni hes St a egy an					App K Da e			App K Sta us	
			NA	NA XX-0 - 333 150	G und oo - Wal ni hes St a egy an					App K Da e			App K Sta us	
			NA	NA XX-0 - 333 150	i t oo - Wal ni hes St a egy an					App K Da e			App K Sta us	
			NA	NA XX-0 - 333 150	Se ond l o - Wall ni hes St a egy an					App K Da e			App K Sta us	
			NA	NA- x- 3- -33 -150	T i d l o - Wall i i hes St a egy an					App K Da e			App K Sta us	
			NA	NA- x- 4- -33 -150	ou th oo - Wal nshes St tegy an					App K Da e			App K Sta us	
			NA	NA- x- 5- -33 -150	i h oo - Wal ni hes St a egy an					App K Da e			App K Sta us	
			NA	NA- x- 6- -33 -150	S x h loo - W ll ins es St at gy l n					App K Da e			App K Sta us	
			NA	NA- x-0 - -33 -150	Se enh loo - W ll ins es St at gy l n	6/ 2/ 1			2 /1 /11					
			NA	NA- x- 8- -33 -150	Eig th oo - Wal nshes St a egy an	6/ 2/ 1			2 /1 /11					
			NA	NA- x- 9- -33 -150	N n h loo - W ll ins es St at gy l n	6/ 2/ 1			2 /1 /11					
			NA	NA- x- 0- -33 -150	Ten h oo - Wal nsh s S at gy lan	6/ 2/ 1			2 /1 /11					
			NA	NA- x- 1- -33 -150	E ev nth oo - Wal nshes St te y an	6/ 2/ 1			2 /1 /11					
			NA	NA- x- 2- -33 -150	Tweth oo - Wal nshes St tegy an									
		D awing does not xist Not equi d o n shes at evel 3	NA	NA- x- 3- -33 -150	Thi ee th oo - Wal nshes St a egy an									
			NA	NA XX-B1- 333 100	Bas m nt an - M & Di t i uton / So s Bed M inne ance / AGV Cha ing - Wal nshes St a egy	6/ 2/ 1			2 /1 /11					
			NA	NA XX-B1- 333 101	Bas m nt an - Ki ch n / M & Dis ib ton / So es - Wal nshes St tegy	6/ 2/ 1			2 /1 /11					
			NA	NA XX-0 - 333 100	G ou d oo lan - NSGH Ent an e Re epi n a d A ium Space - Wa l nshes St a egy	6/ 2/ 1			2 /1 /11					
			NA	NA XX-0 - 333 101	G ou d oo lan - NCH Rehab - Wall ni hes St a egy	6/ 2/ 1			2 /1 /11					
			NA	NA XX-0 - 333 102	G ou d loo l n - NCH Ent an e nd O D - Wa l ni hes St a egy	6/ 2/ 1			2 /1 /11					
			NA	NA XX-0 - 333 103	G und l o an - NCH Obse va on Wa d / Ch ld ot ct on / Sa ct a y - Wa l n shes St a egy	6/ 2/ 1			2 /1 /11					
			NA	NA XX-0 - 333 104	G und oo an - NCH Eme gency De a ment / De on amin t on Un t - W ll i is es St a egy	6/ 2/ 1			2 /1 /11					
			NA	NA XX-0 - 333 105	G o nd l o l n NSGH Eme ency Depa m nt - Wall i i hes St a egy	6/ 2/ 1			2 /1 /11					

D awing Numbe	1ST SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
NA S -K 1	19 04 2013									
NA-S M 0	05 03 2012	03 08 20 2	4		19 11 2012	BMCE-TRANSM T-012331	10 12 2012		A	BMCE-TRANSMIT-0 2849
NA-S M 2	05 03 2012									
NA-S M 0	19 04 2013	27 11 20 3	5		2/ 2/ 013	BMCE-TRANSM T-018808	08 01 2014	16 12 201	A	BMCE-TRANSMIT-0 8886
NA-S M 0	05 03 2012									
NA-S M 0	05 03 2012									
NA-SZ SCH-3 0-1 0		14 09 20 2	B		17 09 2012	BMCE-TRANSMIT 010723	08 10 2012	0 /11 20 2	B	BMCE-TRANSMIT-0 2088
NA-SZ SCH-3 0-2 0		14 09 20 2	B		17 09 2012	BMCE-TRANSMIT 010723	08 10 2012	0 /11 20 2	A	BMCE-TRANSMIT-0 2088
NA XX-XX DT 330 100		03 09 20 2	A		17 09 2012	BMCE-TRANSMIT 010723	08 10 2012	0 /11 20 2	B	BMCE-TRANSMIT-0 2088
NA XX-B1- 333 150	10 02 2012	10 02 20 2	5	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA XX-0 - 333 150 (G und)	10 02 2012	10 02 20 2	4	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA XX-0 - 333 150 (i t)	16 12 2011	10 02 20 2	4	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	B	BMCE-TRANSMIT-09944 20 07 12
NA XX-0 - 333 150 (Se ond)	10 02 2012	10 02 20 2	4	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA- x- 3- -33 -150	10 02 2012	10 02 20 2	4	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	B	BMCE-TRANSMIT-09944 20 07 12
NA- x- 4- -33 -150	10 02 2012	10 02 20 2	4	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA- x- 5- -33 -150	10 02 2012	10 02 20 2	4	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA- x- 6- -33 -150	10 02 2012	10 02 20 2	4	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	B	BMCE-TRANSMIT-09944 20 07 12
NA- x-0 - -33 -150	10 02 2012	10 02 20 2	1	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA- x- 8- -33 -150	10 02 2012	10 02 20 2	1	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA- x- 9- -33 -150	10 02 2012	10 02 20 2	1	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA- x- 0- -33 -150	10 02 2012	10 02 20 2	1	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	B	BMCE-TRANSMIT-09944 20 07 12
NA- x- 1- -33 -150	10 02 2012	10 02 20 2	1	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	B	BMCE-TRANSMIT-09944 20 07 12
NA- x- 2- -33 -150	10 02 2012	10 02 20 2	1	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA- x- 3- -33 -150	10 02 2012	10 02 20 2	1	2 /02 20 2			18 04 2012			
NA XX-B1- 333 100	10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA XX-B1- 333 101	10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA XX-0 - 333 100	10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA XX-0 - 333 101	10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA XX-0 - 333 102	10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA XX-0 - 333 103	10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA XX-0 - 333 104	10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
NA XX-0 - 333 105	10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12

D awing Numbe	2ND SUBM SS ON: Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant
NA-SZ SCH-3 0-2 0		07 10 2013	C		1 /1 /2 13	BMCE-TRANSMIT-0 8039	5/ 0/2 13	16 10 20 3	A	BMCE-TRANSM T-0181 9
NA XX-XX DT 330 100		11 01 2013	B		1/ 1/2 13	BMCE-TRANSMIT-0 3678	4/ 2/2 13	06 02 20 3	B	BMCE-TRANSM T-0136 7
NA XX-B1- 333 150		02 08 2013	7		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201
NA XX-0 - 333 150 (G und)		02 08 2013	6		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0 7726 17 09 201
NA XX-0 - 333 150 (i t)		02 08 2013	7		2 /0 /2 13	BMCE-TRANSMIT-	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201
NA XX-0 - 333 150 (Se ond)		02 08 2013	6		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201
NA- x- 3- -33 -150		02 08 2013	7		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201
NA- x- 4- -33 -150		21 08 2013	8		0 /0 /2 13	BMCE-TRANSMIT-0 7599	9/ 9/2 13	0 /0 /20 3	B	BMCE-TRANSM T-0179 7
NA- x- 5- -33 -150		02 08 2013	5		2 /0 /2 13	BMCE-TRANSMIT-	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201
NA- x- 6- -33 -150		02 08 2013	5		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201
NA- x-0 - -33 -150		02 08 2013	2		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201
NA- x- 8- -33 -150		02 08 2013	2		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201
NA- x- 9- -33 -150		02 08 2013	2		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201
NA- x- 0- -33 -150		02 08 2013	2		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201
NA- x- 1- -33 -150		02 08 2013	2		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201
NA- x- 2- -33 -150		02 08 2013	2		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201

D awing Numbe	2ND SUBM SSION: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant
NA XX-B1- 333 150		8/ 1/ 013	8		10 12 20 3	BMCE-TRANSMIT-18764	24 12 20 3	03 01 2014	A	BMCE TRANSMIT-018981 0 /01 20 4
NA XX-0 - 333 150 (G und)		8/ 1/ 013	9		10 12 20 3	BMCE-TRANSMIT-18764	24 12 20 3	03 01 2014	A	BMCE TRANSMIT-018981 0 /01 20 4
NA- x- 4- -33 -150		8/ 1/ 013	9		10 12 20 3	BMCE-TRANSMIT-18764	24 12 20 3	03 01 2014	A	BMCE TRANSMIT-018981 0 /01 20 4

2ND SUBM SS ON: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Subm t ed to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant

2ND SUBMISSION: Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant

2ND SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

D awing In o ma ion

13 BC AC XX-SH-001

tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e	1st Submiss on: Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant	1ST SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
			NA	NA XX-0 - 333 106	G und l o an - NSGH Acu e Asse sment - Wa l nshes St tegy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 10	G und oo an - NSGH Rad oogy / Med ca l ust a on - Wa l insh s St at gy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 108	G ou d loo l n - NCH Rad oogy - Wall i i hes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 109	G ou d oo lan - NSGH O D / Reh b & The ap es - Wa l ni hes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 100	st oo an - NSGH Re tau ant Sa ct a y and At um Space - Wa l ni hes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 101	ist loo l n - NCH Thea es / I te ven onal R di lo y and Rad ol gy - W ll ins es St at gy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 102	ist oo an - NCH 23 H u Unt - Wall i i hes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 103	t loo l n - NCH C i al Ca e (ICU) Ca do ogy Wa d / S ppo t / MDU a d S ecal e ds - Wa l nsh s S a	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 104	ist loo l n - NSGH CCU a d C i cal Ca e (1 o) - W ll ins es St at gy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 105	ist oo an - NSGH C tca Ca e (2 o 2) - Wall i i hes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 106	st oo an - NSGH St ke Wa d / MDU - Wa l nshes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 10	st oo an - NSGH Ra io ogy - Wa l nshes St tegy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 108	i st l o an NSGH Nucea Me icne - Wa l nshes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 109	i st loo l n - NSGH O D & e op Ass ssmen - Wa l nsh s S ate y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	B	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 100	Se ond oo an - NSGH At um - Wa l nshes St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 101	Sec nd loo l n - NSGH De ma o ogy Wa d + an - Wa l nsh s S at gy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 102	loo l n - NCH Scheh l on Wa d / Day Case Unt / The t es and Anae th t c Se i e O c s Wa l nsh s	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 103	Second oo an - NCH Acu e Re e vng Wa d / Asep c ui e - W ll ins es St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 104	Second oo an - NSGH E dos opy / Deco tam na i n M di al h scs / Sto es - Wa l nshes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 105	Se ond oo an - NSGH The t es (1 o) + ant - Wa l nshes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 106	Se ond oo an - NSGH The t es (2 o) + ant - Wa l nshes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA XX-0 - 333 109	Se ond oo an - NSGH De mato o y O D / Rena Dia y is - Wa l nshes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA- x- 3- -33 -100	hi d l o an - NSGH At um / H al h Reco ds / M/S a Change - Wa l nshes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA- x- 3- -33 -101	T i d l o an - ANT Wa l nshes St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA- x- 3- -33 -102	Thi d oo an - NCH n- tent Wa d M di i ema - Wa l nshes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA- x- 3- -33 -103	Thi d oo an - NCH n- aten Wa d / Wa d Suppo t R nal Day Ca e - Wa l nshes St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA- x- 3- -33 -105	T i d l o an - ANT Wa l nshes St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA- x- 3- -33 -106	T i d l o an - ANT Wa l nshes St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA- x- 3- -33 -109	T i d l o an - ANT Wa l nshes St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12
			NA	NA- x- 4- -33 -100	ou h loo l n - NSGH At um + i t Co e / Gene c Wa d Suppo t - Wa l ni hes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12

2ND SUBM SS ON: Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant

2ND SUBM SSION: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant

2ND SUBM SS ON: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Submi ted to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant

2ND SUBMISSION: Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant

2ND SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al | B ook ield Mul iplex Eu ope

D awing In o ma ion

13 | BC AC XX-SH-001

tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e	1st Submiss on: Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant	1ST SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant	2ND SUBM SS ON: Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant	2ND SUBM SSION: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant
			NA	NA- x- 4- -33 -101	ou th oo an - Hghe A ui y Rena Wa d - W ll ins es St at gy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 4- -33 -102	ou h loo l n - NCH DC Wal nsh s St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 4- -33 -103	ou h oo an - NSGH Haemo Onco ogy Wa d - Wal nshes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 4- -33 -104	ou th oo an - NSGH Re al Wa d & Dayc se (1 o 2) Wal nsh s S ate y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 4- -33 -105	ou th oo an - NSGH Re al Wa d & Dayc se (2 o 2) Wal nsh s S ate y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 4- -33 -106	ou th oo an - NCH la t - W ll i es St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 5- -33 -100	i th oo an - NSGH A ium + it Co e / Gene ic Wa d Su po - W ll ins es St at gy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 5- -33 -101	i h l o an - NSGH Gene c Wa d 1 o 4) - Wal nshes St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 5- -33 -102	i h l o an - NSGH Gene c Wa d 2 o 4) - Wal nshes St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 5- -33 -103	i h l o an - NSGH Gene c Wa d 3 o 4) - Wal nshes St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 5- -33 -104	i h l o an - NSGH Gene c Wa d 4 o 4) - Wal nshes St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 5- -33 -106	i h oo an - NCH ant Wal nshes St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 6- -33 -100	Si th oo an - NSGH At um + it Co e G ne c Wa d Sup o t Wal nsh s St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	B	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 6- -33 -101	Si th oo an - NSGH Ge e c Wa d - W ll i es St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x-0 - -33 -100	Seven h oo an - NSGH At um + t Co e / Ge e c Wa d Suppo t - Wal nshes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 8- -33 -100	Eghh l o an N GH At um + i Co e / Gene c Wa d Suppo t - Wal ni hes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 9- -33 -100	Ni th oo an - NSGH At um + t Co e G ne c Wa d Sup o t Wal nshes St te y	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA- x- 0- -33 -100	Te th oo an - NSGH At um + t Co e / Ge e c Wa d Suppo t - Wal nshes St tegy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	B	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA XX-1 - 333 100	E even h oo an - NSGH At um + t Co e / Gene c Wa d Suppo t - Wal nshes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA XX-1 - 333 102	Ele en h loo l n - Wall i i hes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	B	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA XX-1 - 333 100	Twe h loo l n - NSGH At um + it Co e / Gene c Wa d uppo t - Wall i i hes St a egy	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA XX-1 - 333 101	wel h oo lan - ant 1 o 4) Wal nshes - St te y an	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA XX-1 - 333 102	wel h oo lan - ant 2 o 4) Wal nshes - St te y an	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA XX-1 - 333 103	wel h oo lan - ant 3 o 4) Wal nshes - St te y an	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA XX-1 - 333 104	wel h oo lan - ant 4 o 4) Wal nshes - St te y an	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA XX-1 - 333 102	Thi een h l o l n R mp Ac ess o He pad Wal nsh s - S at gy aln	6/ 2/ 1			2 /1 /11						10 02 2012	10 02 20 2	2	2 /02 20 2	28 03 2012	BMCE-TRANSM T-008174	18 04 2012	1 /07 20 2	A	BMCE-TRANSMIT-09944 20 07 12																				
			NA	NA XX-0 -E 333 200	Dig aly ined V nyl Wal Cove ng & G azng Sco e NCH 00- MC 102		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 201	Dig aly ined V nyl Wal Cove ng & G azng Sco e NCH 00-RCG 091		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 202	Dg aly ned V nyl Wal Cove ng & G azng Scope NCH O D 006		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 203	Dgia y nt d V ny Wal C ve ng & Gla i g S ope NSGH 00 AAW 039		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 204	Dgia y nt d V ny W ll C ve ing & Gla i g S ope NSGH RAG-02		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 205	Dg ta y ned in l W l Cove i g & Gl zng S ope NSGH-00 MI -00 /0 2		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 206	Dg aly ned Vi yl Wal Cove ng & G azng Scope NCH 00-REH 003		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 200	Dg aly ned Vi yl Wal Cove ng & G azng Scope NCH 01-CAR 046		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 201	Dig aly i ted V nyl Wal Co e ng & G azng Sco e NCH 01 MDU 003		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 202	Dgia y nt d V ny W ll C ve ing & Gla i g S ope NCH-01 THE- 33 202		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 203	Dg aly ned Vi yl Wal Cove ng & G azng Scope NCH 00-THE 003		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 204	Dg aly ned V nyl Wal Cove ng & G azng Sco e NSGH 01-O D1 003		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 205	Dg aly ned V nyl Wal Cove ng & G azng Sco e NSGH 01-O D1 134		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	B	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 206	Dg aly ned V nyl Wal Cove ng & G azng Sco e NSGH 01-O D1 066		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	B	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 200	Dig aly in ed V nyl Wal Cove ng & G azng Sco e NCH 02-DCU 004		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 201	Dg aly ned V nyl Wal Cove ng & G azng Sco e NSGH 02-DO D 002		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 202	Dig aly in ed V nyl Wal Cove ng & G azng Sco e NSGH 02 RENO 052		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 203	Dg aly ned Vi yl Wal Cove ng & G azng Scope NCH 02-ARU 013		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
			NA	NA XX-0 -E 333 204	Dg aly ned Vi yl Wal Cove ng & G azng Scope NCH 02-SCH 062		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI - 012828																														
	l o in shes St a egy ans		NA	NA XX-B1- 331 150	Ba ement - oo ins es St a egy l n					App K Da e			App K Sta us		2 01 2012	30 01 20 2	4	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	8		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0 7726 17 09 201		8/ 1/ 013	9		10 12 20 3	BMCE-TRANSMIT-18764	24 12 20 3	03 01 2014	A	BMCE TRANSMIT-018981 0 /01 20 4
			NA	NA XX-0 - 331 150	G ound oo - oo i is es St a egy l n					App K Da e			App K Sta us		2 01 2012	30 01 20 2	4	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	8		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6		8/ 1/ 013	9		10 12 20 3	BMCE-TRANSMIT-18764	24 12 20 3	03 01 2014	A	BMCE TRANSMIT-018981 0 /01 20 4
			NA	NA XX-0 - 331 150	st oo - oo ins es St a egy l n					App K Da e			App K Sta us		2 01 2012	30 01 20 2	4	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	9		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6		8/ 1/ 013								
			NA	NA XX-0 - 331 150	S cond oo - oo i is es St a egy l n					App K Da e			App K Sta us		2 01 2012	30 01 20 2	4	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	9		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6										
			NA	NA- x- 3- -33 -150	Thi d oo - oo insh s St at gy lan					App K Da e			App K Sta us		2 01 2012	30 01 20 2	4	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	8		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0 7726 17 09 201										
			NA	NA- x- 4- -33 -150	ou h oo - l o ni hes St a egy an					App K Da e			App K Sta us		2 01 2012	30 01 20 2	4	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		21 08 2013	10		0 /0 /2 13	BMCE-TRANSMIT-0 7599	9/ 9/2 13	03 01 20 4	A	BMCE-TRANSM T-0189 1										
			NA	NA- x- 5- -33 -150	th oo - oo ins es St a egy l n					App K Da e			App K Sta us		2 01 2012	30 01 20 2	4	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	8		2 /0 /2 13	BMCE-TRANSMIT-	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0 7726 17 09 201										
			NA	NA- x- 6- -33 -150	Six h oo - oo nsh s S at gy lan					App K Da e			App K Sta us		2 01 2012	30 01 20 2	4	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	8		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0 7726 17 09 201										
			NA	NA- x-0 - -33 -150	S ven h l o - oo nshes St te y an	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	1	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	5		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0 7726 17 09 201										
			NA	NA- x- 8- -33 -150	Egh h oo - l o nshes St a egy an	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	1	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	5		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0 7726 17 09 201										
			NA	NA- x- 9- -33 -150	Nin h oo - oo nsh s S ate y lan	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	1	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	5		2 /0 /2 13	BMCE-TRANSMIT-	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0 7726 17 09 201										
			NA	NA- x- 0- -33 -150	Ten h l o - oo nshes St te y an	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	1	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	5		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0 7726 17 09 201										
			NA	NA- x- 1- -33 -150	El ven h l o - oo nshes St a egy an	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	1	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	5		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0 7726 17 09 201										
			NA	NA- x- 2- -33 -150	Tw l th oo - loo ni hes St a egy an	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	1	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775		02 08 2013	5		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0 7726 17 09 201		8/ 1/ 013	6		10 12 20 3	BMCE-TRANSMIT-18764	24 12 20 3	03 01 2014	A	BMCE TRANSMIT-018981 0 /01 20 4
						6/ 2/ 1			2 /1 /11																																			
			NA	NA XX-B1- 331 100	Ba ement an - M & D st bu ion / S o es / Bed Mai tn nance / AGV Cha gi g - loo ni hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775																				
			NA	NA XX-B1- 331 101	Ba ement an - K tc en / M & Di ti uton / S o es - l o nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775																				
			NA	NA XX-0 - 331 100	G o nd l o an NSGH Ent a ce Recep on and At i m Spa e - loo i i hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775																				

2ND SUBM SS ON: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Submi ted to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant	2ND SUBMISSION: Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant	2ND SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al | B ook ield Mul iplex Eu ope

D awing In o ma ion

13 | BC AC XX-SH-001

tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e	1st Submiss on: Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant	1ST SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
			NA	NA XX-0 - 331 101	G und l o an - NCH Reh b - oo i i hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 102	G und l o an - NCH Ent a ce and O D - oo ins es St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 103	G ound oo an - NCH Ob e at on Wa d / Ch d o ec i n Sanc ua y - l o ni hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 104	G ound oo an - NCH Eme gen y D pa ment D con am nat on Un t - oo nsh s S at gy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 105	G ound oo an - NSGH Eme gency De a ment - oo insh s St at gy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 106	G und oo an - NSGH A ute As essmen - oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 10	G ound oo an - NSGH Ra i lo y M di al lus aton - oo nsh s St te y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 108	G und oo an - NCH Rad oogy - oo ins es St at gy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 109	G und l o an - NSGH O D R hab & T e pi s - loo i i hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 100	i st oo lan - NSGH Res au nt Sanc ua y and At i m Spa e - loo i i hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 101	i t l o an - NCH Th at es / nte ve tona Rad o ogy and Rad o ogy - oo nshes St te y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 102	i st l o an NCH 23 Hou Un t - oo i is es St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 103	oo an - NCH C i i al Ca e (CU) / Ca io o y Wa d Suppo t / MDU nd Spec al eds - oo nshes St	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 104	i t oo an - NSGH CCU and C tca Ca e 1 o 2) - oo nsh s S at gy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 105	i st l o an N GH C i al Ca e 2 o 2) - oo i is es St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 106	i st oo an - NSGH St oke Wa d / MDU - loo i i hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 10	i st oo an - NSGH R di l gy - l o ni hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 108	i t oo an - NSGH Nu lea M di i e - loo i i hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 109	i t oo an - NSGH O D & e-op As essme t - oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 100	Second oo an - NSGH At um - oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 101	Se ond l o an - NSGH De m to ogy Wa d + la t - oo nshes St tegy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 102	oo an - NCH S hi ha l on Wa d / Day Case Un t / T eat es a d An es he ic Se vce O ces - oo nshes	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 103	Sec nd loo l n - NCH Acu e Rece v ng Wa d / Ase t c Su te - oo nsh s St te y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 104	Seco d loo l n - NSGH Endo copy / De ont m na on / Med cal ys cs / So s - loo i i hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 105	Second oo an - NSGH T eat es 1 o 2) + an - l o nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 106	Second oo an - NSGH T eat es 2 o 2) + an - l o nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA XX-0 - 331 109	Second oo an - NSGH De ma o ogy O D / Re al Dal ss - l o ni hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 3- -33 -100	Thi d oo an - NSGH At um / Hea th Reco ds / M /S a Chan e - loo i i hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 3- -33 -101	Thi d oo an - ANT - oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 3- -33 -102	Thi d oo an - NCH n- a ie t Wa d / Med c nema - l o nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775

2ND SUBM SS ON: Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant

2ND SUBM SSION: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant

2ND SUBM SS ON: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Submi ted to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant

2ND SUBMISSION: Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant

2ND SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

D awing In o ma ion

13 | BC AC XX-SH-001

tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e	1st Submiss on: Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant	1ST SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
			NA	NA- x- 3- -33 -103	Thi d oo an- NCH In- aie t Wa d / Wa d Su po / Renal D y C se - l o nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 3- -33 -105	Thi d oo an- ANT- oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 3- -33 -106	Thi d oo an- ANT- oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 3- -33 -109	Thi d oo an- ANT- oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 4- -33 -100	ou th oo an- NSGH At um + t Co e / Ge e c Wa d Suppo t - loo i i hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 4- -33 -101	ou h oo lan- H ghe Acu ty Ren l Wa d - oo nshes St te y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA- x- 4- -33 -102	ou h oo an- NCH DC - oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 4- -33 -103	ou th oo an- NSGH H em -Onc lo y Wa d - l o nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 4- -33 -104	ou h oo lan- NSGH Renal Wa d & Day ase (1 o 2) - oo nshes St te y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA- x- 4- -33 -105	ou h oo lan- NSGH Renal Wa d & Day ase (2 o 2) - oo nshes St te y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA- x- 4- -33 -106	ou h oo lan- NCH I nt- oo nsh s S ate y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 5- -33 -100	i h l o l n NSGH At um + i Co e / Gene c Wa d Suppo t - oo nsh s S ate y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 5- -33 -101	th oo an- NSGH Ge e c Wa d (1 o)- oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA- x- 5- -33 -102	th oo an- NSGH Ge e c Wa d (2 o)- oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA- x- 5- -33 -103	th oo an- NSGH Ge e c Wa d (3 o)- oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA- x- 5- -33 -104	th oo an- NSGH Ge e c Wa d (4 o)- oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA- x- 5- -33 -106	th oo an- NCH an - oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 6- -33 -100	S xth oo lan- NSGH At i m + it Co e / Gene ic Wa d Su po t - oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 6- -33 -101	S x h loo l n- NSGH Gene ic Wa d - oo nshes St te y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA- x-0 - -33 -100	Sev nth oo an- NSGH t ium + it Co e / Gene ic Wa d Su po - oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 8- -33 -100	E gh h oo an- NSGH At um + t Co e / Ge e c Wa d Suppo t - oo i is es St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 9- -33 -100	N nth oo an- NSGH At ium + it Co e / Gene ic Wa d Su po - oo nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 0- -33 -100	T nth oo an- NSGH A ium + it Co e Gene ic Wa d Su po - l o nshes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 1- -33 -100	E eve th oo an- NSGH At um + i t Co e G ne c Wa d Sup o t - loo ni hes St a egy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 1- -33 -102	E even h l o an- NCH n- tent Wa d Me i in ma - oo ins es St at gy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 2- -33 -100	Twel h l o an NSGH At um + i Co e / Gene c Wa d Suppo t - oo nsh s S at gy	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 2- -33 -101	Tw l th oo an- ANT- oo nsh s S ate y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 2- -33 -102	Tw l th oo an- ANT- oo nsh s S ate y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 2- -33 -103	Tw l th oo an- ANT- oo nsh s S ate y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 2- -33 -104	Tw l th oo an- ANT- oo nsh s S ate y	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	B	BMCE-TRANSMIT-0 8775
			NA	NA- x- 3- -33 -102	Thi een h loo l n - R mp Ac ess to He pad loo i i hes St a egy l n	6/ 2/ 1			2 /1 /11						2 01 2012	30 01 20 2	2	1 /02 20 2	24 02 2012	BMCE-TRANSM T-007794	16 03 2012	0 /05 20 2	A	BMCE-TRANSMIT-0 8775
			NA	NA SZ S -DT 331 300	oo i i hes - T l ng		2 /1 /20 3	C		BMCE-TRANSM T-018346	5/ 1/2 13	18 11 2013	A	BMCE-TRANSMI -018552										
			NA	NA SZ S -DT 331 301	oo i i hes - T l ng		2 /1 /20 3	C		BMCE-TRANSM T-018346	5/ 1/2 13	18 11 2013	A	BMCE-TRANSMI -018552										
			NA	NA SZ S -DT 331 331	oo i i hes - T l ng		2 /1 /20 3	A		BMCE-TRANSM T-018346	5/ 1/2 13	18 11 2013	A	BMCE-TRANSMI -018552										
			NA	NA XX-0 -E 333 200	Dig aly in ed V nyl Wal Cove ng & G az ng Sco e NCH 00- MC 102		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 201	Dig aly in ed V nyl Wal Cove ng & G az ng Sco e NCH 00-RCG 091		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 202	Dg aly ned V nyl Wal Cove ng & G az ng Scope NCH O D 006		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 203	Dgia y nt d V ny Wal C ve ng & Gla i g S ope NSGH 00 AAW 039		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 204	Dgia y nt d V ny W ll C ve ing & Gla i g S ope NSGH RAG-02		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 205	Dg ta y ned in l W l Cove i g & Gl z ng S ope NSGH-00 Ml -00 /0 2		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 206	Dg aly ned Vi yl Wal Cove ng & G az ng Scope NCH 00-REH 003		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 200	Dg aly ned Vi yl Wal Cove ng & G az ng Scope NCH 01-CAR 046		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 201	Dig aly i ted V nyl Wal Co e ng & G az ng Sco e NCH 01 MDU 003		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 202	Dgia y nt d V ny W ll C ve ing & Gla i g S ope NCH-01 THE- 33 202		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 203	Dg aly ned Vi yl Wal Cove ng & G az ng Scope NCH 00-THE 003		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 204	Dg aly ned V nyl Wal Cove ng & G az ng Sco e NSGH 01-O D1 003		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 205	Dg aly ned V nyl Wal Cove ng & G az ng Sco e NSGH 01-O D1 134		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	B	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 206	Dg aly ned V nyl Wal Cove ng & G az ng Sco e NSGH 01-O D1 066		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	B	BMCE-TRANSMI -012828		24 10 20 2	2		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		B	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 200	Dig aly in ed V nyl Wal Cove ng & G az ng Sco e NCH 02-DCU 004		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		B	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 201	Dg aly ned V nyl Wal Cove ng & G az ng Sco e NSGH 02-DO D 002		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 202	Dig aly in ed V nyl Wal Cove ng & G az ng Sco e NSGH 02 RENO 052		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 203	Dg aly ned Vi yl Wal Cove ng & G az ng Scope NCH 02-ARU 013		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	NA XX-0 -E 333 204	Dg aly ned Vi yl Wal Cove ng & G az ng Scope NCH 02-SCH 062		2 /1 /20 2	01		05 11 2012	6/ 1/2 12	04 12 2012	A	BMCE-TRANSMI -012828		24 10 20 2	1		05 11 2012	BMCE-TRANSM T-012080	26 11 2012		A	BMCE-TRANSMIT-0 2828
			NA	t c	D ta ed In e io Des gn St at gy (Samp e Room ypes)	6/ 2/ 1			2 /1 /11															
	1 50 in sh s ans	The ol owi g ma te s a e shown on the 1 50 sca e n shes pl ns	NA	NA ZK-B1- 330 501	Bas me t ni hes an - ood Was e Rena Tanks & M Co e D	6/ 2/ 1			2 /1 /11						04 10 2013	03 05 20 3	C		04 06 2013	BMCE-TRANSM T-016098	25 06 2013	0 /07 20 3	B	BMCE-TRANSMIT-0 6861
		1) The oca ions o ach oo ski t ng wa l a d c i ing in sh ype ag eed in the n shes	NA	NA SZ-B1- 330 502	Bas m nt nshes an - AGV Cha g ng & M Co e C	6/ 2/ 1			2 /1 /11						04 10 2013	03 05 20 3	C		04 06 2013	BMCE-TRANSM T-016098	25 06 2013	0 /07 20 3	B	BMCE-TRANSMIT-0 6861
		and dent ied n he in shes Schedu e	NA	NA SZ-B1- 330 503	Ba ement nshes an - ha macy Ho d ng A ea & M Co e M	6/ 2/ 1			2 /1 /11						04 10 2013	03 05 20 3	C		04 06 2013	BMCE-TRANSM T-016098	25 06 2013	0 /07 20 3	B	BMCE-TRANSMIT-0 6861
		2) he oca ons o e tu e olou wa ls	NA	NA Z -B - 330 504	Ba ement nshes an - Ca e ng (1 o 2)	6/ 2/ 1			2 /1 /11						04 10 2013	03 05 20 3	C		04 06 2013	BMCE-TRANSM T-016098	25 06 2013	0 /07 20 3	B	BMCE-TRANSMIT-0 6861
		) The lo at ons o eatu e oo p t e ns	NA	NA SZ-B1- 330 505	Ba ement nshes an - Ca e ng (2 o 2)	6/ 2/ 1			2 /1 /11						04 10 2013	03 05 20 3	C		04 06 2013	BMCE-TRANSM T-016098	25 06 2013	0 /07 20 3	B	BMCE-TRANSMIT-0 6861
		4) T e et in -out o ece t on d sks and nu e ta ions n lai n o ea u e loo p t e ns	NA	NA SZ-B1- 330 506	Basement ins es lan - T nnel M S o es & M Co e G	6/ 2/ 1			2 /1 /11						04 10 2013	03 05 20 3	C		04 06 2013	BMCE-TRANSM T-016098	25 06 2013	0 /07 20 3	C	BMCE-TRANSMIT-0 6861
			NA	NA SZ-B1- 330 50	Bas m nt nshes an - Sp n le Tanks	6/ 2/ 1			2 /1 /11						04 10 2013	03 05 20 3	C		04 06 2013	BMCE-TRANSM T-016098	25 06 2013	0 /07 20 3	B	BMCE-TRANSMIT-0 6861
			NA	NA ZB-B1- 330 508	Bas m nt nshes an - W te anks	6/ 2/ 1			2 /1 /11						04 10 2013	03 05 20 3	C		04 06 2013	BMCE-TRANSM T-016098	25 06 2013	0 /07 20 3	B	BMCE-TRANSMIT-0 6861
			NA	NA ZC-B - 330 509	Basement ins es lan - mp Room & ant	6/ 2/ 1			2 /1 /11						04 10 2013	03 05 20 3	C		04 06 2013	BMCE-TRANSM T-016098	25 06 2013	0 /07 20 3	B	BMCE-TRANSMIT-0 6861

D awing Numbe	2ND SUBM SS ON: Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant	2ND SUBM SSION: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant
NA ZK-B1- 330 501		02 08 2013	D		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	E		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	B	BMCE TRANSMIT-018976 0 /01 20 4
NA SZ-B1- 330 502		02 08 2013	D		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6		5/ 1/ 013	E		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	B	BMCE TRANSMIT-018976 0 /01 20 4
NA SZ-B1- 330 503		02 08 2013	D		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	E		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4
NA Z -B - 330 504		18 02 2014	D		1 /0 /2 14	TRANSMIT-0 9625 0/ 3/2 14	4/ 3/2 14	24 03 20 4	A	BMCE-TRANSM T-0197 8										
NA SZ-B1- 330 505																				
NA SZ-B1- 330 506		02 08 2013	D		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	E		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4
NA SZ-B1- 330 50		02 08 2013	D		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6										
NA ZB-B1- 330 508		02 08 2013	D		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6										
NA ZC-B - 330 509		02 08 2013	D		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	E		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4

D awing Numbe	2ND SUBM SS ON: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Submi ted to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant	2ND SUBMISSION: Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant	2ND SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt
NA ZK-B1- 330 501		8/ 2/ 014			10 03 2014	TRANSM T-01 625 1 /0 /20 4	4/ 3/ 014	2 /03 20 4	B	BMCE-TRANSMIT-19778		01 04 2014	G		11 04 2 14	M - T A M T-99	25 04 20 4	22 04 2014	B	BMCE-TRANSM T-02 016										
NA SZ-B1- 330 502		8/ 2/ 014			10 03 2014	TRANSM T-01 625 1 /0 /20 4	4/ 3/ 014	2 /03 20 4	A	BMCE-TRANSMIT-19778																				

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al | B ook ield Mul iplex Eu ope

D awing In o ma ion

13 | BC AC XX-SH-001

tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e	1st Submis on: Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant
		A pect o ev ew	NA	NA SZ-B1- 330 510	Basement i is es l n - unne & M Co e	6/ 2/ 1			2 /1 /11					
		C in cal unc io al ty	NA	NA ZC-B - 330 511	B sement nshes an - Tu nel nk o abs	6/ 2/ 1			2 /1 /11					
		n ect on cont ol	NA	NA SZ-0 - 330 501	G ound oo ins es lan - NSGH M in Ent a ce & u lc A as (1 o 5)	6/ 2/ 1			2 /1 /11					
		Co ou	NA	NA SZ-0 - 330 502	G ound oo ins es lan - NSGH M in Ent a ce & u lc A as (2 o 5)	6/ 2/ 1			2 /1 /11					
		Ma nte ance	NA	NA ZK-0 - 330 503	G ound oo ins es lan - NSGH M in Ent a ce & u lc A as (3 o 5)	6/ 2/ 1			2 /1 /11					
		i ecy le	NA	NA ZK-0 - 330 504	G ound oo ins es lan - NSGH M in Ent a ce & u lc A as (4 o 5)	6/ 2/ 1			2 /1 /11					
		H&S	NA	NA ZK-0 - 330 505	G ound oo ins es lan - NSGH M in Ent a ce & u lc A as (5 o 5)	6/ 2/ 1			2 /1 /11					
			NA	NA ZH-0 - 330 506	G o nd loo i i hes an N GH Man En ance - D scha ge o nge	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 0- 330 50	G ound oo nsh s an - ha macy D spen a y NSGH & NCH)	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 0- 330 508	G ound oo nsh s an - NCH R hab i a ion Su e & The ap es	6/ 2/ 1			2 /1 /11					
			NA	NA ZC-0 - 330 509	G o nd loo i i hes l n NCH O D 1 o 5)	6/ 2/ 1			2 /1 /11					
			NA	NA ZC-0 - 330 510	G o nd l o ni hes an - NCH Ma n E tance & ubic A eas 1 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZC-0 - 330 511	G o nd l o ni hes an - NCH Ma n E tance & ubic A eas 2o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZB-0 - 330 512	G o nd loo i i hes l n NCH O D 2 o 5)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 513	G o nd loo i i hes l n NCH O D 3 o 5)	6/ 2/ 1			2 /1 /11					
			NA	NA ZB-0 - 330 514	G o nd loo i i hes l n NCH O D 4 o 5)	6/ 2/ 1			2 /1 /11					
			NA	NA ZB-0 - 330 515	G o nd loo i i hes l n NCH O D 5 o 5)	6/ 2/ 1			2 /1 /11					
			NA	NA ZA-0 - 330 516	G ound oo nsh s an - NCH Sanc ua y C i d oec on	6/ 2/ 1			2 /1 /11					
			NA	NA ZA-0 - 330 51	G und l o nshes an - NCH Obse v ton Wa d (1o)	6/ 2/ 1			2 /1 /11					
			NA	NA ZA-0 - 330 518	G und l o nshes an - NCH Obse v ton Wa d (2o)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 519	G und l o nshes an - NCH Eme gency De a ment 1 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 520	G und l o nshes an - NCH Eme gency De a ment 2 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZD-0 - 330 521	G ound oo in sh s lan - NSGH Eme ge cy Depa tmen (1 o 4)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 522	G ound oo in sh s lan - NSGH Eme ge cy Depa tmen (2 o 4)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 523	G ound oo in sh s lan - NSGH Eme ge cy Depa tmen (3 o 4)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 524	G ound oo in sh s lan - NSGH Eme ge cy Depa tmen (4 o 4)	6/ 2/ 1			2 /1 /11					
			NA	NA ZG-0 - 330 525	G ound oo nshes an - NSGH Ac te As essmen U i (1 o 6)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 526	G ound oo nshes an - NSGH Ac te As essmen U i (2 o 6)	6/ 2/ 1			2 /1 /11					
			NA	NA ZH-0 - 330 52	G ound oo nshes an - NSGH Ac te As essmen U i (3 o 6)	6/ 2/ 1			2 /1 /11					

D awing Numbe	1ST SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
NA SZ-B1- 330 510	04 10 2013	03 05 20 3	C		04 06 2013	BMCE-TRANSM T-016098	25 06 2013	0 /07 20 3	B	BMCE-TRANSMIT-0 6861
NA ZC-B - 330 511	04 10 2013	03 05 20 3	C		04 06 2013	BMCE-TRANSM T-016098	25 06 2013	0 /07 20 3	B	BMCE-TRANSMIT-0 6861
NA SZ-0 - 330 501	09 08 2013	21 06 20 3	A		05 07 2013	BMCE-TRANSM T-016689	02 08 2013	02 08 201	B	BMCE-TRANSMIT-0 7245
NA SZ-0 - 330 502	09 08 2013	21 06 20 3	A		05 07 2013	BMCE-TRANSM T-016689	02 08 2013	02 08 201	B	BMCE-TRANSMIT-0 7245
NA ZK-0 - 330 503	09 08 2013	21 06 20 3	A		05 07 2013	BMCE-TRANSM T-016689	02 08 2013	02 08 201	A	BMCE-TRANSMIT-0 7245
NA ZK-0 - 330 504	09 08 2013	29 07 20 3	A		01 08 2013	BMCE-TRANSM T-017085	22 08 2013		B	BMCE-TRANSMIT-0 7330
NA ZK-0 - 330 505	09 08 2013	29 07 20 3	A		01 08 2013	BMCE-TRANSM T-017085	22 08 2013		A	BMCE-TRANSMIT-0 7330
NA ZH-0 - 330 506	09 08 2013	21 06 20 3	A		12 07 2013	BMCE-TRANSM T-016772	02 08 2013	3 /07 20 3	B	BMCE-TRANSMIT-0 7241
NA Z - 0- 330 50	09 08 2013	21 06 20 3	A		05 07 2013	BMCE-TRANSM T-016683	26 07 2013	0 /07 20 3	A	BMCE-TRANSMIT-0 6762
NA Z - 0- 330 508	09 08 2013	21 06 20 3	A		05 07 2013	BMCE-TRANSM T-016671	26 07 201	1 /07 20 3	A	BMCE-TRANSMIT-0 6796
NA ZC-0 - 330 509	12 04 2013	05 04 20 3	B		16 04 2013	BMCE-TRANSM T-015133	07 05 2013	1 /05 20 3	B	BMCE-TRANSMIT-0 5827
NA ZC-0 - 330 510	12 04 2013	05 04 20 3	A		16 04 2013	BMCE-TRANSM T-015132	07 05 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6353
NA ZC-0 - 330 511	12 04 2013	05 04 20 3	A		16 04 2013	BMCE-TRANSM T-015132	07 05 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6353
NA ZB-0 - 330 512	12 04 2013	18 02 20 3	A		28 02 2013	BMCE-TRANSM T-014277	22 03 2013	2 /03 20 3	C	BMCE-TRANSMIT-0 4864
NA SZ-0 - 330 513	12 04 2013	05 04 20 3	B		16 04 2013	BMCE-TRANSM T-015133	07 05 2013	13 05 201	B	BMCE-TRANSMIT-0 5827
NA ZB-0 - 330 514	12 04 2013	05 04 20 3	B		16 04 2013	BMCE-TRANSM T-015133	07 05 2013	13 05 201	B	BMCE-TRANSMIT-0 5827
NA ZB-0 - 330 515	12 04 2013	18 02 20 3	A		28 02 2013	BMCE-TRANSM T-014277	22 03 2013	2 /03 20 3	C	BMCE-TRANSMIT-0 4864 1/ 4/ 013
NA ZA-0 - 330 516	12 04 2013	18 02 20 3	A		01 03 2013	BMCE-TRANSM T-014278	22 03 2013	2 /03 20 3	B	BMCE-TRANSMIT-0 4857
NA ZA-0 - 330 51	12 04 2013	02 08 20 3	B		23 08 2013	BMCE-TRANSM T-017433	06 09 2013	1 /09 20 3	B	BMCE-TRANSMIT-0 7726
NA ZA-0 - 330 518	12 04 2013	18 02 20 3	A		29 08 2013	BMCE-TRANSM T-017505	12 09 2013	1 /09 20 3	B	BMCE-TRANSMIT-0 7757
NA SZ-0 - 330 519	09 08 2013	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010703	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2161 8/ 1/ 012
NA SZ-0 - 330 520	09 08 2013	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010703	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2161 8/ 1/ 012
NA ZD-0 - 330 521	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010704	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2165
NA SZ-0 - 330 522	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010704	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2165
NA SZ-0 - 330 523	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010704	24 09 2012	3 /10 20 2	A	BMCE-TRANSMIT-0 2165
NA SZ-0 - 330 524	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010704	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2165
NA ZG-0 - 330 525	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010707	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2167
NA SZ-0 - 330 526	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010707	24 09 2012	3 /10 20 2	C	BMCE-TRANSMIT-0 2167
NA ZH-0 - 330 52	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010707	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2167

D awing Numbe	2ND SUBM SS ON: Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant
NA SZ-B1- 330 510		02 08 2013	D		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6
NA ZC-B - 330 511										
NA SZ-0 - 330 501		04 09 2013	B		1 /0 /2 13	BMCE-TRANSMIT-0 7962 1/ 9/2 13	5/ 9/2 13	16 09 20 3	B	BMCE-TRANSM T-0177 9
NA SZ-0 - 330 502		04 09 2013	B		1 /0 /2 13	TRANSMIT-0 7962 1/ 9/2 13	5/ 9/2 13	16 09 20 3	B	BMCE-TRANSM T-0177 9
NA ZK-0 - 330 503		04 09 2013	B		1 /0 /2 13	TRANSMIT-0 7962 1/ 9/2 13	5/ 9/2 13	16 09 20 3	A	BMCE-TRANSM T-0177 9
NA ZK-0 - 330 504		02 12 2013	D		1 /1 /2 13	BMCE-TRANSMIT-0 8828	8/ 1/2 14	03 01 20 4	A	BMCE-TRANSM T-0189 6
NA ZK-0 - 330 505		02 12 2013	D		1 /1 /2 13	BMCE-TRANSMIT-0 8828	8/ 1/2 14	03 01 20 4	A	BMCE-TRANSM T-0189 6
NA ZH-0 - 330 506		15 11 2013	B		5/ 2/2 13	BMCE-TRANSMIT-0 8695	9/ 2/2 13	03 01 20 4	B	BMCE-TRANSM T-0189 5
NA Z - 0- 330 50		02 12 2013	B		1 /1 /2 13	BMCE-TRANSMIT-0 8828	8/ 1/2 14	03 01 20 4	A	BMCE-TRANSM T-0189 6
NA Z - 0- 330 508										
NA ZC-0 - 330 509		18 06 2013	C		0 /0 /2 13	BMCE-TRANSMIT-0 6667	9/ 7/2 13	10 07 20 3	A	BMCE-TRANSM T-0167 8
NA ZC-0 - 330 510		11 06 2013	C		1 /0 /2 13	BMCE-TRANSMIT-0 6771	6/ 7/2 13	16 07 20 3	A	BMCE-TRANSM T-0168 8
NA ZC-0 - 330 511		11 06 2013	C		1 /0 /2 13	BMCE-TRANSMIT-0 6771	6/ 7/2 13	16 07 20 3	A	BMCE-TRANSM T-0168 8
NA ZB-0 - 330 512	12 04 2013	05 04 2013	B		1 /0 /2 13	BMCE-TRANSMIT-0 5133	7/ 5/2 13	13 05 201	A	BMCE-TRANSM T-0158 7
NA SZ-0 - 330 513		11 06 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 6771	6/ 7/2 13	16 07 20 3	A	BMCE-TRANSM T-0168 8
NA ZB-0 - 330 514		11 06 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 6771	6/ 7/2 13	16 07 20 3	A	BMCE-TRANSM T-0168 8
NA ZB-0 - 330 515	12 04 2013	05 04 2013	B		1 /0 /2 13	BMCE-TRANSMIT-0 5133	7/ 5/2 13	13 05 201	B	BMCE-TRANSM T-0158 7 21 05 2013
NA ZA-0 - 330 516		03 05 2013	B		1 /0 /2 13	BMCE-TRANSMIT-0 5664	9/ 5/2 13	28 05 20 3	A	BMCE-TRANSM T-0160 6
NA ZA-0 - 330 51		15 11 2013	C		5/ 2/2 13	BMCE-TRANSMIT-0 8695	9/ 2/2 13	03 01 20 4	A	BMCE-TRANSM T-0189 5
NA ZA-0 - 330 518		18 11 2013	B		1 /1 /2 13	BMCE-TRANSMIT-0 8764	4/ 2/2 13	03 01 20 4	A	BMCE-TRANSM T-0189 1
NA SZ-0 - 330 519		03 01 2013	C		12 02 20 3	BMCE-TRANSMIT-0 3328	7/ 2/2 13		A	BMCE-TRANSM T-0135 9 24 01 3013
NA SZ-0 - 330 520		03 01 2013	C		12 02 20 3	BMCE-TRANSMIT-0 3328	7/ 2/2 13		B	BMCE-TRANSM T-0135 9 24 01 3013
NA ZD-0 - 330 521		29 01 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 3900	26 02 201	27 02 20 3	B	BMCE-TRANSM T-0143 9
NA SZ-0 - 330 522		29 01 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 3900	26 02 201	27 02 20 3	B	BMCE-TRANSM T-0143 9
NA SZ-0 - 330 523		29 01 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 3900	26 02 201	27 02 20 3	B	BMCE-TRANSM T-0143 9
NA SZ-0 - 330 524		29 01 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 3900	26 02 201	27 02 20 3	B	BMCE-TRANSM T-0143 9
NA ZG-0 - 330 525		29 01 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 3905	7/ 2/2 13	18 02 20 3	B	BMCE-TRANSM T-0143 6
NA SZ-0 - 330 526		29 01 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 3905	7/ 2/2 13	18 02 20 3	A	BMCE-TRANSM T-0143 6
NA ZH-0 - 330 52		29 01 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 3905	7/ 2/2 13	18 02 20 3	A	BMCE-TRANSM T-0143 6

D awing Numbe	2ND SUBM SSION: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant
NA SZ-B1- 330 510		5/ 1/ 013	E		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4
NA SZ-0 - 330 501		2/ 2/ 013	E		16 12 20 3	BMCE-TRANSMIT-18828	08 01 20 4	03 01 2014	B	BMCE TRANSMIT-018976 0 /01 20 4
NA SZ-0 - 330 502		2/ 2/ 013	E		16 12 20 3	BMCE-TRANSMIT-18828	08 01 20 4	03 01 2014	A	BMCE TRANSMIT-018976 0 /01 20 4
NA ZK-0 - 330 503		2/ 2/ 013	E		16 12 20 3	BMCE-TRANSMIT-18828	08 01 20 4	03 01 2014	A	BMCE TRANSMIT-018976 0 /01 20 4
NA ZK-0 - 330 504		7/ 2/ 014	G		06 03 20 4	BMCE-TRANSMIT-19616	20 03 20 4	11 03 2014	A	BMCE TRANSMIT-019715 1 /03 20 4
NA ZC-0 - 330 509		2/ 8/ 013	C		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	B	BMCE TRANSMIT-017726 1 /09 20 3
NA ZC-0 - 330 510		2/ 2/ 013			16 12 20 3	BMCE-TRANSMIT-18828	08 01 20 4	03 01 2014	A	BMCE TRANSMIT-018976 0 /01 20 4
NA ZC-0 - 330 511		2/ 2/ 013			16 12 20 3	BMCE-TRANSMIT-18828	08 01 20 4	03 01 2014	A	BMCE TRANSMIT-018976 0 /01 20 4
NA ZB-0 - 330 512		2/ 8/ 013	C		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	B	BMCE TRANSMIT-017726 1 /09 20 3
NA SZ-0 - 330 513		2/ 2/ 013			16 12 20 3	BMCE-TRANSMIT-18828	08 01 20 4	03 01 2014	A	BMCE TRANSMIT-018976 0 /01 20 4
NA ZB-0 - 330 514		2/ 2/ 013			16 12 20 3	BMCE-TRANSMIT-18828	08 01 20 4	03 01 2014	A	BMCE TRANSMIT-018976 0 /01 20 4
NA ZB-0 - 330 515		2/ 8/ 013	C		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	A	BMCE TRANSMIT-017726 1 /09 20 3
NA SZ-0 - 330 519		9/ 1/ 013	D		1 /0 /20 3	BMCE-TRANSMIT-13899	26 03 20 3	12 03 2013	A	BMCE TRANSMIT-014598 1 /03 20 3
NA SZ-0 - 330 520		9/ 1/ 013	D		1 /0 /20 3	BMCE-TRANSMIT-13899	26 03 20 3	12 03 2013	A	BMCE TRANSMIT-014598 1 /03 20 3
NA ZD-0 - 330 521		5/ 2/ 013	E		2 /0 /20 3	BMCE-TRANSMIT-14736	03 04 20 3	8/ 5/ 01	B	BMCE TRANSMIT-016021 0 /06 20 3
NA SZ-0 - 330 522		8/ 3/ 013	E		08 04 20 3	BMCE-TRANSMIT-14984	22 04 20 3	07 05 2013	B	BMCE TRANSMIT-015556 1 /05 20 3
NA SZ-0 - 330 524		2/ 8/ 013	E		2 /0 /20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	B	BMCE TRANSMIT-017726 1 /09 20 3

D awing Numbe	2ND SUBM SS ON: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Submi ted to Boa d	Date Subm tted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant
NA SZ-0 - 330 501		7/ 2/ 014	G		06 03 2014	BMCE-TRANSM T-01 616	0/ 3/ 014	1 /03 20 4	A	BMCE-TRANSMIT-19715
NA ZK-0 - 330 503		7/ 2/ 014	G		06 03 2014	BMCE-TRANSM T-01 616	0/ 3/ 014	1 /03 20 4	A	BMCE-TRANSMIT-19715
NA ZC-0 - 330 510		7/ 2/ 014	G		06 03 2014	BMCE-TRANSM T-01 616	0/ 3/ 014	1 /03 20 4	A	BMCE-TRANSMIT-19715
NA ZC-0 - 330 511		7/ 2/ 014	G		06 03 2014	BMCE-TRANSM T-01 616	0/ 3/ 014	1 /03 20 4	A	BMCE-TRANSMIT-19715
NA ZB-0 - 330 512		5/ 1/ 013	D		05 12 20 3	BMCE-TRANSM T-01 695	9/ 2/ 013	0 /01 20 4	A	BMCE-TRANSMIT-18965
NA SZ-0 - 330 519		2/ 8/ 013	E		23 08 20 3	BMCE-TRANSM T-01 433	6/ 9/ 013	1 /09 20 3	B	BMCE-TRANSMIT-17726 17 09/ 013
NA SZ-0 - 330 520		8/ 6/ 013	E		05 07 20 3	BMCE-TRANSM T-01 667	9/ 7/ 013	1 /09 20 3	B	BMCE-TRANSMIT-17726 17 09/ 013
NA ZD-0 - 330 521		2/ 7/ 013			26 07 20 3	BMCE-TRANSM T-01 965	0/ 8/ 013	0 /08 20 3	B	BMCE-TRANSMIT-17246
NA SZ-0 - 330 522		6/ 1/ 013			09 12 2013	BMCE-TRANSM T-01 733	3/ 2/ 013	0 /01 20 4	A	BMCE-TRANSMIT-18985
NA SZ-0 - 330 524		5/ 1/ 013			05 12 20 3	BMCE-TRANSM T-01 965	9/ 2/ 013	0 /01 20 4	A	BMCE-TRANSMIT-18965

D awing Numbe	2ND SUBMISSION: Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant
NA SZ-0 - 330 519	9/ 2/ 013	15 11 2013			0 /1 /2 13	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE-TRANSM T-01 965 0 /0 /20 4

D awing Numbe	2ND SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

D awing In o ma ion

13 | BC AC XX-SH-001

1st Submission

tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e	Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant
			NA	NA ZG-0 - 330 528	G ound oo n shes an - NSGH Ac te As essmen U i (4 o 6)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 529	G ound oo n shes an - NSGH Ac te As essmen U i (5 o 6)	6/ 2/ 1			2 /1 /11					
			NA	NA ZH-0 - 330 530	G ound oo n shes an - NSGH Ac te As essmen U i (6 o 6)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 531	G o nd l o ni hes an - NSGH Rad oogy 1 o 3)	6/ 2/ 1			2 /1 /11					
			NA	NA ZE-0 - 330 532	G o nd l o ni hes an - NSGH Rad oogy 2 o 3)	6/ 2/ 1			2 /1 /11					
			NA	NA ZE-0 - 330 533	G o nd l o ni hes an - NSGH Rad oogy 3 o 3)	6/ 2/ 1			2 /1 /11					
			NA	NA ZE-0 - 330 534	G ound oo nsh s an - Medca l usta on (NSGH & NCH)	6/ 2/ 1			2 /1 /11					
			NA	NA ZE-0 - 330 535	G ound oo nsh s an - NCH Rad ol gy (1 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZE-0 - 330 536	G ound oo nsh s an - NCH Rad ol gy (2 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 0- 33 -53	G ound oo nsh s an - NSGH R hab i a ion & The apes (1 o)	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 0- 33 -538	G ound oo nsh s an - NSGH R hab i a ion & The apes (2 o)	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 0- 33 -539	G ound oo nshes an - NSGH O D (1 o)	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 0- 33 -540	G ound oo nshes an - NSGH O D (2 o)	6/ 2/ 1			2 /1 /11					
			NA	NA ZA-0 - 330 541	NCH S ncua y ne al onshes an									
			NA	NA SZ-0 - 330 550	NSGH Man Ent a ce & u lc A e s n e nal nshes an ul T e S t i g Out	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 501	i st oo ins es l n - Re t u a t D nng & Se ve y (1 o)	6/ 2/ 1			2 /1 /11					
			NA	NA ZK-0 - 330 502	i st oo ins es l n - Re t u a t D nng & Se ve y (2 o)	6/ 2/ 1			2 /1 /11					
			NA	NA ZK-0 - 330 503	st oo nshes an - NSGH Man Ent an e Sanc ua y & ub c Co e B	6/ 2/ 1			2 /1 /11					
			NA	NA ZK-0 - 330 504	i t oo nshes an - NSGH - M Co e D	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 1- 330 505	i st l o nshes an - NCH Th at es E dos opy & Re ove y (1 o)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 506	i st l o nshes an - NCH Th at es E dos opy & Re ove y (2 o)	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 1- 330 50	i st l o nshes an - NCH Th at es E dos opy & Re ove y (3 o)	6/ 2/ 1			2 /1 /11					
			NA	NA ZE-0 - 330 508	i st l o nshes an - NCH Th at es E dos opy & Re ove y (4 o)	6/ 2/ 1			2 /1 /11					
			NA	NA ZE-0 - 330 509	i st oo nsh s an - NCH In e ven onal Ra ioo y	6/ 2/ 1			2 /1 /11					
			NA	NA ZE-0 - 330 510	i st oo ins es l n - NCH Rad oogy CT & MRI	6/ 2/ 1			2 /1 /11					
			NA	NA ZC-0 - 330 511	st oo nshes an - NCH D y & 23 Hou Unt 1 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZC-0 - 330 512	st oo nshes an - NCH D y & 23 Hou Unt 2 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZB-0 - 330 513	i st oo ins es lan - NCH Ca ioogy Wa d 1 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZB-0 - 330 514	i st oo ins es lan - NCH Ca ioogy Wa d 2 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZB-0 - 330 515	i st oo nsh s an - NCH Spec al eds	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 516	i st oo ins es lan - NCH C tca Ca e - CU 1 o 4)	6/ 2/ 1			2 /1 /11					
			NA	NA ZA-0 - 330 51	i st oo ins es lan - NCH C tca Ca e - CU 2 o 4)	6/ 2/ 1			2 /1 /11					
		W i ing on NA o pdate & e ssue	NA	NA ZA-0 - 330 518	i st oo ins es lan - NCH C tca Ca e - CU 3 o 4)	6/ 2/ 1			2 /1 /11					

1ST SUBM SS ON

D awing Numbe	Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
NA ZG-0 - 330 528	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010707	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2167
NA SZ-0 - 330 529	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010707	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2167
NA ZH-0 - 330 530	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010707	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2167
NA SZ-0 - 330 531	01 02 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014441	29 03 2013	1 /04 23 1	B	BMCE-TRANSMIT-0 5156
NA ZE-0 - 330 532	01 02 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014441	29 03 2013	1 /04 23 1	B	BMCE-TRANSMIT-0 5156
NA ZE-0 - 330 533	01 02 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014441	29 03 2013	1 /04 23 1	B	BMCE-TRANSMIT-0 5156
NA ZE-0 - 330 534	01 02 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014432	29 03 2013	12 04 201	A	BMCE-TRANSMIT-0 5141
NA ZE-0 - 330 535	01 02 2013	22 06 20 3	A		05 07 2013	BMCE-TRANSM T-016670	26 07 2013	1 /07 20 3	A	BMCE-TRANSMIT-0 6797
NA ZE-0 - 330 536	01 02 2013	22 06 20 3	A		05 07 2013	BMCE-TRANSM T-016670	26 07 2013	1 /07 20 3	A	BMCE-TRANSMIT-0 6797
NA Z - 0- 33 -53	01 02 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014434	29 03 2013	1 /04 23 1	B	BMCE-TRANSMIT-0 5140
NA Z - 0- 33 -538	01 02 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014434	29 03 2013	12 04 201	A	BMCE-TRANSMIT-0 5140
NA Z - 0- 33 -539	01 02 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014430	29 03 2013	1 /04 20 3	B	BMCE-TRANSMIT-0 5142
NA Z - 0- 33 -540	01 02 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014430	29 03 2013	1 /04 20 3	A	BMCE-TRANSMIT-0 5142
NA ZA-0 - 330 541	01 02 2013	05 04 20 3	A		16 04 2013	BMCE-TRANSM T-015134	07 05 2013	1 /05 20 3	B	BMCE-TRANSMIT-0 5778
NA SZ-0 - 330 550	09 08 2013	21 06 20 3	A		05 07 2013	BMCE-TRANSM T-016689	02 08 2013	02 08 201	B	BMCE-TRANSMIT-0 7245
NA SZ-0 - 330 501	09 08 2013	21 06 20 3	A		12 07 2013	BMCE-TRANSM T-016770	02 08 2013	1 /09 20 3	B	BMCE-TRANSMIT-0 7784
NA ZK-0 - 330 502	09 08 2013	21 06 20 3	A		12 07 2013	BMCE-TRANSM T-016770	02 08 2013	1 /09 20 3	B	BMCE-TRANSMIT-0 7784
NA ZK-0 - 330 503	09 08 2013	21 06 20 3	A		05 07 2013	BMCE-TRANSM T-016672	26 07 201	1 /07 20 3	A	BMCE-TRANSMIT-0 6875
NA ZK-0 - 330 504	09 08 2013	21 06 20 3	A		12 07 2013	BMCE-TRANSM T-016770	02 08 2013	1 /09 20 3	A	BMCE-TRANSMIT-0 7784
NA Z - 1- 330 505	14 12 2011	04 03 201	C		10 04 2013	BMCE-TRANSM T-015052	01 05 2013	07 05 201	B	BMCE-TRANSMIT-0 5562
NA SZ-0 - 330 506	14 12 2011	18 06 20 3	C		05 07 2013	BMCE-TRANSM T-016667	26 07 2013	1 /07 20 3	A	BMCE-TRANSMIT-0 6798
NA Z - 1- 330 50	14 12 2011	04 03 201	D		10 04 2013	BMCE-TRANSM T-015052	01 05 2013	07 05 201	B	BMCE-TRANSMIT-0 5562
NA ZE-0 - 330 508	14 12 2011	04 03 201	D		10 04 2013	BMCE-TRANSM T-015052	01 05 2013	07 05 201	B	BMCE-TRANSMIT-0 5562
NA ZE-0 - 330 509	14 12 2011	04 03 20 3	C		1 /0 /2 1	BMCE-TRANSM T-014525	03 04 2013	1 /04 20 3	B	BMCE-TRANSMIT-0 5166
NA ZE-0 - 330 510	12 04 2013	02 08 20 3	C		23 08 2013	BMCE-TRANSM T-017433	06 09 2013	1 /09 20 3	B	BMCE-TRANSMIT-0 7726
NA ZC-0 - 330 511	12 04 2013	05 04 201	B		1 /0 /2 1	BMCE-TRANSM T-015136	07 05 2013	113 02 2013	B	BMCE-TRANSMIT-0 5671
NA ZC-0 - 330 512	12 04 2013	05 04 201	B		1 /0 /2 1	BMCE-TRANSM T-015136	07 05 2013	113 02 2013	B	BMCE-TRANSMIT-0 5671
NA ZB-0 - 330 513	12 04 2013	18 02 20 3	A		28 02 2013	BMCE-TRANSM T-014261	22 03 2013	26 03 201	A	BMCE-TRANSMIT-0 4866
NA ZB-0 - 330 514	12 04 2013	18 02 20 3	A		28 02 2013	BMCE-TRANSM T-014261	22 03 2013	26 03 201	A	BMCE-TRANSMIT-0 4866
NA ZB-0 - 330 515	12 04 2013	18 02 20 3	A		01 03 2013	BMCE-TRANSM T-014277	22 03 2013	2 /03 20 3	B	BMCE-TRANSMIT-0 4855
NA SZ-0 - 330 516	12 04 2013	18 02 20 3	A		28 02 2013	BMCE-TRANSM T-014259	22 03 2013	2 /03 20 3	A	BMCE-TRANSMIT-0 4862
NA ZA-0 - 330 51	12 04 2013	18 02 20 3	A		28 02 2013	BMCE-TRANSM T-014259	22 03 2013	2 /03 20 3	A	BMCE-TRANSMIT-0 4862
NA ZA-0 - 330 518	12 04 2013									

2ND SUBM SS ON

D awing Numbe	Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant
NA ZG-0 - 330 528		29 01 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 3905	7/ 2/2 13	18 02 20 3	A	BMCE-TRANSM T-0143 6
NA SZ-0 - 330 529		29 01 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 3905	7/ 2/2 13	18 02 20 3	B	BMCE-TRANSM T-0143 6
NA ZH-0 - 330 530		29 01 2013	D		1 /0 /2 13	BMCE-TRANSMIT-	7/ 2/2 13	18 02 20 3	A	BMCE-TRANSM T-0143 6
NA ZE-0 - 330 532		01 07 2013	C		0 /0 /2 13	BMCE-TRANSMIT-0 6673	9/ 7/2 13	10 07 20 3	A	BMCE-TRANSM T-0168 3
NA ZE-0 - 330 534		18 06 2013	C		0 /0 /2 13	BMCE-TRANSMIT-0 6667	9/ 7/2 13	10 07 20 3	A	BMCE-TRANSM T-0167 8
NA ZA-0 - 330 541		01 07 2013	B		12 07 201	TRANSMIT-0 6773 2/ 7/2 13	6/ 7/2 13	30 07 20 3	B	BMCE-TRANSM T-0 7242 12 08 201
NA SZ-0 - 330 550		04 09 2013	B		1 /0 /2 13	TRANSMIT-0 7962 1/ 9/2 13	5/ 9/2 13	16 09 20 3	B	BMCE-TRANSM T-0177 9
NA SZ-0 - 330 501		02 12 2013	C		1 /1 /2 13	BMCE-TRANSMIT-0 8828	8/ 1/2 14	03 01 20 4	A	BMCE-TRANSM T-0189 6
NA ZK-0 - 330 502		10 10 2014	B		1 /0 /2 14	BMCE-TRANSMIT-0 9413	6/ 2/2 14	24 02 20 4	A	BMCE-TRANSM T-0195 2
NA ZK-0 - 330 503		15 11 2013	B		5/ 2/2 13	BMCE-TRANSMIT-0 8965	9/ 2/2 13	03 01 20 4	A	BMCE-TRANSM T-0189 5
NA SZ-0 - 330 506		02 08 2013	C		3/ 8/2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6
NA ZC-0 - 330 512		02 08 2013	C		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6
NA ZB-0 - 330 513		18 06 2013	B		0 /0 /2 13	BMCE-TRANSMIT-0 6667	9/ 7/2 13	10 07 20 3	A	BMCE-TRANSM T-0167 8
NA ZB-0 - 330 514		05 04 2013	B		1 /0 /2 13	BMCE-TRANSMIT-0 5131	0/ 4/2 13	14 05 20 3	B	BMCE-TRANSM T-0156 0

2ND SUBM SSION

D awing Numbe	Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant
NA SZ-0 - 330 529		2/ 8/ 013	E		2 /0 /20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	A	BMCE TRANSMIT-017726 1 /09 20 3
NA ZH-0 - 330 530		8/ 6/ 013	E		05 07 20 3	BMCE-TRANSMIT-	19 07 20 3	10 07 2013	A	BMCE TRANSMIT-016798 1 /07 20 3
NA ZE-0 - 330 534		2/ 8/ 013	D		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	B	BMCE TRANSMIT-017726 1 /09 20 3
NA SZ-0 - 330 550		9/ 1/ 013	E		12 12 2013	BMCE-TRANSMIT-18812	08/01 2014	13 01 2014	A	BMCE TRANSMIT-019140 2 /01 20 4
NA ZB-0 - 330 513		2/ 8/ 013	B		2 /0 /20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	A	BMCE TRANSMIT-017726 1 /09 20 3
NA ZB-0 - 330 514		2/ 8/ 013	C		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	A	BMCE TRANSMIT-017726 1 /09 20 3

2ND SUBM SS ON

D awing Numbe	Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Submi ted to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant
NA ZH-0 - 330 530		2/ 8/ 013	E		23 08 2013	BMCE-TRANSM T-	6/ 9/ 013	1 /09 20 3	B	BMCE-TRANSMIT-17726
NA SZ-0 - 330 550		7/ 2/ 014	G		06 03 2014	BMCE-TRANSM T-01 616	0/ 3/ 014	1 /03 20 4	A	BMCE-TRANSMIT-19715

2ND SUBMISSION

Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant

2ND SUBM SS ON

Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

D awing In o ma ion

13 BC AC XX-SH-001

tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e	1st Submiss on: Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant
			NA	NA SZ-0 - 330 519	i st oo ins es lan - NCH C tca Ca e - CU 4 o 4)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 520	st oo nshes an - NCH Me i al Day Unt	6/ 2/ 1			2 /1 /11					
			NA	NA ZD-0 - 330 521	i t oo nshes an - NSGH Co ona y Ca e Unt - CCU (1 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZD-0 - 330 522	i t oo nshes an - NSGH Co ona y Ca e Unt - CCU (2 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZD-0 - 330 523	i st loo i i hes l n - NSGH C ic l Ca e 1 o 6)	6/ 2/ 1			2 /1 /11					
			NA	NA ZD-0 - 330 524	i st loo i i hes l n - NSGH C ic l Ca e 2 o 6)	6/ 2/ 1			2 /1 /11					
			NA	NA ZG-0 - 330 525	i st loo i i hes l n - NSGH C ic l Ca e 3 o 6)	6/ 2/ 1			2 /1 /11					
			NA	NA ZG-0 - 330 526	i st loo i i hes l n - NSGH C ic l Ca e 4 o 6)	6/ 2/ 1			2 /1 /11					
			NA	NA ZG-0 - 330 52	i st loo i i hes l n - NSGH C ic l Ca e 5 o 6)	6/ 2/ 1			2 /1 /11					
			NA	NA ZG-0 - 330 528	i st loo i i hes l n - NSGH C ic l Ca e 6 o 6)	6/ 2/ 1			2 /1 /11					
			NA	NA ZH-0 - 330 529	i st oo ins es l n - NSGH St oke Wa d 1 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZH-0 - 330 530	i st oo ins es l n - NSGH St oke Wa d 2 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZH-0 - 330 531	i st oo i i hes l n - NSGH MDU C inc l I ves ga io s U it	6/ 2/ 1			2 /1 /11					
			NA	NA ZH-0 - 330 532	i t oo nshes an - NSGH O D- e As essmen U it	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 533	i st l o ni hes an - NSGH Rad o ogy 1 o 3)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 534	i st l o ni hes an - NSGH Rad o ogy 2 o 3)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 535	i st l o ni hes an - NSGH Rad o ogy 3 o 3)	6/ 2/ 1			2 /1 /11					
			NA	NA ZE-0 - 330 536	i t l o nshes an - Nucea Med c ne (NSGH & NCH)	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 1- 33 -53	i t oo nshes an - NSGH O D (1 o 3)	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 1- 33 -538	i t oo nshes an - NSGH O D (2 o 3)	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 1- 33 -539	i t oo nshes an - NSGH O D (3 o 3)	6/ 2/ 1			2 /1 /11					
			NA	NA SZ-0 - 330 540	NSGH e el 1 - Res au ant n e al nshes ans									
			NA	NA ZK-0 - 330 501	Second oo nsh s an - NSGH ub ic Co e A & M Su po t	6/ 2/ 1			2 /1 /11					
			NA	NA ZK-0 - 330 502	Se ond oo nshes an - NSGH M Bed Co e C & M Suppo t	6/ 2/ 1			2 /1 /11					
			NA	NA ZK-0 - 330 503	Se ond oo nshes an - NSGH u l c Co e B & S ppo t	6/ 2/ 1			2 /1 /11					
			NA	NA ZK-0 - 330 504	S cond oo nshes an - NSGH B d Man gement Ope a i ns Cent e	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 2- 330 505	Seco d loo i i hes l n - NSGH De ma o ogy Wa d 1 o 3)	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 2- 330 506	Seco d loo i i hes l n - NSGH De ma o ogy Wa d 2 o 3)	6/ 2/ 1			2 /1 /11					
			NA	NA Z - 2- 330 50	Seco d loo i i hes l n - NSGH De ma o ogy Wa d 3 o 3)	6/ 2/ 1			2 /1 /11					
			NA	NA ZC-0 - 330 508	Se ond oo nshes an - NCH S hi ha lon Wa d D y C se & TCT (1 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZC-0 - 330 509	Se ond oo nshes an - NCH S hi ha lon Wa d D y C se & TCT (2 o 2)	6/ 2/ 1			2 /1 /11					
			NA	NA ZB-0 - 330 510	Second oo insh s lan - NCH Anaes he c O ic s Hos i al t Nig t & A mn Suppo t	6/ 2/ 1			2 /1 /11					

D awing Numbe	1ST SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
NA SZ-0 - 330 519	12 04 2013	18 02 20 3	A		28 02 2013	BMCE-TRANSM T-014259	22 03 2013	2 /03 20 3	A	BMCE-TRANSMIT-0 4862
NA SZ-0 - 330 520	12 04 2013	05 04 20 3	B		16 04 2013	BMCE-TRANSM T-015130	07 05 2013	1 /05 20 3	B	BMCE-TRANSMIT-0 5762
NA ZD-0 - 330 521	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010706	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2164
NA ZD-0 - 330 522	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010706	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2164
NA ZD-0 - 330 523	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010705	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2107
NA ZD-0 - 330 524	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010705	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2107
NA ZG-0 - 330 525	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010705	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2107
NA ZG-0 - 330 526	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010705	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2107
NA ZG-0 - 330 52	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010705	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2107
NA ZG-0 - 330 528	24 08 2012	31 08 20 2	B		03 09 2012	BMCE-TRANSM T-010705	24 09 2012	3 /10 20 2	B	BMCE-TRANSMIT-0 2107
NA ZH-0 - 330 529	05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-	06 11 2012	1 /11 20 2	A	BMCE-TRANSMIT-0 2356
NA ZH-0 - 330 530	05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-011636	06 11 2012	1 /11 20 2	A	BMCE-TRANSMIT-0 2356
NA ZH-0 - 330 531	05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-011642	06 11 2012	1 /11 20 2	A	BMCE-TRANSMIT-0 2358
NA ZH-0 - 330 532	05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-011638	06 11 2012	1 /11 20 2	B	BMCE-TRANSMIT-0 2415
NA SZ-0 - 330 533	05 10 2012	05 10 20 5	A		16 10 2012	BMCE-TRANSM T-011637	06 11 2012	1 /11 20 2	B	BMCE-TRANSMIT-0 2399
NA SZ-0 - 330 534	05 10 2012	05 10 20 5	A		16 10 2012	BMCE-TRANSM T-011637	06 11 2012	1 /11 20 2	B	BMCE-TRANSMIT-0 2399
NA SZ-0 - 330 535	05 10 2012	05 10 20 5	A		16 10 2012	BMCE-TRANSM T-011637	06 11 2012	1 /11 20 2	B	BMCE-TRANSMIT-0 2399
NA ZE-0 - 330 536	05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-011635	06 11 2012	1 /11 20 2	A	BMCE-TRANSMIT-0 2413
NA Z - 1- 33 -53	01 02 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014443	29 03 2013	1 /04 20 3	A	BMCE-TRANSMIT-0 5389
NA Z - 1- 33 -538	01 02 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014443	29 03 2013	1 /04 20 3	A	BMCE-TRANSMIT-0 5389
NA Z - 1- 33 -539	01 02 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014443	29 03 2013	1 /04 20 3	B	BMCE-TRANSMIT-0 5389
NA SZ-0 - 330 540	09 08 2013	21 06 20 3	A		12 07 2013	BMCE-TRANSM T-016770	02 08 2013	1 /09 20 3	B	BMCE-TRANSMIT-0 7784
NA ZK-0 - 330 501	0 06 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014440	29 03 2013	1 /04 20 3	A	BMCE-TRANSMIT-0 5144
NA ZK-0 - 330 502	0 06 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014440	29 03 2013	1 /04 20 3	B	BMCE-TRANSMIT-0 5144
NA ZK-0 - 330 503	0 06 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014440	29 03 2013	1 /04 20 3	A	BMCE-TRANSMIT-0 5144
NA ZK-0 - 330 504	0 06 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014440	29 03 2013	1 /04 20 3	B	BMCE-TRANSMIT-0 5144
NA Z - 2- 330 505	0 06 2013	16 04 20 3	A		0 /0 /2 1	BMCE-TRANSM T-015466	24 05 201	2 /05 20 3	B	BMCE-TRANSMIT-0 5975
NA Z - 2- 330 506	0 06 2013	16 04 20 3	A		0 /0 /2 1	BMCE-TRANSM T-015466	24 05 201	2 /05 20 3	A	BMCE-TRANSMIT-0 5975
NA Z - 2- 330 50	0 06 2013	16 04 20 3	A		0 /0 /2 1	BMCE-TRANSM T-015466	24 05 201	2 /05 20 3	B	BMCE-TRANSMIT-0 5975
NA ZC-0 - 330 508	0 06 2013	16 04 20 3	A		0 /0 /2 1	BMCE-TRANSM T-015468	24 05 2013	2 /05 20 3	B	BMCE-TRANSMIT-0 5969
NA ZC-0 - 330 509	0 06 2013	16 04 20 3	A		0 /0 /2 1	BMCE-TRANSM T-015468	24 05 2013	2 /05 20 3	B	BMCE-TRANSMIT-0 5969
NA ZB-0 - 330 510	0 06 2013	16 04 20 3	A		25 04 2013	BMCE-TRANSM T-015361	16 06 2013	2 /05 20 3	B	BMCE-TRANSMIT-0 5975

D awing Numbe	2ND SUBM SS ON: Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant
NA SZ-0 - 330 519		02 08 2013	B		3/ 8/2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6
NA SZ-0 - 330 520										
NA ZD-0 - 330 521		29 01 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 3902	7/ 2/2 13	27 02 20 3	A	BMCE-TRANSM T-0143 2
NA ZD-0 - 330 522		29 01 2013	D		1 /0 /2 13	BMCE-TRANSMIT-0 3902	7/ 2/2 13	27 02 20 3	B	BMCE-TRANSM T-0143 2
NA ZD-0 - 330 523										
NA ZD-0 - 330 524										
NA ZG-0 - 330 525										
NA ZG-0 - 330 526										
NA ZG-0 - 330 52										
NA ZG-0 - 330 528		22 01 2013	C		2 /0 /2 13	BMCE-TRANSMIT-0 3616	2/ 2/2 13	04 02 20 3	A	BMCE-TRANSM T-0 3883 12 02 201
NA ZH-0 - 330 529		11 01 2013	B		1 /0 /2 13	BMCE-TRANSMIT-	4/ 3/2 13	12 03 20 3	A	BMCE-TRANSM T-0145 5
NA ZH-0 - 330 530		11 01 2013	B		1 /0 /2 13	BMCE-TRANSMIT-0 3991	4/ 3/2 13	12 03 20 3	A	BMCE-TRANSM T-0145 5
NA ZH-0 - 330 531		11 01 2013	B		12 02 201	BMCE-TRANSMIT-0 3901	6/ 2/2 13	27 02 20 3	B	BMCE-TRANSM T-0143 0
NA ZH-0 - 330 532		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3622	2/ 2/2 13	04 02 20 3	A	BMCE-TRANSM T-0138 6
NA SZ-0 - 330 533		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3619	2/ 2/2 13	04 02 20 3	B	BMCE-TRANSM T-0 3882 12 02 201
NA SZ-0 - 330 534		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3622	2/ 2/2 13	04 02 20 3	A	BMCE-TRANSM T-0 3882 12 02 201
NA SZ-0 - 330 535		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3622	2/ 2/2 13	04 02 20 3	B	BMCE-TRANSM T-0 3882 12 02 201
NA ZE-0 - 330 536		11 01 2013	B		1 /0 /2 13	BMCE-TRANSMIT-0 3903	7/ 2/2 13	27 02 20 3	B	BMCE-TRANSM T-0143 1
NA Z - 1- 33 -53										
NA Z - 1- 33 -538										
NA Z - 1- 33 -539		18 03 2013	C		2 /0 /2 13	BMCE-TRANSMIT-0 5803	3/ 6/2 13	28 05 20 3	A	BMCE-TRANSM T-0160 6
NA SZ-0 - 330 540		10 10 2014	B		1 /0 /2 14	BMCE-TRANSMIT-0 9413	6/ 2/2 14	24 02 20 4	A	BMCE-TRANSM T-0195 2
NA ZK-0 - 330 501		02 08 2013	C		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6
NA ZK-0 - 330 502		02 08 2013	C		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6
NA ZK-0 - 330 503		02 08 2013	C		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6
NA ZK-0 - 330 504		02 08 2013	C		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	A	BMCE-TRANSM T-0177 6
NA Z - 2- 330 505		24 04 2013	B		0 /0 /2 13	BMCE-TRANSMIT-0 6111	8/ 6/2 13	10 06 20 3	A	BMCE-TRANSM T-0164 0
NA Z - 2- 330 506										
NA Z - 2- 330 50										
NA ZC-0 - 330 508										
NA ZC-0 - 330 509		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6
NA ZB-0 - 330 510										

D awing Numbe	2ND SUBM SSION: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant
NA ZG-0 - 330 528		2/ 8/ 013	E		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	B	BMCE TRANSMIT-017726 1 /09 20 3
NA SZ-0 - 330 533		2/ 8/ 013	C		2 /0 /20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	B	BMCE TRANSMIT-017726 1 /09 20 3
NA ZE-0 - 330 536		8/ 3/ 013	C		08 04 20 3	BMCE-TRANSMIT-0174 78	22 04 20 3	08 05 2013	A	BMCE TRANSMIT-015631 1 /05 20 3
NA Z - 1- 33 -539		8/ 6/ 013	D		05 07 20 3	BMCE-TRANSMIT-16667	19 07 20 3	10 07 2013	A	BMCE TRANSMIT-016798 1 /07 20 3
NA ZK-0 - 330 501		2/ 2/ 013	D		16 12 20 3	BMCE-TRANSMIT-18828	08 01 20 4	03 01 2014	A	BMCE TRANSMIT-018976 0 /01 20 4
NA ZK-0 - 330 503		2/ 2/ 013	D		16 12 20 3	BMCE-TRANSMIT-18828	08 01 20 4	03 01 2014	A	BMCE TRANSMIT-018976 0 /01 20 4

(All other rows of this section are empty.)

D awing Numbe	2ND SUBM SS ON: Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Submi ted to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant
NA SZ-0 - 330 533		5/ 1/ 013			05 12 20 3	BMCE-TRANSM T-01 965	9/ 2/ 013	0 /01 20 4	A	BMCE-TRANSMIT-18965
NA Z - 1- 33 -539		2/ 8/ 013	D		23 08 2013	BMCE-TRANSM T-01 433	6/ 9/ 013	1 /09 20 3	A	BMCE-TRANSMIT-17726
NA ZK-0 - 330 503		8/ 1/ 014	E		12 02 2014	BMCE-TRANSM T-01 411	6/ 2/ 014	0 /03 20 4	A	BMCE-TRANSMIT-19651

(All other rows of this section are empty.)

2ND SUBMISSION: Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant

2ND SUBM SS ON: Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

D awing In o ma ion

13 BC AC XX-SH-001

						1st Submiss on									1ST SUBM SS ON									
tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e	Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant	Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
			NA	NA ZB-0 - 330 511	S cond oo n shes an - NCH D y C se U it	6/ 2/ 1			2 /1 /11						0 06 2013	16 04 20 3	A		08 05 2013	BMCE-TRANSM T-015524	29 05 2013	28 05 201	B	BMCE-TRANSMIT-0 6018
			NA	NA ZB-0 - 330 512	Se ond l o nshes an - NCH Ac te Rece v ng Un t 1 o 3)	6/ 2/ 1			2 /1 /11						0 06 2013	16 04 20 3	A		0 /0 /2 1	BMCE-TRANSM T-015465	24 05 201	2 /05 20 3	B	BMCE-TRANSMIT-0 5970
			NA	NA ZA-0 - 330 513	Se ond l o nshes an - NCH Ac te Rece v ng Un t 2 o 3)	6/ 2/ 1			2 /1 /11						0 06 2013	16 04 20 3	A		0 /0 /2 1	BMCE-TRANSM T-015465	24 05 201	2 /05 20 3	B	BMCE-TRANSMIT-0 5970
			NA	NA ZA-0 - 330 514	Se ond l o nshes an - NCH Ac te Rece v ng Un t 3 o 3)	6/ 2/ 1			2 /1 /11						0 06 2013	16 04 20 3	A		0 /0 /2 1	BMCE-TRANSM T-015465	24 05 201	2 /05 20 3	B	BMCE-TRANSMIT-0 5970
			NA	NA SZ-0 - 330 515	Second oo nsh s an - As ptc Su te NSGH & NCH)	6/ 2/ 1			2 /1 /11						0 06 2013	23 04 20 3	A		25 04 2013	BMCE-TRANSM T-015365	15 05 2013	2 /05 20 3	B	BMCE-TRANSMIT-0 6022
			NA	NA ZD-0 - 330 516	Se ond oo nshes an - NSGH Te ep one Se i es Re al ant & M Eme gen y in n	6/ 2/ 1			2 /1 /11						01 02 2013	01 03 20 3	B		0 /0 /2 1	BMCE-TRANSM T-014437	29 03 2013	1 /04 20 3	B	BMCE-TRANSMIT-0 5196
			NA	NA ZE-0 - 330 51	Second oo nsh s an - Med cal hys cs & Bi -En in e ng NSGH & NCH)	6/ 2/ 1			2 /1 /11						01 02 2013	01 03 20 3	B		0 /0 /2 1	BMCE-TRANSM T-014438	29 03 2013	1 /04 20 3	A	BMCE-TRANSMIT-0 5182
			NA	NA ZE-0 - 330 518	Sec nd loo i i hes I n NSGH Deco tam na i n S i e	6/ 2/ 1			2 /1 /11						01 02 2013	01 03 20 3	B		08 03 2013	BMCE-TRANSM T-014433	29 03 2013	1 /04 20 3	B	BMCE-TRANSMIT-0 5300
			NA	NA ZE-0 - 330 519	Sec nd loo i i hes an N GH Endo copy	6/ 2/ 1			2 /1 /11						01 02 2013	01 03 20 3	B		1 /0 /2 1	BMCE-TRANSM T-014526	03 04 2013	1 /04 20 3	B	BMCE-TRANSMIT-0 5179
			NA	NA SZ-0 - 330 520	Sec nd loo i i hes an N GH Ope at ng The t es AODOS & Recove y (1 o 9)	6/ 2/ 1			2 /1 /11						05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-011630	06 11 2012	1 /11 20 2	B	BMCE-TRANSMIT-0 2552
			NA	NA SZ-0 - 330 521	Sec nd loo i i hes an N GH Ope at ng The t es AODOS & Recove y (2 o 9)	6/ 2/ 1			2 /1 /11						05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-	06 11 2012	1 /11 20 2	B	BMCE-TRANSMIT-0 2552
			NA	NA SZ-0 - 330 522	Sec nd loo i i hes an N GH Ope at ng The t es AODOS & Recove y (3 o 9)	6/ 2/ 1			2 /1 /11						05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-011630	06 11 2012	1 /11 20 2	C	BMCE-TRANSMIT-0 2552
			NA	NA ZE-0 - 330 523	Sec nd loo i i hes an N GH Ope at ng The t es AODOS & Recove y (4 o 9)	6/ 2/ 1			2 /1 /11						05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-011630	06 11 2012	1 /11 20 2	B	BMCE-TRANSMIT-0 2552
			NA	NA ZG-0 - 330 524	Sec nd loo i i hes an N GH Ope at ng The t es AODOS & Recove y (5 o 9)	6/ 2/ 1			2 /1 /11						05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-011630	06 11 2012	1 /11 20 2	A	BMCE-TRANSMIT-0 2552
			NA	NA SZ-0 - 330 525	Sec nd loo i i hes an N GH Ope at ng The t es AODOS & Recove y (6 o 9)	6/ 2/ 1			2 /1 /11						05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-011630	06 11 2012	1 /11 20 2	B	BMCE-TRANSMIT-0 2552
			NA	NA ZG-0 - 330 526	Sec nd loo i i hes an N GH Ope at ng The t es AODOS & Recove y (o 9)	6/ 2/ 1			2 /1 /11						05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-011630	06 11 2012	1 /11 20 2	B	BMCE-TRANSMIT-0 2552
			NA	NA ZH-0 - 330 52	Sec nd loo i i hes an N GH Ope at ng The t es AODOS & Recove y (8 o 9)	6/ 2/ 1			2 /1 /11						05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-011630	06 11 2012	1 /11 20 2	B	BMCE-TRANSMIT-0 2552
			NA	NA ZH-0 - 330 528	Sec nd loo i i hes an N GH Ope at ng The t es AODOS & Recove y (9 o 9)	6/ 2/ 1			2 /1 /11						05 10 2012	05 10 20 2	A		16 10 2012	BMCE-TRANSM T-011630	06 11 2012	1 /11 20 2	A	BMCE-TRANSMIT-0 2552
			NA	NA Z - 2- 33 -529	Seco d oo ins es lan - NSGH De ma o ogy O D 1 o 2)	6/ 2/ 1			2 /1 /11						0 06 2013	16 04 20 3	A		25 04 2013	BMCE-TRANSM T-015362	16 06 2013	28 05 201	A	BMCE-TRANSMIT-0 6030
			NA	NA Z - 2- 33 -530	Seco d oo ins es lan - NSGH De ma o ogy O D 2 o 2)	6/ 2/ 1			2 /1 /11						0 06 2013	16 04 20 3	A		25 04 2013	BMCE-TRANSM T-015362	16 06 2013	28 05 201	B	BMCE-TRANSMIT-0 6030
			NA	NA Z - 2- 33 -531	S cond oo nshes an - NSGH Re al D a yss (1 o 3)	6/ 2/ 1			2 /1 /11						0 06 2013	16 04 20 3	A		03 05 2013	BMCE-TRANSM T-015469	24 05 201	2 /05 20 3	B	BMCE-TRANSMIT-01569 3
			NA	NA Z - 2- 33 -532	S cond oo nshes an - NSGH Re al D a yss (2 o 3)	6/ 2/ 1			2 /1 /11						0 06 2013	16 04 20 3	A		03 05 2013	BMCE-TRANSM T-015469	24 05 201	2 /05 20 3	B	BMCE-TRANSMIT-01569 3
			NA	NA Z - 2- 33 -533	S cond oo nshes an - NSGH Re al D a yss (3 o 3)	6/ 2/ 1			2 /1 /11						0 06 2013	16 04 20 3	A		03 05 2013	BMCE-TRANSM T-015469	24 05 201	2 /05 20 3	B	BMCE-TRANSMIT-01569 3
			NA	NA ZE-0 - 330 534	Sec nd loo i i hes I n NCH T anspo t Ba e	6/ 2/ 1			2 /1 /11						01 02 2013	02 01 30 3	A		11 01 2013	BMCE-TRANSM T-013273	01 02 2012		A	BMCE-TRANSMIT-0 3456
			NA	NA ZK-0 - 330 501	Th d loo i i hes I n - NSGH Admin T in ng Hea th Reco ds & Sta a i tes 1 o 2)	6/ 2/ 1			2 /1 /11						09 08 2013	21 06 201	A		05 07 2013	BMCE-TRANSM T-016697	26 07 2013		A	BMCE-TRANSMIT-0 6788
			NA	NA Z - 3- 330 502	Th d loo i i hes I n - NSGH Admin T in ng Hea th Reco ds & Sta a i tes 2 o 2)	6/ 2/ 1			2 /1 /11						09 08 2013	21 06 201	A		05 07 2013	BMCE-TRANSM T-016697	26 07 2013		A	BMCE-TRANSMIT-0 6788
			NA	NA ZK-0 - 330 503	Thi d oo ins es lan - S a Chan e/Ho el Se v c s/S a Acc mmo at on (1 o 2)	6/ 2/ 1	2 /0 /20 3	A	2 /1 /11	BMCE-TRANSM T-019438	0/ 3/2 14	03 03 2014	B	BMCE-TRANSMI -019649	09 08 2013									
			NA	NA ZE-0 - 330 504	Thi d oo ins es lan - S a Chan e/Ho el Se v c s/S a Acc mmo at on (2 o 2)	6/ 2/ 1	2 /0 /20 3	A	2 /1 /11	BMCE-TRANSM T-019438	0/ 3/2 14	03 03 2014	A	BMCE-TRANSMI -019649	09 08 2013									
			NA	NA ZC-0 - 330 505	Thi d oo nsh s an - NCH Inp t ent Wa ds - Med c nema	6/ 2/ 1	1 /0 /20 3	A	3/1 /11	TRANSM T-016968 26 07 2013	6/ 8/2 13	05 08 2013	B	BMCE-TRANSMI -017239	13 09 2013									
			NA	NA ZC-0 - 330 506	Thi d oo nshes an - NCH npa ent Wa s 1 o)	6/ 2/ 1	1 /0 /20 3	A	3/1 /11	BMCE-TRANSM T-016957	5/ 8/2 13	05 08 2013	B	BMCE-TRANSMI -017249	13 09 2013									
			NA	NA ZC-0 - 330 50	Thi d oo nshes an - NCH npa ent Wa s 2 o)	6/ 2/ 1	120 201	A	3/1 /11	BMCE-TRANSM T-016957	5/ 8/2 13	05 08 2013	B	BMCE-TRANSMI -017249	13 09 2013									

	2ND SUBM SS ON										2ND SUBM SSION									
D awing Numbe	Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant	Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant
NA ZB-0 - 330 511		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6										
NA ZB-0 - 330 512		24 04 2013	B		0 /0 /2 13	BMCE-TRANSMIT-0 6111	8/ 6/2 13	10 06 20 3	A	BMCE-TRANSM T-0164 0		2/ 8/ 013	D		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	B	BMCE TRANSMIT-017726 1 /09 20 3
NA ZA-0 - 330 513																				
NA ZA-0 - 330 514		24 04 2013	B		0 /0 /2 13	BMCE-TRANSMIT-0 6111	8/ 6/2 13	10 06 20 3	A	BMCE-TRANSM T-0164 0		2/ 8/ 013	B		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	A	BMCE TRANSMIT-017726 1 /09 20 3
NA SZ-0 - 330 515																				
NA ZD-0 - 330 516		03 05 2013	C		0 /0 /2 13	BMCE-TRANSMIT-0 5541	3/ 5/2 13	28 05 20 3	A	BMCE-TRANSM T-0160 5										
NA ZE-0 - 330 51																				
NA ZE-0 - 330 518																				
NA ZE-0 - 330 519																				
NA SZ-0 - 330 520		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3633	2/ 2/2 13	04 02 20 3	B	BMCE-TRANSM T-0 3885 12 02 201		4/ 3/ 013	C		1 /0 /20 3	BMCE-TRANSMIT-14662	03 04 20 3	12 04 2013	B	BMCE TRANSMIT-015286 2 /04 20 3
NA SZ-0 - 330 521		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3633	2/ 2/2 13	04 02 20 3	B	BMCE-TRANSM T-0 3885 12 02 201		4/ 3/ 013	C		1 /0 /20 3	BMCE-TRANSMIT-14662	03 04 20 3	12 04 2013	B	BMCE TRANSMIT-015286 2 /04 20 3
NA SZ-0 - 330 522		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3633	2/ 2/2 13	04 02 20 3	B	BMCE-TRANSM T-0 3885 12 02 201		4/ 3/ 013	C		1 /0 /20 3	BMCE-TRANSMIT-14662	03 04 20 3	12 04 2013	B	BMCE TRANSMIT-015286 2 /04 20 3
NA ZE-0 - 330 523		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3633	2/ 2/2 13	04 02 20 3	A	BMCE-TRANSM T-0 3885 12 02 201		4/ 3/ 013	C		1 /0 /20 3	BMCE-TRANSMIT-14662	03 04 20 3	12 04 2013	A	BMCE TRANSMIT-015286 2 /04 20 3
NA ZG-0 - 330 524		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3633	2/ 2/2 13	04 02 20 3	B	BMCE-TRANSM T-0 3885 12 02 201		4/ 3/ 013	C		1 /0 /20 3	BMCE-TRANSMIT-14662	03 04 20 3	12 04 2013	B	BMCE TRANSMIT-015286 2 /04 20 3
NA SZ-0 - 330 525		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3633	2/ 2/2 13	04 02 20 3	B	BMCE-TRANSM T-0 3885 12 02 201		4/ 3/ 013	C		1 /0 /20 3	BMCE-TRANSMIT-14662	03 04 20 3	12 04 2013	B	BMCE TRANSMIT-015286 2 /04 20 3
NA ZG-0 - 330 526		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3633	2/ 2/2 13	04 02 20 3	B	BMCE-TRANSM T-0 3885 12 02 201		4/ 3/ 013	C		1 /0 /20 3	BMCE-TRANSMIT-14662	03 04 20 3	12 04 2013	B	BMCE TRANSMIT-015286 2 /04 20 3
NA ZH-0 - 330 52		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3633	2/ 2/2 13	04 02 20 3	B	BMCE-TRANSM T-0 3885 12 02 201		4/ 3/ 013	C		1 /0 /20 3	BMCE-TRANSMIT-14662	03 04 20 3	12 04 2013	B	BMCE TRANSMIT-015286 2 /04 20 3
NA ZH-0 - 330 528		11 01 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 3633	2/ 2/2 13	04 02 20 3	B	BMCE-TRANSM T-0 3885 12 02 201		4/ 3/ 013	C		1 /0 /20 3	BMCE-TRANSMIT-14662	03 04 20 3	12 04 2013	B	BMCE TRANSMIT-015286 2 /04 20 3
NA Z - 2- 33 -529		18 06 2013	B		0 /0 /2 13	BMCE-TRANSMIT-0 6667	9/ 7/2 13	10 07 20 3	A	BMCE-TRANSM T-0167 8		2/ 8/ 013	B		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	A	BMCE TRANSMIT-017726 1 /09 20 3
NA Z - 2- 33 -530																				
NA Z - 2- 33 -531																				
NA Z - 2- 33 -532																				
NA Z - 2- 33 -533		18 06 2013	B		0 /0 /2 13	BMCE-TRANSMIT-0 6667	9/ 7/2 13	10 07 20 3	A	BMCE-TRANSM T-0167 8		2/ 8/ 013	B		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	B	BMCE TRANSMIT-017726 1 /09 20 3
NA ZE-0 - 330 534		01 03 2013	B		0 /0 /2 13	BMCE-TRANSMIT-0 4435	2/ 3/2 13	12 04 20 3	B	BMCE-TRANSM T-0151 7		3/ 5/ 013	C		20 05 20 3	BMCE-TRANSMIT-15799	03 06 20 3	03 06 2013	B	BMCE TRANSMIT-016024 0 /06 20 3
NA ZK-0 - 330 501		02 12 2013	D		1 /1 /2 13	BMCE-TRANSMIT-0 8828	8/ 1/2 14	03 01 20 4	A	BMCE-TRANSM T-0189 6										
NA Z - 3- 330 502		02 12 2013	B		1 /1 /2 13	BMCE-TRANSMIT-0 8828	8/ 1/2 14	03 01 20 4	A	BMCE-TRANSM T-0189 6		8/ 1/ 014	C		12 02 20 4	BMCE-TRANSMIT-19411	26 02 20 4	03 03 2014	A	BMCE TRANSMIT-019651 1 /03 20 4
NA ZK-0 - 330 503																				
NA ZE-0 - 330 504																				
NA ZC-0 - 330 505																				
NA ZC-0 - 330 506																				
NA ZC-0 - 330 50																				

	2ND SUBM SS ON										2ND SUBMISSION										2ND SUBM SS ON									
D awing Numbe	Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Subm t ed to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant	Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant	Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt
NA ZB-0 - 330 511																														
NA ZB-0 - 330 512																														
NA ZA-0 - 330 513																														
NA ZA-0 - 330 514																														
NA SZ-0 - 330 515																														
NA ZD-0 - 330 516																														
NA ZE-0 - 330 51																														
NA ZE-0 - 330 518																														
NA ZE-0 - 330 519																														
NA SZ-0 - 330 520																														
NA SZ-0 - 330 521		3/ 5/ 013	D		09 05 2013	BMCE-TRANSM T-	3/ 5/ 013	2 /05 20 3	B	BMCE-TRANSMIT-15954		02 08 2013	E		2 /08 20 3	BMCE-TRANSMIT-	06 09 20 3	11 09 2013	B	BMCE-TRANSM T-01 726	19 12 20 3	1 /1 /2 13			05 12 2013	BMCE-TRANSM T-01 695	19 12 2013	3/ 1/ 014	A	BMCE-TRANSM T-0189 5
NA SZ-0 - 330 522		3/ 5/ 013	D		09 05 2013	BMCE-TRANSM T-01 539	3/ 5/ 013	2 /05 20 3	B	BMCE-TRANSMIT-15954		02 08 2013	E		2 /08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	B	BMCE-TRANSM T-01 726	19 12 20 3	1 /1 /2 13			05 12 2013	BMCE-TRANSM T-01 695	19 12 2013	3/ 1/ 014	A	BMCE-TRANSM T-0189 5
NA ZE-0 - 330 523																														
NA ZG-0 - 330 524																														
NA SZ-0 - 330 525																														
NA ZG-0 - 330 526																														
NA ZH-0 - 330 52		2/ 8/ 013	D		23 08 2013	BMCE-TRANSM T-01 433	6/ 9/ 013	1 /09 20 3	A	BMCE-TRANSMIT-17726																				
NA ZH-0 - 330 528																														
NA Z - 2- 33 -529																														
NA Z - 2- 33 -530																														
NA Z - 2- 33 -531																														
NA Z - 2- 33 -532																														
NA Z - 2- 33 -533																														
NA ZE-0 - 330 534																														
NA ZK-0 - 330 501																														
NA Z - 3- 330 502																														
NA ZK-0 - 330 503																														
NA ZE-0 - 330 504																														
NA ZC-0 - 330 505																														
NA ZC-0 - 330 506																														
NA ZC-0 - 330 50																														

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

D awing In o ma ion

13 BC AC XX-SH-001

1st Submiss on

tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e	Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant
			NA	NA SZ-0 - 330 508	Thi d oo nshes an - NCH npa ent Wa s 3 o)	6/ 2/ 1	12 0 201	A	3/1 /11	BMCE-TRANSM T-016957	5/ 8/2 13	05 08 2013	B	BMCE-TRANSMI -017249
			NA	NA ZB-0 - 330 509	Thi d oo nshes an - NCH npa ent Wa s 4 o)	6/ 2/ 1	12 0 201	A	3/1 /11	BMCE-TRANSM T-016957	5/ 8/2 13	05 08 2013	B	BMCE-TRANSMI -017249
			NA	NA SZ-0 - 330 510	Thi d oo nshes an - NCH npa ent Wa s 5 o)	6/ 2/ 1	12 0 201	A	3/1 /11	BMCE-TRANSM T-016957	5/ 8/2 13	05 08 2013	B	BMCE-TRANSMI -017249
			NA	NA ZA-0 - 330 511	Thi d oo nshes an - NCH npa ent Wa s 6 o)	6/ 2/ 1	12 0 201	A	3/1 /11	BMCE-TRANSM T-016957	5/ 8/2 13	05 08 2013	A	BMCE-TRANSMI -017249
			NA	NA ZA-0 - 330 512	Thi d oo nshes an - NCH npa ent Wa s (o)	6/ 2/ 1	12 0 201	A	3/1 /11	BMCE-TRANSM T-016957	5/ 8/2 13	05 08 2013	B	BMCE-TRANSMI -017249
			NA	NA ZA-0 - 330 513	Thi d oo n sh s an - NCH In at en Wa ds & R nal Se v ces	6/ 2/ 1	12 0 201	A	3/1 /11	BMCE-TRANSM T-016957	5/ 8/2 13	05 08 2013	B	BMCE-TRANSMI -017249
			NA	NA ZB-0 - 330 514	Thi d oo in sh s lan - NCH In at en Wa d Suppo t 1 o 2)	6/ 2/ 1	1 /0 /20 3	A	3/1 /11	BMCE-TRANSM T-016954	5/ 8/2 13	05 08 2013	B	BMCE-TRANSMI -017237
			NA	NA ZB-0 - 330 515	Thi d oo in sh s lan - NCH In at en Wa d Suppo t 2 o 2)	6/ 2/ 1	1 /0 /20 3	A	3/1 /11	BMCE-TRANSM T-016954	5/ 8/2 13	05 08 2013	B	BMCE-TRANSMI -017237
			NA	NA ZK-0 - 330 501	ou th oo n sh s an - NSGH R nal npa ents & Day Un t (1 o 12)	6/ 2/ 1			3/1 /11					
			NA	NA ZK-0 - 330 502	ou th oo n sh s an - NSGH R nal npa ents & Day Un t (2 o 12)	6/ 2/ 1			3/1 /11					
			NA	NA Z - 4- 330 503	ou th oo n sh s an - NSGH R nal npa ents & Day Un t (3 o 12)	6/ 2/ 1			3/1 /11					
			NA	NA Z - 4- 330 504	ou th oo n sh s an - NSGH R nal npa ents & Day Un t (4 o 12)	6/ 2/ 1			3/1 /11					
			NA	NA Z - 4- 330 505	ou th oo n sh s an - NSGH R nal npa ents & Day Un t (5 o 12)	6/ 2/ 1			3/1 /11					
			NA	NA Z - 4- 33 -506	ou th oo n sh s an - NSGH R nal npa ents & Day Un t (6 o 12)	6/ 2/ 1			3/1 /11					
			NA	NA Z - 4- 33 -50	ou th oo n sh s an - NSGH R nal npa ents & Day Un t (o 12)	6/ 2/ 1			3/1 /11					
			NA	NA Z - 4- 33 -508	ou th oo n sh s an - NSGH R nal npa ents & Day Un t (8 o 12)	6/ 2/ 1			3/1 /11					
			NA	NA ZH-0 - 330 509	ou th oo n sh s an - NSGH R nal npa ents & Day Un t (9 o 12)	6/ 2/ 1			3/1 /11					
			NA	NA ZH-0 - 330 510	ou h oo i i hes l n - NSGH Rena Inp t en s & Day Un t 10 o 12)	6/ 2/ 1			3/1 /11					
			NA	NA ZH-0 - 330 511	ou h oo i i hes l n - NSGH Rena Inp t en s & Day Un t 11 o 12)	6/ 2/ 1			3/1 /11					
			NA	NA ZE-0 - 330 512	ou h oo i i hes l n - NSGH Rena Inp t en s & Day Un t 12 o 12)	6/ 2/ 1			3/1 /11					
			NA	NA ZE-0 - 330 513	ou h oo n shes an - NSGH Ha ma o onc lo y np t ent Wa d 1 o 2)	6/ 2/ 1			3/1 /11					
			NA	NA ZE-0 - 330 514	ou h oo n shes an - NSGH Ha ma o onc lo y np t ent Wa d 2 o 2)	6/ 2/ 1			3/1 /11					
			NA	NA SZ-0 - 330 515	ou th oo nshes an - NCH ych at y / DC (1 o 3)	6/ 2/ 1			3/1 /11					
			NA	NA ZC-0 - 330 516	ou th oo nshes an - NCH ych at y / DC (2 o 3)	6/ 2/ 1			3/1 /11					
			NA	NA ZC-0 - 330 51	ou th oo nshes an - NCH ych at y / DC (3 o 3)	6/ 2/ 1			3/1 /11					
			NA	NA ZK-0 - 330 501	th oo nshes an - NSGH npa ent Wa s (1 o 14)	6/ 2/ 1			3/1 /11					
			NA	NA ZK-0 - 330 502	th oo nshes an - NSGH npa ent Wa s (2 o 14)	6/ 2/ 1			3/1 /11					
			NA	NA Z - 5- 330 503	th oo nshes an - NSGH npa ent Wa s (3 o 14)	6/ 2/ 1			3/1 /11					
			NA	NA Z - 5- 330 504	th oo nshes an - NSGH npa ent Wa s (4 o 14)	6/ 2/ 1			3/1 /11					
			NA	NA Z - 5- 330 505	th oo nshes an - NSGH npa ent Wa s (5 o 14)	6/ 2/ 1			3/1 /11					
			NA	NA Z - 5- 33 -506	th oo nshes an - NSGH npa ent Wa s (6 o 14)	6/ 2/ 1			3/1 /11					

1ST SUBM SS ON

D awing Numbe	Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
NA SZ-0 - 330 508	13 09 2013									
NA ZB-0 - 330 509	13 09 2013									
NA SZ-0 - 330 510	13 09 2013									
NA ZA-0 - 330 511	13 09 2013									
NA ZA-0 - 330 512	13 09 2013									
NA ZA-0 - 330 513	13 09 2013									
NA ZB-0 - 330 514	13 09 2013									
NA ZB-0 - 330 515	13 09 2013									
NA ZK-0 - 330 501	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012142	28 11 2012	0 /12 20 2	C	BMCE-TRANSMIT-0 2931
NA ZK-0 - 330 502	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012142	28 11 2012	0 /12 20 2	B	BMCE-TRANSMIT-0 2931
NA Z - 4- 330 503	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-	28 11 2012	0 /12 20 2	A	BMCE-TRANSMIT-0 2931
NA Z - 4- 330 504	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012142	28 11 2012	0 /12 20 2	C	BMCE-TRANSMIT-0 2931
NA Z - 4- 330 505	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012142	28 11 2012	0 /12 20 2	C	BMCE-TRANSMIT-0 2931
NA Z - 4- 33 -506	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012142	28 11 2012	0 /12 20 2	C	BMCE-TRANSMIT-0 2931
NA Z - 4- 33 -50	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012142	28 11 2012	0 /12 20 2	B	BMCE-TRANSMIT-0 2931
NA Z - 4- 33 -508	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012142	28 11 2012	0 /12 20 2	B	BMCE-TRANSMIT-0 2931
NA ZH-0 - 330 509	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012142	28 11 2012	0 /12 20 2	A	BMCE-TRANSMIT-0 2931
NA ZH-0 - 330 510	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012142	28 11 2012	0 /12 20 2	C	BMCE-TRANSMIT-0 2931
NA ZH-0 - 330 511	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012142	28 11 2012	0 /12 20 2	C	BMCE-TRANSMIT-0 2931
NA ZE-0 - 330 512	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012142	28 11 2012	0 /12 20 2	C	BMCE-TRANSMIT-0 2931
NA ZE-0 - 330 513	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012139	28 11 2012	0 /12 20 2	B	BMCE-TRANSMIT-0 2885
NA ZE-0 - 330 514	09 11 2012	19 10 20 2	A		07 11 2011	BMCE-TRANSM T-012139	28 11 2012	0 /12 20 2	A	BMCE-TRANSMIT-0 2885
NA SZ-0 - 330 515	13 09 2013	12 07 201	A		26 07 2013	BMCE-TRANSM T-016966	16 08 2013	0 /08 20 3	A	BMCE-TRANSMIT-0 7247
NA ZC-0 - 330 516	13 09 2013	12 07 201	A		26 07 2013	BMCE-TRANSM T-016966	16 08 2013	0 /08 20 3	B	BMCE-TRANSMIT-0 7247
NA ZC-0 - 330 51	13 09 2013	12 07 201	A		26 07 2013	BMCE-TRANSM T-016966	16 08 2013	0 /08 20 3	B	BMCE-TRANSMIT-0 7247
NA ZK-0 - 330 501	14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	A	BMCE-TRANSMIT-0 4879
NA ZK-0 - 330 502	14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	B	BMCE-TRANSMIT-0 4879
NA Z - 5- 330 503	14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	A	BMCE-TRANSMIT-0 4879
NA Z - 5- 330 504	14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	B	BMCE-TRANSMIT-0 4879
NA Z - 5- 330 505	14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	B	BMCE-TRANSMIT-0 4879
NA Z - 5- 33 -506	14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	B	BMCE-TRANSMIT-0 4879

2ND SUBM SS ON

D awing Numbe	Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant
NA SZ-0 - 330 508										
NA ZB-0 - 330 509										
NA SZ-0 - 330 510										
NA ZA-0 - 330 511										
NA ZA-0 - 330 512										
NA ZA-0 - 330 513										
NA ZB-0 - 330 514										
NA ZB-0 - 330 515										
NA ZK-0 - 330 501		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14141	2/ 3/2 13	18 03 20 3	A	BMCE-TRANSM T-0148 1
NA ZK-0 - 330 502		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14141	2/ 3/2 13	18 03 20 3	A	BMCE-TRANSM T-0148 1
NA Z - 4- 330 503		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14141	2/ 3/2 13	18 03 20 3	A	BMCE-TRANSM T-0148 1
NA Z - 4- 330 504		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14141	2/ 3/2 13	18 03 20 3	B	BMCE-TRANSM T-0148 1
NA Z - 4- 330 505		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14141	2/ 3/2 13	18 03 20 3	A	BMCE-TRANSM T-0148 1
NA Z - 4- 33 -506		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14141	2/ 3/2 13	18 03 20 3	A	BMCE-TRANSM T-0148 1
NA Z - 4- 33 -50		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14141	2/ 3/2 13	18 03 20 3	B	BMCE-TRANSM T-0148 1
NA Z - 4- 33 -508		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14141	2/ 3/2 13	18 03 20 3	A	BMCE-TRANSM T-0148 1
NA ZH-0 - 330 509		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14141	2/ 3/2 13	18 03 20 3	A	BMCE-TRANSM T-0148 1
NA ZH-0 - 330 510		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14141	2/ 3/2 13	18 03 20 3	B	BMCE-TRANSM T-0148 1
NA ZH-0 - 330 511		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14141	2/ 3/2 13	18 03 20 3	A	BMCE-TRANSM T-0148 1
NA ZE-0 - 330 512		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14141	2/ 3/2 13	18 03 20 3	A	BMCE-TRANSM T-0148 1
NA ZE-0 - 330 513		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14139	2/ 3/2 13	18 03 20 3	B	BMCE-TRANSM T-0148 8
NA ZE-0 - 330 514		08 02 2013	B		2 /0 /2 13	MCE-RANSM T-14139	2/ 3/2 13	18 03 20 3	A	BMCE-TRANSM T-0148 8
NA SZ-0 - 330 515										
NA ZC-0 - 330 516										
NA ZC-0 - 330 51										
NA ZK-0 - 330 501		02 08 2013	C		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6
NA ZK-0 - 330 502		02 08 2013	C		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6
NA Z - 5- 330 503										
NA Z - 5- 330 504										
NA Z - 5- 330 505										
NA Z - 5- 33 -506										

2ND SUBM SSION

D awing Numbe	Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant
NA SZ-0 - 330 508										
NA ZB-0 - 330 509										
NA SZ-0 - 330 510										
NA ZA-0 - 330 511										
NA ZA-0 - 330 512										
NA ZA-0 - 330 513										
NA ZB-0 - 330 514										
NA ZB-0 - 330 515										
NA ZK-0 - 330 501		2/ 8/ 013	C		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	B	BMCE TRANSMIT-017726 1 /09 20 3
NA ZK-0 - 330 502		2/ 8/ 013	C		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	B	BMCE TRANSMIT-017726 1 /09 20 3
NA Z - 4- 330 503										
NA Z - 4- 330 504										
NA Z - 4- 330 505										
NA Z - 4- 33 -506										
NA Z - 4- 33 -50										
NA Z - 4- 33 -508										
NA ZH-0 - 330 509										
NA ZH-0 - 330 510										
NA ZH-0 - 330 511		5/ 0/ 013	C		07 11 2013	BMCE-TRANSMIT-18394	21 11 20 3	19 11 2014	A	BMCE TRANSMIT-018666 0 /12 20 3
NA ZE-0 - 330 512		5/ 0/ 013	C		07 11 2013	BMCE-TRANSMIT-18394	21 11 20 3	19 11 2014	B	BMCE TRANSMIT-018666 0 /12 20 3
NA ZE-0 - 330 513		1/ 8/ 013	D		06 09 20 3	BMCE-TRANSMIT-17621	06 09 20 3	06 09 2013	A	BMCE TRANSMIT-017961 0 /10 20 2
NA ZE-0 - 330 514		3/ 5/ 013	C		09 05 20 3	BMCE-TRANSMIT-15540	23 05 20 3	8/ 5/ 01	A	BMCE TRANSMIT-016017 0 /06 20 3
NA SZ-0 - 330 515										
NA ZC-0 - 330 516										
NA ZC-0 - 330 51										
NA ZK-0 - 330 501		5/ 1/ 013	D		0 /1 /20 3	BMCE-TRANSMIT-18965	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4
NA ZK-0 - 330 502										
NA Z - 5- 330 503										
NA Z - 5- 330 504										
NA Z - 5- 330 505										
NA Z - 5- 33 -506										

2ND SUBM SS ON

D awing Numbe	Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Submi ted to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant
NA SZ-0 - 330 508										
NA ZB-0 - 330 509										
NA SZ-0 - 330 510										
NA ZA-0 - 330 511										
NA ZA-0 - 330 512										
NA ZA-0 - 330 513										
NA ZB-0 - 330 514										
NA ZB-0 - 330 515										
NA ZK-0 - 330 501		5/ 1/ 013	D		05 12 20 3	BMCE-TRANSM T-01 695	9/ 2/ 013	0 /01 20 4	A	BMCE-TRANSMIT-18965
NA ZK-0 - 330 502		5/ 1/ 013	D		05 12 20 3	BMCE-TRANSM T-01 695	9/ 2/ 013	0 /01 20 4	A	BMCE-TRANSMIT-18965
NA Z - 4- 330 503										
NA Z - 4- 330 504										
NA Z - 4- 330 505										
NA Z - 4- 33 -506										
NA Z - 4- 33 -50										
NA Z - 4- 33 -508										
NA ZH-0 - 330 509										
NA ZH-0 - 330 510										
NA ZH-0 - 330 511										
NA ZE-0 - 330 512										
NA ZE-0 - 330 513										
NA ZE-0 - 330 514		5/ 9/ 013	E		05 09 2013	BMCE-TRANSM T-01 617	9/ 9/ 013	0 /09 20 3	B	BMCE-TRANSMIT-17960
NA SZ-0 - 330 515										
NA ZC-0 - 330 516										
NA ZC-0 - 330 51										
NA ZK-0 - 330 501										
NA ZK-0 - 330 502										
NA Z - 5- 330 503										
NA Z - 5- 330 504										
NA Z - 5- 330 505										
NA Z - 5- 33 -506										

2ND SUBMISSION

D awing Numbe	Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant
NA SZ-0 - 330 508										
NA ZB-0 - 330 509										
NA SZ-0 - 330 510										
NA ZA-0 - 330 511										
NA ZA-0 - 330 512										
NA ZA-0 - 330 513										
NA ZB-0 - 330 514										
NA ZB-0 - 330 515										
NA ZK-0 - 330 501										
NA ZK-0 - 330 502										
NA Z - 4- 330 503										
NA Z - 4- 330 504										
NA Z - 4- 330 505										
NA Z - 4- 33 -506										
NA Z - 4- 33 -50										
NA Z - 4- 33 -508										
NA ZH-0 - 330 509										
NA ZH-0 - 330 510										
NA ZH-0 - 330 511										
NA ZE-0 - 330 512										
NA ZE-0 - 330 513										
NA ZE-0 - 330 514		25 10 2013			07 11 2013	BMCE-TRANSMIT-18394	21 11 20 3	19 11 2014	A	BMCE-TRANSM T-01 666
NA SZ-0 - 330 515										
NA ZC-0 - 330 516										
NA ZC-0 - 330 51										
NA ZK-0 - 330 501										
NA ZK-0 - 330 502										
NA Z - 5- 330 503										
NA Z - 5- 330 504										
NA Z - 5- 330 505										
NA Z - 5- 33 -506										

2ND SUBM SS ON

D awing Numbe	Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt
NA SZ-0 - 330 508										
NA ZB-0 - 330 509										
NA SZ-0 - 330 510										
NA ZA-0 - 330 511										
NA ZA-0 - 330 512										
NA ZA-0 - 330 513										
NA ZB-0 - 330 514										
NA ZB-0 - 330 515										
NA ZK-0 - 330 501										
NA ZK-0 - 330 502										
NA Z - 4- 330 503										
NA Z - 4- 330 504										
NA Z - 4- 330 505										
NA Z - 4- 33 -506										
NA Z - 4- 33 -50										
NA Z - 4- 33 -508										
NA ZH-0 - 330 509										
NA ZH-0 - 330 510										
NA ZH-0 - 330 511										
NA ZE-0 - 330 512										
NA ZE-0 - 330 513										
NA ZE-0 - 330 514										
NA SZ-0 - 330 515										
NA ZC-0 - 330 516										
NA ZC-0 - 330 51										
NA ZK-0 - 330 501										
NA ZK-0 - 330 502										
NA Z - 5- 330 503										
NA Z - 5- 330 504										
NA Z - 5- 330 505										
NA Z - 5- 33 -506										

	RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al					D awing In o ma ion										B ook ield Mul iplex Eu ope								
13	BC AC XX-SH-001					1st Submiss on									1ST SUBM SS ON									
tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e	Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant	Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
			NA	NA Z - 5- 33 -50	th oo nshes an - NSGH npa ent Wa s (o 14)	6/ 2/ 1			3/1 /11						14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	B	BMCE-TRANSMIT-0 4879
			NA	NA Z - 5- 33 -508	th oo nshes an - NSGH npa ent Wa s (8 o 14)	6/ 2/ 1			3/1 /11						14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	A	BMCE-TRANSMIT-0 4879
			NA	NA ZH-0 - 330 509	th oo nshes an - NSGH npa ent Wa s (9 o 14)	6/ 2/ 1			3/1 /11						14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	A	BMCE-TRANSMIT-0 4879
			NA	NA ZH-0 - 330 510	i th oo ins es lan - NSGH In aten Wa ds (0 o 14)	6/ 2/ 1			3/1 /11						14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	B	BMCE-TRANSMIT-0 4879
			NA	NA ZH-0 - 330 511	i th oo ins es lan - NSGH In aten Wa ds (1 o 14)	6/ 2/ 1			3/1 /11						14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	B	BMCE-TRANSMIT-0 4879
			NA	NA ZE-0 - 330 512	i th oo ins es lan - NSGH In aten Wa ds (2 o 14)	6/ 2/ 1			3/1 /11						14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	B	BMCE-TRANSMIT-0 4879
			NA	NA ZE-0 - 330 513	i th oo ins es lan - NSGH In aten Wa ds (3 o 14)	6/ 2/ 1			3/1 /11						14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	B	BMCE-TRANSMIT-0 4879
			NA	NA ZE-0 - 330 514	i th oo ins es lan - NSGH In aten Wa ds (4 o 14)	6/ 2/ 1			3/1 /11						14 12 2012	08 02 20 3	B		26 02 2013	BMCE-TRANSM T-014135	12 03 2013	1 /03 20 3	A	BMCE-TRANSMIT-0 4879
			NA	NA ZK-0 - 330 501	S x h l o ni hes an - NSGH npa i nt Wa ds 1 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	B	BMCE-TRANSMIT-0 3746
			NA	NA ZK-0 - 330 502	S x h l o ni hes an - NSGH npa i nt Wa ds 2 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	A	BMCE-TRANSMIT-0 3746
			NA	NA Z - 6- 330 503	S x h l o ni hes an - NSGH npa i nt Wa ds 3 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	A	BMCE-TRANSMIT-0 3746
			NA	NA Z - 6- 330 504	S x h l o ni hes an - NSGH npa i nt Wa ds 4 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	B	BMCE-TRANSMIT-0 3746
			NA	NA Z - 6- 330 505	S x h l o ni hes an - NSGH npa i nt Wa ds 5 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	B	BMCE-TRANSMIT-0 3746
			NA	NA Z - 6- 33 -506	S x h l o ni hes an - NSGH npa i nt Wa ds 6 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	B	BMCE-TRANSMIT-0 3746
			NA	NA Z - 6- 33 -50	S x h l o ni hes an - NSGH npa i nt Wa ds (o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	B	BMCE-TRANSMIT-0 3746
			NA	NA Z - 6- 33 -508	S x h l o ni hes an - NSGH npa i nt Wa ds 8 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	A	BMCE-TRANSMIT-0 3746
			NA	NA ZH-0 - 330 509	S x h l o ni hes an - NSGH npa i nt Wa ds 9 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	A	BMCE-TRANSMIT-0 3746
			NA	NA ZH-0 - 330 510	Si th oo nsh s an - NSGH np tent Wa ds (10 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	B	BMCE-TRANSMIT-0 3746
			NA	NA ZH-0 - 330 511	Si th oo nsh s an - NSGH np tent Wa ds (11 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	A	BMCE-TRANSMIT-0 3746
			NA	NA ZE-0 - 330 512	Si th oo nsh s an - NSGH np tent Wa ds (12 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	B	BMCE-TRANSMIT-0 3746
			NA	NA ZE-0 - 330 513	Si th oo nsh s an - NSGH np tent Wa ds (13 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	B	BMCE-TRANSMIT-0 3746
			NA	NA ZE-0 - 330 514	Si th oo nsh s an - NSGH np tent Wa ds (14 o 14)	6/ 2/ 1			3/1 /11						08 03 2013	11 01 20 3	A		23 01 2013	BMCE-TRANSM T-013521	13 13 2013	3 /01 20 3	A	BMCE-TRANSMIT-0 3746
			NA	NA ZK-0 - 330 501	S ven h loo ni hes an NSGH I pa ie t Wa ds 1 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	A	BMCE-TRANSMIT-0 5553
			NA	NA ZK-0 - 330 502	S ven h loo ni hes an NSGH I pa ie t Wa ds 2 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5553
			NA	NA Z -0 - 330 503	S ven h loo ni hes an NSGH I pa ie t Wa ds 3 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	A	BMCE-TRANSMIT-0 5553
			NA	NA Z -0 - 330 504	S ven h loo ni hes an NSGH I pa ie t Wa ds 4 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5553
			NA	NA Z -0 - 330 505	S ven h loo ni hes an NSGH I pa ie t Wa ds 5 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5553
			NA	NA Z -0 - 33 -506	S ven h loo ni hes an NSGH I pa ie t Wa ds 6 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5553
			NA	NA Z -0 - 33 -50	S ven h loo ni hes an NSGH I pa ie t Wa ds (o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5553
			NA	NA Z -0 - 33 -508	S ven h loo ni hes an NSGH I pa ie t Wa ds 8 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	A	BMCE-TRANSMIT-0 5553
			NA	NA ZH-0 - 330 509	S ven h loo ni hes an NSGH I pa ie t Wa ds 9 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	A	BMCE-TRANSMIT-0 5553

D awing Tit e	2ND SUBM SS ON										2ND SUBM SSION										2ND SUBM SS ON									
	Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant	Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant	Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Submi ted to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant
i th oo ins es lan - NSGH In aten Wa ds (3 o 14)		02 08 2013	C		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6																				
S x h l o ni hes an - NSGH npa i nt Wa ds 1 o 14)		01 03 2013	B		0 /0 /2 13	BMCE-TRANSMIT-0 4436	2/ 3/2 13	12 04 20 3	B	BMCE-TRANSM T-0151 2		2/ 8/ 013	C		23 08 20 3	BMCE-TRANSMIT-17433	06 09 20 3	11 09 2013	B	BMCE TRANSMIT-017726 1 /09 20 3		5/ 1/ 013	D		05 12 20 3	BMCE-TRANSM T-01 695	9/ 2/ 013	0 /01 20 4	A	BMCE-TRANSMIT-18965
S x h l o ni hes an - NSGH npa i nt Wa ds 2 o 14)		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	C		0 /1 /20 3	BMCE-TRANSMIT-18965	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4										
S x h l o ni hes an - NSGH npa i nt Wa ds 4 o 14)		01 03 2013	B		0 /0 /2 13	BMCE-TRANSMIT-0 4436	2/ 3/2 13	12 04 20 3	B	BMCE-TRANSM T-0151 2																				
S x h l o ni hes an - NSGH npa i nt Wa ds 5 o 14)		21 01 2013	B		1 /0 /2 13	BMCE-TRANSMIT-0 3904	7/ 2/2 13	27 02 20 3	B	BMCE-TRANSM T-0145 9																				
S x h l o ni hes an - NSGH npa i nt Wa ds 6 o 14)		21 01 2013	B		1 /0 /2 13	BMCE-TRANSMIT-0 3904	7/ 2/2 13	27 02 20 3	B	BMCE-TRANSM T-0145 9																				
Si th oo nsh s an - NSGH np tent Wa ds (11 o 14)		21 01 2013	B		1 /0 /2 13	BMCE-TRANSMIT-0 3904	7/ 2/2 13	27 02 20 3	B	BMCE-TRANSM T-0145 9																				
Si th oo nsh s an - NSGH np tent Wa ds (12 o 14)		21 01 2013	B		1 /0 /2 13	BMCE-TRANSMIT-0 3904	7/ 2/2 13	27 02 20 3	B	BMCE-TRANSM T-0145 9																				
Si th oo nsh s an - NSGH np tent Wa ds (13 o 14)		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6																				
S ven h loo ni hes an NSGH I pa ie t Wa ds 1 o 14)		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	C		0 /1 /20 3	BMCE-TRANSMIT-18965	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4										
S ven h loo ni hes an NSGH I pa ie t Wa ds 2 o 14)		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	C		0 /1 /20 3	BMCE-TRANSMIT-18965	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4										

2ND SUBMISSION										2ND SUBM SS ON									
Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant	Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

D awing In o ma ion

13 BC AC XX-SH-001

						1st Submiss on									1ST SUBM SS ON									
tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e	Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant	Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
			NA	NA ZH-0 - 330 510	Seve th oo n shes an - NSGH npa ent Wa s (10 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5553
			NA	NA ZH-0 - 330 511	Seve th oo n shes an - NSGH npa ent Wa s (11 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5553
			NA	NA ZE-0 - 330 512	Seve th oo n shes an - NSGH npa ent Wa s (12 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5553
			NA	NA ZE-0 - 330 513	Seve th oo n shes an - NSGH npa ent Wa s (13 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5553
			NA	NA ZE-0 - 330 514	Seve th oo n shes an - NSGH npa ent Wa s (14 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014982	29 04 2013	0 /05 20 3	A	BMCE-TRANSMIT-0 5553
			NA	NA ZK-0 - 330 501	Ei hth oo n sh s an - NSGH Inp t ent Wa ds (1 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA ZK-0 - 330 502	Ei hth oo n sh s an - NSGH Inp t ent Wa ds (2 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA Z - 8- 330 503	Ei hth oo n sh s an - NSGH Inp t ent Wa ds (3 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	A	BMCE-TRANSMIT-0 5560
			NA	NA Z - 8- 330 504	Ei hth oo n sh s an - NSGH Inp t ent Wa ds (4 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA Z - 8- 330 505	Ei hth oo n sh s an - NSGH Inp t ent Wa ds (5 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA Z - 8- 33 -506	Ei hth oo n sh s an - NSGH Inp t ent Wa ds (6 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA Z - 8- 33 -50	Ei hth oo n sh s an - NSGH Inp t ent Wa ds (o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA Z - 8- 33 -508	Ei hth oo n sh s an - NSGH Inp t ent Wa ds (8 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	A	BMCE-TRANSMIT-0 5560
			NA	NA ZH-0 - 330 509	Ei hth oo n sh s an - NSGH Inp t ent Wa ds (9 o 4)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	A	BMCE-TRANSMIT-0 5560
			NA	NA ZH-0 - 330 510	Egh h l o ni hes an - NSGH npa i nt Wa ds 10 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA ZH-0 - 330 511	Egh h l o ni hes an - NSGH npa i nt Wa ds 11 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA ZE-0 - 330 512	Egh h l o ni hes an - NSGH npa i nt Wa ds 12 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA ZE-0 - 330 513	Egh h l o ni hes an - NSGH npa i nt Wa ds 13 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA ZE-0 - 330 514	Egh h l o ni hes an - NSGH npa i nt Wa ds 14 o 14)	6/ 2/ 1			3/1 /11						03 05 2013	27 03 20 3	A		08 04 2013	BMCE-TRANSM T-014977	29 04 2013	0 /05 20 3	A	BMCE-TRANSMIT-0 5560
			NA	NA ZK-0 - 330 501	N n h loo ni hes an NSGH npa ie t Wa ds 1 o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6344
			NA	NA ZK-0 - 330 502	N n h loo ni hes an NSGH npa ie t Wa ds 2 o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6344
			NA	NA Z - 9- 330 503	N n h loo ni hes an NSGH npa ie t Wa ds 3 o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6344
			NA	NA Z - 9- 330 504	N n h loo ni hes an NSGH npa ie t Wa ds 4 o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6344

	2ND SUBM SS ON										2ND SUBM SSION									
D awing Numbe	Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant	Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant
NA ZH-0 - 330 510																				
NA ZH-0 - 330 511																				
NA ZE-0 - 330 512																				
NA ZE-0 - 330 513		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6										
NA ZE-0 - 330 514																				
NA ZK-0 - 330 501		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	C		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4
NA ZK-0 - 330 502		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	C		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4
NA Z - 8- 330 503																				
NA Z - 8- 330 504																				
NA Z - 8- 330 505																				
NA Z - 8- 33 -506																				
NA Z - 8- 33 -50																				
NA Z - 8- 33 -508																				
NA ZH-0 - 330 509																				
NA ZH-0 - 330 510																				
NA ZH-0 - 330 511																				
NA ZE-0 - 330 512																				
NA ZE-0 - 330 513		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6										
NA ZE-0 - 330 514																				
NA ZK-0 - 330 501		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	C		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4
NA ZK-0 - 330 502		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	C		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4
NA Z - 9- 330 503																				
NA Z - 9- 330 504																				

	2ND SUBM SS ON										2ND SUBMISSION										2ND SUBM SS ON									
D awing Numbe	Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Subm ted to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant	Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant	Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Subm ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt
NA ZH-0 - 330 510																														
NA ZH-0 - 330 511																														
NA ZE-0 - 330 512																														
NA ZE-0 - 330 513																														
NA ZE-0 - 330 514																														
NA ZK-0 - 330 501																														
NA ZK-0 - 330 502																														
NA Z - 8- 330 503																														
NA Z - 8- 330 504																														
NA Z - 8- 330 505																														
NA Z - 8- 33 -506																														
NA Z - 8- 33 -50																														
NA Z - 8- 33 -508																														
NA ZH-0 - 330 509																														
NA ZH-0 - 330 510																														
NA ZH-0 - 330 511																														
NA ZE-0 - 330 512																														
NA ZE-0 - 330 513																														
NA ZE-0 - 330 514																														
NA ZK-0 - 330 501																														
NA ZK-0 - 330 502																														
NA Z - 9- 330 503																														
NA Z - 9- 330 504																														

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

D awing In o ma ion

13	BC AC XX-SH-001					1st Submiss on									1ST SUBM SS ON									
			Act on By	D awing Numbe	D awing Tit e	Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant	Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
tem	Submiss on	Comments																						
			NA	NA Z - 9- 330 505	Nnh loo ni hes an NSGH npa ie t Wa ds 5o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA Z - 9- 33 -506	Nnh loo ni hes an NSGH npa ie t Wa ds 6o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA Z - 9- 33 -50	Nnh loo ni hes an NSGH npa ie t Wa ds (o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA Z - 9- 33 -508	Nnh loo ni hes an NSGH npa ie t Wa ds 8o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	0 /05 20 3	A	BMCE-TRANSMIT-0 5560
			NA	NA ZH-0 - 330 509	Nnh loo ni hes an NSGH npa ie t Wa ds 9o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6344
			NA	NA ZH-0 - 330 510	Ni th oo nshes an- NSGH np tent Wa ds (10 o 4)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6344
			NA	NA ZH-0 - 330 511	Ni th oo nshes an- NSGH np tent Wa ds (11 o 4)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6344
			NA	NA ZE-0 - 330 512	Ni th oo nshes an- NSGH np tent Wa ds (12 o 4)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA ZE-0 - 330 513	Ni th oo nshes an- NSGH np tent Wa ds (13 o 4)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	0 /05 20 3	B	BMCE-TRANSMIT-0 5560
			NA	NA ZE-0 - 330 514	Ni th oo nshes an- NSGH np tent Wa ds (14 o 4)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015928	11 06 2013	0 /05 20 3	A	BMCE-TRANSMIT-0 5560
			NA	NA ZK-1 - 330 501	Ten h loo i i hes l n NSGH I pa ie t Wa ds 1o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6039
			NA	NA ZK-1 - 330 502	Ten h loo i i hes l n NSGH I pa ie t Wa ds 2o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6039
			NA	NA Z - 0- 330 503	Ten h loo i i hes l n NSGH I pa ie t Wa ds 3o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6039
			NA	NA Z - 0- 330 504	Ten h loo i i hes l n NSGH I pa ie t Wa ds 4o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6039
			NA	NA Z 10- -3 0- 505	Ten h loo i i hes l n NSGH I pa ie t Wa ds 5o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6039
			NA	NA Z - 0- 33 -506	Ten h loo i i hes l n NSGH I pa ie t Wa ds 6o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6039
			NA	NA Z - 0- 33 -50	Ten h loo i i hes l n NSGH I pa ie t Wa ds (o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6039
			NA	NA Z - 0- 33 -508	Ten h loo i i hes l n NSGH I pa ie t Wa ds 8o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6039
			NA	NA ZH-1 - 330 509	Ten h loo i i hes l n NSGH I pa ie t Wa ds 9o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6039
			NA	NA ZH-1 - 330 510	Te th oo nshes an- NSGH npa ent Wa ds (10 o 4)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6039
			NA	NA ZH-1 - 330 511	Te th oo nshes an- NSGH npa ent Wa ds (11 o 4)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6039
			NA	NA ZE-1 - 330 512	Te th oo nshes an- NSGH npa ent Wa ds (12 o 4)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6039
			NA	NA ZE-1 - 330 513	Te th oo nshes an- NSGH npa ent Wa ds (13 o 4)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6039
			NA	NA ZE-1 - 330 514	Te th oo nshes an- NSGH npa ent Wa ds (14 o 4)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015927	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6039
			NA	NA ZK-1 - 330 501	Ee enh oo ins es l n- NSGH In aten Wa ds (1o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6340
			NA	NA ZK-1 - 330 502	Ee enh oo ins es l n- NSGH In aten Wa ds (2o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6340
			NA	NA Z - 1- 330 503	Ee enh oo ins es l n- NSGH In aten Wa ds (3o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6340
			NA	NA Z - 1- 330 504	Ee enh oo ins es l n- NSGH In aten Wa ds (4o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6340
			NA	NA Z - 1- 330 505	Ee enh oo ins es l n- NSGH In aten Wa ds (5o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6340
			NA	NA Z - 1- 33 -506	Ee enh oo ins es l n- NSGH In aten Wa ds (6o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6340
			NA	NA Z - 1- 33 -50	Ee enh oo ins es l n- NSGH In aten Wa ds (o 14)	6/ 2/ 1			3/1 /11						05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6340

	2ND SUBM SS ON										2ND SUBM SSION									
D awing Numbe	Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant	Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant
NA Z - 9- 330 505																				
NA Z - 9- 33 -506																				
NA Z - 9- 33 -50																				
NA Z - 9- 33 -508																				
NA ZH-0 - 330 509																				
NA ZH-0 - 330 510																				
NA ZH-0 - 330 511																				
NA ZE-0 - 330 512																				
NA ZE-0 - 330 513		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6										
NA ZE-0 - 330 514																				
NA ZK-1 - 330 501		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	C		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4
NA ZK-1 - 330 502		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	C		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4
NA Z - 0- 330 503																				
NA Z - 0- 330 504																				
NA Z 10- -3 0- 505																				
NA Z - 0- 33 -506																				
NA Z - 0- 33 -50																				
NA Z - 0- 33 -508																				
NA ZH-1 - 330 509																				
NA ZH-1 - 330 510																				
NA ZH-1 - 330 511																				
NA ZE-1 - 330 512																				
NA ZE-1 - 330 513		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6										
NA ZE-1 - 330 514																				
NA ZK-1 - 330 501		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	C		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4
NA ZK-1 - 330 502		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6		5/ 1/ 013	C		0 /1 /20 3	BMCE-TRANSMIT-18695	19 12 20 3	03 01 2014	A	BMCE TRANSMIT-018965 0 /01 20 4
NA Z - 1- 330 503																				
NA Z - 1- 330 504																				
NA Z - 1- 330 505																				
NA Z - 1- 33 -506																				
NA Z - 1- 33 -50																				

	2ND SUBM SS ON										2ND SUBMISSION										2ND SUBM SS ON									
D awing Numbe	Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Submi ted to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant	Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant	Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt
NA Z - 9- 330 505																														
NA Z - 9- 33 -506																														
NA Z - 9- 33 -50																														
NA Z - 9- 33 -508																														
NA ZH-0 - 330 509																														
NA ZH-0 - 330 510																														
NA ZH-0 - 330 511																														
NA ZE-0 - 330 512																														
NA ZE-0 - 330 513																														
NA ZE-0 - 330 514																														
NA ZK-1 - 330 501																														
NA ZK-1 - 330 502																														
NA Z - 0- 330 503																														
NA Z - 0- 330 504																														
NA Z 10- -3 0- 505																														
NA Z - 0- 33 -506																														
NA Z - 0- 33 -50																														
NA Z - 0- 33 -508																														
NA ZH-1 - 330 509																														
NA ZH-1 - 330 510																														
NA ZH-1 - 330 511																														
NA ZE-1 - 330 512																														
NA ZE-1 - 330 513																														
NA ZE-1 - 330 514																														
NA ZK-1 - 330 501																														
NA ZK-1 - 330 502																														
NA Z - 1- 330 503																														
NA Z - 1- 330 504																														
NA Z - 1- 330 505																														
NA Z - 1- 33 -506																														
NA Z - 1- 33 -50																														

RDD MASTER SCHEDU E - NHS G eate G asgow & Clyde / New South Glasgow Hospita s NSGH) o ect - Adu ts & Chi d ens Hospi al

B ook ield Mul iplex Eu ope

13 BC AC XX-SH-001

D awing In o ma ion

tem	Submiss on	Comments	Act on By	D awing Numbe	D awing Tit e
			NA	NA Z - 1- 33 -508	Ee en h oo ins es l n - NSGH In aten Wa ds (8 o 14)
			NA	NA ZH-1 - 330 509	Ee en h oo ins es l n - NSGH In aten Wa ds (9 o 14)
			NA	NA ZH-1 - 330 510	Eeven h oo nshes an - NSGH npa ent Wa s 10 o 1)
			NA	NA ZH-1 - 330 511	Eeven h oo nshes an - NSGH npa ent Wa s 11 o 1)
			NA	NA ZE-1 - 330 512	Eeven h oo nshes an - NSGH npa ent Wa s 12 o 1)
			NA	NA ZE-1 - 330 513	Eeven h oo nshes an - NSGH npa ent Wa s 13 o 1)
			NA	NA ZE-1 - 330 514	Eeven h oo nshes an - NSGH npa ent Wa s 14 o 1)
	Sc ed St tegy ans		NA	NA XX-0 - 221 150	G ou d oo Sc ed St at gy lan
			NA	NA XX-0 - 221 151	G und l o Sc eed St a egy an C i d ens Wa d
			NA	NA XX-0 - 221 150	i st oo Sc ed t at gy lan
			NA	NA XX-0 - 221 151	i st l o Sc eed St a egy an C i d ens Wa d
			NA	NA XX-0 - 221 150	Seco d oo Sc e d S ate y lan
			NA	NA XX-0 - 221 151	Sec nd l o Sc eed St a egy l n C id ens Wa d
			NA	NA XX-0 - 221 150	Thi d oo Sc e d St te y an
			NA	NA XX-0 - 221 151	T i d loo Sc eed St a egy l n Ch d ens Wa d
			NA	NA XX-0 - 221 151	ou th oo Sc eed St a egy an Ch ld ens Wa d
			NA	NA XX-B1- 221 151	Baseme t Sc eed St a egy an

1st Submiss on

D awing Numbe	Da e Requi ed om Consu tant	Da e Subm t ed by Consu tant	Document Rev sion	lanned D te to be Subm tt d o Boa d	Date Submi ted to Boa d	Da e Response Requi ed om Boa d +3 Weeks)	Date Retu ned om Boa d	Boa d S atus	Date e u ned o Consu tant
NA Z - 1- 33 -508	6/ 2/ 1			3/1 /11					
NA ZH-1 - 330 509	6/ 2/ 1			3/1 /11					
NA ZH-1 - 330 510	6/ 2/ 1			3/1 /11					
NA ZH-1 - 330 511	6/ 2/ 1			3/1 /11					
NA ZE-1 - 330 512	6/ 2/ 1			3/1 /11					
NA ZE-1 - 330 513	6/ 2/ 1			2 /1 /11					
NA ZE-1 - 330 514	6/ 2/ 1			2 /1 /11					
NA XX-0 - 221 150		0 /1 /20 2	05		BMCE-TRANSM T-012331	0/ 2/2 12		A	BMCE-TRANSMI -012849
NA XX-0 - 221 151		0 /1 /20 2	02		BMCE-TRANSM T-012331	0/ 2/2 12		A	BMCE-TRANSMI -012849
NA XX-0 - 221 150		0 /1 /20 2	05		BMCE-TRANSM T-012331	0/ 2/2 12		A	BMCE-TRANSMI -012849
NA XX-0 - 221 151		0 /1 /20 2	03		BMCE-TRANSM T-012331	0/ 2/2 12		A	BMCE-TRANSMI -012849
NA XX-0 - 221 150		0 /1 /20 2	05		BMCE-TRANSM T-012331	0/ 2/2 12		B	BMCE-TRANSMI -012849
NA XX-0 - 221 151		0 /1 /20 2	04		BMCE-TRANSM T-012331	0/ 2/2 12		A	BMCE-TRANSMI -012849
NA XX-0 - 221 150		0 /1 /20 2	04		BMCE-TRANSM T-012331	0/ 2/2 12		A	BMCE-TRANSMI -012849
NA XX-0 - 221 151		0 /1 /20 2	03		BMCE-TRANSM T-012331	0/ 2/2 12		A	BMCE-TRANSMI -012849
NA XX-0 - 221 151		0 /1 /20 2	03		BMCE-TRANSM T-012331	0/ 2/2 12		A	BMCE-TRANSMI -012849
NA XX-B1- 221 151		0 /1 /20 2	03		BMCE-TRANSM T-012331	0/ 2/2 12		B	BMCE-TRANSMI -012849

1ST SUBM SS ON

D awing Numbe	Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Document Rev sion	lanned Date to be Subm t ed o Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +3 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Da e Re u ned to Consu tant
NA Z - 1- 33 -508	05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6340
NA ZH-1 - 330 509	05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6340
NA ZH-1 - 330 510	05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6340
NA ZH-1 - 330 511	05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6340
NA ZE-1 - 330 512	05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6340
NA ZE-1 - 330 513	05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	B	BMCE-TRANSMIT-0 6340
NA ZE-1 - 330 514	05 0 2013	17 05 20 3	1		2 /0 /2 1	BMCE-TRANSM T-015929	11 06 2013	1 /06 20 3	A	BMCE-TRANSMIT-0 6340

2ND SUBM SS ON

D awing Numbe	Date Requi ed om Consul ant	Date Submi ted by Consu tant	Document Revi ion	lanned D te to be Subm tt d o Boa d	Da e Subm t ed o Boa d	BMCE T nsmi ta No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d S atus	Date Retu ned to Consul ant
NA ZE-1 - 330 513		02 08 2013	B		2 /0 /2 13	BMCE-TRANSMIT-0 7433	6/ 9/2 13	11 09 20 3	B	BMCE-TRANSM T-0177 6

2ND SUBM SSION

Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Date to be Subm t ed o Boa d	Da e Subm t ed o Boa d	BMCE T ansmit al No	Date Response Requi ed om Boa d +2 Week)	Date Recei ed om Boa d	Boa d S atus	Date Retu ned o Consu tant

2ND SUBM SS ON

Da e Requi ed om Consul ant	Da e Subm t ed by Consu tant	Document Revis on	anned Da e o be Submi ted to Boa d	Date Subm tt d to Boa d	BMCE T ansm t al No	Da e Response Requi ed om Boa d +2 Weeks)	Da e Rece ved om Boa d	Boa d Sta us	D te Retu ned to Consu tant

2ND SUBMISSION

Da e Requi ed om Consu tant	Date Subm t ed by Consu tant	Document Revis on	lanned Da e o be Submi ted to Boa d	Da e Subm t ed o Boa d	BMCE T ansmi tal No	Date Response Requi ed om Boa d +2 Wee s)	Date Recei ed om Boa d	Boa d S atus	Da e Re u ned to Consul ant

2ND SUBM SS ON

Date Requi ed om Consul ant	Da e Subm t ed by Consul ant	Docum nt Rev s on	anned Date o be Submi ted to Boa d	Date Submi ted to Boa d	BMCE T ansm t al No	Date Response Requi d om Boa d +2 Weeks)	D te Re eived om Boa d	Boa d Sta us	Date Retu ned o Con ult nt

14 BCL-AC-XX-SH-001

						1st Submission										2nd Submission									
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+3 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant
14	Wall Protection, Handrails Balustrades	Colour, Maintenance, Lifecycle, H & S																						
	Wall Protection Strategy Plans (1:300)		NA	NA-xx-xx-DT-410-001	Balustrading, Handrail, Wall Protection Key (1 of 2)	09/12/2011	24/04/2013		23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012		19/04/2013	8		BMCE-TRANSMIT-015238 25/04/2013	16/05/2013		A	BMCE-TRANSMIT-016401 20/06/2013
			NA	NA-xx-xx-DT-410-002	Balustrading, Handrail, Wall Protection Key (2 of 2)	09/12/2011			23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012		19/04/2013	3		BMCE-TRANSMIT-015238 25/04/2013	16/05/2013		A	BMCE-TRANSMIT-016401 20/06/2013
			NA	NA-XX-XX-DT-410-003	Typical Wall Protection Details		19/04/2013	1		25/04/2013	BMCE-TRANSMIT-015358	16/05/2013		A	BMCE-TRANSMIT-016401 20/06/2013		30/07/2013	2		BMCE-TRANSMIT-017394 22/08/2013	05/09/2013	27/08/2013	A	BMCE-TRANSMIT-017482 28/08/13
		Aspect of review:																						
		Clinical functionality	NA	NA-XX-B1-PL-410-150	Basement - Wall Protection Strategy Plan	09/12/2011	09/12/2011	5	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
		Infection control	NA	NA-XX-00-PL-410-150	Ground Floor - Wa l Protection Strategy Plan	09/12/2011	09/12/2011	5	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012		30/07/2013	6		BMCE-TRANSMIT-017394 22/08/2013	05/09/2013	27/08/2013	A	BMCE-TRANSMIT-017482 28/08/13
		Colour	NA	NA-XX-01-PL-410-150	First Floor - Wall Protection Strategy Plan	09/12/2011	09/12/2011	5	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012		30/07/2013	7		BMCE-TRANSMIT-017394 22/08/2013	05/09/2013	27/08/2013	A	BMCE-TRANSMIT-017482 28/08/13
		Maintenance	NA	NA-XX-02-PL-410-150	Second Floor - Wall Protection Strategy Plan	09/12/2011	09/12/2011	5	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012		30/07/2013	6		BMCE-TRANSMIT-017394 22/08/2013	05/09/2013	27/08/2013	A	BMCE-TRANSMIT-017482 28/08/13
		Lifecycle	NA	NA-xx-03-PL-410-150	Third Floor - Wall Protection Strategy Plan	09/12/2011	09/12/2011	5	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012		30/07/2013	7		BMCE-TRANSMIT-017394 22/08/2013	05/09/2013	27/08/2013	B	BMCE-TRANSMIT-017482 28/08/13
		H&S	NA	NA-xx-04-PL-410-150	Fourth Floor - Wall Protection Strategy Plan	09/12/2011	09/12/2011	5	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012		30/07/2013	6		BMCE-TRANSMIT-017394 22/08/2013	05/09/2013	27/08/2013	B	BMCE-TRANSMIT-017482 28/08/13
			NA	NA-xx-05-PL-410-150	Fifth Floor - Wa l Protection Strategy Plan	09/12/2011	09/12/2011	5	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012		30/07/2013	6		BMCE-TRANSMIT-017394 22/08/2013	05/09/2013	27/08/2013	A	BMCE-TRANSMIT-017482 28/08/13
			NA	NA-xx-06-PL-410-150	Sixth Floor - Wall Protection Strategy Plan	09/12/2011	09/12/2011	5	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012		30/07/2013	6		BMCE-TRANSMIT-017394 22/08/2013	05/09/2013	27/08/2013	A	BMCE-TRANSMIT-017482 28/08/13
		NA-XX-06-PL-410-150 USED AS TYPICAL STRATEGY FOR UPPER FLOORS, DRAWING DOESN'T EXIST	NA	NA-xx-07-PL-410-150	Seventh Floor - Wall Protection Strategy Plan																			
		NA-XX-06-PL-410-150 USED AS TYPICAL STRATEGY FOR UPPER FLOORS, DRAWING DOESN'T EXIST	NA	NA-xx-08-PL-410-150	Eighth Floor - Wall Protection Strategy Plan																			
		NA-XX-06-PL-410-150 USED AS TYPICAL STRATEGY FOR UPPER FLOORS, DRAWING DOESN'T EXIST	NA	NA-xx-09-PL-410-150	Ninth Floor - Wall Protection Strategy Plan																			
		NA-XX-06-PL-410-150 USED AS TYPICAL STRATEGY FOR UPPER FLOORS, DRAWING DOESN'T EXIST	NA	NA-xx-10-PL-410-150	Tenth Floor - Wall Protection Strategy Plan																			
		NA-XX-06-PL-410-150 USED AS TYPICAL STRATEGY FOR UPPER FLOORS, DRAWING DOESN'T EXIST	NA	NA-xx-11-PL-410-150	Eleventh Floor - Wall Protection Strategy Plan																			
			NA	NA-XX-B1-PL-410-100	Basement Plan - FM & Distribution / Stores / Bed Maintnenance / AGV Charging - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-B1-PL-410-101	Basement Plan - Kitchen / FM & Distribution / Stores - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-00-PL-410-100	Ground Floor Plan - NSGH Entrance Reception and Atrium Space - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-00-PL-410-101	Ground Floor Plan - NCH Rehab - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-00-PL-410-102	Ground Floor Plan - NCH Entrance and OPD - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-00-PL-410-103	Ground Floor Plan - NCH Observation Ward / Child Protection / Sanctuary - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-00-PL-410-104	Ground Floor Plan - NCH Emergency Department / Decontamination Unit - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-00-PL-410-105	Ground Floor Plan - NSGH Emergency Department - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-00-PL-410-106	Ground Floor Plan - NSGH Acute Assessment - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-00-PL-410-107	Ground Floor Plan - NSGH Radiology / Medical I lustration - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-00-PL-410-108	Ground Floor Plan - NCH Radiology - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-00-PL-410-109	Ground Floor Plan - NSGH OPD / Rehab & Therapies - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-01-PL-410-100	First Floor Plan - NSGH Restaurant, Sanctuary and Atrium Space - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									

14 BCL-AC-XX-SH-001

						1st Submission										2nd Submission								
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+3 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant
			NA	NA-XX-01-PL-410-101	First Floor Plan - NCH Theatres / Interventional Radiology and Radiology - Wa l Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-01-PL-410-102	First Floor Plan - NCH 23 Hour Unit - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-01-PL-410-103	Floor Plan - NCH Critical Care (PICU) / Cardiology Ward / Support / MDU and Special Feeds - Wall Protection Str	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-01-PL-410-104	First Floor Plan - NSGH CCU and Critical Care (1 of 2) - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-01-PL-410-105	First Floor Plan - NSGH Critical Care (2 of 2) - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-01-PL-410-106	First Floor Plan - NSGH Stroke Ward / MDU - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-01-PL-410-107	First Floor Plan - NSGH Radiology - Wa l Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-01-PL-410-108	First Floor Plan - NSGH Nuclear Medicine - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-01-PL-410-109	First Floor Plan - NSGH OPD & Pre-op Assessment - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-02-PL-410-100	Second Floor Plan - NSGH Atrium - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-02-PL-410-101	Second Floor Plan - NSGH Dermatology Ward Plant - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-02-PL-410-102	Floor Plan - NCH Schiehallion Ward / Day Case Unit / Theatres and Anaesthetic Service Offices - Wall Protection	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-02-PL-410-103	Second Floor Plan - NCH Acute Receiving Ward / Aseptic Suite - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-02-PL-410-104	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Stores - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-02-PL-410-105	Second Floor Plan - NSGH Theatres (1 of 2) Plant - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-02-PL-410-106	Second Floor Plan - NSGH Theatres (2 of 2) Plant - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-XX-02-PL-410-109	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-xx-03-PL-410-100	Third Floor Plan - NSGH Atrium / Health Records / FM /Staff Change - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
	WALL PROTECTION NOT REQUIRED IN PLANTROOMS, PART OF M&E		NA	NA-xx-03-PL-410-101	Third Floor Plan - PLANT - Wall Protection Strategy																			
			NA	NA-xx-03-PL-410-102	Third Floor Plan - NCH In-Patient Ward / Medicinema - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-xx-03-PL-410-103	Third Floor Plan - NCH In-Patient Ward / Ward Support / Renal Day Case - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-xx-03-PL-410-105	Third Floor Plan - PLANT - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
	WALL PROTECTION NOT REQUIRED IN PLANTROOMS, PART OF M&E		NA	NA-xx-03-PL-410-106	Third Floor Plan - PLANT - Wall Protection Strategy																			
	WALL PROTECTION NOT REQUIRED IN PLANTROOMS, PART OF M&E		NA	NA-xx-03-PL-410-109	Third Floor Plan - PLANT - Wall Protection Strategy																			
			NA	NA-xx-04-PL-410-100	Fourth Floor Plan - NSGH Atrium Lift Core / Generic Ward Support - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-xx-04-PL-410-101	Fourth Floor Plan - Higher Acuity Renal Ward - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-xx-04-PL-410-102	Fourth Floor Plan - NCH DCFP - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-xx-04-PL-410-103	Fourth Floor Plan - NSGH Haemo-Oncology Ward - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-xx-04-PL-410-104	Fourth Floor Plan - NSGH Renal Ward & Daycase (1 of 2) - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-xx-04-PL-410-105	Fourth Floor Plan - NSGH Renal Ward & Daycase (2 of 2) - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									
			NA	NA-xx-04-PL-410-106	Fourth Floor Plan - NCH Plant - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085 25/05/2012									

14 BCL-AC-XX-SH-001

						1st Submission										2nd Submission								
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+3 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant
			NA	NA-xx-05-PL-410-100	Fifth Floor Plan - NSGH Atrium Lift Core / Generic Ward Support - Wa l Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085									
			NA	NA-xx-05-PL-410-101	Fifth Floor Plan - NSGH Generic Ward (1 of 4) - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085									
			NA	NA-xx-05-PL-410-102	Fifth Floor Plan - NSGH Generic Ward (2 of 4) - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085									
			NA	NA-xx-05-PL-410-103	Fifth Floor Plan - NSGH Generic Ward (3 of 4) - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085									
			NA	NA-xx-05-PL-410-104	Fifth Floor Plan - NSGH Generic Ward (4 of 4) - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085									
		NA not issued	NA	NA-xx-05-PL-410-106	Fifth Floor Plan - NCH Plant - Wall Protection Strategy																			
			NA	NA-xx-06-PL-410-100	Sixth Floor Plan - NSGH Atrium Lift Core / Generic Ward Support - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085									
			NA	NA-xx-06-PL-410-101	Sixth Floor Plan - NSGH Generic Ward (1 of 4) - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085									
			NA	NA-xx-07-PL-410-100	Seventh Floor Plan - NSGH Atrium Lift Core / Generic Ward Support - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085									
			NA	NA-xx-08-PL-410-100	Eighth Floor Plan - NSGH Atrium Lift Core / Generic Ward Support - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085									
			NA	NA-xx-09-PL-410-100	Ninth Floor Plan - NSGH Atrium Lift Core / Generic Ward Support - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085									
			NA	NA-xx-10-PL-410-100	Tenth Floor Plan - NSGH Atrium Lift Core / Generic Ward Support - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085									
			NA	NA-xx-11-PL-410-100	Eleventh Floor Plan - NSGH Atrium Lift Core / Generic Ward Support - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085									
			NA	NA-xx-11-PL-410-102	Eleventh Floor Plan - NSGH E.N.T Ward - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	B	BMCE-TRANSMIT-009085									
			NA	NA-xx-12-PL-410-100	Twelfth Floor Plan - NSGH Atrium Lift Core / Generic Ward Support - Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085									
			NA	NA-xx-12-PL-410-102	Twelfth Floor Plan - Plant & Lift to Helipad; Wall Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085									
			NA	NA-xx-13-PL-410-102	Thirteenth Floor Plan - Ramp Access to Helipad; Wa l Protection Strategy	09/12/2011	09/12/2011	3	23/12/2011	29/02/2012	BMCE-TRANSMIT-007873	21/03/2012	14/05/2012	A	BMCE-TRANSMIT-009085									
Wall Protection Detail Plans (1:50)		These will be co-ordinated onto the 1:50 fixtures & fittings plans	NA	refer to Item 3	refer to Item 3																			
		Refer to Item 3 for full drawing list																						
Stairs and Balustrading Details			NA	tbc	tbc																			
Specifications			NA	NA-SP-L30	Stairs - ladders - walkways - handrails - balustrades																			

15 BCL-AC-XX-SH-001

Drawing Information

Action By	Drawing Number	Drawing Title	1st Submission: Date Required from Consultant	1st Submission: Date Submitted by Consultant	1st Submission: Document Revision	1st Submission: Planned Date to be Submitted to Board	1st Submission: Date Submitted to Board	1st Submission: BMCE Transmittal No	1st Submission: Date Response Required from Board (+3 Weeks)	1st Submission: Date Returned from Board	1st Submission: Board Status	1st Submission: Date returned to Consultant	2nd Submission: Date Required from Consultant	2nd Submission: Date Submitted by Consultant	2nd Submission: Document Revision	2nd Submission: Planned Date to be Submitted to Board	2nd Submission: Date Submitted to Board	2nd Submission: Date Response Required from Board (+2 Weeks)	2nd Submission: Date Received from Board	2nd Submission: Board Status	2nd Submission: Date Returned to Consultant	2nd Submission: Date Required from Consultant	2nd Submission: Date Submitted by Consultant	2nd Submission: Document Revision	2nd Submission: Planned Date to be Submitted to Board	2nd Submission: Date Submitted to Board	2nd Submission: Date Response Required from Board (+2 Weeks)	2nd Submission: Date Received from Board	2nd Submission: Board Status	2nd Submission: Date Returned to Consultant	OVERDUE: OVERDUE
BMCE	BMCE-XX-XX-DC-001	WCAD1000			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-002	WCH1004			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		A	BMCE-TRANSMIT-014699 20/03/201									
BMCE	BMCE-XX-XX-DC-003	WCAD1001			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-004	WCAD1007L & WCAD1007R			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-005	UR1001			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-006	BID001			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-007	SIN1002			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		C	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		C	BMCE-TRANSMIT-014699 20/03/201		15/05/2013	2	15 05/2013	BMCE-TRANSMIT-015671 15/05/2013	29/05 2013		B	BMCE-TRANSMIT-016333 18 06/2013	
BMCE	BMCE-XX-XX-DC-008	SINK1006			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-009	SIN079			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		A	BMCE-TRANSMIT-014699 20/03/201									
BMCE	BMCE-XX-XX-DC-010	SIN081			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		C	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		A	BMCE-TRANSMIT-014699 20/03/201									
BMCE	BMCE-XX-XX-DC-011	SINK1013			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		A	BMCE-TRANSMIT-014699 20/03/201									
BMCE	BMCE-XX-XX-DC-012	SIN093			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		C	BMCE-TRANSMIT-014699 20/03/201		15/05/2013	2	15 05/2013	BMCE-TRANSMIT-015671 15/05/2013	29/05 2013		A	BMCE-TRANSMIT-016333 18 06/2013	
BMCE	BMCE-XX-XX-DC-013	SINK1018R			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-014	SINK1009R			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		B	BMCE-TRANSMIT-014699 20/03/201		15/05/2013	2	15 05/2013	BMCE-TRANSMIT-015671 15/05/2013	29/05 2013		A	BMCE-TRANSMIT-016333 18 06/2013	
BMCE	BMCE-XX-XX-DC-015	SINK10009L			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		B	BMCE-TRANSMIT-014699 20/03/201		15/05/2013	2	15 05/2013	BMCE-TRANSMIT-015671 15/05/2013	29/05 2013		A	BMCE-TRANSMIT-016333 18 06/2013	
BMCE	BMCE-XX-XX-DC-016	SINK1000R			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		B	BMCE-TRANSMIT-014699 20/03/201		15/05/2013	2	15 05/2013	BMCE-TRANSMIT-015671 15/05/2013	29/05 2013		A	BMCE-TRANSMIT-016333 18 06/2013	
BMCE	BMCE-XX-XX-DC-017	SINK1001L & WKT300L			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		B	BMCE-TRANSMIT-014699 20/03/201		15/05/2013	2	15 05/2013	BMCE-TRANSMIT-015671 15/05/2013	29/05 2013		A	BMCE-TRANSMIT-016333 18 06/2013	
BMCE	BMCE-XX-XX-DC-018	SINK1001R			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		C	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		B	BMCE-TRANSMIT-014699 20/03/201		15/05/2013	2	15 05/2013	BMCE-TRANSMIT-015671 15/05/2013	29/05 2013		A	BMCE-TRANSMIT-016333 18 06/2013	
BMCE	BMCE-XX-XX-DC-019	SINK1002L			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		B	BMCE-TRANSMIT-014699 20/03/201		15/05/2013	2	15 05/2013	BMCE-TRANSMIT-015671 15/05/2013	29/05 2013		A	BMCE-TRANSMIT-016333 18 06/2013	
BMCE	BMCE-XX-XX-DC-020	SINK1004			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		B	BMCE-TRANSMIT-014699 20/03/201		15/05/2013	2	15 05/2013	BMCE-TRANSMIT-015671 15/05/2013	29/05 2013		B	BMCE-TRANSMIT-016333 18 06/2013	
BMCE	BMCE-XX-XX-DC-021	SINK1000L			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		B	BMCE-TRANSMIT-014699 20/03/201		15/05/2013	2	15 05/2013	BMCE-TRANSMIT-015671 15/05/2013	29/05 2013		A	BMCE-TRANSMIT-016333 18 06/2013	
BMCE	BMCE-XX-XX-DC-022	SINK1002R			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013		15/05/2013	1	15 05/2013	BMCE-TRANSMIT-015671 15 05/2013	29/05 2013		A	BMCE-TRANSMIT-016333 18 06/2013									
BMCE	BMCE-XX-XX-DC-023	LSU002			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		C	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		A	BMCE-TRANSMIT-014699 20/03/201									
BMCE	BMCE-XX-XX-DC-024	LWS1000			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		A	BMCE-TRANSMIT-014699 20/03/201									
BMCE	BMCE-XX-XX-DC-025	LWS081L & TAP023 & TAP022			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		B	BMCE-TRANSMIT-014699 20/03/201									
BMCE	BMCE-XX-XX-DC-026	WHBN1000 & WHBN1006			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-027	WHBN1001L & WCAD1007L			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-028	WHBN1001R & WCAD1007RS			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-029	WHBN1003			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-030	WHBN1007			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-031	WHBN1010			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-032	WHBN1011 & WHBN1008			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		A	BMCE-TRANSMIT-014699 20/03/201		15/05/2013	2	15 05/2013	BMCE-TRANSMIT-015671 15/05/2013	29/05 2013		A	BMCE-TRANSMIT-016333 18 06/2013	
BMCE	BMCE-XX-XX-DC-033	BAS005			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-034	BAS107			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		A	BMCE-TRANSMIT-014699 20/03/201									
BMCE	BMCE-XX-XX-DC-035	BAS105L			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		A	BMCE-TRANSMIT-014699 20/03/201									
BMCE	BMCE-XX-XX-DC-036	WHBN1001/S			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-037	WHBN1010/S			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-038	WCAD1007RS			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-039	WCAD1007LS			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-040	TROU1002			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-041	TROU1001			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-042	TROU1000			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
BMCE	BMCE-XX-XX-DC-043	TROU1004			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		C	BMCE-TRANSMIT-012296 14 11/2013		15/05/2013	1	15 05/2013	BMCE-TRANSMIT-015671 15 05/2013	29/05 2013		A	BMCE-TRANSMIT-016333 18 06/2013									

15 BCL-AC-XX-SH-001

Drawing Information

						1st Submission										2nd Submission										OVERDUE
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
			BMCE	BMCE-XX-XX-DC-045	BAT007			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		A	BMCE-TRANSMIT-014699 20/03/201									
			BMCE	BMCE-XX-XX-DC-046	BAT8000			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		B	BMCE-TRANSMIT-012296 14 11/2013		05/02/2013	1	05 02/2013	BMCE-TRANSMIT-013717 05 02/2013	19/02 2013		B	BMCE-TRANSMIT-014699 20/03/201		15/05/2013	1	15 05/2013	BMCE-TRANSMIT 015671 15/05/2013	29/05 2013		A	BMCE-TRANSMIT-016333 18 06/2013	
			BMCE	BMCE-XX-XX-DC-047	SHOW1002, SHOW1003, SHOO18 & SHOO26			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
			BMCE	BMCE-XX-XX-DC-048	SHO1004			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
			BMCE	BMCE-XX-XX-DC-049	DSU001			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
			BMCE	BMCE-XX-XX-DC-050	DISU1000R,DISU1000L, DSU006 (SHTM64 DUHS)			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
			BMCE	BMCE-XX-XX-DC-051	BATH1003			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			
			BMCE	BMCE-XX-XX-DC-052	SPR007			0		18/09/2012	BMCE TRANSMIT-011012	09/10 2012		A	BMCE-TRANSMIT-012296 14 11/2013																			

16	BCL-AC-XX-SH-001					1st Submission									2nd Submission									OVERDUE
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
Item	Submission	Comments																						
16	Sanitaryware / IPS Panel	Colour, Maintenance, Lifecycle, H & S																						
	Specifications		NA	NA-SP-N13	Sanitary appliances and equipment																			
	Sanitary Room Strategy Drawings	Aspect of review:	NA	NA-SZ-XX-AS-440-001	Sanitary Room Type Key (1 of 2)		05/09/11																	
		Clinical functionality	NA	NA-SZ-XX-AS-440-002	Sanitary Room Type Key (2 of 2)		05/09/11																	
		Infection control																						
		Colour	NA	NA-XX-00-SC-440-150	Ground Floor Plan - Sanitary Room Type Locations	02/12/11																		
		Maintenance	NA	NA-XX-01-SC-440-150	First Floor Plan - Sanitary Room Type Locations	02/12/11																		
		Lifecycle	NA	NA-XX-02-SC-440-150	Second Floor Plan - Sanitary Room Type Locations	02/12/11																		
		H&S	NA	NA-XX-03-SC-440-150	Third Floor Plan - Sanitary Room Type Locations	02/12/11																		
			NA	NA-XX-04-SC-440-150	Fourth Floor Plan - Sanitary Room Type Locations	02/12/11																		
			NA	NA-XX-05-SC-440-150	Fifth Floor Plan - Sanitary Room Type Locations	02/12/11																		
			NA	NA-XX-06-SC-440-150	Sixth Floor Plan - Sanitary Room Type Locations	02/12/11																		
			NA	NA-XX-07-SC-440-150	Seventh Floor Plan - Sanitary Room Type Locations	02/12/11																		
			NA	NA-XX-08-SC-440-150	Eighth Floor Plan - Sanitary Room Type Locations	02/12/11																		
			NA	NA-XX-09-SC-440-150	Ninth Floor Plan - Sanitary Room Type Locations	02/12/11																		
			NA	NA-XX-10-SC-440-150	Tenth Floor Plan - Sanitary Room Type Locations	02/12/11																		
			NA	NA-XX-11-SC-440-150	Eleventh Floor Plan - Sanitary Room Type Locations	02/12/11																		
			NA	NA-XX-B1-SC-440-150	Basement Plan - Sanitary Room Type Locations	02/12/11																		
		omit drawing - covered in whole floor plans above	~~NA~~	~~NA-XX-B1-SC-440-101~~	~~Basement Plan - Kitchen / FM & Distribution / Stores - Sanitary Room Types~~	~~2012 tbc~~			~~2012 tbc~~															
		omit drawing - covered in whole floor plans above	~~NA~~	~~NA-XX-00-SC-440-100~~	~~Ground Floor Plan - NSGH Entrance Reception and Atrium Space - Sanitary Room Types~~	~~2012 tbc~~			~~2012 tbc~~															
		omit drawing - covered in whole floor plans above	~~NA~~	~~NA-XX-00-SC-440-101~~	~~Ground Floor Plan - NCH Rehab - Sanitary Room Types~~	~~2012 tbc~~			~~2012 tbc~~															
		omit drawing - covered in whole floor plans above	~~NA~~	~~NA-XX-00-SC-440-102~~	~~Ground Floor Plan - NCH Entrance and OPD - Sanitary Room Types~~	~~2012 tbc~~			~~2012 tbc~~															
		omit drawing - covered in whole floor plans above	~~NA~~	~~NA-XX-00-SC-440-103~~	~~Ground Floor Plan - NCH Obser- ation Ward / Child Protection / Sanctuary - Sanitary Room Types~~	~~2012 tbc~~			~~2012 tbc~~															
		omit drawing - covered in whole floor plans above	~~NA~~	~~NA-XX-00-SC-440-104~~	~~Ground Floor Plan - NCH Emergency Department / Decontamination Unit - Sanitary Room Types~~	~~2012 tbc~~			~~2012 tbc~~															
		omit drawing - covered in whole floor plans above	~~NA~~	~~NA-XX-00-SC-440-105~~	~~Ground Floor Plan - NSGH Emergency Department - Sanitary Room Types~~	~~2012 tbc~~			~~2012 tbc~~															
		omit drawing - covered in whole floor plans above	~~NA~~	~~NA-XX-00-SC-440-106~~	~~Ground Floor Plan - NSGH Acute Assessment - Sanitary Room Types~~	~~2012 tbc~~			~~2012 tbc~~															
		omit drawing - covered in whole floor plans above	~~NA~~	~~NA-XX-00-SC-440-107~~	~~Ground Floor Plan - NSGH Radiology / Medical Illustration - Sanitary Room Types~~	~~2012 tbc~~			~~2012 tbc~~															
		omit drawing - covered in whole floor plans above	~~NA~~	~~NA-XX-00-SC-440-108~~	~~Ground Floor Plan - NCH Radiology - Sanitary Room Types~~	~~2012 tbc~~			~~2012 tbc~~															
		omit drawing - covered in whole floor plans above	~~NA~~	~~NA-XX-00-SC-440-109~~	~~Ground Floor Plan - NSGH OPD / Rehab & Therapies - Sanitary Room Types~~	~~2012 tbc~~			~~2012 tbc~~															
		omit drawing - covered in whole floor plans above	~~NA~~	~~NA-XX-01-SC-440-100~~	~~First Floor Plan - NSGH Restaurant, Sanctuary and Atrium Space - Sanitary Room Types~~	~~2012 tbc~~			~~2012 tbc~~															

16 | BCL-AC-XX-SH-001

						1st Submission									2nd Submission									OVERDUE
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
		omit drawing - covered in whole floor plans above	NA	NA-XX-01-SC-440-101	First Floor Plan - NCH Theatres / Inter- entional Radiology and Radiology - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-01-SC-440-102	First Floor Plan - NCH 23 Hour Unit - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-01-SC-440-103	Floor Plan - NCH Critical Care (PICU) / Cardiology Ward / Support / MDU and Special Feeds - Sanitary Room T	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-01-SC-440-104	First Floor Plan - NSGH CCU and Critical Care (1 of 2) - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-01-SC-440-105	First Floor Plan - NSGH Critical Care (2 of 2) - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-01-SC-440-106	First Floor Plan - NSGH Stroke Ward / MDU - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-01-SC-440-107	First Floor Plan - NSGH Radiology - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-01-SC-440-108	First Floor Plan - NSGH Nuclear Medicine - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-01-SC-440-109	First Floor Plan - NSGH OPD & Pre op Assessment - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-02-SC-440-100	Second Floor Plan - NSGH Atrium - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-02-SC-440-101	Second Floor Plan - NSGH Dermatology Ward - Plant - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-02-SC-440-102	Floor Plan - NCH Schiehallion Ward / Day Case Unit / Theatres and Anaesthetic Ser- ice Offices - Sanitary Roo	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-02-SC-440-103	Second Floor Plan - NCH Acute Receiving Ward / Aseptic Suite - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-02-SC-440-104	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Stores - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-02-SC-440-105	Second Floor Plan - NSGH Theatres (1 of 2) - Plant - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-02-SC-440-106	Second Floor Plan - NSGH Theatres (2 of 2) - Plant - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-XX-02-SC-440-109	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-03-SC-440-100	Third Floor Plan - NSGH Atrium / Health Records / FM /Staff Change - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-03-SC-440-102	Third Floor Plan - NCH In Patient Ward / Medicinema - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-03-SC-440-103	Third Floor Plan - NCH In Patient Ward / Ward Support / Renal Day Case - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-04-SC-440-100	Fourth Floor Plan - NSGH Atrium - Lift Core / Generic Ward Support - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-04-SC-440-101	Fourth Floor Plan - Higher Acuity Renal Ward - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-04-SC-440-102	Fourth Floor Plan - NCH DCFP - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-04-SC-440-103	Fourth Floor Plan - NSGH Haemo Oncology Ward - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-04-SC-440-104	Fourth Floor Plan - NSGH Renal Ward & Daycase (1 of 2) - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-04-SC-440-105	Fourth Floor Plan - NSGH Renal Ward & Daycase (2 of 2) - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-05-SC-440-100	Fifth Floor Plan - NSGH Atrium - Lift Core / Generic Ward Support - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-05-SC-440-101	Fifth Floor Plan - NSGH Generic Ward (1 of 4) - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-05-SC-440-102	Fifth Floor Plan - NSGH Generic Ward (2 of 4) - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-05-SC-440-103	Fifth Floor Plan - NSGH Generic Ward (3 of 4) - Sanitary Room Types	2012 tbc			2012 tbc															
		omit drawing - covered in whole floor plans above	NA	NA-xx-05-SC-440-104	Fifth Floor Plan - NSGH Generic Ward (4 of 4) - Sanitary Room Types	2012 tbc			2012 tbc															
		Sample signed off By NHS	NA	NA-SZ-XX-AS-440-010	Sanitary Room Detailed Drawing - Type WC A	2012 tbc			2012 tbc															

16	BCL-AC-XX-SH-001					1st Submission									2nd Submission									OVERDUE
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-011	Sanitary Room Detailed Drawing - Type WC B	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-012	Sanitary Room Detailed Drawing - Type WC C(R)	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-013	Sanitary Room Detailed Drawing - Type WC C(L)	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-014	Sanitary Room Detailed Drawing - Type WC D	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-015	Sanitary Room Detailed Drawing - Type WC E	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-016	Sanitary Room Detailed Drawing - Type WC F	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-017	Sanitary Room Detailed Drawing - Type WC G	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-018	Sanitary Room Detailed Drawing - Type WC H	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-019	Sanitary Room Detailed Drawing - Type WC I	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-020	Sanitary Room Detailed Drawing - Type WC J	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-021	Sanitary Room Detailed Drawing - Type WC K	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-022	Sanitary Room Deta led Drawing - Type WC L	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-023	Sanitary Room Detailed Drawing - Type WC M	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-024	Sanitary Room Detailed Drawing - Type EN 1	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-025	Sanitary Room Detailed Drawing - Type EN 2	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-026	Sanitary Room Detailed Drawing - Type EN 3	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-027	Sanitary Room Detailed Drawing - Type EN 4	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-028	Sanitary Room Detailed Drawing - Type S1	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-029	Sanitary Room Detailed Drawing - Type S2	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-030	Sanitary Room Detailed Drawing - Type S3	2012 tbc			2012 tbc															
		Sample signed off By NHS	**NA**	NA-SZ-XX-AS-440-031	Sanitary Room Detailed Drawing - Type S3	2012 tbc			2012 tbc															
	These will be co-ordinated onto the 1:50 fixtures & fittings plans and room elevations		**refer to Items 3 and 5**	**refer to Items 3 and 5**																				
	Refer to Item 3 for full drawing list																							
Detailed Drawings	**See tab 15 - Plumbing fittings**	**MER**	**tbc**	**tbc**																				

17	BCL-AC-XX-SH-001					Drawing Information									1st Submission									2nd Submission								
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Subm tted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Subm tted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant
Item	Submission	Comments																					
17	WC Cubicles & Prefab Partitions	Colour, Maintenance, Lifecycle, H & S																					
	Specifications			NA-SP-K32	Panel cubicles/ duct and wa l inings/ screens																		
		Aspect of review:																					
		Colour																					
		Maintenance																					
		Lifecycle																					
		H&S																					
	Detailed Drawings	These will be co-ordinated onto the 1:50 fixtures & fittings plans and room elevations		refer to Items 3 and 5	refer to tems 3 and 5																		
		Refer to tem 3 for full drawing ist																					

18a	**BCL-AC-XX-SH-001**		
Item	**Submission**	**Comments**	**Action By**
18a	**External & Internal Doors, Door Furniture & Ironmongery including Schedules**	**Glazing, Door Protection, Door Configuration**	
	Specifications		**NA**
		Aspect of review:	**NA**
		Colour	
		Maintenance	
		Lifecycle	

		H&S	**NA**
			NA
			NA
			NA
			NA
	Internal Door Type Strategy Plans (1:300)		**NA**
	NOTE: propose to update to 1:200 detailed strategy		**NA**
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
	Internal Door Privacy Strategy Plans (1:300)	**STATUS: These are approved under Appendix K.**	**NA**
	NOTE: propose to update to 1:200 detailed strategy		**NA**
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	NA

		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
	Access Control & Locking Strategy Plans (1:300)		**NA**
	NOTE: propose to update to 1:200 detailed strategy		**NA**

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**

		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**

		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**

		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**

		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**

		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
		Thie Information on this drawing is included on the 332-500 series signed off by the Board	**NA**
	Door Protection Strategy Plans (1:300)		**NA**
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
	Door Protection Strategy Plans (1:200)		NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA
			NA

	Internal Door & Ironmongery Schedules	**To be developed by Subcontractor based on agreed Strategy Drawings**	**Sub-Contractor**

t - Adults & Childrens Hospita

Drawing Number	**Drawing Title**	**Date Required from Consultant**	**Date Submitted by Consultant**
NA-SP-L20			
NA-SP-L40	General glazing		

NA-xx-xx-DT-322-001	Internal Door Elevation Types and Details (Sheet 1 of 2)		
NA-xx-xx-DT-322-002	Internal Door Elevation Types and Details (Sheet 2 of 2)		
NA-XX-XX-DT-322-003	Internal Door Elevation Types and Details (Sheet 3 of 5)		
NA-XX-XX-DT-322-004	Internal Door Elevation Types and Details (Sheet 4 of 5)		
NA-XX-XX-DT-322-005	Internal Door Elevation Types and Details (Sheet 5 of 5)		
NA-XX-B1-PL-322-150	Basement - Door Type Strategy Plan		
NA-XX-00-PL-322-150	Ground Floor - Door Type Strategy Plan		
NA-XX-01-PL-322-150	First Floor - Door Type Strategy Plan		
NA-XX-02-PL-322-150	Second Floor - Door Type Strategy Plan		

NA-xx-03-PL-322-150	Third Floor - Door Type Strategy Plan		
NA-xx-04-PL-322-150	Fourth Floor - Door Type Strategy Plan		
NA-xx-05-PL-322-150	Fifth Floor - Door Type Strategy Plan		
NA-xx-06-PL-322-150	Sixth Floor - Door Type Strategy Plan		
NA-xx-07-PL-322-150	Seventh Floor - Door Type Strategy Plan	**14/11/2011**	
NA-xx-08-PL-322-150	Eighth Floor - Door Type Strategy Plan	**14/11/2011**	
NA-xx-09-PL-322-150	Ninth Floor - Door Type Strategy Plan	**14/11/2011**	
NA-xx-10-PL-322-150	Tenth Floor - Door Type Strategy Plan	**14/11/2011**	
NA-xx-11-PL-322-150	Eleventh Floor - Door Type Strategy Plan	**14/11/2011**	
NA-xx-12-PL-322-150	Twelfth Floor - Door Type Strategy Plan	**14/11/2011**	

NA-XX-B1-PL-322-100	Basement Plan - FM & Distribution / Stores / Bed Maintnenance / AGV Charging - Door Type Strategy Plan	**14/11/2011**	
NA-XX-B1-PL-322-101	Basement Plan - Kitchen / FM & Distribution / Stores - Door Type Strategy Plan	**14/11/2011**	
NA-XX-00-PL-322-100	Ground Floor Plan - NSGH Entrance Reception and Atrium Space - Door Type Strategy Plan	**14/11/2011**	
NA-XX-00-PL-322-101	Ground Floor Plan - NCH Rehab - Door Type Strategy Plan	**14/11/2011**	
NA-XX-00-PL-322-102	Ground Floor Plan - NCH Entrance and OPD - Door Type Strategy Plan	**14/11/2011**	
NA-XX-00-PL-322-103	Ground Floor Plan - NCH Observation Ward / Child Protection / Sanctuary - Door Type Strategy Plan	**14/11/2011**	
NA-XX-00-PL-322-104	Ground Floor Plan - NCH Emergency Department / Decontamination Unit - Door Type Strategy Plan	**14/11/2011**	
NA-XX-00-PL-322-105	Ground Floor Plan - NSGH Emergency Department - Door Type Strategy Plan	**14/11/2011**	
NA-XX-00-PL-322-106	Ground Floor Plan - NSGH Acute Assessment - Door Type Strategy Plan	**14/11/2011**	

NA-XX-00-PL-322-107	Ground Floor Plan - NSGH Radiology / Medical Illustration- Door Type Strategy Plan	**14/11/2011**	
NA-XX-00-PL-322-108	Ground Floor Plan - NCH Radiology - Door Type Strategy Plan	**14/11/2011**	
NA-XX-00-PL-322-109	Ground Floor Plan - NSGH OPD / Rehab & Therapies - Door Type Strategy Plan	**14/11/2011**	
NA-XX-01-PL-322-100	First Floor Plan - NSGH Restaurant, Sanctuary and Atrium Space - Door Type Strategy Plan	**14/11/2011**	
NA-XX-01-PL-322-101	First Floor Plan - NCH Theatres / Interventional Radiology and Radiology - Door Type Strategy Plan	**14/11/2011**	
NA-XX-01-PL-322-102	First Floor Plan - NCH 23 Hour Unit - Door Type Strategy Plan	**14/11/2011**	
NA-XX-01-PL-322-103	First Floor Plan - NCH Critical Care (PICU) / Cardiology Ward / Support / MDU and Special Feeds - Door Type Strategy Plan	**14/11/2011**	
NA-XX-01-PL-322-104	First Floor Plan - NSGH CCU and Critical Care (1 of 2) - Door Type Strategy Plan	**14/11/2011**	
NA-XX-01-PL-322-105	First Floor Plan - NSGH Critical Care (2 of 2) - Door Type Strategy Plan	**14/11/2011**	
NA-XX-01-PL-322-106	First Floor Plan - NSGH Stroke Ward / MDU - Door Type Strategy Plan	**14/11/2011**	

NA-XX-01-PL-322-107	First Floor Plan - NSGH Radiology - Door Type Strategy Plan	**14/11/2011**	
NA-XX-01-PL-322-108	First Floor Plan - NSGH Nuclear Medicine - Door Type Strategy Plan	**14/11/2011**	
NA-XX-01-PL-322-109	First Floor Plan - NSGH OPD & Pre-op Assessment - Door Type Strategy Plan	**14/11/2011**	
NA-XX-02-PL-322-100	Second Floor Plan - NSGH Atrium - Door Type Strategy Plan	**14/11/2011**	
NA-XX-02-PL-322-101	Second Floor Plan - NSGH Dermatology Ward + Plant - Door Type Strategy Plan	**14/11/2011**	
NA-XX-02-PL-322-102	Second Floor Plan - NCH Schiehallion Ward / Day Case Unit / Theatres and Anaesthetic Service Offices - Door Type Strategy Plan	**14/11/2011**	
NA-XX-02-PL-322-103	Second Floor Plan - NCH Acute Receiving Ward / Aseptic Suite - Door Type Strategy Plan	**14/11/2011**	
NA-XX-02-PL-322-104	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Stores - Door Type Strategy Plan	**14/11/2011**	
NA-XX-02-PL-322-105	Second Floor Plan - NSGH Theatres (1 of 2) + Plant - Door Type Strategy Plan	**14/11/2011**	
NA-XX-02-PL-322-106	Second Floor Plan - NSGH Theatres (2 of 2) + Plant - Door Type Strategy Plan	**14/11/2011**	

NA-XX-02-PL-322-109	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis - Door Type Strategy Plan	**14/11/2011**	
NA-xx-03-PL-322-100	Third Floor Plan - NSGH Atrium / Health Records / FM /Staff Change - Door Type Strategy Plan	**14/11/2011**	
NA-xx-03-PL-322-101	Third Floor Plan - PLANT - Door Type Strategy Plan	**14/11/2011**	
NA-xx-03-PL-322-102	Third Floor Plan - NCH In-Patient Ward / Medicinema - Door Type Strategy Plan	**14/11/2011**	
NA-xx-03-PL-322-103	Third Floor Plan - NCH In-Patient Ward / Ward Support / Renal Day Case - Door Type Strategy Plan	**14/11/2011**	
NA-xx-03-PL-322-105	Third Floor Plan - PLANT - Door Type Strategy Plan	**14/11/2011**	
NA-xx-03-PL-322-106	Third Floor Plan - PLANT - Door Type Strategy Plan	**14/11/2011**	
NA-xx-03-PL-322-109	Third Floor Plan - PLANT - Door Type Strategy Plan	**14/11/2011**	
NA-xx-04-PL-322-100	Fourth Floor Plan - NSGH Atrium + Lift Core / Generic Ward Support - Door Type Strategy Plan	**14/11/2011**	
NA-xx-04-PL-322-101	Fourth Floor Plan - Higher Acuity Renal Ward - Door Type Strategy Plan	**14/11/2011**	

NA-xx-04-PL-322-102	Fourth Floor Plan - NCH DCFP - Door Type Strategy Plan	**14/11/2011**	
NA-xx-04-PL-322-103	Fourth Floor Plan - NSGH Haemo-Oncology Ward - Door Type Strategy Plan	**14/11/2011**	
NA-xx-04-PL-322-104	Fourth Floor Plan - NSGH Renal Ward & Daycase (1 of 2) - Door Type Strategy Plan	**14/11/2011**	
NA-xx-04-PL-322-105	Fourth Floor Plan - NSGH Renal Ward & Daycase (2 of 2) - Door Type Strategy Plan	**14/11/2011**	
NA-xx-04-PL-322-106	Fourth Floor Plan - NCH Plant - Door Type Strategy Plan	**14/11/2011**	
NA-xx-05-PL-322-100	Fifth Floor Plan - NSGH Atrium + Lift Core / Generic Ward Support Door Type Strategy Plan	**14/11/2011**	
NA-xx-05-PL-322-101	Fifth Floor Plan - NSGH Generic Ward (1 of 4) - Door Type Strategy Plan	**14/11/2011**	
NA-xx-05-PL-322-102	Fifth Floor Plan - NSGH Generic Ward (2 of 4) - Door Type Strategy Plan	**14/11/2011**	
NA-xx-05-PL-322-103	Fifth Floor Plan - NSGH Generic Ward (3 of 4) - Door Type Strategy Plan	**14/11/2011**	
NA-xx-05-PL-322-104	Fifth Floor Plan - NSGH Generic Ward (4 of 4) - Door Type Strategy Plan	**14/11/2011**	

NA-xx-05-PL-322-106	Fifth Floor Plan - NCH Plant - Door Type Strategy Plan	**14/11/2011**	
NA-XX-06-PL-322-100	Sixth Floor Plan - NSGH Atrium, Generic Ward Support and Lift Cores: Door Type Strategy Plan		
NA-XX-06-PL-322-101	Floor Plan: NSGH Rheumatology Ward - Door Type Strategy Plan		
NA-XX-07-PL-322-100	Floor Plan: NSGH Atium, Generic ward Support and Lift Cores: Door Type Strategy Plan		
NA-XX-08-PL-322-100	Floor Plan: NSGH Atium, Generic ward Support and Lift Cores: Door Type Strategy Plan		
NA-XX-09-PL-322-100	Floor Plan: NSGH Atium, Generic ward Support and Lift Cores: Door Type Strategy Plan		
NA-XX-10-PL-322-100	Floor Plan: NSGH Atium, Generic ward Support and Lift Cores: Door Type Strategy Plan		
NA-xx-11-PL-322-100	Floor Plan: NSGH Atium, Generic ward Support and Lift Cores: Door Type Strategy Plan		
NA-XX-11-PL-322-102	Floor Plan: NSGH E.N.T Ward: Door Type Strategy Plan		
NA-XX-12-PL-322-100	Twelth Floor Plan: NSGH Atrium and Lift Cores: Door Type Strategy Plan		

NA-XX-12-PL-322-101	Twelth Floor Plan: Plant (1 of 4) Door Type Strategy Plan		
NA-XX-12-PL-322-102	Twelth Floor Plan: Plan (2 of 4) Door Type Strategy Plan		
NA-XX-12-PL-322-103	Twelth Floor Plan: Plan (3 of 4) Door Type Strategy Plan		
NA-XX-12-PL-322-104	Twelth Floor Plan: Plant (4 of 4) Door Type Strategy Plan		
NA-XX-00-PL-322-160	Ground Floor - Door Privacy Strategy Plan		
NA-XX-01-PL-322-160	First Floor - Door Privacy Strategy Plan		
NA-XX-02-PL-322-160	Second Floor - Door Privacy Strategy Plan		
NA-xx-03-PL-322-160	Third Floor - Door Privacy Strategy Plan		
NA-xx-04-PL-322-160	Fourth Floor - Door Privacy Strategy Plan		

NA-xx-05-PL-322-160	Fifth Floor - Door Privacy Strategy Plan		
NA-xx-06-PL-322-160	Sixth Floor - Door Privacy Strategy Plan		
NA-xx-07-PL-322-160	Seventh Floor - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-08-PL-322-160	Eighth Floor - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-09-PL-322-160	Ninth Floor - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-10-PL-322-160	Tenth Floor - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-11-PL-322-160	Eleventh Floor - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-12-PL-322-160	Twelfth Floor - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-B1-PL-322-400	Basement Plan - FM & Distribution / Stores / Bed Maintnenance / AGV Charging - Door Privacy Strategy Plan	**13/11/2011**	

NA-XX-B1-PL-322-401	Basement Plan - Kitchen / FM & Distribution / Stores - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-00-PL-322-400	Ground Floor Plan - NSGH Entrance Reception and Atrium Space - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-00-PL-322-401	Ground Floor Plan - NCH Rehab - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-00-PL-322-402	Ground Floor Plan - NCH Entrance and OPD - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-00-PL-322-403	Ground Floor Plan - NCH Observation Ward / Child Protection / Sanctuary - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-00-PL-322-404	Ground Floor Plan - NCH Emergency Department / Decontamination Unit - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-00-PL-322-405	Ground Floor Plan - NSGH Emergency Department - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-00-PL-322-406	Ground Floor Plan - NSGH Acute Assessment - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-00-PL-322-407	Ground Floor Plan - NSGH Radiology / Medical Illustration - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-00-PL-322-408	Ground Floor Plan - NCH Radiology - Door Privacy Strategy Plan	**13/11/2011**	

NA-XX-00-PL-322-409	Ground Floor Plan - NSGH OPD / Rehab & Therapies - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-01-PL-322-400	First Floor Plan - NSGH Restaurant, Sanctuary and Atrium Space - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-01-PL-322-401	First Floor Plan - NCH Theatres / Interventional Radiology and Radiology - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-01-PL-322-402	First Floor Plan - NCH 23 Hour Unit - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-01-PL-322-403	First Floor Plan - NCH Critical Care (PICU) / Cardiology Ward / Support / MDU and Special Feeds - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-01-PL-322-404	First Floor Plan - NSGH CCU and Critical Care (1 of 2) - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-01-PL-322-405	First Floor Plan - NSGH Critical Care (2 of 2) - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-01-PL-322-406	First Floor Plan - NSGH Stroke Ward / MDU - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-01-PL-322-407	First Floor Plan - NSGH Radiology - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-01-PL-322-408	First Floor Plan - NSGH Nuclear Medicine - Door Privacy Strategy Plan	**13/11/2011**	

NA-XX-01-PL-322-409	First Floor Plan - NSGH OPD & Pre-op Assessment - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-02-PL-322-400	Second Floor Plan - NSGH Atrium - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-02-PL-322-401	Second Floor Plan - NSGH Dermatology Ward + Plant - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-02-PL-322-402	Second Floor Plan - NCH Schiehallion Ward / Day Case Unit / Theatres and Anaesthetic Service Offices - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-02-PL-322-403	Second Floor Plan - NCH Acute Receiving Ward / Aseptic Suite - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-02-PL-322-404	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Stores - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-02-PL-322-405	Second Floor Plan - NSGH Theatres (1 of 2) + Plant - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-02-PL-322-406	Second Floor Plan - NSGH Theatres (2 of 2) + Plant - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-02-PL-322-409	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-03-PL-322-400	Third Floor Plan - NSGH Atrium / Health Records / FM /Staff Change - Door Privacy Strategy Plan	**13/11/2011**	

NA-xx-03-PL-322-401	Third Floor Plan - PLANT - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-03-PL-322-402	Third Floor Plan - NCH In-Patient Ward / Medicinema - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-03-PL-322-403	Third Floor Plan - NCH In-Patient Ward / Ward Support / Renal Day Case - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-03-PL-322-405	Third Floor Plan - PLANT - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-03-PL-322-406	Third Floor Plan - PLANT - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-03-PL-322-409	Third Floor Plan - PLANT - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-04-PL-322-400	Fourth Floor Plan - NSGH Atrium + Lift Core / Generic Ward Support - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-04-PL-322-401	Fourth Floor Plan - Higher Acuity Renal Ward - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-04-PL-322-402	Fourth Floor Plan - NCH DCFP - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-04-PL-322-403	Fourth Floor Plan - NSGH Haemo-Oncology Ward - Door Privacy Strategy Plan	**13/11/2011**	

NA-xx-04-PL-322-404	Fourth Floor Plan - NSGH Renal Ward & Daycase (1 of 2) - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-04-PL-322-405	Fourth Floor Plan - NSGH Renal Ward & Daycase (2 of 2) - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-04-PL-322-406	Fourth Floor Plan - NCH Plant - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-05-PL-322-400	Fifth Floor Plan - NSGH Atrium + Lift Core / Generic Ward Support Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-05-PL-322-401	Fifth Floor Plan - NSGH Generic Ward (1 of 4) - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-05-PL-322-402	Fifth Floor Plan - NSGH Generic Ward (2 of 4) - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-05-PL-322-403	Fifth Floor Plan - NSGH Generic Ward (3 of 4) - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-05-PL-322-404	Fifth Floor Plan - NSGH Generic Ward (4 of 4) - Door Privacy Strategy Plan	**13/11/2011**	
NA-xx-05-PL-322-406	Fifth Floor Plan - NCH Plant - Door Privacy Strategy Plan	**13/11/2011**	
NA-XX-06-PL-322-400	Sixth Floor Plan: NSGH Atrium Generic Ward Support and Lift Cores: Door Privacy Strategy Plan		

NA-XX-06-PL-322-401	Sixth Floor Plan: NSGH Rheumatology Ward: Door Privacy Strategy Plan		
NA-XX-07-PL-322-400	Seventh Floor Plan: NSGH Atrium, Generic Ward Support and Lift Cores: Door Privacy Strategy Plan		
NA-XX-08-PL-322-400	Eighth Floor Plan: NSGH Atrium, Generic Ward Support and Lift Cores: Door Privacy Strategy Plan		
NA-XX-09-PL-322-400	Ninth Floor Plan: NSGH Atrium, Generic Ward Support and Lift Cores: Door Privacy Strategy Plan		
NA-XX-10-PL-322-400	Tenth Floor Plan: NSGH Atrium, Generic Ward Support and Lift Cores: Door Privacy Strategy Plan		
NA-XX-11-PL-322-400	Eleventh Floor Plan: NSGH Atrium, Generic Ward Support and Lift Cores: Door Privacy Strategy Plan		
NA-XX-11-PL-322-402	Eleventh Floor Plan: NSGH E.N.T. Ward: Door Privacy Strategy Plan		
NA-XX-B1-PL-322-250	Basement - Access Control & Locking Strategy Plan		
NA-XX-00-PL-322-250	Ground Floor - Access Control & Locking Strategy Plan		

NA-XX-01-PL-322-250	First Floor - Access Control & Locking Strategy Plan		
NA-XX-02-PL-322-250	Second Floor - Access Control & Locking Strategy Plan		
NA-xx-03-PL-322-250	Third Floor - Access Control & Locking Strategy Plan		
NA-xx-04-PL-322-250	Fourth Floor - Access Control & Locking Strategy Plan		
NA-xx-05-PL-322-250	Fifth Floor - Access Control & Locking Strategy Plan		
NA-xx-06-PL-322-250	Sixth Floor - Access Control & Locking Strategy Plan		
NA-xx-07-PL-322-250	Seventh Floor - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-08-PL-322-250	Eighth Floor - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-09-PL-322-250	Ninth Floor - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-10-PL-322-250	Tenth Floor - Access Control & Locking Strategy Plan	**25/11/2011**	

NA-xx-11-PL-322-250	Eleventh Floor - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-12-PL-322-250	Twelfth Floor - Access Control & Locking Strategy Plan	**25/11/2011**	
		25/11/2011	
NA-XX-B1-PL-322-200	Basement Plan - FM & Distribution / Stores / Bed Maintnenance / AGV Charging - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-B1-PL-322-201	Basement Plan - Kitchen / FM & Distribution / Stores - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-00-PL-322-200	Ground Floor Plan - NSGH Entrance Reception and Atrium Space - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-00-PL-322-201	Ground Floor Plan - NCH Rehab - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-00-PL-322-202	Ground Floor Plan - NCH Entrance and OPD - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-00-PL-322-203	Ground Floor Plan - NCH Observation Ward / Child Protection / Sanctuary - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-00-PL-322-204	Ground Floor Plan - NCH Emergency Department / Decontamination Unit - Access Control & Locking Strategy Plan	**25/11/2011**	

NA-XX-00-PL-322-205	Ground Floor Plan - NSGH Emergency Department - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-00-PL-322-206	Ground Floor Plan - NSGH Acute Assessment - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-00-PL-322-207	Ground Floor Plan - NSGH Radiology / Medical Illustration - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-00-PL-322-208	Ground Floor Plan - NCH Radiology - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-00-PL-322-209	Ground Floor Plan - NSGH OPD / Rehab & Therapies - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-01-PL-322-200	First Floor Plan - NSGH Restaurant, Sanctuary and Atrium Space - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-01-PL-322-201	First Floor Plan - NCH Theatres / Interventional Radiology and Radiology - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-01-PL-322-202	First Floor Plan - NCH 23 Hour Unit - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-01-PL-322-203	First Floor Plan - NCH Critical Care (PICU) / Cardiology Ward / Support / MDU and Special Feeds - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-01-PL-322-204	First Floor Plan - NSGH CCU and Critical Care (1 of 2) - Access Control & Locking Strategy Plan	**25/11/2011**	

NA-XX-01-PL-322-205	First Floor Plan - NSGH Critical Care (2 of 2) - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-01-PL-322-206	First Floor Plan - NSGH Stroke Ward / MDU - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-01-PL-322-207	First Floor Plan - NSGH Radiology - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-01-PL-322-208	First Floor Plan - NSGH Nuclear Medicine - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-01-PL-322-209	First Floor Plan - NSGH OPD & Pre-op Assessment - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-02-PL-322-200	Second Floor Plan - NSGH Atrium - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-02-PL-322-201	Second Floor Plan - NSGH Dermatology Ward + Plant - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-02-PL-322-202	Second Floor Plan - NCH Schiehallion Ward / Day Case Unit / Theatres and Anaesthetic Service Offices - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-02-PL-322-203	Second Floor Plan - NCH Acute Receiving Ward / Aseptic Suite - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-02-PL-322-204	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Stores - Access Control & Locking Strategy Plan	**25/11/2011**	

NA-XX-02-PL-322-205	Second Floor Plan - NSGH Theatres (1 of 2) + Plant - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-02-PL-322-206	Second Floor Plan - NSGH Theatres (2 of 2) + Plant - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-02-PL-322-209	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-03-PL-322-200	Third Floor Plan - NSGH Atrium / Health Records / FM /Staff Change - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-03-PL-322-201	Third Floor Plan - PLANT - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-03-PL-322-202	Third Floor Plan - NCH In-Patient Ward / Medicinema - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-03-PL-322-203	Third Floor Plan - NCH In-Patient Ward / Ward Support / Renal Day Case - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-03-PL-322-205	Third Floor Plan - PLANT - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-03-PL-322-206	Third Floor Plan - PLANT - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-03-PL-322-209	Third Floor Plan - PLANT - Access Control & Locking Strategy Plan	**02/12/2011**	

NA-xx-04-PL-322-200	Fourth Floor Plan - NSGH Atrium + Lift Core / Generic Ward Support - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-04-PL-322-201	Fourth Floor Plan - Higher Acuity Renal Ward - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-04-PL-322-202	Fourth Floor Plan - NCH DCFP - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-04-PL-322-203	Fourth Floor Plan - NSGH Haemo-Oncology Ward - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-04-PL-322-204	Fourth Floor Plan - NSGH Renal Ward & Daycase (1 of 2) - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-04-PL-322-205	Fourth Floor Plan - NSGH Renal Ward & Daycase (2 of 2) - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-04-PL-322-206	Fourth Floor Plan - NCH Plant - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-05-PL-322-200	Fifth Floor Plan - NSGH Atrium + Lift Core / Generic Ward Support Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-05-PL-322-201	Fifth Floor Plan - NSGH Generic Ward (1 of 4) - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-05-PL-322-202	Fifth Floor Plan - NSGH Generic Ward (2 of 4) - Access Control & Locking Strategy Plan	**25/11/2011**	

NA-xx-05-PL-322-203	Fifth Floor Plan - NSGH Generic Ward (3 of 4) - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-05-PL-322-204	Fifth Floor Plan - NSGH Generic Ward (4 of 4) - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-xx-05-PL-322-206	Fifth Floor Plan - NCH Plant - Access Control & Locking Strategy Plan	**25/11/2011**	
NA-XX-B1-PL-322-350	Basement - Door Protection Strategy	**09/12/2011**	
NA-XX-00-PL-322-350	Ground Floor - Door Protection Strategy	**09/12/2011**	
NA-XX-01-PL-322-350	First Floor - Door Protection Strategy	**09/12/2011**	
NA-XX-02-PL-322-350	Second Floor - Door Protection Strategy	**09/12/2011**	
NA-xx-03-PL-322-350	Third Floor - Door Protection Strategy	**09/12/2011**	
NA-xx-04-PL-322-350	Fourth Floor - Door Protection Strategy	**09/12/2011**	

NA-xx-05-PL-322-350	Fifth Floor - Door Protection Strategy	**09/12/2011**	
NA-xx-06-PL-322-350	Sixth Floor - Door Protection Strategy	**09/12/2011**	
NA-xx-07-PL-322-350	Seventh Floor - Door Protection Strategy	**09/12/2011**	
NA-xx-08-PL-322-350	Eighth Floor - Door Protection Strategy	**09/12/2011**	
NA-xx-09-PL-322-350	Ninth Floor - Door Protection Strategy	**09/12/2011**	
NA-xx-10-PL-322-350	Tenth Floor - Door Protection Strategy	**09/12/2011**	
NA-xx-11-PL-322-350	Eleventh Floor - Door Protection Strategy	**09/12/2011**	
NA-xx-12-PL-322-350	Twelfth Floor - Door Protection Strategy	**09/12/2011**	
		09/12/2011	
NA-XX-B1-PL-322-300	Basement Plan - FM & Distribution / Stores / Bed Maintnenance / AGV Charging - Door Protection Strategy	**09/12/2011**	

NA-XX-B1-PL-322-301	Basement Plan - Kitchen / FM & Distribution / Stores - Door Protection Strategy	**09/12/2011**	
NA-XX-00-PL-322-300	Ground Floor Plan - NSGH Entrance Reception and Atrium Space - Door Protection Strategy	**09/12/2011**	
NA-XX-00-PL-322-301	Ground Floor Plan - NCH Rehab - Door Protection Strategy	**09/12/2011**	
NA-XX-00-PL-322-302	Ground Floor Plan - NCH Entrance and OPD - Door Protection Strategy	**09/12/2011**	
NA-XX-00-PL-322-303	Ground Floor Plan - NCH Observation Ward / Child Protection / Sanctuary - Door Protection Strategy	**09/12/2011**	
NA-XX-00-PL-322-304	Ground Floor Plan - NCH Emergency Department / Decontamination Unit - Door Protection Strategy	**09/12/2011**	
NA-XX-00-PL-322-305	Ground Floor Plan - NSGH Emergency Department - Door Protection Strategy	**09/12/2011**	
NA-XX-00-PL-322-306	Ground Floor Plan - NSGH Acute Assessment - Door Protection Strategy	**09/12/2011**	
NA-XX-00-PL-322-307	Ground Floor Plan - NSGH Radiology / Medical Illustration - Door Protection Strategy	**09/12/2011**	
NA-XX-00-PL-322-308	Ground Floor Plan - NCH Radiology - Door Protection Strategy	**09/12/2011**	

NA-XX-00-PL-322-309	Ground Floor Plan - NSGH OPD / Rehab & Therapies - Door Protection Strategy	**09/12/2011**	
NA-XX-01-PL-322-300	First Floor Plan - NSGH Restaurant, Sanctuary and Atrium Space - Door Protection Strategy	**09/12/2011**	
NA-XX-01-PL-322-301	First Floor Plan - NCH Theatres / Interventional Radiology and Radiology - Door Protection Strategy	**09/12/2011**	
NA-XX-01-PL-322-302	First Floor Plan - NCH 23 Hour Unit - Door Protection Strategy	**09/12/2011**	
NA-XX-01-PL-322-303	First Floor Plan - NCH Critical Care (PICU) / Cardiology Ward / Support / MDU and Special Feeds - Door Protection Strategy	**09/12/2011**	
NA-XX-01-PL-322-304	First Floor Plan - NSGH CCU and Critical Care (1 of 2) - Door Protection Strategy	**09/12/2011**	
NA-XX-01-PL-322-305	First Floor Plan - NSGH Critical Care (2 of 2) - Door Protection Strategy	**09/12/2011**	
NA-XX-01-PL-322-306	First Floor Plan - NSGH Stroke Ward / MDU - Door Protection Strategy	**09/12/2011**	
NA-XX-01-PL-322-307	First Floor Plan - NSGH Radiology - Door Protection Strategy	**09/12/2011**	
NA-XX-01-PL-322-308	First Floor Plan - NSGH Nuclear Medicine - Door Protection Strategy	**09/12/2011**	

NA-XX-01-PL-322-309	First Floor Plan - NSGH OPD & Pre-op Assessment - Door Protection Strategy	**09/12/2011**	
NA-XX-02-PL-322-300	Second Floor Plan - NSGH Atrium - Door Protection Strategy	**09/12/2011**	
NA-XX-02-PL-322-301	Second Floor Plan - NSGH Dermatology Ward + Plant - Door Protection Strategy	**09/12/2011**	
NA-XX-02-PL-322-302	Second Floor Plan - NCH Schiehallion Ward / Day Case Unit / Theatres and Anaesthetic Service Offices - Door Protection Strategy	**09/12/2011**	
NA-XX-02-PL-322-303	Second Floor Plan - NCH Acute Receiving Ward / Aseptic Suite - Door Protection Strategy	**09/12/2011**	
NA-XX-02-PL-322-304	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Stores - Door Protection Strategy	**09/12/2011**	
NA-XX-02-PL-322-305	Second Floor Plan - NSGH Theatres (1 of 2) + Plant - Door Protection Strategy	**09/12/2011**	
NA-XX-02-PL-322-306	Second Floor Plan - NSGH Theatres (2 of 2) + Plant - Door Protection Strategy	**09/12/2011**	
NA-XX-02-PL-322-309	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis - Door Protection Strategy	**09/12/2011**	
NA-xx-03-PL-322-300	Third Floor Plan - NSGH Atrium / Health Records / FM /Staff Change - Door Protection Strategy	**09/12/2011**	

NA-xx-03-PL-322-301	Third Floor Plan - PLANT - Door Protection Strategy	**09/12/2011**	
NA-xx-03-PL-322-302	Third Floor Plan - NCH In-Patient Ward / Medicinema - Door Protection Strategy	**09/12/2011**	
NA-xx-03-PL-322-303	Third Floor Plan - NCH In-Patient Ward / Ward Support / Renal Day Case - Door Protection Strategy	**09/12/2011**	
NA-xx-03-PL-322-305	Third Floor Plan - PLANT - Door Protection Strategy	**09/12/2011**	
NA-xx-03-PL-322-306	Third Floor Plan - PLANT - Door Protection Strategy	**09/12/2011**	
NA-xx-03-PL-322-309	Third Floor Plan - PLANT - Door Protection Strategy	**09/12/2011**	
NA-xx-04-PL-322-300	Fourth Floor Plan - NSGH Atrium + Lift Core / Generic Ward Support - Door Protection Strategy	**09/12/2011**	
NA-xx-04-PL-322-301	Fourth Floor Plan - Higher Acuity Renal Ward - Door Protection Strategy	**09/12/2011**	
NA-xx-04-PL-322-302	Fourth Floor Plan - NCH DCFP - Door Protection Strategy	**09/12/2011**	
NA-xx-04-PL-322-303	Fourth Floor Plan - NSGH Haemo-Oncology Ward - Door Protection Strategy	**09/12/2011**	

NA-xx-04-PL-322-304	Fourth Floor Plan - NSGH Renal Ward & Daycase (1 of 2) - Door Protection Strategy	**09/12/2011**	
NA-xx-04-PL-322-305	Fourth Floor Plan - NSGH Renal Ward & Daycase (2 of 2) - Door Protection Strategy	**09/12/2011**	
NA-xx-04-PL-322-306	Fourth Floor Plan - NCH Plant - Door Protection Strategy	**09/12/2011**	
NA-xx-05-PL-322-300	Fifth Floor Plan - NSGH Atrium + Lift Core / Generic Ward Support Door Protection Strategy	**09/12/2011**	
NA-xx-05-PL-322-301	Fifth Floor Plan - NSGH Generic Ward (1 of 4) - Door Protection Strategy	**09/12/2011**	
NA-xx-05-PL-322-302	Fifth Floor Plan - NSGH Generic Ward (2 of 4) - Door Protection Strategy	**09/12/2011**	
NA-xx-05-PL-322-303	Fifth Floor Plan - NSGH Generic Ward (3 of 4) - Door Protection Strategy	**09/12/2011**	
NA-xx-05-PL-322-304	Fifth Floor Plan - NSGH Generic Ward (4 of 4) - Door Protection Strategy	**09/12/2011**	
NA-xx-05-PL-322-306	Fifth Floor Plan - NCH Plant - Door Protection Strategy	**09/12/2011**	
NA-XX-06-PL-322-300	Sixth Floor Plan: Atrium, Generic Ward Support and Lift Core, Door Protection Strategy Plan		

NA-XX-06-PL-322-301	Sixth Floor Plan, NSGH Rhematology Ward, Door Portection Stategy Plan		
NA-XX-07-PL-322-300	Seventh Floor Plan: NSGH Atrium, Generic Ward Support and Lift Cores, Door Protection Strategy Plan		
NA-XX-08-PL-322-300	Eighth Floor Plan: NSGH Atrium, Generic Ward Support and Lift Cores, Door Protection Strategy Plan		
NA-XX-09-PL-322-300	Ninth Floor Plan: NSGH Atrium, Generic Ward Support and Lift Cores, Door Protection Strategy Plan		
NA-XX-10-PL-322-300	Tenth Floor Plan: NSGH Atrium, Generic Ward Support and Lift Cores, Door Protection Strategy Plan		
NA-XX-11-PL-322-300	Eleventh Floor Plan: NSGH Atrium, Generic Ward Support and Lift Cores, Door Protection Strategy		
NA-XX-11-PL-322-302	Eleventh Floor Plan: NSGH E.N.T. Ward Door Protection Strategy Plan		
NA-XX-12-PL-322-300	Twelfth Floor Plan: NSGH Atrium and Lift Cores Door Protection Strategy Plan		
NA-XX-12-PL-322-301	Twelfth Floor Plan: Plant (1 of 4) Door Protection Strategy Plan		
NA-XX-12-PL-322-302	Twelfth Floor Plan: Plant (2 of 4) Door Protection Strategy Plan		

NA-XX-12-PL-322-303	Twelfth Floor Plan: Plant (3 of 4) Door Protection Strategy Plan		
NA-XX-12-PL-322-304	Twelfth Floor Plan: Plant (4 of 4) Door Protection Strategy Plan		
NA-XX-00-PL-322-500	Ground floor plan - Door types strategy plan		
NA-XX-00-PL-322-501	Ground floor plan - Door types strategy plan		
NA-XX-00-PL-322-502	Ground Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-00-PL-322-503	Ground Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-00-PL-322-504	Ground floor plan - Door types strategy plan		
NA-XX-00-PL-322-505	Ground Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-00-PL-322-506	Ground Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		

NA-XX-00-PL-322-507	Ground Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-00-PL-322-508	Ground Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-00-PL-322-509	Ground floor plan - Door types strategy plan		
NA-XX-01-PL-322-500	First floor plan - Door types strategy plan		
NA-XX-01-PL-322-501	First Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-01-PL-322-502	First Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-01-PL-322-503	First floor plan - Door types strategy plan		
NA-XX-01-PL-322-504	First floor plan - Door types strategy plan		
NA-XX-01-PL-322-505	First Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-01-PL-322-506	First Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		

NA-XX-01-PL-322-507	First Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-01-PL-322-508	First Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-01-PL-322-509	First floor plan - Door types strategy plan		
NA-XX-02-PL-322-500	Second floor plan - Door types strategy plan		
NA-XX-02-PL-322-501	Second floor plan - Door types strategy plan		
NA-XX-02-PL-322-502	Second floor plan - Door types strategy plan		
NA-XX-02-PL-322-503	Second Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-02-PL-322-504	Second Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-02-PL-322-505	Second Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-02-PL-322-506	Second Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		

NA-XX-02-PL-322-507	Second Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-02-PL-322-508	Second Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-02-PL-322-509	Second floor plan - Door types strategy plan		
NA-XX-03-PL-322-500	Third floor plan - Door types strategy plan		
NA-XX-03-PL-322-501	Third Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-03-PL-322-502	Third Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-03-PL-322-503	Third Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-03-PL-322-505	Third floor plan - Door types strategy plan		
NA-XX-03-PL-322-506	Third Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-03-PL-322-509	Third Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		

NA-XX-04-PL-322-500	Fourth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-04-PL-322-501	Fourth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-04-PL-322-502	Fourth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-04-PL-322-503	Fourth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-04-PL-322-507	Fourth Floor Plan Door Typed Strategy Plan		
NA-XX-04-PL-322-508	Fourth Floor Plan Door Types, Glazed Screens & Tertiary Glazing Strategy Plan		
NA-XX-04-PL-322-509	Fourth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-05-PL-322-500	Fifth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-05-PL-322-501	Fifth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-05-PL-322-502	Fifth Floor Plan Door Typed Strategy Plan		

NA-XX-05-PL-322-507	Fifth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-05-PL-322-508	Fifth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-05-PL-322-509	Fifth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-06-PL-322-500	Sixth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-06-PL-322-501	Sixth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-06-PL-322-507	Sixth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-06-PL-322-508	Sixth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-06-PL-322-509	Sixth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-07-PL-322-500	Seventh Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-07-PL-322-501	Seventh Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		

NA-XX-07-PL-322-507	Seventh Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-07-PL-322-508	Seventh Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-07-PL-322-509	Seventh Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-08-PL-322-500	Eighth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-08-PL-322-501	Eighth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-08-PL-322-507	Eighth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-08-PL-322-508	Eighth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-08-PL-322-509	Eighth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-09-PL-322-500	Ninth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-09-PL-322-501	Ninth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		

NA-XX-09-PL-322-507	Ninth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-09-PL-322-508	Ninth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-09-PL-322-509	Ninth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-10-PL-322-500	Tenth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-10-PL-322-501	Tenth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-10-PL-322-507	Tenth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-10-PL-322-508	Tenth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-10-PL-322-509	Tenth Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-11-PL-322-500	Eleventh Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-11-PL-322-501	Eleventh Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		

NA-XX-11-PL-322-507	Eleventh Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-11-PL-322-508	Eleventh Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-11-PL-322-509	Eleventh Floor Plan - Door types, Timber Galzed screens & Tertiary Glazing Strategy Plan		
NA-XX-12-PL-322-500	Twelfth Floor Plan - Door types Strategy Plan		
NA-XX-12-PL-322-508	Twelfth Floor Plan - Door types Strategy Plan		
NA-XX-B1-PL-322-500	Basement Floor Plan - Door types Strategy Plan		
NA-XX-B1-PL-322-502	Basement Floor Plan - Door types Strategy Plan		
NA-XX-B1-PL-322-503	Basement Floor Plan - Door types Strategy Plan		
NA-XX-B1-PL-322-505	Basement Floor Plan - Door types Strategy Plan		

TDS-XX-XX-SH-322-021	SSG Master Lock Schedule		**03/10/2013**
tbc	**tbc**		

1st Submission					
Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status

		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status

		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				

	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				

	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				

	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				

	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				

	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				

	21/11/2011				

		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status

		App K Date			App K Status
		App K Date			App K Status
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				

	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				

	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				

	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				

	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				

	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				
	21/11/2011				

		App K Date			App K Status
		App K Date			App K Status

		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status
		App K Date			App K Status
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				

	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				

	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				

	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				

	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	16/12/2011				

	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				
	02/12/2011				

	02/12/2011				
	02/12/2011				
	02/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				

	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				

	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				

	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				

	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				

	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				

	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				
	16/12/2011				

4		**BMCE-TRANSMIT-018042 11/10/2013**	**02/11/2013**	**28/10/2013**	**B**

Drawing Information

	2nd Submission					
Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No
	30/04/2012					
	30/04/2012					

	02/12/2011	06/12/2011	5	16/12/2011	**14/12/2011**	**BMCE-TRANSMIT-007119**
	02/12/2011	06/12/2011	5	16/12/2011	**14/12/2011**	**BMCE-TRANSMIT-007119**
		06/12/2011	3		**14/12/2011**	**BMCE-TRANSMIT-007119**
		06/12/2011	1		**14/12/2011**	**BMCE-TRANSMIT-007119**
		06/12/2011	1		**14/12/2011**	**BMCE-TRANSMIT-007119**
	02/12/2011	06/12/2011	5	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**
	02/12/2011	06/12/2011	6	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**
	02/12/2011	06/12/2011	6	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**
	02/12/2011	06/12/2011	5	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**

	02/12/2011	06/12/2011	5	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**
	02/12/2011	06/12/2011	5	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**
	02/12/2011	06/12/2011	5	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**
	02/12/2011	06/12/2011	5	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**
	02/12/2011	06/12/2011	2	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**
	02/12/2011	06/12/2011	2	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**
	02/12/2011	06/12/2011	2	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**
	02/12/2011	06/12/2011	2	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**
	02/12/2011	06/12/2011	2	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**
	02/12/2011	06/12/2011	2	16/12/2011	**14/12/2011 16/02/2012**	**BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586**

	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-WTRANS-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586

	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586

	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586

	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586

	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586

	02/12/2011	06/12/2011	2	16/12/2011	14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586

		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
		06/12/2011	2		14/12/2011 16/02/2012	BMCE-TRANSMIT-007119 resubmitted BMCE-TRANSMIT-002586
	02/12/2011	02/12/2011	4 5	16/12/2011	06/12/2011 13/12/2011	BMCE-TRANSMIT-006994 BMCE-TRANSMIT-007100
	02/12/2011	02/12/2011	4	16/12/2011	06/12/2011	BMCE-TRANSMIT-006994
	02/12/2011	02/12/2011	4	16/12/2011	06/12/2011	BMCE-TRANSMIT-006994
	02/12/2011	02/12/2011	4	16/12/2011	06/12/2011	BMCE-TRANSMIT-006994
	02/12/2011	02/12/2011	4	16/12/2011	06/12/2011	BMCE-TRANSMIT-006994

	02/12/2011	02/12/2011	4	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	4	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		

	02/12/2011			16/12/2011		
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**

	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**

	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**

	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**

	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	02/12/2011	2	16/12/2011	**06/12/2011**	**BMCE-TRANSMIT-006994**
		02/12/2011	2		**06/12/2011**	**BMCE-TRANSMIT-006994**

		02/12/2011	2		**06/12/2011**	**BMCE-TRANSMIT-006994**
		02/12/2011	2		**06/12/2011**	**BMCE-TRANSMIT-006994**
		02/12/2011	2		**06/12/2011**	**BMCE-TRANSMIT-006994**
		02/12/2011	2		**06/12/2011**	**BMCE-TRANSMIT-006994**
		02/12/2011	2		**06/12/2011**	**BMCE-TRANSMIT-006994**
		02/12/2011	2		**06/12/2011**	**BMCE-TRANSMIT-006994**
		02/12/2011	2		**06/12/2011**	**BMCE-TRANSMIT-006994**
	02/12/2011	11/05/2012	5	16/12/2011	**24/07/2012**	**BMCE-TRANSMIT-008786**
	02/12/2011	07/12/2011	8	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007099**

	02/12/2011	07/12/2011	8	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007099**
	02/12/2011	07/12/2011	8	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007099**
	02/12/2011	07/12/2011	8	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007099**
	02/12/2011	07/12/2011	8	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007099**
	02/12/2011	07/12/2011	8	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007099**
	02/12/2011	07/12/2011	8	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007099**
	02/12/2011	07/12/2011	5	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007099**
	02/12/2011	07/12/2011	5	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007099**
	02/12/2011	07/12/2011	5	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007099**
	02/12/2011	07/12/2011	5	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007099**

	02/12/2011	07/12/2011	5	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007099**
	02/12/2011	11/05/2012	5	16/12/2011	**24/07/2012**	**BMCE-TRANSMIT-008786**
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		

	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		

	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		

	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		

	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		

	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011			16/12/2011		
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**

	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**

	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**

	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**


	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**

	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**


	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
	02/12/2011	06/12/2011	2	16/12/2011	**13/12/2011**	**BMCE-TRANSMIT-007098**
		06/12/2011	2		**13/12/2011**	**BMCE-TRANSMIT-007098**


		06/12/2011	2		13/12/2011	BMCE-TRANSMIT-007098
		06/12/2011	2		13/12/2011	BMCE-TRANSMIT-007098
		06/12/2011	2		13/12/2011	BMCE-TRANSMIT-007098
		06/12/2011	2		13/12/2011	BMCE-TRANSMIT-007098
		06/12/2011	2		13/12/2011	BMCE-TRANSMIT-007098
		06/12/2011	2		13/12/2011	BMCE-TRANSMIT-007098
		06/12/2011	2		13/12/2011	BMCE-TRANSMIT-007098
		06/12/2011	2		13/12/2011	BMCE-TRANSMIT-007098
		06/12/2011	2		13/12/2011	BMCE-TRANSMIT-007098
		06/12/2011	2		13/12/2011	BMCE-TRANSMIT-007098


		06/12/2011	2		13/12/2011	BMCE-TRANSMIT-007098
		06/12/2011	2		13/12/2011	BMCE-TRANSMIT-007098




		05.09.2013	G		**06/09/2013**	**BMCE-TRANSMIT-017621**
		21/08/2013	D		**05/09/2013**	**BMCE-TRANSMIT-017599**









BMCE-TRANSMIT 018308 01/11/2013		06/02/2014	7		12/02/2014	BMCE-TRANSMIT-019401

Brookfield Multiplex Europe

Date Response Required from Board (+3 Weeks)	**Date Received from Board**	**Board Status**	**Date Returned to Consultant**	**Date Required from Consultant**	**Date Submitted by Consultant**	**Document Revision**

04/01/2012	24/04/2012	B	BMCE-TRANSMIT-008654 03/05/12			
04/01/2012	24/04/2012	B	BMCE-TRANSMIT-008654 03/05/12			
04/01/2012	24/04/2012	B	BMCE-TRANSMIT-008654 03/05/12			
04/01/2012	24/04/2012	B	BMCE-TRANSMIT-008654 03/05/12			
04/01/2012	24/04/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/04/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/04/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			

08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			

08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			

08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			

08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			

08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			

08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			

08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			

08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
08/03/2012	24/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011 03/01/2012	28/03/2012 28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			

27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			

27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			

27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			

27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			

27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			

27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			

27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	A	BMCE-TRANSMIT-008654 03/05/12			
27/12/2011	28/03/2012	B	BMCE-TRANSMIT-008654 03/05/12			
14/08/2012		A	BMCE-TRANSMIT-009912 19/07/12			
03/01/2012	04/05/2012	B	BMCE-TRANSMIT-008666 04/05/12			

03/01/2012	04/05/2012	B	BMCE-TRANSMIT-008666 04/05/12			
03/01/2012	04/05/2012	A	BMCE-TRANSMIT-008666 04/05/12			
03/01/2012	04/05/2012	B	BMCE-TRANSMIT-008666 04/05/12			
03/01/2012	04/05/2012	B	BMCE-TRANSMIT-008666 04/05/12			
03/01/2012	04/05/2012	A	BMCE-TRANSMIT-008666 04/05/12			
03/01/2012	04/05/2012	A	BMCE-TRANSMIT-008666 04/05/12			
03/01/2012	04/05/2012	A	BMCE-TRANSMIT-008666 04/05/12			
03/01/2012	04/05/2012	B	BMCE-TRANSMIT-008666 04/05/12			
03/01/2012	04/05/2012	A	BMCE-TRANSMIT-008666 04/05/12			
03/01/2012	04/05/2012	A	BMCE-TRANSMIT-008666 04/05/12			

03/01/2012	04/05/2012	B	BMCE-TRANSMIT-008666 04/05/12			
14/08/2012		A	BMCE-TRANSMIT-009912 19/07/12			

02/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
02/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
02/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
02/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
02/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
02/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			

02/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
02/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
02/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
02/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
02/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
02/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
02/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
02/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			

03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			

03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			

03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			

03/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			

03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2012	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2011	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			

03/01/2011	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2011	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2011	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2011	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2011	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2011	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2011	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2011	27/03/2012	A	BMCE-TRANSMIT-008331 11/04/12			
03/01/2011	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
03/01/2011	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			

03/01/2011	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
	27/03/2012	B	BMCE-TRANSMIT-008331 11/04/12			
					29/05/2013	C
					19/03/2013	E

					29/05/2013	C
					29/05/2013	F

						F
						H
					29/05/2013	C
					29/05/2013	C

						E
						A
						B
					29/05/2013	C
					29/05/2013	C

					19/04/2013	B
					19/04/2013	B
					29/05/2013	D
					12/06/2013	C
20.09.2013	06/09/2013	A	BMCE-TRANSMIT-017961 08/10/2012			
19/09/2013	06/09/2013	B	BMCE-TRANSMIT-017967 08/10/2012		25/10/2013	E
					19/04/2013	B
					28/02/2013	B
					28/02/2013	B
					20/05/2013	A

					28/02/2013	B
					28/02/2013	B
					28/02/2013	B
					22/04/3013	C
					01/03/2013	B
					01/03/2013	B
					01/03/2013	B
					01/03/2013	B
					01/03/2013	B
					01/03/2013	B

					01/03/2013	B
					01/03/2013	B
					08/01/2013	A
					22/04/2013	B
					22/04/2013	B

					22/04/2013	B
					22/04/2013	B
					22/04/2013	B
					08/07/2013	B
					08/07/2013	B
					08/07/2013	B
					08/07/2013	B
					08/07/2013	B
					09/07/2013	B
					09/07/2013	B

					09/07/2013	C
					09/07/2013	B
					09/07/2013	B
					09/07/2013	A
					09/07/2013	A
					25/04/2013	B
					25/04/2013	B
					25/04/2013	B
					25/04/2013	B

26/02/2014	**06/03/2014**	**B**	**BMCE-TRANSMIT-019780 26/03/2014**			

FINAL SWEEP					
Planned Date to be Submitted to Board	**Date Submitted to Board**	**Date Response Required from Board (+2 Weeks)**	**Date Received from Board**	**Board Status**	**Date Returned to Consultant**

	05/06/2013		06/06/2013	B	BMCE-TRANSMIT-016338 18/06/2013
	24/04/2013		24/04/2013		

	05/06/2013		06/06/2013	B	BMCE-TRANSMIT-016338 18/06/2013
	05/06/2013		06/06/2013	B	BMCE-TRANSMIT-016338 18/06/2013

				B	
				B	
	05/06/2013		06/06/2013	B	BMCE-TRANSMIT-016338 18/06/2013
	05/06/2013		06/06/2013	B	BMCE-TRANSMIT-016338 18/06/2013

				B	BMCE-TRANSMIT
			13/06/2013	B	BMCE-TRANSMIT-016465 24/06/2013
			13/06/2013	B	BMCE-TRANSMIT-016465 24/06/2013
	05/06/2013		06/06/2013	B	BMCE-TRANSMIT-016338 18/06/2013
	05/06/2013		06/06/2013	B	BMCE-TRANSMIT-016338 18/06/2013


	01/05/2013		02/05/2013	B	BMCE-TRANSMIT-015451 02/05/2013
	01/05/2013		02/05/2013	B	BMCE-TRANSMIT-015451 02/05/2013
	05/06/2013		06/06/2013	B	BMCE-TRANSMIT-016338 18/06/2013
	18/07/2013		19/07/2013	B	BMCE-TRANSMIT-016884 22/07/2013
	BMCE-TRANSMIT-018394 07/11/2013	21/11/2013	19/11/2014	A	BMCE-TRANSMIT-018666 03/12/2013
	01/05/2013		02/05/2013	B	BMCE-TRANSMIT-015451 02/05/2013
	15/05/2013		16/05/2013	B	BMCE-TRANSMIT-015818 20/05/2013
	15/05/2013		16/05/2013	B	BMCE-TRANSMIT-015818 20/05/2013
	29/05/2013			B	BMCE-TRANSMIT-016008 31/05/2013


	15/05/2013		16/05/2013	B	BMCE-TRANSMIT-015818 20/05/2013
	15/05/2013		16/05/2013	B	BMCE-TRANSMIT-015818 20/05/2013
	15/05/2013		16/05/2013	B	BMCE-TRANSMIT-015818 20/05/2013
	08/05/2013		09/05/2013	B	BMCE-TRANSMIT-015661 15/05/2013
	08/05/2013		09/05/2013	B	BMCE-TRANSMIT-015661 15/05/2013
	08/05/2013		09/05/2013	B	BMCE-TRANSMIT-015661 15/05/2013
	08/05/2013		09/05/2013	B	BMCE-TRANSMIT-015661 15/05/2013
	08/05/2013		09/05/2013	B	BMCE-TRANSMIT-015661 15/05/2013
	12/06/2013		13/06/2013	B	BMCE-TRANSMIT-016465 24/06/2013
	12/06/2013		13/06/2013	B	BMCE-TRANSMIT-016465 24/06/2013


	12/06/2013		13/06/2013	B	BMCE-TRANSMIT-016465 24/06/2013
	12/06/2013		13/06/2013	B	BMCE-TRANSMIT-016465 24/06/2013
	12/06/2013		13/06/2013	B	BMCE-TRANSMIT-016465 24/06/2013
	15/05/2013		16/05/2013	B	BMCE-TRANSMIT-015712 16/05/2013
	15/05/2013		16/05/2013	B	BMCE-TRANSMIT-015712 16/05/2013


	15/05/2013		16/05/2013	B	BMCE-TRANSMIT-015712 16/05/2013
	15/05/2013		16/05/2013	B	BMCE-TRANSMIT-015712 16/05/2013
	15/05/2013		16/05/2013	B	BMCE-TRANSMIT-015712 16/05/2013
	10/07/2013		11/07/2013	A	BMCE-TRANSMIT-016851 18/07/2013
	10/07/2013		11/07/2013	B	BMCE-TRANSMIT-016851 18/07/2013
	10/07/2013		11/07/2013	A	BMCE-TRANSMIT-016851 18/07/2013
	10/07/2013		11/07/2013	B	BMCE-TRANSMIT-016851 18/07/2013
	10/07/2013		11/07/2013	A	BMCE-TRANSMIT-016851 18/07/2013
	10/07/2013		11/07/2013	A	BMCE-TRANSMIT-016843 18/07/2013
	10/07/2013		11/07/2013	A	BMCE-TRANSMIT-016843 18/07/2013


	10/07/2013		11/07/2013	B	BMCE-TRANSMIT-016843 18/07/2013
	10/07/2013		11/07/2013	B	BMCE-TRANSMIT-016843 18/07/2013
	10/07/2013		11/07/2013	A	BMCE-TRANSMIT-016843 18/07/2013
	10/07/2013		11/07/2013	B	BMCE-TRANSMIT-016842 18/07/2013
	10/07/2013		11/07/2013	A	BMCE-TRANSMIT-016842 18/07/2013
	29/05/2014		30/05/2013	B	BMCE-TRANSMIT-016001 30/05/2013
	29/05/2014		30/05/2013	B	BMCE-TRANSMIT-016001 30/05/2013
	29/05/2014		30/05/2013	B	BMCE-TRANSMIT-016001 30/05/2013
	29/05/2014		30/05/2013	B	BMCE-TRANSMIT-016001 30/05/2013






















































































































18b	BCL-AC-XX-SH-001					Drawing Information										
						1st Submission										
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+3 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	C
Item	Submission	Comments														
18b	Internal Glazed Screens including Schedules	Glazing, Privacy														

18b | BCL-AC-XX-SH-001

						Drawing Information										
						1st Submission										
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+3 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	C
	Glazed Screen Strategy Plans (1:300)		NA	NA-xx-xx-DT-321-001	Internal Glazed Screen Types - Elevations Sheet 1 of 2	09/03/2011	12/03/2012	4	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	A	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-xx-DT-321-002	Internal Glazed Screen Types - Elevations Sheet 2 of 2	09/03/2011	12/03/2012	4	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	A	BMCE-TRANSMIT-009465 22/06/12	
				NA-xx-xx-DT-321-100	Internal Glazed Screen Details		02/07/2012	2		29/06/2012	BMCE-TRANSMIT-009607	23/07/2012	02/07/2012	B	BMCE-TRANSMIT-009867 16/07/12	
			NA	NA-xx-00-PL-321-150	Ground Floor Plan - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	4	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-01-PL-321-150	First Floor Plan - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	5	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-02-PL-321-150	Second Floor Plan - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	4	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-03-PL-321-150	Third Floor Plan - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	4	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-04-PL-321-150	Fourth Floor Plan - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	4	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-05-PL-321-150	Fifth Floor Plan - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	4	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-06-PL-321-150	Sixth Floor Plan - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-07-PL-321-150	Seventh Floor Plan - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-08-PL-321-150	Eighth Floor Plan - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-09-PL-321-150	Ninth Floor Plan - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	A	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-10-PL-321-150	Tenth Floor Plan - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-11-PL-321-150	Eleventh Floor Plan - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
	Glazed Screen Strategy Plans (1:200)		NA	NA-XX-00-PL-321-100	Ground Floor Plan - NSGH Entrance Reception and Atrium Space - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012 02/07/12	BMCE-TRANSMIT-008088 BMCE-TRANSMIT-009629	10/04/2012 23/07/12	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-00-PL-321-101	Ground Floor Plan - NCH Rehab - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-00-PL-321-102	Ground Floor Plan - NCH Entrance and OPD - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465	

18b | BCL-AC-XX-SH-001

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Drawing Information: 1st Submission — Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+3 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	C
			NA	NA-XX-01-PL-321-101	First Floor Plan - NCH Theatres / Interventional Radiology and Radiology - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-01-PL-321-102	First Floor Plan - NCH 23 Hour Unit - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-01-PL-321-103	First Floor Plan - NCH Critical Care (PICU) / Cardiology Ward / Support / MDU and Special Feeds - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-01-PL-321-104	First Floor Plan - NSGH CCU and Critical Care (1 of 2) - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	A	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-01-PL-321-105	First Floor Plan - NSGH Critical Care (2 of 2) - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	A	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-01-PL-321-106	First Floor Plan - NSGH Stroke Ward / MDU - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-01-PL-321-107	First Floor Plan - NSGH Radiology - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-01-PL-321-108	First Floor Plan - NSGH Nuclear Medicine - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-01-PL-321-109	First Floor Plan - NSGH OPD & Pre-op Assessment - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-02-PL-321-100	Second Floor Plan - NSGH Atrium - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	A	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-02-PL-321-101	Second Floor Plan - NSGH Dermatology Ward Plant - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-02-PL-321-102	Second Floor Plan - NCH Schiehallion Ward / Day Case Unit / Theatres and Anaesthetic Service Offices - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-02-PL-321-103	Second Floor Plan - NCH Acute Receiving Ward / Aseptic Suite - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	A	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-02-PL-321-104	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Stores - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-02-PL-321-105	Second Floor Plan - NSGH Theatres (1 of 2) Plant - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-02-PL-321-106	Second Floor Plan - NSGH Theatres (2 of 2) Plant - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-XX-02-PL-321-109	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-03-PL-321-100	Third Floor Plan - NSGH Atrium / Health Records / FM /Staff Change - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-03-PL-321-102	Third Floor Plan - NCH In-Patient Ward / Medicinema - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	A	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-03-PL-321-103	Third Floor Plan - NCH In-Patient Ward / Ward Support / Renal Day Case - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	B	BMCE-TRANSMIT-009465	

18b | BCL-AC-XX-SH-001

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Drawing Information: 1st Submission: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+3 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	C
			NA	NA-xx-05-PL-321-102	Fifth Floor Plan - NSGH Generic Ward (2 of 4) - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	A	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-05-PL-321-103	Fifth Floor Plan - NSGH Generic Ward (3 of 4) - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	A	BMCE-TRANSMIT-009465 22/06/12	
			NA	NA-xx-05-PL-321-104	Fifth Floor Plan - NSGH Generic Ward (4 of 4) - Glazed Screen Types Strategy Plan	09/03/2011	12/03/2012	2	23/03/2012	20/03/2012	BMCE-TRANSMIT-008088	10/04/2012	11/06/2012	A	BMCE-TRANSMIT-009465 22/06/12	
	Internal Glazed Screen Schedules	To be developed by Subcontractor based on	Sub-Contractor	tbc	tbc											

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hos

19	BCL-AC-XX-SH-001

							Drawing Information					1st Submission						
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitt by Consult
19	Light Fittings all Areas	Colour, Maintenance, Lifecycle, H & S															
		Mercury Lighting Calculations	MER	A	ME-XX-XX-SP-541-101	Lighting Calculations - Zone A			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
					ME-XX-XX-SP-541-102	Lighting Calculations - Zone B			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
					ME-XX-XX-SP-541-103	Lighting Calculations - Zone C			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
					ME-XX-XX-SP-541-104	Lighting Calculations - Zone D			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
					ME-XX-XX-SP-541-105	Lighting Calculations - Zone E			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
					ME-XX-XX-SP-541-106	Lighting Calculations - Zone F			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
					ME-XX-XX-SP-541-107	Lighting Calculations - Zone G			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
		H&S			ME-XX-XX-SP-541-108	Lighting Calculations - Zone H			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
					ME-XX-XX-SP-541-109	Lighting Calculations - Zone J			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
					ME-XX-XX-SP-541-110	Lighting Calculations - Zone K			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
					ME-XX-XX-SP-541-111	Lighting Calculations - Adults Atria			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
					ME-XX-XX-SP-541-112	Lighting Calculations - Childrens Atria			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
					ME-XX-XX-SP-541-113	Lighting Calculations - External Lighting			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
					ME-XX-XX-SP-541-114	Lighting Calculations - Generic Calculations			A		31/01/2014	21/02/14 BMCE-TRANSMIT-019243 (BMCE-WTRAN-	03/03/2014	C	17/03/14 BMCE-TRANSMIT-019698		
	LUMINAIRES TECHINCAL		MER		ME-XX-XX-DC-541-100	LUM NAIRES TECH NCAL SUBMITTAL			A		10/02/12	10/02/12 BMCE-TRANSMIT-008066	01/03/12	B	15/03/12 BMCE-TRANSMIT-008066		
	ZBP Lighting		ZBP		ZBP-XX-XX-SP-541-205	Lighting Installation		03/02/12	B	24/02/12	29/02/12	21/03/12 BMCE-TRANSMIT-007868 (BMCE-WTRAN-	11/05/12	B	24/05/12 BMCE-TRANSMIT-009066		
			ZBP		ZBP-XX-XX-SP-541-248	Lighting Calcs & Lumiaire Selection		03/02/12	B	24/02/12	29/02/12	21/03/12 BMCE-TRANSMIT-007868 (BMCE-WTRAN-	11/05/12	A	24/05/12 BMCE-TRANSMIT-009066		
		Aspect of review:	MER														
		Colour															
		Maintenance															
		Lifecycle															

20

Item

20

20

Item

20
Item

20
Item

20
Item

20

Item

20

Item

20

Item

20

Item

20

Item

20

Item

20

Item

20

Item

20

Item

20

Item

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital					Brookfield Multiplex Europe									
					Drawing Information									
BCL-AC-XX-SH-001					1st Submission									
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
Ceiling Layouts	Colour, Maintenance, Lifecycle, H & S													
Ceiling Types & Finishes Strategy Plans (1:300)	BM to meet with Board to agree final sign off. Darren Pike to organise	NA	NA-XX-B1-PL-332-150	Basement - Ceiling Strategy Plan	13/01/2012	13/01/2012	4	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-00-PL-332-150	Ground Floor - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	4	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-01-PL-332-150	First Floor - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	4	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
(Note: NHS Board to identify specific rooms where 1:20 ceiling plans are required)		NA	NA-XX-02-PL-332-150	Second Floor - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	4	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-03-PL-332-150	Third Floor - Ce ling Finishes Strategy Plan	13/01/2012	13/01/2012	4	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-04-PL-332-150	Fourth Floor - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	4	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-05-PL-332-150	Fifth Floor - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	4	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-06-PL-332-150	Sixth Floor - Ce ling Finishes Strategy Plan	13/01/2012	13/01/2012	4	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
	NA-XX-06-PL-332-150 Used as typical strategy plan for upper floors, drawing does not exist	NA	NA-xx-07-PL-332-150	Seventh Floor - Ceiling Finishes Strategy Plan	13/01/2012			27/01/2012						
	NA-XX-06-PL-332-150 Used as typical strategy plan for upper floors, drawing does not exist	NA	NA-xx-08-PL-332-150	Eighth Floor - Ceiling Finishes Strategy Plan	13/01/2012			27/01/2012						
	NA-XX-06-PL-332-150 Used as typical strategy plan for upper floors, drawing does not exist	NA	NA-xx-09-PL-332-150	Ninth Floor - Ceiling Finishes Strategy Plan	13/01/2012			27/01/2012						
	NA-XX-06-PL-332-150 Used as typical strategy plan for upper floors, drawing does not exist	NA	NA-xx-10-PL-332-150	Tenth Floor - Ceiling Finishes Strategy Plan	13/01/2012			27/01/2012						
	NA-XX-06-PL-332-150 Used as typical strategy plan for upper floors, drawing does not exist	NA	NA-xx-11-PL-332-150	Eleventh Floor - Ceiling Finishes Strategy Plan	13/01/2012			27/01/2012						
		NA	NA-XX-B1-PL-332-100	Basement Plan - FM & Distribution / Stores / Bed Maintnenance / AGV Charging - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-B1-PL-332-101	Basement Plan - Kitchen / FM & Distribution / Stores - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-00-PL-332-100	Ground Floor Plan - NSGH Entrance Reception and Atrium Space - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-00-PL-332-101	Ground Floor Plan - NCH Rehab - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
		NA	NA-XX-00-PL-332-102	Ground Floor Plan - NCH Entrance and OPD - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-00-PL-332-103	Ground Floor Plan - NCH Observation Ward / Child Protection / Sanctuary - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
		NA	NA-XX-00-PL-332-104	Ground Floor Plan - NCH Emergency Department / Decontamination Unit - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital														Brookfield Multiplex Europe
					Drawing Information									
BCL-AC-XX-SH-001					1st Submission									
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
		NA	NA-XX-01-PL-332-105	First Floor Plan - NSGH Critical Care (2 of 2) - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
		NA	NA-XX-01-PL-332-106	First Floor Plan - NSGH Stroke Ward / MDU - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-01-PL-332-107	First Floor Plan - NSGH Radiology - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	3	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-01-PL-332-108	First Floor Plan - NSGH Nuclear Medicine - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	3	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-01-PL-332-109	First Floor Plan - NSGH OPD & Pre-op Assessment - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-02-PL-332-100	Second Floor Plan - NSGH Atrium - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-02-PL-332-101	Second Floor Plan - NSGH Dermatology Ward Plant - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-02-PL-332-102	Second Floor Plan - NCH Schiehallion Ward / Day Case Unit / Theatres and Anaesthetic Service Offices - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-02-PL-332-103	Second Floor Plan - NCH Acute Receiving Ward / Aseptic Suite - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
		NA	NA-XX-02-PL-332-104	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Stores - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-02-PL-332-105	Second Floor Plan - NSGH Theatres (1 of 2) Plant - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-02-PL-332-106	Second Floor Plan - NSGH Theatres (2 of 2) Plant - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-XX-02-PL-332-109	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-03-PL-332-100	Third Floor Plan - NSGH Atrium / Health Records / FM /Staff Change - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-03-PL-332-101	Third Floor Plan - PLANT - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-03-PL-332-102	Third Floor Plan - NCH In-Patient Ward / Medicinema - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-03-PL-332-103	Third Floor Plan - NCH In-Patient Ward / Ward Support / Renal Day Case - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-03-PL-332-105	Third Floor Plan - PLANT - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-03-PL-332-106	Third Floor Plan - PLANT - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-03-PL-332-109	Third Floor Plan - PLANT - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-04-PL-332-100	Fourth Floor Plan - NSGH Atrium Lift Core / Generic Ward Support - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
		NA	NA-xx-04-PL-332-101	Fourth Floor Plan - Higher Acuity Renal Ward - Ce ling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital					Brookfield Multiplex Europe									
					Drawing Information									
BCL-AC-XX-SH-001					1st Submission									
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
		NA	NA-xx-05-PL-332-104	Fifth Floor Plan - NSGH Generic Ward (4 of 4) - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
		NA	NA-xx-05-PL-332-106	Fifth Floor Plan - NCH Plant - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009650 03/07/12
			NA-xx-06-PL-332-100	Sixth Floor Plan - NCH Plant - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-xx-06-PL-332-101	Sixth Floor Plan - NCH Plant - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-xx-07-PL-332-100	Seventh Floor Plan - NCH Plant - Ce ling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital					Brookfield Multiplex Europe									
					Drawing Information									
BCL-AC-XX-SH-001					1st Submission									
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
			NA-xx-08-PL-332-100	Eighth Floor Plan - NCH Plant - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-xx-09-PL-332-100	Ninth Floor Plan - NCH Plant - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-xx-10-PL-332-100	Tenth Floor Plan - NCH Plant - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-xx-11-PL-332-100	Eleventh Floor Plan - NCH Plant - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-xx-11-PL-332-101	Eleventh Floor Plan - NCH Plant - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-xx-12-PL-332-100	Twelfth Floor Plan - NCH Plant - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-xx-12-PL-332-101	Twelfth Floor Plan - NCH Plant - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-xx-12-PL-332-102	Twelfth Floor Plan - NCH Plant - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-xx-12-PL-332-103	Twelfth Floor Plan - NCH Plant - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-xx-12-PL-332-104	Twelfth Floor Plan - NCH Plant - Cei ing Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-xx-13-PL-332-102	Thirteenth Floor Plan - NCH Plant - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
			NA-XX-B1-PL-332-100	Basement Floor Plan - NCH Plant - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital					Brookfield Multiplex Europe									
					Drawing Information									
BCL-AC-XX-SH-001					1st Submission									
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
			NA-XX-B1-PL-332-101	Basement Floor Plan - NCH Plant - Ceiling Finishes Strategy Plan	13/01/2012	13/01/2012	2	27/01/2012	29/02/2012	BMCE-TRANSMIT-007869	21/03/2012		B	BMCE-TRANSMIT-009651 04/07/12
1:50 Reflected Ceiling Plans	The following matters are shown on the 1:50 scale ceiling plans:	NA/ZBP/MER	NA-ZK-B1-PL-332-501	Basement Ceiling Plan - Food Waste, Renal Tanks & FM Core D	08/11/2013	22/07/2013	C		08/08/2013	BMCE-TRANSMIT-017207	29/08/2013	19/08/2013	B	BMCE-TRANSMIT-017463 26/08/2013

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital					Brookfield Multiplex Europe									
					Drawing Information									
BCL-AC-XX-SH-001					1st Submission									
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
	(1) The locations and setting-out of each ceiling type and height agreed in the Strategy Drawings	NA/ZBP/MER	NA-SZ-B1-PL-332-502	Basement Ceiling Plan - AGV Charging & FM Core C	08/11/2013	22/07/2013	C		08/08/2013	BMCE-TRANSMIT-017207	29/08/2013	19/08/2013	B	BMCE-TRANSMIT-017463 26/08/2013
	(1) The locations and setting-out of ceiling void cavity barriers as required in the Fire Strategy	NA/ZBP/MER	NA-SZ-B1-PL-332-503	Basement Ceiling Plan - Pharmacy Holding Area & FM Core M	08/11/2013	31/10/2013	C		04/12/2013	BMCE-TRANSMIT-0186874	08/01/2014	03/01/2014	A	BMCE-TRANSMIT-018984 09/01/2014
	(3) The locations and setting-out of feature bulkheads and dropped ceiling bulkheads	NA/ZBP/MER	NA-ZF-B1-PL-332-504	Basement Ce ling Plan - Catering (1 of 2)	08/11/2013	28/06/2013	B		17/02/2014	BMCE-TRANSMIT-019437	10/03/2014	03/03/2014	A	BMCE-TRANSMIT-019626 10/03/2014
	(4) The co-ordinated location and setting-out of all ceiling mounted equipment and hospital services	NA/ZBP/MER	NA-SZ-B1-PL-332-505	Basement Ce ling Plan - Catering (2 of 2)	08/11/2013	28/06/2013	B		17/02/2014	BMCE-TRANSMIT-019437	10/03/2014	03/03/2014	A	BMCE-TRANSMIT-019626 10/03/2014
	(5) The co-ordinated location and setting-out of ceiling mounted lighting services to all areas	NA/ZBP/MER	NA-SZ-B1-PL-332-506	Basement Ceiling Plan - Tunnel, FM Stores & FM Core G	08/11/2013	28/06/2013	B		17/02/2014	BMCE-TRANSMIT-019437	10/03/2014	03/03/2014	A	BMCE-TRANSMIT-019626 10/03/2014
	(6) The co-ordinated location and setting-out of ceiling mounted mechancial services to all areas	NA/ZBP/MER	NA-SZ-B1-PL-332-507	Basement Ceiling Plan - Sprinkler Tanks	08/11/2013	28/06/2013	B		17/02/2014	BMCE-TRANSMIT-019437	10/03/2014	03/03/2014	A	BMCE-TRANSMIT-019626 10/03/2014
	(7) The co-ordinated location and setting-out of ceiling mounted fire alarn/sprinkler systems to all areas	NA/ZBP/MER	NA-ZB-B1-PL-332-508	Basement Ce ling Plan - Water Tanks	08/11/2013	28/06/2013	B		17/02/2014	BMCE-TRANSMIT-019437	10/03/2014	03/03/2014	A	BMCE-TRANSMIT-019626 10/03/2014
		NA/ZBP/MER	NA-ZC-B1-PL-332-509	Basement Ceiling Plan - Pump Room & Plant	08/11/2013	28/06/2013	B		17/02/2014	BMCE-TRANSMIT-019437	10/03/2014	03/03/2014	A	BMCE-TRANSMIT-019626 10/03/2014
	Aspect of review:	NA/ZBP/MER	NA-SZ-B1-PL-332-510	Basement Ceiling Plan - Tunnel & FM Core F	08/11/2013	28/06/2013	B		17/02/2014	BMCE-TRANSMIT-019437	10/03/2014	03/03/2014	A	BMCE-TRANSMIT-019626 10/03/2014
	Clinical functionality	NA/ZBP/MER	NA-ZC-B1-PL-332-511	Basement Ceiling Plan - Tunnel Link to Labs	08/11/2013	28/06/2013	B		17/02/2014	BMCE-TRANSMIT-019437	10/03/2014	03/03/2014	A	BMCE-TRANSMIT-019626 10/03/2014
Infection control		NA/ZBP/MER	NA-SZ-00-PL-332-501	Ground Floor Ceiling Plan - NSGH Main Entrance & Public Areas (1 of 5)	24/07/2013	18/10/2013	B		04/11/2013	BMCE-TRANSMIT-018350 04/11/2013	25/11/2013	18/11/2013	B	BMCE-TRANSMIT-018542 21/11/2013
Colour		NA/ZBP/MER	NA-SZ-00-PL-332-502	Ground Floor Ceiling Plan - NSGH Main Entrance & Public Areas (2 of 5)	24/07/2013	09/12/2013	B		18/12/2013	BMCE-TRANSMIT-018896	08/01/2014	13/01/2014	A	BMCE-TRANSMIT-019143 22/01/2014
Maintenance	Waiting on NA to update re-issue	NA/ZBP/MER	NA-ZK-00-PL-332-503	Ground Floor Ceiling Plan - NSGH Main Entrance & Public Areas (3 of 5)	24/07/2013									
Lifecycle	Waiting on NA to update re-issue	NA/ZBP/MER	NA-ZK-00-PL-332-504	Ground Floor Ceiling Plan - NSGH Main Entrance & Public Areas (4 of 5)	24/07/2013	04/03/2004	C		25/03/2014	BMCE-TRANSMIT-019769	15/04/2014			
H&S		NA/ZBP/MER	NA-ZK-00-PL-332-505	Ground Floor Ceiling Plan - NSGH Main Entrance & Public Areas (5 of 5)		23/10/2013	C		06/11/2013	BMCE-TRANSMIT-018391	20/11/2013	18/11/2013	A	BMCE-TRANSMIT-018553 21/11/2013
		NA/ZBP/MER	NA-ZH-00-PL-332-506	Ground Floor Ceiling Plan - NSGH Main Entrance - Discharge Lounge	24/07/2013	11/10/2013	B		04/11/2013	BMCE-TRANSMIT-018351	18/11/2013	19/11/2013	B	BMCE-TRANSMIT-018537 21/11/2013
		NA/ZBP/MER	NA-ZF-00-PL-332-507	Ground Floor Ceiling Plan - Pharmacy Dispensary (NSGH & NCH)		23/10/2013	C		06/11/2013	BMCE-TRANSMIT-018391	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018553 21/11/2013
		NA/ZBP/MER	NA-ZF-00-PL-332-508	Ground Floor Ceiling Plan - NCH Rehabilitation Suite & Therapies	24/07/2013	20/02/2014	B		24/02/2014	BMCE-TRANSMIT-019522	17/03/2014	03/03/2014	A	BMCE-TRANSMIT-019627 10/03/2014
		NA/ZBP/MER	NA-ZC-00-PL-332-509	Ground Floor Ceiling Plan - NCH OPD (1 of 5)	13/02/2013	19/03/2013	A		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821 21/05/2013
NHS Board to identify any specif rooms that requrie a 1:20 layout)		NA/ZBP/MER	NA-ZC-00-PL-332-510	Ground Floor Ceiling Plan - NCH Main Entrance & Public Areas (1 of 2)	13/02/2013	19/03/2013	B		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821 21/05/2013
		NA/ZBP/MER	NA-ZC-00-PL-332-511	Ground Floor Ceiling Plan - NCH Main Entrance & Public Areas (2 of 2)	13/02/2013	19/03/2013	A		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821 21/05/2013
		NA/ZBP/MER	NA-ZB-00-PL-332-512	Ground Floor Ceiling Plan - NCH OPD (2 of 5)	13/02/2013	19/03/2013	A		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital					Brookfield Multiplex Europe									
					Drawing Information									
BCL-AC-XX-SH-001					1st Submission									
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
		NA/ZBP/MER	NA-SZ-00-PL-332-522	Ground Floor Ceiling Plan - NSGH Emergency Department (2 of 4)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-SZ-00-PL-332-523	Ground Floor Ceiling Plan - NSGH Emergency Department (3 of 4)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-SZ-00-PL-332-524	Ground Floor Ceiling Plan - NSGH Emergency Department (4 of 4)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-ZG-00-PL-332-525	Ground Floor Ceiling Plan - NSGH Acute Assessment Unit (1 of 6)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	A	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-SZ-00-PL-332-526	Ground Floor Ceiling Plan - NSGH Acute Assessment Unit (2 of 6)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-ZH-00-PL-332-527	Ground Floor Ceiling Plan - NSGH Acute Assessment Unit (3 of 6)	24/07/2013	19/02/2013	F		28/02/2013	BMCE-TRANSMIT-014266	21/03/2013	01/04/2013	A	BMCE-TRANSMIT-014986 08/04/2013
		NA/ZBP/MER	NA-ZG-00-PL-332-528	Ground Floor Ceiling Plan - NSGH Acute Assessment Unit (4 of 6)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-SZ-00-PL-332-529	Ground Floor Ceiling Plan - NSGH Acute Assessment Unit (5 of 6)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-ZH-00-PL-332-530	Ground Floor Ceiling Plan - NSGH Acute Assessment Unit (6 of 6)	02/03/2012	20/12/2012	A		07/02/2014	BMCE-TRANSMIT-019335	28/02/2014	03/03/2014	B	BMCE-TRANSMIT-019646 11/03/22014
		NA/ZBP/MER	NA-SZ-00-PL-332-531	Ground Floor Cei ing Plan - NSGH Radiology (1 of 3)	26/10/2012	21/12/2012	A		08/03/2012	BMCE-TRANSMIT-014427	29/03/2012	07/05/2013	B	BMCE-TRANSMIT-015559 10/05/2013
		NA/ZBP/MER	NA-ZE-00-PL-332-532	Ground Floor Cei ing Plan - NSGH Radiology (2 of 3)	26/10/2012	21/12/2012	A		08/03/2012	BMCE-TRANSMIT-014427	29/03/2012	07/05/2013	B	BMCE-TRANSMIT-015559 10/05/2013
		NA/ZBP/MER	NA-ZE-00-PL-332-533	Ground Floor Cei ing Plan - NSGH Radiology (3 of 3)	26/10/2012	21/12/2012	A		08/03/2012	BMCE-TRANSMIT-014427	29/03/2012	07/05/2013	B	BMCE-TRANSMIT-015559 10/05/2013
		NA/ZBP/MER	NA-ZE-00-PL-332-534	Ground Floor Ceiling Plan - Medical Illustration (NSGH & NCH)	26/10/2012	21/12/2012	A		08/03/2012	BMCE-TRANSMIT-014427	29/03/2012	07/05/2013	B	BMCE-TRANSMIT-015559 10/05/2013
	Waiting on NA to update re-issue	NA/ZBP/MER	NA-ZE-00-PL-332-535	Ground Floor Ceiling Plan - NCH Radiology (1 of 2)	24/07/2013									
		NA/ZBP/MER	NA-ZE-00-PL-332-536	Ground Floor Ceiling Plan - NCH Radiology (2 of 2)	24/07/2013	21/10/2013	B		04/11/2013	BMCE-TRANSMIT-018355	25/11/2013	18/11/2013	B	BMCE-TRANSMIT-018545 21/11/2013
		NA/ZBP/MER	NA-ZJ-00-PL-332-537	Ground Floor Ceiling Plan - NSGH Rehab litation & Therapies (1 of 2)	26/10/2012	21/12/2012	A		08/03/2012	BMCE-TRANSMIT-014427	29/03/2012	07/05/2013	B	BMCE-TRANSMIT-015559 10/05/2013
		NA/ZBP/MER	NA-ZJ-00-PL-332-538	Ground Floor Ceiling Plan - NSGH Rehab litation & Therapies (2 of 2)	26/10/2012	21/12/2012	A		08/03/2012	BMCE-TRANSMIT-014427	29/03/2012	07/05/2013	B	BMCE-TRANSMIT-015559 10/05/2013
		NA/ZBP/MER	NA-ZJ-00-PL-332-539	Ground Floor Ceiling Plan - NSGH OPD (1 of 2)	26/10/2012	21/12/2012	A		08/03/2012	BMCE-TRANSMIT-014427	29/03/2012	07/05/2013	B	BMCE-TRANSMIT-015559 10/05/2013
		NA/ZBP/MER	NA-ZJ-00-PL-332-540	Ground Floor Ceiling Plan - NSGH OPD (2 of 2)	26/10/2012	21/12/2012	A		08/03/2012	BMCE-TRANSMIT-014427	29/03/2012	07/05/2013	B	BMCE-TRANSMIT-015559 10/05/2013
			NA-ZJ-00-PL-332-541	Ground Floor Ceiling Plan - NCH Sanctuary Ceiling & Soffit Plan	13/02/2013	19/03/2013	B		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821 21/05/2013
		NA/ZBP/MER	NA-SZ-01-PL-332-501	First Floor Ceiling Plan - Restaurant, Dining & Servery (1 of 2)	24/07/2013	18/12/2013	B		12/02/2014	BMCE-TRANSMIT-019406	05/03/2014	24/02/2014	A	BMCE-TRANSMIT-019548 26/02/2014
		NA/ZBP/MER	NA-ZK-01-PL-332-502	First Floor Ceiling Plan - Restaurant, Dining & Servery (2 of 2)	24/07/2013	23/10/2013	C		06/11/2013	BMCE-TRANSMIT-018388	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018539

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital					Brookfield Multiplex Europe									
					Drawing Information									
BCL-AC-XX-SH-001					1st Submission									
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
		NA/ZBP/MER	NA-ZC-01-PL-332-512	First Floor Ceiling Plan - NCH Day & 23 Hour Unit (2 of 2)	13/02/2013	19/03/2013	A		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	A	BMCE-TRANSMIT-015821 21/05/2013
		NA/ZBP/MER	NA-ZB-01-PL-332-513	First Floor Ceiling Plan - NCH Cardiology Ward (1 of 2)	13/02/2013	19/03/2013	A		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821 21/05/2013
		NA/ZBP/MER	NA-ZB-01-PL-332-514	First Floor Ceiling Plan - NCH Cardiology Ward (2 of 2)	13/02/2013	19/03/2013	A		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821 21/05/2013
		NA/ZBP/MER	NA-ZB-01-PL-332-515	First Floor Ceiling Plan - NCH Special Feeds	13/02/2013	19/03/2013	A		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821 21/05/2013
		NA/ZBP/MER	NA-SZ-01-PL-332-516	First Floor Ceiling Plan - NCH Critical Care - PICU (1 of 4)	13/02/2013	19/03/2013	B		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821 21/05/2013
		NA/ZBP/MER	NA-ZA-01-PL-332-517	First Floor Ceiling Plan - NCH Critical Care - PICU (2 of 4)	13/02/2013	19/03/2013	B		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821 21/05/2013
		NA/ZBP/MER	NA-ZA-01-PL-332-518	First Floor Ceiling Plan - NCH Critical Care - PICU (3 of 4)	13/02/2013	19/03/2013	A		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821 21/05/2013
		NA/ZBP/MER	NA-SZ-01-PL-332-519	First Floor Ceiling Plan - NCH Critical Care - PICU (4 of 4)	13/02/2013	19/03/2013	A		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821 21/05/2013
		NA/ZBP/MER	NA-SZ-01-PL-332-520	First Floor Ceiling Plan - NCH Medical Day Unit	13/02/2013	19/03/2013	A		16/04/2013	BMCE-TRANSMIT-015139	07/05/2013	13/05/2013	B	BMCE-TRANSMIT-015821 21/05/2013
		NA/ZBP/MER	NA-ZD-01-PL-332-521	First Floor Ceiling Plan - NSGH Coronary Care Unit - CCU (1 of 2)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-ZD-01-PL-332-522	First Floor Ceiling Plan - NSGH Coronary Care Unit - CCU (2 of 2)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-ZD-01-PL-332-523	First Floor Ceiling Plan - NSGH Critical Care (1 of 6)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	A	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-ZD-01-PL-332-524	First Floor Ceiling Plan - NSGH Critical Care (2 of 6)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-ZG-01-PL-332-525	First Floor Ceiling Plan - NSGH Critical Care (3 of 6)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-ZG-01-PL-332-526	First Floor Ceiling Plan - NSGH Critical Care (4 of 6)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-ZG-01-PL-332-527	First Floor Ceiling Plan - NSGH Critical Care (5 of 6)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-ZG-01-PL-332-528	First Floor Ceiling Plan - NSGH Critical Care (6 of 6)	24/07/2013	04/07/2012	D		05/07/2012	BMCE-TRANSMIT-009684 05/07/12	26/07/2012	15/08/2012	B	BMCE-TRANSMIT-010520 27/08/12
		NA/ZBP/MER	NA-ZH-01-PL-332-529	First Floor Ceiling Plan - NSGH Stroke Ward (1 of 2)	08/06/2012	04/07/2012	B		18/07/2012	BMCE-TRANSMIT-009888	08/08/2012		B	BMCE-TRANSMIT-011043 20/09/2012
		NA/ZBP/MER	NA-ZH-01-PL-332-530	First Floor Ceiling Plan - NSGH Stroke Ward (2 of 2)	08/06/2012	04/07/2012	B		18/07/2012	BMCE-TRANSMIT-009888	08/08/2012		B	BMCE-TRANSMIT-011043 20/09/2012
		NA/ZBP/MER	NA-ZH-01-PL-332-531	First Floor Ceiling Plan - NSGH MDU/Clinical Investigations Unit	08/06/2012	04/07/2012	B		18/07/2012	BMCE-TRANSMIT-009888	08/08/2012		A	BMCE-TRANSMIT-011043 20/09/2012
		NA/ZBP/MER	NA-ZH-01-PL-332-532	First Floor Ceiling Plan - NSGH OPD - Pre Assessment Unit	08/06/2012	04/07/2012	B		18/07/2012	BMCE-TRANSMIT-009888	08/08/2012		B	BMCE-TRANSMIT-011043 20/09/2012
		NA/ZBP/MER	NA-SZ-01-PL-332-533	First Floor Ceiling Plan - NSGH Radiology (1 of 3)	08/06/2012	04/07/2012	B		18/07/2012	BMCE-TRANSMIT-009888	08/08/2012		B	BMCE-TRANSMIT-011043

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital					Brookfield Multiplex Europe									
					Drawing Information									
BCL-AC-XX-SH-001					1st Submission									
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
		NA/ZBP/MER	NA-ZK-02-PL-332-503	Second Floor Ceiling Plan - NSGH Public Core B & Support	21/06/2013	29/10/2013	C		06/11/2013	BMCE-TRANSMIT-018389	20/11/2013	18/11/2013	A	BMCE-TRANSMIT-018549 21/11/2013
	Waiting on NA to update re-issue	NA/ZBP/MER	NA-ZK-02-PL-332-504	Second Floor Ce ling Plan - NSGH Bed Management Operations Centre	21/06/2013									
		NA/ZBP/MER	NA-ZF-02-PL-332-505	Second Floor Ceiling Plan - NSGH Dermatology Ward (1 of 3)	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	B	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-ZF-02-PL-332-506	Second Floor Equipment Plan - NSGH Dermatology Ward (2 of 3)	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	A	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-ZF-02-PL-332-507	Second Floor Ceiling Plan - NSGH Dermatology Ward (3 of 3)	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	B	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-ZC-02-PL-332-508	Second Floor Cei ing Plan - NCH Schiehallion Ward, Day Case & TCT (1 of 2)	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	B	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-ZC-02-PL-332-509	Second Floor Cei ing Plan - NCH Schiehallion Ward, Day Case & TCT (2 of 2)	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	B	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-ZB-02-PL-332-510	Second Floor Ceiling Plan - NCH Anaesthetic Offices, Hospital at Night & Admin Support	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	A	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-ZB-02-PL-332-511	Second Floor Ceiling Plan - NCH Day Case Unit	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	B	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-ZB-02-PL-332-512	Second Floor Ce ling Plan - NCH Acute Receiving Unit (1 of 3)	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	B	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-ZA-02-PL-332-513	Second Floor Ce ling Plan - NCH Acute Receiving Unit (2 of 3)	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	B	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-ZA-02-PL-332-514	Second Floor Ce ling Plan - NCH Acute Receiving Unit (3 of 3)	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	B	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-SZ-02-PL-332-515	Second Floor Ceiling Plan - Aseptic Suite (NSGH & NCH)	21/06/2013	07/06/2013	B		10/06/2013	BMCE-TRANSMIT-016181	24/06/2013	08/07/2013	C	BMCE-TRANSMIT-016860 19/07/2013
		NA/ZBP/MER	NA-SZ-02-PL-332-516	Second Floor Ce ling Plan - NSGH Telephone Services, Renal Plant & FM Emergency Linen	26/10/2012	03/07/2013	A		27/06/201	BMCE-TRANSMIT-016520	18/07/2013	10/07/2013	B	BMCE-TRANSMIT-016821 17/07/2013
		NA/ZBP/MER	NA-ZE-02-PL-332-517	Second Floor Ceiling Plan - Medical Physics & Bio-Engineering (NSGH & NCH)	26/10/2012	21/12/2012	A		08/03/2012	BMCE-TRANSMIT-014427	29/03/2012	07/05/2013	B	BMCE-TRANSMIT-015559 10/05/2013
		NA/ZBP/MER	NA-ZE-02-PL-332-518	Second Floor Equipment Plan - NSGH Decontamination Suite	26/10/2012	21/12/2012	A		08/03/2012	BMCE-TRANSMIT-014427	29/03/2012	07/05/2013	B	BMCE-TRANSMIT-015559 10/05/2013
		NA/ZBP/MER	NA-ZE-02-PL-332-519	Second Floor Ce ling Plan - NSGH Endoscopy	26/10/2012	21/12/2012	A		08/03/2012	BMCE-TRANSMIT-014427	29/03/2012	07/05/2013	B	BMCE-TRANSMIT-015559 10/05/2013
		NA/ZBP/MER	NA-SZ-02-PL-332-520	Second Floor Ce ling Plan - NSGH Operating Theatres AODOS & Recovery (1 of 9)	08/06/2012	04/07/2012	B		18/07/2012	BMCE-TRANSMIT-009888	08/08/2012		B	BMCE-TRANSMIT-011043 20/09/2012
		NA/ZBP/MER	NA-SZ-02-PL-332-521	Second Floor Ce ling Plan - NSGH Operating Theatres AODOS & Recovery (2 of 9)	08/06/2012	04/07/2012	B		18/07/2012	BMCE-TRANSMIT-009888	08/08/2012		B	BMCE-TRANSMIT-011043 20/09/2012
		NA/ZBP/MER	NA-SZ-02-PL-332-522	Second Floor Ce ling Plan - NSGH Operating Theatres AODOS & Recovery (3 of 9)	08/06/2012	04/07/2012	B		18/07/2012	BMCE-TRANSMIT-009888	08/08/2012		B	BMCE-TRANSMIT-011043 20/09/2012
		NA/ZBP/MER	NA-ZE-02-PL-332-523	Second Floor Ce ling Plan - NSGH Operating Theatres AODOS & Recovery (4 of 9)	08/06/2012	04/07/2012	C		18/07/2012	BMCE-TRANSMIT-009888	08/08/2012		B	BMCE-TRANSMIT-011043 20/09/2012
		NA/ZBP/MER	NA-ZG-02-PL-332-524	Second Floor Ce ling Plan - NSGH Operating Theatres AODOS & Recovery (5 of 9)	08/06/2012	04/07/2012	B		18/07/2012	BMCE-TRANSMIT-009888	08/08/2012		A	BMCE-TRANSMIT-011043

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital					Brookfield Multiplex Europe									
					Drawing Information									
BCL-AC-XX-SH-001					1st Submission									
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
		NA/ZBP/MER	NA-ZJ-02-PL-332-531	Second Floor Ceiling Plan - NSGH Renal Dialysis (1 of 3)	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	B	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-ZJ-02-PL-332-532	Second Floor Ceiling Plan - NSGH Renal Dialysis (2 of 3)	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	B	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-ZJ-02-PL-332-533	Second Floor Ceiling Plan - NSGH Renal Dialysis (3 of 3)	21/06/2013	14/05/201	A		04/06/2013	BMCE-TRANSMIT-016107	25/06/2013	09/017/2013	B	BMCE-TRANSMIT-016760 11/07/2013
		NA/ZBP/MER	NA-ZE-02-PL-332-534	Second Floor Ceiling Plan - NCH Transport Base	26/10/2012	03/07/2013	A		27/06/201	BMCE-TRANSMIT-016520	18/07/2013	10/07/2013	A	BMCE-TRANSMIT-016821 17/07/2013
		NA/ZBP/MER	NA-ZK-03-PL-332-501	Third Floor Ce ling Plan - NSGH Admin, Training, Health Records & Staff Faci ities (1 of 2)	27/09/2013	29/10/2013	C		06/11/2013	BMCE-TRANSMIT-018390	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018554 21/11/2013
		NA/ZBP/MER	NA-ZF-03-PL-332-502	Third Floor Ce ling Plan - NSGH Admin, Training, Health Records & Staff Faci ities (2 of 2)	27/09/2013	29/10/2013	C		06/11/2013	BMCE-TRANSMIT-018390	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018554 21/11/2013
	Waiting on NA to update re-issue	NA/ZBP/MER	NA-ZK-03-PL-332-503	Third Floor Ceiling Plan - Staff Change/Hotel Services/Staff Accommodation (1 of 2)	24/07/2013									
	Waiting on NA to update re-issue	NA/ZBP/MER	NA-ZE-03-PL-332-504	Third Floor Ceiling Plan - Staff Change/Hotel Services/Staff Accommodation (2 of 2)	24/07/2013									
		NA/ZBP/MER	NA-ZC-03-PL-332-505	Third Floor Ceiling Plan - NCH Inpatient Wards - Medicinema	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	A	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZC-03-PL-332-506	Third Floor Ceiling Plan - NCH Inpatient Wards (1 of 7)	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	B	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZC-03-PL-332-507	Third Floor Ceiling Plan - NCH Inpatient Wards (2 of 7)	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	B	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-SZ-03-PL-332-508	Third Floor Ceiling Plan - NCH Inpatient Wards (3 of 7)	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	B	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZB-03-PL-332-509	Third Floor Ceiling Plan - NCH Inpatient Wards (4 of 7)	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	B	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-SZ-03-PL-332-510	Third Floor Ceiling Plan - NCH Inpatient Wards (5 of 7)	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	B	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZA-03-PL-332-511	Third Floor Ceiling Plan - NCH Inpatient Wards (6 of 7)	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	B	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZA-03-PL-332-512	Third Floor Ceiling Plan - NCH Inpatient Wards (7 of 7)	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	B	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZA-03-PL-332-513	Third Floor Ceiling Plan - NCH Inpatient Wards & Renal Services	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	A	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZB-03-PL-332-514	Third Floor Ceiling Plan - NCH Inpatient Ward Support (1 of 2)	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	B	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZB-03-PL-332-515	Third Floor Ceiling Plan - NCH Inpatient Ward Support (2 of 2)	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	A	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZB-03-PL-332-516	Third Floor NSGH Plant Room Lift & Stair Cores E, F & G	27/09/2013	29/10/2013	C		06/11/2013	BMCE-TRANSMIT-018390	20/11/2013	18/11/2013	A	BMCE-TRANSMIT-018554 21/11/2013
		NA/ZBP/MER	NA-ZK-04-PL-332-501	Fourth Floor Ceiling Plan - NSGH Renal Inpatients & Day Unit (1 of 12)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-ZK-04-PL-332-502	Fourth Floor Ceiling Plan - NSGH Renal Inpatients & Day Unit (2 of 12)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital															Brookfield Multiplex Europe
					Drawing Information										
BCL-AC-XX-SH-001					1st Submission										
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
		NA/ZBP/MER	NA-ZF-04-PL-332-503	Fourth Floor Ceiling Plan - NSGH Renal Inpatients & Day Unit (3 of 12)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-ZF-04-PL-332-504	Fourth Floor Ceiling Plan - NSGH Renal Inpatients & Day Unit (4 of 12)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-ZF-04-PL-332-505	Fourth Floor Ceiling Plan - NSGH Renal Inpatients & Day Unit (5 of 12)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-ZJ-04-PL-332-506	Fourth Floor Ceiling Plan - NSGH Renal Inpatients & Day Unit (6 of 12)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-ZJ-04-PL-332-507	Fourth Floor Ceiling Plan - NSGH Renal Inpatients & Day Unit (7 of 12)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-ZJ-04-PL-332-508	Fourth Floor Ceiling Plan - NSGH Renal Inpatients & Day Unit (8 of 12)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-ZH-04-PL-332-509	Fourth Floor Ceiling Plan - NSGH Renal Inpatients & Day Unit (9 of 12)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-ZH-04-PL-332-510	Fourth Floor Ceiling Plan - NSGH Renal Inpatients & Day Unit (10 of 12)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-ZH-04-PL-332-511	Fourth Floor Ceiling Plan - NSGH Renal Inpatients & Day Unit (11 of 12)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-ZE-04-PL-332-512	Fourth Floor Ceiling Plan - NSGH Renal Inpatients & Day Unit (12 of 12)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-ZE-04-PL-332-513	Fourth Floor Ceiling Plan - NSGH Haemato-oncology Inpatient Ward (1 of 2)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-ZE-04-PL-332-514	Fourth Floor Ceiling Plan - NSGH Haemato-oncology Inpatient Ward (2 of 2)	20/07/2012	25/07/2012	A		02/08/2012	BMCE-TRANSMIT-010132	23/08/2012	22/10/2012	B	BMCE-TRANSMIT-011975 31/10/2012
		NA/ZBP/MER	NA-SZ-04-PL-332-515	Fourth Floor Ceiling Plan - NCH Psychiatry / DCFP (1 of 3)	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	A	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZC-04-PL-332-516	Fourth Floor Ceiling Plan - NCH Psychiatry / DCFP (2 of 3)	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	B	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZC-04-PL-332-517	Fourth Floor Ceiling Plan - NCH Psychiatry / DCFP (3 of 3)	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	B	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZC-04-PL-332-518	Fourth Floor Ceiling Plan -Plantroom Stair, Lift Core H & Computer Room	27/09/2013	05/09/2013	A		26/09/2013	BMCE-TRANSMIT-017831	17/10/2013	17/10/2013	B	BMCE-TRANSMIT-018164 21/10/2013
		NA/ZBP/MER	NA-ZK-05-PL-332-501	Fifth Floor Cei ing Plan - NSGH Inpatient Wards (1 of 14)	31/08/2012	31/01/2013	A		12/02/2013	BMCE-TRANSMIT-013880	05/03/2013	11/03/2013	B	BMCE-TRANSMIT-014577 14/03/2013
		NA/ZBP/MER	NA-ZK-05-PL-332-502	Fifth Floor Cei ing Plan - NSGH Inpatient Wards (2 of 14)	31/08/2012	31/01/2013	A		12/02/2013	BMCE-TRANSMIT-013880	05/03/2013	11/03/2013	A	BMCE-TRANSMIT-014577 14/03/2013
		NA/ZBP/MER	NA-ZF-05-PL-332-503	Fifth Floor Cei ing Plan - NSGH Inpatient Wards (3 of 14)	31/08/2012	31/01/2013	A		12/02/2013	BMCE-TRANSMIT-013880	05/03/2013	11/03/2013	B	BMCE-TRANSMIT-014577 14/03/2013
		NA/ZBP/MER	NA-ZF-05-PL-332-504	Fifth Floor Cei ing Plan - NSGH Inpatient Wards (4 of 14)	31/08/2012	31/01/2013	A		12/02/2013	BMCE-TRANSMIT-013880	05/03/2013	11/03/2013	B	BMCE-TRANSMIT-014577 14/03/2013
		NA/ZBP/MER	NA-ZF-05-PL-332-505	Fifth Floor Cei ing Plan - NSGH Inpatient Wards (5 of 14)	31/08/2012	31/01/2013	A		12/02/2013	BMCE-TRANSMIT-013880	05/03/2013	11/03/2013	B	BMCE-TRANSMIT-014577 14/03/2013
		NA/ZBP/MER	NA-ZJ-05-PL-332-506	Fifth Floor Cei ing Plan - NSGH Inpatient Wards (6 of 14)	31/08/2012	31/01/2013	A		12/02/2013	BMCE-TRANSMIT-013880	05/03/2013	11/03/2013	B	BMCE-TRANSMIT-014577

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital					Brookfield Multiplex Europe									
					Drawing Information									
BCL-AC-XX-SH-001					1st Submission									
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
		NA/ZBP/MER	NA-ZH-05-PL-332-510	Fifth Floor Ceiling Plan - NSGH Inpatient Wards (10 of 14)	31/08/2012	31/01/2013	A		12/02/2013	BMCE-TRANSMIT-013880	05/03/2013	11/03/2013	B	BMCE-TRANSMIT-014577 14/03/2013
		NA/ZBP/MER	NA-ZH-05-PL-332-511	Fifth Floor Ceiling Plan - NSGH Inpatient Wards (11 of 14)	31/08/2012	31/01/2013	A		12/02/2013	BMCE-TRANSMIT-013880	05/03/2013	11/03/2013	B	BMCE-TRANSMIT-014577 14/03/2013
		NA/ZBP/MER	NA-ZE-05-PL-332-512	Fifth Floor Ceiling Plan - NSGH Inpatient Wards (12 of 14)	31/08/2012	31/01/2013	A		12/02/2013	BMCE-TRANSMIT-013880	05/03/2013	11/03/2013	B	BMCE-TRANSMIT-014577 14/03/2013
		NA/ZBP/MER	NA-ZE-05-PL-332-513	Fifth Floor Ceiling Plan - NSGH Inpatient Wards (13 of 14)	31/08/2012	31/01/2013	A		12/02/2013	BMCE-TRANSMIT-013880	05/03/2013	11/03/2013	B	BMCE-TRANSMIT-014577 14/03/2013
		NA/ZBP/MER	NA-ZE-05-PL-332-514	Fifth Floor Ceiling Plan - NSGH Inpatient Wards (14 of 14)	31/08/2012	31/01/2013	A		12/02/2013	BMCE-TRANSMIT-013880	05/03/2013	11/03/2013	A	BMCE-TRANSMIT-014577 14/03/2013
		NA/ZBP/MER	NA-ZK-06-PL-332-501	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (1 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	A	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZK-06-PL-332-502	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (2 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	B	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZF-06-PL-332-503	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (3 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	B	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZF-06-PL-332-504	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (4 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	A	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZF-06-PL-332-505	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (5 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	A	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZJ-06-PL-332-506	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (6 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	A	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZJ-06-PL-332-507	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (7 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	A	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZJ-06-PL-332-508	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (8 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	B	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZH-06-PL-332-509	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (9 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	A	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZH-06-PL-332-510	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (10 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	A	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZH-06-PL-332-511	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (11 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	A	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZE-06-PL-332-512	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (12 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	A	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZE-06-PL-332-513	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (13 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	A	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZE-06-PL-332-514	Sixth Floor Ceiling Plan - NSGH Inpatient Wards (14 of 14)	02/01/2013	19/01/2013	A		28/02/2013	BMCE-TRANSMIT-014263	21/03/2013	26/03/2013	A	BMCE-TRANSMIT-014859 01/04/2013
		NA/ZBP/MER	NA-ZK-07-PL-332-501	Seventh Floor Ceiling Plan - NSGH Inpatient Wards (1 of 14)	02/01/2013	26/03/201	A		08/04/2013	BMCE-TRANSMIT-014985	29/04/201	07/05/2013	A	BMCE-TRANSMIT-015561 10/05/2013
		NA/ZBP/MER	NA-ZK-07-PL-332-502	Seventh Floor Ceiling Plan - NSGH Inpatient Wards (2 of 14)	02/01/2013	26/03/201	A		08/04/2013	BMCE-TRANSMIT-014985	29/04/201	07/05/2013	B	BMCE-TRANSMIT-015561 10/05/2013
		NA/ZBP/MER	NA-ZF-07-PL-332-503	Seventh Floor Ceiling Plan - NSGH Inpatient Wards (3 of 14)	02/01/2013	26/03/201	A		08/04/2013	BMCE-TRANSMIT-014985	29/04/201	07/05/2013	C	BMCE-TRANSMIT-015561

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital															Brookfield Multiplex Europe
					Drawing Information										
BCL-AC-XX-SH-001					1st Submission										
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
		NA/ZBP/MER	NA-ZE-07-PL-332-513	Seventh Floor Ceiling Plan - NSGH Inpatient Wards (13 of 14)	02/01/2013	26/03/201	A		08/04/2013	BMCE-TRANSMIT-014985	29/04/201	07/05/2013	A	BMCE-TRANSMIT-015561 10/05/2013
		NA/ZBP/MER	NA-ZE-07-PL-332-514	Seventh Floor Ceiling Plan - NSGH Inpatient Wards (14 of 14)	02/01/2013	26/03/201	A		08/04/2013	BMCE-TRANSMIT-014985	29/04/201	07/05/2013	A	BMCE-TRANSMIT-015561 10/05/2013
		NA/ZBP/MER	NA-ZK-08-PL-332-501	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (1 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	B	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZK-08-PL-332-502	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (2 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	B	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZF-08-PL-332-503	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (3 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	C	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZF-08-PL-332-504	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (4 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	B	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZF-08-PL-332-505	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (5 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	B	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZJ-08-PL-332-506	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (6 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	B	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZJ-08-PL-332-507	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (7 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	A	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZJ-08-PL-332-508	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (8 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	B	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZH-08-PL-332-509	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (9 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	B	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZH-08-PL-332-510	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (10 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	A	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZH-08-PL-332-511	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (11 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	B	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZE-08-PL-332-512	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (12 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	B	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZE-08-PL-332-513	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (13 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	B	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZE-08-PL-332-514	Eighth Floor Ceiling Plan - NSGH Inpatient Wards (14 of 14)	09/05/2013	02/04/2013	A		17/04/2013	BMCE-TRANSMIT-015178	08/05/2013	13/05/2013	B	BMCE-TRANSMIT-015730 17/05/2013
		NA/ZBP/MER	NA-ZK-09-PL-332-501	Ninth Floor Ceiling Plan - NSGH Inpatient Wards (1 of 14)	02/08/2013	17/05/201	A		04/06/2013	BMCE-TRANSMIT-016097	25/06/2013	08/07/201	B	BMCE-TRANSMIT-016885 22/07/2013
		NA/ZBP/MER	NA-ZK-09-PL-332-502	Ninth Floor Ceiling Plan - NSGH Inpatient Wards (2 of 14)	02/08/2013	17/05/201	A		04/06/2013	BMCE-TRANSMIT-016097	25/06/2013	08/07/201	B	BMCE-TRANSMIT-016885 22/07/2013
		NA/ZBP/MER	NA-ZF-09-PL-332-503	Ninth Floor Ceiling Plan - NSGH Inpatient Wards (3 of 14)	02/08/2013	17/05/201	A		04/06/2013	BMCE-TRANSMIT-016097	25/06/2013	08/07/201	C	BMCE-TRANSMIT-016885 22/07/2013
		NA/ZBP/MER	NA-ZF-09-PL-332-504	Ninth Floor Ceiling Plan - NSGH Inpatient Wards (4 of 14)	02/08/2013	17/05/201	A		04/06/2013	BMCE-TRANSMIT-016097	25/06/2013	08/07/201	B	BMCE-TRANSMIT-016885 22/07/2013
		NA/ZBP/MER	NA-ZF-09-PL-332-505	Ninth Floor Ceiling Plan - NSGH Inpatient Wards (5 of 14)	02/08/2013	17/05/201	A		04/06/2013	BMCE-TRANSMIT-016097	25/06/2013	08/07/201	B	BMCE-TRANSMIT-016885 22/07/2013
		NA/ZBP/MER	NA-ZJ-09-PL-332-506	Ninth Floor Ceiling Plan - NSGH Inpatient Wards (6 of 14)	02/08/2013	24/07/2013	B		02/07/2013	BMCE-TRANSMIT-016588	23/07/2013	08/07/2013	A	BMCE-TRANSMIT-016792

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital															Brookfield Multiplex Europe
					Drawing Information										
BCL-AC-XX-SH-001					1st Submission										
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
		NA/ZBP/MER	NA-ZK-10-PL-332-502	Tenth Floor Ceiling Plan - NSGH Inpatient Wards (2 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	A	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZF-10-PL-332-503	Tenth Floor Ceiling Plan - NSGH Inpatient Wards (3 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	A	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZF-10-PL-332-504	Tenth Floor Ceiling Plan - NSGH Inpatient Wards (4 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	B	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZF-10-PL-332--505	Tenth Floor Ceiling Plan - NSGH Inpatient Wards (5 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	A	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZJ-10-PL-332-506	Tenth Floor Ceiling Plan - NSGH Inpatient Wards (6 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	B	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZJ-10-PL-332-507	Tenth Floor Ceiling Plan - NSGH Inpatient Wards (7 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	B	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZJ-10-PL-332-508	Tenth Floor Ceiling Plan - NSGH Inpatient Wards (8 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	B	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZH-10-PL-332-509	Tenth Floor Ceiling Plan - NSGH Inpatient Wards (9 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	B	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZH-10-PL-332-510	Tenth Floor Ce ling Plan - NSGH Inpatient Wards (10 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	B	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZH-10-PL-332-511	Tenth Floor Ce ling Plan - NSGH Inpatient Wards (11 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	A	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZE-10-PL-332-512	Tenth Floor Ce ling Plan - NSGH Inpatient Wards (12 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	B	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZE-10-PL-332-513	Tenth Floor Ce ling Plan - NSGH Inpatient Wards (13 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	B	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZE-10-PL-332-514	Tenth Floor Ce ling Plan - NSGH Inpatient Wards (14 of 14)	02/08/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016775	02/08/2013	31/07/2013	B	BMCE-TRANSMIT-017244 13/08/2013
		NA/ZBP/MER	NA-ZK-11-PL-332-501	Eleventh Floor Ce ling Plan - NSGH Inpatient Wards (1 of 14)	24/07/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016769	02/08/2013	02/08/2013	B	BMCE-TRANSMIT-017248 13/08/2013
		NA/ZBP/MER	NA-ZK-11-PL-332-502	Eleventh Floor Ce ling Plan - NSGH Inpatient Wards (2 of 14)	24/07/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016769	02/08/2013	02/08/2013	B	BMCE-TRANSMIT-017248 13/08/2013
		NA/ZBP/MER	NA-ZF-11-PL-332-503	Eleventh Floor Ce ling Plan - NSGH Inpatient Wards (3 of 14)	24/07/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016769	02/08/2013	02/08/2013	A	BMCE-TRANSMIT-017248 13/08/2013
		NA/ZBP/MER	NA-ZF-11-PL-332-504	Eleventh Floor Ce ling Plan - NSGH Inpatient Wards (4 of 14)	24/07/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016769	02/08/2013	02/08/2013	B	BMCE-TRANSMIT-017248 13/08/2013
		NA/ZBP/MER	NA-ZF-11-PL-332-505	Eleventh Floor Ce ling Plan - NSGH Inpatient Wards (5 of 14)	24/07/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016769	02/08/2013	02/08/2013	A	BMCE-TRANSMIT-017248 13/08/2013
		NA/ZBP/MER	NA-ZJ-11-PL-332-506	Eleventh Floor Ce ling Plan - NSGH Inpatient Wards (6 of 14)	24/07/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016769	02/08/2013	02/08/2013	A	BMCE-TRANSMIT-017248 13/08/2013
		NA/ZBP/MER	NA-ZJ-11-PL-332-507	Eleventh Floor Ce ling Plan - NSGH Inpatient Wards (7 of 14)	24/07/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016769	02/08/2013	02/08/2013	B	BMCE-TRANSMIT-017248 13/08/2013
		NA/ZBP/MER	NA-ZJ-11-PL-332-508	Eleventh Floor Ce ling Plan - NSGH Inpatient Wards (8 of 14)	24/07/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016769	02/08/2013	02/08/2013	A	BMCE-TRANSMIT-017248 13/08/2013
		NA/ZBP/MER	NA-ZH-11-PL-332-509	Eleventh Floor Ce ling Plan - NSGH Inpatient Wards (9 of 14)	24/07/2013	01/07/2013	A		12/07/2013	BMCE-TRANSMIT-016769	02/08/2013	02/08/2013	A	BMCE-TRANSMIT-017248

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital					Brookfield Multiplex Europe									
					Drawing Information									
BCL-AC-XX-SH-001					1st Submission									
		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant
Submission	Comments													
			NA-XX-SL-DT-332-300	Typical MF & Plasterboard T le Ceiling Details Sheet 1 of 4		18/05/2012	3		29/06/2012	BMCE-TRANSMIT-009615	20/07/2012		A	BMCE-TRANSMIT-009681 05/07/12
			NA-XX-SL-DT-332-301	Typical MF & Plasterboard T le Ceiling Details Sheet 2 of 4		07/03/2012	2		29/06/2012	BMCE-TRANSMIT-009618	20/07/2012		A	BMCE-TRANSMIT-009692 05/07/2012
			NA-XX-SL-DT-332-302	Typical MF & Plasterboard T le Ceiling Details Sheet 3 of 4		18/05/2012	3		29/06/2012	BMCE-TRANSMIT-009615	20/07/2012		A	BMCE-TRANSMIT-009681 05/07/12
			NA-XX-SL-DT-332-303	Typical MF & Plasterboard Tile Ceiling Details Sheet4 of 4		18/05/2012	3		29/06/2012	BMCE-TRANSMIT-009615	20/07/2012		A	BMCE-TRANSMIT-009681 05/07/12
Specifications	Speciofication relates only to partition walls and not ceilings.	NA	NA-SP-K10	Plasterboard dry linings/ partitions/ ceilings	07/03/2012									
		NA	NA-SP-K40	Demountable suspended ceilings	07/03/2012	18/05/2012	4		29/06/2012	BMCE-TRANSMIT-009615	20/07/2012		A	BMCE-TRANSMIT-009681 05/07/12
			NA-XX-XX-SC-400-001	Standard Fixing Heights (1 of 2)		26/07/2012	B		03/08/2012	BMCE TRANSMIT-010142	24/08/2012	15/08/2012	B	BMCE-TRANSMIT-010482 23/08/2012
			NA-XX-XX-SC-400-001	Standard Fixing Heights (2 of 2)		26/07/2012	B		03/08/2012	BMCE TRANSMIT-010142	24/08/2012	15/08/2012	B	BMCE-TRANSMIT-010482 23/08/2012
			Unistrut Ceiling Drawings											
			PFP-SZ-01-PL-480-001	Plan & Details Of Unistrut X-Ray System (Rooms RAF-077 & RAF 080)		18/03/2013	0		27/03/2013	BMCE-TRANSMIT-014832	17/04/2013	25/05/2013	B	BMCE-TRANSMIT-015961 30/05/2013
			PFP-SZ-01-PL-480-002	Plan & Details Of Unistrut X-Ray System (Room 009)		18/03/2013	0		27/03/2013	BMCE-TRANSMIT-014832	17/04/2013	25/05/2013	B	BMCE-TRANSMIT-015961 30/05/2013
			PFP-SZ-01-PL-480-003	Plan & Details Of Unistrut X-Ray System (Room 135)		18/03/2013	0		27/03/2013	BMCE-TRANSMIT-014832	17/04/2013	25/05/2013	B	BMCE-TRANSMIT-015961 30/05/2013
			PFP-SZ-02-PL-480-001	Plan & Details Of Unistrut X-Ray System (Room THE-228)		30/01/2013	0		12/02/2013	BMCE-TRANSMIT-013889	05/03/2013	06/03/2013	C	BMCE-TRANSMIT-014426 08/03/2013
			PFP-SZ-02-PL-480-002	Plan & Details Of Unistrut X-Ray System (Room THE-232)		30/01/2013	0		12/02/2013	BMCE-TRANSMIT-013889	05/03/2013	06/03/2013	C	BMCE-TRANSMIT-014426 08/03/2013
			PFP-ZA-00-PL-480-001	Plan & Details Of Unistrut X-Ray System (Resus Room EMC-018 Bays 1,2,3 & 4)		30/01/2013	0		12/02/2013	BMCE-TRANSMIT-013889	05/03/2013	06/03/2013	C	BMCE-TRANSMIT-014426 08/03/2013
			PFP-ZD-00-PL-480-001	Plan & Details Of Unistrut X-Ray System (Resus Room EMC-105 Resus)		30/01/2013	1		12/02/2013	BMCE-TRANSMIT-013889	05/03/2013	06/03/2013	C	BMCE-TRANSMIT-014426 08/03/2013
			PFP-ZE-00-PL-480-001	Plan & Details Of Unistrut X-Ray System (Rooms RAG-029, 031, 032, 046, 047, 056, 060)		12/03/2013	A		13/03/2013	BMCE-TRANSMIT-014522	03/04/2013		A	BMCE-TRANSMIT-015951 29/05/2013
			PFP-ZE-00-PL-480-002	Plan & Details Of Unistrut X-Ray System (Rooms RAG 012)		12/03/2013	A		13/03/2013	BMCE-TRANSMIT-014522	03/04/2013		B	BMCE-TRANSMIT-015951 29/05/2013
			PFP-ZE-00-PL-480-003	Plan & Details Of Unistrut X-Ray System (Rooms RCG-043, 053, 077, 082)		18/03/2013	0		19/03/2013	BMCE-TRANSMIT-015952	09/04/2013	22/05/2013	B	BMCE-TRANSMIT-015952 29/05/2013
			PFP-ZE-01-PL-480-001	Plan & Deta ls Of Unistrut X-Ray System (Rooms RAF 128 & 131)		30/01/2013	0		12/02/2013	BMCE-TRANSMIT-013889	05/03/2013	06/03/2013	C	BMCE-TRANSMIT-014426

2nd Submission									2nd Submission									2nd Submission							
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status
	20/06/2013	7		BMCE-TRANSMIT-016527 27/06/2013	11/07/2013	09/07/2013	A	BMCE-TRANSMIT-016799 16/07/2013		02/08/2013	9		BMCE-TRANSMIT-017433 23/08/2013	06/09/2013	17/09/2013	A	BMCE-TRANSMIT-017726 17/09/2013								
	20/06/2013	12		BMCE-TRANSMIT-016527 27/06/2013	11/07/2013	09/07/2013	B	BMCE-TRANSMIT-016799 16/07/2013		02/08/2013	13		BMCE-TRANSMIT-017433 23/08/2013	06/09/2013	17/09/2013	B	BMCE-TRANSMIT-017726 17/09/2013								
	20/06/2013	12		BMCE-TRANSMIT-016527 27/06/2013	11/07/2013	09/07/2013	B	BMCE-TRANSMIT-016799 16/07/2013		02/08/2013	13		BMCE-TRANSMIT-017433 23/08/2013	06/09/2013	17/09/2013	B	BMCE-TRANSMIT-017726 17/09/2013								
	20/06/2013	10		BMCE-TRANSMIT-016527 27/06/2013	11/07/2013	09/07/2013	B	BMCE-TRANSMIT-016799 16/07/2013		02/08/2013	11		BMCE-TRANSMIT-017433 23/08/2013	06/09/2013	17/09/2013	B	BMCE-TRANSMIT-017726 17/09/2013								
	20/06/2013	11		BMCE-TRANSMIT-016527 27/06/2013	11/07/2013	09/07/2013	A	BMCE-TRANSMIT-016799 16/07/2013		02/08/2013	12		BMCE-TRANSMIT-017433 23/08/2013	06/09/2013	17/09/2013	B	BMCE-TRANSMIT-017726 17/09/2013								
	20/06/2013	11		BMCE-TRANSMIT-016527 27/06/2013	11/07/2013	09/07/2013	A	BMCE-TRANSMIT-016799 16/07/2013		02/08/2013	12		BMCE-TRANSMIT-017433 23/08/2013	06/09/2013	17/09/2013	A	BMCE-TRANSMIT-017726 17/09/2013								
	20/06/2013	10		BMCE-TRANSMIT-016527 27/06/2013	11/07/2013	09/07/2013	A	BMCE-TRANSMIT-016799 16/07/2013		02/08/2013	11		BMCE-TRANSMIT-017433 23/08/2013	06/09/2013	17/09/2013	A	BMCE-TRANSMIT-017726 17/09/2013								
	20/06/2013	10		BMCE-TRANSMIT-016527 27/06/2013	11/07/2013	09/07/2013	A	BMCE-TRANSMIT-016799 16/07/2013		02/08/2013	11		BMCE-TRANSMIT-017433 23/08/2013	06/09/2013	17/09/2013	A	BMCE-TRANSMIT-017726 17/09/2013								

2nd Submission									2nd Submission									2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status

2nd Submission									2nd Submission									2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status

2nd Submission									2nd Submission									2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status

2nd Submission									2nd Submission									2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status

2nd Submission									2nd Submission									2nd Submission							
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status
	25/11/2013	C		BMCE-TRANSMIT-018683 04/12/2013	18/12/2013	03/01/2014	A	BMCE-TRANSMIT-018986 09/01/2014																	
	18/06/2013	B		BMCE-TRANSMIT-017146 06/08/2013	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017320 16/08/2013		04/12/2013	D		BMCE-TRANSMIT-018809 12/12/2013	08/01/2014	13/01/2014	A	BMCE-TRANSMIT-019161 22/01/2014								
	18/06/2013	C		BMCE-TRANSMIT-017146 06/08/2013	20/08/2013	09/08/2013	B	BMCE-TRANSMIT-017320 16/08/2013		04/12/2013	E		BMCE-TRANSMIT-018809 12/12/2013	08/01/2014	13/01/2014	A	BMCE-TRANSMIT-019161 22/01/2014								
	04/12/2013	D		BMCE-TRANSMIT-018895 18/12/2013	08/01/2014	13/01/2014	C	BMCE-TRANSMIT-019141 22/01/2014		24/01/2014	D		BMCE-TRANSMIT-019408 12/02/2014	26/02/2014		A	BMCE-TRANSMIT-019850 03/04/2014								
	23/10/2013	C		BMCE-TRANSMIT-018391	20/11/2013	18/11/2013	A	BMCE-TRANSMIT-018553 21/11/2013		04/12/2013	D		BMCE-TRANSMIT-018809	08/01/2014	13/01/2014	A	BMCE-TRANSMIT-019161								

2nd Submission									2nd Submission									2nd Submission							
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	B	BMCE-TRANSMIT-014986 08/04/2013																	
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	A	BMCE-TRANSMIT-014986 08/04/2013																	
24/07/2013	19/02/2013	G		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	A	BMCE-TRANSMIT-014986 08/04/2013		23/10/2013	I		BMCE-TRANSMIT-018391 06/11/2013	20/11/2013	18/11/2013	A	BMCE-TRANSMIT-018553 21/11/2013								
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	A	BMCE-TRANSMIT-014986 08/04/2013																	
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	A	BMCE-TRANSMIT-014986 08/04/2013																	
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	A	BMCE-TRANSMIT-014986 08/04/2013																	
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	A	BMCE-TRANSMIT-014986 08/04/2013		11/10/2013	G		BMCE-TRANSMIT-018109 17/10/2013	31/10/2013	01/11/2013	A	BMCE-TRANSMIT-018398 07/11/2013								
	13/06/2013	B		BMCE-TRANSMIT-016517 29/06/2013	13/07/2013	10/07/2013	A	BMCE-TRANSMIT-016786 12/07/13																	
	13/06/2013	B		BMCE-TRANSMIT-016517 29/06/2013	13/07/2013	10/07/2013	A	BMCE-TRANSMIT-016786 12/07/13																	
	18/06/201	B		BMCE-TRANSMIT-016518 27/06/2013	11/07/2013	10/07/2013	A	BMCE-TRANSMIT-016787 12/07/2013																	
	02/08/2013	B		BMCE-TRANSMIT-017325 16/08/2013	30/08/2013	16/09/2013	B	BMCE-TRANSMIT-017753 19/09/2013																	
24/07/2013	18/12/2013	D		BMCE-TRANSMIT-019406	05/03/2014	24/02/2014	A	BMCE-TRANSMIT-019548 26/02/2014																	

2nd Submission									2nd Submission									2nd Submission							
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status
	04/12/2014	D		BMCE-TRANSMIT-019017 13/01/2014	27/01/2014	28/01/2014	B	BMCE-TRANSMIT-019270 03/02/2014																	
	19/06/2013	B		BMCE-TRANSMIT-016526 27/06/2013	11/07/2013	09/07/2013	B	BMCE-TRANSMIT-016758 11/07/2013																	
	19/06/2013	C		BMCE-TRANSMIT-016526 27/06/2013	11/07/2013	09/07/2013	B	BMCE-TRANSMIT-016758 11/07/2013		18/07/2013	D		BMCE-TRANSMIT-017148 06/08/2013	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017332 16/08/2013		01/11/2013	E		BMCE-TRANSMIT-018681 04/12/2013	18/12/2013	03/01/2014	A
	19/06/2013	B		BMCE-TRANSMIT-016526 27/06/2013	11/07/2013	09/07/2013	B	BMCE-TRANSMIT-016758 11/07/2013																	
	19/06/2013	B		BMCE-TRANSMIT-016526 27/06/2013	11/07/2013	09/07/2013	A	BMCE-TRANSMIT-016758 11/07/2013		02/08/2013	C		BMCE-TRANSMIT-017325 16/08/2013	30/08/2013	16/09/2013	A	BMCE-TRANSMIT-017753 19/09/2013		23/10/2013	E		BMCE-TRANSMIT-018388 06/11/2013	20/11/2013	18/11/2013	A
	19/06/2013	B		BMCE-TRANSMIT-016526 27/06/2013	11/07/2013	09/07/2013	B	BMCE-TRANSMIT-016758 11/07/2013		23/10/2013	E		BMCE-TRANSMIT-018388 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018539 21/11/2013		04/12/2014	F		BMCE-TRANSMIT-019017 13/01/2014	27/01/2014	28/01/2014	A
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	A	BMCE-TRANSMIT-014986 08/04/2013																	
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	B	BMCE-TRANSMIT-014986 08/04/2013																	
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	B	BMCE-TRANSMIT-014986 08/04/2013																	
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	B	BMCE-TRANSMIT-014986 08/04/2013																	
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	A	BMCE-TRANSMIT-014986 08/04/2013																	
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	A	BMCE-TRANSMIT-014986 08/04/2013																	
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	A	BMCE-TRANSMIT-014986 08/04/2013																	
24/07/2013	19/02/2013	F		BMCE-TRANSMIT-014266 28/02/2013	21/03/2013	01/04/2013	A	BMCE-TRANSMIT-014986 08/04/2013		10/10/2013	G		BMCE-TRANSMIT-018110 17/10/2013	31/10/2013	01/11/2013	A	BMCE-TRANSMIT-018397 07/11/2013								
	22/01/2013	C		BMCE-TRANSMIT-014181 27/02/2013	13/03/2103	13/04/2013	B	BMCE-TRANSMIT-015436 01/05/2013																	
	22/01/2013	C		BMCE-TRANSMIT-014181 27/02/2013	13/03/2103	13/04/2013	B	BMCE-TRANSMIT-015436 01/05/2013		22/07/2013	E		BMCE-TRANSMIT-017147 06/08/201	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017329 16/08/2013								
	22/01/2013	C		BMCE-TRANSMIT-014181 27/02/2013	13/03/2103	13/04/2013	B	BMCE-TRANSMIT-015436 01/05/2013																	
	22/01/2013	C		BMCE-TRANSMIT-014181 27/02/2013	13/03/2103	13/04/2013	A	BMCE-TRANSMIT-015436 01/05/2013		20/06/2013	D		BMCE-TRANSMIT-016586 02/07/2013	16/07/2013	11/07/2013	B	BMCE-TRANSMIT-016801 16/07/2013								
	22/01/2013	C		BMCE-TRANSMIT-014181	13/03/2103	13/04/2013	B	BMCE-TRANSMIT-015436 01/05/2013		14/06/2013	D		BMCE-TRANSMIT-016488	09/07/2013	10/07/2013	A	BMCE-016789 12/07/2013		23/10/2013	F		BMCE-TRANSMIT-018388	20/11/2013	18/11/2013	A

2nd Submission									2nd Submission									2nd Submission							
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status
	04/12/2013	D		BMCE-TRANSMIT-019016 13/01/2014	27/01/2014	28/01/2014	A	BMCE-TRANSMIT-019271 19/02/2014																		
	15/07/2013	C		BMCE-TRANSMIT-017151 06/08/2013	20/08/2013	09/08/2013	B	BMCE-TRANSMIT-017321 16/08/201																		
	18/07/2013	D		BMCE-TRANSMIT-017149 06/08/2013	20/08/2013	09/08/2013	B	BMCE-TRANSMIT-017349 19/08/2013		29/10/2013	F		BMCE-TRANSMIT-018389 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018549 21/11/2013		08/11/2013	G		BMCE-TRANSMIT-018685 04/12/2013	18/12/2013		
	22/11/2013	B		BMCE-TRANSMIT-018810 12/12/2013	08/01/2014	13/01/2014	A	BMCE-TRANSMIT-019159 22/01/2014																		
	18/07/2013	C		BMCE-TRANSMIT-017149 06/08/2013	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017349 19/08/2013		29/10/2013	E		BMCE-TRANSMIT-018389 06/11/2013	20/11/2013	18/11/2013	A	BMCE-TRANSMIT-018549 21/11/2013									
	15/07/2013	B		BMCE-TRANSMIT-017151 06/08/2013	20/08/2013	09/08/2013	B	BMCE-TRANSMIT-017321 16/08/201		11/10/2013	C		BMCE-TRANSMIT-018351 04/11/201	18/11/2013	19/11/2013	A	BMCE-TRANSMIT-018537 21/11/2013									
	15/07/2013	B		BMCE-TRANSMIT-017151 06/08/2013	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017321 16/08/201		21/03/2014	D		BMCE-TRANSMIT-019910 11/04/2014	21/04/2014	22/04/2014	A	BMCE-TRANSMIT-020031 01/05/2014									
	15/07/2013	B		BMCE-TRANSMIT-017151 06/08/2013	20/08/2013	09/08/2013	B	BMCE-TRANSMIT-017321 16/08/201																		
	29/10/2013	D		BMCE-TRANSMIT-018389 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018549 21/11/2013		28/01/2014	F		BMCE-TRANSMIT-019465 18/02/2014	04/03/2014	26/03/2014	A	BMCE-TRANSMIT-019827 01/04/2014									
	18/09/2013	B		BMCE-TRANSMIT-018108 17/10/2013	31/10/2013	28/10/2013	A	BMCE-TRANSMIT-018309 01/11/2013																		
	04/12/2013	B		BMCE-TRANSMIT-019016 13/01/2014	27/01/2014	28/01/2014	B	BMCE-TRANSMIT-019271 19/02/2014																		
	05/08/2013	B		BMCE-TRANSMIT-017326 16/08/2013	30/08/2013	16/09/2013	B	BMCE-TRANSMIT-017755 19/09/2013																		
	22/01/2013	C		BMCE-TRANSMIT-014181 27/02/2013	13/03/2103	13/04/2013	A	BMCE-TRANSMIT-015436 01/05/2013		20/06/2013	D		BMCE-TRANSMIT-016586 02/07/2013	16/07/2013	11/07/2013	B	BMCE-TRANSMIT-016801 16/07/2013									
	22/01/2013	C		BMCE-TRANSMIT-014181 27/02/2013	13/03/2103	13/04/2013	B	BMCE-TRANSMIT-015436 01/05/2013		17/04/2013	D		BMCE-TRANSMIT-015562 15/05/2013	29/05/2013	28/05/2013	A	BMCE-TRANSMIT-015971 30/05/2013		29/10/2013	F		BMCE-TRANSMIT-018389 06/11/2013	20/11/2013	18/11/2013	A
	22/01/2013	C		BMCE-TRANSMIT-014181 27/02/2013	13/03/2103	13/04/2013	B	BMCE-TRANSMIT-015436 01/05/2013		17/04/2013	D		BMCE-TRANSMIT-015562 15/05/2013	29/05/2013	28/05/2013	B	BMCE-TRANSMIT-015971 30/05/2013		20/06/2013	E		BMCE-TRANSMIT-016586 02/07/2013	16/07/2013	11/07/2013	B
	22/01/2013	D		BMCE-TRANSMIT-014181 27/02/2013	13/03/2103	13/04/2013	B	BMCE-TRANSMIT-015436 01/05/2013																		
	22/01/2013	C		BMCE-TRANSMIT-014181	13/03/2103	13/04/2013	A	BMCE-TRANSMIT-015436 01/05/2013																		

2nd Submission									2nd Submission									2nd Submission							
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status
	02/08/2013	B		BMCE-TRANSMIT-017325 16/08/2013	30/08/2013	16/09/2013	B	BMCE-TRANSMIT-017753 19/09/2013																	
	15/07/2013	B		BMCE-TRANSMIT-017151 06/08/2013	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017321 16/08/201																	
	17/01/2014	B		BMCE-TRANSMIT-019410 12/02/2014	26/02/2014	03/03/2014	A	BMCE-TRANSMIT-019648 11/03/2014																	
	29/10/2013	C		BMCE-TRANSMIT-018390 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018554 21/11/2013																	
	29/10/2013	C		BMCE-TRANSMIT-018390 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018554 21/11/2013		22/11/2013	E		BMCE-TRANSMIT-018810 12/12/2013	08/01/2014	13/01/2014	A	BMCE-TRANSMIT-019159 22/01/2014								
	22/11/2013	C		BMCE-TRANSMIT-018810 12/12/2013	08/01/2014	13/01/2014	B	BMCE-TRANSMIT-019159 22/01/2014																	
	29/10/2013	C		BMCE-TRANSMIT-018390 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018554 21/11/2013		22/11/2013	E		BMCE-TRANSMIT-018810 12/12/2013	08/01/2014	13/01/2014	A	BMCE-TRANSMIT-019159 22/01/2014								
	22/11/2013	B		BMCE-TRANSMIT-018810 12/12/2013	08/01/2014	13/01/2014	A	BMCE-TRANSMIT-019159 22/01/2014																	
	22/11/2013	B		BMCE-TRANSMIT-018810 12/12/2013	08/01/2014	13/01/2014	A	BMCE-TRANSMIT-019159 22/01/2014																	
	10/06/2013	C		BMCE-TRANSMIT-016522 27/06/2013	11/07/2013	10/07/2013	A	BMCE-TRANSMIT-016790 12/07/2013		11/10/2013	D		BMCE-TRANSMIT-018387 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018541 21/11/2013								
	10/06/2013	C		BMCE-TRANSMIT-016522	11/07/2013	10/07/2013	B	BMCE-TRANSMIT-016790 12/07/2013		11/10/2013	D		BMCE-TRANSMIT-018387	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018541								

2nd Submission									2nd Submission									2nd Submission							
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status
	06/03/2014	E		BMCE-TRANSMIT-019771 25/03/2014	08/04/2014																				
	10/06/2013	C		BMCE-TRANSMIT-016522 27/06/2013	11/07/2013	10/07/2013	B	BMCE-TRANSMIT-016790 12/07/2013		04/03/2014	E		BMCE-TRANSMIT-019689 13/03/2014	27/03/2014	24/03/2014	A	BMCE-TRANSMIT-019779 26/03/2014								
	06/03/2014	D		BMCE-TRANSMIT-019771 25/03/2014	08/04/2014																				
	10/06/2013	C		BMCE-TRANSMIT-016522 27/06/2013	11/07/2013	10/07/2013	B	BMCE-TRANSMIT-016790 12/07/2013																	
	10/06/2013	C		BMCE-TRANSMIT-016522 27/06/2013	11/07/2013	10/07/2013	A	BMCE-TRANSMIT-016790 12/07/2013		21/08/2013	D		BMCE-TRANSMIT-017599 05/09/2013	19/09/2013	19/11/2014	A	BMCE-TRANSMIT-018666 03/12/2013								
	10/06/2013	C		BMCE-TRANSMIT-016522 27/06/2013	11/07/2013	10/07/2013	B	BMCE-TRANSMIT-016790 12/07/2013																	
	10/06/2013	C		BMCE-TRANSMIT-016522 27/06/2013	11/07/2013	10/07/2013	A	BMCE-TRANSMIT-016790 12/07/2013																	
	12/09/2013	C		BMCE-TRANSMIT-017722 16/09/2013	30/09/2013	01/10/2013	A	BMCE-TRANSMIT-017988 09/10/2013		25/10/2013	D		BMCE-TRANSMIT-018394 07/11/2013	21/11/2013	19/11/2014	B	BMCE-TRANSMIT-018666 03/12/2013								
	12/09/2013	C		BMCE-TRANSMIT-017722 16/09/2013	30/09/2013	01/10/2013	A	BMCE-TRANSMIT-017988 09/10/2013		25/10/2013	D		BMCE-TRANSMIT-018394 07/11/2013	21/11/2013	19/11/2014	B	BMCE-TRANSMIT-018666 03/12/2013								
	10/06/2013	C		BMCE-TRANSMIT-016522 27/06/2013	11/07/2013	10/07/2013	A	BMCE-TRANSMIT-016790 12/07/2013		12/09/2013	D		BMCE-TRANSMIT-017722 16/09/2013	30/09/2013	01/10/2013	A	BMCE-TRANSMIT-017988 09/10/2013		11/10/2013	E		BMCE-TRANSMIT-018387 06/11/2013	20/11/2013	18/11/2013	B
	12/09/2013	C		BMCE-TRANSMIT-017722 16/09/2013	30/09/2013	01/10/2013	B	BMCE-TRANSMIT-017988 09/10/2013		25/10/2013	D		BMCE-TRANSMIT-018394 07/11/2013	21/11/2013	19/11/2014	B	BMCE-TRANSMIT-018666 03/12/2013								
	11/10/2013	E		BMCE-TRANSMIT-018387 06/11/2013	20/11/2013	18/11/2013	A	BMCE-TRANSMIT-018541 21/11/2013																	
	25/10/2013	B		BMCE-TRANSMIT-018394 07/11/2013	21/11/2013	18/11/2013	B	BMCE-TRANSMIT-018541 21/11/2013		18/02/2014	D		BMCE-TRANSMIT-019615 06/03/2014	20/03/2014	11/03/2014	B	BMCE-TRANSMIT-019717 18/03/2014								
	11/10/2013	E		BMCE-TRANSMIT-018387 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018541 21/11/2013																	
	13/03/2013	B		BMCE-TRANSMIT-014980 08/04/2013	22/04/2013	07/05/2013	B	BMCE-TRANSMIT-015563 10/05/2013		10/06/2013	C		BMCE-TRANSMIT-016487 25/06/2013	09/07/2013	11/07/2013	A	BMCE-TRANSMIT-016802 16/07/2013		14/10/2013	D		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B
	13/03/2013	B		BMCE-TRANSMIT-014980 08/04/2013	22/04/2013	07/05/2013	B	BMCE-TRANSMIT-015563 10/05/2013		10/06/2013	C		BMCE-TRANSMIT-016487 25/06/2013	09/07/2013	11/07/2013	A	BMCE-TRANSMIT-016802 16/07/2013		14/10/2013	D		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B
	13/03/2013	B		BMCE-TRANSMIT-014980 08/04/2013	22/04/2013	07/05/2013	B	BMCE-TRANSMIT-015563 10/05/2013																	
	06/03/2014	C		BMCE-TRANSMIT-019771 25/03/2014	08/04/2014																				
	04/03/2014	C		BMCE-TRANSMIT-019689	27/03/2014	24/03/2014	A	BMCE-TRANSMIT-019779 26/03/2014																	

2nd Submission									2nd Submission									2nd Submission							
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status
	13/03/2013	B		BMCE-TRANSMIT-014980 08/04/2013	22/04/2013	07/05/2013	A	BMCE-TRANSMIT-015563 10/05/2013																	
	04/03/2014	C		BMCE-TRANSMIT-019689 13/03/2014	27/03/2014	24/03/2014	A	BMCE-TRANSMIT-019779 26/03/2014																	
	06/03/2014	C		BMCE-TRANSMIT-019771 25/03/2014	08/04/2014																				
	13/03/2013	B		BMCE-TRANSMIT-014980 08/04/2013	22/04/2013	07/05/2013	B	BMCE-TRANSMIT-015563 10/05/2013		06/09/2013	C		BMCE-TRANSMIT-017786 23/09/2013	07/10/2013	16/10/2013	A	BMCE-TRANSMIT-018162 21/10/2013		14/10/2013	D		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B
	06/03/2014	C		BMCE-TRANSMIT-019771 25/03/2014	08/04/2014																				
	10/06/2013	B		BMCE-TRANSMIT-016487 25/06/2013	09/07/2013	11/07/2013	A	BMCE-TRANSMIT-016802 16/07/2013		14/10/2013	B		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		11/11/2013	D		BMCE-TRANSMIT-018759 10/12/2013	24/12/2013	03/01/2014	A
	10/06/2013	B		BMCE-TRANSMIT-016487 25/06/2013	09/07/2013	11/07/2013	A	BMCE-TRANSMIT-016802 16/07/2013		14/10/2013	B		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		11/11/2013	D		BMCE-TRANSMIT-018759 10/12/2013	24/12/2013	03/01/2014	A
	04/03/2014	C		BMCE-TRANSMIT-019700 18/03/2014	01/04/2014																				
	04/03/2014	C		BMCE-TRANSMIT-019700 18/03/2014	01/04/2014																				
	04/03/2014	C		BMCE-TRANSMIT-019700 18/03/2014	01/04/2014																				
	04/03/2014	B		BMCE-TRANSMIT-019700 18/03/2014	01/04/2014																				
	04/03/2014	C		BMCE-TRANSMIT-019700 18/03/2014	01/04/2014																				
	04/03/2014	D		BMCE-TRANSMIT-019700 18/03/2014	01/04/2014																				
	04/03/2014	C		BMCE-TRANSMIT-019700 18/03/2014	01/04/2014																				
	04/03/2014	C		BMCE-TRANSMIT-019700 18/03/2014	01/04/2014																				
	14/10/2013	B		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		11/11/2013	C		BMCE-TRANSMIT-018759 10/12/2013	24/12/2013	03/01/2014	A	BMCE-TRANSMIT-018980 09/01/2014		04/03/2014	D		BMCE-TRANSMIT-019700 18/03/2014	01/04/2014		
	04/03/2014	E		BMCE-TRANSMIT-019700 18/03/2014	01/04/2014																				
	10/06/2013	B		BMCE-TRANSMIT-016487 25/06/2013	09/07/2013	11/07/2013	A	BMCE-TRANSMIT-016802 16/07/2013		14/10/2013	C		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		11/11/2013	D		BMCE-TRANSMIT-018759 10/12/2013	24/12/2013	03/01/2014	A
	10/06/2013	B		BMCE-TRANSMIT-016487 25/06/2013	09/07/2013	11/07/2013	A	BMCE-TRANSMIT-016802 16/07/2013		14/10/2013	C		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		11/11/2013	D		BMCE-TRANSMIT-018759 10/12/2013	24/12/2013	03/01/2014	A
	11/10/2013	B		BMCE-TRANSMIT-018351	18/11/2013	19/11/2013	B	BMCE-TRANSMIT-018537 21/11/2013		04/03/2014	D		BMCE-TRANSMIT-019693	28/03/2014											

2nd Submission									2nd Submission									2nd Submission							
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status
	14/10/2013	B		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		11/11/2013	C		BMCE-TRANSMIT-018759 10/12/2013	24/12/2013	03/01/2014	A	BMCE-TRANSMIT-018980 09/01/2014		04/03/2014	D		BMCE-TRANSMIT-019693 14/03/2014	28/03/2014		
	04/03/2014	C		BMCE-TRANSMIT-019693 14/03/2014	28/03/2014																				
	10/06/2013	B		BMCE-TRANSMIT-016487 25/06/2013	09/07/2013	11/07/2013	A	BMCE-TRANSMIT-016802 16/07/2013		14/10/2013	C		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		15/11/2013	D		BMCE-TRANSMIT-018748 09/12/2013	23/12/2013	03/01/2014	A
	10/06/2013	B		BMCE-TRANSMIT-016487 25/06/2013	09/07/2013	11/07/2013	A	BMCE-TRANSMIT-016802 16/07/2013		14/10/2013	C		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		15/11/2013	D		BMCE-TRANSMIT-018748 09/12/2013	23/12/2013	03/01/2014	A
	18/07/2013	B		BMCE-TRANSMIT-017148 06/08/2013	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017332 16/08/2013		04/03/2014	D		BMCE-TRANSMIT-019688 13/03/2014	27/03/2014												
	04/03/2014	B		BMCE-TRANSMIT-019688 13/03/2014	27/03/2014																				
	18/07/2013	B		BMCE-TRANSMIT-017148 06/08/2013	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017332 16/08/2013		04/03/2014	D		BMCE-TRANSMIT-019688 13/03/2014	27/03/2014												
	18/07/2013	C		BMCE-TRANSMIT-017148 06/08/2013	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017332 16/08/2013		04/03/2014	D		BMCE-TRANSMIT-019688 13/03/2014	27/03/2014												
	06/09/2013	C		BMCE-TRANSMIT-017786 23/09/2013	07/10/2013	16/10/2013	B	BMCE-TRANSMIT-018162 21/10/2013		04/03/2014	D		BMCE-TRANSMIT-019688 13/03/2014	27/03/2014												
	18/07/2013	C		BMCE-TRANSMIT-017148 06/08/2013	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017332 16/08/2013		04/03/2014	E		BMCE-TRANSMIT-019688 13/03/2014	27/03/2014												
	18/07/2013	B		BMCE-TRANSMIT-017148 06/08/2013	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017332 16/08/2013		04/03/2014	E		BMCE-TRANSMIT-019688 13/03/2014	27/03/2014												
	04/03/2014	B		BMCE-TRANSMIT-019688 13/03/2014	27/03/2014																				
	18/07/2013	B		BMCE-TRANSMIT-017148 06/08/2013	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017332 16/08/2013		04/03/2014	D		BMCE-TRANSMIT-019688 13/03/2014	27/03/2014												
	18/07/2013	B		BMCE-TRANSMIT-017148 06/08/2013	20/08/2013	09/08/2013	B	BMCE-TRANSMIT-017332 16/08/2013		04/03/2014	D		BMCE-TRANSMIT-019688 13/03/2014	27/03/2014												
	14/10/2013	B		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		15/11/2013	C		BMCE-TRANSMIT-018748 09/12/2013	23/12/2013	03/01/2014	A	BMCE-TRANSMIT-018982 09/01/2004		04/03/2014	D		BMCE-TRANSMIT-019688 13/03/2014	27/03/2014		
	18/07/2013	B		BMCE-TRANSMIT-017148 06/08/2013	20/08/2013	09/08/2013	A	BMCE-TRANSMIT-017332 16/08/2013		04/03/2014	D		BMCE-TRANSMIT-019688 13/03/2014	27/03/2014												
	14/10/2013	B		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		15/11/2013	C		BMCE-TRANSMIT-018748 09/12/2013	23/12/2013	03/01/2014	A	BMCE-TRANSMIT-018982 09/01/2004									
	14/10/2013	B		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		15/11/2013	C		BMCE-TRANSMIT-018748 09/12/2013	23/12/2013	03/01/2014	A	BMCE-TRANSMIT-018982 09/01/2004									
	11/10/2013	B		BMCE-TRANSMIT-018351 04/11/201	18/11/2013	19/11/2013	B	BMCE-TRANSMIT-018537 21/11/2013		05/03/2014	D		BMCE-TRANSMIT-019767 25/03/2014	08/04/2014												
	06/09/2013	B		BMCE-TRANSMIT-017786 23/09/2013	07/10/2013	16/10/2013	B	BMCE-TRANSMIT-018162 21/10/2013																		
	05/03/2014	C		BMCE-TRANSMIT-019767 25/03/2014	08/04/2014																				

2nd Submission									2nd Submission									2nd Submission							
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status
	14/10/2013	B		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		15/11/2013	C		BMCE-TRANSMIT-018748 09/12/2013	23/12/2013	03/01/2014	A	BMCE-TRANSMIT-018982 09/01/2004								
	06.03.2014	C		BMCE-TRANSMIT-019826 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020018 29.04.2014																	
	06/09/2013	B		BMCE-TRANSMIT-017786 23/09/2013	07/10/2013	16/10/2013	B	BMCE-TRANSMIT-018162 21/10/2013																	
	06.03.2014	C		BMCE-TRANSMIT-019826 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020018 29.04.2014																	
	06.03.2014	C		BMCE-TRANSMIT-019826 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020018 29.04.2014																	
	06/09/2013	B		BMCE-TRANSMIT-017786 23/09/2013	07/10/2013	16/10/2013	B	BMCE-TRANSMIT-018162 21/10/2013		06.03.2014	C		BMCE-TRANSMIT-019826 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020018 29.04.2014								
	06.03.2014	C		BMCE-TRANSMIT-019826 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020018 29.04.2014																	
	06.03.2014	C		BMCE-TRANSMIT-019826 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020018 29.04.2014																	
	06/09/2013	B		BMCE-TRANSMIT-017786 23/09/2013	07/10/2013	16/10/2013	B	BMCE-TRANSMIT-018162 21/10/2013																	
	06.03.2014	C		BMCE-TRANSMIT-019826 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020018 29.04.2014																	
	06.03.2014	C		BMCE-TRANSMIT-019826 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020018 29.04.2014																	
	14/10/2013	B		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		15/11/2013	C		BMCE-TRANSMIT-018748 09/12/2013	23/12/2013	03/01/2014	A	BMCE-TRANSMIT-018982 09/01/2004		06.03.2014	D		BMCE-TRANSMIT-019826 01.04.2014	22.04.2014	22.04.2014	A
	06.03.2014	C		BMCE-TRANSMIT-019826 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020018 29.04.2014																	
	14/10/2013	B		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		15/11/2013	C		BMCE-TRANSMIT-018748 09/12/2013	23/12/2013	03/01/2014	A	BMCE-TRANSMIT-018982 09/01/2004								
	14/10/2013	B		BMCE-TRANSMIT-018384 06/11/2013	20/11/2013	18/11/2013	B	BMCE-TRANSMIT-018576 22/11/2013		15/11/2013	C		BMCE-TRANSMIT-018748 09/12/2013	23/12/2013	03/01/2014	A	BMCE-TRANSMIT-018982 09/01/2004								
	06.03.2014	C		BMCE-TRANSMIT-019829 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020022 29.04.2014																	
	06.03.2014	C		BMCE-TRANSMIT-019829 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020022 29.04.2014																	
	06.03.2014	C		BMCE-TRANSMIT-019829 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020022 29.04.2014																	
	06.03.2014	B		BMCE-TRANSMIT-019829 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020022 29.04.2014																	
	06.03.2014	C		BMCE-TRANSMIT-019829 01.04.2014	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020022 29.04.2014																	
	06.03.2014	C		BMCE-TRANSMIT-019829	22.04.2014	22.04.2014	A	BMCE-TRANSMIT-020022 29.04.2014																	

2nd Submission									2nd Submission									2nd Submission							
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status
	28/03/2013	1		BMCE-TRANSMIT-015029 10/04/2013	31/04/2013	24/05/2013	B	BMCE-TRANSMIT-015972 30/05/2013																	
	18/03/2013	A		BMCE-TRANSMIT-014832 27/03/2013	17/04/2013	25/05/2013	B	BMCE-TRANSMIT-015961 30/05/2013																	
	28/03/2013	B		BMCE-TRANSMIT-015029 10/04/2013	31/04/2013	24/05/2013	B	BMCE-TRANSMIT-015972 30/05/2013																	
	28/03/2013	B		BMCE-TRANSMIT-015029 10/04/2013	31/04/2013	24/05/2013	B	BMCE-TRANSMIT-015972 30/05/2013																	
	18/03/2013	B		BMCE-TRANSMIT-014832		25/05/2013	A	BMCE-TRANSMIT-015961 30/05/2013																	

Date Returned to Consultant

Date Returned to Consultant

Date Returned to Consultant

Date Returned to Consultant

Date Returned to Consultant

Date Returned to Consultant

Date Returned to Consultant

Date Returned to Consultant
BMCE-TRANSMIT-019270 03/02/2014

Date Returned to Consultant
BMCE-TRANSMIT-018549 21/11/2013

Date Returned to Consultant

Date Returned to Consultant
BMCE-TRANSMIT-018980 09/01/2014
BMCE-TRANSMIT-018980 09/01/2014

Date Returned to Consultant
BMCE-TRANSMIT-018980 09/01/2014

Date Returned to Consultant

Date Returned to Consultant

Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

2nd Submission								
Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

21	BCL-AC-XX-SH-001																				
						1st Submission															
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	D Subm Cons
21	Reception Desks & Nurses Stations	Colour, Layout, Maintenance, Lifecycle, H & S														
	Specifications		NA	NA-SP-Z10	Purpose made Joinery	25/05/2012	11/05/2012	5		BMCE-TRANSMIT-009659	25/07/2012	24/10/2012	B	BMCE-TRANSMIT-011965		
	Reception Desk & Staff Base Details	Aspect of review:	NA	NA-SZ-XX-DT-401-100	Desk Module Key	25/05/2012	11/05/2012	6		BMCE-TRANSMIT-009659	25/07/2012	25/10/2012	B	BMCE-TRANSMIT-011967		
		Colour	NA	NA-SZ-00-DT-401-101	Desk Type 1 - Adult Main Reception Desk	tbc 2012										
		Layout	NA	NA-SZ-00-DT-401-102	Desk Type 2 - Typical Department Reception Desk	25/05/2012	11/05/2012	4		BMCE-TRANSMIT-009659	25/07/2012	25/10/2012	B	BMCE-TRANSMIT-011967		
		Clinical Functionality	NA	NA-SZ-XX-DT-401-103	Desk Type 3 - Typical Department Staff Base	25/05/2012										
		Maintenance	NA	NA-SZ-XX-DT-401-104	Desk Type 4 - Typical Touchdown Base	25/05/2012	11/05/2012	6		BMCE-TRANSMIT-009659	25/07/2012	25/10/2012	B	BMCE-TRANSMIT-011967		
		Lifecycle	NA	NA-SZ-XX-DT-401-105	Desk Type 5 - A&E Reception Desk	25/05/2012	11/05/2012	4		BMCE-TRANSMIT-009659	25/07/2012	25/10/2012	B	BMCE-TRANSMIT-011967		
		H&S	NA	NA-SZ-XX-DT-401-106	Desk Type 2 - Typical Department Reception Desk (with privacy screen)	25/05/2012	30/01/2013	4		BMCE-TRANSMIT-018195	14/11/2013	22/11/2013	A	BMCE-TRANSMIT-018596		
			NA	NA-SZ-XX-DT-401-107	Desk Type 1a - Children's Main Reception Desk	25/05/2012	30/01/2013	3		BMCE-TRANSMIT-018195	14/11/2013	22/11/2013	A	BMCE-TRANSMIT-018596		19/0
		NHS have viewed and approved Mock Up Sample. Further RDD review not required	NA	NA-SZ-xx-DT-401-108	Desk Type 6 - Cashiers Desk	tbc 2012	11/05/2012	2		BMCE-TRANSMIT-009660 04/07/12	25/07/2012	24/10/2012	C	BMCE-TRANSMIT-011965		
		NHS have viewed and approved Mock Up Sample. Further RDD review not required	NA	NA-SZ-xx-DT-401-109	Worktops & Linen Store (Critical Care)	tbc 2012	11/05/2012	2		BMCE-TRANSMIT-009660 04/07/12	25/07/2012	24/10/2012	C	BMCE-TRANSMIT-011965		
				NA-SZ-xx-DT-401-110	Reception Desks Type 2 & 3 NCH	25/05/2012	30/01/2013	2		BMCE-TRANSMIT-018195	14/11/2013	22/11/2013	A	BMCE-TRANSMIT-018596		
#####	11/05/2012		NA	NA-SZ-XX-DT-401-112	Pharmacy Reception Desk	tbc 2012	11/05/2012	2		BMCE-TRANSMIT-009659 04/07/12	25/07/2012	25/10/2012	B	BMCE-TRANSMIT-011967		
	Desk Type Location Plans (1:200)		NA	NA-XX-00-PL-401-100	Ground Floor Plan - NSGH Entrance Reception and Atrium Space - Desk Type Location	tbc 2012	11/05/2012	4		BMCE-TRANSMIT-009659 04/07/12	25/07/2012	25/10/2012	A	BMCE-TRANSMIT-011967		
			NA	NA-XX-00-PL-401-101	Ground Floor Plan - NCH Rehab - Desk Type Location	tbc 2012										
			NA	NA-XX-00-PL-401-102	Ground Floor Plan - NCH Entrance and OPD - Desk Type Location	tbc 2012	10/12/2013	5		BMCE-TRANSMIT-018825	08/01/2013	09/01/2014	A	BMCE-TRANSMIT-019015		
			NA	NA-XX-00-PL-401-103	Ground Floor Plan - NCH Observation Ward / Ch ld Protection / Sanctuary - Desk Type Location	tbc 2012										
			NA	NA-XX-00-PL-401-104	Ground Floor Plan - NCH Emergency Department / Decontamination Unit - Desk Type Location	25/05/2012										
			NA	NA-XX-00-PL-401-105	Ground Floor Plan - NSGH Emergency Department - Desk Type Location	25/05/2012	11/05/2012	3		BMCE-TRANSMIT-009660 04/07/12	25/07/2012	24/10/2012	A	BMCE-TRANSMIT-011965		
			NA	NA-XX-00-PL-401-106	Ground Floor Plan - NSGH Acute Assessment - Desk Type Location	25/05/2012	11/05/2012	4		BMCE-TRANSMIT-009660 04/07/12	25/07/2012	24/10/2012	A	BMCE-TRANSMIT-011965		
			NA	NA-XX-00-PL-401-107	Ground Floor Plan - NSGH Radiology / Medical Illustration - Desk Type Location	tbc 2012	11/05/2012	4		BMCE-TRANSMIT-009660 04/07/12	25/07/2012	24/10/2012	A	BMCE-TRANSMIT-011965		
			NA	NA-XX-00-PL-401-108	Ground Floor Plan - NCH Radiology - Desk Type Location	25/05/2012										
			NA	NA-XX-00-PL-401-109	Ground Floor Plan - NSGH OPD / Rehab & Therapies - Desk Type Location	tbc 2012	11/05/2012	3		BMCE-TRANSMIT-009660 04/07/12	25/07/2012	24/10/2012	A	BMCE-TRANSMIT-011965		
			NA	NA-XX-01-PL-401-100	First Floor Plan - NSGH Restaurant, Sanctuary and Atrium Space - Desk Type Location	tbc 2012	11/05/2012	3		BMCE-TRANSMIT-009660 04/07/12	25/07/2012	24/10/2012	C	BMCE-TRANSMIT-011965		20/1
			NA	NA-XX-01-PL-401-101	First Floor Plan - NCH Theatres / Interventional Radiology and Radiology - Desk Type Location	tbc 2012										

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

21	BCL-AC-XX-SH-001						1st Submission											
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	D Subm Cons
Item	Submission	Comments														
			NA	NA-XX-02-PL-401-103	Second Floor Plan - NCH Acute Receiving Ward - Desk Type Location	25/05/2012										
			NA	NA-XX-02-PL-401-104	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Stores - Desk Type Location	25/05/2012	11/05/2012	3		BMCE-TRANSMIT-009660 04/07/12	25/07/2012	24/10/2012	A	BMCE-TRANSMIT-011965		
			NA	NA-XX-02-PL-401-105	Second Floor Plan - NSGH Theatres (1 of 2) Plant - Desk Type Location	25/05/2012	11/05/2012	4		BMCE-TRANSMIT-009660 04/07/12	25/07/2012	24/10/2012	B	BMCE-TRANSMIT-011965		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

21	BCL-AC-XX-SH-001						1st Submission											
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	D Subm Cons
			NA	NA-XX-02-PL-401-106	Second Floor Plan - NSGH Theatres (2 of 2) Plant - Desk Type Location	25/05/2012										
			NA	NA-XX-02-PL-401-109	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis - Desk Type Location	08/06/2012	11/05/2012	3		BMCE-TRANSMIT-009660 04/07/12	25/07/2012	24/10/2012	A	BMCE-TRANSMIT-011965		
			NA	NA-xx-03-PL-401-102	Third Floor Plan - NCH In-Patient Ward - Desk Type Location	08/06/2012			21/06/12							
			NA	NA-xx-03-PL-401-103	Third Floor Plan - NCH In-Patient Ward / Ward Support - Desk Type Location	08/06/2012			21/06/12							
			NA	NA-xx-04-PL-401-101	Fourth Floor Plan - Higher Acuity Renal Ward - Desk Type Location	08/06/2012	02/11/2012	3	21/06/12	BMCE-TRANSMIT-012807	03/01/2013		A	BMCE-TRANSMIT-016423		
			NA	NA-xx-04-PL-401-102	Fourth Floor Plan - NCH DCFP - Desk Type Location	08/06/2012			21/06/12							
			NA	NA-xx-04-PL-401-103	Fourth Floor Plan - Haemo-Oncology Ward - Desk Type Location	08/06/2012	02/11/2012	3	21/06/12	BMCE-TRANSMIT-012807	03/01/2013		A	BMCE-TRANSMIT-016423		05/0
			NA	NA-xx-04-PL-401-104	Fourth Floor Plan - NSGH Generic Ward (1 of 2) - Desk Type Location	08/06/2012	02/11/2012	3	21/06/12	BMCE-TRANSMIT-012807	03/01/2013		A	BMCE-TRANSMIT-016423		05/0
			NA	NA-xx-04-PL-401-105	Fourth Floor Plan - NSGH Generic Ward (1 of 2) - Desk Type Location	08/06/2012	02/11/2012	3	21/06/12	BMCE-TRANSMIT-012807	03/01/2013		A	BMCE-TRANSMIT-016423		
			NA	NA-xx-05-PL-401-101	Fifth Floor Plan - NSGH Generic Ward (1 of 4) - Desk Type Location	08/06/2012	09/11/2012	4	21/06/12	BMCE-TRANSMIT-012813	03/01/2013		A	TRANSMIT-016423 21/06/2013		
			NA	NA-xx-05-PL-401-102	Fifth Floor Plan - NSGH Generic Ward (2 of 4) - Desk Type Location	08/06/2012	02/11/2012	3	21/06/12	BMCE-TRANSMIT-012807	03/01/2013		A	BMCE-TRANSMIT-016423		
			NA	NA-xx-05-PL-401-103	Fifth Floor Plan - NSGH Generic Ward (3 of 4) - Desk Type Location	08/06/2012	02/11/2012	3	21/06/12	BMCE-TRANSMIT-012807	03/01/2013		A	BMCE-TRANSMIT-016423		
			NA	NA-xx-05-PL-401-104	Fifth Floor Plan - NSGH Generic Ward (4 of 4) - Desk Type Location	08/06/2012	09/11/2012	4	21/06/12	BMCE-TRANSMIT-012813	03/01/2013		A	TRANSMIT-016423 21/06/2013		
			NA	NA-XX-06-PL-401-101	Sixth Floor Plan - NSGH Generic Ward (1 of 4) - Desk Type Location	08/06/2012	02/11/2012	3	21/06/12	BMCE-TRANSMIT-012807	03/01/2013		A	BMCE-TRANSMIT-016423		
			NA	NA-XX-06-PL-401-102	Sixth Floor Plan - NSGH Generic Ward (2 of 4) - Desk Type Location	08/06/2012	02/11/2012	3	21/06/12	BMCE-TRANSMIT-012807	03/01/2013		A	BMCE-TRANSMIT-016423		
			NA	NA-XX-06-PL-401-103	Sixth Floor Plan - NSGH Generic Ward (3 of 4) - Desk Type Location	08/06/2012	02/11/2012	3	21/06/12	BMCE-TRANSMIT-012807	03/01/2013		A	BMCE-TRANSMIT-016423		
			NA	NA-XX-06-PL-401-104	Sixth Floor Plan - NSGH Generic Ward (4 of 4) - Desk Type Location	08/06/2012	02/11/2012	3	21/06/12	BMCE-TRANSMIT-012807	03/01/2013		A	BMCE-TRANSMIT-016423		
	Desk Detail Plans (1:50)	These will be co-ordinated onto the 1:50 fixtures & fittings plans		refer to Item 3	refer to Item 3											

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

22	BCL-AC-XX-SH-001						Drawing Information												
							1st Submission												
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Dat Subm by Consu
22	Blinds & Curtains	Colour Maintenance Lifecycle H & S														
		Aspect of review:	NA/BCL	tbc	tbc											
		BLINDS ARE TO BE INCLUDED IN 322-500 SERIES DOORS & SCREENS STRATEGY DRAWINGS. DRAWINGS TO BE ISSUED FOR RDD IF REQUIRED. CURTAINS TO BE PROVIDED BY THE NHS														
		Infection Control														
		Colour														
		Maintenance														
		Lifecycle														
		H&S														
		Note:														
		See sample schedule														

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

23	BCL-AC-XX-SH-001																		
						Drawing Information													
						1st Submission													
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Requir from Consul
23	Lifts & Escalators	Colour, Maintenance, Lifecycle, H & S														
			SCHINDLER	7500-D43601561.101	Car Layout Type 1			0		02/03/2012	BMCE-TRANSMIT-007911 (BMCE-WTRAN-002658)	23/03/2012	12/04/2012	B	20/04/12 BMCE-TRANSMIT-0008461	
			SCHINDLER	7500-D43601562.101	Car Layout Type 2			0		02/03/2012	BMCE-TRANSMIT-007911 (BMCE-WTRAN-002658)	23/03/2012	12/04/2012	C	20/04/12 BMCE-TRANSMIT-0008461	
			SCHINDLER	7500-D43601563.101	Car Layout Type 3			0		02/03/2012	BMCE-TRANSMIT-007911 (BMCE-WTRAN-002658)	23/03/2012	12/04/2012	C	20/04/12 BMCE-TRANSMIT-0008461	
			SCHINDLER	7500-D43601564.101	Car Layout Type 4			0		02/03/2012	BMCE-TRANSMIT-007911 (BMCE-WTRAN-002658)	23/03/2012	12/04/2012	B	20/04/12 BMCE-TRANSMIT-0008461	
			SCHINDLER	7500-D43601565.101	Car Layout Type 5			0		02/03/2012	BMCE-TRANSMIT-007911 (BMCE-WTRAN-002658)	23/03/2012	12/04/2012	B	20/04/12 BMCE-TRANSMIT-0008461	
			SCHINDLER	7500-D43601566.101	Car Layout Type 6			0		02/03/2012	BMCE-TRANSMIT-007911 (BMCE-WTRAN-002658)	23/03/2012	12/04/2012	C	20/04/12 BMCE-TRANSMIT-0008461	
			SCHINDLER	7500-D43601567.101	Car Layout Type 7			0		02/03/2012	BMCE-TRANSMIT-007911 (BMCE-WTRAN-002658)	23/03/2012	12/04/2012	B	20/04/12 BMCE-TRANSMIT-0008461	
			SCHINDLER	7500-D43601568.101	Car Layout Type 8			0		02/03/2012	BMCE-TRANSMIT-007911 (BMCE-WTRAN-002658)	23/03/2012	12/04/2012	B	20/04/12 BMCE-TRANSMIT-0008461	
			SCHINDLER	7500-D43601569.101	Car Layout Type 9			0		02/03/2012	BMCE-TRANSMIT-007911 (BMCE-WTRAN-002658)	23/03/2012	12/04/2012	B	20/04/12 BMCE-TRANSMIT-0008461	
			SCHINDLER	7500-D43601670.101	Car Layout Type 10			0		02/03/2012	BMCE-TRANSMIT-007911 (BMCE-WTRAN-002658)	23/03/2012	12/04/2012	B	20/04/12 BMCE-TRANSMIT-0008461	
			SCHINDLER	7500-D43601671.101	Car Layout Type 11			0		02/03/2012	BMCE-TRANSMIT-007911 (BMCE-WTRAN-002658)	23/03/2012	12/04/2012	B	20/04/12 BMCE-TRANSMIT-0008461	
		Aspect of review:	**SCHINDLER**	**tbc**	**tbc**											
		Colour														
		Maintenance														
		Lifecycle														
		H&S														
		Signage														
		Protection														
		Comms Links														
		Note:														
		See sample schedule														

24	BCL-AC-XX-SH-001

Item	Submission	Comments		Action By	Drawing Number	Drawing Title	Drawing Information: 1st Submission — Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Require from Consult
24	Group 1 Fitted Furniture	Design, Materials for Construction, Colour,														
	Specification			NA	NA-SP-N10	General fixtures/ furnishings/ equipment										
		Aspect of review:														
		Design														
		Materials for Construction														
		Colour														
		Maintenance														
		Lifecycle														
		Note:														
		See also sample schedule														
	Group 1 Detail Plans (1:50)	These are shown on the 1 50 fixtures & f ttings plans		NA	Refer to Item 3	Refer to Item 3										
					JTC-XX-XX-SH-400-001	JTC Proposed Key Suiting Schedule		11/04/2013	1		BMCE-TRANSMIT-015247 19/04/2013	10/05/2013	09/05/2013	B	BMCE-TRANSMIT-015620 14/05/2013	
					JTC-XX-XX-SH-400-003	Storage Unit		10/10/2012	0		This was not issued to the Board		08/10/2012	A	BMCE-TRANSMIT-016165	
					JTC-XX-XX-DC-400-021	CAB160 (dental,1door,under bench)		31/01/2013	0		BMCE-TRANSMIT-014816 27/03/2013	17/04/2013		B	BMCE-TRANSMIT-016380	
					JTC-XX-XX-DC-400-022	CAB162 cabinet/drawer unit, dental under bench		31/01/2013	0		BMCE-TRANSMIT-014816 27/03/2013	17/04/2013		B	BMCE-TRANSMIT-016380	
					JTC-XX-XX-DC-400-054	CUP1008 cupboard roller shutter door 1000 x 500 x 1800H		20/11/2013	0		BMCE-TRANSMIT-013474 22/01/2013	12/02/2013		B	BMCE-TRANSMIT-014819	
					JTC-XX-XX-DC-400-056	CUP1020 cupboard, roller shutter door 800W 500D 1800H		20/11/2013	0		BMCE-TRANSMIT-013474 22/01/2013	12/02/2013		B	BMCE-TRANSMIT-014819	
					JTC-XX-XX-DC-400-067	CUP1038 cupboard, inplant storage			0		BMCE-TRANSMIT-013480 22/01/2013	12/02/2013		B	BMCE-TRANSMIT-013480	
					JTC-XX-XX-DC-400-073	DEN010 dental unit, with multi services terminal		31/01/2013	0		BMCE-TRANSMIT-014816 27/03/2013	17/04/2013		B	BMCE-TRANSMIT-016380	
					JTC-XX-XX-DC-400-127	MSC501 pharmacy cabinet, 600 facing, 4 shelves, 1 pull-out prep, shelf, 1 door R/H, security lock, o/a 1200H		20/11/2013	0		BMCE-TRANSMIT-013474 22/01/2013	12/02/2013		A	BMCE-TRANSMIT-014819	
					JTC-XX-XX-DC-400-128	MSC503 pharmacy cabinet, 600 facing, 4 shelves, 1 pull-out prep, contolled drugs cup'd, 1 door R/H, security lock, o/a 1200H		20/11/2013	0		BMCE-TRANSMIT-013474 22/01/2013	12/02/2013		A	BMCE-TRANSMIT-014819	
					JTC-XX-XX-DC-400-129	MSC504 pharmacy cabinet, 600 facing, 4 shelves, 1 pull-out prep, controlled drugs cup'd, 1 door L/H, security lock, o/a 1200H		20/11/2013	0		BMCE-TRANSMIT-013474 22/01/2013	12/02/2013		A	BMCE-TRANSMIT-014819	
					JTC-XX-XX-DC-400-135	MSC1011 pharmacy cabinet, 600 facing, 4 shelves, 1 pull-out prep, 2 doors, security lock		20/11/2013	0		BMCE-TRANSMIT-013474 22/01/2013	12/02/2013		A	BMCE-TRANSMIT-014819	
					JTC-XX-XX-DC-400-245	ALT7520 ALTAR; with built-in storage		31/01/2013	0		BMCE-TRANSMIT-014816 27/03/2013	17/04/2013		B	BMCE-TRANSMIT-016380	

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

24 | BCL-AC-XX-SH-001

Item	Submission	Comments		Action By	Drawing Number	Drawing Title	Drawing Information: 1st Submission: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Requir from Consult
					JTC-XX-XX-DC-400-274	DRA063 DRAWER UNIT, under worktop, 6 drawer, cut-out to front for film envelopes, 550H 500W 450D		21/01/2013	0		BMCE-TRANSMIT-013562 25/01/2013	08/02/2013	08/02/2013	B	BMCE-TRANSMIT-013891 12/02/2013	
		Omitted On PMI			JTC-XX-XX-DC-400-275	FRA023 FRAME, suspended, mesh infill, 10D tilt top fix, wall mounted, 655H 685W		12/02/2013	0		BMCE-TRANSMIT-014818 27/03/2013	17/041/2013	19/06/2013	C	BMCE-TRANSMIT-016439 24/06/20 3	
		Rev 01 Signed off By Peter Moir NHSGG&C-GC-001077			JTC-XX-XX-DC-400-276	FRA024 FRAME, suspended, mesh infill, ceiling mounted, 700W 1900D		12/02/2013	0		BMCE-TRANSMIT-014818 27/03/2013	17/041/2013	19/06/2013	C	BMCE-TRANSMIT-016439 24/06/20 3	
					JTC-XX-XX-DC-400-282	LWB073 WORKBENCH laboratory, C-frame, freestanding, 920H 1300W 750D		21/01/2013	0		BMCE-TRANSMIT-013562 25/01/2013	08/02/2013	08/02/2013	B	BMCE-TRANSMIT-013891 12/02/2013	
					JTC-XX-XX-DC-400-283	LWB075 WORKBENCH laboratory, C-frame, freestanding, 920H 1500W 750D		21/01/2013	0		BMCE-TRANSMIT-013562 25/01/2013	08/02/2013	08/02/2013	B	BMCE-TRANSMIT-013891 2/02/20 3	
					JTC-XX-XX-DC-400-284	LWB078 WORKBENCH laboratory, C-frame, freestanding, 920H 1800W 750D		21/01/2013	0		BMCE-TRANSMIT-013562 25/01/2013	08/02/2013	08/02/2013	B	BMCE-TRANSMIT-013891 12/02/2013	
					JTC-XX-XX-DC-400-285	LWB1000 WORKBENCH laboratory, length as drawn, 920H x 750D		21/01/2013	0		BMCE-TRANSMIT-013562 25/01/2013	08/02/2013	08/02/2013	B	BMCE-TRANSMIT-013891 2/02/20 3	
					JTC-XX-XX-DC-400-286	LWS081L WORKBENCH laboratory with inset sink, left (sink size 150x500x400), 920H 2100W 750D		21/01/2013	0		BMCE-TRANSMIT-013562 25/01/2013	08/02/2013	08/02/2013	B	BMCE-TRANSMIT-013891 12/02/2013	
					JTC-XX-XX-DC-400-287	LWS1000 WORKBENCH laboratory with polypropylene inset sink, left (sink size 400x400x300), 920H 2100W 750D		21/01/2013	0		BMCE-TRANSMIT-013562 25/01/2013	08/02/2013	08/02/2013	B	BMCE-TRANSMIT-013891 2/02/20 3	
		Removed By PMI 208 & 211			JTC-XX-XX-DC-400-289	MSC1000-Pharmacy Cabinet, 400mm facing, Gel Warme4r, O/A height 1200		26/03/2013	1		BMCE-TRANSMIT-016140 05/06/2013	26/06/2013	16/01/2014	D	BMCE-TRANSMIT-019126 21/01/2014	
		Moved To Group 3 Equipment. RDD Not Required.			JTC-XX-XX-DC-400-291	MSC1015 Catheter Cupboard, formed pkastic liners, catheter hanging shelf, catheter rail, 1 shelf		26/03/2013	0		BMCE-TRANSMIT-016140 05/06/2013	26/06/2013		C	BMCE-TRANSMIT-017150 06/08/20 3	
		Moved To Group 3 Equipment. RDD Not Required.			JTC-XX-XX-DC-400-292	MSC1017 Catheter Cupboard, formed pkastic liners, catheter hanging shelf, catheter rail, 1 shelf		26/03/2013	0		BMCE-TRANSMIT-016140 05/06/2013	26/06/2013		C	BMCE-TRANSMIT-017150 06/08/20 3	
					JTC-XX-XX-DC-400-298	PEG001 PEGS, equipment, small, 2, wall mounted		21/01/2013	0		BMCE-TRANSMIT-013562 25/01/2013	08/02/2013	08/02/2013	A	BMCE-TRANSMIT-013891 12/02/2013	
					JTC-XX-XX-DC-400-299	PEG002 PEGS, equipment, medium, 2, wide spacing, wall mounted		21/01/2013	0		BMCE-TRANSMIT-013562 25/01/2013	08/02/2013	08/02/2013	A	BMCE-TRANSMIT-013891 2/02/20 3	
					JTC-XX-XX-DC-400-301	PEG005 PEGS, equipment, 3 (500mm spacing), wall mounted		21/01/2013	0		BMCE-TRANSMIT-013562 25/01/2013	08/02/2013	08/02/2013	A	BMCE-TRANSMIT-013891 12/02/2013	
					JTC-XX-XX-DC-400-303	RAC1012 - Mop rack		20/11/2013	0		BMCE-TRANSMIT-013474 22/01/2013	12/02/2013		A	BMCE-TRANSMIT-014819 27/03/20 3	
					JTC-XX-XX-DC-400-304	RAC1019 RACK, grid, wall-mounted, 500mm wide		21/01/2013	0		BMCE-TRANSMIT-013562 25/01/2013	12/02/2013	08/02/2013	A	BMCE-TRANSMIT-013891 12/02/2013	
					JTC-XX-XX-DC-400-305	RAC1020 RACK, grid, wall-mounted		21/01/2013	0		BMCE-TRANSMIT-013562 25/01/2013	12/02/2013	08/02/2013	A	BMCE-TRANSMIT-013891 2/02/20 3	
					JTC-XX-XX-DC-400-307	RAC1032 RACK, spinal board		12/02/2013	0		BMCE-TRANSMIT-014818 27/03/2013	17/041/2013	19/06/2013	A	BMCE-TRANSMIT-016439 24/06/2013	
					JTC-XX-XX-DC-400-309	RAC1041 RACK shoe, double, surgical clogs & shoes with hooks (holds 6-8 pairs), 200H 600W 305D		12/02/2013	0		BMCE-TRANSMIT-014818 27/03/2013	17/041/2013	19/06/2013	A	BMCE-TRANSMIT-016439 24/06/20 3	
					JTC-XX-XX-DC-400-310	RAC1041 - RACK, for horizontal storage, gas cylinders.		20/11/2013	0		BMCE-TRANSMIT-013474 22/01/2013	12/02/2013		A	BMCE-TRANSMIT-014819 27/03/20 3	
					JTC-XX-XX-DC-400-311	RAC1043 - RACK, for vertical storage, gas cylinders.		20/11/2013	0		BMCE-TRANSMIT-013474 22/01/2013	12/02/2013		A	BMCE-TRANSMIT-014819 27/03/2013	
		Returned To JTC For Resubmission			JTC-XX-XX-DC-400-312	RAC1055 - RACK, 6 Shelves, Wall Mounted		25/11/2013	1		BMCE-TRANSMIT-018806 12/12/2013	08/01/2014	09/01/2013	C	BMCE-TRANSMIT-019008 30/20	
		Specification & Location Clarification Requested By NA			JTC-XX-XX-DC-400-313	RAC420 - RACK, metal, 1 bay, 4 shelves, 2000H 914W 600D		20/11/2013	0		BMCE-TRANSMIT-013474 22/01/2013	12/02/2013		C	BMCE-TRANSMIT-014819 27/03/2013	
		Specification & Location Clarification Requested By NA			JTC-XX-XX-DC-400-314	RAC422 - RACK, metal, 2 bays, 4 shelves, 2000H 1800W 600D		20/11/2013	0		BMCE-TRANSMIT-013474 22/01/2013	12/02/2013		C	BMCE-TRANSMIT-014819 27/03/20 3	
					JTC-XX-XX-DC-400-323	SCR043 - SCREEN, projection, ceiling mounted, 1800H 1800W		20/11/2013	0		BMCE-TRANSMIT-013474 22/01/2013	12/02/2013		A	BMCE-TRANSMIT-014819 27/03/2013	

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

24	BCL-AC-XX-SH-001							Drawing Information										
								1st Submission										
Item	Submission	Comments		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Requir from Consult
					JTC-XX-XX-DC-400-396	NCU1000 ADULT NAPPY CHANGING UNIT, adjustable height		12/02/2013	0		BMCE-TRANSMIT-014818 27/03/2013	17/041/2013	19/06/2013	B	BMCE-TRANSMIT-016439 24/06/2013	
					JTC-XX-XX-DC-400-398	SEA021 SEAT, tip-up, with fold-down grab rails,		12/02/2013	0		BMCE-TRANSMIT-014818 27/03/2013	17/041/2013	19/06/2013	A	BMCE-TRANSMIT-016439 2 /06/20 3	
					JTC-XX-XX-DC-400-399	CD010 Controlled Drug Cabinet		21/03/2013	0		BMCE-TRANSMIT-014815 27/03/2013	17/04/2013		A	BMCE-TRANSMIT-016377 9/0 /20	
		Not Required, Transferred to Group 3			JTC-XX-XX-DC-400-403	CUP1054 COPBOARD, Intervascular Catheter Cupboard		26/03/2013	0		BMCE-TRANSMIT-016140 05/06/2013	26/06/2013	08/11/2013	D	BMCE-TRANSMIT-018450 12/11/2013	
		Returned to JTC For Resubmission			JTC-XX-XX-DT-400-008	SEA-004-SEAT, Bench, Wall Mounted		02/12/2013	0		BMCE-TRANSMIT-018807 12/12/2013	08/01/2014	09/01/2014	C	BMCE-TRANSMIT-019009 6/0 /20	
		Returned to JTC For Resubmission			JTC-XX-XX-DT-400-009	CUP180 - CUPBOARD, Built-In 14 Shelves, Sliding Doors		02/12/2013	0		BMCE-TRANSMIT-018805 12/12/2013	08/01/2014	09/01/2014	C	BMCE-TRANSMIT-019010 13/01/2013	

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

24	BCL-AC-XX-SH-001						Drawing Information									
							1st Submission									
Item	Submission	Comments		Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Require from Consult
	Group 1 Detailed Elevations (1:50)	NOTE The provision of internal room elevations will be as per the agreed Room Elevation Schedule - NA - SH -		NA	refer to Item 5	refer to Item 5										
	Group 1 Equipment Schedule	These are shown on the room data sheets and equipment schedules		NA	refer to Item 4	refer to Item 4										
	Finishes Schedules	Material and Colour will be indicated on internal schedule		NA	refer to Item 11	refer to Item 11										

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

25	BCL-AC-XX-SH-001						Drawing Information												
							1st Submission												
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	S C			
25	Schedule of Components for M & E Systems	Colour, Maintenance, Lifecycle, H & S																	
	Schedule of Components		ZBP/MER				VARIOUS												
	Electrical																		
	Mechanical																		
		Not reviewed as RDD		BMPX Doc	Component Schedule														

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Drawing Information

26	BCL-AC-XX-SH-001						1st Submission										
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultar
Item	Submission	Comments													
26	Bedhead Layouts	Colour, Service Layout, Maintenance, Lifecycle, H & S													
	Refer to Sections 3, 4 and 5	Note: NA to delevelope deliverable schedule	NA	NA-xx-xx-AS-400-100	Schedule of Equipment Unions - Bedheads 1	05/11/2011	13/05/2012	6		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-101	Schedule of Equipment Unions - Bedheads 2	05/11/2011	13/05/2012	6		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-102	Schedule of Equipment Unions - Bedheads 3	05/11/2011	13/05/2012	6		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Drawing Information

26	BCL-AC-XX-SH-001					1st Submission										
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultar
Item	Submission	Comments													
			NA	NA-xx-xx-AS-400-103	Schedule of Equipment Unions - Bedheads 4	05/11/2011	13/05/2012	6		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-104	Schedule of Equipment Unions - Bedheads 5	05/11/2011	13/05/2012	7		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-105	Schedule of Equipment Unions - Bedheads 6	05/11/2011	13/05/2012	7		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-106	Schedule of Equipment Unions - PC/Power/Data	05/11/2011	13/05/2012	6		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	A	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-107	Schedule of Equipment Unions - Baths	05/11/2011	13/05/2012	6		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	A	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-108	Schedule of Equipment Unions - Showers	05/11/2011	13/05/2012	6		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	A	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-109	Schedule of Equipment Unions - Basins 1	05/11/2011	13/05/2012	8		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-110	Schedule of Equipment Unions - Basins 2	05/11/2011	13/05/2012	7		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-111	Schedule of Equipment Unions - Sinks/DSU 1	05/11/2011	13/05/2012	6		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-112	Schedule of Equipment Unions - Sinks/DSU 2	05/11/2011	13/05/2012	6		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-113	Schedule of Equipment Unions - Sinks/DSU 3	05/11/2011	13/05/2012	7		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-114	Schedule of Equipment Unions - Scrubs	05/11/2011	13/05/2012	7		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-115	Schedule of Equipment Unions - WC's	05/11/2011	13/05/2012	8		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	
			NA	NA-xx-xx-AS-400-116	Schedule of Equipment Unions - Bedheads 7	05/11/2011	13/05/2012	7		BMCE-TRANSMIT-008425 18/04/12	09/05/2012	17/07/2012	B	BMCE-TRANSMIT-009995 26/07/2012	

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

27	BCL-AC-XX-SH-001																	
						Drawing Information			1st Submission									
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Su Co
27	Public Lighting Design	Colour, Layout, Maintenance, Lifecycle, H & S														
	Specifications	Aspect of review:	ZBP/MER	tbc	tbc											
	Layout Detailed Drawings	Colour														
		Layout														
		Maintenance														
		Lifecycle														
		H&S														
		Fire safety inplications														
		Note: MER to delevelope deliverable schedule	→	→	UNDER M&E LIGHTING DRAWINGS											

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

28 | BCL-AC-XX-SH-001

Drawing Information

Item	Submission	Comments	Act on By	Drawing Number	Drawing Title	1st Submission										2nd Submiss on								2nd Submission							
						Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Subm tted to Board	BMCE Transmittal No	Date Response Required from Board (3 Weeks)	Date Received from Board	Board Status	Date Returned o Consultant	Date Required from Consultant	Date Subm tted by Consu tant	Document Revision	Planned Date o be Submitted to Board	Date Submitted to Board	Date Response Required from Board (2 Weeks)	Date Received from Board	Board Status	Date Returned o Consultant	Date Required from Consu tant	Date Submitted by Consultant	Document Revis on	Planned Da e to be Subm tted to Board	Date Submitted to Board	Date Response Required from Board (2 Weeks)	Re fro
28	Public Art	Art Strategy																													
	Art Strategy	Aspect of rev ew:	GIN	GIN SL SZ-DC-470-000	Art Strategy																										
			GIN	GIN SZ-xx-SH-470	Art Strategy Schedules																										
			GIN	GIN XX-XX-SH-470 101	Beacon Des gn Scheme		05/04 2013	1		10/04/2013	BMCE TRANSMIT-015024	01/05 2013	24/04 2013	B	BMCE-TRANSMIT-015435		26 09/2013	2		26/09/2013	10 10/2013	10/10/2013	C	BMCE-TRANSMIT-018161 21 10/2013							
		HAI-in ect on control	GIN	GIN-SZ-XX SH-471	Art Strategy Techn cal Schedu es																										
			GIN	GIN XX-XX-DC 470-103	Podium Landmarking Scheme Design		07/11 2013	1		11/11/2013	BMCE TRANSMIT-018444	02/12 2013	19/11 2013	B	BMCE-TRANSMIT-018590																	
			GIN	GIN SZ-SL-DC-470-103	Podium Landmarks Detai ed Design		30/01 2014			04/02/2014	BMCE TRANSMIT-019293	25/02 2014	13/02 2014	A	BMCE-TRANSMIT-019457																	
			GIN	GIN XX-XX-DT-470 103	Podium Landmarking Text De a l		02/12 3013	1		04/12/2013	BMCE TRANSMIT-018679	08/01 2014	03/01 2014	C	BMCE-TRANSMIT-018983																	
			GIN	GIN XX-XX-SC-470 103	Podium Landmarking Loca ion FZ 17 Beach		02/12 3013	1		04/12/2013	BMCE TRANSMIT-018680	08/01 2014	13/12 2013	A	BMCE-TRANSMIT-018885																	
			GIN	GIN XX-SL-DC-470 103	Podium Landmarking Remaining Landmarks		21/02 2014	1		28/02/2014	BMCE-TRANSMIT-019574 28/02 2014	21/03 2014	07/03 2014	A	BMCE-TRANSMIT-019685																	
			GIN	GIN XX-XX-DC 470-104	Graph cs Project Scheme Des gn		17/11 2013	1		11/11/2013	BMCE TRANSMIT-018443	02/12 2013	19/11 2013	A	BMCE-TRANSMIT-018591																	
			GIN	GIN SZ-SL-DC-470-104	Graphics Project De a led Design		25/02 2014	2		28/02/2014	BMCE TRANSMIT-019575	21/03 2014	06/03 2014	B	BMCE-TRANSMIT-019643																	
			GIN	GIN XX-XX-DC 470-105	D gnif ed Spaces Concept Des gn Document		05/02 2013	4		06/02/2013	BMCE TRANSMIT-013756	27/02 2013	08/04 2013	B	BMCE-TRANSMIT-015036																	
			GIN	GIN XX-XX-DT-470 105	Dignif ed Spaces Des gn Report		12/08 2013	1		21/08/2013	BMCE TRANSMIT-017382	11/09 2013	23/08 2013	A	BMCE-TRANSMIT-017552																	
		Maintenance	GIN	GIN XX-XX-DC 470-107	Ins de/Outside Shel er Play Scheme Des gn		29/10 2012	0		02/11/2012	BMCE TRANSMIT-012054	23/11 2012	07/12 2012	D	BMCE-TRANSMIT-012886		15 03/2013	2		BMCE-TRANSMIT-014263	01 04/2013	20/03/2013	A	BMCE-TRANSMIT-014808 26 03/2013							
			NA	NA-xx-xx-EL-470-100	Key to Art Strategy	23/08 2011	23/08 2011	1		12/04/2012	BMCE TRANSMIT-008348	03/05 2012	17/07 2012	C	BMCE-TRANSMIT-009913 24/07 12		03 07/2012	2		BMCE-TRANSMIT-009935	10 08/2012	22/10/2012	A	BMCE-TRANSMIT-011970 31/10 2012		21/03 2013	3		BMCE-TRANSMIT-014766	04 04/2013	17
	Art Strategy Location Plans		NA	NA-xx-00-PL-470-100	Ground F oor Plan Art Strategy	23/08 2011	23/08 2011	7		12/04/2012	BMCE TRANSMIT-008348	03/05 2012	17/07 2012	C	BMCE-TRANSMIT-009913 24/07 12		03 07/2012	8		BMCE-TRANSMIT-009935	10 08/2012	22/10/2012	B	BMCE-TRANSMIT-011970 31/10 2012		21/03 2013	10		BMCE-TRANSMIT-014765	04 04/2013	17
			NA	NA-xx-00-PL-470-200	Art Strategy Boa d Funded Var at on																										
			NA	NA-xx-01-PL-470-100	First F oor Plan Art Strategy	23/08 2011	23/08 2011	8		12/04/2012	BMCE TRANSMIT-008348	03/05 2012	17/07 2012	C	BMCE-TRANSMIT-009913 24/07 12		03 07/2012	9		BMCE-TRANSMIT-009935	10 08/2012	22/10/2012	B	BMCE-TRANSMIT-011970 31/10 2012		21/03 2013	11		BMCE-TRANSMIT-014765	04 04/2013	17
			NA	NA-xx-01-PL-470-200	Art Strategy Boa d Funded Var at on																										
			NA	NA-xx-02-PL-470-100	Second F oor Plan Art Strategy	23/08 2011	23/08 2011	8		12/04/2012	BMCE TRANSMIT-008348	03/05 2012	17/07 2012	C	BMCE-TRANSMIT-009913 19/07 12		03 07/2012	9		BMCE-TRANSMIT-009935	10 08/2012	22/10/2012	B	BMCE-TRANSMIT-011970 31/10 2012		21/03 2013	10		BMCE-TRANSMIT-014765	04 04/2013	17
			NA	NA-xx-02-PL-470-200	Art Strategy Boa d Funded Var at on																										
			NA	NA-xx-03-PL-470-100	Third Floor Plan Art St ategy	23/08 2011	23/08 2011	7		12/04/2012	BMCE TRANSMIT-008348	03/05 2012	17/07 2012	C	BMCE-TRANSMIT-009913 19/07 12		03 07/2012	8		BMCE-TRANSMIT-009935	10 08/2012	22/10/2012	A	BMCE-TRANSMIT-011970 31/10 2012		21/03 2013	10		BMCE-TRANSMIT-014765	04 04/2013	17
			NA	NA-xx-03-PL-470-200	Art Strategy Boa d Funded Var at on																										
			NA	NA-xx-04-PL-470-100	Fourth Floor P an A t Stra egy	23/08 2011	23/08 2011	7		12/04/2012	BMCE TRANSMIT-008348	03/05 2012	17/07 2012	C	BMCE-TRANSMIT-009913 19/07 12		03 07/2012	8		BMCE-TRANSMIT-009935	10 08/2012	22/10/2012	A	BMCE-TRANSMIT-011970 31/10 2012		21/03 2013	9		BMCE-TRANSMIT-014765	04 04/2013	17
			NA	NA-xx-04-PL-470-200	Art Strategy Boa d Funded Var at on																										
			NA	NA-xx-05-PL-470-100	Fi th F oor P an Art Strategy	23/08 2011	23/08 2011	7		12/04/2012	BMCE TRANSMIT-008348	03/05 2012	17/07 2012	C	BMCE-TRANSMIT-009913 19/07 12		03 07/2012	8		BMCE-TRANSMIT-009935	10 08/2012	22/10/2012	A	BMCE-TRANSMIT-011970 31/10 2012		21/03 2013	9		BMCE-TRANSMIT-014765	04 04/2013	17
			NA	NA-xx-05-PL-470-200	Art Strategy Boa d Funded Var at on																										
			NA	NA-xx-06-PL-470-100	Sixth Floor P an Art Stra egy	23/08 2011	23/08 2011	7		12/04/2012	BMCE TRANSMIT-008348	03/05 2012	17/07 2012	C	BMCE-TRANSMIT-009913 19/07 12		03 07/2012	8		BMCE-TRANSMIT-009935	10 08/2012	22/10/2012	A	BMCE-TRANSMIT-011970 31/10 2012		21/03 2013	9		BMCE-TRANSMIT-014765	04 04/2013	17
			NA	NA-xx-06-PL-470-200	Art Strategy Boa d Funded Var at on																										
	Art Location Detailed Plans (1:50)	These w ll be co-ordinated on o the 1:50 fixtures & f ttings p ans and Room Elevations		refer to Items 3 and 5	refer to Items 3 and 5																										
		NOTE: Issue da es to be co-ordinated with the Mas er Programme																													

29 BCL-AC-XX-SH-001

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Drawing Information: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	1st Submission: Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consu tant	Date Required from Consultant	Dat by
29	External & Internal Signage	Colour, Maintenance, Lifecycle, H & S														
	Specifications	GLASGOW SIGNS/SIGN BRAND INFORMATION TO BE REVIEWED AND AGREED WITH THE BOARD IF REQUIRED	NA/GIL	NA-SP-N15	Internal fire and safety signage systems											
			N/A	NA-SZ-SCH-410-200	Signage Location Schedule - Exemplar Departments		09/01/2013	1		BMCE-TRANSMIT-013274 11/01/2013	01/02/2013	11/04/2013	C	BMCE-TRANSMIT-015292 23/04/2013		
			N/A	NA-SZ-SCH-410-201	Signage Design Schedule		09/01/2013	1		BMCE-TRANSMIT-013274 11/01/2013	01/02/2013	11/04/2013	B	BMCE-TRANSMIT-015292 23/04/2013		
	Internal Signage Key Schedule	NOT REQIURED. INCLUDED IN GLASGOW SIGNS/SIGN BRAND PACKAGE	NA	NA-XX-XX-SH-410-300	Internal Signage Strategy Key											
		Circulation Routes	N/A	NA-XX-00-PL-252-030	Ground Floor Plan - Circulation Routes		09/01/2013	3		BMCE-TRANSMIT-013274 11/01/2013	01/02/2013	11/04/2013	B	BMCE-TRANSMIT-015292 23/04/2013		
			N/A	NA-XX-01-PL-252-030	First Floor Plan - Main Circulation Routes		09/01/2013	3		BMCE-TRANSMIT-013274 11/01/2013	01/02/2013	11/04/2013	B	BMCE-TRANSMIT-015292 23/04/2013		
			N/A	NA-XX-02-PL-252-030	Second Floor Plan - Main Circulation Routes		09/01/2013	3		BMCE-TRANSMIT-013274 11/01/2013	01/02/2013	11/04/2013	B	BMCE-TRANSMIT-015292 23/04/2013		
			N/A	NA-XX-03-PL-252-030	Third Floor Plan - Main Circulation Routes		09/01/2013	3		BMCE-TRANSMIT-013274 11/01/2013	01/02/2013	11/04/2013	B	BMCE-TRANSMIT-015292 23/04/2013		
			N/A	NA-XX-04-PL-252-030	Fourth Floor Plan - Main Circulation Routes		09/01/2013	3		BMCE-TRANSMIT-013274 11/01/2013	01/02/2013	11/04/2013	A	BMCE-TRANSMIT-015292 23/04/2013		
			N/A	NA-XX-05-PL-252-030	F fth Floor Plan -Main Circulation Routes (Generic Ward)		09/01/2013	3		BMCE-TRANSMIT-013274 11/01/2013	01/02/2013	11/04/2013	A	BMCE-TRANSMIT-015292 23/04/2013		
			N/A	N/A-xx-00-PL-410-200	Ground Floor Plan Main Entrance Atrium Pharmacy FM Offices & Discharge Lounge Internal Signage Plan		09/01/2013	1		BMCE-TRANSMIT-013274 11/01/2013	01/02/2013	11/04/2013	B	BMCE-TRANSMIT-015292 23/04/2013		
			N/A	N/A-xx-00-PL-410-205	Ground Floor Plan - NSGH Emergency Department - Internal Signage Plan		09/01/2013	1		BMCE-TRANSMIT-013274 11/01/2013	01/02/2013	11/04/2013	B	BMCE-TRANSMIT-015292 23/04/2013		
			N/A	N/A-xx-00-PL-410-209	Ground Floor Plan NSGH OPD/Rehab & Therapies Internal Signage Plan		09/01/2013	1		BMCE-TRANSMIT-013274 11/01/2013	01/02/2013	11/04/2013	B	BMCE-TRANSMIT-015292 23/04/2013		
	Internal Signage Location Plans (1:200)	ALL LATEST WAYFINDING SIGNAGE DRAWINGS TO BE SUBMITTED BY GLASGOW SIGNS/SIGN BRAND	NA	NA-XX-00-PL-410-300	Ground Floor Plan - NSGH Entrance Reception and Atrium Space - Signage Strategy				2012 tbc							
		Aspect of review:	NA	NA-XX-00-PL-410-301	Ground Floor Plan - NCH Rehab - Signage Strategy				2012 tbc							
		Wayfinding	NA	NA-XX-00-PL-410-302	Ground Floor Plan - NCH Entrance and OPD - Signage Strategy				2012 tbc							

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

29 BCL-AC-XX-SH-001

Drawing Information

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	1st Submission: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consu tant	Date Required from Consultant	Dat by
			NA	NA-XX-01-PL-410-302	First Floor Plan - NCH 23 Hour Un t - Signage Strategy				2012 tbc							
			NA	NA-XX-01-PL-410-303	First Floor Plan - NCH Critical Care (PICU) / Cardiology Ward / Support / MDU and Special Feeds - Signage Strategy				2012 tbc							
			NA	NA-XX-01-PL-410-304	First Floor Plan - NSGH CCU and Critical Care (1 of 2) - Signage Strategy				2012 tbc							
			NA	NA-XX-01-PL-410-305	First Floor Plan - NSGH Critical Care (2 of 2) - Signage Strategy				2012 tbc							
			NA	NA-XX-01-PL-410-306	First Floor Plan - NSGH Stroke Ward / MDU / Pre Assessment - Signage Strategy				2012 tbc							
			NA	NA-XX-01-PL-410-307	First Floor Plan - NSGH Radiology - Signage Strategy				2012 tbc							
			NA	NA-XX-01-PL-410-308	First Floor Plan - NSGH Nuclear Medicine - Signage Strategy				2012 tbc							
			NA	NA-XX-01-PL-410-309	First Floor Plan - NSGH OPD & Pre-op Assessment - Signage Strategy				2012 tbc							
			NA	NA-XX-02-PL-410-300	Second Floor Plan - NSGH Atrium - Signage Strategy				2012 tbc							
			NA	NA-XX-02-PL-410-301	Second Floor Plan - NSGH Dermatology Ward + Plant - Signage Strategy				2012 tbc							
			NA	NA-XX-02-PL-410-302	Second Floor Plan - NCH Schiehallion Ward / Day Case Unit / Theatres and Anaesthetic Service Offices - Signage Strategy				2012 tbc							
			NA	NA-XX-02-PL-410-303	Second Floor Plan - NCH Acute Receiving Ward - Signage Strategy				2012 tbc							
			NA	NA-XX-02-PL-410-304	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics / Stores - Signage Strategy				2012 tbc							
			NA	NA-XX-02-PL-410-305	Second Floor Plan - NSGH Theatres (1 of 2) + Plant - Signage Strategy				2012 tbc							
			NA	NA-XX-02-PL-410-306	Second Floor Plan - NSGH Theatres (2 of 2) + Plant - Signage Strategy				2012 tbc							
			NA	NA-XX-02-PL-410-309	Second Floor Plan - NSGH Dermatology OPD / Renal Dialysis - Signage Strategy				2012 tbc							
			NA	NA-xx-03-PL-410-302	Third Floor Plan - NCH In-Patient Ward - Signage Strategy				2012 tbc							
			NA	NA-xx-03-PL-410-303	Third Floor Plan - NCH In-Patient Ward / Ward Support - Signage Strategy				2012 tbc							
			NA	NA-xx-04-PL-410-301	Fourth Floor Plan - Higher Acuity Renal Ward - Signage Strategy				2012 tbc							
			NA	NA-xx-04-PL-410-302	Fourth Floor Plan - NCH DCFP - Signage Strategy				2012 tbc							
			NA	NA-xx-04-PL-410-303	Fourth Floor Plan - Haemo-Oncology Ward - Signage Strategy				2012 tbc							
			NA	NA-xx-04-PL-410-304	Fourth Floor Plan - NSGH Generic Ward (1 of 2) - Signage Strategy				2012 tbc							

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

29 BCL-AC-XX-SH-001

						Drawing Information				1st Submission							
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consu tant	Date Required from Consultant	Dat by
	External Signage Location Plans		GIL	tbc	tbc											
	Glasgow Signs			GS-XX-XX-DC-410-004	NSGH Wayfinding Strategy Summary Document		03/02/2014	B		BMCE-TRANSMIT-019821 04/02/2014	25/02/2014	24/02/2014	A	BMCE-TRANSMIT-019561 27/02/2014		
				GS-XX-XX-DC-410-006	NSGH Wayfinding Strategy Summary Document Appendix A		03/02/2014	A		BMCE-TRANSMIT-019821 04/02/2014	25/02/2014	24/02/2014	B	BMCE-TRANSMIT-019561 27/02/2014		
				GS-XX-XX-DC-410-007	NSGH Wayfinding Strategy Summary Document Appendix B		03/02/2014	A		BMCE-TRANSMIT-019821 04/02/2014	25/02/2014	24/02/2014	B	BMCE-TRANSMIT-019561 27/02/2014		
				GS-XX-XX-DC-410-008	NSGH Wayfinding Strategy Summary Document Appendix C		03/02/2014	A		BMCE-TRANSMIT-019821 04/02/2014	25/02/2014	24/02/2014	A	BMCE-TRANSMIT-019561 27/02/2014		
				GS-XX-XX-DC-410-009	NSGH Wayfinding Strategy Summary Document Appendix D		03/02/2014	A		BMCE-TRANSMIT-019821 04/02/2014	25/02/2014	24/02/2014	B	BMCE-TRANSMIT-019561 27/02/2014		
				GS-XX-XX-DC-410-010	NSGH Wayfinding Strategy Summary Document Appendix E		03/02/2014	A		BMCE-TRANSMIT-019821 04/02/2014	25/02/2014	24/02/2014	B	BMCE-TRANSMIT-019561 27/02/2014		
				GS-XX-XX-DC-410-011	NSGH Wayfinding Strategy Summary Document Appendix F		03/02/2014	A		BMCE-TRANSMIT-019821 04/02/2014	25/02/2014	24/02/2014	A	BMCE-TRANSMIT-019561 27/02/2014		
				GS-XX-XX-DC-410-012	NSGH Wayfinding Strategy Summary Document Appendix G		03/02/2014	A		BMCE-TRANSMIT-019821 04/02/2014	25/02/2014	24/02/2014	A	BMCE-TRANSMIT-019561 27/02/2014		
				GS-XX-XX-DC-410-013	NSGH Wayfinding Strategy Summary Document Appendix I		03/02/2014	A		BMCE-TRANSMIT-019821 04/02/2014	25/02/2014	24/02/2014	A	BMCE-TRANSMIT-019561 27/02/2014		
				GS-XX-XX-DC-410-014	NSGH Wayfinding Strategy Summary Document Appendix J		03/02/2014	A		BMCE-TRANSMIT-019821 04/02/2014	25/02/2014	24/02/2014	A	BMCE-TRANSMIT-019561 27/02/2014		
				GS-SZ-SL-SC-410-001	Wayfinding Sign Design Guide Within Departments		05/03/2014	0		BMCE-TRANSMIT-019690 14/03/2014	07/04/2014	14.04.2014	B	BMCE-TRANSMIT-020026 30.04.2014		
				GS-SZ-SL-PL-410-011	Departmental Wayfinding Strategy Production Zone 1		05/03/2014	0		BMCE-TRANSMIT-019690 14/03/2014	04/04/2014	14.04.2015	B	BMCE-TRANSMIT-020026 30.04.2015		
				GS-SZ-SL-SH-410-011	Departmental Wayfinding Signage Shedule Production Group 1		05/03/2014	0		BMCE-TRANSMIT-019690 14/03/2014	04/04/2014	14.04.2016	B	BMCE-TRANSMIT-020026 30.04.2016		
				GS-SZ-SL-SH-410-012	FM & Door Signage Schedule Production Group 1		05/03/2014	0		BMCE-TRANSMIT-019690 14/03/2014	04/04/2014	14.04.2017	B	BMCE-TRANSMIT-020026 30.04.2017		
				GS-SZ-SL-PL-410-021	Departmental Wayfinding Strategy Production Zone 2		18/03/2014	0		BMCE-TRANSMIT-019731 19/03/2014	09/04/2014					
				GS-SZ-SL-SH-410-021	Departmental Wayfinding Signage Shedule Production Group 2		18/03/2014	0		BMCE-TRANSMIT-019731 19/03/2014	09/04/2014					
				GS-SZ-SL-SH-410-022	FM & Door Signage Schedule Production Group 2		18/03/2014	0		BMCE-TRANSMIT-019731 19/03/2014	09/04/2014					
				GS-SZ-SL-PL-410-031	Departmental Wayfinding Strategy Production Zone 3		18/03/2014	0		BMCE-TRANSMIT-019789	17/04/2014					

29 BCL-AC-XX-SH-001

Drawing Information

						1st Submission											
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consu tant	Date Required from Consultant	Dat by
				GS-SZ-SL-SH-410-061	Departmental Wayfinding Signage Shedule Production Group 6		02/04/2014	0		BMCE-TRANSMIT-019953 16/04/2014	07/05/2014					
				GS-SZ-SL-SH-410-062	FM & Door Signage Schedule Production Group 6		02/04/2014	0		BMCE-TRANSMIT-019953 16/04/2014	07/05/2014					
							10/04/2014	0								

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

30	BCL-AC-XX-SH-001																			
						Drawing Information					1st Submission									
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Su Co
30	Electric Fittings	Colour, Maintenance, Lifecycle, H & S														
	Specifications		ZBP/MER	tbc	tbc											
		SEE SAMPLES														

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
31	Mechanical & Electrical Drawings to reflect Architects 1:50's for Rooms	Review against RDS, Project Specification and Architects 1:50 Drawings																
	Riser Drawings	Removed By ZBP	~~ZBP~~	-	~~ZBP-ZBP-XX-PL-520-665~~	~~Riser M17~~												
	Hospital Drawings - Zone A																	
	Mechanical Services Drawings	This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-00-PL-512-001	Medical Gases Layout Ground	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007607		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-01-PL-512-011	Medical Gases Layout First	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007607		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-02-PL-512-021	Medical Gases Layout Second	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007607		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-03-PL-512-031	Medical Gases Layout Third	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007607		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-00-PL-523-001	HTG & CHW Layout Ground	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007607		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-01-PL-523-011	HTG & CHW Layout First	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007607		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-02-PL-523-021	HTG & CHW Second Floor	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMT-007153	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007607		
		Removed By ZBP	~~ZBP~~	~~A~~	~~ZBP-ZA-02-PL-523-101~~	~~Pipework Layout Plantroom 21 Second Floor~~			~~E~~									
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-03-PL-523-031	HTG & CHW Layout Third	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007607		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-00-PL-524-001	Ventilation Layout Ground	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007607		
			ZBP	A	ZBP-ZA-01-PL-524-011	Ventilation Layout First	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	15/02/12	A	14/02/12 BMCE-TRANSMIT-007607		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-02-PL-524-021	Ventilation Layout Second	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	16/02/12	B	14/02/12 BMCE-TRANSMIT-007607		
			ZBP	A	ZBP-ZA-03-PL-524-031	Ventilation Layout Third	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	17/02/12	A	14/02/12 BMCE-TRANSMIT-007607		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-00-PL-526-001	Environmental Strategy Ground	18/11/11	16/02/12	A	21/12/12	16/02/12	BMCE-TRANSMIT-007677	08/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008968		
			ZBP	A	ZBP-ZA-01-PL-526-011	Environmental Strategy First	29/08/12	16/02/12	A	21/12/12	16/02/12	BMCE-TRANSMIT-007677	08/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008969		
			ZBP	A	ZBP-ZA-02-PL-526-021	Environmental Strategy Second	29/08/12	16/02/12	A	21/12/12	16/02/12	BMCE-TRANSMIT-007677	08/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008970		
			ZBP	A	ZBP-ZA-03-PL-526-031	Environmental Stragetgy Third	29/08/12	16/02/12	A	21/12/12	16/02/12	BMCE-TRANSMIT-007677	08/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008971		
	Electrical Services Drawings		ZBP	A	ZBP-ZA-00-PL-531-001	Small Power Layout Ground	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007154	10/01/12	11/05/2012	A	24/05/12 BMCE-TRANSMIT-009052		
			ZBP	A	ZBP-ZA-01-PL-531-011	Small Power Layout First	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007154	10/01/12	11/05/2012	A	24/05/12 BMCE-TRANSMIT-009052		
			ZBP	A	ZBP-ZA-02-PL-531-021	Sma l Power Layout Second	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007154	10/01/12	11/05/2012	A	24/05/12 BMCE-TRANSMIT-009052		
			ZBP	A	ZBP-ZA-03-PL-531-031	Small Power Layout Third Floor	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007154	10/01/12	11/05/2012	A	24/05/12 BMCE-TRANSMIT-009052		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			ZBP	A	ZBP-ZA-02-PL-571-021	Security Layout Second	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007154	10/01/12	11/05/2012	A	24/05/12 BMCE-TRANSMIT-009052		
			ZBP	A	ZBP-ZA-03-PL-571-031	Security Layout Third	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007154	10/01/12	11/05/2012	A	24/05/12 BMCE-TRANSMIT-009052		
		Removed By ZBP	~~ZBP~~	~~A~~	~~ZBP-ZA-04-PL-571-041~~	~~Security Layout Fourth~~				-			-					
	Public Health Services Drawings	This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-00-PL-500-001	Water Services Layout Ground	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007152	10/01/12	02/02/12	B	14/02/12 BMCE-TRANSMIT-007596		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-01-PL-500-011	Water & Gas Services Layout First	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007152	10/01/12	02/02/12	B	14/02/12 BMCE-TRANSMIT-007596		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-02-PL-500-021	Water & Gas Services Layout Second	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007152	10/01/12	02/02/12	B	14/02/12 BMCE-TRANSMIT-007596		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-03-PL-500-031	Water & Gas Services Layout Third	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007152	10/01/12	02/02/12	B	14/02/12 BMCE-TRANSMIT-007596		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-00-PL-581-001	Sanitation and Rainwater Layout Ground	18/11/11		B	21/12/11	20/12/11	BMCE-TRANSMIT-007152	10/01/12	02/02/12	B	14/02/12 BMCE-TRANSMIT-007596		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-01-PL-581-011	Sanitation and Rainwater Layout First	18/11/11		B	21/12/11	20/12/11	BMCE-TRANSMIT-007152	10/01/12	02/02/12	B	14/02/12 BMCE-TRANSMIT-007596		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-02-PL-581-021	Sanitation and Rainwater Layout Second	18/11/11		B	21/12/11	20/12/11	BMCE-TRANSMIT-007152	10/01/12	02/02/12	B	14/02/12 BMCE-TRANSMIT-007596		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-03-PL-581-031	Sanitation and Rainwater Layout Third	18/11/11		B	21/12/11	20/12/11	B,CE-TRANSMIT-007152	10/01/12	02/02/12	B	14/02/12 BMCE-TRANSMIT-007596		
		Removed By ZBP	~~ZBP~~	~~A~~	~~ZBP-ZA-04-PL-581-041~~	~~Sanitation and Rainwater Layout Fourth~~				-			-					
			~~ZBP~~	~~A~~	~~ZBP-ZA-05-PL-581-051~~	~~Sanitation and Rainwater Layout Fifth~~				-			-					
	Riser Drawings	This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-XX-PL-520-660	Riser M16	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007607		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-XX-PL-520-661	Riser M38	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007153	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007607		
	Plantroom 41 Mechanical Services Drawings	Removed By ZBP	~~ZBP~~	~~A~~	~~ZBP-ZA-03-PL-512-151~~	~~Plantroom 41 Medical Gases~~	~~17/08/12~~			~~21/09/12~~			-					
		Removed By ZBP	~~ZBP~~	~~A~~	~~ZBP-ZA-03-PL-512-152~~	~~Plantroom 41 Medical Gases~~	~~17/08/12~~			~~21/09/12~~			-					
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-04-PL-523-151	Plantroom 41 Pipework	17/08/12			21/09/12	14/11/12	BMCE-TRANSMIT-012286 BMCE-WRTAN-004573)	05/12/12	07/12/'12	B	18/12/12 BMCE-TRANSMIT-012964		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-04-PL-523-152	Plantroom 41 Pipework	17/08/12		C	21/09/12	14/11/12	BMCE-TRANSMIT-012286 BMCE-WRTAN-004573)	05/12/12	07/12/12	B	18/12/12 BMCE-TRANSMIT-012964		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-04-PL-524-151	Plantroom 41 Ventilation	17/08/12		A	21/09/12	19/11/12	BMCE-TRANSMIT-012345 (BMCE-WTRAN-004618)	10/12/12	03/12/12	B	07/12/12 BMCE-TRANSMIT-012824		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-ZA-04-PL-524-152	Plantroom 41 Ventilation	17/08/12		A	21/09/12	19/11/12	BMCE-TRANSMIT-012345 (BMCE-WTRAN-004618)	10/12/12	03/12/12	B	07/12/12 BMCE-TRANSMIT-012824		
	Electrical Services Drawings		ZBP	A	ZBP-ZA-04-PL-532-151	Plantroom 41 LV Power	17/08/12		A	21/09/12	20/09/12	BMCE-TRANSMIT-011053 (BMCE-WTRAN-004013)	11/10/12	01/10/12	A	05/10/12 BMCE-TRANSMIT-011417		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-SZ-04-SE-590-002	Plantroom 41 DCFP Level 04			A		28/01/13	BMCE-TRANSMIT-013572 (BMCE-WTRAN-005845)	18/02/13	30/01/13	B	04/02/13 BMCE-TRANSMIT-013714		
	~~Public Health Services Drawin~~ s		~~ZBP~~	~~A~~	~~ZBP-ZA-04-PL-500-151~~	~~Plantroom 41 Water Services~~	~~17/08/12~~			~~21/09/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-XX-XX-SC-524-872	Ventilation Schematic (PR41) - AHU 03	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012215 (BMCE-WTRAN-004545)	30/11/12	07/12/12	B	18/12/12 BMCE-TRANSMIT-012952		
		No longer in Use ZBP instruction	~~ZBP~~	~~A~~	~~ZBP-XX-XX-SC-524-873~~	~~Ventilation Schematic (PR41) - AHU 04~~	~~17/08/12~~			~~21/09/12~~			-					
			ZBP	A	ZBP-XX-XX-SC-524-874	Ventilation Schematic (PR41) - AHU 05	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-004546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	A	ZBP-XX-XX-SC-524-875	Ventilation Schematic (PR41) - AHU 06	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012215 (BMCE-WTRAN-004545)	30/11/12	07/12/12	A	18/12/12 BMCE-TRANSMIT-012952		
			ZBP	A	ZBP-XX-XX-SC-524-876	Ventilation Schematic (PR41) - AHU 07	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012215 (BMCE-WTRAN-004545)	30/11/12	07/12/12	A	18/12/12 BMCE-TRANSMIT-012952		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-XX-XX-SC-524-877	Ventilation Schematic (PR41) - AHU 08	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012215 (BMCE-WTRAN-004545)	30/11/12	07/12/12	B	18/12/12 BMCE-TRANSMIT-012952		
		Removed by XBP	~~ZBP~~	~~A~~	~~ZBP-XX-XX-SC-524-878~~	~~Ventilation Schematic (PR41) - AHU 09~~	~~17/08/12~~			~~21/09/12~~			-					
			ZBP	A	ZBP-XX-XX-SC-524-879	Ventilation Schematic (PR41) - AHU 10	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-004546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-XX-XX-SC-524-880	Ventilation Schematic (PR41) - AHU 11	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012215 (BMCE-WTRAN-004545)	30/11/12	07/12/12	B	18/12/12 BMCE-TRANSMIT-012952		
		Removed by XBP	~~ZBP~~	~~A~~	~~ZBP-XX-XX-SC-524-881~~	~~Ventilation Schematic (PR41) - AHU 12~~	~~17/08/12~~			~~21/09/12~~			-					
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-XX-XX-SC-524-882	Ventilation Schematic (PR41) - AHU 14	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012215 (BMCE-WTRAN-004545)	30/11/12	07/12/12	B	18/12/12 BMCE-TRANSMIT-012952		
			ZBP	A	ZBP-XX-XX-SC-524-883	Ventilation Schematic (PR41) - AHU 17	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012215 (BMCE-WTRAN-004545)	30/11/12	07/12/12	A	18/12/12 BMCE-TRANSMIT-012952		
			ZBP	A	ZBP-XX-XX-SC-524-884	Ventilation Schematic (PR41) - AHU 20	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012215 (BMCE-WTRAN-004545)	30/11/12	07/12/12	A	18/12/12 BMCE-TRANSMIT-012952		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-XX-XX-SC-524-885	Ventilation Schematic (PR41) - AHU 21	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-004546)	30/11/12	03/12/12	B	06/12/12 BMCE-TRANSMIT-012805		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-XX-XX-SC-524-886	Ventilation Schematic (PR41) - AHU 22	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-004546)	30/11/12	03/12/12	B	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	A	ZBP-XX-XX-SC-524-887	Ventilation Schematic (PR41) - AHU 24	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012215 (BMCE-WTRAN-004545)	30/11/12	07/12/12	A	18/12/12 BMCE-TRANSMIT-012952		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-XX-XX-SC-524-888	Ventilation Schematic (PR41) - AHU 25	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012215 (BMCE-WTRAN-004545)	30/11/12	07/12/12	B	18/12/12 BMCE-TRANSMIT-012952		
			ZBP	A	ZBP-XX-XX-SC-524-889	Ventilation Schematic (PR41) - AHU 27	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012215 (BMCE-WTRAN-004545)	30/11/12	07/12/12	A	18/12/12 BMCE-TRANSMIT-012952		
		Removed by XBP	~~ZBP~~	~~A~~	~~ZBP-XX-XX-SC-524-890~~	~~Ventilation Schematic (PR41) - AHU 28~~	~~17/08/12~~			~~21/09/12~~			-					
			ZBP	A	ZBP-XX-XX-SC-524-891	Ventilation Schematic (PR41) - AHU 29	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012215 (BMCE-WTRAN-004545)	30/11/12	07/12/12	A	18/12/12 BMCE-TRANSMIT-012952		
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-XX-XX-SC-524-892	Ventilation Schematic (PR41) - AHU 30	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-004546)	30/11/12	03/12/12	B	06/12/12 BMCE-TRANSMIT-012805		
		No longer in Use ZBP instruction	~~ZBP~~	~~A~~	~~ZBP-XX-XX-SC-524-893~~	~~Ventilation Schematic (PR41) - AHU 31~~	~~17/08/12~~			~~21/09/12~~			-					
		No longer in Use ZBP instruction	~~ZBP~~	~~A~~	~~ZBP-XX-XX-SC-524-894~~	~~Ventilation Schematic (PR41) - AHU 32~~	~~17/08/12~~			~~21/09/12~~			-					
		No longer in Use ZBP instruction	~~ZBP~~	~~A~~	~~ZBP-XX-XX-SC-524-895~~	~~Ventilation Schematic (PR41) - AHU 33~~	~~17/08/12~~			~~21/09/12~~			-					
		No longer in Use ZBP instruction	~~ZBP~~	~~A~~	~~ZBP-XX-XX-SC-524-896~~	~~Ventilation Schematic (PR41) - AHU 34~~	~~17/08/12~~			~~21/09/12~~			-					
		No longer in Use ZBP instruction	~~ZBP~~	~~A~~	~~ZBP-XX-XX-SC-524-897~~	~~Ventilation Schematic (PR41) - AHU 37~~	~~17/08/12~~			~~21/09/12~~			-					
		No longer in Use ZBP instruction	~~ZBP~~	~~A~~	~~ZBP-XX-XX-SC-524-898~~	~~Ventilation Schematic (PR41) - AHU 38~~	~~17/08/12~~			~~21/09/12~~			-					
		No longer in Use ZBP instruction	~~ZBP~~	~~A~~	~~ZBP-XX-XX-SC-524-899~~	~~Ventilation Schematic (PR41) - AHU 39~~	~~17/08/12~~			~~21/09/12~~			-					
			~~ZBP~~	~~A~~	~~ZBP-XX-XX-SC-524-900~~	~~Ventilation Schematic (PR41) - AHU 40~~	~~17/08/12~~			~~21/09/12~~			-					
			ZBP	A	ZBP-XX-XX-SC-524-901	Ventilation Schematic (PR41) - AHU 41	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-004546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	A	ZBP-XX-XX-SC-524-902	Ventilation Schematic (PR41) - AHU 45	17/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-004546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018798 12/12/13	ZBP	A	ZBP-XX-XX-SC-525-551	Secondary Ch lled Water Schematic Plantroom 41	24/08/12			21/09/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	B	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	A	ZBP-ZA-04-SE-590-001	Sections Plantroom 41			A	18/10/12	19/10/12	BMCE-TRANSMIT-011716 (BMCE-WTRAN-004265)	09/11/12	06/11/12	A	08/11/12 BMCE-TRANSMIT-012180		
			ZBP	A	ZBP-XX-XX-SC-525-552	Secondary Chi led Water Distribution Schematic Plantroom 41	24/08/12		A	21/09/12	09/11/12	BMCE-TRANSMIT-012189 (BMCE-WTRAN-004530)	30/11/12	07/12/12	A	18/12/12 BMCE-TRANSMIT-012968		
	Electrical Services Schematics	Issued for information on BMCE-TRANSMIT-019793 27/03/14	ZBP	A	ZBP-XX-XX-SC-532-011	Low Voltage Schematic - Substation 1A	17/08/12		A	21/09/12	06/08/12	BMCE-TRANSMIT-010033 (BMCE=WTRAN-003609)	27/08/12		B	03/09/12 BMCE-TRANSMIT-010675		
			ZBP	A	ZBP-XX-XX-SC-532-012	Low Voltage Schematic - Substation 1B	17/08/12		A	21/09/12	06/08/12	BMCE-TRANSMIT-010033 (BMCE=WTRAN-003609)	27/08/12		B	03/09/12 BMCE-TRANSMIT-010675		
	Public Health Services Schematics	This was issued for information on BMCE-TRANSMIT-018798 12/12/1	ZBP	A	ZBP-XX-XX-SC-500-041	Domestic Water Services Schematic Plantroom 41	17/08/12			21/09/12	10/09/12	BMCE-TRANSMIT-010868 (BMCE-WTRAN-003928)	01/10/12	17/09/12	B	21/09/12 BMCE-TRANSMIT-011098		
	LIGHTING	This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-00-PL-541-516	Ground Floor Plan NCH - Child Protection Suite Lighting Layout	18/11/11	16/09/11	A	21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007634		
			MER	A	ME-ZA-00-PL-541-517	Ground Floor Plan NCH - Observation Ward Lighting Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	15/02/12	A	14/02/12 BMCE-TRANSMIT-007634		
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-00-PL-541-518	Ground Floor Plan NCH - Observation Ward Lighting Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	16/02/12	B	14/02/12 BMCE-TRANSMIT-007634		
			MER	A	ME-ZA-00-PL-541-541	Ground Floor Plan NCH - Sanctuary Lighting Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	17/02/12	A	14/02/12 BMCE-TRANSMIT-007634		
			MER	A	ME-ZA-01-PL-541-517	First Floor Plan NCH - Critical Care Lighting Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	18/02/12	C	14/02/12 BMCE-TRANSMIT-007634		
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-01-PL-541-518	First Floor Plan NCH - Critical Care Lighting Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	19/02/12	B	14/02/12 BMCE-TRANSMIT-007634		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	A	ME-SZ-01-PL-541-519	First Floor NCH Critical Care (PICU) Lighting Layout Zone A/B	18/11/11		A		06/03/12	BMCE-TRANSMIT-007981	27/03/12	27/03/12	B			
			MER	A	ME-ZA-02-PL-541-513	Second Floor Plan NCH ARU Lighting Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	20/02/12	A	14/02/12 BMCE-TRANSMIT-007634		
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-02-PL-541-514	Second Floor Plan NCH ARU Lighting Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	21/02/12	B	14/02/12 BMCE-TRANSMIT-007634		
		This was issued for information on BMCE-TRANSMIT-018667 03/12/13	MER	A	ME-SZ-02-PL-541-515	Second Floor Plan. NSGH/NCH Aspetic Suite Lighting Layout Zone A/B	18/11/11		A		06/03/12	BMCE-TRANSMIT-007981	27/03/12	27/03/12	B			
			MER	A	ME-ZA-03-PL-541-511	Third Floor Plan NCH Inpatient Wards Lighting Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	22/02/12	A	14/02/12 BMCE-TRANSMIT-007634		
			MER	A	ME-ZA-03-PL-541-512	Third Floor Plan NCH Inpatient Ward Lighting Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	23/02/12	A	14/02/12 BMCE-TRANSMIT-007634		
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-03-PL-541-513	Third Floor Plan NCH Inpatient Ward & Renal Services Lighting Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	24/02/12	B	14/02/12 BMCE-TRANSMIT-007634		
		REMOVED BY MERCURY - WRONG DRAWING NUMBER	~~MER~~	~~A~~	~~ME-XX-XX-SP-541-100~~	~~Lighting Calculations - Zone A~~	Error in Drawing Number			-			-					
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	A	ME-SZ-01-PL-541-516	First Floor Plan NCH Critical Care (PICU) Lighting Layout	18/11/11			21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007634		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	A	ME-SZ-03-PL-541-510	Third Floor Layout NCH Inpatient Wards & Ward Support Lighting Layout	18/11/11			21/12/11	20/12/11	BMCE-TRANSMIT-007164	10/01/12	14/02/12	B	14/02/12 BMCE-TRANSMIT-007634		
		This was issued for information on BMCE-TRANSMIT-018891 18.12.13	MER	A	ME-SZ-04-PL-541-101	Fourth Floor Plan - Plantroom 41 Lighting Layout Zone A/B			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		
		This was issued for information on BMCE-TRANSMIT-018891 18.12.13	MER	A	ME-SZ-04-PL-541-102	Fourth Floor Plan - Plantroom 41 Lighting Layout Zone A/B			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
	~~ELV SYSTEMS HIGH LEVEL~~	Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-00-PL-532-516~~	~~G d Fl Pl NCH Ch ld P t t S t H gh L l Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-00-PL-532-517~~	~~Ground Floor Plan NCH - Observation Ward High Level Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-00-PL-532-518~~	~~Ground Floor Plan NCH - Observation Ward High Level L y t~~	~~18/11/11~~			~~21/12/11~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-00-PL-532-541~~	~~Ground Floor Plan NCH - Sanctuary High Level Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-01-PL-532-517~~	~~First Floor Plan NCH - Critical Care High Level Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-01-PL-532-518~~	~~First Floor Plan NCH - Critical Care High Level Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-02-PL-532-513~~	~~S d Fl Pl NCH ARU H gh L l L y t~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-02-PL-532-514~~	~~Second Floor Plan NCH ARU High Level Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-03-PL-532-511~~	~~Third Floor Plan NCH Inpatient Wards High Level Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-03-PL-532-512~~	~~Third Floor Plan NCH Inpatient Ward High Level Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-03-PL-532-513~~	~~Third Floor Plan NCH Inpatient Ward & Renal Services High Level Layout~~	~~18/11/11~~			~~21/12/11~~			-					
	~~ELV SYSTEMS LOW LEVEL~~	Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-00-PL-532-516~~	~~Ground Floor Plan NCH - Child Protection Suite ELV Systems low level Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-00-PL-532-517~~	~~Ground Floor Plan NCH - Obser ation Ward ELV Systems low le el Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-00-PL-532-518~~	~~Ground Floor Plan NCH - Obser ation Ward ELV Systems low le el Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-00-PL-532-541~~	~~Ground Floor Plan NCH - Sanctuary ELV Systems low level Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-01-PL-532-517~~	~~First Floor Plan NCH - Critical Care ELV Systems low le el Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-01-PL-532-518~~	~~First Floor Plan NCH - Critical Care ELV Systems low le el Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-02-PL-532-513~~	~~Second Floor Plan NCH ARU ELV Systems low le el Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-02-PL-532-514~~	~~Second Floor Plan NCH ARU ELV Systems low level Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-03-PL-532-511~~	~~Third Floor Plan NCH Inpatient Wards ELV Systems low le el Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-03-PL-532-512~~	~~Third Floor Plan NCH Inpatient Ward ELV Systems low le el Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-03-PL-532-513~~	~~Third Floor Plan NCH Inpatient Ward & Renal Ser ices ELV Systems low level Layout~~	~~18/11/11~~			~~21/12/11~~			-					
	DATA COMMS	This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	A	ME-SZ-00-PL-556-513	Ground Floor Plan NCH - OPD Data Comms Layout	06/02/12	06/03/12	C		06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	B	20/09/12 BMCE-TRANSMIT-011081		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	A	ME-SZ-01-PL-556-516	First Floor Plan. NCH Critical Care (PICU). Layout of Data Outlets Zone A/Zone B	06/02/12	06/03/12	A		20/12/11	BMCE-TRANSMIT-007162 (RE-ISSUED ON BMCE-TRANSMIT-009325 12 06 12)	10/01/12	06/07/12	B	12/07/12 BMCE-TRANSMIT-009799		
			MER	A	ME-SZ-01-PL-556-519	First Floor Plan NCH Critical Care (PICU) - Layoutof Data Outlets	06/02/12	06/03/12	B		26/02/13	BMCE-TRANSMIT-0014130 (BMCE-WTRAN-006180)	19/03/13	25/03/13	A	03/05/13 BMCE-TRANSMIT-014906		
			MER	A	ME-SZ-01-PL-556-520	First Floor Plan Medical Day Unit - Layoutof Data Outlets	06/02/12	06/03/12	B		26/02/13	BMCE-TRANSMIT-0014130 (BMCE-WTRAN-006180)	19/03/13	25/03/13	A	03/05/13 BMCE-TRANSMIT-014906		
			MER	A	ME-SZ-02-PL-556-515	Second Floor Plan NSGH/NCH Aseptic Suite - Layout of Data Outlets	06/02/12	06/03/12	B		26/02/13	BMCE-TRANSMIT-0014130 (BMCE-WTRAN-006180)	19/03/13	25/03/13	A	03/05/13 BMCE-TRANSMIT-014609		
		This was issued for information on BMCE-TRANSMIT-018891 18.12.13	MER	A	ME-SZ-03-PL-556-510	Third Floor Plan. NCH Inpatient Wards & Ward Support. Layout of Data Outlets Zone A/Zone B	06/02/12	06/03/12			20/12/11	BMCE-TRANSMIT-007162 (RE-ISSUED ON BMCE-TRANSMIT-009325 12 06 12)	10/01/12	06/07/12	B	12/07/12 BMCE-TRANSMIT-009799		
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-00-PL-556-516	Ground Floor Plan NCH - Child Protection Suite Data Comms Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007162 (RE-ISSUED ON BMCE-TRANSMIT-009325 12 06 12)	10/01/12	06/07/12	B	12/07/12 BMCE-TRANSMIT-009799		
			MER	A	ME-ZA-00-PL-556-517	Ground Floor Plan NCH - Observation Ward Data Comms Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007162 (RE-ISSUED ON BMCE-TRANSMIT-009325 12 06 12)	10/01/12	06/07/12	A	12/07/12 BMCE-TRANSMIT-009799		
			MER	A	ME-ZA-00-PL-556-518	Ground Floor Plan NCH - Observation Ward Data Comms Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007162 (RE-ISSUED ON BMCE-TRANSMIT-009325 12 06 12)	10/01/12	06/07/12	A	12/07/12 BMCE-TRANSMIT-009799		
			MER	A	ME-ZA-00-PL-556-541	Ground Floor Plan NCH - Sanctuary Data Comms Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007162 (RE-ISSUED ON BMCE-TRANSMIT-	10/01/12	06/07/12	A	12/07/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission											2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																	
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~A~~	~~ME ZA 00 PL 660 541~~	~~Ground Floor Plan NCH Sanctuary BMS Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~A~~	~~ME ZA 01 PL 660 517~~	~~First Floor Plan NCH Critical Care BMS Layout~~	~~18/11/11~~			~~21/12/11~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~A~~	~~ME-ZA-01-PL-660-518~~	~~First Floor Plan NCH - Critical Care BMS Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~A~~	~~ME-ZA-02-PL-660-513~~	~~Second Floor Plan NCH - ARU BMS Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~A~~	~~ME-ZA-02-PL-660-514~~	~~Second Floor Plan NCH ARU BMS Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~A~~	~~ME-ZA-03-PL-660-511~~	~~Third Floor Plan NCH Inpatient Wards BMS Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~A~~	~~ME-ZA-03-PL-660-512~~	~~Third Floor Plan NCH Inpatient Ward BMS Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~A~~	~~ME-ZA-03-PL-660-513~~	~~Third Floor Plan NCH Inpatient Ward & Renal Services BMS Layout~~	~~18/11/11~~			~~21/12/11~~			-					
	MEDICAL GASES																	
		Issued to the board for information only BMCE-TRANSMIT-017701		~~A~~	~~ME-ZA-00-DC-H512-001~~	~~Le el 0, Childrens Obser ation Ward~~												
		Issued to the board for information only BMCE-TRANSMIT-017701		~~A~~	~~ME-ZA-00-DC-H512-002~~	~~Level 0, EMCC Resus & Mains~~												
		Issued to the board for information only BMCE-TRANSMIT-017701		~~A~~	~~ME-ZA-00-DC-H512-003~~	~~Le el 0, Childrens EMC Treatment rooms (from EMC 055) to Mains~~												
		Issued to the board for information only BMCE-TRANSMIT-017701		~~A~~	~~ME-ZA-01-DC-H512-001~~	~~Le el 1, Childrens Critical Care - CCW 098 to Mains~~												
		Issued to the board for information only BMCE-TRANSMIT-017701		~~A~~	~~ME-ZA-01-DC-512-002~~	~~Level 1, Childrens Critical Care - CCW-088 to Mains~~												
		Issued to the board for information only BMCE-TRANSMIT-017701		~~A~~	~~ME-ZA-02-DC-512-001~~	~~Le el 2, Childrens Ward ARU LHS from room ARU 026 to Mains~~												
		Issued to the board for information only BMCE-TRANSMIT-017701		~~A~~	~~ME-ZA-02-DC-H512-002~~	~~Le el 2, Childrens Ward ARU Top/RHS from room ARU 099 to Riser M38~~												
		Issued to the board for information only BMCE-TRANSMIT-017701		~~A~~	~~ME-ZA-03-DC-H512-001~~	~~Le el 3, Childrens Ward GW1 from (GWS 014) to Riser M38~~												
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	A	ME-ZA-00-PL-H512-001	Medical Gas Installation, Level 0, Zone A			1		29/05/12	BMCE-TRANSMIT-009131 (BMCE-WTRAN-003175)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011198		
			MER	A	ME-ZA-00-PL-H512-002	Medical Gas Installation, Level 0, Zone A - AGSS			1		29/05/12	BMCE-TRANSMIT-009131 (BMCE-WTRAN-003175)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011198		
			MER	A	ME-ZA-01-PL-H512-001	Medical Gas Installation, Level 1, Zone A			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
			MER	A	ME-ZA-01-PL-H512-002	Medical Gas Installation, Level 1, Zone A - AGSS			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
			MER	A	ME-ZA-02-PL-H512-001	Medical Gas Installation, Level 2, Zone A			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
			MER	A	ME-ZA-03-PL-H512-001	Medical Gas Installation, Level 3, Zone A			1		29/05/12	BMCE-TRANSMIT-009125 (BMCE-WTRAN-003173)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011325		
			MER	A	ME-ZA-04-PL-H512-002	Medical Gas Installation, Level 4, Zone A - AGSS			1		29/05/12	BMCE-TRANSMIT-009122 (BMCE-WTRAN-003171)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011324		
	MEDICAL GASES																	
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-00-PL-512-516~~	~~Ground Floor Plan NCH - Child Protection Suite Medical Gas Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-00-PL-512-517~~	~~Ground Floor Plan NCH - Obser ation Ward Medical Gases Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-00-PL-512-518~~	~~Ground Floor Plan NCH - Observation Ward Medical Gases Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-00-PL-512-541~~	~~Ground Floor Plan NCH - Sanctuary Medical Gases Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~A~~	~~ME-ZA-01-PL-512-517~~	~~First Floor Plan NCH - Critical Care Medical Gases Layout~~	~~18/11/11~~			~~21/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN	~~MER~~	~~A~~	~~ME-ZA-01-PL-512-518~~	~~First Floor Plan NCH - Critical Care Medical Gases Layout~~	~~18/11/11~~			~~21/12/11~~			-					

31 BCL-AC-XX-SH-001

Drawing Information

1st Submission

2nd Submission

Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-01-PL-572-517	First Floor Plan NCH - Critical Care Fire Detection	18/11/11		A	21/12/11	31/01/12	BMCE-TRANSMIT-007462	21/02/12	29/02/12	B	05/03/12 BMCE-TRANSMIT-007939		
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-01-PL-572-518	First Floor Plan NCH - Critical Care Fire Detection	18/11/11		A	21/12/11	31/01/12	BMCE-TRANSMIT-007462	21/02/12	29/02/12	B	05/03/12 BMCE-TRANSMIT-007939		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	A	ME-SZ-01-PL-572-519	First Floor Plan - Critical Care Fire Detection			A		06/03/12	BMCE-TRANSMIT-007983	27/03/12	14/05/12	B			
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-02-PL-572-513	Second Floor Plan NCH ARU Fire Detection	18/11/11		A	21/12/11	31/01/12	BMCE-TRANSMIT-007462	21/02/12	29/02/12	B	05/03/12 BMCE-TRANSMIT-007939		
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-02-PL-572-514	Second Floor Plan NCH ARU Fire Detection	18/11/11		A	21/12/11	31/01/12	BMCE-TRANSMIT-007462	21/02/12	29/02/12	B	05/03/12 BMCE-TRANSMIT-007939		
		~~Removed By Mercury - Duplicate~~	~~MER~~	~~A~~	~~ME-SZ-02-PL-572-515~~	~~Second Floor Plan NSGH/NCH Aseptice Suite. Fire Detetion Layout Zone A/B~~												
		~~Removed By Mercury - Duplicate/Wrong drawing number~~	~~MER~~	~~A~~	~~ME-ZA-03-PL-572-510~~	~~Third Floor Plan NCH Inpatient Wards Fire Detection & Smoke Control Layout~~	~~18/11/11~~			~~21/12/11~~								
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	A	ME-SZ-03-PL-572-510	Third Floor Plan NCH Inpatient Wards Fire Detection & Smoke Control Layout	18/11/11		A	21/12/11	31/01/12	BMCE-TRANSMIT-007462	21/02/12	29/02/12	B	05/03/12 BMCE-TRANSMIT-007939		
			MER	A	ME-ZA-03-PL-572-511	Third Floor Plan NCH Inpatient Wards Fire Detection	18/11/11		A	21/12/11	31/01/12	BMCE-TRANSMIT-007462	21/02/12	29/02/12	A	05/03/12 BMCE-TRANSMIT-007939		
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-03-PL-572-512	Third Floor Plan NCH Inpatient Ward Fire Detection	18/11/11		A	21/12/11	31/01/12	BMCE-TRANSMIT-007462	21/02/12	29/02/12	B	05/03/12 BMCE-TRANSMIT-007939		
			MER	A	ME-ZA-03-PL-572-513	Third Floor Plan NCH Inpatient Ward & Renal Services Fire Detection	18/11/11		A	21/12/11	31/01/12	BMCE-TRANSMIT-007462	21/02/12	29/02/12	A	05/03/12 BMCE-TRANSMIT-007939		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	A	ME-SZ-04-PL-572-101	Fourth Floor Plan - Plantroom 41 Fire Detection Layout Zone A/B			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	A	ME-SZ-04-PL-572-102	Fourth Floor Plan - Plantroom 41 Fire Detection Layout Zone A/B			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		
	~~Pneumatic Tube Distribution~~	Drawing superseded by ME-XX-00-PL-569-001	~~MER~~	~~A~~	~~ME-ZA-00-PL-569-001~~	~~Ground Floor Plan Pneumatic Tube Distribution~~	~~18/11/11~~		~~A~~	~~21/12/11~~	~~20/12/11~~	~~BMCE-TRANSMIT-007160~~	~~10/01/12~~	~~31/01/12~~	~~B~~	~~13/02/12 BMCE-TRANSMIT-007564~~		
			MER	A	ME-ZA-01-PL-569-002	First Floor Plan Pneumatic Tube Distribution	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007160	10/01/12	31/01/12	A	13/02/12 BMCE-TRANSMIT-007564		
			MER	A	ME-ZA-02-PL-569-003	Second Floor Plan Pneumatic Tube Distribution	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007160	10/01/12	31/01/12	A	13/02/12 BMCE-TRANSMIT-007564		
			MER	A	ME-ZA-03-PL-569-004	Third Floor Pneumatic Tube Distribution	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007160	10/01/12	31/01/12	A	13/02/12 BMCE-TRANSMIT-007564		
	Nurses Call	This drawing was issued for Review on BMCE-TRANSMIT-018664 03/12/13 Please see Zone B	MER	A	ME-SZ-01-PL-538-516	First Floor NCH Critical Care (PICU) Nurse Call Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007163	10/01/12	13/07/12	B	15/08/12 BMCE-TRANSMIT-010329		
			MER	A	ME-SZ-03-PL-538-510	Third Floor NCH Inpatient Wards & Renal Services. Nurse Ca l Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007163	10/01/12	13/07/12	A	15/08/12 BMCE-TRANSMIT-010329		
			MER	A	ME-ZA-00-PL-538-517	Ground Floor Plan NCH Observation Ward Nurse Ca l Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007163	10/01/12	13/07/12	A	15/08/12 BMCE-TRANSMIT-010329		
			MER	A	ME-ZA-00-PL-538-518	Ground Floor Plan NCH Observation Ward Nurse Ca l Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007163	10/01/12	13/07/12	A	15/08/12 BMCE-TRANSMIT-010329		
			MER	A	ME-ZA-01-PL-538-517	Frist Floor Plan NCH Critical Care (PICU) Nurses Call Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007163	10/01/12	13/07/12	A	15/08/12 BMCE-TRANSMIT-010329		
			MER	A	ME-ZA-01-PL-538-518	First Floor Plan CNH Critical Care (PICU) Nurses Call Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007163	10/01/12	13/07/12	A	15/08/12 BMCE-TRANSMIT-010329		
			MER	A	ME-SZ-01-PL-538-519	First Floor Plan CNH Critical Care (PICU) Nurses Call Layout Zone A/B			C		26/02/13	BMCE-TRANSMIT-0014130 (BMCE-WTRAN-006180)	19/03/13	25/03/13	A	03/05/13 BMCE-TRANSMIT-014906		
			MER	A	ME-ZA-02-PL-538-513	Second Floor Plan NCH Acute Receiving Unit Nurses Call Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007163	10/01/12	13/07/12	A	15/08/12 BMCE-TRANSMIT-010329		
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-02-PL-538-514	Second Floor Plan NCH Acute Receiving Unit Nurses Call Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007163	10/01/12	13/07/12	B	15/08/12 BMCE-TRANSMIT-010329		
		~~REMOVED BY MERCURY - DUPLICATE~~	~~MER~~	~~A~~	~~ME-SZ-02-PL-538-515~~	~~Second Floor Plan NSGH/NCH Aseptic Suite Unit Nurses Call Layout Zone B/A~~												
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-03-PL-538-511	Third Floor Plan NCH Inpatient Wards & Ward Support Nurse Ca l Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007163	10/01/12	13/07/12	B	15/08/12 BMCE-TRANSMIT-010329		
			MER	A	ME-ZA-03-PL-538-512	Third Floor Plan NCH Inpatient Wards & Ward Support Nurse Ca l Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007163	10/01/12	13/07/12	A	15/08/12 BMCE-TRANSMIT-		

31	BCL-AC-XX-SH-001						Drawing Information											1st Submission											2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																												
		Removed By Mercury - DUPLICATE	~~MER~~	~~A~~	~~ME-SZ-02-PL-571-515~~	~~Second Floor Plan NCH Aspetic Suite CCTV & Door Access Layout~~												
		This was issued for information on BMCE-TRANSMIT-018667 03/12/13	MER	A	ME-ZA-03-PL-571-511	Thid Floor Plan NCH Inpatient Wards & Ward Support CCTV & Door Access	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007161	10/01/12	12/07/12	B	19/07/12 BMCE-TRANSMIT-009929		
			MER	A	ME-ZA-03-PL-571-512	Third Floor Plan NCH Inpatient Wards & RenalServices CCTV & Door Access Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007161	10/01/12	12/07/12	A	19/07/12 BMCE-TRANSMIT-009929		
		This was issued for information on BMCE-TRANSMIT-018663 19/12/13	MER	A	ME-ZA-03-PL-571-513	Second Floor Plan NCH Acute Receiving Unit CCTV & Door Access Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007161	10/01/12	12/07/12	B	19/07/12 BMCE-TRANSMIT-009929		
		Removed By Mercury - DUPLICATE	~~MER~~	~~A~~	~~ME-SZ-03-PL-571-510~~	~~Third Floor Plan NCH Inpatient Wards & Ward Support, CCTV & Door Access Layout~~	~~18/11/11~~		~~A~~	~~21/12/11~~	~~20/12/11~~	~~BMCE-TRANSMIT-007161~~						
			MER	A	ME-SZ-04-PL-571-101	Fourth Floor Plan - Plantroom 41 CCTV & Door Access Layout			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/19/12	A	01/10/12 BMCE-TRANSMIT-011253		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13 -	MER	A	ME-SZ-04-PL-571-102				A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		
	Sprinkler System		MER	A	ME-ZA-B1-PL-575-314	Basement Level Void Layout			A		07/06/12	BMCE-TRANSMIT-009260 V(BMCE-WTRAN-003224)	28/06/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009899		
			MER	A	ME-ZA-B1-PL-575-315	Basement Level Ceiling Layout			A		07/06/12	BMCE-TRANSMIT-009260 V(BMCE-WTRAN-003224)	28/06/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009899		
			MER	A	ME-ZA-00-PL-575-314	Ground floor Void Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007166	10/01/12	31/01/12	A	13.02.12 BMCE-TRANSMIT-007565		
			MER	A	ME-ZA-00-PL-575-315	Ground Floor Ceiling Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007166	10/01/12	31/01/12	A	13.02.12 BMCE-TRANSMIT-007565		
		Issued for information on BMCE-TRANSMIT-019734 20/03/14	MER	A	ME-ZA-01-PL-575-314	First Floor Void Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007166	10/01/12	31/01/12	B	13.02.12 BMCE-TRANSMIT-007565		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	A	ME-ZA-01-PL-575-315	First Floor Ceiling Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007166	10/01/12	31/01/12	B	13.02.12 BMCE-TRANSMIT-007565		
		Issued for information on BMCE-TRANSMIT-019816 31/03/14	MER	A	ME-ZA-02-PL-575-314	Second Floor Void Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007166	10/01/12	31/01/12	B	13.02.12 BMCE-TRANSMIT-007565		
		Issued for information on BMCE-TRANSMIT-019816 31/03/14	MER	A	ME-ZA-02-PL-575-315	Second Floor Ceiling Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007166	10/01/12	31/01/12	B	13.02.12 BMCE-TRANSMIT-007565		
		Issued for information on BMCE-TRANSMIT-019816 31/03/14	MER	A	ME-ZA-03-PL-575-314	Third Floor Void Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007166	10/01/12	31/01/12	B	13.02.12 BMCE-TRANSMIT-007565		
		Issued for information on BMCE-TRANSMIT-019816 31/03/14	MER	A	ME-ZA-03-PL-575-315	Third floor Ceiling Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007166	10/01/12	31/01/12	B	13.02.12 BMCE-TRANSMIT-007565		
		Issued for information on BMCE-TRANSMIT-019816 31/03/14	MER	A	ME-ZA-04-PL-575-314	Fourth Floor Void Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007166	10/01/12	31/01/12	B	13.02.12 BMCE-TRANSMIT-007565		
		Issued for information on BMCE-TRANSMIT-019816 31/03/14	MER	A	ME-ZA-04-PL-575-315	Fourth Floor Ceiling Layout	18/11/11		A	21/12/11	20/12/11	BMCE-TRANSMIT-007166	10/01/12	31/01/12	B	13.02.12 BMCE-TRANSMIT-007565		
	Hospital Drawings - Zone BMechanical Services Drawings		ZBP	B	ZBP-ZB-00-PL-512-002	Medical Gases Layout Ground	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007976	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008965		
			ZBP	B	ZBP-ZB-01-PL-512-012	Medical Gases Layout First	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007976	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008965		
			ZBP	B	ZBP-ZB-02-PL-512-022	Medical Gases Layout Second	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007976	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008965		
			ZBP	B	ZBP-ZB-03-PL-512-032	Medical Gases Layout Third	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007976	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008965		
			ZBP	B	ZBP-ZB-00-PL-523-002	HTG & CHW Layout Ground	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007976	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008965		
		This was issued for information on BMCE-TRANSMIT-018820 13/12/13	ZBP	B	ZBP-ZB-01-PL-523-012	HTG & CHW Layout First	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007976	28/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008965		
			ZBP	B	ZBP-ZB-02-PL-523-022	HTG & CHW Layout Second	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007976	28/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008965		
		This was issued for information on BMCE-TRANSMIT-018820 13/12/13	ZBP	B	ZBP-ZB-03-PL-523-032	HTG & CHW Layout Third	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007976	28/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008965		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			ZBP	B	ZBP-ZB-03-PL-531-032	Small Power Layout Third	06/02/12	06/03/12	A	05/03/12	07/03/12	BMCE TRANSMIT 007975 (BMCE-WTRAN-002673)	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008967		
			ZBP	B	ZBP-ZB-00-PL-532-002	Containment/Sub-Main Layout Ground	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007975 (BMCE-WTRAN-002673)	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008967		
			ZBP	B	ZBP-ZB-01-PL-532-012	Containment/Sub-Main Layout First	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007975 (BMCE-WTRAN-002673)	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008967		
			ZBP	B	ZBP-ZB-02-PL-532-022	Containment/Sub-Main Layout Second	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007975 (BMCE-WTRAN-002673)	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008967		
			ZBP	B	ZBP-ZB-03-PL-532-032	Containment/Sub-Main Layout Third	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007975 (BMCE-WTRAN-002673)	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008967		
			ZBP	B	ZBP-ZB-00-PL-571-002	Security Layout Ground	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007975 (BMCE-WTRAN-002673)	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008967		
			ZBP	B	ZBP-ZB-01-PL-571-012	Security Layout First	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007975 (BMCE-WTRAN-002673)	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008967		
			ZBP	B	ZBP-ZB-02-PL-571-022	Security Layout Second	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007975 (BMCE-WTRAN-002673)	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008967		
			ZBP	B	ZBP-ZB-03-PL-571-032	Security Layout Third	06/02/12	06/03/12	A	07/03/12	07/03/12	BMCE TRANSMIT 007975 (BMCE-WTRAN-002673)	28/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008967		
	Public Health Services Drawings	This was issued for information on BMCE-TRANSMIT-018820 13/12/13	ZBP	B	ZBP-ZB-00-PL-500-002	Water & Gas Services Layout Ground	06/02/12			07/03/12	06/03/12	BMCE-TRANSMIT-007977 (BMCE-WTRAN-002675)	27/03/12	19/04/12	B	20/04/12 BMCE-TRANSMIT-008463		
		This was issued for information on BMCE-TRANSMIT-018820 13/12/13	ZBP	B	ZBP-ZB-01-PL-500-012	Water & Gas Services Layout First	06/02/12			07/03/12	06/03/12	BMCE-TRANSMIT-007977 (BMCE-WTRAN-002675)	27/03/12	19/04/12	B	20/04/12 BMCE-TRANSMIT-008463		
		This was issued for information on BMCE-TRANSMIT-018820 13/12/13	ZBP	B	ZBP-ZB-02-PL-500-022	Water & Gas Services Layout Second	06/02/12			07/03/12	06/03/12	BMCE-TRANSMIT-007977 (BMCE-WTRAN-002675)	27/03/12	19/04/12	B	20/04/12 BMCE-TRANSMIT-008463		
		This was issued for information on BMCE-TRANSMIT-018820 13/12/13	ZBP	B	ZBP-ZB-03-PL-500-032	Water & Gas Services Layout Third	06/02/12			07/03/12	06/03/12	BMCE-TRANSMIT-007977 (BMCE-WTRAN-002675)	27/03/12	19/04/12	B	20/04/12 BMCE-TRANSMIT-008463		
			ZBP	B	ZBP-ZB-00-PL-581-002	Sanitation and Rainwater Layout Ground	06/02/12			07/03/12	06/03/12	BMCE-TRANSMIT-007977 (BMCE-WTRAN-002675)	27/03/12	19/04/12	A	20/04/12 BMCE-TRANSMIT-008463		
			ZBP	B	ZBP-ZB-01-PL-581-012	Sanitation and Rainwater Layout First	06/02/12			07/03/12	06/03/12	BMCE-TRANSMIT-007977 (BMCE-WTRAN-002675)	27/03/12	19/04/12	A	20/04/12 BMCE-TRANSMIT-008463		
		ADDED	ZBP	B	ZBP-ZB-02-PL-581-022	Sanitation and Rainwater Layout Second	06/02/12			07/03/12	06/03/12	BMCE-TRANSMIT-007977 (BMCE-WTRAN-002675)	27/03/12	19/04/12	A	20/04/12 BMCE-TRANSMIT-008463		
		ADDED	ZBP	B	ZBP-ZB-03-PL-581-032	Sanitation and Rainwater Layout Third	06/02/12			07/03/12	06/03/12	BMCE-TRANSMIT-007977 (BMCE-WTRAN-002675)	27/03/12	19/04/12	A	20/04/12 BMCE-TRANSMIT-008463		
		REMOVED BY ZBP	~~ZBP~~	~~B~~	~~ZBP-ZB-05-PL-581-051~~	~~Sanitation and Rainwater Layout Second~~							-					
			ZBP	B	ZBP-ZB-05-PL-581-052	Sanitation and Rainwater Layout Fifth					14/11/12	BMCE-TRANSMIT-012288 BMCE-WTRAN-004575	05/12/12	07/12/12	A	18/12/12 BMCE-TRANSMIT-012969		
	Plantroom 41	REMOVED BY ZBP	~~ZBP~~	~~B~~	~~ZBP-ZB-03-PL-512-153~~	~~Plantroom 41 Medical Gases~~	~~17/08/12~~			~~21/09/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~B~~	~~ZBP-ZB-03-PL-512-154~~	~~Plantroom 41 Medical Gases~~	~~17/08/12~~			~~21/09/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~B~~	~~ZBP-ZB-03-PL-512-155~~	~~Plantroom 41 Medical Gases~~	~~17/08/12~~			~~21/09/12~~			-					
		This was issued for information on BMCE-TRANSMIT-018820 13/12/13	ZBP	B	ZBP-ZB-04-PL-523-153	Plantroom 41 Pipework	17/08/12		A	21/09/12	11/10/12	BMCE-TRANSMIT-0011492 (BMCE-WTRAN-004185)	01/11/12		B	08/11/12 BMCE-TRANSMIT-012192		
			ZBP	B	ZBP-ZB-04-PL-523-154	Plantroom 41 Pipework	17/08/12		A	21/09/12	19/10/12	BMCE-TRANSMIT-011716 (BMCE-WTRAN-004265)	09/11/12	06/11/12	A	08/11/12 BMCE-TRANSMIT-012180		
		This was issued for information on BMCE-TRANSMIT-018820 13/12/13	ZBP	B	ZBP-ZB-04-PL-523-155	Plantroom 41 Pipework	17/08/12		A	21/09/12	11/10/12	BMCE-TRANSMIT-0011492 (BMCE-WTRAN-004185)	01/11/12		B	08/11/12 BMCE-TRANSMIT-012192		
			ZBP	B	ZBP-ZB-04-PL-523-156	Plantroom 41 Pipework	17/08/12		A	21/09/12	11/10/12	BMCE-TRANSMIT-0011492 (BMCE-WTRAN-004185)	01/11/12		B	08/11/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		REMOVED BY ZBP	~~ZBP~~	~~B~~	~~ZBP-ZB-03-PL-500-154~~	~~Plantroom 41 Water Ser ices~~	~~17/08/12~~			~~21/09/12~~								
		REMOVED BY ZBP	~~ZBP~~	~~B~~	~~ZBP-ZB-03-PL-500-155~~	~~Plantroom 41 Water Ser ices~~	~~17/08/12~~			~~21/09/12~~								
		DRAWING NUMBER CHANGED REMOVED BY ZBP	~~ZBP~~	~~B~~	~~ZBP-ZB-04-PL-581-412~~	~~Plantroom 41 Sanitation and Rainwater Layout~~	~~17/08/12~~			~~21/09/12~~								
		DRAWING NUMBER CHANGED REMOVED BY ZBP	~~ZBP~~	~~B~~	~~ZBP-ZB-05-PL-581-422~~	~~Plantroom 41 Sanitation and Rainwater Layout~~	~~17/08/12~~			~~21/09/12~~								
			ZBP	B	ZBP-ZB-04-PL-581-042	Plantroom 41 Sanitation and Rainwater Layout					14/11/12	BMCE-TRANSMIT-012288 BMCE-WTRAN-004575	05/12/12	07/12/12	A	18/12/12 BMCE-TRANSMIT-012969		
			~~ZBP~~	~~B~~	~~ZBP-ZB-05-PL-581-053~~	~~Plantroom 41 Sanitation and Rainwater Layout~~												
	Riser Drawings	This was issued for information on BMCE-TRANSMIT-018820 13/12/13	ZBP	B	ZBP-ZB-XX-PL-520-665	Riser M17	24/02/12		A	30/03/12	04/04/12	BMCE-TRANSMIT-008283 (BME-WTRAN-007296)	25/04/12	25/06/12	B	05/07/12 BMCE-TRANSMIT-009682		
			ZBP	B	ZBP-ZB-XX-PL-520-666	Riser M18	24/02/12		A	30/03/12	04/04/12	BMCE-TRANSMIT-008283 (BME-WTRAN-007296)	25/04/12	25/06/12	A	05/07/12 BMCE-TRANSMIT-009682		
			ZBP	B	ZBP-ZB-XX-PL-520-667	Riser M19	24/02/12		A	30/03/12	04/04/12	BMCE-TRANSMIT-008283 (BME-WTRAN-007296)	25/04/12	25/06/12	A	05/07/12 BMCE-TRANSMIT-009682		
			ZBP	B	ZBP-ZB-XX-PL-520-668	Riser M20	24/02/12		A	30/03/12	04/04/12	BMCE-TRANSMIT-008283 (BME-WTRAN-007296)	25/04/12	25/06/12	A	05/07/12 BMCE-TRANSMIT-009682		
		This was issued for information on BMCE-TRANSMIT-018820 13/12/13	ZBP	B	ZBP-ZB-XX-PL-520-669	Riser M32	24/02/12		A	30/03/12	04/04/12	BMCE-TRANSMIT-008283 (BME-WTRAN-007296)	25/04/12	25/06/12	B	05/07/12 BMCE-TRANSMIT-009682		
			ZBP	B	ZBP-ZB-XX-PL-520-670	Riser M34	24/02/12		A	30/03/12	04/04/12	BMCE-TRANSMIT-008283 (BME-WTRAN-007296)	25/04/12	25/06/12	A	05/07/12 BMCE-TRANSMIT-009682		
			ZBP	B	ZBP-ZB-XX-PL-520-671	Riser M39	24/02/12		A	30/03/12	04/04/12	BMCE-TRANSMIT-008283 (BME-WTRAN-007296)	25/04/12	25/06/12	A	05/07/12 BMCE-TRANSMIT-009682		
	LIGHTING	This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	B	ME-SZ-00-PL-541-513	Ground Floor Plan NCH - OPD Lighting Layout	06/02/12		A	07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	B	25/05/12 BMCE-TRANSMIT-009075		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-01-PL-541-516	First Floor Plan NCH Critical Care (PICU) Lighting Layout	06/02/12		C	07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	B	25/05/12 BMCE-TRANSMIT-009075		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-01-PL-541-519	First Floor Plan NCH Critical Care (PICU) - Lighting Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	B	25/05/12 BMCE-TRANSMIT-009075		
		This was issued for information on BMCE-TRANSMIT-018667 03/12/13	MER	B	ME-SZ-02-PL-541-515	Second Floor Plan NSGH/NCH Aseptic Suite - Lighting Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	B	25/05/12 BMCE-TRANSMIT-009075		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-03-PL-541-508	Third Floor Plan NCH Inpatients Wards & Ward Support - Lighting Layout	06/02/12			07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	B	25/05/12 BMCE-TRANSMIT-009075		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-03-PL-541-510	Third Floor Plan NCH Inpatient Wards & Ward Support Lighting Layout Zone A / Zone B	07/02/12	06/03/12	A	08/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	B	25/05/12 BMCE-TRANSMIT-009075		
			MER	B	ME-SZ-04-PL-541-515	Fourth Floor Plan NCH Psychiatry / DCFP - Lighting Layout	06/02/12		C	07/03/12	26/02/13	BMCE-TRANSMIT-014130 (BMCE-WTRAN-006182)	19/03/13	25/03/13	A	03/05\13 BMCE-TRANSMIT-014609		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-B1-PL-541-507	Basement Floor Plan NCH Basement Plant-Sprinkler Tanks - Lighting Layout	06/02/12		A	07/03/12	06/06/12	BMCE-TRANSMIT-009244 (BMCE-WTRAN-003216)	27/06/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009862		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-00-PL-541-512	Ground Floor Plan NCH - OPD Lighting Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	B	25/05/12 BMCE-TRANSMIT-009075		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-00-PL-541-514	Ground Floor Plan NCH - OPD Lighting Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	B	25/05/12 BMCE-TRANSMIT-009075		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-00-PL-541-515	Ground Floor Plan NCH - OPD Lighting Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	B	25/05/12 BMCE-TRANSMIT-009075		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-01-PL-541-513	First Floor Plan NCH - Cardiology Ward Lighting Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	B	25/05/12 BMCE-TRANSMIT-009075		
			MER	B	ME-ZB-01-PL-541-514	First Floor Plan NCH - Cardiology Ward Lighting Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	A	25/05/12 BMCE-TRANSMIT-009075		
			MER	B	ME-ZB-01-PL-541-515	First Floor Plan NCH - Special Feeds Lighting Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	A	25/05/12 BMCE-TRANSMIT-009075		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-01-PL-541-520	First Floor Plan. Medical Day Unit. Lighting Layout. Zone B	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	B	25/05/12 BMCE-TRANSMIT-009075		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-02-PL-541-510	Second Floor Plan NCH Anaesthetic Offices/Hospital At Night/ Admin Support Lighting Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007981	27/03/12	11/05/12	B	25/05/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by
Item	Submission	Comments																
	~~Small Power~~	Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-00-PL-531-512~~	~~Ground Floor Plan NCH - OPD Small Power & General Ser- ices Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-00-PL-531-514~~	~~Ground Floor Plan NCH - OPD Small Power & General Ser- ices Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-00-PL-531-515~~	~~Ground Floor Plan NCH - OPD Small Power & General Services Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-01-PL-531-513~~	~~First Floor Plan NCH - Cardiology Ward Small Power & General Ser- ices Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-01-PL-531-514~~	~~First Floor Plan NCH - Cardiology Ward Small Power & General Services Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-01-PL-531-515~~	~~First Floor Plan NCH - Special Feeds Small Power & General Ser- ices Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-02-PL-531-510~~	~~Second Floor Plan NCH - Anaesthetic Offices/Hospital At Night/ Admin Support Small Power & General Ser- ices Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-02-PL-531-511~~	~~Second Floor Plan NCH Day In- estigation Unit/ Medical Day Unit Small Power & General Ser- ices Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-02-PL-531-512~~	~~Second Floor Plan NCH ARU Small Power & General Ser- ices Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-03-PL-531-509~~	~~Third Floor Plan NCH Inpatient Wards Small Power & General Services Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-03-PL-531-514~~	~~Third Floor Plan NCH Inpatient Wards Small Power & General Ser- ices Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-03-PL-531-515~~	~~Third Floor Plan NCH Inpatient Wards Small Power & General Ser- ices Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-B1-PL-531-508~~	~~Basement Floor Plan NCH Core J Sma l Power & General Ser- ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-00-PL-532-512~~	~~Ground Floor Plan NCH - OPD High Le- el Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-00-PL-532-514~~	~~Ground Floor Plan NCH - OPD High Le- el Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-00-PL-532-515~~	~~Ground Floor Plan NCH - OPD High Le- el Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-01-PL-532-513~~	~~First Floor Plan NCH - Cardiology Ward High Level Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-01-PL-532-514~~	~~First Floor Plan NCH - Cardiology Ward High Le- el Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-01-PL-532-515~~	~~First Floor Plan NCH - Special Feeds High Le- el Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-02-PL-532-510~~	~~Second Floor Plan NCH - Anaesthetic Offices/Hospital At Night/ Admin Support High Level Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-02-PL-532-511~~	~~Second Floor Plan NCH Day Investigation Unit/ Medical Day Unit High Le- el Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-02-PL-532-512~~	~~Second Floor Plan NCH ARU High Le- el Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-03-PL-532-509~~	~~Third Floor Plan NCH Inpatient Wards High Le- el Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-03-PL-532-514~~	~~Third Floor Plan NCH Inpatient Wards High Level Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-03-PL-532-515~~	~~Third Floor Plan NCH Inpatient Wards High Le- el Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-B1-PL-532-508~~	~~Basement Floor Plan NCH Core J High Le- el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-00-PL-532-512~~	~~Ground Floor Plan NCH - OPD ELV Systems low le- el Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-00-PL-532-514~~	~~Ground Floor Plan NCH - OPD ELV Systems low level Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-00-PL-532-515~~	~~Ground Floor Plan NCH - OPD ELV Systems low le- el Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-01-PL-532-513~~	~~First Floor Plan NCH - Cardiology Ward ELV Systems low le- el Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~B~~	~~ME-ZB-01-PL-532-514~~	~~First Floor Plan NCH - Cardiology Ward ELV Systems low level Layout~~	~~06/02/12~~			~~05/03/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	B	ME-SZ-03-PL-556-508	Third Floor Plan NCH Inpatient Wards & Ward Support - Layout of Daata Outlets	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	A	12/07/12 BMCE-TRANSMIT-009794		
			MER	B	ME-SZ-03-PL-556-510	Third Floor Plan. NCH Inpatient Wards & Ward Support. Layout of Data Outlets Zone A/Zone B	06/02/12	06/03/12	C	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	A	12/07/12 BMCE-TRANSMIT-009794		
			MER	B	ME-SZ-04-PL-556-515	Fourth Floor Plan NCH Psychiatry / DCFP - Layout of Data Outlets	06/02/12		B	07/03/12	26/02/13	BMCE-TRANSMIT-014130 (BMCE-WTRAN-006180)	19/03/13	25/03/13	A	25/05/12 BMCE-TRANSMIT-009075		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-B1-PL-556-507	Basement Floor Plan NCH Basement Plan-Sprinkler Tanks - Layout of Data Outlets	06/02/12		A	07/03/12	06/06/12	BMCE-TRANSMIT-009245 (BMCE-WTRAN-003217)	27/06/12	06/07/12	B	18/07/12 BMCE-TRANSMIT-009903		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-B1-PL-556-508	Basement Floor Plan NCH Basement Plant-Water Tanks			A		06/06/12	BMCE-TRANSMIT-009245 (BMCE-WTRAN-003217)	27/06/12	06/07/12	B	18/07/12 BMCE-TRANSMIT-009903		
			MER	B	ME-ZB-00-PL-556-512	Ground Floor Plan NCH - OPD Data Comms Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	A	12/07/12 BMCE-TRANSMIT-009794		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-00-PL-556-514	Ground Floor Plan NCH - OPD Data Comms Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	B	12/07/12 BMCE-TRANSMIT-009794		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-00-PL-556-515	Ground Floor Plan NCH - OPD Data Comms Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	B	12/07/12 BMCE-TRANSMIT-009794		
			MER	B	ME-ZB-01-PL-556-513	First Floor Plan NCH - Cardiology Ward Data Comms Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	A	12/07/12 BMCE-TRANSMIT-009794		
			MER	B	ME-ZB-01-PL-556-514	First Floor Plan NCH - Cardiology Ward Data Comms Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	A	12/07/12 BMCE-TRANSMIT-009794		
			MER	B	ME-ZB-01-PL-556-515	First Floor Plan NCH - Special Feeds Data Comms Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	A	12/07/12 BMCE-TRANSMIT-009794		
			MER	B	ME-ZB-02-PL-556-510	Second Floor Plan NCH Anaesthetic Offices/Hospital At Night/ Admin Support Data Comms Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	A	12/07/12 BMCE-TRANSMIT-009794		
			MER	B	ME-ZB-02-PL-556-511	Second Floor Plan NCH Day Investigation Unit/ Medical Day Unit Data Comms Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	A	12/07/12 BMCE-TRANSMIT-009794		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-02-PL-556-512	Second Floor Plan NCH ARU Data Comms Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	B	12/07/12 BMCE-TRANSMIT-009794		
			MER	B	ME-ZB-03-PL-556-509	Third Floor Plan NCH Inpatient Wards Data Comms Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	A	12/07/12 BMCE-TRANSMIT-009794		
			MER	B	ME-ZB-03-PL-556-514	Third Floor Plan NCH Inpatient Wards Data Comms Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	A	12/07/12 BMCE-TRANSMIT-009794		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-03-PL-556-515	Third Floor Plan NCH Inpatient Wards Data Comms Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007982	27/03/12	06/0712	B	12/07/12 BMCE-TRANSMIT-009794		
		DUPLICATE ON THE RDD SCHEDULE	~~MER~~	~~B~~	~~ME ZB B1 PL 556 508~~	~~Basement Floor Plan NCH Core J Data Comms Layout~~	~~06/02/12~~			~~07/03/12~~			-					
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	B	ME-SZ-04-PL-556-103	Fourth Floor Plan - plantroom 41 Layout of Data Outlets Zone B/A			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WRTAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	B	ME-SZ-04-PL-556-104	Fourth Floor Plan - plantroom 41 Layout of Data Outlets Zone B/A			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WRTAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		
~~BMS~~		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 00 PL 660 512~~	~~Ground Floor Plan NCH - OPD BMS Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 00 PL 660 514~~	~~Ground Floor Plan NCH - OPD BMS Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 00 PL 660 515~~	~~Ground Floor Plan NCH - OPD BMS Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 01 PL 660 513~~	~~First Floor Plan NCH - Cardiology Ward BMS Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 01 PL 660 514~~	~~First Floor Plan NCH - Cardiology Ward BMS Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 01 PL 660 515~~	~~First Floor Plan NCH - Special Feeds BMS Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 02 PL 660 510~~	~~Second Floor Plan NCH Anaesthetic Offices/Hospital At Night/ Admin Support BMS Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 02 PL 660 511~~	~~Second Floor Plan NCH Day In estigation Unit/ Medical Day Unit BMS Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 02 PL 660 512~~	~~Second Floor Plan NCH ARU BMS Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 03 PL 660 509~~	~~Third Floor Plan NCH Inpatient Wards BMS Layout~~	~~06/02/12~~			~~05/03/12~~			-					

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	B	ME-ZB-01-PL-H512-002	Medical Gas Installation, Level 1, Zone B - AGSS			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
			MER	B	ME-ZB-02-PL-H512-001	Medical Gas Installation, Level 2, Zone B			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
			MER	B	ME-ZB-02-PL-H512-002	Medical Gas Installation, Level 2, Zone B - AGSS			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	B	ME-ZB-03-PL-H512-001	Medical Gas Installation, Level 3, Zone B			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003173)	19/06/12	01/10/12	C	27/09/12 BMCE-TRANSMIT-011196		
			MER	B	ME-ZB-03-PL-H512-002	Medical Gas Installation, Level 3, Zone B - AGSS			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003173)	19/06/12	01/10/12	C	27/09/12 BMCE-TRANSMIT-011196		
			MER	B	ME-ZB-04-PL-H512-001	Medical Gas Installation, Level 4, Zone B			1		29/05/12	BMCE-TRANSMIT-009122 (BMCE-WTRAN-003171)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011324		
			MER	B	ME-ZB-04-PL-H512-002	Medical Gas Installation, Level 4, Zone B - AGSS			1		29/05/12	BMCE-TRANSMIT-009122 (BMCE-WTRAN-003171)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011324		
	~~Medical Gases~~	Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB B1 PL 660 508~~	~~Basement Floor Plan NCH Core J Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME-ZB-00-PL-512-512~~	~~Ground Floor Plan NCH - OPD Medical Gases Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 00 PL 512 514~~	~~Ground Floor Plan NCH - OPD Medical Gases Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 00 PL 512 515~~	~~Ground Floor Plan NCH - OPD Medical Gases Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME-ZB-01-PL-512-513~~	~~First Floor Plan NCH - Cardiology Ward Medical Gases Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 01 PL 512 514~~	~~First Floor Plan NCH - Cardiology Ward Medical Gases Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 01 PL 512 515~~	~~First Floor Plan NCH - Special Feeds Medical Gases Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 02 PL 512 510~~	~~Second Floor Plan NCH -Anaesthetic Offices/Hospital At Night/ Admin Support Medical Gases Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME-ZB-02-PL-512-511~~	~~Second Floor Plan NCH Day Investigation Unit/ Medical Day Unit Medical Gases Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 02 PL 512 512~~	~~Second Floor Plan NCH ARU Medical Gases Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 03 PL 512 509~~	~~Third Floor Plan NCH Inpatient Wards Medical Gases Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 03 PL 512 514~~	~~Third Floor Plan NCH Inpatient Wards Medical Gases Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB 03 PL 512 515~~	~~Third Floor Plan NCH Inpatient Wards Medical Gases Layout~~	~~06/02/12~~			~~05/03/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~B~~	~~ME ZB B1 PL 512 508~~	~~Basement Floor Plan NCH Core J Medical Gases Layout~~							-					
	FIRE DETECTION & SMOKE CONTROL		MER	B	ME-SZ-00-PL-572-513	Ground Floor Plan NCH - OPD Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008961		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-01-PL-572-516	First Floor Plan NCH - Critical Care (PICU) Fire Detection Layout Zone A / Zone B (Note: Zone A submitted 31/1/12 BMCE Transmit 007462)		06/03/12	C	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008961		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-01-PL-572-519	First Floor Plan NCH Critical Care (PICU). Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008961		
			MER	B	ME-SZ-01-PL-572-520	First Floor Plan. NCH Medical Day Unit. Fire Detection Layout Zone B	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008961		
		lussed for information only on BMCE-TRANSMIT-019333 07/02/14	MER	B	ME-SZ-02-PL-572-515	Second Floor Plan. NSGH/NCH Aseptic Suite. Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	C	21/05/12 BMCE-TRANSMIT-008961		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-03-PL-572-508	Third Floor Plan NCH Inpatient Wards & Ward Support. Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008961		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-03-PL-572-510	Third Floor Plan NCH Inpatient Wards Fire Detection Layout Zone A / Zone B (Note: Zone A submitted 31/1/12 BMCE Transmit 007462)		06/03/12	C		06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008961		
		REMOVED BY MERCURY	~~MER~~	~~B~~	~~ME-ZC-04-PL-572-515~~	~~Fourth Floor Plan NCH Psychiatry / DCFP. Fire Detection & Smoke Control Layout~~	~~06/02/12~~			~~07/03/12~~								

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-01-PL-572-513	First Floor Plan NCH - Cardiology Ward Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008961		
			MER	B	ME-ZB-01-PL-572-514	First Floor Plan NCH - Cardiology Ward Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008961		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-01-PL-572-515	First Floor Plan NCH - Special Feeds Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008961		
			MER	B	ME-ZB-02-PL-572-510	Second Floor Plan NCH Anaesthetic Offices/Hospital At Night/ Admin Support Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008961		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-02-PL-572-511	Second Floor Plan NCH Day Investigation Unit/ Medical Day Unit Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008961		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-02-PL-572-512	Second Floor Plan NCH ARU Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008961		
			MER	B	ME-ZB-03-PL-572-509	Third Floor Plan NCH Inpatient Wards Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008961		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-03-PL-572-514	Third Floor Plan NCH Inpatient Wards Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008961		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-03-PL-572-515	Third Floor Plan NCH Inpatient Wards Fire Detection & Smoke Control Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007983	27/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008961		
		~~Removed by Mercury~~		~~B~~	~~ME-ZB-B1-PL-572-508~~	~~Basement Floor Plan NCH Core J Fire Detection & Smoke Control Layout~~							-					
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-B1-PL-572-508	Basement Floor Plan NCH Basement Plant-Water tanks. Fire Detection & Smoke Control Layout	06/02/12		A	07/03/12	07/06/12	BMCE-TRANSMIT-009266 (BMCE-WTRAN-003230)	28/06/12	10/07/12	B	17/07/12 BMCE-TRANSMIT-009876		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	B	ME-SZ-04-PL-572-103	Fourth Floor Plan - Plantroom 41 Fire Detection Layout			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	B	ME-SZ-04-PL-572-104	Fourth Floor Plan - Plantroom 41 Fire Detection Layout			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	B	ME-SZ-04-PL-572-105	Fourth Floor Plan - Plantroom 41 Fire Detection Layout			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	B	ME-SZ-04-PL-572-106	Fourth Floor Plan - Plantroom 41 Fire Detection Layout			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		
~~Pneumatic Tube Distribution~~		~~Draiwng superseded by ME-XX-00-PL-569-001~~	~~MER~~	~~B~~	~~ME-ZB-00-PL-569-001~~	~~Ground Floor Plan Pneumatic Tube Distribution~~	~~06/02/12~~	~~06/03/12~~	~~A~~	~~07/03/12~~	~~06/03/12~~	~~BMCE-TRANSMIT-007984 (BMCE-WTRAN-002684)~~	~~27/03/12~~	~~09/05/12~~	~~B~~	~~10/05/12 BMCE-TRANSMIT-008767~~		
			MER	B	ME-ZB-01-PL-569-002	First Floor Plan Pneumatic Tube Distribution	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007984 (BMCE-WTRAN-002684)	27/03/12	09/05/12	A	10/05/12 BMCE-TRANSMIT-008767		
			MER	B	ME-ZB-02-PL-569-003	Second Floor Plan Pneumatic Tube Distribution	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007984 (BMCE-WTRAN-002684)	27/03/12	09/05/12	A	10/05/12 BMCE-TRANSMIT-008767		
			MER	B	ME-ZB-03-PL-569-004	Third Floor Pneumatic Tube Distribution	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007984 (BMCE-WTRAN-002684)	27/03/12	09/05/12	A	10/05/12 BMCE-TRANSMIT-008767		
Sprinkler System			MER	B	ME-ZB-B1-PL-575-316	Basement Level Void Layout			B		07/06/12	BMCE-TRANSMIT-009260 (BMCE-WTRAN-003224)	28/06/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009899		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	B	ME-ZB-00-PL-575-316	Ground floor Void Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007979	27/03/12	12/04/12	B	20/04/12 BMCE-TRANSMIT-008462		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	B	ME-ZB-00-PL-575-317	Ground Floor Ceiling Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007979	27/03/12	12/04/12	B	20/04/12 BMCE-TRANSMIT-008462		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	B	ME-ZB-01-PL-575-316	First Floor Void Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007979	27/03/12	12/04/12	B	20/04/12 BMCE-TRANSMIT-008462		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	B	ME-ZB-01-PL-575-317	First Floor Ceiling Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007979	27/03/12	12/04/12	B	20/04/12 BMCE-TRANSMIT-008462		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	B	ME-ZB-02-PL-575-316	Second Floor Void Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007979	27/03/12	12/04/12	B	20/04/12 BMCE-TRANSMIT-008462		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	B	ME-ZB-02-PL-575-317	Second Floor Ceiling Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007979	27/03/12	12/04/12	B	20/04/12 BMCE-TRANSMIT-008462		
			MER	B	ME-ZB-03-PL-575-316	Third Floor Void Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007979	27/03/12	12/04/12	A	20/04/12 BMCE-TRANSMIT-008462		
			MER	B	ME-ZB-03-PL-575-317	Third floor Ceiling Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007979	27/03/12	12/04/12	A	20/04/12 BMCE-TRANSMIT-008462		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	B	ME-ZB-04-PL-575-316	Fourth Floor Void Layout			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	B	ME-ZB-02-PL-571-511	Second Floor Plan NCH Day Investigation Unit Medical Day Unit CCTV & Door Access Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007978	27/03/12	10/07/12	A	19/07/12 BMCE-TRANSMIT-009918		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-02-PL-571-512	Second Floor Plan NCH Acute Receiving Unit CCTV & Door Access Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007978	27/03/12	10/07/12	B	19/07/12 BMCE-TRANSMIT-009918		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-02-PL-571-515	Second Floor Plan NSGH/NCH Aseptic Suite CCTV & Door Access Layout	06/02/12		A	07/03/12	06/03/12	BMCE-TRANSMIT-007978	27/03/12	10/07/12	B	19/07/12 BMCE-TRANSMIT-009918		
			MER	B	ME-SZ-03-PL-571-508	Third Floor Plan NCH Inpatient Wards & Support CCTV Door & Access Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007978	27/03/12	10/07/12	A	19/07/12 BMCE-TRANSMIT-009918		
			MER	B	ME-ZB-03-PL-571-509	Third Floor Plan NCH Inpatient Wards & Support CCTV Door & Access Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007978	27/03/12	10/07/12	A	19/07/12 BMCE-TRANSMIT-009918		
			MER	B	ME-SZ-03-PL-571-510	Third Floor Plan NCH Inpatient Wards & Support CCTV Door & Access Layout	06/02/12	06/03/12	C	07/03/12	06/03/12	BMCE-TRANSMIT-007978	27/03/12	10/07/12	A	19/07/12 BMCE-TRANSMIT-009918		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-ZB-03-PL-571-514	Third Floor Plan NCH Inpatient Wards & Support CCTV Door & Access Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007978	27/03/12	10/07/12	B	19/07/12 BMCE-TRANSMIT-009918		
			MER	B	ME-ZB-03-PL-571-515	Third Floor Plan NCH Inpatient Wards & Support CCTV Door & Access Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007978	27/03/12	10/07/12	A	19/07/12 BMCE-TRANSMIT-009918		
			MER	B	ME-SZ-04-PL-571-103	Fourth Floor Plan - Planrroom 41 CCTV & Door Access Layout Zone B/A			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	A	01/10/12 BMCE-TRANSMIT-011253		
			MER	B	ME-SZ-04-PL-571-104	Fourth Floor Plan - Planrroom 41 CCTV & Door Access Layout Zone B/A			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	A	01/10/12 BMCE-TRANSMIT-011253		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	B	ME-SZ-04-PL-571-105	Fourth Floor Plan - Planrroom 41 CCTV & Door Access Layout Zone B/A			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	B	ME-SZ-04-PL-571-106	Fourth Floor Plan - Planrroom 41 CCTV & Door Access Layout Zone B/A			A	10/09/12	10/09/12	BMCE-TRANSMIT-010869 (BMCE-WTRAN-003929)	01/10/12	18/09/12	B	01/10/12 BMCE-TRANSMIT-011253		
	Nurses Call	This Was issued for information on BMCE-TRANSMIT-018730 09/12/13	MER	B	ME-SZ-00-PL-538-513	Ground Floor Plan NCH OPD Nurse Call layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	B	18/07/12 BMCE-TRANSMIT-009890		
		Issued for informaton on BMCE-TRANSMIT-019288 04/02/14	MER	B	ME-ZB-00-PL-538-512	Ground Floor Plan NCH OPD Lung Function Suite. Nurse Call Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	C	18/07/12 BMCE-TRANSMIT-009890		
			MER	B	ME-ZB-00-PL-538-514	Ground Floor Plan NCH OPD Nurse Call layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	C	18/07/12 BMCE-TRANSMIT-009890		
			MER	B	ME-ZB-00-PL-538-515	Ground Floor Plan NCH OPD Nurse Call layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	C	18/07/12 BMCE-TRANSMIT-009890		
			MER	B	ME-ZB-01-PL-538-513	First Floor Plan NCH Cardiology Ward Nurse Call Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	C	18/07/12 BMCE-TRANSMIT-009890		
			MER	B	ME-ZB-01-PL-538-514	First Floor Plan NCH Cardiology Ward Nurse Call Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	C	18/07/12 BMCE-TRANSMIT-009890		
			MER	B	ME-SZ-01-PL-538-516	First Floor Plan NCH Critical Care (PICU) Nurse Call Layout. Zone A/Zone B	06/02/12	06/03/12	C	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	C	18/07/12 BMCE-TRANSMIT-009890		
		This was issued for infromation on BMCE-TRANSMIT-018891 18/12/13	MER	B	ME-SZ-01-PL-538-519	First Floor Plan NCH Critical Care (PICU) Nurse Call Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	B	18/07/12 BMCE-TRANSMIT-009890		
			MER	B	ME-SZ-01-PL-538-520	First Floor Plan Medical Day Unit - Nurse Call Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	C	18/07/12 BMCE-TRANSMIT-009890		
			MER	B	ME-ZB-02-PL-538-511	Second Floor Plan NCH Day Investigation Unit Medical day Unit Nurse Call Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	C	18/07/12 BMCE-TRANSMIT-009890		
			MER	B	ME-ZB-02-PL-538-512	Second Floor Plan NCH Acute Receiving Unit Nurse Call Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	C	18/07/12 BMCE-TRANSMIT-009890		
		This was issued for information on BMCE-TRANSMIT-018730 19/12/13	MER	B	ME-SZ-02-PL-538-515	Second Floor Plan NSGH/NCH Aseptic Suite Unit Nurse Ca l Layouy	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	B	18/07/12 BMCE-TRANSMIT-009890		
		This was previously given a status A on 21/09/12 Please refer to BMCE-TRANSMIT-011091	MER	B	ME-SZ-03-PL-538-508	Third Floor Plan NCH Inpatient Wards & Ward Support Nurse Ca l Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	C	18/07/12 BMCE-TRANSMIT-009890		
			MER	B	ME-ZB-03-PL-538-509	Third Floor Plan NCH Inpatient Wards & Ward Support Nurse Ca l Layout	06/02/12	06/03/12	A	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	C	18/07/12 BMCE-TRANSMIT-009890		
		Issued for informaton on BMCE-TRANSMIT-019288 04/02/14	MER	B	ME-SZ-03-PL-538-510	Third Floor Plan NCH Inpatient Wards & Ward Support Nurse Ca l Layout. Zone A/Zone B	06/02/12	06/03/12	C	07/03/12	06/03/12	BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)	27/03/12	11/07/12	C	18/07/12 BMCE-TRANSMIT-009890		
		~~This drawing is a duplicate of above~~	~~MER~~	~~B~~	~~ME-SZ-03-PL-538-510~~	~~Third Floor Plan NCH Inpatient Wards & Ward Support Nurse Ca l Layout~~	~~06/02/12~~	~~06/03/12~~	~~A~~	~~07/03/12~~	~~06/03/12~~	~~BMCE-TRANSMIT-007980 (BMCE-WTRAN-002678)~~	~~27/03/12~~	~~11/07/12~~	~~C~~	~~18/07/12 BMCE-TRANSMIT-009890~~		
			MER	B	ME-ZB-03-PL-538-515	3rd flootr plan Nurse call layout Zone B			A		06/03/12	BMCE-TRANSMIT-001846	27/03/12	11/07/12	C			

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-01-PL-524-013	Ventilation Layout First	13/07/12		A	17/08/12	30/05/12	BMCE-TRANSMIT-009107 (BMCE-WTRAN-003161)	20/06/12	19/07/12	B	28/07/12 BMCE-TRANSMIT-010043 07/08/12		
			ZBP	C	ZBP-ZC-02-PL-524-023	Ventilation Layout Second	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010420 (BMCE-WTRAN-003794) re-issued 20.09.12	11/09/12	01/10/12	A	04/10/12 BMCE-TRANSMIT-011332		
			ZBP	C	ZBP-ZC-03-PL-524-033	Ventilation Layout Third	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010420 (BMCE-WTRAN-003794) re-issued 20.09.12	11/09/12	01/10/12	A	04/10/12 BMCE-TRANSMIT-011332		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-04-PL-524-043	Ventilation Layout Fourth	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010420 (BMCE-WTRAN-003794) re-issued 20.09.12	11/09/12	01/10/12	A	04/10/12 BMCE-TRANSMIT-011332		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-00-PL-526-003	Environmental StrategyGround	13/07/12		A	17/08/12	29/08/12	BMCE-TRANSMIT-010508 (BMCE-WTRAN-003826)	19/09/12	28/09/12	B	05/10/12 BMCE-TRANSMIT-011389		
			ZBP	C	ZBP-ZC-01-PL-526-013	Environmental Strategy First	13/07/12		A	17/08/12	29/08/12	BMCE-TRANSMIT-010508 (BMCE-WTRAN-003826)	19/09/12	28/09/12	A	05/10/12 BMCE-TRANSMIT-011389		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-02-PL-526-023	Environmental Strategy Second	13/07/12		A	17/08/12	29/08/12	BMCE-TRANSMIT-010508 (BMCE-WTRAN-003826)	19/09/12	28/09/12	B	05/10/12 BMCE-TRANSMIT-011389		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-03-PL-526-033	Environmental Strategy Third	13/07/12		A	17/08/12	29/08/12	BMCE-TRANSMIT-010508 (BMCE-WTRAN-003826)	19/09/12	28/09/12	B	05/10/12 BMCE-TRANSMIT-011389		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-04-PL-526-043	Environmental Strategy Fourth	13/07/12		A	17/08/12	29/08/12	BMCE-TRANSMIT-010508 (BMCE-WTRAN-003826)	19/09/12	28/09/12	B	05/10/12 BMCE-TRANSMIT-011389		
	Electrical Services Drawings	This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-00-PL-531-003	Small Power Layout Ground	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010405 (BMCE-WTRAN-003785)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010690		
			ZBP	C	ZBP-ZC-01-PL-531-013	Small Power Layout First	13/07/12		A	17/08/12	02/05/12	BMCE-TRANSMIT-008653 (BMCE-WTRAN-002981)	23/05/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010489		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-02-PL-531-023	Sma l Power Layout Second	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010405 (BMCE-WTRAN-003785)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010690		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-03-PL-531-033	Small Power Layout Third	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010405 (BMCE-WTRAN-003785)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010690		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-04-PL-531-043	Small Power Layout Fourth	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010405 (BMCE-WTRAN-003785)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010690		
			ZBP	C	ZBP-ZC-00-PL-532-003	Containment/Sub-Main Layout Ground	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010405 (BMCE-WTRAN-003785)	11/09/12	27/08/12	A	03/09/12 BMCE-TRANSMIT-010690		
			ZBP	C	ZBP-ZC-01-PL-532-013	Containment/Sub-Main Layout First	13/07/12		A	17/08/12	02/05/12	BMCE-TRANSMIT-008653 (BMCE-WTRAN-002981)	23/05/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010489		
			ZBP	C	ZBP-ZC-02-PL-532-023	Containment/Sub-Main Layout Second	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010405 (BMCE-WTRAN-003785)	11/09/12	27/08/12	A	03/09/12 BMCE-TRANSMIT-010690		
			ZBP	C	ZBP-ZC-03-PL-532-033	Containment/Sub-Main Layout Third	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010405 (BMCE-WTRAN-003785)	11/09/12	27/08/12	A	03/09/12 BMCE-TRANSMIT-010690		
			ZBP	C	ZBP-ZC-04-PL-532-043	Containment/Sub-Main Layout Fourth	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010405 (BMCE-WTRAN-003785)	11/09/12	27/08/12	A	03/09/12 BMCE-TRANSMIT-010690		
			ZBP	C	ZBP-ZC-00-PL-571-003	Security Layout Ground	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010405 (BMCE-WTRAN-003785)	11/09/12	27/08/12	A	03/09/12 BMCE-TRANSMIT-010690		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-01-PL-571-013	Security Layout First	13/07/12		A	17/08/12	02/05/12	BMCE-TRANSMIT-008653 (BMCE-WTRAN-002981)	23/05/12	02/08/12	B	23/08/12 BMCE-TRANSMIT-010489		
			ZBP	C	ZBP-ZC-02-PL-571-023	Security Layout Second	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010405 (BMCE-WTRAN-003785)	11/09/12	27/08/12	A	03/09/12 BMCE-TRANSMIT-010690		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-03-PL-571-033	Security Layout Third	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010405 (BMCE-WTRAN-003785)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010690		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-04-PL-571-043	Security Layout Fourth	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010405 (BMCE-WTRAN-003785)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010690		
	Public Health Services Drawings		ZBP	C	ZBP-ZC-00-PL-500-003	Water & Gas Services Layout Ground	13/07/12		A	17/08/12	29/08/12	BMCE-TRANSMIT-010512 (BMCE-WTRAN-003828)	19/09/12	28/09/12	A	11/10/12 BMCE-TRANSMIT-011563		
			ZBP	C	ZBP-ZC-01-PL-500-013	Water & Gas Services Layout First	13/07/12		A	17/08/12	30/05/12	BMCE-TRANSMIT-009108 (BMCE-WTRAN-003162)	20/06/12	19/07/12	A	02/08/12 BMCE-TRANSMIT-010119 15/08/12		
			ZBP	C	ZBP-ZC-02-PL-500-023	Water & Gas Services Layout Second	13/07/12		A	17/08/12	29/08/12	BMCE-TRANSMIT-010512 (BMCE-WTRAN-003828)	19/09/12	28/09/12	A	11/10/12 BMCE-TRANSMIT-011563		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-03-PL-500-033	Water & Gas Services Layout Third	13/07/12		A	17/08/12	29/08/12	BMCE-TRANSMIT-010512 (BMCE-WTRAN-003828)	19/09/12	28/09/12	B	11/10/12 BMCE-TRANSMIT-011563		
		This was issued for information on BMCE-TRANSMIT-018797 12/12/13	ZBP	C	ZBP-ZC-04-PL-500-043	Water & Gas Services Layout Fourth	13/07/12		A	17/08/12	29/08/12	BMCE-TRANSMIT-010512 (BMCE-WTRAN-003828)	19/09/12	28/09/12	A	11/10/12 BMCE-TRANSMIT-011563		
			ZBP	C	ZBP-ZC-00-PL-581-003	Sanitation and Rainwater Layout Ground	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010421 (BMCE-WTRAN-003795)	11/09/12	18/09/12	A	01/10/12 BMCE-TRANSMIT-011252		
			ZBP	C	ZBP-ZC-01-PL-581-013	Sanitation and Rainwater Layout First	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010421 (BMCE-WTRAN-003795)	11/09/12	18/09/12	A	01/10/12 BMCE-TRANSMIT-011252		
			ZBP	C	ZBP-ZC-02-PL-581-023	Sanitation and Rainwater Layout Second	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010421 (BMCE-WTRAN-003795)	11/09/12	18/09/12	A	01/10/12 BMCE-TRANSMIT-011252		
		DRAWING NUMBER CHANGED DRAWING REMOVED BY ZBP	~~ZBP~~	~~C~~	~~ZBP-ZC-03-PL-581-032~~	~~Sanitation and Rainwater Layout Third~~			~~A~~	~~17/08/12~~								
			ZBP	C	ZBP-ZC-03-PL-581-033	Sanitation and Rainwater Layout Third	13/07/12		E	17/08/12	21/08/12	BMCE-TRANSMIT-010421 (BMCE-WTRAN-003795)	11/09/12	18/09/12	A	01/10/12 BMCE-TRANSMIT-011252		
			ZBP	C	ZBP-ZC-04-PL-581-043	Sanitation and Rainwater Layout Fourth	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010421 (BMCE-WTRAN-003795)	11/09/12	18/09/12	A	01/10/12 BMCE-TRANSMIT-011252		
		Error in drawing - Please refer to ZBP-ZC-05-PL-581-053 Below	~~ZBP~~	~~B~~	~~ZBP-ZC-04-PL-581-053~~				~~B~~		~~22/11/12~~	~~BMCE TRANMIT 012405 (BMCE WTRAN 004631)~~	~~13/12/12~~	~~03/12/12~~	~~B~~	~~06/12/12 BMCE-TRANSMIT-012292~~		
		DRAWING NUMBER CHANGED DRAWING REMOVED BY ZBP	~~ZBP~~	~~C~~	~~ZBP-ZB-04-PL-581-051~~	~~Sanitation and Rainwater Layout Fourth~~	~~13/07/12~~			~~17/08/12~~			~~21/01/00~~					
			ZBP	C	ZBP-ZC-05-PL-581-053	Sanitation & Rainwater Layout Fifth Floor			C		04/06/13	BMCE-TRANSMIT-016094 (BMCE-WTRAN-007776)	25/06/13	08/07/13	A	BMCE-TRANSMIT-016914		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This Was issued for information on BMCE-TRANSMIT-018730 09/12/13	MER	C	ME-SZ-00-PL-541-513	Ground Floor Plan NCH - OPD Lighting Layout	13/07/12	06/03/12	D	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	B	03/09/12 BMCE-TRANSMIT-010681		
		This drawing was issued to the board for information only on BMCE-TRANSMIT-018592	MER	C	ME-SZ-01-PL-541-506	First Floor Plan. NCh Theatres, Endoscopy & Recovery. Lighting Layout	13/07/12		F	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	B	03/09/12 BMCE-TRANSMIT-010681		
			MER	C	ME-ZC-01-PL-541-511	First Floor Plan NCH - Day & 23 Hour Unit Lighting Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	A	03/09/12 BMCE-TRANSMIT-010681		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-01-PL-541-512	First Floor Plan NCH - Day & 23 Hour Unit Lighting Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	B	03/09/12 BMCE-TRANSMIT-010681		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-02-PL-541-508	Second Floor Plan NCH Schiehallion Ward, Day Case & TCT Lighting Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	B	03/09/12 BMCE-TRANSMIT-010681		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-02-PL-541-509	Second Floor Plan NCH Schiehallion Ward, Day Case & TCT Lighting Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	B	03/09/12 BMCE-TRANSMIT-010681		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-03-PL-541-505	Third Floor Plan NCH Inpatient Wards Medicinema Lighting Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	B	03/09/12 BMCE-TRANSMIT-010681		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-03-PL-541-506	Third Floor Plan NCH Inpatient Wards Lighting Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	B	03/09/12 BMCE-TRANSMIT-010681		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-03-PL-541-507	Third Floor Plan NCH Inpatient Wards Lighting Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	B	03/09/12 BMCE-TRANSMIT-010681		
			MER	C	ME-SZ-03-PL-541-508	Third Floor Plan NCH Inpatient Wards Lighting Layout	13/07/12		D	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	A	03/09/12 BMCE-TRANSMIT-010681		
		~~Removed by Mercury - DUPLICATE~~	~~MER~~	~~C~~	~~ME-SZ-04-PL-541-515~~	~~Fourth Floor Plan NCH Pyschiatry / DCFP Lighting Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	C	ME-SZ-04-PL-541-515	Fourth Floor Plan. NCH DCFP. Lighting Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	B	03/09/12 BMCE-TRANSMIT-010681		
		Issued for informaton on BMCE-TRANSMIT-019288 04/02/14	MER	C	ME-ZC-04-PL-541-516	Fourth Floor Plan NCH Psychiatry/DCFP Lighting Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	C	03/09/12 BMCE-TRANSMIT-010681		
		Issued for informaton on BMCE-TRANSMIT-019288 04/02/14	MER	C	ME-ZC-04-PL-541-517	Fourth Floor Plan NCH Psychiatry/DCFP Lighting Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010419 (BMCE-WTRAN-003793)	11/09/12	24/08/12	C	03/09/12 BMCE-TRANSMIT-010681		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-B1-PL-541-509	Basement Floor Plan NCH Core K Lighting Layout	13/07/12		A	17/08/12	06/06/12	BMCE-TRANSMIT-009244 (BMCE-WTRAN-003216)	27/06/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009862		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-B1-PL-541-511	Basement Floor Plan NCH Tunnel Link to Labs Lighting Layout	13/07/12		A	17/08/12	06/06/12	BMCE-TRANSMIT-009244 (BMCE-WTRAN-003216)	27/06/12	12/07/12	B	16/07/12 BMCE-TRANSMIT-009862		
		Issued For information on BMCE-TRANSMIT-018891 18/12/13	MER	C	ME-ZC-05-PL-541-101	5th floor plan plantroom 41 a Lighting layout zone C			B		21/10/13	BMCE-TRANSMIT-018154 (BMCE-WTRAN-009190)	11/11/13	01/11/13	B	**11/11/13 BMCE-TRANSMIT-018430**		
		Removed by Mercury - WRONG DRAWING NO.	~~MER~~	~~C~~	~~ME-XX-XX-SP-541-100~~	~~Lighting Calculations - Zone C~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed by Mercury - DUPLICATE	~~MER~~	~~C~~	~~ME XX XX SP 541 101~~	~~Luminaire Schedule - Zone C~~	~~13/07/12~~			~~17/08/12~~			-					
	~~Small Power~~	Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-00-PL-531-509~~	~~Ground Floor Plan NCH - OPD Small Power & General Services Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-00-PL-531-510~~	~~Ground Floor Plan NCH - Main Entrance & Pub ic Area Small Power & General Ser ices Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-00-PL-531-511~~	~~Ground Floor Plan NCH - Main Entrance & Pub ic Area Small Power & General Ser ices Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-01-PL-531-511~~	~~First Floor Plan NCH - Day & 23 Hour Unit Small Power & General Services Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-01-PL-531-512~~	~~First Floor Plan NCH - Day & 23 Hour Unit Small Power & General Ser ices Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-02-PL-531-508~~	~~Second Floor Plan NCH S hieha lion Ward, Day Case & TCT Small Power & General Ser ices Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-02-PL-531-509~~	~~Second Floor Plan NCH Schiehallion Ward, Day Case & TCT Small Power & General Services Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-03-PL-531-505~~	~~Third Floor Plan NCH Inpatient Wards Mcdicinema Sma l Power & General Ser ices Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-03-PL-531-506~~	~~Third Floor Plan NCH Inpatient Wards Small Power & General Services Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-03-PL-531-507~~	~~Third Floor Plan NCH Inpatient Wards Small Power & General Ser ices Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-04-PL-531-516~~	~~Fourth Floor Plan NCH Pyschiatry/DCFP Small Power & General Services Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-04-PL-531-517~~	~~Fourth Floor Plan NCH Pyschiatry/DCFP Small Power & General Ser ices Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-B1-PL-531-509~~	~~Basement Floor Plan NCH Core K Small Power & General Ser ices Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-B1-PL-531-511~~	~~Basement Floor Plan NCH Tunnel Link to Labs Small Power & General Services Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-00-PL-532-509~~	~~Ground Floor Plan NCH - OPD High Level Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-00-PL-532-510~~	~~Ground Floor Plan NCH - Main Entrance & Public Area High Level~~	~~13/07/12~~			~~17/08/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-00-PL-532-511~~	~~Ground Floor Plan NCH - Main Entrance & Pub ic Area ELV Systems low le el Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-01-PL-532-511~~	~~First Floor Plan NCH - Day & 23 Hour Unit ELV Systems low le el Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME ZC 01 PL 532 512~~	~~First Floor Plan NCH - Day & 23 Hour Unit ELV Systems low level Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME ZC 02 PL 532 508~~	~~Second Floor Plan NCH Schiehallion Ward, Day Case & TCT ELV Systems low le el Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME ZC 02 PL 532 509~~	~~Second Floor Plan NCH Schiehallion Ward, Day Case & TCT ELV Systems low level Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME-ZC-03-PL-532-505~~	~~Third Floor Plan NCH Inpatient Wards Medicinema ELV Systems low le el Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME ZC 03 PL 532 506~~	~~Third Floor Plan NCH Inpatient Wards ELV Systems low le el Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME ZC 03 PL 532 507~~	~~Third Floor Plan NCH Inpatient Wards ELV Systems low le el Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME ZC 04 PL 532 516~~	~~Fourth Floor Plan NCH Psychiatry/DCFP ELV Systems low le el Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME ZC 04 PL 532 517~~	~~Fourth Floor Plan NCH Psychiatry/DCFP ELV Systems low level Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME ZC B1 PL 532 509~~	~~Basement Floor Plan NCH Core K ELV Systems low le el Layout~~	~~13/07/12~~			~~17/08/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~C~~	~~ME ZC B1 PL 532 511~~	~~Basement Floor Plan NCH Tunnel Link to Labs ELV Systems low le el Layout~~	~~13/07/12~~			~~17/08/12~~			-					
	Data Comms		MER	C	ME-ZC-00-PL-556-509	Ground Floor Plan NCH - OPD Data Comms Layout	13/07/12		A	17/08/12	06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	A	20/09/12 BMCE-TRANSMIT-011081		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-00-PL-556-510	Ground Floor Plan NCH - Main Entrance & Public Area Data Comms Layout	13/07/12		A	17/08/12	06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	B	20/09/12 BMCE-TRANSMIT-011081		
			MER	C	ME-ZC-00-PL-556-511	Ground Floor Plan NCH - Main Entrance & Public Area Data Comms Layout	13/07/12		A	17/08/12	06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	A	20/09/12 BMCE-TRANSMIT-011081		
		This Was issued for information on BMCE-TRANSMIT-018730 09/12/13	MER	C	ME-SZ-00-PL-556-513	Ground Floor Plan NCH - OPD Data Comms Layout	13/07/12		C	17/08/12	21/08/12	BMCE-TRANSMIT-010414 (BMCE-WTRAN-003790)	11/09/12		B	20/09/12 BMCE-TRANSMIT-011081		
			MER	C	ME-SZ-01-PL-556-506	First Floor Plan NCH Theatres, Endescopy & Recovery. Data Comms Layout	13/07/12		E	17/08/12	06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	A	20/09/12 BMCE-TRANSMIT-011081		
		REMOVED BY MERCURY - DUPLICATE	~~MER~~	~~C~~	~~ME SZ 01 PL 556 520~~	~~first Floor Medical Day Unit. Layout of Data Outlets Zone B/C~~	~~13/07/12~~			~~17/08/12~~								
			MER	C	ME-SZ-03-PL-556-508	Third Floor Plan. NCH Inpatient Wards & Ward Support. Layout of Data Outlets Zone B/C	13/07/12		C	17/08/12	06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	A	20/09/12 BMCE-TRANSMIT-011081		
			MER	C	ME-ZC-01-PL-556-511	First Floor Plan NCH - Day & 23 Hour Unit Data Comms Layout	13/07/12		A	17/08/12	06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	A	20/09/12 BMCE-TRANSMIT-011081		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-01-PL-556-512	First Floor Plan NCH - Day & 23 Hour Unit Data Comms Layout	13/07/12		A	17/08/12	06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	B	20/09/12 BMCE-TRANSMIT-011081		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-02-PL-556-508	Second Floor Plan NCH Schiehallion Ward, Day Case & TCT Data Comms Layout	13/07/12		A	17/08/12	06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	B	20/09/12 BMCE-TRANSMIT-011081		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-02-PL-556-509	Second Floor Plan NCH Schiehallion Ward, Day Case & TCT Data Comms Layout	13/07/12		A	17/08/12	06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	B	20/09/12 BMCE-TRANSMIT-011081		
		Not required Mercury Instruction - DUPLICATE	~~MER~~	~~C~~	~~ME SZ 02 PL 556 515~~	~~Second Floor Plan Nsgh/nch Aseptic Suite, Data Comms Layout~~	~~13/07/12~~			~~17/08/12~~			-					
			MER	C	ME-ZC-03-PL-556-505	Third Floor Plan NCH Inpatient Wards Medicinema Data Comms Layout	13/07/12		A	17/08/12	06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	A	20/09/12 BMCE-TRANSMIT-011081		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-03-PL-556-506	Third Floor Plan NCH Inpatient Wards Data Comms Layout	13/07/12		A	17/08/12	06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	B	20/09/12 BMCE-TRANSMIT-011081		
		This was previously given a status A on 25/05/12 Please refer to BMCE-TRANSMIT-009075	MER	C	ME-SZ-04-PL-556-515	Fourth Floor NCH Psyciatry/DCFP Layout Data Outlets Zone C/B			A		06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	B	20/09/12 BMCE-TRANSMIT-011081		
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~C~~	~~ME ZC 04 PL 556 515~~	~~Fourth Floor Plan NCH DCFP Layout of Data Outlets Zone C~~												
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-03-PL-556-507	Third Floor Plan NCH Inpatient Wards Data Comms Layout	13/07/12		A	17/08/12	06/09/12	BMCE-TRANSMIT-010733 (BMCE-WTRAN-003911)	27/09/12	17/09/12	B	20/09/12 BMCE-TRANSMIT-011081		
																20/09/12 BMCE-		

Drawing Information

31	BCL-AC-XX-SH-001

							1st Submission										2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	MER	C	ME-ZC-03-PL-660-506	Third Floor Plan NCH Inpatient Wards BMS Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	MER	C	ME-ZC-03-PL-660-507	Third Floor Plan NCH Inpatient Wards BMS Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	MER	C	ME-ZC-04-PL-660-516	Fourth Floor Plan NCH Psychiatry/DCFP BMS Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	MER	C	ME-ZC-04-PL-660-517	Fourth Floor Plan NCH Psychiatry/DCFP BMS Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	MER	C	ME-ZC-B1-PL-660-509	Basement Floor Plan NCH Core K BMS Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	MER	C	ME-ZC-B1-PL-660-511	Basement Floor Plan NCH Tunnel Link to Labs BMS Layout	13/07/12			17/08/12			-					
	MEDICAL GASES	Not required for RDD Review issued to board for information only BMCE-TRANSMIT-017701	MER	C	ME-ZC-01-DC-H512-001	Le el 1, Childrens 23 hr ward & POA Branch to Theatre Mains												
		Not required for RDD Review issued to board for information only BMCE-TRANSMIT-017701	MER	C	ME-ZC-01-DC-H512-002	Le el 1, Childrens Post Acute reco ery 8 trolley bay to mains												
		Not required for RDD Review issued to board for information only BMCE-TRANSMIT-017701	MER	C	ME-ZC-02-DC-H512-001	Level 2, Childrens Schiehal ion Ward from Room TCT-010 to Riser M32												
		Not required for RDD Review issued to board for information only BMCE-TRANSMIT-017701	MER	C	ME-ZC-03-DC-H512-001	Le el 3, Childrens Ward GW3 from GW3-002 to Riser M32												
		Not required for RDD Review issued to board for information only BMCE-TRANSMIT-017701	MER	C	ME-ZC-04-DC-H512-001	Le el 4, Childrens hospital, Physchiatric unit room DCFP-052 to Riser M32												
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	C	ME-ZC-00-PL-H512-001	Medical Gas Installation, Level 0, Zone C			1		29/05/12	BMCE-TRANSMIT-009131 (BMCE-WTRAN-003175)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011199		
			MER	C	ME-ZC-00-PL-H512-002	Medical Gas Installation, Level 0, Zone C - AGSS			1		29/05/12	BMCE-TRANSMIT-009131 (BMCE-WTRAN-003175)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011199		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	C	ME-ZC-01-PL-H512-001	Medical Gas Installation, Level 1, Zone C			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
		Removed - Mercury Instruction - No longer in use	MER	C	ME-ZC-01-PL-H512-002	Medical Gas Installation, Le el 1, Zone C - AGSS			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
			MER	C	ME-ZC-02-PL-H512-001	Medical Gas Installation, Level 2, Zone C			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
			MER	C	ME-ZC-03-PL-H512-001	Medical Gas Installation, Level 3, Zone C			1		29/05/12	BMCE-TRANSMIT-009125 (BMCE-WTRAN-003173)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011325		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	C	ME-ZC-04-PL-H512-001	Medical Gas Installation, Level 4, Zone C			1		29/05/12	BMCE-TRANSMIT-009122 (BMCE-WTRAN-003171)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011324		
			MER	C	ME-ZC-04-PL-H512-002	Medical Gas Installation, Level 4, Zone C - AGSS			1		29/05/12	BMCE-TRANSMIT-009122 (BMCE-WTRAN-003171)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011324		
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	MER	C	ME-ZC-00-PL-512-509	Ground Floor Plan NCH - OPD Medical Gases Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	MER	C	ME-ZC-00-PL-512-510	Ground Floor Plan NCH - Main Entrance & Pub ic Area Medical Gases Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	MER	C	ME-ZC-00-PL-512-511	Ground Floor Plan NCH - Main Entrance & Pub ic Area Medical Gases Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	MER	C	ME-ZC-01-PL-512-511	First Floor Plan NCH - Day & 23 Hour Unit Medical Gases Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	MER	C	ME-ZC-01-PL-512-512	First Floor Plan NCH - Day & 23 Hour Unit Medical Gases Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	MER	C	ME-ZC-02-PL-512-508	Second Floor Plan NCH Schichal ion Ward, Day Case & TCT Medical Cases Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	MER	C	ME-ZC-02-PL-512-509	Second Floor Plan NCH Schichallion Ward, Day Case & TCT Medical Cases Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	MER	C	ME-ZC-03-PL-512-505	Third Floor Plan NCH Inpatient Wards Medicinema Medical Gases Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	MER	C	ME-ZC-03-PL-512-506	Third Floor Plan NCH Inpatient Wards Medical Gases Layout	13/07/12			17/08/12			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512	MER	C	ME-ZC-03-PL-512-507	Third Floor Plan NCH Inpatient Wards Medical Gases Layout	13/07/12			17/08/12			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-02-PL-572-509	Second Floor Plan NCH Schieha lion Ward, Day Case & TCT Fire Detection & Smoke Control Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANMSIT-010418 (BMCE-WTRAN-003792)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010682		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-03-PL-572-505	Third Floor Plan NCH Inpatient Wards Medicinema Fire Detection & Smoke Control Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANMSIT-010418 (BMCE-WTRAN-003792)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010682		
			MER	C	ME-ZC-03-PL-572-506	Third Floor Plan NCH Inpatient Wards Fire Detection & Smoke Control Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANMSIT-010418 (BMCE-WTRAN-003792)	11/09/12	27/08/12	A	03/09/12 BMCE-TRANSMIT-010682		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-03-PL-572-507	Third Floor Plan NCH Inpatient Wards Fire Detection & Smoke Control Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANMSIT-010418 (BMCE-WTRAN-003792)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010682		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-SZ-03-PL-572-508	Third Floor plan NCH Inpatient Wards & Ward Support Fire Detection Layout Zone C/B			C	17/08/12	21/08/12	BMCE-TRANMSIT-010418 (BMCE-WTRAN-003792)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010682		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-04-PL-572-515	Fourth Floor Plan NCH Psychiatry/DCFP Fire Detection & Smoke Control Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANMSIT-010418 (BMCE-WTRAN-003792)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010682		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-04-PL-572-516	Fourth Floor Plan NCH Psychiatry/DCFP Fire Detection & Smoke Control Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANMSIT-010418 (BMCE-WTRAN-003792)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010682		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-04-PL-572-517	Fourth Floor Plan NCH Psychiatry/DCFP Fire Detection & Smoke Control Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANMSIT-010418 (BMCE-WTRAN-003792)	11/09/12	27/08/12	B	03/09/12 BMCE-TRANSMIT-010682		
			MER	C	ME-ZC-05-PL-572-101	fifth floor plan plantroom 41a fir detection layout. ZC			B		21/10/13	BMCE-TRANSMIT-018154 (BMCE-WTRAN-009190)	11/11/13	01/11/13	A	**11/11/13 BMCE-TRANSMIT-018430**		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-B1-PL-572-509	Basement Floor Plan NCH Core K Fire Detection & Smoke Control Layout	13/07/12		A	17/08/12	07/06/12	BMCE-TRANSMIT-009266 (BMCE-WTRAN-003230)	28/06/12	10/07/12	B	17/07/12 BMCE-TRANSMIT-009876		
			MER	C	ME-ZC-B1-PL-572-511	Basement Floor Plan NCH Tunnel Link to Labs Fire Detection & Smoke Control Layout	13/07/12		A	17/08/12	07/06/12	BMCE-TRANSMIT-009266 (BMCE-WTRAN-003230)	28/06/12	10/07/12	C	17/07/12 BMCE-TRANSMIT-009876		
	Pneumatic Tube Distribution		MER	C	ME-ZC-00-PL-569-001	Ground Floor Plan Pneumatic Tube Distribution	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010409 (BMCE-WTRAN-003789)	11/09/12	22/08/12	A	03/09/12 BMCE-TRANSMIT-010680		
			MER	C	ME-ZC-01-PL-569-002	First Floor Plan Pneumatic Tube Distribution	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010409 (BMCE-WTRAN-003789)	11/09/12	22/08/12	A	03/09/12 BMCE-TRANSMIT-010680		
			MER	C	ME-ZC-02-PL-569-003	Second Floor Plan Pneumatic Tube Distribution	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010409 (BMCE-WTRAN-003789)	11/09/12	22/08/12	A	03/09/12 BMCE-TRANSMIT-010680		
			MER	C	ME-ZC-03-PL-569-004	Third Floor Pneumatic Tube Distribution	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010409 (BMCE-WTRAN-003789)	11/09/12	22/08/12	A	03/09/12 BMCE-TRANSMIT-010680		
	Sprinkler System		MER	C	ME-ZC-B1-PL-575-318	Basement Level Void Layout			A		07/06/12	BMCE-TRANSMIT-009260 (BMCE-WTRAN-003224)	28/06/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009899		
			MER	C	ME-ZC-B1-PL-575-319	Basement Level Ceiling Layout			A		07/06/12	BMCE-TRANSMIT-009260 (BMCE-WTRAN-003224)	28/06/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009899		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	C	ME-ZC-00-PL-575-318	Ground floor Void Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010395 (BMCE-WTRAN-003776)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-010683		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	C	ME-ZC-00-PL-575-319	Ground Floor Ceiling Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010395 (BMCE-WTRAN-003776)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-010683		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	C	ME-ZC-01-PL-575-318	First Floor Void Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010395 (BMCE-WTRAN-003776)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-010683		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	C	ME-ZC-01-PL-575-319	First Floor Ceiling Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010395 (BMCE-WTRAN-003776)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-010683		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	C	ME-ZC-02-PL-575-318	Second Floor Void Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010395 (BMCE-WTRAN-003776)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-010683		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	C	ME-ZC-02-PL-575-319	Second Floor Ceiling Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010395 (BMCE-WTRAN-003776)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-010683		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	C	ME-ZC-03-PL-575-318	Third Floor Void Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010395 (BMCE-WTRAN-003776)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-010683		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	C	ME-ZC-03-PL-575-319	Third floor Ceiling Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010395 (BMCE-WTRAN-003776)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-010683		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	C	ME-ZC-04-PL-575-318	Fourth Floor Void Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010395 (BMCE-WTRAN-003776)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-010683		
			MER	C	ME-ZC-04-PL-575-319	Fourth Floor Ceiling Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010395 (BMCE-WTRAN-003776)	11/09/12	28/08/12	C	03/09/12 BMCE-TRANSMIT-010683		
	CCTV & Door Access	This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-B1-PL-571-509	Basement Floor Plan. NCH Basement Plant Pump Room & Plant CCTV & Door Access	13/07/12		A	17/08/12	07/06/12	BMCE-TRASNMIT-009256 (BMCE-WTRAN-003221)	28/06/12	13/07/12	B	19/07/12 BMCE-TRANSMIT-009932		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-B1-PL-571-511	Basement Floor Plan. NCH Tunnel Link to Labs CCTV & Door Access	13/07/12		A	17/08/12	07/06/12	BMCE-TRASNMIT-009256 (BMCE-WTRAN-003221)	28/06/12	13/07/12	B	19/07/12 BMCE-TRANSMIT-009932		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-00-PL-571-509	Ground Floor Plan NCH OPD CCTV & Door Access Layout	13/07/12		C	17/08/12	21/08/12	BMCE-TRANSMIT-010416 (BMCE-WTRAN-003791)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-010687		
			MER	C	ME-ZC-00-PL-571-510	Ground Floor Plan NCH Main Entrance & Public Areas . CCTV & Door Access Layout	13/07/12		C	17/08/12	21/08/12	BMCE-TRANSMIT-010416 (BMCE-WTRAN-003791)	11/09/12	28/08/12	A	03/09/12 BMCE-TRANSMIT-010687		
			MER	C	ME-ZC-00-PL-571-511	Ground Floor Plan NCH Main Entrance & Public Areas . CCTV & Door Access Layout	13/07/12		C	17/08/12	21/08/12	BMCE-TRANSMIT-010416 (BMCE-WTRAN-003791)	11/09/12	28/08/12	A	03/09/12 BMCE-TRANSMIT-010687		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-SZ-00-PL-571-513	Ground Floor Plan NCH/OPD CCTV & Door Access Layout Zone C/B			E	17/08/12	21/08/12	BMCE-TRANSMIT-010416 (BMCE-WTRAN-003791)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-010687		
		This drawing was issue to the board for information only on BME-TRANSMIT-018592 26/11/13	MER	C	ME-SZ-01-PL-571-506	First Floor Plan. NCH Theatres, Endoscopy & Recovery. CCTV & Door Access Layout	13/07/12		F	17/08/12	21/08/12	BMCE-TRANSMIT-010416 (BMCE-WTRAN-003791)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-010687		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-01-PL-571-511	First Floor Plan NCH Day & 23 Hour Unit CCTv & Door Access Layout	13/07/12		C	17/08/12	21/08/12	BMCE-TRANSMIT-010416 (BMCE-WTRAN-003791)	11/09/12	28/08/12	B	03/09/12 BMCE-TRANSMIT-		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
	Nurses Call	This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-00-PL-538-509	Ground Floor Plan NCH OPD Nurse Call layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	B	21/09/12 BMCE-TRANSMIT-011091		
			MER	C	ME-ZC-00-PL-538-510	Ground Floor Plan NCH Main Entrance & Pub ic Areas. Nurse Call Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	A	21/09/12 BMCE-TRANSMIT-011091		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-00-PL-538-511	Ground Floor Plan NCH Main Entrance & Pub ic Areas. Nurse Call Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	B	21/09/12 BMCE-TRANSMIT-011091		
			MER	C	ME-SZ-01-PL-538-506	First Floor Plan NCH Theatres, Endoscopy & Recovery Unit Nurse Call Layout	13/07/12		D	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	C	21/09/12 BMCE-TRANSMIT-011091		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-SZ-00-PL-538-513	Ground Floor Plan NCH OPD Nurse Call Layout Zone B/C			C	17/80/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	B	21/09/12 BMCE-TRANSMIT-011091		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-01-PL-538-511	First Floor Plan NCH Day & 23 Hour Unit Nurse Call Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	B	21/09/12 BMCE-TRANSMIT-011091		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-01-PL-538-512	First Floor Plan NCH 23 Hour Recovery Nurse Call Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	B	21/09/12 BMCE-TRANSMIT-011091		
			~~MER~~	~~C~~	~~ME-SZ-01-PL-538-520~~	~~First Floor Plan. Medical Day unit Nurse Call Layout Zone B/C~~			~~A~~		~~06/12/12~~		~~27/12/12~~					
			MER	C	ME-ZC-02-PL-538-508	Second Floor Plan NCH Schiehallion Ward (Haemato/Oncology) Day Case & TCT Nurse Call Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	A	21/09/12 BMCE-TRANSMIT-011091		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-02-PL-538-509	Second Floor Plan NCH Schiehallion Ward (Haemato/Oncology) Day Case & TCT Nurse Call Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	B	21/09/12 BMCE-TRANSMIT-011091		
			MER	C	ME-ZC-03-PL-538-505	Third Floor Plan NCH Inpatient Wards & Ward Support Nurse Ca l Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	A	21/09/12 BMCE-TRANSMIT-011091		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-03-PL-538-506	Third Floor Plan NCH Inpatient Wards & Ward Support Nurse Ca l Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	B	21/09/12 BMCE-TRANSMIT-011091		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-03-PL-538-507	Third Floor Plan NCH Inpatient Wards & Ward Support Nurse Ca l Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	B	21/09/12 BMCE-TRANSMIT-011091		
			MER	C	ME-SZ-03-PL-538-508	Third Floor Plan. NCH Inpatient Wards & Ward Support Nurses Call Layout Zone B/C			C	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	A	21/09/12 BMCE-TRANSMIT-011091		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-04-PL-538-515	Fourth Floor Plan NCH DCFP Nurse Ca l Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	B	21/09/12 BMCE-TRANSMIT-011091		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-04-PL-538-516	Fourth Floor Plan NCH DCFP Nurse Ca l Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	B	21/09/12 BMCE-TRANSMIT-011091		
		This Was issued for information on BMCE-TRANSMIT-018729 09/12/13	MER	C	ME-ZC-04-PL-538-517	Fourth Floor Plan NCH DCFP Nurse Ca l Layout	13/07/12		A	17/08/12	21/08/12	BMCE-TRANSMIT-010406 (BMCE-TRANSMIT-003786)	11/09/12	03/09/12	B	21/09/12 BMCE-TRANSMIT-011091		
	Mechanical Service Drawings	Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-00-PL-512-004	Medical Gases Layout Ground	26/06/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006203	01/11/11		B	11/10/11 BMCE-TRANSMIT-007082		
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-01-PL-512-014	Medical Gases Layout First	26/06/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006203	01/11/11		B	11/10/11 BMCE-TRANSMIT-007082		
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-02-PL-512-024	Medical Gases Layout 2nd Floor Adult Theatres	26/06/11		A	05/10/11	22/12/11	BMCE-TRANSMIT-007183		07/03/12	B	23/3/12 BMCE-TRANSMIT-008108		
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-00-PL-523-004	HTG & CHW Layout Ground	26/06/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006203	01/11/11		B	12/12/2011 BMCE-TRANSMIT-		
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-01-PL-523-014	HTG & CHW Layout First	26/06/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006203	01/11/11		B	12/12/2011 BMCE-TRANSMIT-		
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-02-PL-523-024	HTG & CHW Layout 2nd Floor			A		22/12/11	BMCE-TRANSMIT-007183		07/03/12	B	23/3/12 BMCE-TRANSMIT-008108		
			ZBP	D	ZBP-ZD-00-PL-524-004	Ventilation Layout Ground	26/06/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006203	01/11/11		C	12/12/2011 BMCE-TRANSMIT-		
			ZBP	D	ZBP-ZD-01-PL-524-014	Ventilation Layout First	26/06/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006203	01/11/11		C	12/12/2011 BMCE-TRANSMIT-		
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-02-PL-524-024	Ventilation Layout 2nd Floor NSGH Theatres			A		22/12/11	BMCE-TRANSMIT-007183		07/03/12	B	23/3/12 BMCE-TRANSMIT-008108		
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-00-PL-526-004	Environmental Strategy Ground	26/06/11		A (B)	05/10/11	20/12/11	BMCE-TRANSMIT-007149 (REV B SUBMITTED 16.02.12	10/01/12	11/05/12	B (REV B)	21/05/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
	Public Health Services Drawings	Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-00-PL-500-004	Water & Gas Services Layout Ground	26/06/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006204	01/11/11	27/01/12	B	BMCE-TRANSMIT-007446 27/01/12		
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-01-PL-500-014	Water & Gas Services Layout First	26/06/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006204	01/11/11	27/01/12	B	BMCE-TRANSMIT-007446 27/01/12		
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-02-PL-500-024	Water & Gas Services Layout Second	26/06/11		A	05/10/11	22/12/11	BMCE-TRANSMIT-007184	12/01/12		B	15/02/12 BMCE-TRANSMIT-007642		
			ZBP	D	ZBP-ZD-00-PL-581-004	Sanitation and Rainwater Layout Ground	26/06/11		C	05/10/11	09/02/12	BMCE-TRANSMIT-007409	01/03/12	12/03/12	A	23/3/2012 BMCE TRANSMIT-008110		
			ZBP	D	ZBP-ZD-01-PL-581-014	Sanitation and Rainwater Layout First	26/06/11		B	05/10/11					B	15/02/12 BMCE-TRANSMIT-007642		
			ZBP	D	ZBP-ZD-02-PL-581-024	Sanitation and Rainwater Layout Second	26/06/11		D	05/10/11	18/05/12	BMCE-TRANSMIT-008930 (BMCE-WTRAN-003105)	08/06/12	06/07/12	A	19/07/12 BMCE-TRANSMIT-009916		
			ZBP	D	ZBP-ZD-03-PL-581-034	Sanitation and Rainwater Layout Third			B		14/06/12	BMCE-TRNSMIT-009356 (BMCE-WTRAN-003280)	05/07/12	10/09/12	A	05/10/12 BMCE-TRANSMIT-011383		
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-04-PL-581-044~~	~~Sanitation and Rainwater Layout Fourth~~				-			~~21/01/00~~					
	Riser Drawings		ZBP	D	ZBP-ZD-XX-PL-520-601	Riser M3	26/08/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006205	01/11/11	27/01/12	C	BMCE-TRANSMIT-007447 27/01/12		
		This was issued for information on BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-XX-PL-520-602	Riser M4	26/08/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006205	01/11/11	27/01/12	B	BMCE-TRANSMIT-007447 27/01/12		
		This was issued for information on BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-XX-PL-520-603	Riser M5	26/08/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006205	01/11/11	27/01/12	B	BMCE-TRANSMIT-007447 27/01/12		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-XX-PL-520-604	Riser M6	26/08/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006205	01/11/11	27/01/12	B	BMCE-TRANSMIT-007447 27/01/12		
		This was issued for information on BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-XX-PL-520-605	Riser M15A	26/08/11		A	05/10/11	11/10/11	BMCE-TRANSMIT-006205	01/11/11	27/01/12	B	BMCE-TRANSMIT-007447 27/01/12		
			ZBP	D	ZBP-ZD-XX-PL-520-606	Riser M15B	26/08/11			05/10/11	17/10/12	BMCE-TRANSMIT-011677 (BMCE-WTRAN-004260)	07/11/12	22/10/12	A	25/10/12 BMCE-TRANSMIT-011879		
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-512-024~~	~~Medical Gases Layout Second~~	~~26/06/11~~			~~05/10/11~~			-					
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-523-024~~	~~HTG & CHW Layout Second~~	~~26/06/11~~			~~05/10/11~~			-					
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-524-024~~	~~Ventilation Layout Second~~	~~26/06/11~~			~~05/10/11~~			-					
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-526-024~~	~~En ironmental Treatment Second~~	~~26/06/11~~			~~05/10/11~~			-					
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-531-024~~	~~Sma l Power Layout Second~~	~~26/06/11~~		~~A~~	~~05/10/11~~	~~08/12/11~~	~~BMCE TRANSMIT 007034~~	-					
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-532-024~~	~~Containment/Sub Main Layout Second~~	~~26/06/11~~		~~A~~	~~05/10/11~~	~~08/12/11~~	~~BMCE TRANSMIT 007034~~	-					
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-571-024~~	~~Security Layout Second~~	~~26/06/11~~		~~A~~	~~05/10/11~~	~~08/12/11~~	~~BMCE-TRANSMIT-007034~~	-					
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-500-024~~	~~Water & Gas Ser ices Layout Second~~	~~26/06/11~~		~~A~~	~~05/10/11~~	~~22/12/11~~	~~BMCE TRANSMIT 007184~~	-					
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-581-024~~	~~Sanitation and Rainwater Layout Second fLoor Theatres~~			~~B~~		~~22/12/11~~	~~BMCE TRANSMIT 007184~~						
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZG-02-PL-581-027~~	~~Sanitation and Rainwater Layout Second~~	~~15/06/11~~			~~05/10/11~~			-					
	Mechanical Services Drawings Plantroom 21	Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-512-101~~	~~Plantroom 21 Medical Gases~~	~~26/06/11~~			~~05/10/11~~								
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-512-102~~	~~Plantroom 21 Medical Gases~~	~~26/06/11~~			~~05/10/11~~								
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-02-PL-523-101	Plantroom 21 Pipework	26/06/11		A	05/10/11	20/01/12	BMCE-TRANSMIT-007410 9RE ISSUED 28/05/12 BMCE-TRANSMIT-009102)	10/02/12	19/07/12	B	28/07/12 BMCE-TRANSMIT-010060		
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-02-PL-523-102	Plantroom 21 HTG & CHW-	26/06/11		A	05/10/11	20/01/12	BMCE-TRANSMIT-007410 9RE ISSUED 28/05/12 BMCE-TRANSMIT-009102)	10/02/12	19/07/12	B	28/07/12 BMCE-TRANSMIT-010060		
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-02-PL-524-101	Plantroom 21 Ventilation-	26/06/11		A	05/10/11	20/01/12	BMCE-TRANSMIT-007410 9RE ISSUED 28/05/12 BMCE-TRANSMIT-009102)	10/02/12	19/07/12	B	28/07/12 BMCE-TRANSMIT-010060		
		Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-02-PL-524-102	Plantroom 21 Ventilation-	26/06/11		A	05/10/11	20/01/12	BMCE-TRANSMIT-007410 9RE ISSUED 28/05/12 BMCE-TRANSMIT-009102)	10/02/12	19/07/12	B	28/07/12 BMCE-TRANSMIT-010060		
	Electrical Services Drawings	Issued for information 15/10/13 BMCE-TRANSMIT-018068	ZBP	D	ZBP-ZD-02-PL-532-101	Plantroom 21 LV Power -	26/06/11		A	05/10/11	20/12/11	BMCE-TRANSMIT-007151	10/01/12	24/04/12	B	14/05/12 BMCE-TRANSMIT-008794		
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-532-102~~	~~Plantroom 21 LV Power~~	~~26/06/11~~			~~05/10/11~~			-					
	Public Health Services Drawings	Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-500-101~~	~~Plantroom 21 Water Ser ices~~	~~26/06/11~~			~~05/10/11~~								
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-500-102~~	~~Plantroom 21 Water Ser ices~~	~~26/06/11~~			~~05/10/11~~								
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-581-024~~	~~Plantroom 21 Sanitation and Rainwater Layout~~	~~03/11/11~~			~~05/10/11~~			-					
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-03-PL-581-034~~	~~Plantroom 21 Roof Sanitation and Rainwater Layout~~	~~03/11/11~~			~~05/10/11~~			-					
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-581-211~~	~~Plantroom 21 Sanitation and Rainwater Layout~~	~~26/06/11~~			~~05/10/11~~			-					
		Removed by ZBP	~~ZBP~~	~~D~~	~~ZBP-ZD-02-PL-581-212~~	~~Plantroom 21 Sanitation and Rainwater Layout~~	~~26/06/11~~			~~05/10/11~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Issued for information on BMCE-TRANSMIT-019288 04/02/14	MER	D	ME-ZD-01-PL-541-524	First Floor Plan. NSGH - Critical Care Lighting Layout	26/06/11	16/09/11	C	05/10/11				29/11/11	C	12/12/2011 BMCE-TRANSMIT-		
			MER	D	ME-ZD-02-PL-541-516	Second Floor Plan NSGH Telephone Services, Renal Plant & FM Emergency Linen Lighting Layout	26/06/11		B	05/10/11				29/11/11	D	12/12/2011 BMCE-TRANSMIT-		
			MER	D	ME-SZ-02-PL-541-520	Second Floor Plan, Theatres Lighting Layout		16/09/11	B					30/11/11	C	12/12/2011 BMCE-TRANSMIT-		
		Issued for information on BMCE-TRANSMIT-018737 09/12/13	MER	D	ME-SZ-02-PL-541-522	Second Floor Plan, Theatres Lighting Layout		16/09/11	B					30/11/11	B	12/12/2011 BMCE-TRANSMIT-		
		Issued for information on BMCE-TRANSMIT-018737 09/12/13	MER	D	ME-SZ-02-PL-541-521	Second Floor Plan, Theatres Lighting Layout		16/09/11	B					30/11/11	B	12/12/2011 BMCE-TRANSMIT-		
		Removed by Mercury - WRONG DRAWING NO.	~~MER~~	~~D~~	~~ME-XX-XX-SP-541-100~~	~~Lighting Calculations - Zone D~~												
		Removed by Mercury - DUPLICATE	~~MER~~	~~D~~	~~ME-XX-XX-SP-541-101~~	~~Luminaire Schedule - Zone D~~												
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-00-PL-531-521~~	~~Ground Floor Plan NSGH - Emergency Dept Small Power & General Ser-ices Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-531-521~~	~~First Floor Plan. NSGH - CCU Small Power & General Ser-ices Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-531-522~~	~~First Floor Plan NSGH - CCU Small Power & General Services Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-531-523~~	~~First Floor Plan NSGH - Critical Care Sma l Power & General Ser-ices Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-531-524~~	~~First Floor Plan. NSGH - Critical Care Sma l Power & General Ser-ices Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-02-PL-531-516~~	~~Second Floor Plan NSGH Telephone Ser-ices, Renal Plant & FM Emergency Linen Small Power & General Services Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-00-PL-532-521~~	~~Ground Floor Plan. NSGH - Emergency Dept High Le-el Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-532-521~~	~~First Floor Plan. NSGH - CCU High Le-el Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-532-522~~	~~First Floor Plan. NSGH - CCU High Le-el Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-532-523~~	~~First Floor Plan NSGH - Critical Care High Level Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-532-524~~	~~First Floor Plan NSGH - Critical Care High Le-el Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-02-PL-532-516~~	~~Second Floor Plan NSGH Telephone Ser-ices, Renal Plant & FM Emergency Linen High Le-el Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-00-PL-532-521~~	~~Ground Floor Plan. NSGH - Emergency Dept ELV Systems low le-el Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-532-521~~	~~First Floor Plan NSGH - CCU ELV Systems low level Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-532-522~~	~~First Floor Plan. NSGH - CCU ELV Systems low le-el Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-532-523~~	~~First Floor Plan. NSGH - Critical Care ELV Systems low le-el Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-532-524~~	~~First Floor Plan NSGH - Critical Care ELV Systems low level Layout~~	26/06/11			05/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-02-PL-532-516~~	~~Second Floor Plan NSGH Telephone Services, Renal Plant & FM Emergency Linen ELV Systems low le-el Layout~~	26/06/11			05/10/11								
Data Comms		Issued for information on BMCE-TRANSMIT-019288 04/02/14	MER	D	ME-SZ-00-PL-556-519	Ground Floor Plan - NSGH Emergency Dept Data Comms Layout		16/09/11	A		07/10/11	BMCE-TRANSMIT-006148	28/10/11	19/11/11	C	12/12/2011 BMCE-TRANSMIT-		
			MER	D	ME-SZ-00-PL-556-520	Ground Floor Plan - NSGH Emergency Dept Data Comms Layout		16/09/11	A		07/10/11	BMCE-TRANSMIT-006148	28/10/11	19/11/11	C	12/12/2011 BMCE-TRANSMIT-		
			MER	D	ME-ZD-00-PL-556-521	Ground Floor Plan. NSGH - Emergency Dept Data Comms Layout	26/06/11	16/09/11	A	05/10/11	07/10/11	BMCE-TRANSMIT-006148	28/10/11	19/11/11	D	12/12/2011 BMCE-TRANSMIT-		
			MER	D	ME-SZ-00-PL-556-522	Ground Floor Plan NSGH - Emergency Dept Data Comms Layout		16/0911	A		07/10/11	BMCE-TRANSMIT-006148	28/10/11	19/11/11	D	12/12/2011 BMCE-TRANSMIT-		
		This was issued for informtion on BMCE-TRANSMIT-018891 18/12/13	MER	D	ME-SZ-00-PL-556-523	Ground Floor Plan NSGH - Emergency Dept Data Comms Layout		16/0911	A		07/10/11	BMCE-TRANSMIT-006148	28/10/11	19/11/11	B	12/12/2011 BMCE-		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	D	ME-ZD-02-PL-575-302	Second Floor Void Layout			2		07/10/11	BMCE-TRANSMIT-006144	28/10/11	14/11/11	B	23/02/12 BMCE-TRANSMIT-007774		
			MER	D	ME-ZD-02-PL-575-303	Second Floor Ce ling layout			2		07/10/11	BMCE-TRANSMIT-006144	28/10/11	14/11/11	B	23/02/12 BMCE-TRANSMIT-007774		
			MER	D	ME-ZD-03-PL-575-302	Third Floor Void Layout			2		07/10/11	BMCE-TRANSMIT-006144	28/10/11	14/11/11	A	23/02/12 BMCE-TRANSMIT-007774		
	BMS	Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~D~~	~~ME-ZD-00-PL-660-521~~	~~Ground Floor Plan- NSGH - Emergency Dept BMS Layout~~	~~26/06/11~~			~~05/10/11~~								
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~D~~	~~ME-ZD-01-PL-660-521~~	~~First Floor Plan- NSGH - CCU BMS Layout~~	~~26/06/11~~			~~05/10/11~~								
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~D~~	~~ME-ZD-01-PL-660-522~~	~~First Floor Plan- NSGH - CCU BMS Layout~~	~~26/06/11~~			~~05/10/11~~								
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~D~~	~~ME-ZD-01-PL-660-523~~	~~First Floor Plan- NSGH - Critical Care BMS Layout~~	~~26/06/11~~			~~05/10/11~~								
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~D~~	~~ME-ZD-01-PL-660-524~~	~~First Floor Plan- NSGH - Critical Care BMS Layout~~	~~26/06/11~~			~~05/10/11~~								

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~D~~	~~ME-ZD-02-PL-660-516~~	~~Second Floor Plan NSGH -Telephone Ser -ices, Renal Plant & FM -Emergency Linen -Layout~~	~~26/06/11~~			~~05/10/11~~								
	MEDICAL GASES	Not required for RDD Review Issued to board for infmoration only BMCE-TRANSMIT-017701	~~MER~~	~~D~~	~~ME-ZD-00-DC-H512-001~~	~~Level 0, Adults 8 x EMC Treatment rooms from EMC-098~~												
		Not required for RDD Review Issued to board for infmoration only BMCE-TRANSMIT-017701	~~MER~~	~~D~~	~~ME-ZD-00-DC-H512-002~~	~~Le -el 0, Adults EMC Rescus (Room EMC 105), Major Treatment rooms & mains~~												
		Not required for RDD Review Issued to board for infmoration only BMCE-TRANSMIT-017701	~~MER~~	~~D~~	~~ME-ZD-01-DC-H512-001~~	~~Le -el 1, CCU from CCU-070, Mains & CCW~~												
		Not required for RDD Review Issued to board for infmoration only BMCE-TRANSMIT-017701	~~MER~~	~~D~~	~~ME-ZD-03-DC-H512-001~~	~~SA7/MA4 From L3 to PRVs~~			~~A~~		~~14/08/13~~	~~BMCE-TRANSMIT-017263 (BMCE-WTRAN-008566)~~	~~04/09/13~~	~~16/10/13~~	~~D~~	~~18/10/13 BMCE-TRANSMIT-018131~~		
			MER	D	ME-ZD-00-PL-H512-001	Medical Gas Installation, Level 0, Zone D			1		29/05/12	BMCE-TRANSMIT-009131 (BMCE-WTRAN-003175)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011199		
			MER	D	ME-ZD-00-PL-H512-002	Medical Gas Installation, Level 0, Zone D - AGSS			1		29/05/12	BMCE-TRANSMIT-009131 (BMCE-WTRAN-003175)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011199		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	D	ME-ZD-01-PL-H512-001	Medical Gas Installation, Level 1, Zone D			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
			MER	D	ME-ZD-01-PL-H512-002	Medical Gas Installation, Level 1, Zone D - AGSS			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	D	ME-ZD-02-PL-H512-001	Medical Gas Installation, Level 2, Zone D			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	15/08/12	C	20/08/12 BMCE-TRANSMIT-010372		
			MER	D	ME-ZD-02-PL-H512-002	Medical Gas Installation, Level 2, Zone D - AGSS			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
			MER	D	ME-ZD-03-PL-H512-001	Medical Gas Installation, Level 3, Zone D			1		29/05/12	BMCE-TRANSMIT-009125 (BMCE-WTRAN-003173)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011325		
			MER	D	ME-ZD-03-PL-H512-002	Medical Gas Installation, Level 3, Zone D - AGSS			1		29/05/12	BMCE-TRANSMIT-009125 (BMCE-WTRAN-003173)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011325		
			MER	D	ME-ZD-04-PL-H512-001	Medical Gas Installation, Level 4, Zone D			1		29/05/12	BMCE-TRANSMIT-009122 (BMCE-WTRAN-003171)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011324		
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-00-PL-512-521~~	~~Ground Floor Plan. NSGH - Emergency Dept Medical Gases Layout~~	~~26/06/11~~			~~05/10/11~~								
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-512-521~~	~~First Floor Plan. NSGH - CCU Medical Gases Layout~~	~~26/06/11~~			~~05/10/11~~								
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-512-522~~	~~First Floor Plan. NSGH - CCU Medical Gases Layout~~	~~26/06/11~~			~~05/10/11~~								
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-512-523~~	~~First Floor Plan. NSGH - Critical Care Medical Gases Layout~~	~~26/06/11~~			~~05/10/11~~								
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-01-PL-512-524~~	~~First Floor Plan. NSGH - Critical Care Medical Gases Layout~~	~~26/06/11~~			~~05/10/11~~								
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~D~~	~~ME-ZD-02-PL-512-516~~	~~Second Floor Plan NSGH -Telephone Services, Renal Plant & FM -Emergency Linen Medical Gases Layout~~	~~26/06/11~~			~~05/10/11~~								
	FIRE DETECTION Install	Issued for information on BMCE-TRANSMIT-018737 09/12/13	MER	D	ME-SZ-00-PL-572-519	Ground Floor Plan, NSGH - Emergency Dept Fire Detection & Smoke Control Layout		16/09/11	A		07/10/11	BMCE-TRANSMIT-006149	28/10/11	14/11/11	B	12/12/2011 BMCE-TRANSMIT-12/12/2011 BMCE-TRANSMIT-		
		Issued for information on BMCE-TRANSMIT-018737 09/12/13	MER	D	ME-SZ-00-PL-572-520	Ground Floor Plan, NSGH - Emergency Dept Fire Detection & Smoke Control Layout		16/09/11	A		07/10/11	BMCE-TRANSMIT-006149	28/10/11	14/11/11	A	12/12/2011 BMCE-TRANSMIT-		
			MER	D	ME-ZD-00-PL-572-521	Ground Floor Plan. NSGH - Emergency Dept Fire Detection & Smoke Control Layout	26/06/11	16/09/11	A	05/10/11	07/10/11	BMCE-TRANSMIT-006149	28/10/11	14/11/11	B	12/12/2011 BMCE-TRANSMIT-		
		Issued for information on BMCE-TRANSMIT-018737 09/12/13	MER	D	ME-SZ-00-PL-572-522	Ground Floor Plan, NSGH - Emergency Dept Fire Detection & Smoke Control Layout		16/09/11	A		07/10/11	BMCE-TRANSMIT-006149	28/10/11	14/11/11	B	12/12/2011 BMCE-TRANSMIT-		
		Issued for information on BMCE-TRANSMIT-018737 09/12/13	MER	D	ME-SZ-00-PL-572-523	Ground Floor Plan, NSGH - Emergency Dept Fire Detection & Smoke Control Layout		16/09/11	A		07/10/11	BMCE-TRANSMIT-006149	28/10/11	14/11/11	B	12/12/2011 BMCE-TRANSMIT-		
		Issued for information on BMCE-TRANSMIT-018737 09/12/13	MER	D	ME-SZ-00-PL-572-524	Ground Floor Plan, NSGH - Emergency Dept Fire Detection & Smoke Control Layout		16/09/11	A		07/10/11	BMCE-TRANSMIT-006149	28/10/11	14/11/11	B	12/12/2011 BMCE-TRANSMIT-		
			MER	D	ME-ZD-01-PL-572-521	First Floor Plan. NSGH - CCU Fire Detection & Smoke Control Layout	26/06/11	16/09/11	A	05/10/11	07/10/11	BMCE-TRANSMIT-006149	28/10/11	14/11/11	A	12/12/2011 BMCE-TRANSMIT-		
			MER	D	ME-ZD-01-PL-572-522	First Floor Plan. NSGH - CCU Fire Detection & Smoke Control Layout	26/06/11	16/09/11	A	05/10/11	07/10/11	BMCE-TRANSMIT-006149	28/10/11	14/11/11	A	12/12/2011 BMCE-TRANSMIT-		
		Issued for information on BMCE-TRANSMIT-018737 09/12/13	MER	D	ME-ZD-01-PL-572-523	First Floor Plan. NSGH - Critical Care Fire Detection & Smoke Control Layout	26/06/11	16/09/11	A	05/10/11	07/10/11	BMCE-TRANSMIT-006149	28/10/11	14/11/11	B	12/12/2011 BMCE-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Issued for information on BMCE-TRANSMIT-018737 09/12/13	MER	D	ME-ZD-01-PL-571-521	First Floor Plan, NSGH - CCU CCTV & Door Access Layout	26/08/11	16/09/11	A	06/10/11	07/10/11	BMCE-TRANSMIT-006145	28/10/11	03/07/12	B			
			MER	D	ME-ZD-01-PL-571-522	First Floor Plan, NSGH - CCU CCTV & Door Access Layout	26/08/11	16/09/11	A	06/10/11	07/10/11	BMCE-TRANSMIT-006145	28/10/11	03/07/12	A			
		Issued for information on BMCE-TRANSMIT-018737 09/12/13	MER	D	ME-ZD-01-PL-571-523	First Floor Plan, NSGH - CCU CCTV & Door Access Layout	26/08/11	16/09/11	A	06/10/11	07/10/11	BMCE-TRANSMIT-006145	28/10/11	03/07/12	B			
		Issued for information on BMCE-TRANSMIT-018737 09/12/13	MER	D	ME-ZD-01-PL-571-524	First Floor Plan, NSGH - CCU CCTV & Door Access Layout	26/08/11	16/09/11	A	06/10/11	07/10/11	BMCE-TRANSMIT-006145	28/10/11	03/07/12	B			
			MER	D	ME-ZD-02-PL-571-516	Second Floor Plan NSGH Telephone Services, Renal Plant & FM Emergency Linen CCTV & Door Access Layout	26/08/11	16/09/11	A	06/10/11	07/10/11	BMCE-TRANSMIT-006145	28/10/11	03/07/12	A			
		Issued for information on BMCE-TRANSMIT-018737 09/12/13	MER	D	ME-SZ-02-PL-571-520	Second Floor Plan, Theatres, CCTV & Door Access Layout	26/08/11			06/10/11	07/10/11	BMCE-TRANSMIT-006145	28/10/11	03/07/12	B			
			MER	D	ME-SZ-02-PL-571-521	Second Floor Plan, Theatres, CCTV & Door Access Layout	26/08/11			06/10/11	07/10/11	BMCE-TRANSMIT-006145	28/10/11	03/07/12	A			
			MER	D	ME-SZ-02-PL-571-522	Second Floor Plan, Theatres, CCTV & Door Access Layout	26/08/11			06/10/11	07/10/11	BMCE-TRANSMIT-006145	28/10/11	03/07/12	A			
	Nurses Call		MER	D	ME-SZ-00-PL-538-519	Ground Floor Plan, NSGH - Emergency Dept Nurse Call Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
			MER	D	ME-SZ-00-PL-538-520	Ground Floor Plan, NSGH - Emergency Dept Nurse Call Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
			MER	D	ME-ZD-00-PL-538-521	Ground Floor Plan, NSGH - Emergency Dept Nurse Call Layout	26/08/11			06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
			MER	D	ME-SZ-00-PL-538-522	Ground Floor Plan, NSGH - Emergency Dept Nurse Call Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
			MER	D	ME-SZ-00-PL-538-523	Ground Floor Plan, NSGH - Emergency Dept Nurse Call Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
			MER	D	ME-SZ-00-PL-538-524	Ground Floor Plan, NSGH - Emergency Dept Nurse Call Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		

Drawing Information

31	BCL-AC-XX-SH-001

							1st Submission										2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
			MER	D	ME-ZD-01-PL-538-521	First Floor Plan, NSGH - CCU Nurse Call Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
			MER	D	ME-ZD-01-PL-538-522	First Floor Plan, NSGH - CCU Nurse Call Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
			MER	D	ME-ZD-01-PL-538-523	First Floor Plan, NSGH - Critical Care Nurse Call Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
			MER	D	ME-ZD-01-PL-538-524	First Floor Plan, NSGH - Critical Care Nurse Call Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
			MER	D	ME-ZD-02-PL-538-516	Second Floor Plan NSGH Telephone Services, Renal Plant & FM Emergency Linen CCTV & Door Access Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
			MER	D	ME-SZ-02-PL-538-520	Second Floor Plan, Theatres, Nurse Call Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
			MER	D	ME-SZ-02-PL-538-521	Second Floor Plan, Theatres, Nurse Call Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
			MER	D	ME-SZ-02-PL-538-522	Second Floor Plan, Theatres CCTV & Door Access Layout	26/08/11		A	06/10/11	07/10/11	BMCE-TRANSMIT-006147 RE-ISSUED TO BOARD 08/08/12 BMCE-TRANSMIT-010166	28/10/11	10/08/12	A	03/09/12 BMCE-TRANSMIT-010692		
	PTS	Removed by Mercury	~~MER~~	~~D~~	~~ME-ZD-00-PL-569-104~~	~~Ground Floor Plan, Pneumatic Tube Distr bution Zone D~~		~~07/10/11~~	~~A~~		~~10/10/11~~	~~BMCE-TRANSMIT-006150~~	~~31/10/11~~	~~18/11/11~~	~~B~~	~~12/11/11 BMCE-TRANSMIT-007080~~		
		Removed by Mercury	~~MER~~	~~D~~	~~ME ZD 01 PL 569 105~~	~~First Floor Plan, Pneumatic Tube Distribtion, Zone D~~		~~07/10/11~~	~~A~~		~~10/10/11~~	~~BMCE TRANSMIT 006150~~	~~31/10/11~~	~~18/11/111~~	~~A~~	~~12/11/11 BMCE TRANSMIT 007080~~		
	FIRE DETECTION INSTALL	Removed by Mercury - DUPLICATE	~~MER~~	~~D~~	~~ME-SZ-00-PL-572-519~~										~~14/11/11~~	~~B~~		
		Removed by Mercury - DUPLICATE	~~MER~~	~~D~~	~~ME SZ 00 PL 572 520~~										~~14/11/11~~	~~A~~		
		Removed by Mercury - DUPLICATE	~~MER~~	~~D~~	~~ME ZD 00 PL 572 521~~										~~14/11/11~~	~~B~~		
		Mechanical Services DrawingsHospital Drawings - Zone E																
		Replaced by Mercury HPI drawings	~~ZBP~~	~~E~~	~~ZBP-ZE-00-PL-512-005~~	~~Medical Gases Layout Ground~~	~~23/01/12~~		~~A~~	~~24/02/12~~	~~24/02/12~~	~~BMCE-TRANSMIT-007783 (BMCE WTRAN 002616)~~	~~16/03/12~~	~~09/05/12~~	~~C~~	~~10/05/12 BMCE-TRANSMIT-008768~~		
			ZBP	E	ZBP-ZE-01-PL-512-015	Medical Gases Layout First	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007783 (BMCE-WTRAN-002616)	16/03/12	09/05/12	A	10/05/12 BMCE-TRANSMIT-008769		
		Removed from Schedule - Replaced by Mercury HPI	~~ZBP~~	~~E~~	~~ZBP ZE 02 PL 512 025~~	~~Medical Gases Layout Second~~	~~23/01/12~~		~~A~~	~~24/02/12~~	~~24/02/12~~	~~BMCE TRANSMIT 007783 (BMCE WTRAN 002616)~~	~~16/03/12~~	~~09/05/12~~	~~B~~	~~10/05/12 BMCE TRANSMIT 008770~~		
		Removed from Schedule - Replaced by Mercury HPI	~~ZBP~~	~~E~~	~~ZBP ZE 04 PL 512 045~~	~~Medical Gases Layout Haemo oncology Ward~~	~~16/03/12~~		~~A~~	~~03/05/12~~	~~18/05/12~~	~~BMCE TRANSMIT 008915 (BMCE WTRAN 003097)~~	~~08/06/12~~	~~28/09/12~~	~~C~~	~~05/10/12 BMCE TRANSMIT 011386~~		
		ZBP drawings not to be reviewed as not HPI drawings	~~ZBP~~	~~E~~	~~ZBP ZE XX PL 512 055~~	~~Medical Gases Layout Generic Ward~~			~~A~~		~~11/12/12~~	~~BMCE-TRANSMIT-012841 (BMCE WTRAN 005109)~~	~~07/01/12~~					
		DRAWING NUMBER CHANGED DRAWING REMOVED BY ZBP	~~ZBP~~	~~E~~	~~ZBP ZE XX PL 512 065~~	~~Medical Gases Layout Generic Ward~~	~~16/03/12~~			~~03/05/12~~			~~21/01/00~~					
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-00-PL-523-005	HTG & CHW Layout Ground	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007783 (BMCE-WTRAN-002616)	16/03/12	09/05/12	B	10/05/12 BMCE-TRANSMIT-008770		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-01-PL-523-015	HTG & CHW Layout First	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007783 (BMCE-WTRAN-002616)	16/03/12	09/05/12	B	10/05/12 BMCE-TRANSMIT-008770		
		This drawing is a duplicate of below	~~ZBP~~	~~E~~	~~ZBP ZE 01 PL 523 025~~	~~HTG & CHW Layout Second~~	~~23/01/12~~		~~A~~	~~24/02/12~~	~~24/02/12~~	~~BMCE TRANSMIT 007783 (BMCE WTRAN 002616)~~	~~16/03/12~~	~~09/05/12~~	~~B~~	~~10/05/12 BMCE TRANSMIT 008770~~		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-02-PL-523-025	HTG & CHW Layout Second			B	24/02/12	24/02/12	BMCE-TRANSMIT-007783 (BMCE-WTRAN-002616)	16/03/12	09/05/12	B	10/05/12 BMCE-TRANSMIT-008770		
			ZBP	E	ZBP-ZE-04-PL-523-045	HTG & CHW Layout Haemo-Oncology Ward	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008690 (BMCE-WTRAN-002999)	29/05/12	09/07/12	B	18/07/12 BMCE-TRANSMIT-009907		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-11-PL-523-115	HTG & CHW Service Layout Eleventh Floor NSGH Ward			A		28/05/12	BMCE-TRANSMIT-009096 (BMCE-WTRAN-003156)	18/06/12	19/07/12	B	26/07/12 BMCE-TRANSMIT-010001		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-XX-PL-523-055	HTG & CHW Layout Generic Ward			A		28/05/12	BMCE-TRANSMIT-009096 (BMCE-WTRAN-003156)	18/06/12	19/07/112	B	26/07/12 BMCE-TRANSMIT-010001		
		DRAWING NUMBER CHANGED DRAWING REMOVED BY ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-XX-PL-523-065~~	~~HTG & CHW Layout Generic Ward~~	~~16/03/12~~			~~03/05/12~~								

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31 BCL-AC-XX-SH-001

1st Submission

2nd Submission

Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-XX-PL-526-055	Environmental Treatment Generic Ward			A		22/06/12	BMCE-TRANSMIT-009470 (BMCE-WTRAN-003316) REISSUED IN COLOUR	13/07/12	28/09/12	B	05/10/12 BMCE-TRANSMIT-011391		
		DRAWING NUMBER CHANGED DRAWING REMOVED BY ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-XX-PL-526-065~~	~~En ironmental Treatment Generic Ward~~							-					

Drawing Information

31	BCL-AC-XX-SH-001

							1st Submission										2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
	Electrical Services Drawings		ZBP	E	ZBP-ZE-00-PL-531-005	Small Power Layout Ground	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007784 (BMCE-WTRAN-002617)	16/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009059		
			ZBP	E	ZBP-ZE-01-PL-531-015	Small Power Layout First	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007784 (BMCE-WTRAN-002617)	16/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009059		
			ZBP	E	ZBP-ZE-02-PL-531-025	Sma l Power Layout Second	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007784 (BMCE-WTRAN-002617)	16/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009059		
			ZBP	E	ZBP-ZE-04-PL-531-045	Sma l Power Layout Haemo-Oncology Ward	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-003000)	29/05/12	02/08/12	A	29/08/12 BMCE-TRANSMIT-010570		
			ZBP	E	ZBP-ZE-05-PL-531-055	Small Power Layout Fifth to Eleventh Floors NSGH Generic Wards			A		08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-003000)	29/05/12	02/08/12	A	29/08/12 BMCE-TRANSMIT-010570		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-05-PL-571-055	Sma l Power Layouts Fifth to Eleventh NSGH Generic Wards	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-003000)	29/05/12	02/08/12	B	29/08/12 BMCE-TRANSMIT-010570		
			ZBP	E	ZBP-ZE-13-PL-531-135	Small power layout 13th floor			A		18/10/13	BMCE-TRANSMIT-018120 (BMCE-WTRAN-009183)	08/11/13	11/11/13	B	20/11/13 BMCE-TRANSMIT-018517		
		~~Removed by ZBP~~	~~ZBP~~	~~E~~	~~ZBP ZE XX PL 531 055~~	~~Small Power Layout Generic Ward~~	~~15/03/12~~					-	~~21/01/00~~					
		~~DRAWING NUMBER CHANGED DRAWING REMOVED BY ZBP~~	~~ZBP~~	~~E~~	~~ZBP ZE XX PL 531 065~~	~~Small Power Layout Generic Ward~~	~~16/03/12~~						~~21/01/00~~					
			ZBP	E	ZBP-ZE-00-PL-532-005	Containment/Sub-Main Layout Ground	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007784 (BMCE-WTRAN-002617)	16/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009059		
			ZBP	E	ZBP-ZE-01-PL-532-015	Containment/Sub-Main Layout First	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007784 (BMCE-WTRAN-002617)	16/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009059		
			ZBP	E	ZBP-ZE-02-PL-532-025	Containment/Sub-Main Layout Second	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007784 (BMCE-WTRAN-002617)	16/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009059		
			ZBP	E	ZBP-ZE-04-PL-532-045	Containment/Sub-Main Layout Haemo-Oncology Ward	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-003000)	29/05/12	02/08/12	A	29/08/12 BMCE-TRANSMIT-010570		
			ZBP	E	ZBP-ZE-05-PL-532-055	Containment Layout Fifth to Eleventh Floors NSGH Generic Wards	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-003000)	29/05/12	02/08/12	A	29/08/12 BMCE-TRANSMIT-010570		
		~~Removed by ZBP~~	~~ZBP~~	~~E~~	~~ZBP ZE XX PL 532 055~~	~~Containment/Sub-main Layout Generic Ward~~												
		~~DRAWING NUMBER CHANGED DRAWING REMOVED BY ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-XX-PL-532-065~~	~~Containment/Sub-main Layout Generic Ward~~	~~16/03/12~~			~~24/02/12~~			-					
			ZBP	E	ZBP-ZE-00-PL-571-005	Security Layout Ground	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007784 (BMCE-WTRAN-002617)	16/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009059		
			ZBP	E	ZBP-ZE-01-PL-571-015	Security Layout First	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007784 (BMCE-WTRAN-002617)	16/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009059		
			ZBP	E	ZBP-ZE-02-PL-571-025	Security Layout Second	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007784 (BMCE-WTRAN-002617)	16/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009059		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-04-PL-571-045	Security Layout Fourth	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-003000)	29/05/12	02/08/12	B	29/08/12 BMCE-TRANSMIT-010570		
		~~Duplicate on RDD Schedule~~	~~ZBP~~	~~E~~	~~ZBP ZE 04 PL 571 055~~	~~Security Layout Fifth to Ele enth Flors NSGH Generic Wards~~	~~16/03/12~~		~~A~~	~~03/05/12~~	~~08/05/12~~	~~BMCE TRANSMIT 008691 (BMCE-WTRAN-003000)~~	~~29/05/12~~	~~02/08/12~~	~~B~~			
		~~Removed by ZBP~~	~~ZBP~~	~~E~~	~~ZBP ZE XX PL 571 055~~	~~Security Layout Generic Ward~~												
		~~DRAWING NUMBER CHANGED DRAWING REMOVED BY ZBP~~	~~ZBP~~	~~E~~	~~ZBP ZE XX PL 571 065~~	~~Security Layout Generic Ward~~	~~23/01/12~~			~~24/02/12~~			-					
	Public Health Services Drawings	Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-00-PL-500-005	Water & Gas Services Layout Ground	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007785 (BMCE-WTRAN-002618)	16/03/12	24/04/12	B	11/05/12 BMCE-TRANSMIT-008778		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-01-PL-500-015	Water & Gas Services Layout First	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007785 (BMCE-WTRAN-002618)	16/03/12	24/04/12	B	11/05/12 BMCE-TRANSMIT-008778		
			ZBP	E	ZBP-ZE-02-PL-500-025	Water & Gas Services Layout Second	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007785 (BMCE-WTRAN-002618)	16/03/12	24/04/12	A	11/05/12 BMCE-TRANSMIT-008778		
			ZBP	E	ZBP-ZE-04-PL-500-045	Water & Gas Services Layout Haemo-Oncology Ward	16/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008916 (BMCE-WTRAN-003098)	08/06/12	14/08/12	A	04/09/12 BMCE-TRANSMIT-010772		
			ZBP	E	ZBP-ZE-XX-PL-500-055	Water & Gas Services Layout Generic Ward			A		30/05/12	BMCE-TRANSMIT-009098 (BMCE-WTRAN-003159	20/06/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-		

Drawing Information

31 BCL-AC-XX-SH-001

							1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			ZBP	E	ZBP-ZE-12-PL-581-125	Sanitation and Rainwater Layout Twelfth			B		10/04/13	BMCE-TRANSMIT-015033 (BMCE-WTRAN-006931)	01/05/13	07/05/13	A	20/05/13 BMCE-TRANSMIT-015772		
			ZBP	E	ZBP-ZE-13-PL-581-135	Sanitation and Rainwater Layout Thirteenth			A		22/04/13	BMCE-TRANSMIT-015255 (BMCE-WTRAN-007116)	13/05/13	13/05/13	A	20/05/13 BMCE-TRANSMIT-015775		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-14-PL-581-145	Sanitation and Rainwater Layout Fourteenth			A		22/04/13	BMCE-TRANSMIT-015255 (BMCE-WTRAN-007116)	13/05/13	13/05/13	B	20/05/13 BMCE-TRANSMIT-015775		
	Riser Drawings		ZBP	E	ZBP-ZE-XX-PL-520-609	Riser T4 Level 4-7			A		14/06/12	BMCE-TRANSMIT-009359 (BMCE-WTRAN-003282)	05/07/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011089		
			ZBP	E	ZBP-ZE-XX-PL-520-610	Riser T4 Levels 8-11			A		14/06/12	BMCE-TRANSMIT-009359 (BMCE-WTRAN-003282)	05/07/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011089		
			ZBP	E	ZBP-ZE-XX-PL-520-611	Riser M11	10/02/12			02/03/12	02/03/12	BMCE-TRANSMIT-007912 (BMCE-WTRAN-002659)	23/03/12	12/04/12	A	20/0/12 BMCE-TRANSMIT-008460		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-XX-PL-520-612	Riser M12	10/02/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007786 (BMCE-WTRAN-002619)	16/03/12	24/04/12	B	11/05/12 BMCE-TRANSMIT-008777		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-XX-PL-520-613	Riser M13	10/02/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007786 (BMCE-WTRAN-002619)	16/03/12	24/04/12	B	11/05/12 BMCE-TRANSMIT-008777		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-XX-PL-520-614	Riser M14	10/02/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007786 (BMCE-WTRAN-002619)	16/03/12	24/04/12	B	11/05/12 BMCE-TRANSMIT-008777		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-XX-PL-520-615	Riser M26	10/02/12			02/03/12	02/03/12	BMCE-TRANSMIT-007912 (BMCE-WTRAN-002659)	23/03/12	12/04/12	B	20/0/12 BMCE-TRANSMIT-008460		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-XX-PL-520-616	Riser M40	10/02/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007786 (BMCE-WTRAN-002619)	16/03/12	24/04/12	B	11/05/12 BMCE-TRANSMIT-008777		
			ZBP	E	ZBP-ZE-XX-PL-520-617	Riser T3	13/04/12		A	03/05/12	17/12/12	BMCE-TRANSMIT-012842 (BMCE-WTRAN-005110)	07/01/13	04/01/13	B	15/01/13 BMCE-TRANSMIT-01339		
			ZBP	E	ZBP-ZE-XX-PL-520-618	Riser T4	04/05/12			11/06/12	17/12/12	BMCE-TRANSMIT-012842 (BMCE-WTRAN-005110)	07/01/13	04/01/13	C	15/01/13 BMCE-TRANSMIT-01339		
		Issued for information on BMCE-TRANSMIT-019160 21/01/2014	ZBP	E	ZBP-ZE-XX-PL-520-619	Riser M27B	10/02/12			02/03/12	02/03/12	BMCE-TRANSMIT-007912 (BMCE-WTRAN-002659)	23/03/12	12/04/12	B	20/0/12 BMCE-TRANSMIT-008460		
		~~Duplicate on RDD Schedule~~	~~ZBP~~	~~E~~	~~ZBP-ZD-XX-PL-520-606~~	~~Riser M15B~~	~~10/02/12~~			~~18/02/12~~								
	Mechanical Services Drawings Plantroom 22	~~DRAWING REMOVED BY ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-02-PL-512-111~~	~~Plantroom 22 Medical Gases~~	~~23/01/12~~			~~20/02/12~~			-					
		~~DRAWING REMOVED BY ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-02-PL-512-112~~	~~Plantroom 22 Medical Gases~~	~~23/01/12~~			~~20/02/12~~			-					
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-ZE-02-PL-523-111	Plantroom 22 HTG & CHW	23/01/12		A	20/02/12	25/05/12	BMCE-TRANSMIT-009077 (BMCE-WTRAN-003145)	15/06/12	09/07/12	B	18/07/12 BMCE-TRANSMIT-009885		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-ZE-02-PL-523-112	Plantroom 22 HTG & CHW	23/01/12		A	20/02/12	25/05/12	BMCE-TRANSMIT-009077 (BMCE-WTRAN-003145)	15/06/12	09/07/12	B	18/07/12 BMCE-TRANSMIT-009885		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-ZE-02-PL-524-111	Plantroom 22 Ventilation	23/01/12		A	20/02/12	25/05/12	BMCE-TRANSMIT-009077 (BMCE-WTRAN-003145)	15/06/12	09/07/12	B	18/07/12 BMCE-TRANSMIT-009885		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-ZE-02-PL-524-112	Plantroom 22 Ventilation	23/01/12		A	20/02/12	25/05/12	BMCE-TRANSMIT-009077 (BMCE-WTRAN-003145)	15/06/12	09/07/12	B	18/07/12 BMCE-TRANSMIT-009885		
	Electrical Services Drawings	~~DRAWING REMOVED BY ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-02-PL-532-111~~	~~Plantroom 22 LV Power~~	~~23/01/12~~			~~20/02/12~~			-					
		~~DRAWING REMOVED BY ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-02-PL-532-112~~	~~Plantroom 22 LV Power~~	~~23/01/12~~			~~20/02/12~~			-					
	Public Health Services Drawings																	
		~~DRAWING REMOVED BY ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-02-PL-500-111~~	~~Plantroom 22 Water Ser ices~~	~~23/01/12~~			~~20/02/12~~			-					
		~~DRAWING REMOVED BY ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-02-PL-500-112~~	~~Plantroom 22 Water Services~~	~~23/01/12~~			~~20/02/12~~			-					
		~~Removed - Drawing No longer in Use ZBP instruction~~	~~ZBP~~	~~E~~	~~ZBP-ZE-02-PL-581-221~~	~~Plantroom 22 Sanitation and Rainwater Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		~~Removed - Drawing No longer in Use ZBP instruction~~	~~ZBP~~	~~E~~	~~ZBP-ZE-02-PL-581-222~~	~~Plantroom 22 Sanitation and Rainwater Layout~~	~~23/01/12~~			~~20/02/12~~			-					
	Mechanical Services Drawings Plantroom 31	~~Removed by ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-512-121~~	~~Plantroom 31 Medical Gases~~	~~30/03/12~~			~~03/05/12~~			-					
		~~Removed by ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-512-122~~	~~Plantroom 31 Medical Gases~~	~~30/03/12~~			~~03/05/12~~			-					
		~~Removed by ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-512-123~~	~~Plantroom 31 Medical Gases~~	~~30/03/12~~			~~03/05/12~~			-					
		~~Removed by ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-512-124~~	~~Plantroom 31 Medical Gases~~	~~30/03/12~~			~~03/05/12~~			-					
		~~Removed by ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-512-125~~	~~Plantroom 31 Medical Gases~~	~~30/03/12~~			~~03/05/12~~			-					
		~~Removed by ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-512-126~~	~~Plantroom 31 Medical Gases~~	~~30/03/12~~			~~03/05/12~~			-					
		~~Removed by ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-512-127~~	~~Plantroom 31 Medical Gases~~	~~30/03/12~~			~~03/05/12~~			-					
		~~Removed by ZBP~~	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-512-128~~	~~Plantroom 31 Medical Gases~~	~~30/03/12~~			~~03/05/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-523-121~~	~~Plantroom 31 HTG & CHW~~	~~30/03/12~~			~~03/05/12~~			-					
			ZBP	E	ZBP-ZD-03-PL-523-121	Plantroom 31 Pipewrok	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008920 (BMCE-WTRAN-003101)	08/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011077		
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-523-122~~	~~Plantroom 31 HTG & CHW~~	~~30/03/12~~			~~03/05/12~~			-					
			ZBP	E	ZBP-ZD-03-PL-523-122	Plantroom 31 Pipework	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008920 (BMCE-WTRAN-003101)	08/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011077		
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-523-123~~	~~Plantroom 31 HTG & CHW~~	~~30/03/12~~			~~03/05/12~~			-					
		ADDED	ZBP	E	ZBP-ZG-03-PL-523-123	Plantroom 31 Pipework	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008920 (BMCE-WTRAN-003101)	08/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011077		
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-523-124~~	~~Plantroom 31 HTG & CHW~~	~~30/03/12~~			~~03/05/12~~			-					
			ZBP	E	ZBP-ZG-03-PL-523-124	Plantroom 31 Pipework	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008920 (BMCE-WTRAN-003101)	08/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011077		
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-523-125~~	~~Plantroom 31 HTG & CHW~~	~~30/03/12~~			~~03/05/12~~			-					
			ZBP	E	ZBP-ZE-03-PL-523-125	Plantroom 31 Pipework	30/03/12			03/05/12	18/05/12	BMCE-TRANSMIT-008920 (BMCE-WTRAN-003101)	08/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011077		
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-523-126~~	~~Plantroom 31 HTG & CHW~~	~~30/03/12~~			~~03/05/12~~			-					
			ZBP	E	ZBP-ZE-03-PL-523-126	Plantroom 31 Pipework	30/03/12			03/05/12	18/05/12	BMCE-TRANSMIT-008920 (BMCE-WTRAN-003101)	08/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011077		
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-523-127~~	~~Plantroom 31 HTG & CHW~~	~~30/03/12~~			~~03/05/12~~			-					
			ZBP	E	ZBP-ZF-03-PL-523-130	Plantroom 31 Pipework					18/05/12	BMCE-TRANSMIT-008920 (BMCE-WTRAN-003101)	08/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011077		
			ZBP	E	ZBP-ZH-03-PL-523-127	Plantroom 31 Pipework	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008920 (BMCE-WTRAN-003101)	08/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011077		
			~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-523-128~~	~~Plantroom 31 HTG & CHW~~	~~30/03/12~~			~~03/05/12~~			-					
		CORRECTED DRAWING NUMBER FROM ZBP-ZE-03-PL-523-128 14.12.12	ZBP	H	ZBP-ZH-03-PL-523-128	Plantroom 31 Pipework	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008920 (BMCE-WTRAN-003101)	08/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011077		
			ZBP	E	ZBP-ZE-03-PL-523-129	Plantroom 31 HTG & CHW	30/03/12			03/05/12	18/05/12	BMCE-TRANSMIT-008920 (BMCE-WTRAN-003101)	08/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011077		
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZH-03-PL-523-130~~	~~Plantroom 31 Pipework~~												
		No longer in Use ZBP instruction	~~ZBP~~	~~E~~	~~ZBP-ZH-03-PL-523-129~~	~~Plantroom 31 Pipework~~	~~30/03/12~~			~~03/05/12~~			~~21/01/00~~					
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-523-130~~	~~Plantroom 31 HTG & CHW~~	~~30/03/12~~			~~03/05/12~~			-					
		No longer in Use ZBP instruction	~~ZBP~~	~~E~~	~~ZBP-ZH-03-PL-523-130~~	~~Plantroom 31 Pipework~~	~~30/03/12~~			~~03/05/12~~			~~21/01/00~~					
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-524-121~~	~~Plantroom 31 Ventilation~~	~~30/03/12~~			~~03/05/12~~			-					
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-524-122~~	~~Plantroom 31 Ventilation~~	~~30/03/12~~			~~03/05/12~~			-					
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-524-123~~	~~Plantroom 31 Ventilation~~	~~30/03/12~~			~~03/05/12~~			-					
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-524-124~~	~~Plantroom 31 Ventilation~~	~~30/03/12~~			~~03/05/12~~			-					
			ZBP	E	ZBP-ZE-03-PL-524-125	Plantroom 31 Ventilation	30/03/12		E	03/05/12	05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
		Drawing is a duplicate on RDD Schedule	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-524-126~~	~~Plantroom 31 Ventilation~~	~~30/03/12~~			~~03/05/12~~			-					
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-524-127~~	~~Plantroom 31 Ventilation~~	~~30/03/12~~			~~03/05/12~~			-					
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-524-128~~	~~Plantroom 31 Ventilation~~	~~30/03/12~~			~~03/05/12~~			-					

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission											2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																	
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-532-122~~	~~Plantroom 31 LV Power~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-532-123~~	~~Plantroom 31 LV Power~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-532-124~~	~~Plantroom 31 LV Power~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-532-125~~	~~Plantroom 31 LV Power~~	~~30/03/12~~			~~03/05/12~~			-						
		Electrical Services Drawings																	
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZD-03-PL-532-121~~	~~Plantroom 31 LV Power~~	~~30/03/12~~			~~03/05/12~~			-						
			ZBP	E	ZBP-ZD-03-PL-532-122	Plantroom 31 LV Power	30/03/12			03/05/12	24/04/12	BMCE-TRANSMIT-008497 (BMCE-WTRAN-002926)	15/05/12	11/05/12	A	23/05/12 BMCE-TRANSMIT-009010		
		Incorrect drawing number - please refer to ZBP-ZG-03-PL-532-123	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-532-123~~	~~Plantroom 31 LV Power~~	~~30/03/12~~			~~03/05/12~~	~~24/04/12~~	~~BMCE-TRANSMIT-008497 (BMCE-WTRAN-002926)~~	~~15/05/12~~	~~11/05/12~~	~~B~~	~~23/05/12 BMCE-TRANSMIT-009010~~		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-ZE-03-PL-532-124	Plantroom 31 LV Power	30/03/12			03/05/12	24/04/12	BMCE-TRANSMIT-008497 (BMCE-WTRAN-002926)	15/05/12	11/05/12	B	23/05/12 BMCE-TRANSMIT-009010		
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZH-03-PL-532-125~~	~~Plantroom 31 LV Power~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-532-126~~	~~Plantroom 31 LV Power~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-532-127~~	~~Plantroom 31 LV Power~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-532-128~~	~~Plantroom 31 LV Power~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-532-129~~	~~Plantroom 31 LV Power~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-532-130~~	~~Plantroom 31 LV Power~~	~~30/03/12~~			~~03/05/12~~			-						
	Public Health Services Drawings	Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-500-121~~	~~Plantroom 31 Water Services~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-500-122~~	~~Plantroom 31 Water Ser-ices~~	~~30/03/12~~			~~03/05/12~~			-						

31	BCL-AC-XX-SH-001

							Drawing Information										1st Submission						2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-500-123~~	~~Plantroom 31 Water Ser ices~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-500-124~~	~~Plantroom 31 Water Ser ices~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-500-125~~	~~Plantroom 31 Water Services~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-500-126~~	~~Plantroom 31 Water Ser ices~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-500-127~~	~~Plantroom 31 Water Ser ices~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-500-128~~	~~Plantroom 31 Water Services~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-500-129~~	~~Plantroom 31 Water Ser ices~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-500-130~~	~~Plantroom 31 Water Ser ices~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-581-313~~	~~Plantroom 31 Sanitation and Rainwater Layout~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-581-314~~	~~Plantroom 31 Sanitation and Rainwater Layout~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-581-315~~	~~Plantroom 31 Sanitation and Rainwater Layout~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-04-PL-581-316~~	~~Plantroom 31 Roof Sanitation and Rainwater Layout~~	~~16/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZD-03-PL-581-313~~	~~Plantroom 31 Sanitation and Rainwater Layout~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZG-03-PL-581-314~~	~~Plantroom 31 Sanitation and Rainwater Layout~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-03-PL-581-315~~	~~Plantroom 31 Sanitation and Rainwater Layout~~	~~30/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZH-04-PL-581-316~~	~~Plantroom 31 Roof Sanitation and Rainwater Layout~~	~~16/03/12~~			~~03/05/12~~			-						
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-04-PL-581-317~~	~~Plantroom 31 Roof Sanitation and Rainwater Layout~~	~~16/03/12~~			~~03/05/12~~									
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-04-PL-581-318~~	~~Plantroom 31 Roof Sanitation and Rainwater Layout~~	~~16/03/12~~			~~03/05/12~~									
			ZBP	E	ZBP-XX-XX-SC-524-741	NCH Neuro Surgery Operationg Theatre Ventilation Schamtic 22 AHU 01			A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	B	18/07/12 BMCE-TRANSMIT-009901		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-746	Cardiac Catheter Theatre and Adult Interventional Imaging Theatre Ventilation Schematic 22 AHU 09 & 10			A		18/05/12	BMCE-TRANSMIT-008910 (BMCE-WTRAN-003092)	08/06/12	15/08/12	B	23/08/12 BMCE-TRANSMIT-010487		
			ZBP	E	ZBP-XX-XX-SC-524-756	NHC Cardiac Operating Theatre Ventilation Schematic 22 AHU 02			A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	B	18/07/12 BMCE-TRANSMIT-009901		
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-524-758~~	~~Theatre Support Ventilation Schematic 22 AHU 27~~			~~A~~										
			ZBP	E	ZBP-XX-XX-SC-524-759	Basement FM Stores Ventilation Schematic 22 AHU 25			A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	B	18/07/12 BMCE-TRANSMIT-009901		
			ZBP	E	ZBP-XX-XX-SC-524-760	First Floor Change Area Ventilation Schematic 22 AHU 04			A	04/05/12	18/05/12	BMCE-TRANSMIT-008922 (BMCE-WTRAN-003102)	08/06/12	14/08/12	A	03/09/12 BMCE-TRANSMIT-010678		
	Mechanical Services Schematics		ZBP	E	ZBP-XX-XX-SC-524-801	Ventilation Schematic (PR31) - AHU 01, 02, 03, 04, 11, 17, 18, 19, 20	30/03/12	26/04/12	A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009901		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-802	Vent lation Schematic (PR31) - AHU 05, 06, 07, 08, 09, 10, 15, 16	30/03/12	26/04/12	A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	B	18/07/12 BMCE-TRANSMIT-009901		
			ZBP	E	ZBP-XX-XX-SC-524-803	Ventilation Schematic (PR31) - AHU 21 & 22	30/03/12	26/04/12	A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009901		
		DRAWING REMOVED BY ZBP	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-524-804~~	~~Ventilation Schematic (PR31) - AHU 23~~	~~30/03/12~~			~~03/05/12~~			-						

31 BCL-AC-XX-SH-001

Drawing Information

							1st Submission										2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
			ZBP	E	ZBP-XX-XX-SC-524-819	Ventilation Schematic (PR31) - AHU 38	30/03/12	26/04/12	A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009901		
			ZBP	E	ZBP-XX-XX-SC-524-820	Ventilation Schematic (PR31) - AHU 39	30/03/12	26/04/12	A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009901		
			ZBP	E	ZBP-XX-XX-SC-524-821	Ventilation Schematic (PR31) - AHU 40	30/03/12	26/04/12	A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009901		
			ZBP	E	ZBP-XX-XX-SC-524-822	Ventilation Schematic (PR31) - AHU 41	30/03/12		A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009901		
			ZBP	E	ZBP-XX-XX-SC-524-823	Ventilation Schematic (PR31) - AHU 42	30/03/12		A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009901		
		DRAWING REMOVED BY ZBP	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-524-824~~	~~Ventilation Schematic (PR31) - AHU 43~~	~~30/03/12~~			~~03/05/12~~			-					
		DRAWING REMOVED BY ZBP	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-524-825~~	~~Ventilation Schematic (PR31) - AHU 44~~	~~30/03/12~~			~~03/05/12~~			-					
		DRAWING REMOVED BY ZBP	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-524-826~~	~~Ventilation Schematic (PR31) - AHU 45~~	~~30/03/12~~			~~03/05/12~~			-					
		DRAWING REMOVED BY ZBP	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-524-827~~	~~Ventilation Schematic (PR31) - AHU 46~~	~~30/03/12~~			~~03/05/12~~			-					
		DRAWING REMOVED BY ZBP	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-524-828~~	~~Ventilation Schematic (PR31) - AHU 47~~	~~30/03/12~~			~~03/05/12~~			-					
			ZBP	E	ZBP-XX-XX-SC-524-829	Ventilation Schematic (PR31) - AHU 48	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008922 (BMCE-WTRAN-003102)	08/06/12	14/08/12	A	03/09/12 BMCE-TRANSMIT-010678		
		DRAWING REMOVED BY ZBP	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-524-830~~	~~Ventilation Schematic (PR31) - AHU 49~~	~~30/03/12~~			~~03/05/12~~			-					
		DRAWING REMOVED BY ZBP	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-524-831~~	~~Ventilation Schematic (PR31) - AHU 50~~	~~30/03/12~~			~~03/05/12~~			-					
		DRAWING REMOVED BY ZBP	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-524-832~~	~~Ventilation Schematic (PR31) - AHU 51~~	~~30/03/12~~			~~03/05/12~~			-					
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-833	Ventilation Schematic (PR31) - AHU 52	30/03/12		A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	B	18/07/12 BMCE-TRANSMIT-009901		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-834	Ventilation Schematic (PR31) - AHU 53	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008908 (BMCE-WTRAN-003090)	08/06/12	06/07/12	B	18/07/12 BMCE-TRANSMIT-009908		
		No longer in Use ZBP instruction	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-524-835~~	~~Ventilation Schematic (PR31) - AHU 54~~	~~30/03/12~~			~~03/05/12~~			~~21/01/00~~					
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-836	Ventilation Schematic (PR31) - AHU 55	30/03/12		A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	B	18/07/12 BMCE-TRANSMIT-009901		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-837	Ventilation Schematic (PR31) AHU 56 & 57	31/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008910 (BMCE-WTRAN-003092)	08/06/12	15/08/12	B	23/08/12 BMCE-TRANSMIT-010487		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-838	Ventilation Schematic (PR31) - AHU 58	30/03/12		A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	B	18/07/12 BMCE-TRANSMIT-009901		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-839	Ventilation Schematic (PR31) - AHU 59	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008910 (BMCE-WTRAN-003092)	08/06/12	15/08/12	B	23/08/12 BMCE-TRANSMIT-010487		
			ZBP	E	ZBP-XX-XX-SC-524-840	Ventilation Schematic (PR31) - AHU 60	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008908 (BMCE-WTRAN-003090)	08/06/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009908		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-841	Ventilation Schematic (PR31) - AHU 61	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008910 (BMCE-WTRAN-003092)	08/06/12	15/08/12	B	23/08/12 BMCE-TRANSMIT-010487		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-842	Ventilation Schematic (PR31) - AHU 62	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008922 (BMCE-WTRAN-003102)	08/06/12	14/08/12	B	03/09/12 BMCE-TRANSMIT-010678		
			ZBP	E	ZBP-XX-XX-SC-524-843	Staff and Core C Ventilation Schematic (PR31) AHU 64	30/03/12		A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009901		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-844	Ventilation Schematic (PR31) AHU 13 & 14	30/03/12		A	03/05/12	18/05/12	BMCE-TRANSMIT-008910 (BMCE-WTRAN-003092)	08/06/12	15/08/12	B	23/08/12 BMCE-TRANSMIT-010487		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-845	Ground Floor Radiology Xray Vent lation Schematic (PR31) AHU 54	30/03/12		A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	B	18/07/12 BMCE-TRANSMIT-009901		
			ZBP	E	ZBP-XX-XX-SC-524-846	Fourth Floor Heamo Oncology Ward Ventilation Schematic 31 AHU 63	30/03/12		A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009901		
		Issued for information on BMCE-TRANSMIT-019160 21/01/14	ZBP	E	ZBP-XX-XX-SC-524-863	First Floor MDU Ventilation Schematic 33 AHU 04	30/03/12		A	03/05/12	30/04/12	BMCE-TRANSMIT-008613 (BMCE-WTRAN-002967)	21/05/12	06/07/12	B	18/07/12 BMCE-TRANSMIT-009901		
		Issued for information on BMCE-TRANSMIT-019231 29/01/14	ZBP		ZBP-XX-XX-SC-524-893	Aseptic suite ventilation schematic			A		21/10/13	BMCE-TRANSMIT-018158 (BMCE-WTRAN-009200)	11/11/13	11/11/13	B	**20/11/13 BMCE-TRANSMIT-018527**		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			ZBP	E	ZBP-XX-XX-SC-525-431	Secondary Chi led Water Distribution Schematic Plantroom 31 Sheet 1 of 2	30/03/12			03/05/12	18/05/12	BMCE-TRANSMIT-008912 (BME-WTRAN-003094)	08/06/12	14/08/12	A	03/09/12 BMCE-TRANSMIT-010677		
		Issued for information on BMCE-TRANSMIT-019160 22/01/2014	ZBP	E	ZBP-XX-XX-SC-525-432	Secondary Ch lled Water Schematic Plantroom 31	30/03/12			03/05/12	18/05/12	BMCE-TRANSMIT-008913 (BMCE-WTRAN-003095)	08/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010491		
			ZBP	E	ZBP-XX-XX-SC-521-401	Primary MTHW Heating Schematic Sheet 1 of 2		06/03/12	B		07/03/12	BMCE-TRANSMIT-007971 (BMCE-WTRAN-002670)	28/03/12	25/06/12	A	05/07/12 BMCE-TRANSMIT-009683		
			ZBP	E	ZBP-XX-XX-SC-521-402	Primary MTHW Heating Schematic Sheet 2 of 2		06/03/12	B		07/03/12	BMCE-TRANSMIT-007971 (BMCE-WTRAN-002670)	28/03/12	25/06/12	A	05/07/12 BMCE-TRANSMIT-009683		
			ZBP	E	ZBP-XX-XX-SC-525-501	Primary Chilled Water Schematic Sheet 1 of 2		06/03/12	B		07/03/12	BMCE-TRANSMIT-007971 (BMCE-WTRAN-002670)	28/03/12	25/06/12	A	05/07/12 BMCE-TRANSMIT-009683		
			ZBP	E	ZBP-XX-XX-SC-525-502	Primary Chilled Water Schematic Sheet 2 of 2		06/03/12	B		07/03/12	BMCE-TRANSMIT-007971 (BMCE-WTRAN-002670)	28/03/12	25/06/12	A	05/07/12 BMCE-TRANSMIT-009683		
			ZBP	E	ZBP-XX-XX-SC-525-503	Primary Chi led Water Distribution Schematic			C		18/05/12	BMCE-TRANSMIT-008912 (BME-WTRAN-003094)	08/06/12	14/08/12	A	03/09/12 BMCE-TRANSMIT-010677		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
	Electrical Services Schematics	Issued for information on BMCE-TRANSMIT-019160 22/01/2014	ZBP	E	ZBP-XX-XX-SC-532-051	Low Voltage Schematic - Substation 5A	30/03/12		A	30/03/12	19/04/12	BMCE-TRANSMIT-008521 (BMCE-WTRAN-002944)	10/05/12	11/05/12	B	24/05/12 BMCE-TRANSMIT-009060		
			ZBP	E	ZBP-XX-XX-SC-532-052	Low Voltage Schematic - Substation 5B	30/03/12		A	30/03/12	19/04/12	BMCE-TRANSMIT-008521 (BMCE-WTRAN-002944)	10/05/12	11/05/12	B	24/05/12 BMCE-TRANSMIT-009060		
			ZBP	E	ZBP-XX-XX-SC-532-021	Low Voltage Schematic - Substation 2A	30/03/12		A	30/03/12	09/05/12	BMCE-TRANSMIT-008751 (BMCE-WTRAN-003016)	30/05/12	22/06/12	A	04/07/12 BMCE-TRANSMIT-009670		
			ZBP	E	ZBP-XX-XX-SC-532-022	Low Voltage Schematic - Substation 2B	30/03/12		A	30/03/12	09/05/12	BMCE-TRANSMIT-008751 (BMCE-WTRAN-003016)	30/05/12	22/06/12	A	04/07/12 BMCE-TRANSMIT-009670		
	Public Health Services Schematics		ZBP	E	ZBP-XX-XX-SC-500-031	Domestic Water Services Schematic Plantroom 31	30/03/12		A	03/05/12	30/05/12	BMCE-TRANSMIT-009098 (BMCE-WTRAN-003159)	20/06/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-010051 15/08/12		
	Plantroom 121 Mechanical Services Drawings		ZBP	E	ZBP-ZE-12-PL-524-161	Plantroom 121 Ventilation	31/08/12			05/10/12	08/04/13	BMCE-TRANSMIT-014973 (BMCE-WTRAN-006880)	29/04/13	07/05/13	C	20/05/13 BMCE-TRANSMIT-015769		
			ZBP	E	ZBP-ZE-12-PL-524-162	Plantroom 121 Ventilation	31/08/12			05/10/12	08/04/13	BMCE-TRANSMIT-014973 (BMCE-WTRAN-006880)	29/04/13	07/05/13	B	20/05/13 BMCE-TRANSMIT-015769		
			ZBP	E	ZBP-ZE-12-PL-523-161	Plantroom 121 HTG & CHW	31/08/12		A	05/10/12	08/04/13	BMCE-TRANSMIT-014973 (BMCE-WTRAN-006880)	29/04/13	07/05/13	C	20/05/13 BMCE-TRANSMIT-015769		
			ZBP	E	ZBP-ZE-12-PL-523-162	Plantroom 121 HTG & CHW	31/08/12			05/10/12	08/04/13	BMCE-TRANSMIT-014973 (BMCE-WTRAN-006880)	29/04/13	07/05/13	A	20/05/13 BMCE-TRANSMIT-015769		
	Electrical Services Drawings		ZBP	E	ZBP-ZE-12-PL-532-161	Plantroom 121 LV Power	31/08/12		A	05/10/12	06/05/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	27/05/13	10/07/13	A	BMCE-TRANSMIT-016829		
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-12-PL-532-162~~	~~Plantroom 121 LV Power~~	~~31/08/12~~			~~05/10/12~~			-					
	~~Public Health Services Drawings~~	Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-12-PL-581-161~~	~~Plantroom 121 Sanitary and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-12-PL-581-162~~	~~Plantroom 121 Sanitation and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZF-04-PL-512-046~~	~~Plantroom 121 Roof Sanitary and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
		Removed by ZBP	~~ZBP~~	~~E~~	~~ZBP-ZE-13-PL-581-164~~	~~Plantroom 121 Roof Sanitation and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
			ZBP	E	ZBP-XX-XX-SC-524-905	Ventilation Schematic (PR121) - AHU 05	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	E	ZBP-XX-XX-SC-524-906	Ventilation Schematic (PR121) - AHU 06	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	E	ZBP-XX-XX-SC-524-907	Ventilation Schematic (PR121) - AHU 07	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
		No longer in Use ZBP instruction	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-524-908~~	~~Ventilation Schematic (PR121) - AHU 08~~	~~31/08/12~~			~~05/10/12~~			~~21/01/00~~					
			ZBP	E	ZBP-XX-XX-SC-521-461	Secondary Heating Schematic Plantroom 121	31/08/12		A	05/10/12	18/12/12	BMCE-TRANSMIT-012940 (BMCE-WTRAN-005171)	08/01/13	07/01/13	A	16/01/13 BMCE-TRANSMIT-013348		
		DELETED BY ZBP	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-521-462~~	~~Secondary Heating Distribution Schematic Plantroom 121~~	~~31/08/12~~			~~05/10/12~~			-					
		Issued for information on BMCE-TRANSMIT-019160 22/01/2014	ZBP	E	ZBP-XX-XX-SC-525-561	Secondary Ch lled Water Schematic Plantroom 121	31/08/12		A	05/10/12	18/12/12	BMCE-TRANSMIT-012940 (BMCE-WTRAN-005171)	08/01/13	07/01/13	B	16/01/13 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		~~DELETED BY ZBP~~	~~ZBP~~	~~E~~	~~ZBP-XX-XX-SC-525-562~~	~~Secondary Chilled Water Distribution Schematic Plantroom 121~~							-					
		Issued for information on BMCE-TRANSMIT-018897 18/12/2013	ZBP	E	ZBP-ZE-03-SE-590-002	Plantroom 31 Sections 2			A		14/12/12	BMCE-TRANSMIT-012891 (BMCE-WTRAN-005137)	04/01/13	04/01/13	B	16/01/13 BMCE-TRANSMIT-013355		
	Lighting	This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	E	ME-SZ-B1-PL-541-502	Basement Floor Plan - NSGH Basement - FM Core C- Lighting Layout	23/01/12		A	30/03/12	06/06/12	BMCE-TRANSMIT-009244 (BMCE-WTRAN-003216)	27/06/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009862		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-B1-PL-541-505	Basement Floor Plan - NSGH Basement - Catering - Lighting Layout	23/01/12		A	30/03/12	06/06/12	BMCE-TRANSMIT-009244 (BMCE-WTRAN-003216)	27/06/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009862		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-B1-PL-541-506	Basement Floor Plan - NSGH Basement - Tunnel & FM Core F - Lighting Layout	23/01/12		A	30/03/12	06/06/12	BMCE-TRANSMIT-009244 (BMCE-WTRAN-003216)	27/06/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009862		
		This was issued for information only on BMCE-TRANSMIT-018891 18/12/13	MER	E	ME-SZ-B1-PL-541-510	Basement Floor Plan - NSGH Basement - Tunnel & FM Core F - Lighting Layout	23/01/12		A	30/03/12	06/06/12	BMCE-TRANSMIT-009244 (BMCE-WTRAN-003216)	27/06/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009862		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZF-B1-PL-541-504	Basement Floor Plan. NSGH Basement, Catering. Lighting Layout Zone E			A		06/06/12	BMCE-TRANSMIT-009244 (BMCE-WTRAN-003216)	27/06/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009862		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-541-532	Ground Floor Plan NSGH - Radiology Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-541-533	Ground Floor Plan NSGH - Radiology Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-541-534	Ground Floor Plan NSGH - Medical Illustration Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-541-535	Ground Floor Plan NCH - Radiology Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-541-536	Ground Floor Plan NCH - Radiology Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This drawing was issued to the board for information Only on BMCE-TRANSMIT-018592	MER	E	ME-SZ-00-PL-541-531	Ground Floor Plan NCH - Radiology Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This drawing was issued to the board for information only on BMCE-TRANSMIT-018592	MER	E	ME-SZ-01-PL-541-506	First Floor Plan NCH - Theatres, Endoscopy & Recovery Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information only on BMCE-TRANSMIT-018891 18/12/13	MER	E	ME-ZF-01-PL-541-507	First Floor Plan NCH - Theatres, Endoscopy & Recovery Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-541-508	First Floor Plan NCH - Theatres, Endoscopy & Recovery Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-541-509	First Floor Plan NCH - Interventional Radiology Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-541-510	First Floor Plan NCH - Radiology, CT & MRI Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This drawing was issued to the board for information only on BMCE-TRANSMIT-018592	MER	E	ME-SZ-01-PL-541-533	First Floor Plan NSGH - Radiology Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This drawing was issued to the board for information only on BMCE-TRANSMIT-018592	MER	E	ME-SZ-01-PL-541-534	First Floor Plan NSGH - Radiology Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This drawing was issued to the board for information only on BMCE-TRANSMIT-018592	MER	E	ME-SZ-01-PL-541-535	First Floor Plan NSGH - Radiology Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-541-536	First Floor Plan NCH - Nuclear Medicine Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-02-PL-541-517	Second Floor Plan NSGH/NCH Medical Physics & & Bio-Engineering Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
			MER	E	ME-ZE-02-PL-541-518	Second Floor Plan NSGH Decontamination Suite Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	A	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-02-PL-541-519	Second Floor Plan NSGH Endoscopy Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-02-PL-541-523	Second Floor Plan NSGH Theatres Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-02-PL-541-534	Second Floor Plan NCH Transport Base Lighting Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007789 (BMCE-WTRAN-002621)	16/03/12	13/03/12	B	14/03/12 BMCE-TRANSMIT-008052		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-03-PL-541-503	Thrid Floor Plan - HotelServices/Staff Accomodation LightingLayout Zone K/E			A		01/03/13	BMCE-TRANSMIT-014279 (BMCE-WTRAN-006293)	22/03/13	12/04/13	B	30/04/13 BMCE-TRANSMIT-015420		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-03-PL-541-504	Third Floor Plan NSGH/NCH Staff Change/Hotel Services/ Staff Accomodation Lighting Layout			A		01/03/13	BMCE-TRANSMIT-014279 (BMCE-WTRAN-006293)	22/03/13	12/04/13	B	30/04/13 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed by Mercury - ME-ZE-XX-PL-541-514 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME ZE 07 PL 541 505~~	~~Se enth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-512 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME ZE 08 PL 541 503~~	~~Eighth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-513 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME ZE 08 PL 541 504~~	~~Eighth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-514 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME ZE 08 PL 541 505~~	~~Eighth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-512 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME ZE 09 PL 541 503~~	~~Ninth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-512 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME ZE 09 PL 541 504~~	~~Ninth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-513 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME ZE 09 PL 541 505~~	~~Ninth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-514 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME ZE 10 PL 541 503~~	~~Tenth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-512 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME ZE 10 PL 541 504~~	~~Tenth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-513 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME-ZE-10-PL-541-505~~	~~Tenth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-514 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME ZE 11 PL 541 503~~	~~Ele enth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-512 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME ZE 11 PL 541 504~~	~~Ele enth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-513 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME-ZE-11-PL-541-505~~	~~Eleventh Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		Removed by Mercury - ME-ZE-XX-PL-541-514 SUBMITTED FOR RDD REVIEW	~~MER~~	~~E~~	~~ME ZE 11 PL 541 514~~	~~Ele enth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~								
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-XX-PL-541-512	Sixth to Eleventh Floor Plan. NSGH Inpatients Wards. Lighting Layout, Zone E	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-XX-PL-541-513	Sixth to Eleventh Floor Plan. NSGH Inpatients Wards. Lighting Layout, Zone E	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-XX-PL-541-514	Sixth to Eleventh Floor Plan. NSGH Inpatients Wards. Lighting Layout, Zone E	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		Removed by Mercury - WRONG DRAWING NO.	~~MER~~	~~E~~	~~ME XX XX SP 541 100~~	~~Lighting Calculations Zone E~~							-					
		Removed by Mercury - DUPLICATE	~~MER~~	~~E~~	~~ME XX XX SP 541 101~~	~~Luminaire Schedule Zone E~~							-					
~~SmallPower & Data~~		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 00 PL 531 532~~	~~Ground Floor Plan NSGH - Radiology Small Power & General Services Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 00 PL 531 533~~	~~Ground Floor Plan NSGH - Radiology Small Power & General Ser ices Layout~~	~~23/01/12~~			~~20/02/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission											2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																	
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 00 PL 531 534~~	~~Ground Floor Plan NSGH - Medical Illustration Small Power & General Ser ices Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 00 PL 531 535~~	~~Ground Floor Plan NCH - Radiology Sma l Power & General Ser ices Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 00 PL 531 536~~	~~Ground Floor Plan NCH - Radiology Sma l Power & General Services Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 01 PL 531 508~~	~~First Floor Plan NCH - Theatres, Endoscopy & Reco ery Small Power & General Ser ices Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 01 PL 531 509~~	~~First Floor Plan NCH - Inter entional Radiology Small Power & General Services Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 01 PL 531 510~~	~~First Floor Plan NCH - Radiology, CT & MRI Small Power & General Ser ices Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 01 PL 531 536~~	~~First Floor Plan NCH - Nuclear Medicine Sma l Power & General Ser ices Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 02 PL 531 517~~	~~Second Floor Plan NSGH/NCH Medical Physics & & Bio Engineering Small Power & General Ser ices Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 02 PL 531 518~~	~~Second Floor Plan NSGH Decontamination Suite Small Power & General Services Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-02-PL-531-519~~	~~Second Floor Plan NSGH Endoscopy Sma l Power & General Services Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 02 PL 531 523~~	~~Second Floor Plan NSGH Theatres Small Power & General Ser ices Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 02 PL 531 534~~	~~Second Floor Plan NCH Transport Base Sma l Power & General Services Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-03-PL-531-504~~	~~Third Floor Plan NSGH/NCH Staff Change/Hotel Ser ices/ Staff Accomodation Small Power & General Services Layout~~				~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 04 PL 531 512~~	~~Fourth Floor Plan NSGH Renal Patients & Day Unit Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 04 PL 531 513~~	~~Fourth Floor Plan NSGH Haemato Oncology Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 04 PL 531 514~~	~~Fourth Floor Plan NSGH Haemato Oncology Small Power & General Services Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-05-PL-531-512~~	~~Fifth Floor Plan NSGH Inpatient Wards Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 05 PL 531 513~~	~~Fifth Floor Plan NSGH Inpatient Wards Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 05 PL 531 514~~	~~Fifth Floor Plan NSGH Inpatient Wards Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 11 PL 531 514~~	~~Ele enth Floor Plan NSGH Inpatient Wards Small Power & General Services Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 00 PL 532 532~~	~~Ground Floor Plan NSGH - Radiology High Level Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 00 PL 532 533~~	~~Ground Floor Plan NSGH - Radiology High Le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 00 PL 532 534~~	~~Ground Floor Plan NSGH - Medical Illustration High Le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 00 PL 532 535~~	~~Ground Floor Plan NCH - Radiology High Level Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 00 PL 532 536~~	~~Ground Floor Plan NCH - Radiology High Le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 01 PL 532 508~~	~~First Floor Plan NCH - Theatres, Endoscopy & Reco ery High Le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 01 PL 532 509~~	~~First Floor Plan NCH - Inter entional Radiology High Le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-01-PL-532-510~~	~~First Floor Plan NCH - Radiology, CT & MRI High Level Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 01 PL 532 536~~	~~First Floor Plan NCH - Nuclear Medi ine High Le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME ZE 02 PL 532 517~~	~~Second Floor Plan NSGH/NCH Medical Physics & & Bio Engineering High Level Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN	~~MER~~	~~E~~	~~ME-ZE-02-PL-532-518~~	~~Second Floor Plan NSGH Decontamination Suite High Level Layout~~	~~23/01/12~~			~~20/02/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

31	BCL-AC-XX-SH-001						Drawing Information										1st Submission		2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-04-PL-532-512~~	~~Fourth Floor Plan NSGH Renal Patients & Day Unit High Le el Layout~~	~~16/03/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-04-PL-532-513~~	~~Fourth Floor Plan NSGH Haemato Oncology High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-04-PL-532-514~~	~~Fourth Floor Plan NSCH Haemato Oncology High Level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-05-PL-532-512~~	~~Fifth Floor Plan NSGH Inpatient Wards High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-05-PL-532-513~~	~~Fifth Floor Plan NSGH Inpatient Wards High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-05-PL-532-514~~	~~Fifth Floor Plan NSGH Inpatient Wards High Level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-11-PL-532-514~~	~~Ele enth Floor Plan NSGH Inpatient Wards High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-00-PL-532-532~~	~~Ground Floor Plan NSGH Radiology ELV Systems low le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-00-PL-532-533~~	~~Ground Floor Plan NSGH Radiology ELV Systems low le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-00-PL-532-534~~	~~Ground Floor Plan NSCH Medical Illustration ELV Systems low level Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-00-PL-532-535~~	~~Ground Floor Plan NCH Radiology ELV Systems low le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-00-PL-532-536~~	~~Ground Floor Plan NCH Radiology ELV Systems low le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-01-PL-532-508~~	~~First Floor Plan NCH Theatres, Endoscopy & Reco ery Lighting Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-01-PL-532-509~~	~~First Floor Plan NCH - Interventional Radiology ELV Systems low level Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-01-PL-532-510~~	~~First Floor Plan NCH Radiology, CT & MRI ELV Systems low le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-01-PL-532-536~~	~~First Floor Plan NCH Nuclear Medicine ELV Systems low le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-02-PL-532-517~~	~~Second Floor Plan NSGH/NCH Medical Physics & & Bio-Engineering ELV Systems low le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-02-PL-532-518~~	~~Second Floor Plan NSGH Decontamination Suite ELV Systems low le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-02-PL-532-519~~	~~Second Floor Plan NSGH Endoscopy ELV Systems low le el Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-02-PL-532-523~~	~~Second Floor Plan NSGH Theatres ELV Systems low level Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-02-PL-532-534~~	~~Second Floor Plan NCH Transport Base ELV Systems low level Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-03-PL-532-504~~	~~Third Floor Plan NSGH/NCH Staff Change/Hotel Ser ices/ Staff Accomodation ELV Systems low le el Layout~~				~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-04-PL-532-512~~	~~Fourth Floor Plan NSGH Renal Patients & Day Unit ELV Systems low level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-04-PL-532-513~~	~~Fourth Floor Plan NSGH Haemato-Oncology ELV Systems low level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-04-PL-532-514~~	~~Fourth Floor Plan NSCH Haemato Oncology ELV Systems low level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-05-PL-532-512~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-05-PL-532-513~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-05-PL-532-514~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-11-PL-532-514~~	~~Ele enth Floor Plan NSCH Inpatient Wards ELV Systems low le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
	Data Comms		MER	E	ME-SZ-B1-PL-556-502	Basement Floor Plan NSGH - Basement FM Core C Data Comms Layout	23/01/12		A	24/02/12	06/06/12	BMCE-TRANSMIT-009245 (BMCE-WTRAN-003217)	27/06/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	E	ME-ZE-01-PL-556-508	First Floor Plan NCH - Theatres, Endoscopy & Recovery Data Comms Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007796 (BMCE-WTRAN-002628)	16/03/12	28/03/12	B	28/03/12 BMCE-TRANSMIT-008177		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	E	ME-ZE-01-PL-556-509	First Floor Plan NCH - Interventional Radiology Data Comms Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007796 (BMCE-WTRAN-002628)	16/03/12	28/03/12	B	28/03/12 BMCE-TRANSMIT-008177		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-556-510	First Floor Plan NCH - Radiology, CT & MRI Data Comms Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007796 (BMCE-WTRAN-002628)	16/03/12	28/03/12	B	28/03/12 BMCE-TRANSMIT-008177		
		This drawing was issued for review on BMCE-TRANSMIT-018616 Please refer to the drawing in Zone H	MER	E	ME-SZ-01-PL-556-533	First Floor Plan NSGH - Radiology Data Comms Layout	23/01/12		C	24/02/12	24/02/12	BMCE-TRANSMIT-007796 (BMCE-WTRAN-002628)	16/03/12	28/03/12	B	28/03/12 BMCE-TRANSMIT-008177		
		This drawing was issued for review on BMCE-TRANSMIT-018616 Please refer to the drawing in Zone H	MER	E	ME-SZ-01-PL-556-534	First Floor Plan NSGH - Radiology Data Comms Layout	23/01/12		C	24/02/12	24/02/12	BMCE-TRANSMIT-007796 (BMCE-WTRAN-002628)	16/03/12	28/03/12	B	28/03/12 BMCE-TRANSMIT-008177		
		This drawing was issued to the board for information Only on BMCE-TRANSMIT-018592	MER	E	ME-SZ-01-PL-556-535	First Floor Plan NCH - Radiology Data Comms Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007796 (BMCE-WTRAN-002628)	16/03/12	28/03/12	B	28/03/12 BMCE-TRANSMIT-008177		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-556-536	First Floor Plan NCH - Nuclear Medicine Data Comms Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007796 (BMCE-WTRAN-002628)	16/03/12	28/03/12	B	28/03/12 BMCE-TRANSMIT-008177		
			MER	E	ME-ZE-02-PL-556-517	Second Floor Plan NSGH/NCH Medical Physics & & Bio-Engineering Data Comms Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007796 (BMCE-WTRAN-002628)	16/03/12	28/03/12	A	28/03/12 BMCE-TRANSMIT-008177		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-02-PL-556-518	Second Floor Plan NSGH Decontamination Suite Data CommsLayout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007796 (BMCE-WTRAN-002628)	16/03/12	28/03/12	B	28/03/12 BMCE-TRANSMIT-008177		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-02-PL-556-519	Second Floor Plan NSGH Endoscopy Data Comms Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007796 (BMCE-WTRAN-002628)	16/03/12	28/03/12	B	28/03/12 BMCE-TRANSMIT-008177		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-02-PL-556-523	Second Floor Plan NSGH Theatres Data Comms Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007796 (BMCE-WTRAN-002628)	16/03/12	28/03/12	B	28/03/12 BMCE-TRANSMIT-008177		
			MER	E	ME-ZE-02-PL-556-523	Second Floor Plan NCH Transport Base Data Comms Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007796 (BMCE-WTRAN-002628)	16/03/12	28/03/12	A	28/03/12 BMCE-TRANSMIT-008177		
			MER	E	ME-ZE-03-PL-556-504	Third Floor Plan NSGH/NCH Staff Change/Hotel Services/ Staff Accomodation Data Comms Layout			B	24/02/12	24/03/14	BMCE-TRANSMIT-019750 (BMCE-WTRAN-010133)	14/04/14	22/04/14	A			
			MER	E	ME-ZK-03-PL-556-503	Third Floor Plan NSGH/NCH Staff Change/Hotel Services/ Staff Accomodation Data Comms Layout			C	24/02/12	01/03/13	BMCE-TRANSMIT-014279 (BMCE-WTRAN-006293)	22/03/13	12/04/13	A			
			MER	E	ME-ZE-04-PL-556-512	Fourth Floor Plan NSGH Renal Patients & Day Unit Data Comms Layout	16/03/12		A	31/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	E	ME-ZE-04-PL-556-513	Fourth Floor Plan NSGH Haemato-Oncology Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-04-PL-556-514	Fourth Floor Plan NSGH Haemato-Oncology Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	B	18/07/12 BMCE-TRANSMIT-009887		
			MER	E	ME-ZE-05-PL-556-512	Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	E	ME-ZE-05-PL-556-513	Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	E	ME-ZE-05-PL-556-514	Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
	~~BMS~~	Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~E~~	~~ME ZE 00 PL 660 532~~	~~Ground Floor Plan NSGH - Radiology BMS Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~E~~	~~ME ZE 00 PL 660 533~~	~~Ground Floor Plan NSGH - Radiology BMS Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~E~~	~~ME ZE 00 PL 660 534~~	~~Ground Floor Plan NSGH - Medical Illustration BMS Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~E~~	~~ME ZE 00 PL 660 535~~	~~Ground Floor Plan NCH - Radiology BMS Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~E~~	~~ME ZE 00 PL 660 536~~	~~Ground Floor Plan NCH - Radiology BMS Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~E~~	~~ME ZE 01 PL 660 508~~	~~First Floor Plan NCH - Theatres, Endoscopy & Reco ery BMS Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~E~~	~~ME-ZE-01-PL-660-509~~	~~First Floor Plan NCH - Interventional Radiology BMS Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~E~~	~~ME ZE 01 PL 660 510~~	~~First Floor Plan NCH - Radiology, CT & MRI BMS Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~E~~	~~ME ZE 01 PL 660 536~~	~~First Floor Plan NCH - Nuclear Medicine BMS Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL	~~MER~~	~~E~~	~~ME-ZE-02-PL-660-517~~	~~Second Floor Plan NSGH/NCH Medical Physics & & Bio Engineering~~	~~23/01/12~~			~~20/02/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Not required for RDD review was Issued to the board for information only BMCE-TRANSMIT-017701	~~MER~~	~~E~~	~~ME-ZE-00-DC-H512-002~~	~~Le-el 0, Radiology from RAG-109 to mains~~												
		Not required for RDD review was Issued to the board for information only BMCE-TRANSMIT-017701	~~MER~~	~~E~~	~~ME-ZE-01-DC-H512-001~~	~~Le-el 1, Childrens Radiology From RCI-013 to Riser M38~~												
		Not required for RDD review was Issued to the board for information only BMCE-TRANSMIT-017701	~~MER~~	~~E~~	~~ME-ZE-01-DC-H512-002~~	~~Level 1, Nuclear Medicine from RNM-033 & Mains~~												
		Not required for RDD review was Issued to the board for information only BMCE-TRANSMIT-017701	~~MER~~	~~E~~	~~ME-ZE-02-DC-H512-001~~	~~Le-el 2, Endoscopy from END-035 to mains~~												
		Not required for RDD review was Issued to the board for information only BMCE-TRANSMIT-017701	~~MER~~	~~E~~	~~ME-ZE-02-DC-H512-002~~	~~Le-el 2, Medical Physics from Room MP-010 to Mains~~												
		Not required for RDD review was Issued to the board for information only BMCE-TRANSMIT-017701	~~MER~~	~~E~~	~~ME-ZE-04-DC-H512-001~~	~~Level 4, Renal/ Haematology from HOW-031 to Mains~~												
		Not required for RDD review was Issued to the board for information only BMCE-TRANSMIT-017701	~~MER~~	~~E~~	~~ME-ZE-05-DC-H512-001~~	~~Le-el 5, Room GENWD-033 to Riser T5~~												
		Not required for RDD review was Issued to the board for information only BMCE-TRANSMIT-017701	~~MER~~	~~E~~	~~ME-ZE-11-DC-H512-001~~	~~Le-el 11, Room GENW4-032 to Riser T5~~												
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	E	ME-ZE-00-PL-H512-001	Medical Gas Installation, Level 0, Zone E			1		29/05/12	BMCE-TRANSMIT-009131 (BMCE-WTRAN-003175)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011199		
			MER	E	ME-ZE-00-PL-H512-002	Medical Gas Installation, Level 0, Zone E - AGSS			1		29/05/12	BMCE-TRANSMIT-009131 (BMCE-WTRAN-003175)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011199		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	E	ME-ZE-01-PL-H512-001	Medical Gas Installation, Level 1, Zone E			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
			MER	E	ME-ZE-01-PL-H512-002	Medical Gas Installation, Level 1, Zone E - AGSS			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	E	ME-ZE-02-PL-H512-001	Medical Gas Installation, Level 2, Zone E			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
			MER	E	ME-ZE-02-PL-H512-002	Medical Gas Installation, Level 2, Zone E - AGSS			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
			MER	E	ME-ZE-03-PL-H512-001	Medical Gas Installation, Level 3, Zone E			1		29/05/12	BMCE-TRANSMIT-009125 (BMCE-WTRAN-003173)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011325		
			MER	E	ME-ZE-03-PL-H512-002	Medical Gas Installation, Level 3, Zone E - AGSS			1		29/05/12	BMCE-TRANSMIT-009125 (BMCE-WTRAN-003173)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011325		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	E	ME-ZE-04-PL-H512-001	Medical Gas Installation, Level 4, Zone E			1		29/05/12	BMCE-TRANSMIT-009122 (BMCE-WTRAN-003171)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011324		
			MER	E	ME-ZE-05-PL-H512-001	Medical Gas Installation, Level 5, Zone E			1		29/05/12	BMCE-TRANSMIT-009111 (BMCE-WTRAN-003165)	19/06/12	01/10/12	C	04/10/2012 BMCE-TRANSMIT-		
			MER	E	ME-ZE-06-PL-H512-001	Medical Gas Installation, Level 6, Zone E			1		29/05/12	BMCE-TRANSMIT-009119 (BMCE-TRANSMIT-003169)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011331		
			MER	E	ME-ZE-07-PL-H512-001	Medical Gas Installation, Level 7, Zone E			1		29/05/12	BMCE-TRANSMIT-009109 (BMCE-WTRAN-003163)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011329		
			MER	E	ME-ZE-08-PL-H512-001	Medical Gas Installation, Level 8, Zone E			1		29/05/12	BMCE-TRANSMIT-009115 (BMCE-WTRAN-003166)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011322		
			MER	E	ME-ZE-09-PL-H512-001	Medical Gas Installation, Level 9, Zone E			1		29/05/12	BMCE-TRANSMIT-009117 (BMCE-WTRAN-003167)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011326		
			MER	E	ME-ZE-10-PL-H512-001	Medical Gas Installation, Level 10, Zone E			1		29/05/12	BMCE-TRANSMIT-009120 (BMCE-WTRAN-003170)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011323		
			MER	E	ME-ZE-11-PL-H512-001	Medical Gas Installation, Level 11, Zone E			1		29/05/12	BMCE-TRANSMIT-009118 (BMCE-WTRAN-003168)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011327		
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-00-PL-512-532~~	~~Ground Floor Plan NSGH - Radiology Medical Gases Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-00-PL-512-533~~	~~Ground Floor Plan NSGH - Radiology Medical Gases Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-00-PL-512-534~~	~~Ground Floor Plan NSGH - Medical Illustration Medical Gases Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-00-PL-512-535~~	~~Ground Floor Plan NCH - Radiology Medical Gases Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-00-PL-512-536~~	~~Ground Floor Plan NCH - Radiology Medical Gases Layout~~	~~23/01/12~~			~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512	~~MER~~	~~E~~	~~ME-ZE-01-PL-512-508~~	~~First Floor Plan NCH - Theatres, Endoscopy & Reco- ery Medical Gases Lay-out~~	~~23/01/12~~			~~20/02/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-05-PL-512-514~~	~~Fifth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~				~~20/02/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~E~~	~~ME-ZE-11-PL-512-514~~	~~Ele- enth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~				~~20/02/12~~			-					
			MER	E	ME-ZE-XX-PL-556-512	Fifth to Eleventh Floor Plan NSGH Inpatient Wards Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	E	ME-ZE-XX-PL-556-513	Fifth to Eleventh Floor Plan NSGH Inpatient Wards Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	E	ME-ZE-XX-PL-556-514	Fifth to Eleventh Floor Plan NSGH Inpatient Wards Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
		REMOVED BY MERCURY - SUPERSEDED BY ME-ZE-XX-PL-556-514	~~MER~~	~~E~~	~~ME-ZE-11-PL-556-514~~	~~Eleventh Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~16/03/12~~			~~03/05/12~~			-					
	Fire Detection & Smoke Control	This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZF-B1-PL-572-504	Basement Floor Plan- NSGH Catering - Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	07/06/12	BMCE-TRANSMIT-009266 (BMCE-WTRAN-003230)	28/06/12	10/07/12	B	17/07/12 BMCE-TRANSMIT-009876		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-B1-PL-572-505	Basement Floor Plan- NSGH Basement- Catering - Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	07/06/12	BMCE-TRANSMIT-009266 (BMCE-WTRAN-003230)	28/06/12	10/07/12	B	17/07/12 BMCE-TRANSMIT-009876		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-B1-PL-572-506	Basement Floor Plan- NSGH Basement- Tunnel FM Stores & FM Core G - Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	07/06/12	BMCE-TRANSMIT-009266 (BMCE-WTRAN-003230)	28/06/12	10/07/12	B	17/07/12 BMCE-TRANSMIT-009876		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-B1-PL-572-510	Basement Floor Plan- NSGH Basement- Tunnel & FM Core F - Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	07/06/12	BMCE-TRANSMIT-009266 (BMCE-WTRAN-003230)	28/06/12	10/07/12	B	17/07/12 BMCE-TRANSMIT-009876		
		This drawing was issued to the board for information Only on BMCE-TRANSMIT-018592	MER	E	ME-SZ-00-PL-572-531	Ground Floor Plan NCH - Radiology Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-572-532	Ground Floor Plan NSGH - Radiology Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-572-533	Ground Floor Plan NSGH - Radiology Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-572-534	Ground Floor Plan NSGH - Medical Illustration Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-572-535	Ground Floor Plan NCH - Radiology Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-572-536	Ground Floor Plan NCH - Radiology Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This drawing was issue to the board for information only on BME-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-01-PL-572-506	First Floor Plan NCH - Theatres, Endoscopy & Recovery Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
			MER	E	ME-ZF-01-PL-572-507	First Floor Plan NCH - Theatres, Endoscopy & Recovery Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	C	27/03/12 BMCE-TRANSMIT-008147		
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~E~~	~~ME-SZ-01-PL-572-507~~	~~First Floor Plan NCH - Theatres, Endoscopy & Reco- ery Fire Detection & Smoke Control Layout~~	~~23/01/12~~			~~24/02/12~~			~~21/01/00~~					
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-572-508	First Floor Plan NCH - Theatres, Endoscopy & Recovery Fire Detection & Smoke Control Layout	23/01/12			24/02/12		BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	21/01/00	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-572-509	First Floor Plan NCH - Interventional Radiology Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-572-510	First Floor Plan NCH - Radiology, CT & MRI Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-01-PL-572-533	First Floor Plan NSGH - Radiology Fire Detection & Smoke Control Layout	23/01/12		C	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-01-PL-572-533	First Floor Plan NSGH - Radiology Fire Detection & Smoke Control Layout	23/01/12		C	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
			MER	E	ME-SZ-01-PL-572-535	First Floor Plan NSGH - Radiology Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	A	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-572-536	First Floor Plan NCH - Nuclear Medicine Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-02-PL-572-517	Second Floor Plan NSGH/NCH Medical Physics & & Bio-Engineering Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-02-PL-572-518	Second Floor Plan NSGH Decontamination Suite Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-02-PL-572-519	Second Floor Plan NSGH Endoscopy Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-008147		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-02-PL-572-523	Second Floor Plan NSGH Theatres Fire Detection & Smoke Control Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007791 (BMCE-WTRAN-002623)	16/03/12	20/03/12	B	27/03/12 BMCE-TRANSMIT-		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-05-PL-572-512	Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/2012	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-05-PL-572-513	Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/2012	B	18/06/12 BMCE-TRANSMIT-009386		
			MER	E	ME-ZE-05-PL-572-514	Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/2012	A	18/06/12 BMCE-TRANSMIT-009386		
		~~REMOVED BY MERCURY - ME-ZE-XX-PL-572-514 SUBMITTED FOR RDD REVIEW~~	~~MER~~	~~E~~	~~ME ZE 11 PL 572 514~~	~~Ele enth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout~~	~~16/03/12~~			~~03/05/12~~								
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-XX-PL-572-512	Sixth to Eleventh Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/2012	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-XX-PL-572-513	Sixth to Eleventh Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/2012	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-XX-PL-572-514	Sixth to Eleventh Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/2012	B	18/06/12 BMCE-TRANSMIT-009386		
	PTS SYSTEM INSTALLATION	~~This drawing has been superseded by ME-XX-00-PL-569-001~~	~~MER~~	~~E~~	~~ME ZE 00 PL 569 001~~	~~Ground Floor Plan Pneumatic Tube Distribution~~	~~23/01/12~~		~~A~~	~~24/02/12~~	~~24/02/12~~	~~BMCE TRANSMIT 007792 (BMCE WTRAN 002624)~~	~~16/03/12~~	~~16/03/12~~	~~B~~	~~14/03/12 BMCE-TRANSMIT-008951~~		
		~~This drawing has been superseded by ME-XX-01-PL-569-002~~	~~MER~~	~~E~~	~~ME-ZE-01-PL-569-002~~	~~First Floor Plan - Pneumatic Tube Distribution~~	~~23/01/12~~		~~A~~	~~24/02/12~~	~~24/02/12~~	~~BMCE TRANSMIT 007792 (BMCE WTRAN 002624)~~	~~16/03/12~~	~~16/03/12~~	~~B~~	~~14/03/12 BMCE-TRANSMIT-008951~~		
			MER	E	ME-ZE-02-PL-569-003	Second Floor Plan - Pneumatic Tube Distribution	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007792 (BMCE-WTRAN-002624)	16/03/12	16/03/12	A	14/03/12 BMCE-TRANSMIT-008051		
		~~REMOVED BY MERCURY - SUPERSEDED BY ME-XX-00-PL-569-001~~	~~MER~~	~~E~~	~~ME ZE 00 PL 569 104~~	~~Ground Floor Plan - Pneumatic Tube Distribution~~												
		~~REMOVED BY MERCURY - SUPERSEDED BY ME-XX-01-PL-569-002~~	~~MER~~	~~E~~	~~ME-ZE-01-PL-569-105~~	~~First Floor Plan - Pneumatic Tube Distribution~~												
		Issued for informaton on BMCE-TRANSMIT-019288 04/02/14	MER		ME-XX-00-PL-569-001	Ground Floor Plan - Pneumatic Tube Distribution			C		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	B	**14/01/14 bmce-transmit-019037**		
		Issued for informaton on BMCE-TRANSMIT-019288 04/02/14	MER		ME-XX-01-PL-569-002	First Floor Plan - Pneumatic Tube Distribution			A		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	B	**14/01/14 bmce-transmit-019038**		
		Issued for informaton on BMCE-TRANSMIT-019288 04/02/14	MER		ME-XX-02-PL-569-003	Second Floor Plan - Pneumatic Tube Distribution			A		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	B	**14/01/14 bmce-transmit-019039**		
			MER		ME-XX-03-PL-569-004	Third floor plan, Pneumatic Tube Distribution			A		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	A	**14/01/14 bmce-transmit-019040**		
			MER		ME-XX-04-PL-569-005	Fourth floor plan, Pneumatic Tube Distr bution			A		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	A	**14/01/14 bmce-transmit-019041**		
			MER		ME-XX-05-PL-569-006	Fifth Floor Plan, Pneumatic Tube Distr bution			B		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	~~A~~	**14/01/14 bmce-transmit-019042**		
			MER		ME-XX-06-PL-569-007	Sixth Floor Plan, Pneumatic Tube Distribution			B		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	~~A~~	**14/01/14 bmce-transmit-019043**		
			MER		ME-XX-07-PL-569-008	Seventh Floor Plan, Pneumatic Tube Distribution			A		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	~~A~~	**14/01/14 bmce-transmit-019044**		
			MER		ME-XX-08-PL-569-009	Eighth Floor Plan, Pneumatic Tube Distribution			A		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	~~A~~	**14/01/14 bmce-transmit-019045**		
			MER		ME-XX-09-PL-569-010	Ninth Floor Plan, Pneumatic Tube Distribution			A		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	~~A~~	**14/01/14 bmce-transmit-019046**		
			MER		ME-XX-10-PL-569-011	Tenth Floor Plan, Pneumatic Tube Distribution			A		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	~~A~~	**14/01/14 bmce-transmit-019047**		
			MER		ME-XX-11-PL-569-012	Eleventh Floor Plan, Pneumatic Tube Distribution			A		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	~~A~~	**14/01/14 bmce-transmit-019048**		
			MER		ME-XX-12-PL-569-013	Twelth Floor Plan, Pneumatic Tube Distribution			A		25/11/13	BMCE-TRANSMIT-018589 (BMCE-WTRAN-009476)	16/12/13	03/01/14	~~A~~			
	SPRINKLER DRAWINGS	Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	E	ME-ZE-B1-PL-575-306	Basement Level Void Layout			A		07/06/12	BMCE-TRANSMIT-009260 (BMCE-WTRAN-003224)	28/06/12	06/07/12	B	18/07/12BMCE-TRANSMIT-009899		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	E	ME-ZE-B1-PL-575-307	Basement Level Ceiling Layout			A		07/06/12	BMCE-TRANSMIT-009260 (BMCE-WTRAN-003224)	28/06/12	06/07/12	B	18/07/12BMCE-TRANSMIT-009899		
			MER	E	ME-ZE-00-PL-575-306	Ground Floor Void Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007790 (BMCE-WTRAN-0002622)	16/03/12	13/03/12	B	15/03/12 BMCE-TRANSMIT-008063		
			MER	E	ME-ZE-00-PL-575-307	Ground Floor Ceiling Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007790 (BMCE-WTRAN-0002622)	16/03/12	13/03/12	B	15/03/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	E	ME-ZE-08-PL-575-306	Eighth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
			MER	E	ME-ZE-08-PL-575-307	Eighth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
			MER	E	ME-ZE-09-PL-575-306	Ninth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
			MER	E	ME-ZE-09-PL-575-307	Ninth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
			MER	E	ME-ZE-10-PL-575-306	Tenth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
			MER	E	ME-ZE-10-PL-575-307	Tenth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
			MER	E	ME-ZE-11-PL-575-306	Eleventh Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
			MER	E	ME-ZE-11-PL-575-307	Eleventh Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Duplicate on RDD Schedule	~~MER~~	~~E~~	~~ME ZE 12 PL 575 306~~	~~Twelfth Floor Void Layout~~							~~21/01/00~~					
		NOT REQUIRED FOR RDD REVIEW - MERCURY INSTRUCTION	~~MER~~	~~E~~	~~ME-ZE-12-PL-575-307~~	~~Twelfth Floor Void Layout~~							~~21/01/00~~					
	CCTV & Door Access	This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-B1-PL-571-503	Basement Floor Plan food Waste Renal Tanks & FM Core D			A			BMCE-TRANSMIT-009256 (BMCE-WTRAN-003221)	21/01/00	13/07/12	B	19/07/12 BMCE-TRANSMIT-009932		
			MER	E	ME-ZF-B1-PL-571-504	Basement Floor Plan - NSGH Catering CCTV & Door Access Layout			A		07/06/12	BMCE-TRANSMIT-009256 (BMCE-WTRAN-003221)	28/06/12	13/07/12	A	19/07/12 BMCE-TRANSMIT-009932		
		REMOVED BY MERCURY - DRAWINGS DOES NOT EXIST	~~MER~~	~~E~~	~~ME ZF B1 PL 571 505~~	~~Basement Floor Plan NSGH Catering CCTV & Door Access Layout~~			~~A~~									
			MER	E	ME-SZ-B1-PL-571-505	Basement Floor Plan - NSGH Basement Catering CCTV & Door Access Layout			A		07/06/12	BMCE-TRANSMIT-009256 (BMCE-WTRAN-003221)	28/06/12	13/07/12	A	19/07/12 BMCE-TRANSMIT-009932		
			MER	E	ME-SZ-B1-PL-571-506	Basement Floor Plan - NSGH Basement Tunnel FM Stores & FM Core G CCTV & Door Access Layout			A		08/06/12	BMCE-TRANSMIT-009256 (BMCE-WTRAN-003221)	29/06/12	13/07/12	A	19/07/12 BMCE-TRANSMIT-009932		
			MER	E	ME-SZ-B1-PL-571-506	Basement Floor Plan - NSGH Basement Tunnel FM Stores & FM Core G CCTV & Door Access Layout			B		26/02/13	BMCE-TRANSMIT-009244 (BMCE-WTRAN-003216)	19/03/13	25/03/13	A	03/05/13 BMCE-TRANSMIT-014906		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-B1-PL-571-510	Basement Floor Plan - NSGH Basement Tunnel & FM Core F CCTV & Door Access Layout			A		08/06/12	BMCE-TRANSMIT-009256 (BMCE-WTRAN-003221)	29/06/12	13/07/12	B	19/07/12 BMCE-TRANSMIT-009932		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-00-PL-571-531	Ground Floor Plan - NCH Radiology, CCTV & Door Access Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008964		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-571-532	Ground Floor Plan - NSGH Radiology, CCTV & Door Access Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008964		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-571-533	Ground Floor Plan - NSGH Radiology, CCTV & Door Access Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008964		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-571-534	Ground Floor Plan - NSGH /NCH Medical I lustration, CCTV & Door Access Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008964		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-571-535	Ground Floor Plan - NCH Radiology, CCTV & Door Access Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008964		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-571-536	Ground Floor Plan - NCH Radiology, CCTV & Door Access Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008964		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-01-PL-571-506	First Floor Plan, NCH Theatres, Endoscopy & Recovery CCTV & Door Access Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008964		
			MER	E	ME-ZF-01-PL-571-507	First Floor Plan, NCH Theatres, Endoscopy & Recovery CCTV & Door Access Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	A	21/05/12 BMCE-TRANSMIT-008964		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-571-508	First Floor Plan, NCH Theatres, Endoscopy & Recovery CCTV & Door Access Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008964		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-571-509	First Floor Plan, NCH Interventional Radiology CCTV & Door Access Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008964		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-571-510	First Floor Plan, NCH Radiology Ct & MRI CCTV & Door Access Layout	23/01/12		A	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008964		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-01-PL-571-533	First Floor Plan, NSGH Radiology CCTV & Door Access Layout	23/01/12		C	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-008964		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-01-PL-571-534	First Floor Plan, NSGH Radiology CCTV & Door Access Layout	23/01/12		C	24/02/12	24/02/12	BMCE-TRANSMIT-007793 (BMCE-WTRAN-002625)	16/03/12	11/05/12	B	21/05/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	E	ME-ZE-05-PL-571-514	Fifth Floor Plan NSGH Inpatients Wards CCTV & Door Access Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
			MER	E	ME-ZE-XX-PL-571-512	Sixth to Eleventh Floor Plan NSGH Inpatient Wards CCTV & Door Access Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
			MER	E	ME-ZE-XX-PL-571-513	Sixth to Eleventh Floor Plan NSGH Inpatient Wards CCTV & Door Access Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
			MER	E	ME-ZE-XX-PL-571-514	Sixth to Eleventh Floor Plan NSGH Inpatient Wards CCTV & Door Access Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
	Nurses Call		MER	E	ME-SZ-00-PL-538-531	Ground Floor Plan, NCH Radiology Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	A	18/07/12 BMCE-TRANSMIT-009902		
			MER	E	ME-SZ-01-PL-538-533	First Floor Plan. NSGH Radiology. Nurse Ca l Layout. Zone H/Zone E/Zone G			F		26/02/13	BMCE-TRANSMIT-014130 (BMCE-WRAN-006180)	19/03/13	25/03/13	A	03/05/13 BMCE-TRANSMIT-014906		
			MER	E	ME-SZ-01-PL-538-534	First Floor Plan. NSGH Radiology. Nurse Call Layout. Zone H/Zone E			F		26/02/13	BMCE-TRANSMIT-014130 (BMCE-WRAN-006180)	19/03/13	25/03/13	A	03/05/13 BMCE-TRANSMIT-014906		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-04-PL-538-512	Fourth Floor Plan. NSGH Renal Inpatients & Day Unit. Nurse Call Layout Zone E			A		09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-04-PL-538-513	Fourth Floor Plan. NSGH Haemo-oncology. Nurse Ca l Layout Zone E			A		09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-04-PL-538-514	Fourth Floor Plan. NSGH Haemo-oncology. Nurse Ca l Layout Zone E			A		09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-05-PL-538-512	Fifth Floor Plan. NSGH Inpatient Wards. Nurse Ca l Layout Zone E			A		09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-05-PL-538-513	Fifth Floor Plan. NSGH Inpatient Wards. Nurse Ca l Layout Zone E			A		09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-05-PL-538-514	Fifth Floor Plan. NSGH Inpatient Wards. Nurse Ca l Layout Zone E			A		09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-XX-PL-538-512	Sixth to Eleventh Floor Plan. NSGH Inpatient Wards. Nurse Call Layout Zone E			A		09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-XX-PL-538-513	Sixth to Eleventh Floor Plan. NSGH Inpatient Wards. Nurse Call Layout Zone E			A		09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-XX-PL-538-514	Sixth to Eleventh Floor Plan. NSGH Inpatient Wards. Nurse Call Layout Zone E			A		09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-538-532	Ground Floor Plan, NCH Radiology Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009902		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-538-533	Ground Floor Plan, NCH Radiology Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009902		
			MER	E	ME-ZE-00-PL-538-534	Ground Floor Plan, NCH Medical Illustration Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	A	18/07/12 BMCE-TRANSMIT-009902		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-00-PL-538-535	Ground Floor Plan, NCH Radiology Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009902		
		Issued for information on BMCE-TRANSMIT-019288 04/02/14	MER	E	ME-ZE-00-PL-538-536	Ground Floor Plan, NCH Radiology Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	C	18/07/12 BMCE-TRANSMIT-009902		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZF-01-PL-538-507	First Floor Plan, NCH Theatres, Endescopy & Recovery Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	B	20/07/12 BMCE-TRANSMIT-009951		
			MER	E	ME-ZE-01-PL-538-508	First Floor Plan, NCH Theatres, Endescopy & Recovery Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	A	18/07/12 BMCE-TRANSMIT-009902		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-538-509	First Floor Plan, NCH Interventional Radiology Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009902		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-538-510	First Floor Plan, NSGH - Radiology CT & MRI - Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009902		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-SZ-01-PL-538-535	First Floor Plan NSGH Radiology Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009902		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-01-PL-538-536	First Floor Plan NSGH Nuclear Medicine Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009902		
			MER	E	ME-ZE-02-PL-538-517	Second Floor Plan NSGH/NCH Medical Physics & Bio-Engineering Nurse Call Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	A	18/07/12 BMCE-TRANSMIT-009902		
			MER	E	ME-ZE-02-PL-538-518	Second Floor Plan NSGH Decontamination Suite Nurse Ca l Layout			A	24/02/12	24/02/12	BMCE-TRANSMIT-007795 (BMCE-WTRAN-002626)	16/03/12	10/07/12	A	18/07/12 BMCE-TRANSMIT-009902		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	E	ME-ZE-02-PL-538-523	Second floor Plan. NSGH Theatres Aodos & Recovery Nurses Ca l Layout Zone E			E		01/03/13	BMCE-TRANSMIT-014279 (BMCE-WTRAN-006293)	22/03/13	12/04/13	B	30/04/13 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	E	ME-ZE-12-PL-575-306	Twelth floor void layout Zone E General Layout Zone E			A		22/05/13	BMCE-TRANSMIT-015884 (BMCE-WTRAN-007579)	12/06/13	28/04/13	A	BMCE-TRANSMIT-015963 30/05/13		
	Hospital Drawings - Zone F Mechanical Services Drawings		ZBP	F	ZBP-ZF-00-PL-512-006	Medical Gases Layout Ground	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008652 (BMCE-WTRAN-002980)	23/05/12	06/07/12	A	17/07/12 BMCE-TRANSMIT-009877		
			ZBP	F	ZBP-ZF-01-PL-512-016	Medical Gases Layout First	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008652 (BMCE-WTRAN-002980)	23/05/12	06/07/12	A	17/07/12 BMCE-TRANSMIT-009877		
			ZBP	F	ZBP-ZF-02-PL-512-026	Medical Gases Layout Second	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008652 (BMCE-WTRAN-002980)	23/05/12	06/07/12	A	17/07/12 BMCE-TRANSMIT-009877		
		ZBP drawings not to be reviewed as not HPI drawings	~~ZBP~~	~~F~~	~~ZBP-ZF-04-PL-512-046~~	~~Medical Gases Layout Fourth~~	~~16/03/12~~			~~03/05/12~~	~~11/12/12~~	~~BMCE-TRANSMIT-012841 (BMCE-WTRAN-005109)~~	~~07/01/12~~					
		ZBP drawings not to be reviewed as not HPI drawings	~~ZBP~~	~~F~~	~~ZBP-ZF-XX-PL-512-056~~	~~Medical Gases Layout Generic Ward~~					~~11/12/12~~	~~BMCE-TRANSMIT-012841 (BMCE-WTRAN-005109)~~	~~07/01/12~~					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-XX-PL-512-066~~	~~Medical Gases Layout Generic Ward~~	~~23/03/12~~			~~27/04/12~~			-					
			ZBP	F	ZBP-ZF-12-PL-523-171	HTG & CHW Pipework Laoyout Plantroom 122 - Sheet 1 12th floor			A		26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	A	03/085/13 BMCE-TRANSMIT-014910		
			ZBP	F	ZBP-ZF-12-PL-523-172	HTG & CHW Pipework Laoyout Plantroom 122 - Sheet 2 12th floor			A		26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	B	03/085/13 BMCE-TRANSMIT-014910		
		Issued for information on BMCE-TRANSMIT-019136 21/01/14	ZBP	F	ZBP-ZF-12-PL-524-171	Vent lation Layout Plantroom 122 sheet 1 12th floor			A		26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	B	03/085/13 BMCE-TRANSMIT-014910		
		Issued for information on BMCE-TRANSMIT-019136 21/01/14	ZBP	F	ZBP-ZF-12-PL-524-172	Vent lation Layout Plantroom 122 sheet 2 12th floor			A		26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	B	03/085/13 BMCE-TRANSMIT-014910		
			ZBP	F	ZBP-ZF-12-SE-590-001				A		26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	A	03/085/13 BMCE-TRANSMIT-014910		
		Issued for information on BMCE-TRANSMIT-019136 21/01/14	ZBP	F	ZBP-ZF-00-PL-523-006	HTG & CHW Layout Ground	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008652 (BMCE-WTRAN-002980)	23/05/12	06/07/12	B	17/07/12 BMCE-TRANSMIT-009877		
		Issued for information on BMCE-TRANSMIT-019136 21/01/14	ZBP	F	ZBP-ZF-01-PL-523-016	HTG & CHW Layout First	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008652 (BMCE-WTRAN-002980)	23/05/12	06/07/12	B	17/07/12 BMCE-TRANSMIT-009877		
			ZBP	F	ZBP-ZF-02-PL-523-026	HTG & CHW Layout Second	23/03/12		C	27/04/12	14/06/12	BMCE-TRANSMIT-009360 (BMCE-WTRAN0003283)	05/07/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011046		
			ZBP	F	ZBP-ZF-04-PL-523-046	HTG & CHW Layout Fourth	16/03/12		A	03/05/12	28/05/12	BMCE-TRANSMIT-009096 (BMCE-WTRAN-003156)	18/06/12	19/07/12	A	26/07/12 BMCE-TRANSMIT-010001		
			ZBP	F	ZBP-ZF-06-PL-523-066	HTG & CHW Layout Sixth			A		07/06/12	BMCE-TRANSMIT-009264 (BMCE-WTRAN-003228)	28/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011049		
			ZBP	F	ZBP-ZF-11-PL-523-116	HTG & CHW Service lLayout Eleventh Floor			A		28/05/12	BMCE-TRANSMIT-009096 (BMCE-WTRAN-003156)	18/06/12	19/07/12	A	26/07/12 BMCE-TRANSMIT-010001		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-XX-PL-523-056	HTG & CHW Layout Generic Ward			A		28/05/12	BMCE-TRANSMIT-009096 (BMCE-WTRAN-003156)	18/06/12	19/07/12	B	26/07/12 BMCE-TRANSMIT-010001		
		DELETED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-XX-PL-523-066~~	~~HTG & CHW Layout Generic Ward~~	~~23/03/12~~			~~27/04/12~~			-					
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-00-PL-524-006	Ventilation Layout Ground	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008647 (BMCE-WTRAN-002975)	23/05/12	06/07/12	B	17/07/12 BMCE-TRANSMIT-009878		
		Issued for information on BMCE-TRANSMIT-019136 21/01/14	ZBP	F	ZBP-ZF-01-PL-524-016	Ventilation Layout First	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008647 (BMCE-WTRAN-002975)	23/05/12	06/07/12	B	17/07/12 BMCE-TRANSMIT-009878		
		Issued for information on BMCE-TRANSMIT-019136 21/01/14	ZBP	F	ZBP-ZF-02-PL-524-026	Ventilation Layout Second	23/03/12		E	27/04/12	14/12/12	BMCE-TRANSMIT-012892 (BMCE-WTRAN-005138)	04/01/13	04/01/13	B	16/01/13 BMCE-TRANSMIT-013353		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-04-PL-524-046	Ventilation Layout Fourth	16/03/12		A	03/05/12	31/05/12	BMCE-TRANSMIT-009172 (BMCE-WTRAN-003196	21/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010097 15/08/12		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-11-PL-524-116	Vent lation Layout Eleventh Floor			A		31/05/12	BMCE-TRANSMIT-009172 (BMCE-WTRAN-003196	21/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010097 15/08/12		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-XX-PL-524-056	Ventilation Layout Typical Tower Fllor (5th, 7th - 10th Floors) NSGH Generic Ward			A		31/05/12	BMCE-TRANSMIT-009172 (BMCE-WTRAN-003196	21/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010097 15/08/12		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-XX-PL-524-066	Ventilation Layout Generic Ward	23/03/12		A	27/04/12	31/05/12	BMCE-TRANSMIT-009172 (BMCE-WTRAN-003196	21/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010097 15/08/12		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission											2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																	
	Electrical Services Drawings		ZBP	F	ZBP-ZF-00-PL-531-006	Small Power Layout Ground	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008653 (BMCE-WTRAN-002981)	23/05/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010489		
			ZBP	F	ZBP-ZF-01-PL-531-016	Small Power Layout First	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008653 (BMCE-WTRAN-002981)	23/05/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010489		
			ZBP	F	ZBP-ZF-02-PL-531-026	Sma l Power Layout Second	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008653 (BMCE-WTRAN-002981)	23/05/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010489		
			ZBP	F	ZBP-ZF-04-PL-531-046	Small Power Layout Fourth	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BBMCE-TRANSMIT-003000)	29/05/12	02/08/12	A	29/08/12 BMCE-TRANSMIT-010570		
			ZBP	F	ZBP-ZF-05-PL-531-056	Small Power Layout Fifth to Eleventh Floors NSGH Generic Wards	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BBMCE-TRANSMIT-003000)	29/05/12	02/08/12	A	29/08/12 BMCE-TRANSMIT-010570		
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-XX-PL-531-066~~	~~Small Power Layout Generic Ward~~	~~23/03/12~~			~~27/04/12~~			-					
			ZBP	F	ZBP-ZF-00-PL-532-006	Containment/Sub-Main Layout Ground	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008653 (BMCE-WTRAN-002981)	23/05/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010489		
			ZBP	F	ZBP-ZF-01-PL-532-016	Containment/Sub-Main Layout First	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008653 (BMCE-WTRAN-002981)	23/05/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010489		
			ZBP	F	ZBP-ZF-02-PL-532-026	Containment/Sub-Main Layout Second	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008653 (BMCE-WTRAN-002981)	23/05/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010489		
			ZBP	F	ZBP-ZF-04-PL-532-046	Containment/Sub-Main Layout Fourth	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BBMCE-TRANSMIT-003000)	29/05/12	02/08/12	A	29/08/12 BMCE-TRANSMIT-010570		
			ZBP	F	ZBP-ZF-05-PL-532-056	Containment/Sub-Main Layout Fifth to Eleventh Floors NSGH Generic Ward	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BBMCE-TRANSMIT-003000)	29/05/12	02/08/12	A	29/08/12 BMCE-TRANSMIT-010570		
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-XX-PL-532-066~~	~~Containment/Sub-main Layout Generic Ward~~	~~23/03/12~~			~~27/04/12~~			-					
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-00-PL-571-006	Security Layout Ground	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008653 (BMCE-WTRAN-002981)	23/05/12	02/08/12	B	23/08/12 BMCE-TRANSMIT-010489		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-01-PL-571-016	Security Layout First	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008653 (BMCE-WTRAN-002981)	23/05/12	02/08/12	B	23/08/12 BMCE-TRANSMIT-010489		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-02-PL-571-026	Security Layout Second	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008653 (BMCE-WTRAN-002981)	23/05/12	02/08/12	B	23/08/12 BMCE-TRANSMIT-010489		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-04-PL-571-046	Security Layout Fourth	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BBMCE-TRANSMIT-003000)	29/05/12	02/08/12	B	29/08/12 BMCE-TRANSMIT-010570		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-05-PL-571-056	Security Layout Fifth to Eleventh Floors NSGH Generic Ward	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BBMCE-TRANSMIT-003000)	29/05/12	02/08/12	B	29/08/12 BMCE-TRANSMIT-010570		
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-XX-PL-571-066~~	~~Security Layout Generic Ward~~	~~23/03/12~~			~~31/05/12~~			-					
		Public Health Services Drawings																	
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-00-PL-500-006	Water & Gas Services Layout Ground	23/03/12		A	27/04/12	30/04/12	BMCE-TRANSMIT-008610 (BMCE-WTRAN-002965)	21/05/12	06/07/12	B	19/07/12 BMCE-TRANSMIT-009917		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-01-PL-500-016	Water & Gas Services Layout First	23/03/12		A	27/04/12	30/04/12	BMCE-TRANSMIT-008610 (BMCE-WTRAN-002965)	21/05/12	07/07/12	B	19/07/12 BMCE-TRANSMIT-009917		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-02-PL-500-026	Water & Gas Services Layout Second	23/03/12		A	27/04/12	30/04/12	BMCE-TRANSMIT-008610 (BMCE-WTRAN-002965)	21/05/12	08/07/12	B	19/07/12 BMCE-TRANSMIT-009917		
			ZBP	F	ZBP-ZF-04-PL-500-046	Water & Gas Services Layout Fourth	16/03/12		A	03/05/12	30/05/12	BMCE-TRANSMIT-009098 (BMCE-WTRAN-003159)	20/06/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-010051 15/08/12		
			ZBP	F	ZBP-ZF-XX-PL-500-056	Water & Gas Services Layout Generic Ward			A		30/05/12	BMCE-TRANSMIT-009098 (BMCE-WTRAN-003159)	20/06/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-010051 15/08/12		
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-XX-PL-500-066~~	~~Water & Gas Services Layout Generic Ward~~	~~23/03/12~~			~~27/04/12~~			-					
			ZBP	F	ZBP-ZF-00-PL-581-006	Sanitation and Rainwater Layout Ground	23/03/12		B	27/04/12	09/07/12	BMCE-TRANSMIT-009729 (BMCE-WTRAN-003455)	30/07/12	03/08/12	A	20/08/12 BMCE-TRANSMIT-010399		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-01-PL-581-016	Sanitation and Rainwater Layout First	23/03/12		B	27/04/12	09/07/12	BMCE-TRANSMIT-009729 (BMCE-WTRAN-003455)	30/07/12	03/08/12	B	20/08/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-XX-PL-520-634	Riser T1	04/05/12			27/04/12	17/12/12	BMCE-TRANSMIT-012842 (BMCE-WTRAN-005110)	07/01/13	04/01/13	B	15/01/13 BMCE-TRANSMIT-01339		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-XX-PL-520-635	Riser T11	13/04/12			03/05/12	17/12/12	BMCE-TRANSMIT-012842 (BMCE-WTRAN-005110)	07/01/13	04/01/13	B	15/01/13 BMCE-TRANSMIT-01339		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-XX-PL-520-636	Riser T12 Ground to Third Floor	04/05/12		A	11/06/12	09/07/12	BMCE-TRANSMIT-009727 (BMCE-WTRAN-003453)	30/07/12	03/08/12	B	20/08/12 BMCE-TRANSMIT-010396		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-XX-PL-520-637	Riser T12 Fourth to Eleventh Floor	04/05/12		A	11/06/12	14/06/12	BMCE-TRANSMIT-009359 (BMCE-WTRAN-003282)	05/07/12	10/09/12	B	21/09/12 BMCE-TRANSMIT-011089		
			ZBP	F	ZBP-ZF-XX-PL-520-638	Riser T12 Levels 08-11			A	11/06/12	14/06/12	BMCE-TRANSMIT-009359 (BMCE-WTRAN-003282)	05/07/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011089		
			ZBP	F	ZBP-ZF-XX-PL-520-639	Riser T1 Level 04-11			A		14/06/12	BMCE-TRANSMIT-009359 (BMCE-WTRAN-003282)	05/07/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011089		
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-512-113~~	~~Plantroom 22 Medical Gases~~	~~13/04/12~~			~~25/05/12~~								
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-512-114~~	~~Plantroom 22 Medical Gases~~	~~13/04/12~~			~~25/05/12~~								
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-523-111~~	~~Plantroom 22 Pipeworrk~~	~~23/01/12~~			~~20/02/12~~			~~21/01/00~~					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-523-112~~	~~Plantroom 22 Pipework~~	~~23/01/12~~			~~20/02/12~~			~~21/01/00~~					
			ZBP	F	ZBP-ZF-02-PL-523-113	Plantroom 22 HTG & CHW	13/04/12		A	25/05/12	25/05/12	BMCE-TRANSMIT-009077 (BMCE-WTRAN-003145)	15/06/12	09/07/12	A	18/07/12 BMCE-TRANSMIT-009885		
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-524-111~~	~~Plantroom 22 Ventilation~~	~~23/01/12~~			~~20/02/12~~			~~21/01/00~~					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-524-112~~	~~Plantroom 22 Ventilation~~	~~23/01/12~~			~~20/02/12~~			~~21/01/00~~					
			ZBP	F	ZBP-ZF-02-PL-523-114	Plantroom 22 HTG & CHW	13/04/12		A	25/05/12	25/05/12	BMCE-TRANSMIT-009077 (BMCE-WTRAN-003145)	15/06/12	09/07/12	A	18/07/12 BMCE-TRANSMIT-009885		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-02-PL-524-113	Plantroom 22 Ventilation	13/04/12		A	25/05/12	25/05/12	BMCE-TRANSMIT-009077 (BMCE-WTRAN-003145)	15/06/12	09/07/12	B	18/07/12 BMCE-TRANSMIT-009885		
			ZBP	F	ZBP-ZF-02-PL-524-114	Plantroom 22 Ventilation	13/04/12		A	25/05/12	25/05/12	BMCE-TRANSMIT-009077 (BMCE-WTRAN-003145)	15/06/12	09/07/12	A	18/07/12 BMCE-TRANSMIT-009885		
		Removed by ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-532-111~~	~~Plantroom 22 LV Power~~	~~23/01/12~~			~~20/02/12~~			~~21/01/00~~					
		Removed by ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-532-112~~	~~Plantroom 22 LV Power~~	~~23/01/12~~			~~20/02/12~~			~~21/01/00~~					
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-02-PL-532-113	Plantroom 22 LV Power	13/04/12		A	25/05/12	06/06/12	BMCE-TRANSMIT-009248 (BMCE-WTRAN-003219)	27/06/12	18/06/12	B	20/06/12 BMCE-TRANSMIT-009446		
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-532-114~~	~~Plantroom 22 LV Power~~	~~13/04/12~~			~~25/05/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-500-113~~	~~Plantroom 22 Water Services~~	~~13/04/12~~			~~25/05/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-500-114~~	~~Plantroom 22 Water Ser ices~~	~~13/04/12~~			~~25/05/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-581-221~~	~~Plantroom 22 Sanitation and Rainwater Layout~~	~~13/04/12~~			~~25/05/12~~			~~21/01/00~~					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-581-222~~	~~Plantroom 22 Sanitation and Rainwater Layout~~	~~13/04/12~~			~~25/05/12~~			~~21/01/00~~					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-581-223~~	~~Plantroom 22 Sanitation and Rainwater Layout~~	~~13/04/12~~			~~25/05/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-02-PL-581-224~~	~~Plantroom 22 Sanitation and Rainwater Layout~~	~~13/04/12~~			~~25/05/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-03-PL-581-225~~	~~Plantroom 22 Roof Sanitation and Rainwater Layout~~	~~13/04/12~~			~~25/05/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-03-PL-581-226~~	~~Plantroom 22 Roof Sanitation and Rainwater Layout~~	~~13/04/12~~			~~25/05/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-03-PL-581-227~~	~~Plantroom 22 Roof Sanitation and Rainwater Layout~~	~~13/04/12~~			~~25/05/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-03-PL-581-228~~	~~Plantroom 22 Roof Sanitation and Rainwater Layout~~	~~13/04/12~~			~~25/05/12~~			-					
			ZBP	F	ZBP-ZF-12-PL-581-126	Plantroom 122 Sanitary and Rainwater Layout			A		10/04/13	BMCE-TRANSMIT-015015 (BMCE-WTRAN-006924)	01/05/13	07/05/13	A	20/05/13 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission											2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																	
			ZBP	F	ZBP-XX-XX-SC-524-754	Ventilation Schematic (PR22) - AHU 23	27/04/12		A	27/04/12	31/05/12	BMCE-TRANSMIT-009171 (BMCE-WTRAN-003195)	21/06/12	19/07/12	A	26/07/12 BMCE-TRANSMIT-010000		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-XX-XX-SC-524-755~~	~~Ventilation Schematic (PR22) - AHU 24~~	~~27/04/12~~			~~27/04/12~~			~~21/01/00~~					
			ZBP	F	ZBP-XX-XX-SC-524-757	Vent lation Schematic (PR22) AHU 11			A		31/05/12	BMCE-TRANSMIT-009171 (BMCE-WTRAN-003195)	21/06/12	19/07/12	B	26/07/12 BMCE-TRANSMIT-010000		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-XX-XX-SC-524-758	Theatre Support Ventilation Schematic 22 AHU 07			A		31/05/12	BMCE-TRANSMIT-009171 (BMCE-WTRAN-003195)	21/06/12	19/07/12	B	26/07/12 BMCE-TRANSMIT-010000		
		Issued for information on BMCE-TRANSMIT-019136 21/01/14	ZBP	F	ZBP-XX-XX-SC-521-421	Secondary Heating Schematic Plantroom 22	27/04/12		A	27/04/12	31/05/12	BMCE-TRANSMIT-009171 (BMCE-WTRAN-003195)	21/06/12	19/07/12	B	26/07/12 BMCE-TRANSMIT-010000		
			ZBP	F	ZBP-XX-XX-SC-521-422	Secondary Heating Distribution Schematic Plantroom 22	27/04/12		A	27/04/12	31/05/12	BMCE-TRANSMIT-009171 (BMCE-WTRAN-003195)	21/06/12	19/07/12	A	26/07/12 BMCE-TRANSMIT-010000		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-XX-XX-SC-525-521	Secondary Ch lled Water Schematic Plantroom 22	27/04/12		A	27/04/12	31/05/12	BMCE-TRANSMIT-009171 (BMCE-WTRAN-003195)	21/06/12	19/07/12	B	26/07/12 BMCE-TRANSMIT-010000		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-XX-XX-SC-525-522	Secondary Chi led Water Distribution Schematic Plantroom 22	27/04/12		A	27/04/12	31/05/12	BMCE-TRANSMIT-009171 (BMCE-WTRAN-003195)	21/06/12	19/07/12	B	26/07/12 BMCE-TRANSMIT-010000		
Public Health Services Schematics		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-XX-XX-SC-500-022	Domestic Water Services Schematic Plantroom 22	13/04/12		A	22/06/12	12/10/12	BMCE-TRANSMIT-011554 (BMCE-WTRAN-004207)	02/11/12	23/10/012	B	14/11/12 BMCE-TRANSMIT-012297		
Mechanical Services Drawings Plantroom 32		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-03-PL-512-131~~	~~Plantroom 32 Medical Gases~~	~~18/05/12~~			~~22/06/12~~								
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-03-PL-512-132~~	~~Plantroom 32 Medical Gases~~	~~18/05/12~~			~~22/06/12~~								
			ZBP	F	ZBP-ZF-03-PL-523-131	Plantroom 32 Pipework	18/05/12			22/06/12	20/11/12	BMCE-TRANSMIT-012349 (BMCE-WTRAN-004622)	11/12/12	03/12/12	B	06/12/12BMCE-TRANSMIT-012792		
			ZBP	F	ZBP-ZF-03-PL-523-132	Plantroom 32 Pipework	18/05/12		A	22/06/12	12/07/12	BMCE-TRANSMIT-009795 (BMCE-WTRAN-003481)	02/08/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011048		
		Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-ZF-03-PL-524-130	Plantroom 31 Ventilation			A		20/12/12	BMCE-TRANSMIT-013094 (BMCE-WTRAN-005233)	10/01/13	21/01/13	B	**28/01/13 BMCE-TRANSMIT-013583**		
		Issued for information on BMCE-TRANSMIT-019136 21/01/14	ZBP	F	ZBP-ZF-03-PL-524-131	Plantroom 32 Ventilation	18/05/12		C	22/06/12	14/12/12	BMCE-TRANSMIT-012844 (BMCE-WTRAN-005111)	04/01/13	04/01/13	B	16/01/13 BMCE-TRANSMIT-013364		
		Issued for information on BMCE-TRANSMIT-019136 21/01/14	ZBP	F	ZBP-ZF-03-PL-524-132	Plantroom 32 Ventilation	18/05/12		A	22/06/12	14/12/12	BMCE-TRANSMIT-012844 (BMCE-WTRAN-005111)	04/01/13	04/01/13	B	16/01/13 BMCE-TRANSMIT-013364		
			ZBP	F	ZBP-ZF-02-SE-590-001	Plantroom 22 Sections 1			A		22/04/13	BMCE-TRANSMIT-015248 (BMCE-WTRAN-007110)	13/05/13	13/05/13	A	20/05/13 BMCE-TRANSMIT-015767		
			ZBP	F	ZBP-ZF-03-SE-590-001	Plantroom 32 Sections 1			A		14/12/12	BMCE-TRANSMIT-012896 (BMCE-WTRAN-005140)	04/01/13	04/01/13	B	16/01/13 BMCE-TRANSMIT-013342		
		This drawing is a duplicate see cell 1854	~~ZBP~~	~~F~~	~~ZBP-ZF-12-SE-590-001~~	~~Plantroom 122 Sections 1~~							-					
Electrical Services Drawings			ZBP	F	ZBP-ZF-03-PL-532-131	Plantroom 32 LV Power	18/05/12		A	22/06/12	09/07/12	BMCE-TRANSMIT-009725 (BMCE-WTRAN-003451)	30/07/12	07/08/12	A	20/08/12 BMCE-TRANSMIT-010400		
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-03-PL-532-132~~	~~Plantroom 32 LV Power~~	~~18/05/12~~			~~22/06/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-03-PL-500-131~~	~~Plantroom 32 Water Ser ices~~	~~18/05/12~~			~~22/06/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-03-PL-500-132~~	~~Plantroom 32 Water Services~~	~~18/05/12~~			~~22/06/12~~			-					

Drawing Information

31	BCL-AC-XX-SH-001

							1st Submission										2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
			ZBP	F	ZBP-XX-XX-SC-525-536	Secondary Chi led Water Distribution Schematic Plantroom 32 & 33	01/06/12		A	27/04/12	22/06/12	BMCE-TRANSMIT-009470 (BMCE-WTRAN-003316) REISSUED IN COLOUR	13/07/12	10/09/12	A	05/10/12 BMCE-TRANSMIT-011391		
	Electrical Services Drawings		ZBP	F	ZBP-XX-XX-SC-532-031	Low Voltage Schematic - Substation 3A	18/05/12		A	27/04/12	27/06/12	BMCE-TRANSMIT-009536 (BMCE-WTRAN-003343)	18/07/12	13/07/12	B	01/08/12 BMCE-TRANSMIT-010095		
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-XX-XX-SC-532-032~~	~~Low Voltage Schematic - Substation 3B~~	~~18/05/12~~			~~27/04/12~~	~~27/06/12~~		~~18/07/12~~					
	Public Health Schematics	Issued for information on BMCE-TRANSMIT-019224 28/01/2014	ZBP	F	ZBP-XX-XX-SC-500-032	Domestic Water Services Schematic Plantroom 32	18/05/12		A	27/04/12	12/10/12	BMCE-TRANSMIT-011554 (BMCE-WTRAN-004207)	02/11/12	23/10/12	B	14/11/12 BMCE-TRANSMIT-012297		
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-XX-XX-SC-509-001~~	~~Adult Renal Water Schematic~~	~~18/05/12~~			~~27/04/12~~			~~21/01/00~~					
	~~Plantroom 122~~	DUPLICATE ON RDD SCHEDULE	~~ZBP~~	~~F~~	~~ZBP-ZF-12-PL-523-171~~	~~Plantroom 122 HTG & CHW~~	~~31/08/12~~			~~05/10/12~~			~~21/01/00~~					
		DUPLICATE ON RDD SCHEDULE	~~ZBP~~	~~F~~	~~ZBP-ZF-12-PL-523-172~~	~~Plantroom 122 HTG & CHW~~	~~31/08/12~~			~~05/10/12~~			~~21/01/00~~					
		DUPLICATE ON RDD SCHEDULE	~~ZBP~~	~~F~~	~~ZBP-ZF-12-PL-524-171~~	~~Plantroom 122 Ventilation~~	~~31/08/12~~			~~05/10/12~~			~~21/01/00~~					
		DUPLICATE ON RDD SCHEDULE	~~ZBP~~	~~F~~	~~ZBP-ZF-12-PL-524-172~~	~~Plantroom 122 Ventilation~~	~~31/08/12~~			~~05/10/12~~			~~21/01/00~~					
	Electrical Services Drawings		ZBP	F	ZBP-ZF-12-PL-532-171	Plantroom 122 LV Power	31/08/12		A	05/10/12	05/06/13	BMCE-TRANSMIT-0016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-026829		
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-12-PL-532-172~~	~~Plantroom 122 LV Power~~	~~31/08/12~~			~~05/10/12~~			-					
	Public Health Services Drawings	REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-12-PL-581-171~~	~~Plantroom 122 Sanitary and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			~~21/01/00~~					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-12-PL-581-172~~	~~Plantroom 122 Sanitation and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-12-PL-581-173~~	~~Plantroom 122 Roof Sanitary and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~F~~	~~ZBP-ZF-12-PL-581-174~~	~~Plantroom 122 Roof Sanitation and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
	Mechanical Services Schematics		ZBP	F	ZBP-XX-XX-SC-524-911	Ventilation Schematic (PR122) - AHU 01	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	F	ZBP-XX-XX-SC-524-912	Ventilation Schematic (PR122) - AHU 02	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	F	ZBP-XX-XX-SC-524-913	Ventilation Schematic (PR122) - AHU 03	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	F	ZBP-XX-XX-SC-524-914	Ventilation Schematic (PR122) - AHU 04	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	F	ZBP-XX-XX-SC-524-915	Ventilation Schematic (PR122) - AHU 05	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	F	ZBP-XX-XX-SC-524-916	Ventilation Schematic (PR122) - AHU 06	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	F	ZBP-XX-XX-SC-524-917	Ventilation Schematic (PR122) - AHU 07	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
		Issued for information on BMCE-TRANSMIT-019136 21/01/2014	ZBP	F	ZBP-XX-XX-SC-524-918	Isolation Rooms Schematic Zone F AHU 08 & 09			A		09/11/12	BMCE-TRANSMIT-012202 (BMCE-WTRAN-004540)	30/11/12	06/12/12	B	18/12/12 BMCE-TRANSMIT-012966		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	F	ME-SZ-B1-PL-541-503	Basement Floor Plan. NSGH Basement Pharmacy Holding Area & FM Core M. Lighting Layout Zone F			A		06/06/12	BMCE-TRANSMIT-009244 (BMCE-WTRAN-003216)	27/06/12	11/07/12	A	16/07/12 BMCE-TRANSMIT-009862		
		Issued for infromation on BMCE-TRANSMIT-018891 18/12/13	MER	F	ME-ZF-B1-PL-541-504	Basement Floor Plan. NSGH Basement Catering. Lighting Layout Zone F			A		06/06/12	BMCE-TRANSMIT-009244 (BMCE-WTRAN-003216)	27/06/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009862		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-01-PL-541-505	First Floor Plan NCH - Theatres, Endoscopy & Recovery Lighting Layout	23/03/12		A	27/04/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009924		
			MER	F	ME-SZ-00-PL-541-501	Ground Floor Plan - NSGH Main Entrance & Public Areas - Lighting Layout	23/03/12		F	27/04/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
			MER	F	ME-SZ-00-PL-541-502	Ground Floor Plan - NSGH Main Entrance & Public Areas - Lighting Layout	23/03/12		F	27/04/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
			MER	F	ME-SZ-00-PL-541-507	Ground Floor Plan - NSGH Main Entrance & Public Areas - Lighting Layout	23/03/12		F	27/04/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
					ME-SZ-01-PL-541-501	First Floor Plan - NSGH Level 1 - Restaurant Dining & Servery - Lighting Layout	24/03/12				01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
			MER	F	ME-SZ-01-PL-541-506	First Floor Plan NCH - Theatres, Endoscopy & Recovery Lighting Layout	23/03/12		C	27/04/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	F	ME-ZF-01-PL-541-507	First Floor Plan NCH - Theatres, Endoscopy & Recovery Lighting Layout	23/03/12		C	27/04/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009924		
			MER	F	ME-ZF-02-PL-541-505	Second Floor Plan NSGH Dermatology Ward Lighting Layout	23/03/12		A	27/04/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
			MER	F	ME-ZF-02-PL-541-506	Second Floor Plan NSGH Dermatology Ward Lighting Layout	23/03/12		A	27/04/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
			MER	F	ME-ZF-02-PL-541-507	Second Floor Plan NSGH Endoscopy Lighting Layout	23/03/12		A	27/04/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-03-PL-541-504~~	~~Third Floor Plan NSGH/NCH Staff Change/Hotel Ser ices/ Staff Accomodation Lighting Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-04-PL-541-512~~	~~Fourth Floor Plan NSGH Renal Patients & Day Unit Lighting Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-04-PL-541-513~~	~~Fourth Floor Plan NSGH Haemato-Oncology Lighting Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-04-PL-541-514~~	~~Fourth Floor Plan NSGH Haemato-Oncology Lighting Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-05-PL-541-512~~	~~Fifth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-05-PL-541-513~~	~~Fifth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-05-PL-541-514~~	~~Fifth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-06-PL-541-514~~	~~Eleventh Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-B1-PL-541-514~~	~~Eleventh Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Issued for information on BMCE-TRANSMIT-019288 04/02/14	MER	F	ME-ZF-02-PL-541-101	Second Floor Plan - Plant Lighting Layout	23/03/12		A	27/04/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009924		
			MER	F	ME-ZF-02-PL-541-102	Second Floor Plan - Plant Lighting Layout	23/03/12		A	27/04/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
			MER	F	ME-ZF-02-PL-541-103	Second Floor Plan - Plant Lighting Layout	16/03/12		A	03/05/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
			MER	F	ME-ZF-03-PL-541-101	Third Floor Plan - Plant Lighting Layout	16/03/12		A	03/05/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
			MER	F	ME-ZF-03-PL-541-102	Third Floor Plan - Plant Lighting Layout	16/03/12		A	03/05/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
			MER	F	ME-ZF-03-PL-541-502	Third Floor Plan - NSGH/NCH Admin, Training, Health Records & Staff Facilities	16/03/12		A	03/05/12	01/05/12	BMCE-TRANSMIT-008618 (BMCE-WTRAN-002969)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009924		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-04-PL-541-503	Fourth Floor Plan - NSGH Renal Inpatients & Day Unit Lighting layout	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-04-PL-541-504	Fourth Floor Plan - NSGH Renal Inpatients & Day Unit Lighting layout	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-04-PL-541-505	Fourth Floor Plan - NSGH Renal Inpatients & Day Unit Lighting layout	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-05-PL-541-503	Fifth Floor Plan - NSGH Inpatient Ward Lighting layout	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		REMOVED BY MERCURY - ME-ZF-XX-PL-541-503 SUBMITTED FOR RDD REVIEW	~~MER~~	~~F~~	~~ME ZF 10 PL 541 503~~	~~Tenth Floor Plan - NSGH Inpatient Ward Lighting layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - ME-ZF-XX-PL-541-504 SUBMITTED FOR RDD REVIEW	~~MER~~	~~F~~	~~ME ZF 10 PL 541 504~~	~~Tenth Floor Plan - NSGH Inpatient Ward Lighting layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - ME-ZF-XX-PL-541-505 SUBMITTED FOR RDD REVIEW	~~MER~~	~~F~~	~~ME ZF 10 PL 541 505~~	~~Tenth Floor Plan - NSGH Inpatient Ward Lighting layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME ZF 06 PL 541 514~~	~~Elc enth Floor Plan - NSGH Inpatient Ward Lighting layout~~	~~16/03/12~~			~~03/05/12~~								
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME ZF B1 PL 541 514~~	~~Elc enth Floor Plan - NSGH Inpatient Ward Lighting layout~~	~~16/03/12~~			~~03/05/12~~								
		REMOVED BY MERCURY - ME-ZF-XX-PL-541-503 SUBMITTED FOR RDD REVIEW	~~MER~~	~~F~~	~~ME ZF 11 PL 541 503~~	~~Eleventh Floor Plan - NSGH Inpatient Ward Lighting layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - ME-ZF-XX-PL-541-504 SUBMITTED FOR RDD REVIEW	~~MER~~	~~F~~	~~ME ZF 11 PL 541 504~~	~~Elc enth Floor Plan - NSGH Inpatient Ward Lighting layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - ME-ZF-XX-PL-541-505 SUBMITTED FOR RDD REVIEW	~~MER~~	~~F~~	~~ME ZF 11 PL 541 505~~	~~Elc enth Floor Plan - NSGH Inpatient Ward Lighting layout~~	~~16/03/12~~			~~03/05/12~~			-					
		TO BE ISSUED FOR REVIEW	~~MER~~	~~F~~	~~ME ZF 12 PL 541 503~~	~~Twelfth Floor Plan - NSGH Inpatient Ward Lighting layout~~	~~16/03/12~~			~~03/05/12~~			-					
		TO BE ISSUED FOR REVIEW	~~MER~~	~~F~~	~~ME-ZF-12-PL-541-504~~	~~Twelfth Floor Plan - NSGH Inpatient Ward Lighting layout~~	~~16/03/12~~			~~03/05/12~~			-					
		TO BE ISSUED FOR REVIEW	~~MER~~	~~F~~	~~ME ZF 12 PL 541 505~~	~~Twelfth Floor Plan - NSGH Inpatient Ward Lighting layout~~	~~16/03/12~~			~~03/05/12~~			-					
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-XX-PL-541-503	Sixth to Eleventh Floor Plan - NSGH Inpatient Ward - Lighting Layout Zone F			A		17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-XX-PL-541-504	Sixth to Eleventh Floor Plan - NSGH Inpatient Ward - Lighting Layout Zone F			A		17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-XX-PL-541-505	Sixth to Eleventh Floor Plan - NSGH Inpatient Ward - Lighting Layout Zone F			A		17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		REMOVED BY MERCURY - DUPLICATE	~~MER~~	~~F~~	~~ME XX XX SP 541 101~~	~~Lighting Schedule - Zone F~~	~~23/03/12~~			~~27/04/12~~								
		REMOVED BY MERCURY - WRONG DRAWING NO.	~~MER~~	~~F~~	~~ME-XX-XX-SP-541-100~~	~~Lighting Calculations - Zone F~~	~~23/03/12~~			~~27/04/12~~			-					
Small Power		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME ZF 00 PL 531 507~~	~~Ground Floor Plan NSGH/NCH - Pharmacy Dispensary Small Power & General Ser ices Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME ZF 00 PL 531 508~~	~~Ground Floor Plan NCH Rehabilitation Suite & Therapies Small Power & General Services Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME ZF 01 PL 531 505~~	~~First Floor Plan NCH - Theatres, Endoscopy & Recovery Small Power & General Ser ices Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME ZF 01 PL 531 507~~	~~First Floor Plan NCH - Theatres, Endoscopy & Reco ery Small Power & General Ser ices Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME ZF 02 PL 531 505~~	~~Second Floor Plan NSGH Dermatology Ward Small Power & General Services Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME ZF 02 PL 531 506~~	~~Second Floor Plan NSGH Dermatology Ward Small Power & General Ser ices Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME ZF 02 PL 531 507~~	~~Second Floor Plan NSCH Endoscopy Sma l Power & General Services Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME ZF 03 PL 531 504~~	~~Third Floor Plan NSCH/NCH Staff Change/Hotel Ser ices/ Staff Accomedation Small Power & General Ser ices Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME ZF 04 PL 531 512~~	~~Fourth Floor Plan NSCH Renal Patients & Day Unit Small Power & General Services Layout~~	~~16/03/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-04-PL-531-513~~	~~Fourth Floor Plan NSCH Haemato Oncology Small Power & General Ser ices Layout~~	~~16/03/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME ZF 04 PL 531 514~~	~~Fourth Floor Plan NSCH Haemato Oncology Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME ZF 05 PL 531 512~~	~~Fifth Floor Plan NSCH Inpatient Wards Small Power & General Services Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN	~~MER~~	~~F~~	~~ME-ZF-05-PL-531-513~~	~~Fifth Floor Plan NSCH Inpatient Wards Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission											2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																	
	High Level Layout	Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-00-PL-532-507~~	~~Ground Floor Plan NSGH/NCH - Pharmacy Dispensary High Le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-00-PL-532-508~~	~~Ground Floor Plan NCH Rehabilitation Suite & Therapies High Le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-01-PL-532-505~~	~~First Floor Plan NCH - Theatres, Endoscopy & Recovery High Level Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-01-PL-532-507~~	~~First Floor Plan NCH - Theatres, Endoscopy & Reco ery High Le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-02-PL-532-505~~	~~Second Floor Plan NSGH Dermatology Ward High Le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-02-PL-532-506~~	~~Second Floor Plan NSGH Dermatology Ward High Level Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-02-PL-532-507~~	~~Second Floor Plan NSGH Endoscopy High Le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-03-PL-532-504~~	~~Third Floor Plan NSGH/NCH Staff Change/Hotel Ser ices/ Staff Accomodation High Le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-04-PL-532-512~~	~~Fourth Floor Plan NSGH Renal Patients & Day Unit High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-04-PL-532-513~~	~~Fourth Floor Plan NSGH Haemato-Oncology High Level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-04-PL-532-514~~	~~Fourth Floor Plan NSGH Haemato-Oncology High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-05-PL-532-512~~	~~Fifth Floor Plan NSGH Inpatient Wards High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-05-PL-532-513~~	~~Fifth Floor Plan NSGH Inpatient Wards High Level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-05-PL-532-514~~	~~Fifth Floor Plan NSGH Inpatient Wards High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-06-PL-532-514~~	~~Ele enth Floor Plan NSGH Inpatient Wards High Le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-B1-PL-532-514~~	~~Ele enth Floor Plan NSGH Inpatient Wards High Le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
	Low Level Layout	Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-00-PL-532-507~~	~~Ground Floor Plan NSGH/NCH - Pharmacy Dispensary ELV Systems low le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-00-PL-532-508~~	~~Ground Floor Plan NCH Rehabilitation Suite & Therapies ELV Systems low le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-01-PL-532-505~~	~~First Floor Plan NCH - Theatres, Endoscopy & Reco ery ELV Systems low level Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-01-PL-532-507~~	~~First Floor Plan NCH - Theatres, Endoscopy & Recovery ELV Systems low le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-02-PL-532-505~~	~~Second Floor Plan NSGH Dermatology Ward ELV Systems low le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-02-PL-532-506~~	~~Second Floor Plan NSGH Dermatology Ward ELV Systems low le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-02-PL-532-507~~	~~Second Floor Plan NSGH Endoscopy ELV Systems low level Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-03-PL-532-504~~	~~Third Floor Plan NSGH/NCH Staff Change/Hotel Services/ Staff Accomodation ELV Systems low le el Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-04-PL-532-512~~	~~Fourth Floor Plan NSGH Renal Patients & Day Unit ELV Systems low le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-04-PL-532-513~~	~~Fourth Floor Plan NSGH Haemato-Oncology ELV Systems low le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-04-PL-532-514~~	~~Fourth Floor Plan NSGH Haemato-Oncology ELV Systems low level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-05-PL-532-512~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-05-PL-532-513~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN	~~MER~~	~~F~~	~~ME-ZF-05-PL-532-514~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low level Layout~~	~~16/03/12~~			~~03/05/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	F	ME-ZF-00-PL-556-508	Ground Floor Plan NCH Rehabilitation Suite & Therapies Data Comms Layout	23/03/12		A	27/04/12	30/04/12	BMCE-TRANSMIT-008611 (BMCE-WTRAN-002966)	21/05/12	10/07/12	A	18/07/12 BMCE-TRANSMIT-009905		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-01-PL-556-505	First Floor Plan NCH - Theatres, Endoscopy & Recovery Data Comms Layout	23/03/12		A	27/04/12	30/04/12	BMCE-TRANSMIT-008611 (BMCE-WTRAN-002966)	21/05/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009905		
		This was issued for information on BMCE-TRANSMIT-018592 26/11/13	MER	F	ME-ZF-01-PL-556-507	First Floor Plan NCH - Theatres, Endoscopy & Recovery Data Comms Layout	23/03/12		C	27/04/12	30/04/12	BMCE-TRANSMIT-008611 (BMCE-WTRAN-002966)	21/05/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009905		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-02-PL-556-505	Second Floor Plan NSGH Dermatology Ward Data Comms Layout	23/03/12		A	27/04/12	30/04/12	BMCE-TRANSMIT-008611 (BMCE-WTRAN-002966)	21/05/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009905		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-02-PL-556-506	Second Floor Plan NSGH Dermatology Ward Data Comms Layout	23/03/12		A	27/04/12	30/04/12	BMCE-TRANSMIT-008611 (BMCE-WTRAN-002966)	21/05/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009905		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-02-PL-556-507	Second Floor Plan NSGH Endoscopy Data Comms Layout	23/03/12		A	27/04/12	30/04/12	BMCE-TRANSMIT-008611 (BMCE-WTRAN-002966)	21/05/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009905		
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-03-PL-556-504~~	~~Third Floor Plan NSGH/NCH Staff Change/Hotel Services/ Staff Accomodation Data Comms Layout~~	~~23/03/12~~			~~27/04/12~~			-					
			MER	F	ME-ZF-03-PL-556-502	Third Floor Plan - NSGH/NCH Admin, Training, Health Records & Staff Facilities, Data Comms Layout	23/03/12		A	27/04/12	30/04/12	BMCE-TRANSMIT-008611 (BMCE-WTRAN-002966)	21/05/12	10/07/12	A	18/07/12 BMCE-TRANSMIT-009905		
			MER	F	ME-ZF-04-PL-556-503	Fourth Floor Plan NSGH Renal Patients & Day Unit Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	F	ME-ZF-04-PL-556-504	Fourth Floor Plan NSGH Haemato-Oncology Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	F	ME-ZF-04-PL-556-505	Fourth Floor Plan NSGH Haemato-Oncology Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	F	ME-ZF-05-PL-556-503	Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	F	ME-ZF-05-PL-556-504	Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	F	ME-ZF-05-PL-556-505	Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-XX-PL-556-503	Sixth to Eleventh Floor Plan. NSGH Inpatient Wards. Data Comms Layout			A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	B	18/07/12 BMCE-TRANSMIT-009887		
			MER	F	ME-ZF-XX-PL-556-504	Sixth to Eleventh Floor Plan. NSGH Inpatient Wards. Data Comms Layout			A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	F	ME-ZF-XX-PL-556-505	Sixth to Eleventh Floor Plan. NSGH Inpatient Wards. Data Comms Layout			A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	F	ME-SZ-00-PL-556-501	Ground Floor Plan - NSGH main Entrance and Public Address Areas Data Comms layout	16/03/12		D	03/05/12	30/04/12	BMCE-TRANSMIT-008611 (BMCE-WTRAN-002966)	21/05/12	10/07/12	A	18/07/12 BMCE-TRANSMIT-009905		
		This was issued for information on BMCE-TRANSMIT-018726	MER	F	ME-SZ-00-PL-556-502	Ground Floor Plan - NSGH main Entrance and Public Address Areas Data Comms layout	16/03/12		D	03/05/12	30/04/12	BMCE-TRANSMIT-008611 (BMCE-WTRAN-002966)	21/05/12	10/07/12	B	18/07/12 BMCE-TRANSMIT-009905		
			MER	F	ME-SZ-00-PL-556-507	Ground Floor Plan - NSGH main Entrance and Public Address Areas Data Comms layout	16/03/12		A	03/05/12	30/04/12	BMCE-TRANSMIT-008611 (BMCE-WTRAN-002966)	21/05/12	10/07/12	A	18/07/12 BMCE-TRANSMIT-009905		
			MER	F	ME-SZ-01-PL-556-501	First Floor Plan - NSGH Restaurant, Dining and Servery Data Comms Layout	16/03/12		D	03/05/12	30/04/12	BMCE-TRANSMIT-008611 (BMCE-WTRAN-002966)	21/05/12	10/07/12	A	18/07/12 BMCE-TRANSMIT-009905		
			MER	F	ME-SZ-01-PL-556-506	First Floor Plan NCH Theatres, Endosocopy & Recovery Layout	16/03/12		C	03/05/12	30/04/12	BMCE-TRANSMIT-008611 (BMCE-WTRAN-002966)	21/05/12	10/07/12	A	18/07/12 BMCE-TRANSMIT-009905		
			MER	F	ME-SZ-B1-PL-556-503	Basement floor Plan - Food Waste Renal Tanks & FM Core			A		06/06/12	BMCE-TRANSMIT-009245 (BMCE-WTRAN-003217)	27/06/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009903		
			MER	F	ME-ZF-B1-PL-556-504	Basement Floor Plan NSGH Basemetn Catering Data Comms Layout	23/01/12		A	24/02/12	06/06/12	BMCE-TRANSMIT-009245 (BMCE-WTRAN-003217)	27/06/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009903		
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-04-PL-556-512~~	~~Fourth Floor Plan NSGH Renal Patients & Day Unit Data Comms Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-04-PL-556-513~~	~~Fourth Floor Plan NSGH Haemato-Oncology Data Comms Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-04-PL-556-514~~	~~Fourth Floor Plan NSGH Haemato-Oncology Data Comms Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-05-PL-556-512~~	~~Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-05-PL-556-513~~	~~Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-05-PL-556-514~~	~~Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~16/03/12~~			~~03/05/12~~			-					

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission											2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																	
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~F~~	~~ME-ZF-05-PL-660-512~~	~~Fifth Floor Plan NSGH Inpatient Wards BMS Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~F~~	~~ME-ZF-05-PL-660-513~~	~~Fifth Floor Plan NSGH Inpatient Wards BMS Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~F~~	~~ME-ZF-05-PL-660-514~~	~~Fifth Floor Plan NSGH Inpatient Wards BMS Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~F~~	~~ME-ZF-06-PL-660-514~~	~~Ele enth Floor Plan NSGH Inpatient Wards BMS Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~F~~	~~ME-ZF-B1-PL-660-514~~	~~Ele enth Floor Plan NSGH Inpatient Wards BMS Layout~~	~~23/03/12~~			~~27/04/12~~			-					
	MEDICAL GASES	Not required for RDD Review - was issued to board for information only BMCE-TRANSMIT-017701	~~MER~~	~~F~~	~~ME-ZF-00-DC-H512-001~~	~~Le el 0, Childrens Rehab (room REH 024) & Mains~~												
		Not required for RDD Review - was issued to board for information only BMCE-TRANSMIT-017702	~~MER~~	~~F~~	~~ME-ZF-01-DC-H512-001~~	~~Le el 1, Childrens theatres from THE 122 & mains to Riser M32~~												
		Not required for RDD Review - was issued to board for information only BMCE-TRANSMIT-017703	~~MER~~	~~F~~	~~ME-ZF-01-DC-H512-002~~	~~Le el 1, Ch ldrens theatre post op reco ery from THE 139~~												
		Not required for RDD Review - was issued to board for information only BMCE-TRANSMIT-017704	~~MER~~	~~F~~	~~ME-ZF-02-DC-H512-001~~	~~Level 2, Dermatology ward from Room DMW 032, Mains & DOPD to Riser M25~~												
		Not required for RDD Review - was issued to board for information only BMCE-TRANSMIT-017705	~~MER~~	~~F~~	~~ME-ZF-04-DC-H512-001~~	~~Le el 4, Renal Ward from RENW 025 to Mains~~												
		Not required for RDD Review - was issued to board for information only BMCE-TRANSMIT-017706	~~MER~~	~~F~~	~~ME-ZF-06-DC-H512-001~~	~~Le el 6, Room GENWA 031 to Mains~~												
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	F	ME-ZF-00-PL-H512-001	Medical Gas Installation, Level 0, Zone F			1		29/05/12	BMCE-TRANSMIT-009131 (BMCE-WTRAN-003175)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011199		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	F	ME-ZF-01-PL-H512-001	Medical Gas Installation, Level 1, Zone F			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
			MER	F	ME-ZF-01-PL-H512-002	Medical Gas Installation, Level 1, Zone F - AGSS			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
			MER	F	ME-ZF-02-PL-H512-001	Medical Gas Installation, Level 2, Zone F			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
			MER	F	ME-ZF-02-PL-H512-002	Medical Gas Installation, Level 2, Zone F - AGSS			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
			MER	F	ME-ZF-04-PL-H512-001	Medical Gas Installation, Level 4, Zone F			1		29/05/12	BMCE-TRANSMIT-009122 (BMCE-WTRAN-003171)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011324		
			MER	F	ME-ZF-05-PL-H512-001	Medical Gas Installation, Level 5, Zone F			1		29/05/12	BMCE-TRANSMIT-009111 (BMCE-WTRAN-003165)	19/06/12	01/10/12	C	04/10/2012 BMCE-TRANSMIT-		
			MER	F	ME-ZF-06-PL-H512-001	Medical Gas Installation, Level 6, Zone F			1		29/05/12	BMCE-TRANSMIT-009119 (BMCE-WTRAN-003169)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011331		
			MER	F	ME-ZF-07-PL-H512-001	Medical Gas Installation, Level 7, Zone F			1		29/05/12	BMCE-TRANSMIT-009109 (BMCE-WTRAN-003163)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011329		
			MER	F	ME-ZF-08-PL-H512-001	Medical Gas Installation, Level 8, Zone F			1		29/05/12	BMCE-TRANSMIT-009115 (BMCE-WTRAN0003166)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011322		
			MER	F	ME-ZF-09-PL-H512-001	Medical Gas Installation, Level 9, Zone F			1		29/05/12	BMCE-TRANSMIT-009117 (BMCE-WTRAN-003167)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011326		
			MER	F	ME-ZF-10-PL-H512-001	Medical Gas Installation, Level 10, Zone F			1		29/05/12	BMCE-TRANSMIT-009120 (BMCE-WTRAN-003170)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011323		
			MER	F	ME-ZF-11-PL-H512-001	Medical Gas Installation, Level 11, Zone F			1		29/05/12	BMCE-TRANSMIT-009118 (BMCE-WTRAN-003168	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011327		
	MEDICAL GASES	Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-00-PL-512-507~~	~~Ground Floor Plan NSCH/NCH - Pharmacy Dispensary Medical Gases Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-00-PL-512-508~~	~~Ground Floor Plan NCH Rehabilitation Suite & Therapies Medical Gases Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-01-PL-512-505~~	~~First Floor Plan NCH - Theatres, Endoscopy & Reco ery Medical Gases Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~F~~	~~ME-ZF-01-PL-512-507~~	~~First Floor Plan NCH - Theatres, Endoscopy & Reco ery Medical Gases Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512	~~MER~~	~~F~~	~~ME-ZF-02-PL-512-505~~	~~Second Floor Plan NSGH Dermatology Ward Medical Gases Layout~~	~~23/03/12~~			~~27/04/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018726 09/12/13	MER	F	ME-ZF-01-PL-572-505	First Floor Plan NCH - Theatres, Endoscopy & Recovery Fire Detection & Smoke Control Layout	23/03/12		A	27/04/12	01/05/12	BMCE-TRANSMIT-008614 (BMCE-WTRAN-002968)	22/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009922		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/14	MER	F	ME-ZF-01-PL-572-507	First Floor Plan NCH - Theatres, Endoscopy & Recovery Fire Detection & Smoke Control Layout	23/03/12		C	27/04/12	01/05/12	BMCE-TRANSMIT-008614 (BMCE-WTRAN-002968)	22/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009922		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-02-PL-572-505	Second Floor Plan NSGH Dermatology Ward Fire Detection & Smoke Control Layout	23/03/12		A	27/04/12	01/05/12	BMCE-TRANSMIT-008614 (BMCE-WTRAN-002968)	22/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009922		
			MER	F	ME-ZF-02-PL-572-506	Second Floor Plan NSGH Dermatology Ward Fire Detection & Smoke Control Layout	23/03/12		A	27/04/12	01/05/12	BMCE-TRANSMIT-008614 (BMCE-WTRAN-002968)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009922		
			MER	F	ME-ZF-02-PL-572-507	Second Floor Plan NSGH Endoscopy Fire Detection & Smoke Control Layout	23/03/12		A	27/04/12	01/05/12	BMCE-TRANSMIT-008614 (BMCE-WTRAN-002968)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009922		
		~~Removed by Mercury - DRAWING DOES NOT EXIST~~	~~MER~~	~~F~~	~~ME-ZF-03-PL-572-504~~	~~Third Floor Plan NSGH/NCH Staff Change/Hotel Ser ices/ Staff Accomodation Fire Detection & Smoke Control Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-03-PL-572-502	Third Floor Plan - NSGH/NCH Admin, Training, Health Records & Staff Faci ities, Fire Detection & Smoke Control Layout	23/03/12		A	27/04/12	01/05/12	BMCE-TRANSMIT-008614 (BMCE-WTRAN-002968)	22/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009922		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-04-PL-572-503	Fourth Floor Plan NSGH Renal Patients & Day Unit Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-04-PL-572-504	Fourth Floor Plan NSGH Haemato-Oncology Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-04-PL-572-505	Fourth Floor Plan NSGH Haemato-Oncology Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-05-PL-572-503	Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-05-PL-572-504	Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-05-PL-572-505	Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-XX-PL-572-503	Sixth to Eleventh Floor Plan. NSGH Inpatient Wards. Fire Detection & Smoke Control Layout			A		09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-XX-PL-572-504	Sixth to Eleventh Floor Plan. NSGH Inpatient Wards. Fire Detection & Smoke Control Layout			A		09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-XX-PL-572-505	Sixth to Eleventh Floor Plan. NSGH Inpatient Wards. Fire Detection & Smoke Control Layout			A		09/05/12	BMCE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-SZ-00-PL-572-501	Ground Floor Plan NSGH main Entrance & Pub ic Address Areas Fire Detection & Smoke Control Layout	23/03/12		D	27/04/12	01/05/12	BMCE-TRANSMIT-008614 (BMCE-WTRAN-002968)	22/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009922		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	F	ME-SZ-00-PL-572-502	Ground Floor Plan NSGH main Entrance & Pub ic Address Areas Fire Detection & Smoke Control Layout	23/03/12		D	27/04/12	01/05/12	BMCE-TRANSMIT-008614 (BMCE-WTRAN-002968)	22/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009923		
			MER	F	ME-SZ-00-PL-572-507	Ground Floor Plan NSGH main Entrance & Pub ic Address Areas Fire Detection & Smoke Control Layout	23/03/12		D	27/04/12	01/05/12	BMCE-TRANSMIT-008614 (BMCE-WTRAN-002968)	22/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009923		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	F	ME-SZ-01-PL-572-501	First Floor Plan - NSGH Restaurant, Dining and Servery Fire Detection & Smoke Control Layout	23/03/12		D	27/04/12	01/05/12	BMCE-TRANSMIT-008614 (BMCE-WTRAN-002968)	22/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009923		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/14	MER	F	ME-SZ-01-PL-572-506	Firts Floor Plan - NSGH Theatres, Endoscopy & Recovery - Fire Detection Layout			C	27/04/12	01/05/12	BMCE-TRANSMIT-008614 (BMCE-WTRAN-002968)	22/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009923		
		This was issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	F	ME-ZF-B1-PL-572-504	Basement Floor Plan NSGH Basement Catering Fire Detection & Smoke Control Layout	23/03/12		A	27/04/12	07/06/12	BMCE-TRANSMIT-009266 (BMCE-WTRAN-003230)	28/06/12	10/07/12	B	17/07/12 BMCE-TRANSMIT-009876		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-SZ-B1-PL-572-503	Basement Floor Plan FM Core C Npharmacy Holding Area & FM Core Fire Detection Layout			A		07/06/12	BMCE-TRANSMIT-009266 (BMCE-WTRAN-003230)	28/06/12		B	17/07/12 BMCE-TRANSMIT-009876		
		~~Removed by Mercury - DRAWING DOES NOT EXIST~~	~~MER~~	~~F~~	~~ME-ZF-04-PL-572-512~~	~~Fourth Floor Plan NSGH Renal Patients & Day Unit Fire Detection & Smoke Control Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		~~Removed by Mercury - DRAWING DOES NOT EXIST~~	~~MER~~	~~F~~	~~ME-ZF-04-PL-572-513~~	~~Fourth Floor Plan NSGH Haemato-Oncology Fire Detection & Smoke Control Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		~~Removed by Mercury - DRAWING DOES NOT EXIST~~	~~MER~~	~~F~~	~~ME-ZF-04-PL-572-514~~	~~Fourth Floor Plan NSGH Haemato-Oncology Fire Detection & Smoke Control Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		~~Removed by Mercury - DRAWING DOES NOT EXIST~~	~~MER~~	~~F~~	~~ME-ZF-05-PL-572-512~~	~~Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		~~Removed by Mercury - DRAWING DOES NOT EXIST~~	~~MER~~	~~F~~	~~ME-ZF-05-PL-572-513~~	~~Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		~~Removed by Mercury - DRAWING DOES NOT EXIST~~	~~MER~~	~~F~~	~~ME-ZF-05-PL-572-514~~	~~Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		~~Removed by Mercury - DRAWING DOES NOT EXIST~~	~~MER~~	~~F~~	~~ME-ZF-06-PL-572-514~~	~~Elc enth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout~~	~~23/03/12~~			~~27/04/12~~			-					
		~~Removed by Mercury - DRAWING DOES NOT EXIST~~	~~MER~~	~~F~~	~~ME-ZF-B1-PL-572-514~~	~~Ele enth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control La out~~	~~23/03/12~~			~~27/04/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	F	ME-ZF-02-PL-575-312	Second Floor Void Layout	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008650 (BMCE-WTRAN-002978)	23/05/12	06/06/2012	A	18/06/12 BMCE-TRANSMIT-009385		
			MER	F	ME-ZF-02-PL-575-313	Second Floor Ce ling layout	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008650 (BMCE-WTRAN-002978)	23/05/12	06/06/2012	A	18/06/12 BMCE-TRANSMIT-009385		
			MER	F	ME-ZF-03-PL-575-312	Third Floor Void Layout	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008650 (BMCE-WTRAN-002978)	23/05/12	06/06/2012	A	18/06/12 BMCE-TRANSMIT-009385		
			MER	F	ME-ZF-03-PL-575-313	Third Floor Ceiling Layout	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008650 (BMCE-WTRAN-002978)	23/05/12	06/06/2012	A	18/06/12 BMCE-TRANSMIT-009385		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-04-PL-575-312	Fourth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-04-PL-575-313	Fourth Floor Ceiling Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-05-PL-575-312	Fifth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-05-PL-575-313	Fifth Floor Ceiling Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-06-PL-575-312	Sixth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-06-PL-575-313	Sixth Floor Cei ing Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-07-PL-575-312	Seventh Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-07-PL-575-313	Seventh Floor Ce ling Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-08-PL-575-312	Eighth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-08-PL-575-313	Eighth Floor Ceiling Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-09-PL-575-312	Ninth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-09-PL-575-313	Ninth Floor Ceiling Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-10-PL-575-312	Tenth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-10-PL-575-313	Tenth Floor Ceiling Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-11-PL-575-312	Eleventh Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Issued for information on BMCE-TRANSMIT-019712 18/03/15	MER	F	ME-ZF-11-PL-575-313	Eleventh Floor Ceiling Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
			MER	F	ME-ZF-12-PL-575-312	Twelfth Floor Void Layout			B		24/03/14	BMCE-TRANSMIT-019750 (BMCE-WTRAN-010133)	14/04/14	22/04/14	A			
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-12-PL-575-313~~	~~Twelfth Floor Cei ing Layout~~							~~21/01/00~~					
CCTV & Door Access	REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-00-PL-571-507~~	~~Ground Floor Plan NCH/NSGH Pharmacy Dispensary CCTV & Door Access Layout~~	~~23/03/12~~			~~18/05/12~~			~~21/01/00~~					
	This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-00-PL-571-508	Ground Floor Plan NCH Rehabilitation Suite CCTV & Door Access Layout	23/03/12		A	18/05/12	17/05/12	BMCE-TRANSMIT-008899 (BMCE-WTRAN-003084)	07/06/12	13/07/12	B	18/07/12 BMCE-TRANSMIT-009882		
		MER	F	ME-ZF-01-PL-571-505	First Floor Plan NCH Theatres, Endoscopy & recovery CCTV & Door Access Layout	23/03/12		A	18/05/12	17/05/12	BMCE-TRANSMIT-008899 (BMCE-WTRAN-003084)	07/06/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009882		
	REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-01-PL-571-506~~	~~First Floor Plan NCH Theatres, Endoscopy & reco ery CCTV & Door Access Layout~~	~~23/03/12~~			~~18/05/12~~			~~21/01/00~~					
	This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-01-PL-571-507	First Floor Plan NCH Theatres, Endoscopy & recovery CCTV & Door Access Layout	23/03/12		C	18/05/12	17/05/12	BMCE-TRANSMIT-008899 (BMCE-WTRAN-003084)	07/06/12	13/07/12	B	18/07/12 BMCE-TRANSMIT-009882		
	This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-02-PL-571-505	Second Floor Plan NSGH Dermatology Ward CCTV & Door Access Layout	23/03/12		A	18/05/12	17/05/12	BMCE-TRANSMIT-008899 (BMCE-WTRAN-003084)	07/06/12	13/07/12	B	18/07/12 BMCE-TRANSMIT-009882		
	This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-02-PL-571-506	Second Floor Plan NSGH Dermatology Ward CCTV & Door Access Layout	23/03/12		A	18/05/12	17/05/12	BMCE-TRANSMIT-008899 (BMCE-WTRAN-003084)	07/06/12	13/07/12	B	18/07/12 BMCE-TRANSMIT-009882		
		MER	F	ME-ZF-02-PL-571-507	Second Floor Plan NSGH Dermatology Ward CCTV & Door Access Layout	23/03/12		A	18/05/12	17/05/12	BMCE-TRANSMIT-008899 (BMCE-WTRAN-003084)	07/06/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018726	MER	F	ME-SZ-00-PL-571-501	Ground Floor Plan NSGH Main Entrance & Public Address Areas CCTV & Door Access Layout	23/03/12		D	18/05/12	17/05/12	BMCE-TRANSMIT-008899 (BMCE-WTRAN-003084)	07/06/12	13/07/12	B			
			MER	F	ME-SZ-00-PL-571-502	Ground Floor Plan NSGH Main Entrance & Public Address Areas CCTV & Door Access Layout	23/03/12		D	18/05/12	17/05/12	BMCE-TRANSMIT-008899 (BMCE-WTRAN-003084)	07/06/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009882		
		This was issued for information on BMCE-TRANSMIT-018726	MER	F	ME-SZ-00-PL-571-507	Ground Floor Plan NSGH Main Entrance & Public Address Areas CCTV & Door Access Layout	23/03/12		A	18/05/12	17/05/12	BMCE-TRANSMIT-008899 (BMCE-WTRAN-003084)	07/06/12	13/07/12	B	18/07/12 BMCE-TRANSMIT-009882		
			MER	F	ME-SZ-01-PL-571-501	First Floor Plan NSGH Restaurant, Dining and Servery CCTV & Door Access Layout	23/03/12		D	18/05/12	17/05/12	BMCE-TRANSMIT-008899 (BMCE-WTRAN-003084)	07/06/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009882		
		This drawing was issue to the board for information only on BME-TRANSMIT-018592 26/11/13	MER	F	ME-SZ-01-PL-571-506	First Floor Plan. NCH Theatres, Endoscopy & Recovery CCTV & Door Access Layout	23/03/12		C	18/05/12	17/05/12	BMCE-TRANSMIT-008899 (BMCE-WTRAN-003084)	07/06/12	13/07/12	B	18/07/12 BMCE-TRANSMIT-009882		
	Nurses Call	REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~F~~	~~ME-ZF-00-PL-538-507~~	~~Ground Floor Plan, NCH/NSGH Pharmacy Dispensary Nurse Call Layout~~	~~23/03/12~~			~~18/05/12~~			~~21/01/00~~					
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-00-PL-538-508	Ground Floor Plan, NCH Rehabilitation Suite & Therapies Nurse Call Layout	23/03/12		A	27/04/12	22/05/12	BMCE-TRANSMIT-008883 (BMCE-WTRAN-003078)	12/06/12	02/07/12	B	04/07/12 BMCE-TRANSMIT-009665		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-01-PL-538-505	First Floor Plan NCH Theatres, Endoscopy & Recovery Nurse Ca l Layout	23/03/12		A	27/04/12	22/05/12	BMCE-TRANSMIT-008883 (BMCE-WTRAN-003078)	12/06/12	02/07/12	B	04/07/12 BMCE-TRANSMIT-009665		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-01-PL-538-507	First Floor Plan NCH Theatres, Endoscopy & Recovery Nurse Ca l Layout	23/03/12		C	27/04/12	22/05/12	BMCE-TRANSMIT-008883 (BMCE-WTRAN-003078)	12/06/12	02/07/12	B	04/07/12 BMCE-TRANSMIT-009665		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-02-PL-538-505	Second Floor Plan NSGH Dermatology Ward Nurse Call layout	23/03/12		A	27/04/12	22/05/12	BMCE-TRANSMIT-008883 (BMCE-WTRAN-003078)	12/06/12	02/07/12	B	04/07/12 BMCE-TRANSMIT-009665		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-02-PL-538-506	Second Floor Plan NSGH Dermatology Ward Nurse Call layout	23/03/12		A	27/04/12	22/05/12	BMCE-TRANSMIT-008883 (BMCE-WTRAN-003078)	12/06/12	02/07/12	B	04/07/12 BMCE-TRANSMIT-009665		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-02-PL-538-507	Second Floor Plan NSGH Dermatology Ward Nurse Call layout	23/03/12		A	27/04/12	22/05/12	BMCE-TRANSMIT-008883 (BMCE-WTRAN-003078)	12/06/12	02/07/12	B	04/07/12 BMCE-TRANSMIT-009665		
			MER	F	ME-ZF-03-PL-538-502	Third Floor Plan NCH/NSGH Admin, Training, Health Records & Staff Facilities Nurse Call Layout	23/03/12		A	27/04/12	22/05/12	BMCE-TRANSMIT-008883 (BMCE-WTRAN-003078)	12/06/12	02/07/12	A	04/07/12 BMCE-TRANSMIT-009665		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-04-PL-538-503	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Nurse Call Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-04-PL-538-504	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Nurse Call Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-04-PL-538-505	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Nurse Call Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
			MER	F	ME-ZF-05-PL-538-503	Fifth Floor Plan NSGH Inpatient Ward Nurse Call layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	A	19/07/2012 BMCE-TRANSMIT-		
			MER	F	ME-ZF-05-PL-538-504	Fifth Floor Plan NSGH Inpatient Ward Nurse Call layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	A	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-05-PL-538-505	Fifth Floor Plan NSGH Inpatient Ward Nurse Call layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	20/07/12 BMCE-TRANSMIT-009934		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-XX-PL-538-503	Sixth to Eleventh Floor Plan NSGH Inpatient Ward Nurse Call layout			A		09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-XX-PL-538-504	Sixth to Eleventh Floor Plan NSGH Inpatient Ward Nurse Call layout			A		09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018726 09/12/12	MER	F	ME-ZF-XX-PL-538-505	Sixth to Eleventh Floor Plan NSGH Inpatient Ward Nurse Call layout			A		09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	13/07/12	B	19/07/2012 BMCE-TRANSMIT-		
			MER	F	ME-SZ-00-PL-538-501	Ground Floor Plan NSGH Main Entrance and Public Areas Nurse Ca l Layout	23/03/12		D	27/04/12	22/05/12	BMCE-TRANSMIT-008883 (BMCE-WTRAN-003078)	12/06/12	02/07/12	A	04/07/12 BMCE-TRANSMIT-009665		
			MER	F	ME-SZ-00-PL-538-502	Ground Floor Plan NSGH Main Entrance and Public Areas Nurse Ca l Layout	23/03/12		D	27/04/12	22/05/12	BMCE-TRANSMIT-008883 (BMCE-WTRAN-003078)	12/06/12	02/07/12	A	04/07/12 BMCE-TRANSMIT-009665		
			MER	F	ME-SZ-00-PL-538-507	Ground Floor Plan NCH/NSGH Pharmacy DispensaryNurse Call Layout	23/03/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008883 (BMCE-WTRAN-003078)	23/05/12	02/07/12	A	04/07/12 BMCE-TRANSMIT-009665		
			MER	F	ME-SZ-01-PL-538-501	First Floor Plan NSGH Restaurant, Dining and Servery Nurse Call Layout	23/03/12		A	27/04/12	22/05/12	BMCE-TRANSMIT-008883 (BMCE-WTRAN-003078)	12/06/12	02/07/12	B	04/07/12 BMCE-TRANSMIT-009665		
		This drawing was for review BMCE-TRANSMIT-018594 (BMCE-WTRAN-009481) 26/11/13	MER	F	ME-SZ-01-PL-538-506	First Floor Plan NCH Theatres, Endoscopy & Recovery Unit Nurse Call Layout	23/03/12		A	27/04/12	22/05/12	BMCE-TRANSMIT-008883 (BMCE-WTRAN-003078)	12/06/12	02/07/12	B	04/07/12 BMCE-TRANSMIT-009665		
	Mechanical Services Drawings Hospital Drawings - Zone G		ZBP	G	ZBP-ZG-00-PL-512-007	Medical Gases Layout Ground	15/06/11			06/10/11	17/10/12	BMCE-TRANSMIT-011674 (BMCE-WTRAN-004257)	07/11/12	22/10/12	C	25/10/12 BMCE-TRANSMIT-011874		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZG-01-PL-512-017	Medical Gases Layout First	15/06/11			06/10/11	12/10/12	BMCE-TRANSMIT-011549 (BMCE-WTRAN-004202)	02/11/12		B	08/11/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZG-01-PL-523-017	HTG & CHW Layout First	15/06/11			06/10/11	12/10/12	BMCE-TRANSMIT-011548 (BMCE-WTRAN-004201)	02/11/12	24/10/12	B	01/11/12 BMCE-TRANSMIT-011995		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZG-00-PL-524-007	Ventilation Layout Ground	15/06/11	08/12/11	F	06/10/11	15/12/11	BMCE-TRANSMIT-007133 (RE-ISSUED 28/05/12 BMCE-TRANSMIT-009100)	05/01/12	02/08/12	B	27/08/12 BMCE-TRANSMIT-010516		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZG-01-PL-524-017	Ventilation Layout First	15/06/11		G	06/10/11	15/12/11	BMCE-TRANSMIT-007133 (RE-ISSUED 28/05/12 BMCE-TRANSMIT-009100)	05/01/12	02/08/12	B	27/08/12 BMCE-TRANSMIT-010516		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZG-00-PL-526-007	Environmental Strategy Ground	03/02/12		C (D)	06/10/11	20/12/11	BMCE-TRANSMIT-007149 (RESUBMITTED 16.02.12 BMCE-TRANSMIT-007672)	10/01/12	11/05/12	B (REV D)	23/05/12 BMCE-TRANSMIT-009009 (REV D)		
			ZBP	G	ZBP-ZG-01-PL-526-017	Environmental Strategy First	03/02/12		C (D)	06/10/11	20/12/11	BMCE-TRANSMIT-007149 (RESUBMITTED 16.02.12 BMCE-TRANSMIT-007672)	10/01/12	11/05/12	A (REV D)	23/05/12 BMCE-TRANSMIT-009009 (REV D)		
			ZBP	G	ZBP-ZG-02-PL-526-027	Environmental Strategy Second	03/02/12		B	06/10/11	31/05/12	BMCE-TRANSMIT-009169 (BMCE-WTRAN-003193)	21/06/12	19/07/12	A	26/07/12 BMCE-TRANSMIT-009996 07/08/12		
	Electrical Services Drawings		ZBP	G	ZBP-ZG-00-PL-531-007	Small Power Layout Ground	15/06/11		A	06/10/11	14/12/12	BMCE-TRANSMIT-012898 (BMCE-WTRAN-005144)	04/01/13	04/01/13	A	16/01/13 BMCE-TRANSMIT-013365		
			ZBP	G	ZBP-ZG-01-PL-531-017	Small Power Layout First	15/06/11		A	06/10/11	05/12/12	BMCE-TRANSMIT-012636 (BMCE-WTRAN-004961)	26/12/12	11/12/12	A	18/12/12 BMCE-TRANSMIT-012974		
			ZBP	G	ZBP-ZG-00-PL-532-007	Containment/Sub-Main Layout Ground	15/06/11			06/10/11	14/12/12	BMCE-TRANSMIT-012898 (BMCE-WTRAN-005144)	04/01/13	04/01/13	A	16/01/13 BMCE-TRANSMIT-013365		
			ZBP	G	ZBP-ZG-01-PL-532-017	Containment/Sub-Main Layout First	15/06/11			06/10/11	05/11/12	BMCE-TRANSMIT-011943 (BMCE-WTRAN-004380)	26/11/12		A	16/11/12 BMCE-TRANSMIT-012324		
			ZBP	G	ZBP-ZG-03-PL-532-123	Containment & Submain Routing and Small Power Plantroom 31 3rd Floor					05/11/12	BMCE-TRANSMIT-011943 (BMCE-WTRAN-004380)	26/11/12		A	16/11/12 BMCE-TRANSMIT-012324		
			ZBP	G	ZBP-ZG-03-PL-532-125	Containment & Submain Routing and Small Power Plantroom 31 3rd Floor					05/11/12	BMCE-TRANSMIT-011943 (BMCE-WTRAN-004380)	26/11/12		A	16/11/12 BMCE-TRANSMIT-012324		
			ZBP	G	ZBP-ZG-00-PL-571-007	Security Layout Ground	15/06/11		A	06/10/11	14/12/12	BMCE-TRANSMIT-012898 (BMCE-WTRAN-005144)	04/01/13	04/01/13	A	16/01/13 BMCE-TRANSMIT-013365		
			ZBP	G	ZBP-ZG-01-PL-571-017	Security Layout First	15/06/11		A	06/10/11	14/12/12	BMCE-TRANSMIT-012898 (BMCE-WTRAN-005144)	04/01/13	04/01/13	A	16/01/13 BMCE-TRANSMIT-013365		
		REMOVED BY XBP	~~ZBP~~	~~G~~	~~ZBP-ZG-03-PL-571-037~~	~~Security Layout Third~~				-			-					
	Public Health Services Drawings	IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZG-00-PL-500-007	Water & Gas Services Layout Ground	15/06/11		C	06/10/11	29/08/12	BMCE-TRANSMIT-010511 (BMCE-WTRAN-003827)	19/09/12	03/10/12	B	04/10/12 BMCE-TRANSMIT-011333		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZG-01-PL-500-017	Water & Gas Services Layout First	15/06/11		C	06/10/11	29/08/12	BMCE-TRANSMIT-010511 (BMCE-WTRAN-003827)	19/09/12	03/10/12	B	04/10/12 BMCE-TRANSMIT-011333		
			ZBP	G	ZBP-ZG-00-PL-581-007	Sanitation and Rainwater Layout Ground	15/06/11		B	06/10/11	09/02/12	BMCE-TRANSMIT-007409	01/03/12	12/03/12	A	23/3/2012 BMCE TRANSMIT-008110		
			ZBP	G	ZBP-ZG-01-PL-581-017	Sanitation and Rainwater Layout First	15/06/11			06/10/11	17/10/12	BMCE-TRANSMIT-011678 (BMCE-WTRAN-004261)	07/11/12	22/10/12	A	25/10/12 BMCE-TRANSMIT-011877		
			ZBP	G	ZBP-ZG-03-PL-581-037	Sanitation and Rainwater Layout Third			B		14/06/12	BMCE-TRANSMIT-009356 (BMCE-WTRAN-003280)	05/07/12	10/09/12	A	05/10/12 BMCE-TRANSMIT-011383		
	Riser Drawings		ZBP	G	ZBP-ZG-XX-PL-520-605	Riser M1	15/06/11			06/10/11	17/10/12	BMCE-TRANSMIT-011675 (BMCE-WTRAN-004258	07/11/12	22/10/12	A	25/10/12 BMCE-TRANSMIT-011876		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZG-XX-PL-520-606	Riser M2	15/06/11			06/10/11	12/10/12	BMCE-TRANSMIT-011551 (BMCE-WTRAN-004204	02/11/12	21/11/12	B	08/11/12 BMCE-TRANSMIT-012182		
			ZBP	G	ZBP-ZG-XX-PL-520-607	Riser M8	15/06/11	08/12/11	E	06/10/11	15/12/11	BMCE-TRANSMIT-007133 (RE-ISSUED 28/05/12 BMCE-	05/01/12	14/08/12	A	27/08/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

31	BCL-AC-XX-SH-001						Drawing Information										1st Submission		2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			ZBP	G	ZBP-ZH-02-PL-581-028	Sanitation and Rainwater Layout Second	21/10/11		C	06/10/11	05/06/13	BMCE-TRANSMIT-0016119 (BMCE-TRANSMIT-007993)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-ZG-02-PL-512-103~~	~~Plantroom 21 Medical Gases~~	~~15/06/11~~			~~30/11/11~~								
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-ZG-02-PL-512-104~~	~~Plantroom 21 Medical Gases~~	~~15/06/11~~			~~30/11/11~~								
			ZBP	G	ZBP-ZG-02-PL-523-103	Plantroom 21 CHW & CHW	15/06/11		A	30/11/11	09/02/12	BMCE-TRANSMIT-007410 (RE-ISSUED 28/05/12 BMCE-TRANSMIT-009102)	01/03/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-010060		
			ZBP	G	ZBP-ZG-02-PL-523-104	Plantroom 21 HTG & CHW-	15/06/11		A	30/11/11	09/02/12	BMCE-TRANSMIT-007410 (RE-ISSUED 28/05/12 BMCE-TRANSMIT-009102)	01/03/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-010060		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZG-02-PL-524-103	Plantroom 21 Ventilation-	15/06/11			30/11/11	09/02/12	BMCE-TRANSMIT-007410 (RE-ISSUED 28/05/12 BMCE-TRANSMIT-009102)	01/03/12	19/07/12	B	28/07/12 BMCE-TRANSMIT-010060		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZG-02-PL-524-104	Plantroom 21 Ventilation-	15/06/11		A	11/07/11	09/02/12	BMCE-TRANSMIT-007410 (RE-ISSUED 28/05/12 BMCE-TRANSMIT-009102)	01/03/12	19/07/12	B	28/07/12 BMCE-TRANSMIT-010060		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZG-02-PL-532-103	Plantroom 21 LV Power	15/06/11		A	30/11/11	20/12/11	BMCE-TRANSMIT-007150	10/01/12	11/05/12	B	11/05/12 BMCE-TRANSMIT-008779		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZD-02-SE-590-001	Plantroom 21 Sections 1 of3					08/02/12	BMCE-TRANSMIT-007410 (RE-ISSUED 28/05/12 BMCE-TRANSMIT-009102)	29/02/12	18/07/12	B	28/07/12 BMCE-TRANSMIT-010060		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-ZG-02-SE-590-002	Plantroom 21 Sections 2 of 3			A		09/02/12	BMCE-TRANSMIT-007410 (RE-ISSUED 28/05/12 BMCE-TRANSMIT-009102)	01/03/12	19/07/12	B	28/07/12 BMCE-TRANSMIT-010060		
			ZBP	G	ZBP-ZG-02-SE-590-003	Plantroom 21 Sections 3 of 3			A		09/02/12	BMCE-TRANSMIT-007410 (RE-ISSUED 28/05/12 BMCE-TRANSMIT-009102)	01/03/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-010060		
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-ZG-02-PL-532-104~~	~~Plantroom 21 LV Power~~	~~15/06/11~~			~~30/11/11~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-ZG-02-PL-500-103~~	~~Plantroom 21 Water Services~~	~~15/06/11~~			~~30/11/11~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-ZG-02-PL-500-104~~	~~Plantroom 21 Water Ser ices~~	~~15/06/11~~			~~30/11/11~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-ZG-02-PL-581-213~~	~~Plantroom 21 Sanitation and Rainwater Layout~~	~~24/10/12~~			~~23/12/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-ZG-02-PL-581-214~~	~~Plantroom 21 Sanitation and Rainwater Layout~~	~~15/06/11~~			~~30/11/11~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-ZG-03-PL-581-215~~	~~Plantroom 21 Roof Sanitation and Rainwater Layout~~	~~24/10/12~~			~~23/12/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-ZG-03-PL-581-216~~	~~Plantroom 21 Roof Sanitation and Rainwater Layout~~				~~30/11/11~~								
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-ZG-03-PL-581-217~~	~~Plantroom 21 Roof Sanitation and Rainwater Layout~~				~~30/11/11~~								
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-ZG-03-PL-581-218~~	~~Plantroom 21 Roof Sanitation and Rainwater Layout~~				~~30/11/11~~								
	Mechanical Services Schematics		ZBP	G	ZBP-XX-XX-SC-524-701	Ventilation Schematic (PR21) - AHU 01	24/10/12		B	23/12/12	09/07/12	BMCE-TRANSMIT-009728 (BMCE-WTRAN-003454)	30/07/12	03/08/12	A	20/08/12 BMCE-TRANSMIT-010401		
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-524-702~~	~~Ventilation Schematic (PR21) - AHU 02~~				~~30/11/11~~								
			ZBP	G	ZBP-XX-XX-SC-524-703	Ventilation Schematic (PR21) - AHU 03	24/10/12			23/12/12	12/10/12	BMCE-TRANSMIT-011552 (BMCE-WTRAN-004205	02/11/12		A	08/11/12 BMCE-TRANSMIT-012184		
			ZBP	G	ZBP-XX-XX-SC-524-704	Ventilation Schematic (PR21) - AHU 04	24/10/12			23/12/12	12/10/12	BMCE-TRANSMIT-011552 (BMCE-WTRAN-004205	02/11/12		A	08/11/12 BMCE-TRANSMIT-012184		
			ZBP	G	ZBP-XX-XX-SC-524-705	Ventilation Schematic (PR21) - AHU 06	24/10/12			23/12/12	12/10/12	BMCE-TRANSMIT-011553 (BMCE-WTRAN-004206)	02/11/12		A	08/11/12 BMCE-TRANSMIT-012188		
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-524-706~~	~~Ventilation Schematic (PR21) - AHU 06~~				~~30/11/11~~								
		REMOVED BY ZBP	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-524-707~~	~~Ventilation Schematic (PR21) - AHU 07~~				~~30/11/11~~								
			ZBP	G	ZBP-XX-XX-SC-524-707	Ventilation Schematic (PR21) - AHU 08, 09, 10, 11, 12, 13, 14, 15 , 16 & 16			B		22/06/12	BMCE-TRANSMIT-009471 (BMCE-WTRAN-003317)	13/07/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011045		
			ZBP	G	ZBP-XX-XX-SC-524-708	Ventilation Schematic (PR21) - AHU 18				30/11/11	12/10/12	BMCE-TRANSMIT-011552 (BMCE-WTRAN-004205	02/11/12		C	08/11/12 BMCE-TRANSMIT-012184		
			ZBP	G	ZBP-XX-XX-SC-524-709	Ventilation Schematic (PR21) - AHU 19				30/11/11	12/10/12	BMCE-TRANSMIT-011552 (BMCE-WTRAN-004205	02/11/12		A	08/11/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			ZBP	G	ZBP-XX-XX-SC-524-716	Ventilation Schematic (PR21) - AHU 26 & 27			B	30/11/11	22/06/12	BMCE-TRANSMIT-009471 (BMCE-WTRAN-003317)	13/07/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011045		
			ZBP	G	ZBP-XX-XX-SC-524-717	Ventilation Schematic (PR21) - AHU 26 & 27	24/10/12		2	23/12/12	17/10/12	BMCE-TRANSMIT-011673 (BMCE-WTRAN-004256)	07/11/12	23/10/12	A	31/10/12 BMCE-TRANSMIT-011977		
		~~REMOVED BY ZBP~~	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-524-718~~	~~Ventilation Schematic (PR21) - AHU 28 & 29~~				~~30/11/11~~			-					
		ADDED	ZBP	G	ZBP-XX-XX-SC-524-718	Ventilation Schematic (PR21) - AHU 30	24/10/12		B	23/12/12	22/06/12	BMCE-TRANSMIT-009471 (BMCE-WTRAN-003317)	13/07/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011045		
		~~REMOVED BY ZBP~~	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-524-719~~	~~Ventilation Schematic (PR21) - AHU 30~~				~~30/11/11~~			-					
			ZBP	G	ZBP-XX-XX-SC-524-719	Ventilation Schematic (PR21) - AHU 31	24/10/12		B	23/12/12	22/06/12	BMCE-TRANSMIT-009471 (BMCE-WTRAN-003317)	13/07/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011045		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-XX-XX-SC-524-720	Ventilation Schematic (PR21) - AHU 31		02/05/12	A	30/11/11	18/05/12	BMCE-TRANSMIT-008922 (BMCE-WTRAN-003102)	08/06/12	14/08/12	B	03/09/12 BMCE-TRANSMIT-010678		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-XX-XX-SC-524-721	Ventilation Schematic (PR21) - AHU 32		03/05/12	A	30/11/11	18/05/12	BMCE-TRANSMIT-008922 (BMCE-WTRAN-003102)	08/06/12	14/08/12	B	03/09/12 BMCE-TRANSMIT-010678		
		~~REMOVED BY ZBP~~	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-524-722~~	~~Ventilation Schematic (PR21) - AHU 33~~				~~30/11/11~~			-					
		~~REMOVED BY ZBP~~	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-524-723~~	~~Ventilation Schematic (PR21) - AHU 34~~				~~30/11/11~~			-					
		ADDED	ZBP	G	ZBP-XX-XX-SC-524-723	Ventilation Schematic (PR21) - AHU 05				30/11/11	12/10/12	BMCE-TRANSMIT-011552 (BMCE-WTRAN-004205	02/11/12		A	08/11/12 BMCE-TRANSMIT-012184		
		~~REMOVED BY ZBP~~	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-524-724~~	~~Ventilation Schematic (PR21) - AHU 32~~												
		~~REMOVED BY ZBP~~	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-524-725~~	~~Ventilation Schematic (PR21) - AHU 33~~												
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-XX-XX-SC-524-726	Ventilation Schematic (PR21) - AHU 34			A		09/11/12	BMCE-TRANSMIT-012197 (BMCE-WTRAN-004537)	30/11/12	06/12/12	B	18/12/12 BMCE-TRANSMIT-012967		
		IssueD for information on 15/10/13 BMCE-TRSANSMIT-018607	ZBP	G	ZBP-XX-XX-SC-521-411	Secondary Heating Schematic Plantroom 21			A	30/11/11	09/02/12	BMCE-TRANSMIT-007410 (RE-ISSUED 28/05/12 BMCE-TRANSMIT-009102)	01/03/12	19/07/12	B	28/07/12 BMCE-TRANSMIT-010060		
		Removed by ZBP	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-521-413~~	~~Secondary Heating Distribution Schematic Plantroom 21~~	~~24/10/12~~			~~23/12/12~~			-					
		~~REMOVED BY ZBP~~	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-521-511~~	~~Secondary Chilled Water Schematic Plantroom 21~~				~~30/11/11~~			-					
		~~REMOVED BY ZBP~~	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-521-513~~	~~Secondary Chilled Water Distribution Schematic Plantroom 21~~				~~30/11/11~~			-					
Electrical Services Schematics			ZBP	G	ZBP-XX-XX-SC-532-061	Low Voltage Schematic - Substation 6A			A	30/11/11	20/01/12	BMCE-TRANSMIT-007408	10/02/12	11/05/12	B	22/05/12 BMCE-TRANSMIT-008990		
			ZBP	G	ZBP-XX-XX-SC-532-062	Low Voltage Schematic - Substation 6B			A	30/11/11	20/01/12	BMCE-TRANSMIT-007408	10/02/12	11/05/12	B	22/05/12 BMCE-TRANSMIT-008991		
Public Health Services Schematics			ZBP	G	ZBP-XX-XX-SC-500-021	Domestic Water Services Schematic Plantroom 21			A	30/11/11	09/02/12	BMCE-TRANSMIT-007410 (RE-ISSUED 28/05/12 BMCE-TRANSMIT-009102)	01/03/12	19/07/12	A	28/07/12 BMCE-TARSNMIT-010060		
		Drawing not applicable asThis drawing has been superceeded by HPI drawing	~~ZBP~~	~~G~~	~~ZBP-XX-XX-SC-509-002~~	~~NCH Renal Water Schematic~~			~~2~~	~~30/11/11~~	~~17/10/12~~	~~BMCE TRANSMIT 011676 (BMCE WTRAN 004259)~~	~~07/11/12~~	~~22/10/12~~	~~C~~	~~25/10/12 BMCE-TRANSMIT-011873~~		
Pneumatic Tube Distribution			MER	G	ME-ZG-00-PL-569-001	Ground Floor Plan Pneumatic Tube Distribution	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006124	27/10/11	18/11/11	A	12/12/2011 BMCE-TRANSMIT-		
			MER	G	ME-ZG-01-PL-569-002	First Floor Plan Pneumatic Tube Distribution	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006124	27/10/11	18/11/11	A	12/12/2011 BMCE-TRANSMIT-		
Lighting		~~REMOVED BY MERCURY - DUPLICATE~~	~~MER~~	~~G~~	~~ME-SZ-00-PL-541-519~~	~~Grnd floor plan - NCH emergency dept lighting layout~~			~~C~~		~~07/10/11~~	~~BMCE-TRANSMIT-006148~~	~~28/10/11~~	~~29/11/11~~	~~B~~	~~12/12/11 BMCE-TRANSMIT-~~		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		REMOVED BY MERCURY - DUPLICATE	~~MER~~	~~G~~	~~ME-SZ-02-PL-541-521~~						~~06/10/11~~	~~BMCE-TRANSMIT-006122~~	~~27/10/11~~	~~30/11/11~~	~~B~~	~~12/12/11 BMCE-TRANSMIT-007089~~		
		REMOVED BY MERCURY - DUPLICATE	~~MER~~	~~G~~	~~ME-SZ-02-PL-541-522~~						~~06/10/11~~	~~BMCE-TRANSMIT-006122~~	~~27/10/11~~	~~30/11/11~~	~~B~~	~~12/12/11 BMCE-TRANSMIT-007089~~		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018727 09/12/13	MER	G	ME-ZG-02-PL-541-524	Second Floor Plan NSGH Theatres Lighting Layout	15/06/11			06/10/11	06/10/11	BMCE-TRANSMIT-006122	27/10/11	29/11/11	B	12/12/11 BMCE-TRANSMIT-007090		
		This was issued for information on BMCE-TRANSMIT-018727 09/12/13	MER	G	ME-ZG-02-PL-541-526	Second Floor Plan NSGH Theatres Lighting Layout	15/06/11			06/10/11	06/10/11	BMCE-TRANSMIT-006122	27/10/11	29/11/11	B	12/12/11 BMCE-TRANSMIT-007090		
			MER	G	ME-ZG-02-PL-541-540	Second Floor Plan NSGH Plantroom- Lighting Layout			C		01/03/13	BMCE-TRANSMIT-014279 (BMCE-WTRAN-006293)	22/03/13	12/04/13	A	30/04/13 BMCE-TRANSMIT-015421		
			MER	G	ME-ZG-02-PL-541-541	Second Floor Plan NSGH Plantroom- Lighting Layout	15/06/11		C	06/10/11	01/03/13	BMCE-TRANSMIT-014279 (BMCE-WTRAN-006293)	22/03/13	12/04/12	C	30/04/13 BMCE-TRANSMIT-015422		
		~~REMOVED BY MERCURY - WRONG DRAWING NO.~~	~~MER~~	~~G~~	~~ME-XX-XX-SP-541-100~~	~~Lighting Calculations - Zone G~~				~~06/10/11~~			-					
		~~REMOVED BY MERCURY - DUPLICATE~~	~~MER~~	~~G~~	~~ME-XX-XX-SP-541-101~~	~~Luminaire Schedule - Zone G~~				~~06/10/11~~			-					
	Small Power	Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-00-PL-531-525~~	~~Ground Floor Plan NSGH - AAU Small Power & General Ser-ices Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-00-PL-531-528~~	~~Ground Floor Plan NSGH - AAU Small Power & General Ser-ices Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-531-525~~	~~First Floor Plan NSGH - CCW Small Power & General Services Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-531-526~~	~~First Floor Plan NSGH - CCW Small Power & General Ser-ices Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-531-527~~	~~First Floor Plan NSGH - CCW Small Power & General Ser-ices Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-531-528~~	~~First Floor Plan NSGH - CCW Small Power & General Services Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-02-PL-531-524~~	~~Second Floor Plan NSGH Theatres Small Power & General Services Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-02-PL-531-526~~	~~Second Floor Plan NSGH Theatres Small Power & General Ser-ices Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-00-PL-532-525~~	~~Ground Floor Plan NSGH - AAU High Le-el Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-00-PL-532-528~~	~~Ground Floor Plan NSGH - AAU High Level Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-532-525~~	~~First Floor Plan NSGH - CCW High Le-el Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-532-526~~	~~First Floor Plan NSGH - CCW High Le-el Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-532-527~~	~~First Floor Plan NSGH - CCW High Level Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-532-528~~	~~First Floor Plan NSGH - CCW High Level Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-02-PL-532-524~~	~~Second Floor Plan NSGH Theatres High Le-el Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-02-PL-532-526~~	~~Second Floor Plan NSGH Theatres High Le-el Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-00-PL-532-525~~	~~Ground Floor Plan NSGH - AAU ELV Systems low level Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-00-PL-532-528~~	~~Ground Floor Plan NSGH - AAU ELV Systems low le-el Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-532-525~~	~~First Floor Plan NSGH - CCW ELV Systems low le-el Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-532-526~~	~~First Floor Plan NSGH - CCW ELV Systems low le-el Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-532-527~~	~~First Floor Plan NSGH - CCW ELV Systems low level Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-532-528~~	~~First Floor Plan NSGH - CCW ELV Systems low le-el Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-02-PL-532-524~~	~~Second Floor Plan NSGH Theatres ELV Systems low le-el Layout~~	15/06/11			06/10/11								
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN	~~MER~~	~~G~~	~~ME-ZG-02-PL-532-526~~	~~Second Floor Plan NSGH Theatres ELV Systems low level Layout~~	15/06/11			06/10/11								

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	G	ME-ZG-01-PL-575-300	First Floor Void Sprinklers Zone G	15/06/11			06/10/11	12/12/11	BMCE-TRANSMIT-006120	02/01/12	14/11/11	A	12/12/2011 BMCE-TRANSMIT-		
			MER	G	ME-ZG-01-PL-575-301	First Floor Ceiling Sprinklers Zone G	15/06/11			06/10/11	12/12/11	BMCE-TRANSMIT-006120	02/01/12	14/11/11	A	12/12/2011 BMCE-TRANSMIT-		
			MER	G	ME-ZG-02-PL-575-300	Second Floor Void Sprinklers Zone G	15/06/11			06/10/11	12/12/11	BMCE-TRANSMIT-006120	02/01/12	14/11/11	B	12/12/2011 BMCE-TRANSMIT-		
			MER	G	ME-ZG-02-PL-575-301	Second Floor Ceiling Sprinklers Zone G	15/06/11			06/10/11	12/12/11	BMCE-TRANSMIT-006120	02/01/12	14/11/11	B	12/12/2011 BMCE-TRANSMIT-		
			MER	G	ME-ZG-03-PL-575-300	Third Floor Void Sprinklers Zone G				06/10/11	12/12/11	BMCE-TRANSMIT-006120	02/01/12	14/11/11	A	12/12/2011 BMCE-TRANSMIT-		
	~~BMS~~	Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~G~~	~~ME-ZG-00-PL-660-525~~	~~Ground Floor Plan NSGH - AAU BMS Layout~~	~~15/06/11~~			~~06/10/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~G~~	~~ME-ZG-00-PL-660-528~~	~~Ground Floor Plan NSGH - AAU BMS Layout~~	~~15/06/11~~			~~06/10/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~G~~	~~ME-ZG-01-PL-660-525~~	~~First Floor Plan NSGH - CCW BMS Layout~~	~~15/06/11~~			~~06/10/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~G~~	~~ME-ZG-01-PL-660-526~~	~~First Floor Plan NSGH - CCW BMS Layout~~	~~15/06/11~~			~~06/10/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~G~~	~~ME-ZG-01-PL-660-527~~	~~First Floor Plan NSGH - CCW BMS Layout~~	~~15/06/11~~			~~06/10/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~G~~	~~ME-ZG-01-PL-660-528~~	~~First Floor Plan NSGH - CCW BMS Layout~~	~~15/06/11~~			~~06/10/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~G~~	~~ME-ZG-02-PL-660-524~~	~~Second Floor Plan NSGH Theatres BMS Layout~~	~~15/06/11~~			~~06/10/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~G~~	~~ME-ZG-02-PL-660-526~~	~~Second Floor Plan NSGH Theatres BMS Layout~~	~~15/06/11~~			~~06/10/11~~			-					
	MEDICAL GASES	Issued to board for information only BMCE-TRANSMIT-017701	~~MER~~	~~G~~	~~ME-ZG-00-DC-H512-001~~	~~Level 0, AAW - Assessment Unit Wards LHS (room AAW-304) to Mains~~												
		Issued to board for information only BMCE-TRANSMIT-017701	~~MER~~	~~G~~	~~ME-ZG-00-DC-H512-002~~	~~Level 0, AAW - Assessment Unit (Room AAW-387) to Mains~~												
		Issued to board for information only BMCE-TRANSMIT-017701	~~MER~~	~~G~~	~~ME-ZG-01-DC-H512-001~~	~~Level 1, CCW from CCW 047 & mains to Riser M11~~												
			MER	G	ME-ZG-00-PL-H512-001	Medical Gas Installation, Level 0, Zone G			1		29/05/12	BMCE-TRANSMIT-009131 (BMCE-WTRAN-003175)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011199		
			MER	G	ME-ZG-01-PL-H512-001	Medical Gas Installation, Level 1, Zone G			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
			MER	G	ME-ZG-01-PL-H512-002	Medical Gas Installation, Level 1, Zone G - AGSS			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	G	ME-ZG-02-PL-H512-001	Medical Gas Installation, Level 2, Zone G			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	15/08/12	C	20/08/12 BMCE-TRANSMIT-010372		
			MER	G	ME-ZG-02-PL-H512-002	Medical Gas Installation, Level 2, Zone G - AGSS			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
			MER	G	ME-ZG-03-PL-H512-002	Medical Gas Installation, Level 3, Zone G - AGSS			1		29/05/12	BMCE-TRANSMIT-009125 (BMCE-WTRAN-003173	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011325		
			MER	G	ME-ZG-03-PL-H512-001	Medical Gas Installation, Level 3, Zone G			1		29/05/12	BMCE-TRANSMIT-009125 (BMCE-WTRAN-003173	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011325		
			MER	G	ME-ZG-04-PL-H512-001	Medical Gas Installation, Level 4, Zone G			1		29/05/12	BMCE-TRANSMIT-009122 (BMCE-WTRAN-03171)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011324		
	~~MEDICAL GASES~~	Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-00-PL-512-525~~	~~Ground Floor Plan NSGH - AAU Medical Gases Layout~~	~~15/06/11~~			~~06/10/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-00-PL-512-528~~	~~Ground Floor Plan NSGH - AAU Medical Gases Layout~~	~~15/06/11~~			~~06/10/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~G~~	~~ME-ZG-01-PL-512-525~~	~~First Floor Plan NSGH - CCW Medical Gases Layout~~	~~15/06/11~~			~~06/10/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512	~~MER~~	~~G~~	~~ME-ZG-01-PL-512-526~~	~~First Floor Plan NSGH - CCW Medical Gases Layout~~	~~15/06/11~~			~~06/10/11~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018727 09/12/13	MER	G	ME-ZG-02-PL-572-526	Second Floor Plan NSGH Theatres Fire Detection & Smoke Control Layout	15/06/11		A	06/10/11	20/10/11	BMCE-TRANSMIT-006307	10/11/11	14/11/11	B	13/02/12 BMCE-TRANSMIT-007567		
			MER	G	ME-ZG-02-PL-572-540	Second Floor Plan Plantroom Fire Detection & Smoke Control Layout	15/06/11		B	06/10/11	01/03/13	BMCE-TRANSMIT-014279 (BMCE-WTRAN-006293)	22/03/13	12/04/13	B			
			MER	G	ME-ZG-02-PL-572-541	Second Floor Plan Plantroom Fire Detection & Smoke Control Layout	15/06/11		B	06/10/11	01/03/13	BMCE-TRANSMIT-014279 (BMCE-WTRAN-006293)	22/03/13	12/04/13	C			
	CCTV & Door Access		MER	G	ME-ZG-00-PL-571-525	Ground Floor Plan NSGH - AAU CCTV & Door Access Layout	15/06/11		A	06/10/11	06/10/11	06/10/11	27/10/11	02/07/12	A	12/07/12 BMCE-TRANSMIT-009763		
			MER	G	ME-SZ-00-PL-571-526	Ground Floor Plan NSGH - AAU CCTV & Door Access Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006121	27/10/11	02/07/12	A	12/07/12 BMCE-TRANSMIT-009763		
			MER	G	ME-ZG-00-PL-571-528	Ground Floor Plan NSGH - AAU CCTV & Door Access Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006121	27/10/11	02/07/12	A	12/07/12 BMCE-TRANSMIT-009763		
		This was issued for information on BMCE-TRANSMIT-018727 09/12/13	MER	G	ME-SZ-00-PL-571-529	Ground Floor Plan NSGH - AAU CCTV & Door Access Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006121	27/10/11	02/07/12	B	12/07/12 BMCE-TRANSMIT-009763		

Drawing Information

31	BCL-AC-XX-SH-001

							1st Submission										2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
			MER	G	ME-ZG-01-PL-571-525	First Floor Plan NSGH - CCW CCTV & Door Access Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006121	27/10/11	02/07/12	A	12/07/12 BMCE-TRANSMIT-009763		
			MER	G	ME-ZG-01-PL-571-526	First Floor Plan NSGH - CCW CCTV & Door Access Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006121	27/10/11	02/07/12	A	12/07/12 BMCE-TRANSMIT-009763		
			MER	G	ME-ZG-01-PL-571-527	First Floor Plan NSGH - CCW CCTV & Door Access Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006121	27/10/11	02/07/12	A	12/07/12 BMCE-TRANSMIT-009763		
			MER	G	ME-ZG-01-PL-571-528	First Floor Plan NSGH - CCW CCTV & Door Access Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006121	27/10/11	02/07/12	A	12/07/12 BMCE-TRANSMIT-009763		
		This was issued for information on BMCE-TRANSMIT-018727 09/12/13	MER	G	ME-ZG-02-PL-571-524	Second Floor Plan NSGH Theatres CCTV & Door Access Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006121	27/10/11	02/07/12	B	12/07/12 BMCE-TRANSMIT-009763		
			MER	G	ME-ZG-02-PL-571-526	Second Floor Plan NSGH Theatres CCTV & Door Access Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006121	27/10/11	02/07/12	A	12/07/12 BMCE-TRANSMIT-009763		
	Nurse Call		MER	G	ME-ZG-00-PL-538-525	Ground Floor Plan NSGH - AAU Nurse Call Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006119	27/10/11	31/07/12	A	30/08/12 BMCE-TRANSMIT-010595		
			MER	G	ME-SZ-00-PL-538-526	Ground Floor Plan NSGH - AAU Nurse Call Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006119	27/10/11	31/07/12	A	30/08/12 BMCE-TRANSMIT-010595		
			MER	G	ME-ZG-00-PL-538-528	Ground Floor Plan NSGH - AAU Nurse Call Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006119	27/10/11	31/07/12	A	30/08/12 BMCE-TRANSMIT-010595		
			MER	G	ME-SZ-00-PL-538-529	Ground Floor Plan NSGH - AAU Nurse Call Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006119	27/10/11	31/07/12	A	30/08/12 BMCE-TRANSMIT-010595		
			MER	G	ME-ZG-01-PL-538-525	First Floor Plan NSGH - CCW Nurse Call Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006119	27/10/11	31/07/12	A	30/08/12 BMCE-TRANSMIT-010595		
			MER	G	ME-ZG-01-PL-538-526	First Floor Plan NSGH - CCW Nurse Call Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006119	27/10/11	31/07/12	A	30/08/12 BMCE-TRANSMIT-010595		
			MER	G	ME-ZG-01-PL-538-527	First Floor Plan NSGH - CCW Nurse Call Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006119	27/10/11	31/07/12	A	30/08/12 BMCE-TRANSMIT-010595		
			MER	G	ME-ZG-01-PL-538-528	First Floor Plan NSGH - CCW Nurse Call Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006119	27/10/11	31/07/12	A	30/08/12 BMCE-TRANSMIT-010595		
			MER	G	ME-ZG-02-PL-538-524	Second Floor Plan NSGH Theatres Nurse Call Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006119	27/10/11	31/07/12	A	30/08/12 BMCE-TRANSMIT-010595		
			MER	G	ME-ZG-02-PL-538-526	Second Floor Plan NSGH Theatres Nurse Call Layout	15/06/11		A	06/10/11	06/10/11	BMCE-TRANSMIT-006119	27/10/11	31/07/12	A	30/08/12 BMCE-TRANSMIT-010595		
	Mechanical Services DrawingsHospital Drawings - Zone H	ZBP medical gas drawings superceeded by HPI drawings	~~ZBP~~	~~H~~	~~ZBP-ZH-00-PL-512-008~~	~~Medical Gases Layout Ground~~	~~21/10/11~~		~~A~~	~~05/12/11~~	~~22/12/11~~	~~BMCE-TRANSMIT-007183~~	-	~~13/03/12~~	~~B~~	~~23/03/2012 BMCE-TRANSMIT-~~		
		ZBP medical gas drawings superceeded by HPI drawings	~~ZBP~~	~~H~~	~~ZBP-ZH-01-PL-512-018~~	~~Medical Gases Layout First~~	~~21/10/11~~		~~A~~	~~05/12/11~~	~~22/12/11~~	~~BMCE-TRANSMIT-007183~~	-	~~13/03/12~~	~~B~~	~~23/03/2012 BMCE-TRANSMIT-~~		
		ZBP medical gas drawings superceeded by HPI drawings	~~ZBP~~	~~H~~	~~ZBP-ZH-02-PL-512-028~~	~~Medical Gases Layout Second~~	~~21/10/11~~		~~A~~	~~05/12/11~~	~~22/12/11~~	~~BMCE-TRANSMIT-007183~~	-	~~13/03/12~~	~~B~~	~~23/03/2012 BMCE-TRANSMIT-~~		
		ZBP medical gas drawings superceeded by HPI drawings	~~ZBP~~	~~H~~	~~ZBP-ZH-04-PL-512-048~~	~~Medical Gases Layout Fourth~~	~~16/03/12~~			~~03/05/12~~	~~11/12/12~~	~~BMCE-TRANSMIT-012841 (BMCE-WTRAN-005109)~~	~~07/01/13~~					
		ZBP medical gas drawings superceeded by HPI drawings	~~ZBP~~	~~H~~	~~ZBP-ZH-XX-PL-512-058~~	~~Medical Gases Layout Generic Ward~~					~~11/12/12~~	~~BMCE-TRANSMIT-012841 (BMCE-WTRAN-005109)~~	~~07/01/13~~					
		ZBP medical gas drawings superceeded by HPI drawings	~~ZBP~~	~~H~~	~~ZBP-ZH-XX-PL-512-068~~	~~Medical Gases Layout Generic Ward~~	~~21/10/11~~			~~05/12/11~~			-					
		Issued to board for information on BMCE-TRANSMIT-018070 15/10/13	ZBP	H	ZBP-ZH-00-PL-523-008	HTG & CHW Layout Ground	21/10/11		A	05/12/11	22/12/11	BMCE-TRANSMIT-007183	12/01/12	13/03/12	B	23/03/2012 BMCE-TRANSMIT-		
		Issued to board for information on BMCE-TRANSMIT-018070 15/10/13	ZBP	H	ZBP-ZH-01-PL-523-018	HTG & CHW Layout First	21/10/11		A	05/12/11	22/12/11	BMCE-TRANSMIT-007183	12/01/12	13/03/12	B	23/03/2012 BMCE-TRANSMIT-		
		Issued to board for information on BMCE-TRANSMIT-018070 15/10/13	ZBP	H	ZBP-ZH-02-PL-523-028	HTG & CHW Layout Second	21/10/11		A	05/12/11	22/12/11	BMCE-TRANSMIT-007183	12/01/12	13/03/12	B	23/03/2012 BMCE-TRANSMIT-		
		Issued to board for information on BMCE-TRANSMIT-018070 15/10/13	ZBP	H	ZBP-ZH-04-PL-523-048	HTG & CHW Layout Fourth	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008690 (BMCE-WTRAN-002999)	29/05/12	09/07/12	B	18/07/12 BMCE-TRANSMIT-009907		
		Issued for information on BMCE-TRANSMIT-018858 18/12/2013	ZBP	H	ZBP-ZH-11-PL-523-118	HTG & CHW Layout Eleventh Floor NSGH Ward			A		28/05/12	BMCE-TRANSMIT-009096 (BMCE-WTRAN-003156)	18/06/12	19/07/12	B	26/07/12 BMCE-TRANSMIT-010001		
		Issued for information on BMCE-TRANSMIT-018858 18/12/2013	ZBP	H	ZBP-ZH-XX-PL-523-058	HTG & CHW Layout Generic Ward			A		28/05/12	BMCE-TRANSMIT-009096 (BMCE-WTRAN-003156)	18/06/12	19/07/12	B	26/07/12 BMCE-TRANSMIT-010001		
			ZBP	H	ZBP-ZH-01-PL-523-118	Neuroscience Link Bridge			A		05/06/13	BMCE-TRANSMIT-0016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			ZBP	H	ZBP-ZH-04-PL-526-048	Environmental Strategy Fourth	13/04/12		A		22/06/12	BMCE-TRANSMIT-009470 (BMCE-WTRAN-003316) REISSUED IN COLOUR	13/07/12	28/09/12	A	05/10/12 BMCE-TRANSMIT-011391		

31	BCL-AC-XX-SH-001						Drawing Information						1st Submission					2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																	
		REMOVED BY ZBP	~~ZBP~~	~~H~~	~~ZBP-ZH-XX-PL-526-068~~	~~En- ironmental Treatment Generic Ward~~	~~21/10/11~~			~~05/12/11~~			-						
	Electrical Services Drawings		ZBP	H	ZBP-ZH-00-PL-531-008	Small Power Layout Ground	21/10/11		A	05/12/11	08/12/11	BMCE-TRANSMIT-007034	29/12/11	11/05/12	A	14/05/12 BMCE-TRANSMIT-008797		
			ZBP	H	ZBP-ZH-01-PL-531-018	Small Power Layout First	21/10/11		A	05/12/11	08/12/11	BMCE-TRANSMIT-007034	29/12/11	11/05/12	A	14/05/12 BMCE-TRANSMIT-008797		
			ZBP	H	ZBP-ZH-02-PL-531-028	Sma l Power Layout Second	21/10/11		A	05/12/11	08/12/11	BMCE-TRANSMIT-007034	29/12/11	11/05/12	A	14/05/12 BMCE-TRANSMIT-008797		
			ZBP	H	ZBP-ZH-04-PL-531-048	Small Power Layout Fourth	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-00300)	29/05/12	02/08/12	A	29/08/12 BMCE-TRANSMIT-010570		
			ZBP	H	ZBP-ZH-XX-PL-531-058	Small Power Layout Fifth to Eleventh Floors NSGH Generic Wards	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-00300)	29/05/12	02/08/12	A			
		DRAWING NUMBER CHANGED DRAWING DELETED BY ZBP	~~ZBP~~	~~H~~	~~ZBP-ZH-XX-PL-531-068~~	~~Small Power- Layout Generic Ward~~	~~16/03/12~~						-						
			ZBP	H	ZBP-ZH-00-PL-532-008	Containment/Sub-Main Layout Ground	21/10/11		A	05/12/11	08/12/11	BMCE-TRANSMIT-007034	29/12/11	11/05/12	A	14/05/12 BMCE-TRANSMIT-008797		
			ZBP	H	ZBP-ZH-01-PL-532-018	Containment/Sub-Main Layout First	21/10/11		A	05/12/11	08/12/11	BMCE-TRANSMIT-007034	29/12/11	11/05/12	A	14/05/12 BMCE-TRANSMIT-008797		
			ZBP	H	ZBP-ZH-02-PL-532-028	Containment/Sub-Main Layout Second	21/10/11		A	05/12/11	08/12/11	BMCE-TRANSMIT-007034	29/12/11	11/05/12	A	14/05/12 BMCE-TRANSMIT-008797		
			ZBP	H	ZBP-ZH-04-PL-532-048	Containment/Sub-main Layout Fourth	16/03/12			03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-00300)	29/05/12	02/08/12	A	29/08/12 BMCE-TRANSMIT-010570		
			ZBP	H	ZBP-ZH-XX-PL-532-058	Containment/Sub-main Layout Fifth to Eleventh Floors NSGH Generic Ward	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-00300)	29/05/12	02/08/12	A			
		DRAWING NUMBER CHANGED DRAWING DELETED BY ZBP	~~ZBP~~	~~H~~	~~ZBP-ZH-XX-PL-532-068~~	~~Containment/Sub- main Layout Generic Ward~~	~~16/03/12~~						-						
		This was issued for information on BMCE-TRANSMIT-018858 17/12/13	ZBP	H	ZBP-ZH-00-PL-571-008	Security Layout Ground	21/10/11		A	05/12/11	08/12/11	BMCE-TRANMSIT-007034	29/12/11	11/05/12	B	14/05/12 BMCE-TRANSMIT-008797		
		This was issued for information on BMCE-TRANSMIT-018858 17/12/13	ZBP	H	ZBP-ZH-01-PL-571-018	Security Layout First	21/10/11		A	05/12/11	08/12/11	BMCE-TRANSMIT-007034	29/12/11	11/05/12	B	14/05/12 BMCE-TRANSMIT-008797		
		This was issued for information on BMCE-TRANSMIT-018858 17/12/13	ZBP	H	ZBP-ZH-02-PL-571-028	Security Layout Second	21/10/11		A	05/12/11	08/12/11	BMCE-TRANSMIT-007034	29/12/11	11/05/12	B	14/05/12 BMCE-TRANSMIT-008797		
		This was issued for information on BMCE-TRANSMIT-018858 17/12/13	ZBP	H	ZBP-ZH-04-PL-571-048	Security Layout Fourth	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-00300)	29/05/12	02/08/12	B	29/08/12 BMCE-TRANSMIT-010570		
		Security drawings please refer to Mercurys security drawings	~~ZBP~~	~~H~~	~~ZBP-ZH-XX-PL-571-058~~	~~Security Layout F ifth to Eleventh Floors NSGH Generic Wards~~	~~16/03/12~~		~~A~~	~~03/05/12~~	~~08/05/12~~	~~BMCE-TRANSMIT-008691 (BMCE-WTRAN-00300)~~	~~29/05/12~~	~~02/08/12~~	~~B~~			
		DRAWING NUMBER CHANGED DRAWING DELETED BY ZBP	~~ZBP~~	~~H~~	~~ZBP-ZH-XX-PL-571-068~~	~~Security Layout Generic Ward~~	~~16/03/12~~						-						
	Public Health Services Drawings	Issued for information on BMCE-TRANSMIT-018070 15/10/13	ZBP	H	ZBP-ZH-00-PL-500-008	Water & Gas Services Layout	21/10/11		A	05/12/11	22/01/12	BMCE-TRANSMIT-007184	12/02/12	15/02/12	B	15/02/12 BMCE-TRANSMIT-007640		
		Issued for information on BMCE-TRANSMIT-018070 15/10/13	ZBP	H	ZBP-ZH-01-PL-500-018	Water & Gas Services Layout First	21/10/11		A	05/12/11	22/01/12	BMCE-TRANSMIT-007184	12/02/12	15/02/12	B	15/02/12 BMCE-TRANSMIT-007640		
		Issued to board for information on BMCE-TRANSMIT-018070 15/10/13	ZBP	H	ZBP-ZH-02-PL-500-028	Water & Gas Services Layout Second	21/10/11		A	05/12/11	22/01/12	BMCE-TRANSMIT-007184	12/02/12	15/02/12	B	15/02/12 BMCE-TRANSMIT-007640		
			ZBP	H	ZBP-ZH-04-PL-500-048	Water & Gas Services Layout Fourth	16/03/12		A	03/05/12	30/05/12	BMCE-TRANSMIT-009098 (BMCE-WTRAN-003159)	20/06/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-010051 15/08/12		
			ZBP	H	ZBP-ZH-XX-PL-500-058	Water & Gas Service Layout Generic Tower Fifth to Eleventh			A		30/05/12	BMCE-TRANSMIT-009098 (BMCE-WTRAN-003159)	20/06/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-010051 15/08/12		
		DRAWING NUMBER CHANGED DRAWING DELETED BY ZBP	~~ZBP~~	~~H~~	~~ZBP-ZH-XX-PL-500-068~~	~~Water & Gas Ser- ices Layout Generic Ward~~	~~16/03/12~~						-						
		This was issued for information on BMCE-TRANSMIT-018858 17/12/13	ZBP	H	ZBP-ZH-00-PL-581-008	Sanitation and Rainwater Layout Ground	21/10/11		A	05/12/11	22/01/12	BMCE-TRANSMIT-007184	12/02/12	15/02/12	B	15/02/12 BMCE-TRANSMIT-007640		
		This was issued for information on BMCE-TRANSMIT-018858 17/12/13	ZBP	H	ZBP-ZH-01-PL-581-018	Sanitation and Rainwater Layout Second	21/10/11		A	05/12/11	22/01/12	BMCE-TRANSMIT-007184	12/02/12	15/02/12	B	15/02/12 BMCE-TRANSMIT-		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018858 17/12/13	ZBP	H	ZBP-ZH-XX-PL-520-622	Riser M10	21/10/11		A	05/12/11	22/12/11	BMCE-TRANSMIT-007183	12/01/12	13/03/12	B	23/03/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018858 17/12/13	ZBP	H	ZBP-ZH-XX-PL-520-623	Riser M21	21/10/11		A	05/12/11	22/12/11	BMCE-TRANSMIT-007183	12/01/12	13/03/12	B	23/03/2012 BMCE-TRANSMIT-		
			ZBP	H	ZBP-ZH-XX-PL-520-624	Riser T5	13/04/12		A	03/05/12	16/05/12	BMCE-TRANSMIT-008881 (BMCE-WTRAN-003076	06/06/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011101		
			ZBP	H	ZBP-ZH-XX-PL-520-625	Riser T6	04/05/12		A	11/06/12	16/05/12	BMCE-TRANSMIT-008881 (BMCE-WTRAN-003077	06/06/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011101		
			ZBP	H	ZBP-ZH-XX-PL-520-626	Riser T6 Levels 4-11			A		14/06/12	BMCE-TRANSMIT-009359 (BMCE-WTRAN-003282)	05/07/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011089		
			ZBP	H	ZBP-ZH-XX-PL-520-627	Riser T6 Level 08-11			A		14/06/12	BMCE-TRANSMIT-009359 (BMCE-WTRAN-003282)	05/07/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011089		
		This was issued for information only on BMCE-TRANSMIT-018070 15/10/13	ZBP	H	ZBP-XX-XX-PL-532-001	Typical Riser Details	21/10/11		B	05/12/11	20/12/11	BMCE-TRANSMIT-007148	10/01/12	24/04/12	B	14/05/12 BMCE-TRANSMIT-008792		
		DRAWING NUMBER CHANGED DRAWING DELETED BY ZBP	~~ZBP~~	~~H~~	~~ZBP-ZH-06-PL-581-068~~	~~Sanitation and Rainwater Layout Sixth Floor~~	~~16/03/12~~		~~A~~									
	Mechanical Services DrawingsPlantroom 124	This was issued for information on BMCE-TRANSMIT-018858 17/12/13	ZBP	H	ZBP-ZH-12-PL-523-191	Plantroom 124 Pipework	31/08/12		A	05/10/12	26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	B	03/085/13 BMCE-TRANSMIT-014910		
		This was issued for information on BMCE-TRANSMIT-018858 17/12/13	ZBP	H	ZBP-ZH-12-PL-523-192	Plantroom 124 Pipework	31/08/12		A	05/10/12	26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	B	03/085/13 BMCE-TRANSMIT-014910		
		This drawing is a duplicate	~~ZBP~~	~~H~~	~~ZBP-ZH-12-PL-523-191~~	~~HTG & CHW Pipework Layout Plantroom 124 - sheet 1 12th floow~~	~~31/08/12~~		~~A~~	~~05/10/12~~	~~26/02/13~~	~~BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)~~	~~19/03/13~~	~~26/03/13~~	~~B~~	~~03/085/13 BMCE-TRANSMIT-014910~~		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information only on BMCE-TRANSMIT-018070 15/10/13	ZBP	H	ZBP-ZH-12-PL-524-191	Plantroom 124 Ventilation	31/08/12		A	05/10/12	26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	B	03/085/13 BMCE-TRANSMIT-014910		
			ZBP	H	ZBP-ZH-12-PL-524-192	Plantroom 124 Ventilation	31/08/12		A	05/10/12	26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	B	03/085/13 BMCE-TRANSMIT-014910		
		This was issued for information only on BMCE-TRANSMIT-018070 15/10/13	ZBP	H	ZBP-ZH-03-PL-524-128	Plantroom 31 Ventilation			D		14/12/12	BMCE-TRANSMIT-012844 (BMCE-WTRAN-005111)	04/01/13	04/01/13	B	16/01/13 BMCE-TRANSMIT-013364		
							31/08/12			05/10/12								
	Electrical Services Drawings	Removed by ZBP	~~ZBP~~	~~H~~	~~ZBP-ZH-03-PL-532-191~~	~~Plantroom 124 LV Power~~	~~31/08/12~~			~~05/10/12~~			-					
		Removed by ZBP	~~ZBP~~	~~H~~	~~ZBP-ZH-03-PL-532-192~~	~~Plantroom 124 LV Power~~	~~31/08/12~~			~~05/10/12~~			-					
		Public Health Services Drawings																
		Removed by ZBP	~~ZBP~~	~~H~~	~~ZBP-ZH-12-PL-581-191~~	~~Plantroom 124 Sanitary and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
		Removed by ZBP	~~ZBP~~	~~H~~	~~ZBP-ZH-12-PL-581-192~~	~~Plantroom 124 Sanitation and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
		Removed by ZBP	~~ZBP~~	~~H~~	~~ZBP-ZH-12-PL-581-193~~	~~Plantroom 124 Roof Sanitation and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
		Removed by ZBP	~~ZBP~~	~~H~~	~~ZBP-ZH-12-PL-581-194~~	~~Plantroom 124 Roof Sanitation and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
			~~ZBP~~	~~H~~		~~Plantroom 31 Zone H Level 3~~	~~30/03/12~~			~~03/05/12~~								
			ZBP	H	ZBP-ZH-12-PL-532-181	LV Power Layout Plantroom 124			A		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
	Mechanical Services Schematics		ZBP	H	ZBP-XX-XX-SC-524-931	Ventilation Schematic (PR124) - AHU 01	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	H	ZBP-XX-XX-SC-524-932	Ventilation Schematic (PR124) - AHU 02	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	H	ZBP-XX-XX-SC-524-933	Ventilation Schematic (PR124) - AHU 03	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	H	ZBP-XX-XX-SC-524-934	Ventilation Schematic (PR124) - AHU 04	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	H	ZBP-XX-XX-SC-524-935	Ventilation Schematic (PR124) - AHU 05	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	H	ZBP-XX-XX-SC-524-936	Ventilation Schematic (PR124) - AHU 06	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	H	ZBP-XX-XX-SC-524-937	Ventilation Schematic (PR124) - AHU 07	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	H	ZBP-XX-XX-SC-521-491	Secondary Heating Distribution Schematic Plantroom 124	31/08/12		A	05/10/12	18/12/12	BMCE-TRANSMIT-012940 (BMCE-WTRAN-005171)	08/01/13	07/01/13	A	16/01/13 BMCE-TRANSMIT-013348		
		Removed by ZBP	~~ZBP~~	~~H~~	~~ZBP-XX-XX-SC-521-492~~	~~Secondary Heating Distribution Schematic Plantroom 124~~	~~31/08/12~~			~~05/10/12~~			-					
		Issued for information on BMCE-TRANSMIT-018858 17/12/2013	ZBP	H	ZBP-XX-XX-SC-525-591	Secondary Chi led Water Distribution Schematic Plantroom 124	31/08/12		A	05/10/12	18/12/12	BMCE-TRANSMIT-012940 (BMCE-WTRAN-005171)	08/01/13	07/01/13	B	16/01/13 BMCE-TRANSMIT-013348		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed by ZBP	~~ZBP~~	~~H~~	~~ZBP-XX-XX-SC-525-592~~	~~Secondary Chilled Water Distribution Schematic Plantroom 124~~	~~31/08/12~~			~~05/10/12~~			-					
	Lighting Layout																	
		This drawing was issued to the board for information only on BMCE-TRANSMIT-018592	MER	H	ME-SZ-01-PL-541-533	First Floor Plan HSGH Stroke Ward LightingLayout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		This drawing was issued to the board for information only on BMCE-TRANSMIT-018592	MER	H	ME-SZ-01-PL-541-534	First Floor plan NSGH Radiology Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		This drawing was issued to the board for information only on BMCE-TRANSMIT-018592	MER	H	ME-SZ-02-PL-541-525	Second Floor Plan NSGH Theatres AODOS & Recovery Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
			MER	H	ME-ZH-00-PL-541-506	Ground Floor Plan NSGH - Main Entrance Discharge Lounge Lighting Layout	21/10/11			05/12/11								
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-00-PL-541-527	Ground Floor Plan NSGH AAU Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-00-PL-541-530	Ground Floor Plan NSGH AAU Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-01-PL-541-529	First Floor Plan NSGH Stroke Ward Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-01-PL-541-530	First Floor Plan NSGH Stroke Ward Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175		09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-01-PL-541-531	First Floor Plan NSGH MDU/Clinical Investigations Unit Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175		09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		REMOVED BY MERCURY - DRAWING SUPERSEDED BY ME-ZH-01-PL-541-531	~~MER~~	~~H~~	~~ME-ZH-01-PL-541-532~~	~~First Floor Plan NSGH OPD Pre-Assessment Unit Lighting Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-02-PL-541-527	Second Floor Plan NSGH Theatres Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-02-PL-541-528	Second Floor Plan NSGH Theatres Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-03-PL-541-527	Third Floor Plan Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-03-PL-541-528	Third floor Plan Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175		09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-04-PL-541-509	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175		09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-04-PL-541-510	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175		09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-04-PL-541-511	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175		09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		REMOVED BY MERCURY - ME-ZH-XX-PL-541-509 SUBMITTED FOR RDD REVIEW	~~MER~~	~~H~~	~~ME-ZH-05-PL-541-509~~	~~Fifth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - ME-ZH-XX-PL-541-510 SUBMITTED FOR RDD REVIEW	~~MER~~	~~H~~	~~ME-ZH-05-PL-541-510~~	~~Fifth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		REMOVED BY MERCURY - ME-ZH-XX-PL-541-511 SUBMITTED FOR RDD REVIEW	~~MER~~	~~H~~	~~ME-ZH-05-PL-541-511~~	~~Fifth Floor Plan NSGH Inpatient Wards Lighting Layout~~	~~16/03/12~~			~~03/05/12~~			-					
			MER	H	ME-ZH-12-PL-541-509	Twelfth Floor Plan Plantrooms Ligthing Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	A	15/02/12 BMCE-TRANSMIT-007641		
			MER	H	ME-ZH-12-PL-541-510	Twelfth Floor Plantrooms Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	A	15/02/12 BMCE-TRANSMIT-007641		
			MER	H	ME-ZH-12-PL-541-511	Twelfth Floor Plan Plantroom Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	A	15/02/12 BMCE-TRANSMIT-007641		
			MER	H	ME-ZH-XX-PL-541-509	Fifth to eleventh Floor Plan NSGH Inpatients Wards Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	A	15/02/12 BMCE-TRANSMIT-007641		
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-XX-PL-541-510	Fifth to eleventh Floor Plan NSGH Inpatients Wards Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175	12/01/12	09/02/12	B	15/02/12 BMCE-TRANSMIT-007641		
		Issued to board for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-XX-PL-541-511	Fifth to eleventh Floor Plan NSGH Inpatients Wards Lighting Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007175 (RE-ISSUED 01.06.12 BMCE-TRANSMIT-009198	12/01/12	19/06/12	B	19/06/12 BMCE-TRANSMIT-009412		
		REMOVED BY MERCURY - WRONG DRAWING NO,	~~MER~~	~~H~~	~~ME-XX-XX-SP-541-100~~	~~Lighting Calculations - Zone H~~				~~05/12/11~~			-					
	~~Small Power & General Services~~	Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN	~~MER~~	~~H~~	~~ME-ZH-00-PL-531-506~~	~~Ground Floor Plan NSGH - Main Entrance Discharge Lounge Small Power & General Services Layout~~	~~21/10/11~~			~~05/12/11~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by
Item	Submission	Comments																
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 02 PL 531 527~~	~~Second Floor Plan NSGH Theatres Small Power & General Ser ices Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 02 PL 531 528~~	~~Second Floor Plan NSGH Theatres Small Power & General Ser ices Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 04 PL 531 509~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 04 PL 531 510~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 04 PL 531 511~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Small Power & General Services Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 05 PL 531 509~~	~~Fifth Floor Plan NSGH Inpatient Wards Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 05 PL 531 510~~	~~Fifth Floor Plan NSGH Inpatient Wards Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 05 PL 531 511~~	~~Fifth Floor Plan NSGH Inpatient Wards Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
	~~High Level Layout~~	Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME-ZH-00-PL-532-506~~	~~Ground Floor Plan NSGH Main Entrance Discharge Lounge High Leve Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 00 PL 532 527~~	~~Ground Floor Plan NSGH AAU High Le el Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 00 PL 532 530~~	~~Ground Floor Plan NSGH AAU High Le el Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME-ZH-01-PL-532-529~~	~~First Floor Plan NSGH Stroke Ward High Level Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 01 PL 532 530~~	~~First Floor Plan NSGH Stroke Ward High Le el Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 01 PL 532 531~~	~~First Floor Plan NSGH MDU/Clinical In estigations Unit High Le el Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 01 PL 532 532~~	~~First Floor Plan NSGH OPD Pre Assessment Unit High Le el Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME-ZH-02-PL-532-527~~	~~Second Floor Plan NSGH Theatres High Level Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 02 PL 532 528~~	~~Second Floor Plan NSGH Theatres High Le el Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 04 PL 532 509~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 04 PL 532 510~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit High Level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 04 PL 532 511~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit High Level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 05 PL 532 509~~	~~Fifth Floor Plan NSGH Inpatient Wards High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 05 PL 532 510~~	~~Fifth Floor Plan NSGH Inpatient Wards High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 05 PL 532 511~~	~~Fifth Floor Plan NSGH Inpatient Wards High Level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
	~~Low Level Layout~~	Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 00 PL 532 506~~	~~Ground Floor Plan NSGH Main Entrance Discharge Lounge ELV Systems low le el Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 00 PL 532 527~~	~~Ground Floor Plan NSGH AAU ELV Systems low le el Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME-ZH-00-PL-532-530~~	~~Ground Floor Plan NSGH AAU ELV Systems low level Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 01 PL 532 529~~	~~First Floor Plan NSGH Stroke Ward ELV Systems low le el Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 01 PL 532 530~~	~~First Floor Plan NSGH Stroke Ward ELV Systems low le el Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN	~~MER~~	~~H~~	~~ME-ZH-01-PL-532-531~~	~~First Floor Plan NSGH MDU/Clinical In estigations Unit ELV Systems low le el La out~~	~~21/10/11~~			~~05/12/11~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME-ZH-05-PL-532-509~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME-ZH-05-PL-532-510~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME-ZH-05-PL-532-511~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~H~~	~~ME-ZH-05-PL-532-511~~	~~Ground Floor Plan NSGH - Main Entrance Discharge Lounge Data Comms Layout~~	~~21/10/11~~			~~05/12/11~~			-					
	Data Comms		MER	H	ME-ZH-00-PL-556-506	Ground Floor Plan NSGH - Main Entrance Discharge Lounge Data Comms Layout	21/10/11		B	05/12/11	24/03/14	BMCE-TRANSMIT-019750 (BMCE-WTRAN-010133)	14/04/14	22/04/14	A			
			MER	H	ME-SZ-01-PL-556-533	First Floor Plan NSGH Radiology Layout of Data Outlets	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
			MER	H	ME-SZ-01-PL-556-534	First Floor Plan NSGH Radiology Layout of Data Outlets	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
			MER	H	ME-SZ-02-PL-556-525	Second Floor Plan NSGH AODOS & Recovery Layout of Data Outlets	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
			MER	H	ME-ZH-00-PL-556-527	Ground Floor Plan NSGH AAU Data Comms Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
			MER	H	ME-ZH-00-PL-556-530	Ground Floor Plan NSGH AAU Data Comms Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
			MER	H	ME-ZH-01-PL-556-529	First Floor Plan NSGH Stroke Ward Data Comms Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
			MER	H	ME-ZH-01-PL-556-530	First Floor Plan NSGH Stroke Ward Data Comms Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
			MER	H	ME-ZH-01-PL-556-531	First Floor Plan NSGH MDU/Clinical Investigations Unit Data Comms Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
		Removed by Mercury - DRAWING SUPERSEDED BY ME-ZH-01-PL-556-531	MER	~~H~~	~~ME-ZH-01-PL-556-532~~	~~First Floor Plan NSGH OPD Pre-Assessment Unit Data Comms Layout~~	~~21/10/11~~			~~05/12/11~~			~~21/01/00~~	~~08/02/12~~				
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-02-PL-556-527	Second Floor Plan NSGH Theatres Data Comms Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	B	BMCE-TRANSMIT-007544 08/02/12		
			MER	H	ME-ZH-02-PL-556-528	Second Floor Plan NSGH Theatres Data Comms Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	A	BMCE-TRANSMIT-007544 08/02/12		
		Issued for information on BMCE-TRANSMIT-019288 04/02/14	MER	H	ME-ZH-04-PL-556-509	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Data Comms Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
		Duplicate - Please refer to above drawing	~~MER~~	~~H~~	~~ME-ZH-04-PL-556-509~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Data Comms Layout~~	~~21/10/11~~		~~B~~	~~05/12/11~~	~~22/12/11~~	~~BMCE-TRANSMIT-007176~~	~~12/01/12~~	~~08/02/12~~	~~C~~	~~BMCE-TRANSMIT-007544 08/02/12~~		
		Issued for information on BMCE-TRANSMIT-019288 04/02/14	MER	H	ME-ZH-04-PL-556-510	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Data Comms Layout			B		22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
		Issued for information on BMCE-TRANSMIT-019841 02/04/2014	MER	H	ME-ZH-04-PL-556-511	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Data Comms Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
			MER	H	ME-ZH-05-PL-556-509	Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
			MER	H	ME-ZH-05-PL-556-510	Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
			MER	H	ME-ZH-05-PL-556-511	Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007176	12/01/12	08/02/12	C	BMCE-TRANSMIT-007544 08/02/12		
	~~BMS~~	Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~H~~	~~ME-ZH-00-PL-660-506~~	~~Ground Floor Plan NSGH - Main Entrance Discharge Lounge BMS Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~H~~	~~ME-ZH-00-PL-660-527~~	~~Ground Floor Plan NSGH AAU BMS Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~H~~	~~ME-ZH-00-PL-660-530~~	~~Ground Floor Plan NSGH AAU BMS Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~H~~	~~ME-ZH-01-PL-660-529~~	~~First Floor Plan NSGH Stroke Ward BMS Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~H~~	~~ME-ZH-01-PL-660-530~~	~~First Floor Plan NSGH Stroke Ward BMS Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL	~~MER~~	~~H~~	~~ME-ZH-01-PL-660-531~~	~~First Floor Plan NSGH MDU/Clinical Investigations Unit BMS Layout~~	~~21/10/11~~			~~05/12/11~~			-					

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Not required for RDD Review - Issued to board for information only BMCE-TRANSMIT-001705	~~MER~~	~~H~~	~~ME-ZH-01-DC-H512-004~~	~~Le el 1, Radiology Reco ery from RAF 016~~												
		Not required for RDD Review - Issued to board for information only BMCE-TRANSMIT-001706	~~MER~~	~~H~~	~~ME-ZH-04-DC-H512-001~~	~~Le el 4, Renal Ward from RENW 154~~												
			MER	H	ME-ZH-00-PL-H512-001	Medical Gas Installation, Level 0, Zone H			1		29/05/12	BMCE-TRANSMIT-009131 (BMCE-WTRAN-003175)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011199		
			MER	H	ME-ZH-01-PL-H512-001	Medical Gas Installation, Level 1, Zone H			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
			MER	H	ME-ZH-01-PL-H512-002	Medical Gas Installation, Level 1, Zone H - AGSS			1		29/05/12	BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011196		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	H	ME-ZH-02-PL-H512-001	Medical Gas Installation, Level 2, Zone H			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
			MER	H	ME-ZH-02-PL-H512-002	Medical Gas Installation, Level 2, Zone H - AGSS			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	H	ME-ZH-04-PL-H512-001	Medical Gas Installation, Level 4, Zone H			1		29/05/12	BMCE-TRANSMIT-009122 (BMCE-WTRAN-003171)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011324		
			MER	H	ME-ZH-05-PL-H512-001	Medical Gas Installation, Level 5, Zone H			1		29/05/12	BMCE-TRANSMIT-009111 (BMCE-WTRAN-003165)	19/06/12	01/10/12	C	04/10/2012 BMCE-TRANSMIT-		
			MER	H	ME-ZH-06-PL-H512-001	Medical Gas Installation, Level 6, Zone H			1		29/05/12	BMCE-TRANSMIT-009119 (BMCE-WTRAN-003169)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011331		
			MER	H	ME-ZH-07-PL-H512-001	Medical Gas Installation, Level 7, Zone H			1		29/05/12	BMCE-TRANSMIT-009109 (BMCE-WTRAN-003163)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011329		
			MER	H	ME-ZH-08-PL-H512-001	Medical Gas Installation, Level 8, Zone H			1		29/05/12	BMCE-TRANSMIT-009115 (BMCE-WTRAN-003166)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011322		
			MER	H	ME-ZH-09-PL-H512-001	Medical Gas Installation, Level 9, Zone H			1		29/05/12	BMCE-TRANSMIT-009117 (BMCE-WTRAN-003167)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011326		
			MER	H	ME-ZH-10-PL-H512-001	Medical Gas Installation, Level 10, Zone H			1		29/05/12	BMCE-TRANSMIT-009120 (BMCE-WTRAN-003170)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011323		
			MER	H	ME-ZH-11-PL-H512-001	Medical Gas Installation, Level 11, Zone H			1		29/05/12	BMCE-TRANSMIT-009118 (BMCE-WTRAN-003168)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011327		
	~~MEDICAL GASES~~	Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME-ZH-00-PL-512-506~~	~~Ground Floor Plan NSGH - Main Entrance Discharge Lounge Medical Gases Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 00 PL 512 527~~	~~Ground Floor Plan NSGH AAU Medical Gases Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 00 PL 512 530~~	~~Ground Floor Plan NSGH AAU Medical Gases Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 01 PL 512 529~~	~~First Floor Plan NSGH Stroke Ward Medical Gases Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 01 PL 512 530~~	~~First Floor Plan NSGH Stroke Ward Medical Gases Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 01 PL 512 531~~	~~First Floor Plan NSGH MDU/Clinical In estigations Unit Medical Gases Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 01 PL 512 532~~	~~First Floor Plan NSGH OPD Pre Assessment Unit Medical Gases Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 02 PL 512 527~~	~~Second Floor Plan NSGH Theatres Medical Gases Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 02 PL 512 528~~	~~Second Floor Plan NSGH Theatres Medical Gases Layout~~	~~21/10/11~~			~~05/12/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 04 PL 512 509~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Medical Gases Layout~~	~~21/10/11~~						-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 04 PL 512 510~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Medical Gases Layout~~	~~21/10/11~~						-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME-ZH-04-PL-512-511~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Medical Gases Layout~~	~~21/10/11~~						-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 05 PL 512 509~~	~~Fifth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~	~~21/10/11~~						-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~H~~	~~ME ZH 05 PL 512 510~~	~~Fifth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~	~~21/10/11~~						-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512	~~MER~~	~~H~~	~~ME-ZH-05-PL-512-511~~	~~Fifth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~	~~21/10/11~~						-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31 BCL-AC-XX-SH-001

							1st Submission										2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
			MER	H	ME-ZH-04-PL-571-511	Fourth Floor Plan NSGH Renal Inpatients & Day Unit CCTV/DoorAccess Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007177	12/01/12	12/07/12	A	15/08/12 BMCE-TRANSMIT-010326		
			MER	H	ME-ZH-05-PL-571-509	Fifth Floor Plan NSGH Renal Inpatients & Day Unit CCTV/Door Access Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007177	12/01/12	12/07/12	A	15/08/12 BMCE-TRANSMIT-010326		
			MER	H	ME-ZH-05-PL-571-511	Fifth Floor Plan NSGH Renal Inpatient & Day Unit CCTV/Door Access Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007177	12/01/12	12/07/12	A	15/08/12 BMCE-TRANSMIT-010326		
			MER	H	ME-ZH-XX-PL-571-509	Sixth to Eleventh Floor Plan NSGH Inpatient Ward CCTV/Door Access	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007177	12/01/12	12/07/12	A	15/08/12 BMCE-TRANSMIT-010326		
			MER	H	ME-ZH-XX-PL-571-511	Sixth to Eleventh Floor Plan NSGH Inpatient Ward CCTV/Door Access	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007177	12/01/12	12/07/12	A	15/08/12 BMCE-TRANSMIT-010326		
	Fire Detection & Smoke Control	This drawing was issue to the board for information only on BME-TRANSMIT-018592 26/11/13	MER	H	ME-SZ-01-PL-572-533	First Floor Plan NSGH Radiology Fire Detection Layout	21/10/11		G	05/12/11	26/02/13	BMCE-TRANSMIT-014130 (BMCE-WTRAN-006180)	19/03/13	25/03/13	B	03/05/13 BMCE-TRANSMIT-014609		
		This drawing was issue to the board for information only on BME-TRANSMIT-018592 26/11/13	MER	H	ME-SZ-01-PL-572-534	First Floor Plan NSGH Radiology Fire Detection Layout	21/10/11		G	05/12/11	26/02/13	BMCE-TRANSMIT-014130 (BMCE-WTRAN-006180)	19/03/13	25/03/13	B	03/05/13 BMCE-TRANSMIT-014609		
			MER	H	ME-SZ-02-PL-572-525	Second Floor Plan NSGH Theatres, AODOS & Recovery Fire Detection Layout	21/10/11		E	05/12/11	26/02/13	BMCE-TRANSMIT-014130 (BMCE-WTRAN-006180)	19/03/13	25/03/13	A	03/05/13 BMCE-TRANSMIT-014609		
			MER	H	ME-ZH-00-PL-572-506	Ground Floor Plan NSGH - Main Entrance Discharge Lounge Fire Detection & Smoke Control Layout	21/10/11		D	05/12/11	24/03/14	BMCE-TRANSMIT-019750 (BMCE-WTRAN-010133)	14/04/14	22/04/14	A			
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-00-PL-572-527	Ground Floor Plan NSGH AAU Fire Detection & Smoke Control Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007570		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-00-PL-572-530	Ground Floor Plan NSGH AAU Fire Detection & Smoke Control Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007570		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-01-PL-572-529	First Floor Plan NSGH Stroke Ward Fire Detection & Smoke Control Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007570		
			MER	H	ME-ZH-01-PL-572-530	First Floor Plan NSGH Stroke Ward Fire Detection & Smoke Control Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	A	13/02/12 BMCE-TRANSMIT-007570		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-01-PL-572-531	First Floor Plan NSGH MDU/Clinical Investigations Unit Fire Detection & Smoke Control Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007570		
		Removed by Mercury - DRAWING SUPERSEDED BY ME-ZH-01-PL-572-531	~~MER~~	~~H~~	~~ME ZH 01 PL 572 532~~	~~First Floor Plan NSGH OPD Pre Assessment Unit Fire Detection & Smoke Control Layout~~	~~21/10/11~~			~~05/12/11~~			~~21/01/00~~					
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-02-PL-572-527	Second Floor Plan NSGH Theatres Fire Detection & Smoke Control Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007570		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-02-PL-572-528	Second Floor Plan NSGH Theatres Fire Detection & Smoke Control Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007570		
			MER	H	ME-ZH-03-PL-575-527	Third Floor Plan Fire Detection	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	A	13/02/12 BMCE-TRANSMIT-007570		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-03-PL-572-528	Third Floor Plan Fire Detection	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007570		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-04-PL-572-509	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Fire Detection & Smoke Control Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007570		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-04-PL-572-510	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Fire Detection & Smoke Control Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007570		
			MER	H	ME-ZH-04-PL-572-511	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Fire Detection & Smoke Control Layout	21/11/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	A			
		Removed by Mercury - ME-ZH-XX-PL-572-509 SUBMITTED FOR RDD REVIEW	~~MER~~	~~H~~	~~ME ZH 05 PL 572 509~~	~~Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout~~	~~21/11/11~~			~~05/12/11~~			~~21/01/00~~					
		Removed by Mercury - ME-ZH-XX-PL-572-510 SUBMITTED FOR RDD REVIEW	~~MER~~	~~H~~	~~ME ZH 05 PL 572 510~~	~~Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout~~	~~21/11/11~~			~~05/12/11~~			~~21/01/00~~					
		Removed by Mercury - ME-ZH-XX-PL-572-511 SUBMITTED FOR RDD REVIEW	~~MER~~	~~H~~	~~ME ZH 05 PL 572 511~~	~~Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout~~	~~16/03/12~~			~~03/05/12~~			~~21/01/00~~					
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-12-PL-572-509	Twelfth Floor Plan NSGH Plantrooms Fire Detection Layout	21/11/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007570		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-12-PL-572-510	Twelfth Floor Plan NSGH Plantrooms Fire Detection Layout	21/11/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007570		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-12-PL-572-511	Twelfth Floor Plan NSGH Plantrooms Fire Detection Layout	21/11/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007570		
			MER	H	ME-ZH-XX-PL-572-509	Fifth to Eleventh Floor Plan NSGH Inpatients Wards FireDetection Layout	21/11/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	A	13/02/12 BMCE-TRANSMIT-007570		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	H	ME-ZH-XX-PL-572-510	Fifth to Eleventh Floor Plan NSGH Inpatients Wards FireDetection Layout	21/11/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007173	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-05-PL-575-305	Fith Floor Cei ing Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-06-PL-575-304	Sixth Floor Void Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-06-PL-575-305	Sixth Floor Cei ing Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-07-PL-575-304	Seventh Floor Void Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-07-PL-575-305	Seventh Floor Ce ling Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-08-PL-575-304	Eighth Floor Void Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-08-PL-575-305	Eighth Floor Ceiling Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-09-PL-575-304	Ninth Floor Void Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-09-PL-575-305	Ninth Floor Ceiling Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-10-PL-575-304	Tenth Floor Void Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-10-PL-575-305	Tenth Floor Ceiling Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-11-PL-575-304	Eleventh floor Void Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	H	ME-ZH-11-PL-575-305	Eleventh Floor Ceiling Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	B	13/02/12 BMCE-TRANSMIT-007568		
			MER	H	ME-ZH-12-PL-575-304	Twelfth Floor Viod Layout	21/10/11		B	05/12/11	22/12/11	BMCE-TRANSMIT-007172	12/01/12	13/02/12	A	13/02/12 BMCE-TRANSMIT-007568		
	Pneumatic Tube System		MER	H	ME-ZH-00-PL-569-001	Ground Floor Plan Pneumatic Tube System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
			MER	H	ME-ZH-01-PL-569-002	First Floor plan Pneumatic Tube System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
			MER	H	ME-ZH-02-PL-569-003	Second Floor Plan Pneumatic Tube System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
			MER	H	ME-ZH-03-PL-569-004	Third Floor Plan Pneumatic Tube System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
			MER	H	ME-ZH-04-PL-569-005	Fourth Floor Plan Pneumatic Tube System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
			MER	H	ME-ZH-05-PL-569-006	Fifth Floor Plan Pneumatic Tube System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
			MER	H	ME-ZH-06-PL-569-007	Sixth Floor Plan Pneumatic Tube System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
			MER	H	ME-ZH-07-PL-569-008	Seventh Floor Plan Pneumatic Tube System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
			MER	H	ME-ZH-08-PL-569-009	Eighth Floor Plan Pneumatic Tube System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
			MER	H	ME-ZH-09-PL-569-010	Ninth Floor Plan Pneumatic Tube System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
			MER	H	ME-ZH-10-PL-569-011	Tenth Floor Plan Pneumatic Tube System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
			MER	H	ME-ZH-11-PL-569-012	Eleventh Floor Plan Pneumatic Tube System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
			MER	H	ME-ZH-12-PL-569-013	Twelfth Floor Plan Pneumatic System			B		22/12/11	BMCE-TRANSMIT-007178	12/01/12	13/02/12	A	14/02/12 BMCE-TRANSMIT-		
	Nurse Call		MER	H	ME-ZH-00-PL-538-527	Ground Floor Plan NSGH - AAU Nurse Call Layout	21/06/11		B	02/12/11	22/12/11	BMCE-TRANSMIT-007174	12/01/12	13/07/12	A	15/08/12 BMCE-TRANSMIT-010331		
			MER	H	ME-ZH-00-PL-538-530	Ground Floor Plan NSGH - AAU Nurse Call Layout	21/06/11		B	02/12/11	22/12/11	BMCE-TRANSMIT-007174	12/01/12	13/07/12	A	15/08/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Issued for information on BMCE-TRANSMIT-01889118/12/13	MER	H	ME-ZH-XX-PL-538-510	Fifth to Eleventh Floor Plan NSGH Inpatients Wards nurse Ca l Layout	16/03/12		B	03/05/12	22/12/11	BMCE-TRANSMIT-007174	12/01/12	13/07/12	B	15/08/12 BMCE-TRANSMIT-010331		
			MER	H	ME-ZH-XX-PL-538-511	Fifth to Eleventh Floor Plan NSGH Inpatients Wards nurse Ca l Layout	16/03/12		B	03/05/12	22/12/11	BMCE-TRANSMIT-007174	12/01/12	13/07/12	A	15/08/12 BMCE-TRANSMIT-010331		
	Mechanical Services DrawingsHospital Drawings - Zone J	This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-00-PL-512-009	Medical Gases Layout Ground	04/05/12		A	31/05/12	02/05/12	BMCE-TRANSMIT-008652 (BMCE-WTRAN-002980)	23/05/12	06/07/12	B	17/07/12 BMCE-TRANSMIT-009877		
			ZBP	J	ZBP-ZJ-01-PL-512-019	Medical Gases Layout First	04/0512		A	31/05/12	02/05/12	BMCE-TRANSMIT-008652 (BMCE-WTRAN-002980)	23/05/12	06/07/12	A	17/07/12 BMCE-TRANSMIT-009877		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-02-PL-512-029	Medical Gases Layout Second	04/05/12		A	31/05/12	02/05/12	BMCE-TRANSMIT-008652 (BMCE-WTRAN-002980)	23/05/12	06/07/12	B	17/07/12 BMCE-TRANSMIT-009877		
		ZBP drawings not to be reviewed as not HPI drawings	~~ZBP~~	~~J~~	~~ZBP ZJ 04 PL 512 049~~	~~Medical Gases Layout Fourth~~	~~16/03/12~~		~~A~~	~~03/05/12~~	~~11/12/12~~	~~BMCE TRANSMIT 012841 (BMCE WTRAN 005109)~~	~~07/01/12~~					
			~~ZBP~~	~~J~~	~~ZBP ZJ 11 PL 512 119~~	~~Ventilation Layout Eleventh~~			~~A~~									
		ZBP drawings not to be reviewed as not HPI drawings	~~ZBP~~	~~J~~	~~ZBP ZJ XX PL 512 059~~	~~Medical Gases Layout Generic Ward~~			~~A~~		~~11/12/12~~	~~BMCE TRANSMIT 012841 (BMCE WTRAN 005109)~~	~~07/01/12~~					
		DRAWING NUMBER CHANGED DRAWING DELETED BY ZBP	~~ZBP~~	~~J~~	~~ZBP ZJ XX PL 512 069~~	~~Medical Gases Layout Generic Ward~~	~~04/05/12~~			~~31/05/12~~			-					
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-00-PL-523-009	HTG & CHW Layout Ground	04/05/12		B	31/05/12	22/11/12	BMCE-TRANSMIT-012401 (BMCE-WTRAN-004630)	13/12/12	03/12/12	B	06/12/12 BMCE-TRANSMIT-012794		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-01-PL-523-019	HTG & CHW Layout First	04/05/12		A	31/05/12	02/05/12	BMCE-TRANSMIT-008652 (BMCE-WTRAN-002980)	23/05/12	06/07/12	B	17/07/12 BMCE-TRANSMIT-009877		
			ZBP	J	ZBP-ZJ-02-PL-523-029	HTG & CHW Layout Second	04/05/12		C	31/05/12	04/12/12	BMCE-TRANSMIT-012652 (BMCE-WTRAN-004968)	03/01/13	14/12/12	C	16/01/13 BMCE-TRANSMIT-013347		
			ZBP	J	ZBP-ZJ-04-PL-523-049	HTG & CHW Layout Fourth	16/03/12		A	03/05/12	28/05/12	BMCE-TRANSMIT-009096 (BMCE-WTRAN-003156)	18/06/12	19/07/12	A	26/07/12 BMCE-TRANSMIT-010001		
			ZBP	J	ZBP-ZJ-11-PL-523-119	HTG & CHW Sercive Layout Eleveth Floor NSGH Ward			A		28/05/12	BMCE-TRANSMIT-009096 (BMCE-WTRAN-003156)	18/06/12	19/07/12	A	26/07/12 BMCE-TRANSMIT-010001		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-XX-PL-523-059	HTG & CHW Layout Generic Ward			A		28/05/12	BMCE-TRANSMIT-009096 (BMCE-WTRAN-003156)	18/06/12	19/07/12	B	26/07/12 BMCE-TRANSMIT-010001		
		DRAWING NUMBER CHANGED DRAWING DELETED BY ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-XX-PL-523-069~~	~~HTG & CHW Layout Generic Ward~~	~~13/07/12~~			~~31/05/12~~			-					
			ZBP	J	ZBP-ZJ-00-PL-524-009	Ventilation Layout Ground	04/05/12		A	31/05/12	07/06/12	BMCE-TRANSMIT-009265 (BMCE-WTRAN-003229)	28/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011082		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-01-PL-524-019	Ventilation Layout First	04/05/12		A	31/05/12	02/05/12	BMCE-TRANSMIT-008652 (BMCE-WTRAN-002980)	23/05/12	06/07/12	B	17/07/12 BMCE-TRANSMIT-009877		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-02-PL-524-029	Ventilation Layout Second	04/05/12		A	31/05/12	07/06/12	BMCE-TRANSMIT-009265 (BMCE-WTRAN-003229)	28/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011082		
			ZBP	J	ZBP-ZJ-04-PL-524-049	Ventilation Layout Fourth	16/03/12		A	03/05/12	31/05/12	BMCE-TRANSMIT-009172 (BMCE-WTRAN-003196)	21/06/12	19/07/12	A	01/08/12 BMCE-TRANSMIT-010097		
			ZBP	J	ZBP-ZJ-11-PL-524-119	Ventilation Eleventh Floor			A		31/05/12	BMCE-TRANSMIT-009172 (BMCE-WTRAN-003196)	21/06/12	19/07/12	A	01/08/12 BMCE-TRANSMIT-010097		
			ZBP	J	ZBP-ZJ-XX-PL-524-059	Ventilation Layout Generic Ward			A		01/06/12	BMCE-TRANSMIT-009172 (BMCE-WTRAN-003196)	22/06/12	19/07/12	A	01/08/12 BMCE-TRANSMIT-010097		
		DRAWING NUMBER CHANGED DRAWING DELETED BY ZBP	~~ZBP~~	~~J~~	~~ZBP ZJ XX PL 524 069~~	~~Ventilation Layout Generic Ward~~	~~16/03/12~~			~~31/05/12~~			-					
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-00-PL-526-009	Environmental Treatment Ground	01/06/12		A	31/05/12	27/07/12	BMCE-TRANSMIT-009984 (BMCE-WTRAN-003590)	17/08/12	28/09/12	B	05/10/12 BMCE-TRANSMIT-011387		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-01-PL-526-019	Environmental Treatment First	01/06/12		A	31/05/12	27/07/12	BMCE-TRANSMIT-009984 (BMCE-WTRAN-003590)	17/08/12	28/09/12	B	05/10/12 BMCE-TRANSMIT-011387		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-02-PL-526-029	Environmental TreatmentSecond	01/06/12		A	31/05/12	27/07/12	BMCE-TRANSMIT-009984 (BMCE-WTRAN-003590)	17/08/12	28/09/12	B	05/10/12 BMCE-TRANSMIT-011387		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-04-PL-526-049	Environmental Treatment Fourth	01/06/12		A	03/05/12	22/06/12	BMCE-TRANSMIT-009470 (BMCE-WTRAN-003316)	13/07/12	28/09/12	B	05/10/12 BMCE-TRANSMIT-011391		
		REMOVED BY ZBP	~~ZBP~~	~~J~~	~~ZBP ZJ XX PL 526 069~~	~~En ironmental Treatment Generic Ward~~	~~13/07/12~~			~~31/05/12~~			-					
	Electrical Services Drawings		ZBP	J	ZBP-ZJ-00-PL-531-009	Small Power Layout Ground	04/05/12		A	31/05/12	31/05/12	BMCE-TRANSMIT-009168 (BMCE-WTRAN-003192)	21/06/12	02/08/12	A	20/08/12 BMCE-TRANSMIT-010402		
			ZBP	J	ZBP-ZJ-01-PL-531-019	Small Power Layout First	04/05/12	01/05/12	A	31/05/12	01/05/12	BMCE-TRANSMIT-008626 (BMCE-WTRAN-002972)	22/05/12	02/08/12	A	20/08/12 BMCE-TRANSMIT-010397		
			ZBP	J	ZBP-ZJ-02-PL-531-029	Sma l Power Layout Second	04/05/12		A	31/05/12	31/05/12	BMCE-TRANSMIT-009168 (BMCE-WTRAN-003192)	21/06/12	02/08/12	A	20/08/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-00-PL-571-009	Security Layout Ground	04/05/12		A	31/05/12	31/05/12	BMCE-TRANSMIT-009168 (BMCE-WTRAN-003192)	21/06/12	02/08/12	B	20/08/12 BMCE-TRANSMIT-010402		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-01-PL-571-019	Security Layout First	04/05/12	01/05/12	A	31/05/12	01/05/12	BMCE-TRANSMIT-008626 (BMCE-WTRAN-002972)	22/05/12	02/08/12	B	20/08/12 BMCE-TRANSMIT-010397		
			ZBP	J	ZBP-ZJ-02-PL-571-029	Security Layout Second	04/05/12		A	31/05/12	31/05/12	BMCE-TRANSMIT-009168 (BMCE-WTRAN-003192)	21/06/12	02/08/12	A	20/08/12 BMCE-TRANSMIT-010402		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-04-PL-571-049	Security Layout Fourth	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-03000)	29/05/12	02/08/12	B	29/08/12 BMCE-TRANSMIT-010570		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-05-PL-571-059	Security Layout Fifth to Eleventh Floors NSGH Generic Ward	16/03/12		A	03/05/12	08/05/12	BMCE-TRANSMIT-008691 (BMCE-WTRAN-03000)	29/05/12	02/08/12	B	29/08/12 BMCE-TRANSMIT-010570		
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-XX-PL-571-069~~	~~Security Layout Generic Ward~~	~~16/03/12~~			~~31/05/12~~			~~21/01/00~~					
	Public Health Services Drawings	This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-00-PL-500-009	Water & Gas Services Layout Ground	04/05/12		A	31/05/12	07/06/12	BMCE-TRANSMIT-009258 (BMCE-WTRAN-003222)	28/06/12	10/09/12	A	11/09/12 BMCE-TRANSMIT-010876		
			ZBP	J	ZBP-ZJ-02-PL-500-019	Water & Gas Services Layout First	04/05/12		A	31/05/12	07/06/12	BMCE-TRANSMIT-009258 (BMCE-WTRAN-003222)	28/06/12	10/09/12	A	11/09/12 BMCE-TRANSMIT-010876		
			ZBP	J	ZBP-ZJ-01-PL-500-029	Water & Gas Services Layout Second	04/05/12		A	31/05/12	07/06/12	BMCE-TRANSMIT-009258 (BMCE-WTRAN-003222)	28/06/12	10/09/12	A	11/09/12 BMCE-TRANSMIT-010876		
			ZBP	J	ZBP-ZJ-04-PL-500-049	Water & Gas Services Layout Fourth	16/03/12		A	03/05/12	30/05/12	BME-TRANSMIT-009098 (BMCE-WTRAN-003159)	20/06/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-010051 15/08/12		
					ZBP-ZJ-XX-PL-500-059	Water & Gas Services Layout Generic Tower Ward Fifth to Eleventh			A		30/05/12	BME-TRANSMIT-009098 (BMCE-WTRAN-003159)	20/06/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-010051 15/08/12		
		REMOVED BY ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-XX-PL-500-069~~	~~Water & Gas Services Layout Generic Ward~~	~~16/03/12~~			~~31/05/12~~			~~21/01/00~~					
			ZBP	J	ZBP-ZJ-00-PL-581-009	Sanitation and Rainwater Layout Ground	04/05/12		A	31/05/12	07/06/12	BMCE-TRANSMIT-009263 (BMCE-WTRAN-003227)	28/06/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011100		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-01-PL-581-019	Sanitation and Rainwater Layout First	04/05/12		A	31/05/12	07/06/12	BMCE-TRANSMIT-009263 (BMCE-WTRAN-003227)	28/06/12	10/09/12	B	21/09/12 BMCE-TRANSMIT-011100		
			ZBP	J	ZBP-ZJ-02-PL-581-029	Sanitation and Rainwater Layout Second	04/05/12		A	31/05/12	14/06/12	BMCE-TRANSMIT-009345 (BMCE-WTRAN-003277)	05/07/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011102		
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-XX-PL-581-059~~	~~Sanitation and Rainwater Layout Generic Ward~~												
			ZBP	J	ZBP-ZJ-XX-PL-581-069	Sanitation and Rainwater Layout Generic Ward	16/03/12		A	31/05/12	14/12/12	BMCE-TRANSMIT-012893 (BMCE-WTRAN-005139)	04/01/13	04/01/13	A	16/01/13 BMCE-TRANSMIT-013362		
			ZBP	J	ZBP-ZJ-11-PL-581-119	Sanitation and Rainwater Layout Eleventh	18/04/12		A	31/05/12	14/12/12	BMCE-TRANSMIT-012893 (BMCE-WTRAN-005139)	04/01/13	04/01/13	A	16/01/13 BMCE-TRANSMIT-013362		
			ZBP	J	ZBP-ZJ-05-PL-581-059	Sanitation and Rainwater Layout Fifth			A		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
			ZBP	J	ZBP-ZJ-03-PL-581-039	Sanitation and Rainwater Layout Eleventh			B		22/04/13	BMCE-TRANSMIT-015253 (BMCE-WTRAN-007114)	13/05/13	13/05/13	A	BMCE-TRANSMIT-015776 20/05/13		
			ZBP	J	ZBP-ZJ-04-PL-581-049	Sanitation and Rainwater Layout Fourth			A		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
		DUPLICATE ON RDD SCHEDULE	~~ZBP~~	~~J~~	~~ZBP-ZJ-XX-PL-581-069~~	~~Sanitation and Rainwater Layout Sixth~~												
			ZBP	J	ZBP-ZJ-12-PL-581-129	Sanitation and Rainwater Layout Twelfth			A		10/04/13	BMCE-TRANSMIT-015015 (BMCE-WTRAN-006924)	01/05/13	07/05/13	A	20/05/13 BMCE-TRANSMIT-015773		
			ZBP	J	ZBP-ZJ-13-PL-581-139	Sanitation and Rainwater Layout Thirteenth			A		22/04/13	BMCE-TRANSMIT-015252 (BMCE-WTRAN-007113)	13/05/13	13/05/13	A	20/05/13 BMCE-TRANSMIT-015771		
			ZBP	J	ZBP-ZJ-12-PL-532-191	LY Power layout - platroom 123			A		05/06/13	BMCE-TRANSMIT-015252 (BMCE-WTRAN-007113)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
	Riser Drawings		ZBP	J	ZBP-ZJ-XX-PL-520-641	Riser M22	11/04/12			27/04/12	22/11/12	BMCE-TRANSMIT-012401 (BMCE-WTRAN-004630)	13/12/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-XX-PL-520-645	Riser T13 Fourth to Eleventh Floor	17/04/12		A	27/04/12	02/05/12	BMCE-TRANSMIT-008649 (BMCE-WTRAN-002977)	23/05/12	06/07/12	B	17/07/12 BMCE-TRANSMIT-009879		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-XX-PL-520-646	Riser T14	13/04/12		A	03/05/12	02/05/12	BMCE-TRANSMIT-008649 (BMCE-WTRAN-002977)	23/05/12	06/07/12	B	17/07/12 BMCE-TRANSMIT-009879		
		REMOVED BY ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-XX-PL-520-656~~	~~Riser M25 Levels, 04, 05, 06 & 07~~			~~A~~									
		REMOVED BY ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-XX-PL-520-657~~	~~Riser M25 Le- els 08, 09, 10 & 11~~			~~A~~									
	Mechanical Services Drawings Plantroom 33	REMOVED BY ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-03-PL-512-141~~	~~Plantroom 33 Medical Gases~~	~~01/06/12~~			~~06/07/12~~								
		REMOVED BY ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-03-PL-512-142~~	~~Plantroom 33 Medical Gases~~	~~01/06/12~~			~~06/07/12~~								
			ZBP	J	ZBP-ZJ-03-PL-523-141	Plantroom 33 Pipework	01/06/12		A	06/07/12	12/07/12	BMCE-TRANSMIT-009795 (BMCE-WTRAN-003481)	02/08/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011048		
			ZBP	J	ZBP-ZJ-03-PL-523-142	Plantroom 33 Pipework	01/06/12		A	06/07/12	12/07/12	BMCE-TRANSMIT-009795 (BMCE-WTRAN-003481)	02/08/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011048		
			ZBP	J	ZBP-ZJ-03-PL-524-141	Plantroom 33 Ventilation	01/06/12		A	06/07/12	12/07/12	BMCE-TRANSMIT-009795 (BMCE-WTRAN-003481)	02/08/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011048		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-03-PL-524-142	Plantroom 33 Ventilation	01/06/12		A	06/07/12	18/12/12	BMCE-TRANSMIT-012924 (BMCE-WTRAN-005163)	08/01/13	04/01/13	B	16/01/13 BMCE-TRANSMIT-013349		
		Issued for information on BMCE-TRANSMIT-019232 29/01/14	ZBP	J	ZBP-ZJ-03-SE-590-001	Plantroom 33 Sections			A		12/07/12	BMCE-TRANSMIT-009795 (BMCE-WTRAN-003481)	02/08/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011048		
	Electrical Services Drawings	Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP-XX-03-PL-532-141~~	~~Plantroom 33 LV Power~~	~~01/06/12~~			~~06/07/12~~			~~21/01/00~~					
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP-XX-03-PL-532-142~~	~~Plantroom 33 LV Power~~	~~01/06/12~~			~~06/07/12~~								
		Public Health Services Drawings																
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-03-PL-500-141~~	~~Plantroom 33 Water Ser- ices~~	~~01/06/12~~			~~06/07/12~~								
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-03-PL-500-142~~	~~Plantroom 33 Water Services~~	~~01/06/12~~			~~06/07/12~~								
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-03-PL-581-331~~	~~Plantroom 33 Sanitation and Rainwater Layout~~	~~01/06/12~~			~~06/07/12~~			~~21/01/00~~					
	Mechanical Services Schematics		ZBP	J	ZBP-XX-XX-SC-524-861	Ventilation Schematic (PR33) - AHU 01	15/06/12		A	31/05/12	11/07/12	BMCE-TRANSMIT-009782 (BMCE-WTRAN-003473)	01/08/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011041		
			ZBP	J	ZBP-XX-XX-SC-524-862	Ventilation Schematic (PR33) - AHU 02 & 03	15/06/12		A	31/05/12	11/07/12	BMCE-TRANSMIT-009782 (BMCE-WTRAN-003473)	01/08/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011041		
			ZBP	J	ZBP-XX-XX-SC-524-864	Ventilation Schematic(PR33)-AHU 04	15/06/12		A	31/05/12	11/07/12	BMCE-TRANSMIT-009782 (BMCE-WTRAN-003473)	01/08/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011041		
			ZBP	J	ZBP-XX-XX-SC-524-865	Ventilation Schematic(PR33)-AHU 05	15/06/12		A	31/05/12	11/07/12	BMCE-TRANSMIT-009782 (BMCE-WTRAN-003473)	01/08/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011041		
	Electrical Services Schematics		ZBP	J	ZBP-XX-XX-SC-532-041	Low Voltage Schematic - Substation 4A	01/06/12		A	31/05/12	09/07/12	BMCE-TRANSMIT-009724 (BMCE-WTRAN-003450)	30/07/12	12/07/12	B	19/07/12 BMCE-TRANSMIT-009930		
			ZBP	J	ZBP-XX-XX-SC-532-042	Low Voltage Schematic - Substation 4B	01/06/12		A	31/05/12	09/07/12	BMCE-TRANSMIT-009724 (BMCE-WTRAN-003450)	30/07/12	12/07/12	B	19/07/12 BMCE-TRANSMIT-009930		
	Public Health Services Schematics	This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-XX-XX-SC-500-033	Domestic Water Services Schematic Plantroom 33	01/06/12		A	31/05/12	12/10/12	BMCE-TRANSMIT-011554 (BMCE-WTRAN-004207)	02/11/12	23/10/12	B	14/11/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			ZBP	J	ZBP-ZJ-12-PL-523-182	Plantroom 123 Pipework	31/08/12		A	05/10/12	26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	B	03/085/13 BMCE-TRANSMIT-014910		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-12-PL-524-181	Plantroom 123 Ventilation	31/08/12		A	05/10/12	26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	B	03/085/13 BMCE-TRANSMIT-014910		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-ZJ-12-PL-524-182	Plantroom 123 Ventilation	31/08/12		A	05/10/12	26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	B	03/085/13 BMCE-TRANSMIT-014910		
	Electrical Services Drawings		ZBP	J	ZBP-ZJ-03-PL-532-141	Containment/Sub-Mains Routing & Sma l Power Ground Floor Plantroom 33			A	11/07/12	12/07/12	BMCE-TRANSMIT-009796 (BMCE-WTRAN-003482)	02/08/12	07/08/12	A	20/08/12 BMCE-TRANSMIT-010398		
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP ZJ 03 PL 532 181~~	~~Plantroom 123 LV Power~~	~~31/08/12~~			~~05/10/12~~			-					
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP ZJ 03 PL 532 182~~	~~Plantroom 123 LV Power~~	~~31/08/12~~			~~05/10/12~~			-					
	Public Health Services Drawings	Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-12-PL-581-181~~	~~Plantroom 123 Sanitary and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP ZJ 12 PL 581 182~~	~~Plantroom 123 Sanitation and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP ZJ 12 PL 581 183~~	~~Plantroom 123 Roof Sanitary and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP-ZJ-12-PL-581-184~~	~~Plantroom 123 Roof Sanitation and Rainwater Layout~~	~~31/08/12~~			~~05/10/12~~			-					
	Mechanical Services Schematics		ZBP	J	ZBP-XX-XX-SC-524-921	Ventilation Schematic (PR123) - AHU 01	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	J	ZBP-XX-XX-SC-524-922	Ventilation Schematic (PR123) - AHU 02	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	J	ZBP-XX-XX-SC-524-923	Ventilation Schematic (PR123) - AHU 03	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	J	ZBP-XX-XX-SC-524-924	Ventilation Schematic (PR123) - AHU 04	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	J	ZBP-XX-XX-SC-524-925	Ventilation Schematic (PR123) - AHU 05	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	J	ZBP-XX-XX-SC-524-926	Ventilation Schematic (PR123) - AHU 06	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
			ZBP	J	ZBP-XX-XX-SC-524-927	Ventilation Schematic (PR123) - AHU 07	31/08/12			05/10/12	09/11/12	BMCE-TRANSMIT-012216 (BMCE-WTRAN-04546)	30/11/12	03/12/12	A	06/12/12 BMCE-TRANSMIT-012805		
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-XX-XX-SC-521-481	Secondary Heating Distribution Schematic Plantroom 123	31/08/12		A	05/10/12	18/12/12	BMCE-TRANSMIT-012940 (BMCE-WTRAN-005171)	08/01/13	07/01/13	B	16/01/13 BMCE-TRANSMIT-013348		
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP XX XX SC 521 482~~	~~Secondary Heating Distribution Schematic Plantroom 123~~	~~31/08/12~~			~~05/10/12~~			-					
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-XX-XX-SC-525-581	Secondary Chi led Water Distribution Schematic Plantroom 123	31/08/12		A	05/10/12	18/12/12	BMCE-TRANSMIT-012940 (BMCE-WTRAN-005171)	08/01/13	07/01/13	B	16/01/13 BMCE-TRANSMIT-013348		
		Removed by ZBP	~~ZBP~~	~~J~~	~~ZBP XX XX SC 525 582~~	~~Secondary Chi led Water Distribution Schematic Plantroom 123~~	~~31/08/12~~			~~05/10/12~~			-					
		This was issued to board for information on BMCE-TRANSMIT-018565 22/11/13	ZBP	J	ZBP-XX-XX-DT-581-001	Typical Details			A		29/04/13	BMCE-TRANSMIT-015383 (BMCE-WTRAN-007201)	20/05/13	29/04/13	B	BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31 BCL-AC-XX-SH-001

1st Submission

2nd Submission

Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	J	ME-ZJ-00-PL-541-539	Ground Floor Plan NSGH OPD Lighting Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008681 (BMCE-WTRAN0002992)	29/05/12	11/06/12	B	14/06/12 BMCE-TRANSMIT-009340		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	J	ME-ZJ-00-PL-541-540	Ground Floor Plan NSGH OPD Lighting Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008681 (BMCE-WTRAN0002992)	29/05/12	11/06/12	B	14/06/12 BMCE-TRANSMIT-009340		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	J	ME-ZJ-01-PL-541-537	First Floor Plan NSGH OPD Lighting Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008681 (BMCE-WTRAN0002992)	29/05/12	11/06/12	B	14/06/12 BMCE-TRANSMIT-009340		
			MER	J	ME-ZJ-01-PL-541-538	First Floor Plan NSGH OPD Lighting Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008681 (BMCE-WTRAN0002992)	29/05/12	11/06/12	A	14/06/12 BMCE-TRANSMIT-009340		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	J	ME-ZJ-01-PL-541-539	First Floor Plan NSGH OPD Lighting Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008681 (BMCE-WTRAN0002992)	29/05/12	11/06/12	B	14/06/12 BMCE-TRANSMIT-009340		
			MER	J	ME-ZJ-02-PL-541-529	Second Floor Plan NSGH Dermatology OPD Lighting Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008681 (BMCE-WTRAN0002992)	29/05/12	11/06/12	A	14/06/12 BMCE-TRANSMIT-009340		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-02-PL-541-530	Second Floor Plan NSGH Dermatology OPD Lighting Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008681 (BMCE-WTRAN0002992)	29/05/12	11/06/12	B	14/06/12 BMCE-TRANSMIT-009340		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-02-PL-541-531	Second Floor Plan NSGH Renal Dialysis Lighting Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008681 (BMCE-WTRAN0002992)	29/05/12	11/06/12	B	14/06/12 BMCE-TRANSMIT-009340		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-02-PL-541-532	Second Floor Plan NSGH Renal Dialysis Lighting Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008681 (BMCE-WTRAN0002992)	29/05/12	11/06/12	B	14/06/12 BMCE-TRANSMIT-009340		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-02-PL-541-533	Second Floor Plan NSGH Renal Dialysis Lighting Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008681 (BMCE-WTRAN0002992)	29/05/12	11/06/12	B	14/06/12 BMCE-TRANSMIT-009340		
			MER	J	ME-ZJ-03-PL-541-109	Third Floor Plan Plantroom Lighting Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008681 (BMCE-WTRAN0002992)	29/05/12	11/06/12	A	14/06/12 BMCE-TRANSMIT-009340		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-04-PL-541-506	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Lighting Layout	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-04-PL-541-507	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Lighting Layout	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-04-PL-541-508	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Lighting Layout	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-05-PL-541-506	Fifth Floor Plan NSGH Inpatient Wards Lighting Layout	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-05-PL-541-507	Fifth Floor Plan NSGH Inpatient Wards Lighting Layout	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-05-PL-541-508	Fifth Floor Plan NSGH Inpatient Wards Lighting Layout	16/03/12		A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-XX-PL-541-506	Sixth to Eleventh Floor Plan NSGH Inpatient Wards Lighting Layout			A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-XX-PL-541-507	Sixth to Eleventh Floor Plan NSGH Inpatient Wards Lighting Layout			A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-XX-PL-541-508	Sixth to Eleventh Floor Plan NSGH Inpatient Wards Lighting Layout			A	03/05/12	17/05/12	BMCE-TRANSMIT-008898 (BMCE-WTRAN-003083)	07/06/12	11/06/12	B	18/06/12 BMCE-TRANSMIT-009387		
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-506 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 06 PL 541 506~~	~~Sixth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-507 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 06 PL 541 507~~	~~Sixth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-508 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 06 PL 541 508~~	~~Sixth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-506 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME-ZJ-07-PL-541-506~~	~~Seventh Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-507 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 07 PL 541 507~~	~~Se enth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-508 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 07 PL 541 508~~	~~Se enth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-506 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 08 PL 541 506~~	~~Eighth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-507 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 08 PL 541 507~~	~~Eighth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-508 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 08 PL 541 508~~	~~Eighth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-506 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 09 PL 541 506~~	~~Ninth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-507 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 09 PL 541 507~~	~~Ninth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-508 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 09 PL 541 508~~	~~Ninth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-506 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 10 PL 541 506~~	~~Tenth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-507 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 10 PL 541 507~~	~~Tenth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-508 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME-ZJ-10-PL-541-508~~	~~Tenth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-506 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 11 PL 541 506~~	~~Ele enth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-507 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME ZJ 11 PL 541 507~~	~~Ele enth Floor Plan NSGH Inpatient Wards Lighting Layout~~												
		REMOVED BY MERCURY - ME-ZJ-XX-PL-541-508 SUBMITTED FOR RDD REVIEW	~~MER~~	~~J~~	~~ME-ZJ-11-PL-541-508~~	~~Eleventh Floor Plan NSGH Inpatient Wards Lighting Layout~~												

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 531 533~~	~~Second Floor Plan NSGH Renal Dialysis Small Power & General Ser ices Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 04 PL 531 506~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Small Power & General Services Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 04 PL 531 507~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 04 PL 531 508~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 05 PL 531 506~~	~~Fifth Floor Plan NSGH Inpatient Wards Small Power & General Services Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 05 PL 531 507~~	~~Fifth Floor Plan NSGH Inpatient Wards Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 05 PL 531 508~~	~~Fifth Floor Plan NSGH Inpatient Wards Small Power & General Ser ices Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 00 PL 532 537~~	~~Ground Floor Plan NSGH Rehabilitation & Therapies High Le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 00 PL 532 538~~	~~Ground Floor Plan NSGH Rehabilitation & Therapies High Le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME-ZJ-00-PL-532-539~~	~~Ground Floor Plan NSGH OPD High Level Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 00 PL 532 540~~	~~Ground Floor Plan NSGH OPD High Le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 01 PL 532 537~~	~~First Floor Plan NSGH OPD High Le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME-ZJ-01-PL-532-538~~	~~First Floor Plan NSGH OPD High Level Layout~~	~~13/07/12~~			~~31/05/12~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

31	BCL-AC-XX-SH-001						Drawing Information										1st Submission		2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 01 PL 532 539~~	~~First Floor Plan NSGH OPD High Le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 532 529~~	~~Second Floor Plan NSGH Dermatology OPD High Le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 532 530~~	~~Second Floor Plan NSGH Dermatology OPD High Level Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 532 531~~	~~Second Floor Plan NSGH Renal Dialysis High Le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 532 532~~	~~Second Floor Plan NSGH Renal Dialysis High Le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 532 533~~	~~Second Floor Plan NSGH Renal Dialysis High Level Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 04 PL 532 506~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 04 PL 532 507~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 04 PL 532 508~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME-ZJ-05-PL-532-506~~	~~Fifth Floor Plan NSGH Inpatient Wards High Level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 05 PL 532 507~~	~~Fifth Floor Plan NSGH Inpatient Wards High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 05 PL 532 508~~	~~Fifth Floor Plan NSGH Inpatient Wards High Le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME-ZJ-00-PL-532-537~~	~~Ground Floor Plan NSGH - Rehabi itation & Therapies ELV Systems low level Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 00 PL 532 538~~	~~Ground Floor Plan NSGH - Rehabi itation & Therapies ELV Systems low le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 00 PL 532 539~~	~~Ground Floor Plan NSGH OPD ELV Systems low le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 00 PL 532 540~~	~~Ground Floor Plan NSGH OPD ELV Systems low le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME-ZJ-01-PL-532-537~~	~~First Floor Plan NSGH OPD ELV Systems low level Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 01 PL 532 538~~	~~First Floor Plan NSGH OPD ELV Systems low le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 01 PL 532 539~~	~~First Floor Plan NSGH OPD ELV Systems low le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 532 529~~	~~Second Floor Plan NSGH Dermatology OPD ELV Systems low le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 532 530~~	~~Second Floor Plan NSGH Dermatology OPD ELV Systems low level Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 532 531~~	~~Second Floor Plan NSGH Renal Dialysis ELV Systems low le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 532 532~~	~~Second Floor Plan NSGH Renal Dialysis ELV Systems low le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 532 533~~	~~Second Floor Plan NSGH Renal Dialysis ELV Systems low level Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 04 PL 532 506~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit ELV Systems low le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 04 PL 532 507~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit ELV Systems low le el Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 04 PL 532 508~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit ELV Systems low level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME-ZJ-05-PL-532-506~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low level Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 05 PL 532 507~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 05 PL 532 508~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~	~~16/03/12~~			~~03/05/12~~			-					
			MER	J	ME-ZJ-XX-PL-556-506	Sixth to Eleventh Floor Plan NSGH Inpatient Wards Data Comms Layout			A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	J	ME-ZJ-01-PL-556-538	First Floor Plan NSGH OPD Data Comms Layout	09/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008682 (BMCE-WTRAN-002993)	29/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009933		
			MER	J	ME-ZJ-01-PL-556-539	First Floor Plan NSGH OPD Data Comms Layout	10/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008682 (BMCE-WTRAN-002993)	29/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009933		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-02-PL-556-529	Second Floor Plan NSGH Dermatology OPD Data Comms Layout	11/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008682 (BMCE-WTRAN-002993)	29/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009933		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-02-PL-556-530	Second Floor Plan NSGH Dermatology OPD Data Comms Layout	12/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008682 (BMCE-WTRAN-002993)	29/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009933		
			MER	J	ME-ZJ-02-PL-556-531	Second Floor Plan NSGH Renal Dialysis Data Comms Layout	13/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008682 (BMCE-WTRAN-002993)	29/05/12	11/07/12	A	19/07/12 BMCE-TRANSMIT-009933		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-02-PL-556-532	Second Floor Plan NSGH Renal Dialysis Data Comms Layout	14/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008682 (BMCE-WTRAN-002993)	29/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009933		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-02-PL-556-533	Second Floor Plan NSGH Renal Dialysis Data Comms Layout	15/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008682 (BMCE-WTRAN-002993)	29/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009933		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-03-PL-556-109	Third Floor Plan Plant. Layout of Data Outlets Zone J			A	31/05/12	08/05/12	BMCE-TRANSMIT-008682 (BMCE-WTRAN-002993)	29/05/12	11/07/12	B	19/07/12 BMCE-TRANSMIT-009933		
			MER	J	ME-ZJ-04-PL-556-506	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	J	ME-ZJ-04-PL-556-507	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	J	ME-ZJ-04-PL-556-508	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	J	ME-ZJ-05-PL-556-506	Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	J	ME-ZJ-05-PL-556-507	Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
			MER	J	ME-ZJ-05-PL-556-508	Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008742 (BMCE-WTRAN-003012)	30/05/12	12/07/12	A	18/07/12 BMCE-TRANSMIT-009887		
	~~BMS~~	~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-00-PL-660-537~~	~~Ground Floor Plan NSGH - Rehabi itation & Therapies BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-00-PL-660-538~~	~~Ground Floor Plan NSGH - Rehabi itation & Therapies BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-00-PL-660-539~~	~~Ground Floor Plan NSGH OPD BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-00-PL-660-540~~	~~Ground Floor Plan NSGH OPD BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-01-PL-660-537~~	~~First Floor Plan NSGH OPD BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-01-PL-660-538~~	~~First Floor Plan NSGH OPD BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-01-PL-660-539~~	~~First Floor Plan NSGH OPD BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-02-PL-660-529~~	~~Second Floor Plan NSGH Dermatology OPD BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-02-PL-660-530~~	~~Second Floor Plan NSGH Dermatology OPD BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-02-PL-660-531~~	~~Second Floor Plan NSGH Renal Dialysis BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-02-PL-660-532~~	~~Second Floor Plan NSGH Renal Dialysis BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-02-PL-660-533~~	~~Second Floor Plan NSGH Renal Dialysis BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-04-PL-660-506~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-04-PL-660-507~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)~~	~~MER~~	~~J~~	~~ME-ZJ-04-PL-660-508~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		~~Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL~~	~~MER~~	~~J~~	~~ME-ZJ-05-PL-660-506~~	~~Fifth Floor Plan NSGH Inpatient Wards BMS Layout~~	~~13/07/12~~			~~31/05/12~~			-					

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	J	ME-ZJ-02-PL-H512-001	Medical Gas Installation, Level 2, Zone J			1		29/05/12	BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)	19/06/12	24/09/12	C	27/09/12 BMCE-TRANSMIT-011202		
			MER	J	ME-ZJ-03-PL-H512-001	Medical Gas Installation, Level 3, Zone J			1		29/05/12	BMCE-TRANSMIT-009125 (BMCE-WTRAN-003173)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011325		
		Issued for information on BMCE-TRANSMIT-019817 31/03/14	MER	J	ME-ZJ-04-PL-H512-001	Medical Gas Installation, Level 4, Zone J			1		29/05/12	BMCE-TRANSMIT-009122 (BMCE-WTRAN-003171)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011324		
			MER	J	ME-ZJ-05-PL-H512-001	Medical Gas Installation, Level 5, Zone J			1		29/05/12	BMCE-TRANSMIT-009111 (BMCE-WTRAN-003165)	19/06/12	01/10/12	C	04/10/2012 BMCE-TRANSMIT-		
			MER	J	ME-ZJ-06-PL-H512-001	Medical Gas Installation, Level 6, Zone J			1		29/05/12	BMCE-TRANSMIT-009119 (BMCE-WTRAN-003169)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011331		
			MER	J	ME-ZJ-07-PL-H512-001	Medical Gas Installation, Level 7, Zone J			1		29/05/12	BMCE-TRANSMIT-009109 (BMCE-WTRAN-003163)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011329		
			MER	J	ME-ZJ-08-PL-H512-001	Medical Gas Installation, Level 8, Zone J			1		29/05/12	BMCE-TRANSMIT-009115 (BMCE-WTRAN-003166)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011322		
			MER	J	ME-ZJ-09-PL-H512-001	Medical Gas Installation, Level 9, Zone J			1		29/05/12	BMCE-TRANSMIT-009117 (BMCE-WTRAN-003167)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011326		
			MER	J	ME-ZJ-10-PL-H512-001	Medical Gas Installation, Level 10, Zone J			1		29/05/12	BMCE-TRANSMIT-009120 (BMCE-WTRAN-003170)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011323		
			MER	J	ME-ZJ-11-PL-H512-001	Medical Gas Installation, Level 11, Zone J			1		29/05/12	BMCE-TRANSMIT-009118 (BMCE-WTRAN-003168)	19/06/12	01/10/12	C	04/10/12 BMCE-TRANSMIT-011327		
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 00 PL 512 537~~	~~Ground Floor Plan NSGH - Rehab litation & Therapies Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME-ZJ-00-PL-512-538~~	~~Ground Floor Plan NSGH - Rehab litation & Therapies Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 00 PL 512 539~~	~~Ground Floor Plan NSGH OPD Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 00 PL 512 540~~	~~Ground Floor Plan NSGH OPD Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 01 PL 512 537~~	~~First Floor Plan NSGH OPD Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME-ZJ-01-PL-512-538~~	~~First Floor Plan NSGH OPD Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 01 PL 512 539~~	~~First Floor Plan NSGH OPD Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 512 529~~	~~Second Floor Plan NSCH Dermatology OPD Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 512 530~~	~~Second Floor Plan NSCH Dermatology OPD Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 512 531~~	~~Second Floor Plan NSCH Renal Dialysis Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 512 532~~	~~Second Floor Plan NSCH Renal Dialysis Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 02 PL 512 533~~	~~Second Floor Plan NSCH Renal Dialysis Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 04 PL 512 506~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 04 PL 512 507~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 04 PL 512 508~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 05 PL 512 506~~	~~Fifth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME-ZJ-05-PL-512-507~~	~~Fifth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~J~~	~~ME ZJ 05 PL 512 508~~	~~Fifth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~	~~13/07/12~~			~~31/05/12~~			-					
	Fire Detection & Smoke Control	Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	J	ME-ZJ-00-PL-572-537	Ground Floor Plan NSGH - Rehab litation & Therapies Fire Detection & Smoke Control Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008688 (BMCE-WTRAN-002997)	29/05/12		B	20/06/12 BMCE-TRANSMIT-		

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-04-PL-572-508	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	B,CE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-05-PL-572-506	Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	13/07/12		A	31/05/12	09/05/12	B,CE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-05-PL-572-507	Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	13/07/12		A	31/05/12	09/05/12	B,CE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-05-PL-572-508	Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	13/07/12		A	31/05/12	09/05/12	B,CE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-XX-PL-572-506	Sixth to Eleventh Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	B,CE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-XX-PL-572-507	Sixth to Eleventh Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	B,CE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-XX-PL-572-508	Sixth to Eleventh Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	16/03/12		A	03/05/12	09/05/12	B,CE-TRANSMIT-008745 (BMCE-WTRAN-003013)	30/05/12	06/06/12	B	18/06/12 BMCE-TRANSMIT-009386		
	Pneumatic Tube System		MER	J	ME-ZJ-00-PL-569-001	Ground Floor Plan Pneumatic Tube System	04/05/12		A	31/05/12	04/05/12	BMCE-TRANSMIT=008685 (BMCE-WTRAN-002996)	21/06/12	08/06/12	A	14/06/12 BMCE-TRANSMIT-009362		
			MER	J	ME-ZJ-01-PL-569-002	First Floor plan Pneumatic Tube System	04/05/12		A	31/05/12	04/05/12	BMCE-TRANSMIT=008685 (BMCE-WTRAN-002996)	21/06/12	09/06/12	A	14/06/12 BMCE-TRANSMIT-009362		
			MER	J	ME-ZJ-02-PL-569-003	Second Floor Plan Pneumatic Tube System	04/05/12		A	31/05/12	04/05/12	BMCE-TRANSMIT=008685 (BMCE-WTRAN-002996)	21/06/12	10/06/12	A	14/06/12 BMCE-TRANSMIT-009362		
			MER	J	ME-ZJ-03-PL-569-004	Third Floor Plan Pneumatic Tube System	04/05/12		A	31/05/12	04/05/12	BMCE-TRANSMIT=008685 (BMCE-WTRAN-002996)	21/06/12	11/06/12	A	14/06/12 BMCE-TRANSMIT-009362		
		This area is incorporated in ME-XX-04-PL-569-005 (RDD Issue - 03/05/13 M.E-TRANSMIT-002403) Mercury Instruction	~~MER~~	~~J~~	~~ME-ZJ-04-PL-569-005~~	~~Fourth Floor Plan Pneumatic Tube System~~	~~16/03/12~~			~~03/05/12~~			~~24/05/12~~					
		This area is incorporated in ME-XX-05-PL-569-006 (RDD Issue - 03/05/13 M.E-TRANSMIT-002403) Mercury Instruction	~~MER~~	~~J~~	~~ME ZJ 05 PL 569 006~~	~~Fifth Floor Plan Pneumatic Tube System~~	~~16/03/12~~			~~03/05/12~~			~~24/05/12~~					
		This area is incorporated in ME-XX-XX-PL-569-006 (RDD Issue - 03/05/13 M.E-TRANSMIT-002403) Mercury Instruction	~~MER~~	~~J~~	~~ME ZJ 06 PL 569 007~~	~~Sixth Floor Plan Pneumatic Tube System~~	~~16/03/12~~			~~03/05/12~~			~~24/05/12~~					
		This area is incorporated in ME-XX-XX-PL-569-006 (RDD Issue - 03/05/13 M.E-TRANSMIT-002403) Mercury Instruction	~~MER~~	~~J~~	~~ME ZJ 07 PL 569 008~~	~~Se enth Floor Plan Pneumatic Tube System~~	~~16/03/12~~			~~03/05/12~~			~~24/05/12~~					
		This area is incorporated in ME-XX-XX-PL-569-006 (RDD Issue - 03/05/13 M.E-TRANSMIT-002403) Mercury Instruction	~~MER~~	~~J~~	~~ME-ZJ-08-PL-569-009~~	~~Eighth Floor Plan Pneumatic Tube System~~	~~16/03/12~~			~~03/05/12~~			~~24/05/12~~					
		This area is incorporated in ME-XX-XX-PL-569-006 (RDD Issue - 03/05/13 M.E-TRANSMIT-002403) Mercury Instruction	~~MER~~	~~J~~	~~ME ZJ 09 PL 569 010~~	~~Ninth Floor Plan Pneumatic Tube System~~	~~16/03/12~~			~~03/05/12~~			~~24/05/12~~					
		This area is incorporated in ME-XX-XX-PL-569-006 (RDD Issue - 03/05/13 M.E-TRANSMIT-002403) Mercury Instruction	~~MER~~	~~J~~	~~ME ZJ 10 PL 569 011~~	~~Tenth Floor Plan Pneumatic Tube System~~	~~16/03/12~~			~~03/05/12~~			~~24/05/12~~					
		This area is incorporated in ME-XX-XX-PL-569-006 (RDD Issue - 03/05/13 M.E-TRANSMIT-002403) Mercury Instruction	~~MER~~	~~J~~	~~ME ZJ 11 PL 569 012~~	~~Eleventh Floor Plan Pneumatic Tube System~~	~~16/03/12~~			~~03/05/12~~			~~24/05/12~~					
		REMOVED BY MERCURY - SUPERSEDED BY ME-XX-12-PL-569-013	~~MER~~	~~J~~	~~ME ZJ 12 PL 569 013~~	~~Twelfth Floor Plantroom 123~~							~~21/01/00~~					
	Sprinklers		MER	J	ME-ZJ-00-PL-575-310	Ground Floor Void Layout	04/05/12		A	31/05/12	04/05/12	BMCE-TRANSMIT-008684 (BMCE-WTRAN-002995)	25/05/12		A	19/06/12 BMCE-TRANSMIT-009424		
			MER	J	ME-ZJ-00-PL-575-311	Ground Floor Ceiling Layout	04/05/12		A	31/05/12	04/05/12	BMCE-TRANSMIT-008684 (BMCE-WTRAN-002995)	25/05/12		A	19/06/12 BMCE-TRANSMIT-009424		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	J	ME-ZJ-01-PL-575-310	First Floor Void Layout	04/05/12		A	31/05/12	04/05/12	BMCE-TRANSMIT-008684 (BMCE-WTRAN-002995)	25/05/12		B	19/06/12 BMCE-TRANSMIT-009424		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	J	ME-ZJ-01-PL-575-311	First Floor Ceiling Layout	04/05/12		A	31/05/12	04/05/12	BMCE-TRANSMIT-008684 (BMCE-WTRAN-002995)	25/05/12		B	19/06/12 BMCE-TRANSMIT-009424		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	J	ME-ZJ-02-PL-575-310	Second Floor Void Layout	04/05/12		A	31/05/12	04/05/12	BMCE-TRANSMIT-008684 (BMCE-WTRAN-002995)	25/05/12		B	19/06/12 BMCE-TRANSMIT-009424		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	J	ME-ZJ-02-PL-575-311	Second Floor Ceiling Layout	04/05/12		A	31/05/12	04/05/12	BMCE-TRANSMIT-008684 (BMCE-WTRAN-002995)	25/05/12		B	19/06/12 BMCE-TRANSMIT-009424		
			MER	J	ME-ZJ-03-PL-575-310	Third Floor Void Layout	04/05/12		A	31/05/12	04/05/12	BMCE-TRANSMIT-008684 (BMCE-WTRAN-002995)	25/05/12		A	19/06/12 BMCE-TRANSMIT-009424		
			MER	J	ME-ZJ-03-PL-575-311	Third Floor Ceiling Layout	04/05/12		A	31/05/12	04/05/12	BMCE-TRANSMIT-008684 (BMCE-WTRAN-002995)	25/05/12		A	19/06/12 BMCE-TRANSMIT-009424		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	J	ME-ZJ-04-PL-575-310	Fourth Floor Void Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	J	ME-ZJ-11-PL-575-311	Eleventh Floor Ceiling Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008750 (BMCE-WTRAN-003015)	30/05/12		B	20/06/12 BMCE-TRANSMIT-009436		
		Duplicate on RDD Schedule	~~MER~~	~~J~~	~~ME-ZJ-12-PL-575-310~~	~~Twelfth Floor Plantroom 123 Pipework Layout~~							~~21/01/00~~					
	CCTV/Door Access		MER	J	ME-ZJ-00-PL-571-537	Ground Floor Plan NSGH Rehabilitation & Therapies CCTV & Door Access Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	A	16/07/12 BMCE-TRANSMIT-009860		
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~J~~	~~ME-ZJ-00-PL-571-571~~	~~Ground Floor Plan NSGH Rehabilitation & Therapies CCTV & Door Access Layout~~	~~04/05/12~~			~~31/05/12~~								
			MER	J	ME-ZJ-00-PL-571-538				A	01/06/12	08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	A	16/07/12 BMCE-TRANSMIT-009860		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	J	ME-ZJ-00-PL-571-539	Ground Floor Plan NSGH OPD CCTV & Door Access Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009860		
			MER	J	ME-ZJ-00-PL-571-540	Ground Floor Plan NSGH OPD CCTV & Door Access Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	A	16/07/12 BMCE-TRANSMIT-009860		
			MER	J	ME-ZJ-01-PL-571-537	First Floor Plan NSGH OPD CCTV & Door Access Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	A	16/07/12 BMCE-TRANSMIT-009860		
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~J~~	~~ME-ZJ-01-PL-571-571~~	~~First Floor Plan NSGH OPD CCTV & Door Access Layout~~	~~04/05/12~~			~~31/05/12~~								
			MER	J	ME-ZJ-01-PL-571-538	First Floor Plan NSGH OPD CCTV & Door Access Layout zone j			A		08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009860		
			MER	J	ME-ZJ-01-PL-571-539	First Floor Plan NSGH OPD CCTV & Door Access Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009860		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-02-PL-571-529	Second Floor Plan NSGH Dermatology OPD CCTV & Door Access Panel	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009860		
			MER	J	ME-ZJ-02-PL-571-530	Second Floor Plan NSGH Dermatology OPD CCTV & Door Access Panel	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	A	16/07/12 BMCE-TRANSMIT-009860		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-02-PL-571-531	Second Floor Plan NSGH Renal Dialysis CCTV & Door Access Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009860		
			MER	J	ME-ZJ-02-PL-571-532	Second Floor Plan NSGH Renal Dialysis CCTV & Door Access Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	A	16/07/12 BMCE-TRANSMIT-009860		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-02-PL-571-533	Second Floor Plan NSGH Renal Dialysis CCTV & Door Access Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009860		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	J	ME-ZJ-03-PL-571-109	Third Floor Plant CCTV & Door Access Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008683 (BMCE-WTRAN-002994)	29/05/12	11/07/12	B	16/07/12 BMCE-TRANSMIT-009860		
			MER	J	ME-ZJ-04-PL-571-506	Fourth Floor Plan NSGH Renal Inpatients & Day Unit CCTV/DoorAccess Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
			MER	J	ME-ZJ-04-PL-571-507	Fourth Floor Plan NSGH Renal Inpatients & Day Unit CCTV/DoorAccess Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
			MER	J	ME-ZJ-04-PL-571-508	Fourth Floor Plan NSGH Renal Inpatients & Day Unit CCTV/DoorAccess Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
			MER	J	ME-ZJ-05-PL-571-506	Fifth Floor Plan NSGH Renal Inpatients & Day Unit CCTV/DoorAccess Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
			MER	J	ME-ZJ-05-PL-571-507	Fifth Floor Plan NSGH Renal Inpatients & Day Unit CCTV/DoorAccess Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
			MER	J	ME-ZJ-05-PL-571-508	Fifth Floor Plan NSGH Renal Inpatients & Day Unit CCTV/DoorAccess Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
			MER	J	ME-ZJ-XX-PL-571-506	Sixth to Eleventh Floor Plan NSGH Inpatient Ward CCTV & Door Access Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
			MER	J	ME-ZJ-XX-PL-571-507	Sixth to Eleventh Floor Plan NSGH Inpatient Ward CCTV & Door Access Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
			MER	J	ME-ZJ-XX-PL-571-508	Sixth to Eleventh Floor Plan NSGH Inpatient Ward CCTV & Door Access Layout	16/03/12		A	03/05/12	10/05/12	BMCE-TRANSMIT-008758 (BMCE-WTRAN-003022)	31/05/12	13/07/12	A	18/07/12 BMCE-TRANSMIT-009891		
	Nurse Call	This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-00-PL-538-537	Ground Floor Plan NSGH - Rehabilitation & Therapies Nurse Ca l Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008689 (BCE-WTRAN-002998)	29/05/12	12/07/12	B			
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-00-PL-538-538	Ground Floor Plan NSGH - Rehabilitation & Therapies Nurse Ca l Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008689 (BCE-WTRAN-002998)	29/05/12	12/07/12	B			
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-00-PL-538-539	Ground Floor Plan NSGH - OPD Nurse Call Layout	04/05/12		A	31/05/12	08/05/12	BMCE-TRANSMIT-008689 (BCE-WTRAN-002998)	29/05/12	12/07/12	B			

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-05-PL-538-507	Fifth Floor Plan. NSGH Inpatients Wards. Nurses Call Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	12/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-05-PL-538-508	Fifth Floor Plan. NSGH Inpatients Wards. Nurses Call Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	12/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-XX-PL-538-506	Fifth to Eleventh Floor Plan NSGH Inpatients Wards Nurse Call Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	12/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-XX-PL-538-507	Fifth to Eleventh Floor Plan NSGH Inpatients Wards Nurse Call Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	12/07/12	B	19/07/2012 BMCE-TRANSMIT-		
		This was issued for information on BMCE-TRANSMIT-018728 09/12/13	MER	J	ME-ZJ-XX-PL-538-508	Fifth to Eleventh Floor Plan NSGH Inpatients Wards Nurse Call Layout	16/03/12		A	03/05/12	09/05/12	BMCE-TRANSMIT-008748 (BMCE-WTRAN-003014)	30/05/12	12/07/12	B	19/07/2012 BMCE-TRANSMIT-		
	Lighting		MER	J	ME-ZJ-12-PL-541-506	Twelth floor plan lighting layour plantroom 123			B		22/05/13	BMCE-TRANSMIT-015884 (BMCE-WTRAN-007579)	12/06/13	28/04/13	A			
			MER	J	ME-ZJ-12-PL-541-507	Twelth floor plan lighting layour plantroom 123			B		22/05/13	BMCE-TRANSMIT-015884 (BMCE-WTRAN-007579)	12/06/13	28/04/13	A			
			MER	J	ME-ZJ-12-PL-541-508	Twelth floor plan lighting layour plantroom 123			A		22/05/13	BMCE-TRANSMIT-015884 (BMCE-WTRAN-007579)	12/06/13	28/04/13	A	BMCE-TRANSMIT-015963 30/05/13		
		Issued for information on BMCE-TRANSMIT-019288 04/02/14	MER	J	ME-ZJ-12-PL-572-506	Twelth floor plan Fire detection 123			A		22/05/13	BMCE-TRANSMIT-015884 (BMCE-WTRAN-007579)	12/06/13	28/04/13	B	BMCE-TRANSMIT-015963 30/05/13		
		Issued for information on BMCE-TRANSMIT-019288 04/02/14	MER	J	ME-ZJ-12-PL-572-507	Twelth floor plan Fire detection 123			A		22/05/13	BMCE-TRANSMIT-015884 (BMCE-WTRAN-007579)	12/06/13	28/04/13	B	BMCE-TRANSMIT-015963 30/05/13		
		Issued for information on BMCE-TRANSMIT-019288 04/02/14	MER	J	ME-ZJ-12-PL-572-508	Twelth floor plan Fire detection 123			A		22/05/13	BMCE-TRANSMIT-015884 (BMCE-WTRAN-007579)	12/06/13	28/04/13	B	BMCE-TRANSMIT-015963 30/05/13		
			MER	J	ME-ZJ-12-PL-575-310	Twelth floor void layout zone J General Arrangement			A		22/05/13	BMCE-TRANSMIT-015884 (BMCE-WTRAN-007579)	12/06/13	28/04/13	A	BMCE-TRANSMIT-015963 30/05/13		
	Mechanical Services Drawings Hospital Drawings - Zone K	THIS WAS ISSUED FOR INFORMATION ONLY ON BMCE-TRANSMIT-018069 24/09/13	ZBP	K	ZBP-ZK-00-PL-523-010	HTG & CHW Layout Ground	25/08/12		A	28/11/11	08/12/11	BMCE-TRANSMIT-007036	29/12/11	13/02/12	B	13/02/12 BMCE-TRANSMIT-007561		
		THIS WAS ISSUED FOR INFORMATION ONLY ON BMCE-TRANSMIT-018069 24/09/13	ZBP	K	ZBP-ZK-01-PL-523-020	HTG & CHW Layout First	25/08/12		A	28/11/11	08/12/11	BMCE-TRANSMIT-007036	29/12/11	13/02/12	B	13/02/12 BMCE-TRANSMIT-007561		
		THIS WAS ISSUED FOR INFORMATION ONLY ON BMCE-TRANSMIT-018069 24/09/13	ZBP	K	ZBP-ZK-02-PL-523-030	HTG & CHW Layout Second	25/08/12		A	28/11/11	08/12/11	BMCE-TRANSMIT-007036	29/12/11	13/02/12	B	13/02/12 BMCE-TRANSMIT-007561		
		THIS WAS ISSUED FOR INFORMATION ONLY ON BMCE-TRANSMIT-018069 24/09/13	ZBP	K	ZBP-ZK-03-PL-523-040	HTG & CHW Layout Third (Low Level)	25/08/12		A	28/11/11	08/12/11	BMCE-TRANSMIT-007036	29/12/11	13/02/12	B	13/02/12 BMCE-TRANSMIT-007561		
		REMOVED BY MERCURY	~~ZBP~~	~~K~~	~~ZBP-ZK-03-PL-523-041~~	~~HTG & CHW Layout Third (High Le-el)~~	~~24/10/11~~			~~30/11/11~~								

31	BCL-AC-XX-SH-001

							Drawing Information											1st Submission				2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
			ZBP	K	ZBP-ZK-04-PL-523-050	HTG & CHW Layout Fourth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	A	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-05-PL-523-060	HTG & CHW Layout Fifth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-06-PL-523-070	HTG & CHW Layout Sixth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-07-PL-523-080	HTG & CHW Layout Seventh	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
			ZBP	K	ZBP-ZK-08-PL-523-090	HTG & CHW Layout Eighth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	A	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
			ZBP	K	ZBP-ZK-09-PL-523-100	HTG & CHW Layout Ninth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	A	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
			ZBP	K	ZBP-ZK-10-PL-523-110	HTG & CHW Layout Tenth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	A	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
			ZBP	K	ZBP-ZK-11-PL-523-120	HTG & CHW Layout Eleventh	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	A	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
			ZBP	K	ZBP-ZK-00-PL-524-010	Ventilation Layout Ground	24/10/11		A	28/11/11	08/12/11	BMCE-TRANSMIT-007036	29/12/11	13/02/12	A	13/02/12 BMCE-TRANSMIT-007561		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-01-PL-524-020	Ventilation Layout First	24/10/11		A	28/11/11	08/12/11	BMCE-TRANSMIT-007036	29/12/11	13/02/12	B	13/02/12 BMCE-TRANSMIT-007561		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-02-PL-524-030	Ventilation Layout Second	24/10/11		A	28/11/11	08/12/11	BMCE-TRANSMIT-007036	29/12/11	13/02/12	B	13/02/12 BMCE-TRANSMIT-007561		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-03-PL-524-040	Ventilation Layout Third (Low Level)	25/08/12		A	28/11/11	08/12/11	BMCE-TRANSMIT-007036	29/12/11	13/02/12	B	13/02/12 BMCE-TRANSMIT-007561		
		REMOVED BY ZBP	~~ZBP~~	~~K~~	~~ZBP-ZK-03-PL-524-041~~	~~Ventilation Layout Third (High Le el)~~	~~25/08/12~~			~~28/11/11~~			~~21/01/00~~					
			ZBP	K	ZBP-ZK-04-PL-524-050	Ventilation Layout Fourth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	A	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-05-PL-524-060	Ventlation Layout Fifth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-06-PL-524-070	Ventlation Layout Sixth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-07-PL-524-080	Ventlation Layout Seventh	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
			ZBP	K	ZBP-ZK-08-PL-524-090	Ventlation Layout Eighth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	A	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-09-PL-524-100	Ventlation Layout Ninth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-10-PL-524-110	Ventlation Layout Tenth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-11-PL-524-120	Ventlation Layout Eleventh	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009191 (BMCE-WTRAN-003206)	22/06/12	19/07/12	B	01/08/12 BMCE-TRANSMIT-010102 15/08/12		
			ZBP	K	ZBP-ZK-00-PL-526-010	Environmental Strategy Ground	13/04/12		A		04/12/12	BMCE-TRANSMIT-012650 (BMCE-WTRAN-004966)	03/01/12	28/01/13	C	04/02/13 BMCE-TRANSMIT-013705		
			ZBP	K	ZBP-ZK-01-PL-526-020	Environmental Strategy First	13/04/12		A		04/12/12	BMCE-TRANSMIT-012650 (BMCE-WTRAN-004966)	03/01/12	28/01/13	C	04/02/13 BMCE-TRANSMIT-013705		
			ZBP	K	ZBP-ZK-02-PL-526-030	Environmental Strategy Second	13/04/12		A		04/12/12	BMCE-TRANSMIT-012650 (BMCE-WTRAN-004966)	03/01/12	28/01/13	A	04/02/13 BMCE-TRANSMIT-013705		
		Duplicate drawing of the above	~~ZBP~~	~~K~~	~~ZBP-ZK-02-PL-526-030~~	~~En ironmental Strategy Second~~	~~13/04/12~~		~~A~~		~~04/12/12~~	~~BMCE-TRANSMIT-012650 (BMCE-WTRAN-004966)~~	~~03/01/12~~					
			ZBP	K	ZBP-ZK-03-PL-526-040	Environmental Strategy Third	13/04/12		A		14/06/12	BMCE-TRANSMIT-009352 (BMCE-WTRAN-003278)	05/07/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011065		
			ZBP	K	ZBP-ZK-04-PL-526-050	Environmental Strategy Typical Ward Support	27/04/12		A	31/05/12	22/06/12	BMCE-TRANSMIT-009470 (BMCE-WTRAN-003316) RE-ISSUED IN COLOUR	13/07/12	28/09/12	A	05/10/12 BMCE-TRANSMIT-011391		
		REMOVED BY ZBP	~~ZBP~~	~~K~~	~~ZBP-ZK-05-PL-526-060~~	~~En ironmental Treatment Fifth~~	~~27/04/12~~			~~31/05/12~~								
		REMOVED BY ZBP	~~ZBP~~	~~K~~	~~ZBP-ZK-06-PL-526-070~~	~~Environmental Treatment Sixth~~	~~27/04/12~~			~~31/05/12~~								

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
	Electrical Services Drawings		ZBP	K	ZBP-ZK-00-PL-531-010	Small Power Layout Ground	25/08/11		B	28/11/11	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-ZK-01-PL-531-020	Small Power Layout First	25/08/11		B	28/11/11	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-ZK-02-PL-531-030	Sma l Power Layout Second	25/08/11		B	28/11/11	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-ZK-03-PL-531-040	Small Power Layout Third	25/08/11		B	28/11/11	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-ZK-04-PL-531-050	Small Power Layout Fourth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-05-PL-531-060	Small Power Layout Fifth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-06-PL-531-070	Small Power Layout Sixth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-07-PL-531-080	Small Power Layout Seventh	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-08-PL-531-090	Sma l Power Layout Eighth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-09-PL-531-100	Sma l Power Layout Ninth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-10-PL-531-110	Small Power Layout Tenth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-11-PL-531-120	Sma l Power Layout Eleventh	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-00-PL-532-010	Containment/Sub-Main Layout Ground	25/08/12		B	28/11/11	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-ZK-01-PL-532-020	Containment/Sub-Main Layout First	25/08/12		B	28/11/11	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-ZK-02-PL-532-030	Containment/Sub-Main Layout Second	25/08/12		B	28/11/11	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-ZK-03-PL-532-040	Containment/Sub-Main Layout Third	25/08/12		B	28/11/11	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-ZK-04-PL-532-050	Containment/Sub-MainLayout Fourth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-05-PL-532-060	Containment/Sub-Main Layout Fifth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-06-PL-532-070	Containment/Sub-Main Layout Sixth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-07-PL-532-080	Containment/Sub-Main Layout Seventh	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-08-PL-532-090	Containment/Sub-Main Layout Eighth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-09-PL-532-100	Containment/Sub-Main Layout Ninth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-10-PL-532-110	Containment/Sub-Main Layout Tenth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-11-PL-532-120	Containment/Sub-Main Layout Eleventh	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	A	23/08/12 BMCE-TRANSMIT-010486		
			ZBP	K	ZBP-ZK-00-PL-571-010	Security Layout Ground	25/08/12		A	28/11/11	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-ZK-01-PL-571-020	Security Layout First	25/08/12		A	28/11/11	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-ZK-02-PL-571-030	Security Layout Second	25/08/12		B	28/11/11	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-ZK-03-PL-571-040	Security Layout Third	25/08/12		B	28/11/11	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-04-PL-571-050	Security Layout Fourth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	B	23/08/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-09-PL-571-100	Security Layout Ninth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	B	23/08/12 BMCE-TRANSMIT-010486		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-10-PL-571-110	Security Layout Tenth	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	B	23/08/12 BMCE-TRANSMIT-010486		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-11-PL-571-120	Security Layout Eleventh	27/04/12		A	31/05/12	01/06/12	BMCE-TRANSMIT-009192 (BMCE-WTRAN-003207)	22/06/12	02/08/12	B	23/08/12 BMCE-TRANSMIT-010486		
	Public Health Services Drawings	REVISION G WAS ISSUED FOR INFORMATION ONLY ON BMCE-TRANSMIT-018069 25/10/13	ZBP	K	ZBP-ZK-00-PL-500-010	Water & Gas Services Layout Ground	25/08/12		B	28/11/11	02/12/11	BMCE-TRANSMIT-006949	23/12/11		B	14/02/12 BMCE-TRANSMIT-007629		
		REVISION G WAS ISSUED FOR INFORMATION ONLY ON BMCE-TRANSMIT-018069 25/10/13	ZBP	K	ZBP-ZK-01-PL-500-020	Water & Gas Services Layout First	25/08/12		B	28/11/11	02/12/11	BMCE-TRANSMIT-006949	23/12/11		B	14/02/12 BMCE-TRANSMIT-007629		
		REVISION f WAS ISSUED FOR INFORMATION ONLY ON BMCE-TRANSMIT-001512 24/09/13	ZBP	K	ZBP-ZK-02-PL-500-030	Water & Gas Services Layout Second	25/08/12		B	28/11/11	02/12/11	BMCE-TRANSMIT-006949	23/12/11		B	14/02/12 BMCE-TRANSMIT-007629		
		Issued for information on BMCE-TRANSMIT-019232 29/01/14	ZBP	K	ZBP-ZK-03-PL-500-040	Water Services Layout Third	25/08/12		A	28/11/11	02/12/11	BMCE-TRANSMIT-006949	23/12/11		B	14/02/12 BMCE-TRANSMIT-007629		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-04-PL-500-050	Water Services Layout Fourth	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	B	21/09/12 BMCE-TRANSMIT-011092		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-05-PL-500-060	Water Services Layout Fifth	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	B	21/09/12 BMCE-TRANSMIT-011092		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-06-PL-500-070	Water Services Layout Sixth	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	B	21/09/12 BMCE-TRANSMIT-011092		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-07-PL-500-080	Water Services Layout Seventh	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	B	21/09/12 BMCE-TRANSMIT-011092		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-08-PL-500-090	Water Services Layout Eighth	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	B	21/09/12 BMCE-TRANSMIT-011092		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-09-PL-500-100	Water Services Layout Ninth	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	B	21/09/12 BMCE-TRANSMIT-011092		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-10-PL-500-110	Water Services Layout Tenth	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	B	21/09/12 BMCE-TRANSMIT-011092		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-11-PL-500-120	Water Services Layout Eleventh	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	B	21/09/12 BMCE-TRANSMIT-011092		
			ZBP	K	ZBP-ZK-00-PL-581-010	Sanitation and Rainwater Layout Ground	24/10/11		A	28/11/11	02/12/11	BMCE-TRANSMIT-006949	23/12/11		A	14/02/12 BMCE-TRANSMIT-007629		
			ZBP	K	ZBP-ZK-01-PL-581-020	Sanitation and Rainwater Layout First	24/10/11		A	28/11/11	02/12/11	BMCE-TRANSMIT-006949	23/12/11		A	14/02/12 BMCE-TRANSMIT-007629		
			ZBP	K	ZBP-ZK-02-PL-581-030	Sanitation and Rainwater Layout Second	24/10/11		A	28/11/11	02/12/11	BMCE-TRANSMIT-006949	23/12/11		A	14/02/12 BMCE-TRANSMIT-007629		
			ZBP	K	ZBP-ZK-03-PL-581-040	Sanitation and Rainwater Layout Third	24/10/11		A	28/11/11	02/12/11	BMCE-TRANSMIT-006949	23/12/11		A	14/02/12 BMCE-TRANSMIT-007629		
			ZBP	K	ZBP-ZK-04-PL-581-050	Sanitation and Rainwater Layout Fourth	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011092		
			ZBP	K	ZBP-ZK-05-PL-581-060	Sanitation and Rainwater Layout Fifth	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011092		
			ZBP	K	ZBP-ZK-06-PL-581-070	Sanitation and Rainwater Layout Sixth	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011092		
			ZBP	K	ZBP-ZK-07-PL-581-080	Sanitation and Rainwater Layout Seventh	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011092		
			ZBP	K	ZBP-ZK-08-PL-581-090	Sanitation and Rainwater Layout Eighth	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011092		
			ZBP	K	ZBP-ZK-09-PL-581-100	Sanitation and Rainwater Layout Ninth	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011092		
			ZBP	K	ZBP-ZK-10-PL-581-110	Sanitation and Rainwater Layout Tenth	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011092		
			ZBP	K	ZBP-ZK-11-PL-581-120	Sanitation and Rainwater Layout Eleventh	27/04/12		A	31/05/12	06/06/12	BMCE-TRANSMIT-009246 (BMCE-WTRAN-003218)	27/06/12	10/09/12	A	21/09/12 BMCE-TRANSMIT-011092		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-12-PL-581-130	Sanitation and Rainwater Layout Twelfth			A		22/04/13	BMCE-TRANSMIT-015254 (BMCE-WTRAN-007115)	13/05/13	13/05/13	B	20/05/13 BMCE-TRANSMIT-015768		
			ZBP	K	ZBP-ZK-13-PL-581-140	Sanitation and Rainwater Layout Thirteenth			A		22/04/13	BMCE-TRANSMIT-015255(BMCE-WTRAN-007116)	13/05/13	13/05/13	A	20/05/13 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

31	BCL-AC-XX-SH-001						Drawing Information						1st Submission					2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
		REMOVED BY ZBP	~~ZBP~~	~~K~~	~~ZBP-FM-B1-PL-523-063~~	~~HTG & CHW Layout Basement~~	~~27/04/12~~			~~31/05/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~K~~	~~ZBP-FM-B1-PL-523-064~~	~~HTG & CHW Layout Basement~~	~~27/04/12~~			~~31/05/12~~			-					
		REMOVED BY ZBP	~~ZBP~~	~~K~~	~~ZBP-FM-B1-PL-523-070~~	~~Basement Val- e Room~~	~~27/04/12~~			~~31/05/12~~			-					
		Revision C was issued for information on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-FM-B1-PL-524-061	Ventilation Layout Basement	27/04/12		A	31/05/12	08/12/11	BMCE-TRANSMIT-007036	29/12/11		B	13/02/12 BMCE-TRANSMIT-007561		
		REMOVED BY ZBP	~~ZBP~~	~~K~~	~~ZBP-FM-B1-PL-524-062~~	~~Ventilation Layout Basement~~	~~27/04/12~~			~~31/05/12~~			-					
			ZBP	K	ZBP-FM-B1-PL-524-063	Ventilation Layout Basement	27/04/12		A	31/05/12	07/06/12	BMCE-TRANSMIT-009262 (BMCE-WTRAN-003226)	28/06/12	10/09/12	A	20/09/12 BMCE-TRANSMIT-011068		
		Issued for information on BMCE-TRANSMIT-019137 21/01/2014	ZBP	K	ZBP-FM-B1-PL-524-064	Ventilation Layout Basement	27/04/12		A	31/05/12	07/06/12	BMCE-TRANSMIT-009262 (BMCE-WTRAN-003226)	28/06/12	10/09/12	B	20/09/12 BMCE-TRANSMIT-011068		
	Electrical Services Drawings		ZBP	K	ZBP-FM-B1-PL-531-061	Small Power Layout Basement	27/04/12		B		08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-FM-B1-PL-531-062	Small Power Layout Basement	27/04/12		B		08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-FM-B1-PL-531-063	Small Power Layout Basement	27/04/12		B		08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-FM-B1-PL-531-064	Small Power Layout Basement	27/04/12		B		08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-FM-B1-PL-532-061	Containment/Sub-Main Layout Basement	27/04/12		B	31/05/12	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-FM-B1-PL-532-062	Containment/Sub-Main Layout Basement	27/04/12		B	31/05/12	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-FM-B1-PL-532-063	Containment/Sub-Main Layout Basement	27/04/12		B	31/05/12	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-FM-B1-PL-532-064	Containment/Sub-Main Layout Basement	27/04/12		B	31/05/12	08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-FM-B1-PL-571-061	Security Layout Basement	27/04/12		B		08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-FM-B1-PL-571-062	Security Layout Basement	27/04/12		A		08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-FM-B1-PL-571-063	Security Layout Basement	27/04/12		A		08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
			ZBP	K	ZBP-FM-B1-PL-571-064	Security Layout Basement	27/04/12		B		08/12/11	BMCE-TRANSMIT-007035	29/12/11	11/05/12	A	23/05/12 BMCE-TRANSMIT-009008		
	Public Health Services Drawings		ZBP	K	ZBP-FM-B1-PL-500-061	Water & Gas Services Layout Basement	27/04/12		B	30/11/11	02/12/11	BMCE-TRANSMIT-006949	23/12/11		B	14/02/12 BMCE-TRANSMIT-007629		18/05/2012
			ZBP	K	ZBP-FM-B1-PL-500-061	Water & Gas Services Layout Basement			E		04/11/12	BMCE-TRANSMIT-012634 (BMCE-WTRAN-004960)	25/11/12	12/12/12	A	16/01/13 BMCE-TRANSMIT-013358		
		REMOVD BY ZBP	~~ZBP~~	~~K~~	~~ZBP-FM-B1-PL-500-062~~	~~Water & Gas Services Layout Basement~~	~~27/04/12~~			~~30/11/11~~			-					
		REMOVD BY ZBP	~~ZBP~~	~~K~~	~~ZBP-FM-B1-PL-500-063~~	~~Water & Gas Ser- ices Layout Basement~~	~~27/04/12~~			~~30/11/11~~			-					
		REMOVD BY ZBP	~~ZBP~~	~~K~~	~~ZBP-FM-B1-PL-500-064~~	~~Water & Gas Ser- ices Layout Basement~~	~~27/04/12~~			~~30/11/11~~			-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was issued for information on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-FM-B1-PL-581-064	Sanitation and Rainwater Layout Basement	27/04/12			31/05/12	17/12/12	BMCE-TRANSMIT-012905 (BMCE-WTRAN-005150)	07/01/13	04/01/13	B	15/01/13 BMCE-TRANSMIT-013338		
		Revision E was issued for infmoration only on BMCE-TRANSMIT-018069 24/19/13	ZBP	K	ZBP-FM-B1-PL-581-065	Sanitation and Rainwater Layout Generic Ward			C		04/06/13	BMCE-TRANSMIT-016093 (BMCE-WTRAN-007775)	25/06/13	08/07/13	B	BMCE-TRANSMIT-016915		
			ZBP	K	ZBP-FM-B1-PL-590-100	Basement Combined Mechanical Services			C		29/04/13	BMCE-TRANSMIT-015380 (BMCE-WTRAN-007198)	20/05/13	29/04/13	A	BMCE-TRANSMIT-015980 30/05/13		
		This was issued for infotmation on BMCE-TRANSMIT-017345 19/08/13	ZBP	K	ZBP-ZK-12-PL-532-195	LV Power Layout - 12th flooe tower core			B		22/04/13	BMCE-TRANSMIT-015249 (BMCE-WTRAN-007111)	13/05/13	03/05/13	B	21/05/13 BMCE-TRANSMIT-015829		
			ZBP	K	ZBP-XX-XX-SC-500-001	Primary Domestic Water Services Schematic	27/04/12		A		30/05/12	BMCE-TRANSMIT-009098 (BMCE-WTRAN-003159)	20/06/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-010051 15/08/12		
	Lighting	Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-SZ-00-PL-541-501	Ground Floor Plan NSGH - Main Entrance & Public Areas Lighting Layout			C	12/01/00	02/12/11	BMCE-TRANSMIT-006946	23/12/11	31/01/12	B	BMCE-TRANSMIT-007475 02/02/10		
			MER	K	ME-SZ-00-PL-541-502	Ground Floor Plan NSGH - Main Entrance & Public Areas Lighting Layout			B	12/01/00	02/12/11	BMCE-TRANSMIT-006946	23/12/11	01/02/12	A	BMCE-TRANSMIT-007475 02/02/11		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-00-PL-541-503	Ground Floor Plan NSGH - Main Entrance & Public Areas Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-00-PL-541-504	Ground Floor Plan NSGH - Main Entrance & Public Areas Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
			MER	K	ME-ZK-00-PL-541-505	Ground Floor Plan NSGH - Main Entrance & Public Areas Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	A	BMCE-TRANSMIT-007475 02/02/12		
			MER	K	ME-SZ-00-PL-541-507	Ground Floor Plan NSGH - Pharmacy Dispensary Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	A	BMCE-TRANSMIT-007475 02/02/12		
		~~This drawing number is a duplicate of below~~	~~MER~~	~~K~~	~~ME-ZK-01-PL-541-501~~	~~First Floor Plan NSGH Atrium & Restaurant Lighting Layout~~	~~24/10/11~~		~~C~~	~~28/11/11~~	~~02/12/11~~	~~BMCE-TRANSMIT-006946~~	~~23/12/11~~	~~02/02/12~~	~~B~~	~~BMCE-TRANSMIT-007475 02/02/12~~		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-01-PL-541-502	First Floor Plan NSGH Atrium & Restaurant Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-01-PL-541-503	First Floor Plan NSGH Main Entrance Sanctuary & Public Core Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-01-PL-541-504	First Floor Plan NSGH Atrium Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-02-PL-541-501	Second Floor Plan NSGH Pub ic Core A and FM Support Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
			MER	K	ME-ZK-02-PL-541-502	Second Floor Plan NSGH Bed Core C & FM Support Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	A	BMCE-TRANSMIT-007475 02/02/12		
			MER	K	ME-ZK-02-PL-541-503	Second Floor Plan NSGH Pub ic Core B & Support Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	A	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-02-PL-541-504	Second Floor Plan NSGH Core D & FM Support Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-03-PL-541-501	Third Floor Plan NSGH/NCH Admin, Training, Health Records & Staff Facilities Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-03-PL-541-503	Third Floor Plan NSGH/NCH Staff Change, Hotel Services, Staff Accomodation Lighting Layout	24/10/11		C	28/11/11	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-04-PL-541-501	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Lighting Layout	27/04/12		C	31/05/12	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-04-PL-541-502	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Lighting Layout	27/04/12		C	31/05/12	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-05-PL-541-501	Fifth Floor Plan NSGH Inpatient Wards Lighting Layout	27/04/12		C	31/05/12	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-05-PL-541-502	Fifth Floor Plan NSGH Inpatient Wards Lighting Layout	27/04/12		C	31/05/12	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-06-PL-541-501	Sixth Floor Plan NSGH Inpatient Wards Lighting Layout	27/04/12		C	31/05/12	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-06-PL-541-502	Sixth Floor Plan NSGH Inpatient Wards Lighting Layout	27/04/12		C	31/05/12	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-07-PL-541-501	Seventh Floor Plan NSGH Inpatient Wards Lighting Layout	27/04/12		C	31/05/12	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-07-PL-541-502	Seventh Floor Plan NSGH Inpatient Wards Lighting Layout	27/04/12		C	31/05/12	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-007475 02/02/12		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-08-PL-541-501	Eighth Floor Plan NSGH Inpatient Wards Lighting Layout	27/04/12		C	31/05/12	02/12/11	BMCE-TRANSMIT-006946	23/12/11	02/02/12	B	BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
	~~Small power~~	Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-00-PL-531-503~~	~~Ground Floor Plan NSGH - Main Entrance & Public Areas Small Power & General Services Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-00-PL-531-504~~	~~Ground Floor Plan NSGH - Main Entrance & Public Areas Small Power & General Ser-ices Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-00-PL-531-505~~	~~Ground Floor Plan NSGH - Main Entrance & Public Areas Small Power & General Ser-ices Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-01-PL-531-502~~	~~First Floor Plan NSGH Atrium & Restaurant Small Power & General Services Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-01-PL-531-503~~	~~First Floor Plan NSGH Main Entrance Sanctuary & Pub ic Core Small Power & General Ser -ices Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-01-PL-531-504~~	~~First Floor Plan NSGH Atrium Small Power & General Ser -ices Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-531-501~~	~~Second Floor Plan NSGH Pub ic Core A and FM Support Small Power & General Ser -ices Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-531-502~~	~~Second Floor Plan NSGH Bed Core C & FM Support Small Power & General Services Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-531-503~~	~~Second Floor Plan NSGH Public Core B & Support Small Power & General Ser -ices Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-531-504~~	~~Second Floor Plan NSGH Core D & FM Support Small Power & General Ser -ices Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-03-PL-531-501~~	~~Third Floor Plan NSGH/NCH Admin, Training, Health Records & Staff Fac ilities Sma l Power & General Services Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-03-PL-531-503~~	~~Third Floor Plan NSGH/NCH Staff Change, Hotel Ser -ices, Staff Accomodation Small Power & General Services Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-04-PL-531-501~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Small Power & General Ser -ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-04-PL-531-502~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit Small Power & General Ser -ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-05-PL-531-501~~	~~Fifth Floor Plan NSGH Inpatient Wards Small Power & General Services Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-05-PL-531-502~~	~~Fifth Floor Plan NSGH Inpatient Wards Small Power & General Ser -ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-06-PL-531-501~~	~~Sixth Floor Plan NSGH Inpatient Wards Small Power & General Ser -ices Layout~~							-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-06-PL-531-502~~	~~Sixth Floor Plan NSGH Inpatient Wards Small Power & General Ser-ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-07-PL-531-501~~	~~Se-enth Floor Plan NSGH Inpatient Wards Small Power & General Services Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-07-PL-531-502~~	~~Seventh Floor Plan NSGH Inpatient Wards Small Power & General Ser-ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-08-PL-531-501~~	~~Eighth Floor Plan NSGH Inpatient Wards Small Power & General Ser-ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-08-PL-531-502~~	~~Eighth Floor Plan NSGH Inpatient Wards Small Power & General Services Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-09-PL-531-501~~	~~Ninth Floor Plan NSGH Inpatient Wards Small Power & General Ser-ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-09-PL-531-502~~	~~Ninth Floor Plan NSGH Inpatient Wards Small Power & General Ser-ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-10-PL-531-501~~	~~Tenth Floor Plan NSGH Inpatient Wards Sma l Power & General Ser-ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-10-PL-531-502~~	~~Tenth Floor Plan NSGH Inpatient Wards Sma l Power & General Services Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-11-PL-531-501~~	~~Eleventh Floor Plan NSGH Inpatient Wards Small Power & General Ser-ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-11-PL-531-502~~	~~Ele-enth Floor Plan NSGH Inpatient Wards Small Power & General Ser-ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-B1-PL-531-501~~	~~Basement Floor Plan NSGH Core D Small Power & General Ser-ices Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-00-PL-532-503~~	~~Ground Floor Plan NSGH - Main Entrance & Pub ic Areas High Le-el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-00-PL-532-504~~	~~Ground Floor Plan NSGH - Main Entrance & Pub ic Areas High Level Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-00-PL-532-505~~	~~Ground Floor Plan NSGH - Main Entrance & Pub ic Areas High Le-el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-01-PL-532-502~~	~~First Floor Plan NSGH Atrium & Restaurant High Le-el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-01-PL-532-503~~	~~First Floor Plan NSGH Main Entrance Sanctuary & Pub ic Core High Le-el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-01-PL-532-504~~	~~First Floor Plan NSGH Atrium High Le-el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-532-501~~	~~Second Floor Plan NSGH Public Core A and FM Support High Le-el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-532-502~~	~~Second Floor Plan NSGH Bed Core C & FM Support High Level Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-532-503~~	~~Second Floor Plan NSGH Public Core B & Support High Level Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-532-504~~	~~Second Floor Plan NSGH Core D & FM Support High Le-el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-03-PL-532-501~~	~~Third Floor Plan NSGH/NCH Admin, Training, Health Records & Staff Facilities High Level Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-03-PL-532-503~~	~~Third Floor Plan NSGH/NCH Staff Change, Hotel Services, Staff Accomodation High Le-el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-04-PL-532-501~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit High Le-el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-04-PL-532-502~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit High Le-el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-05-PL-532-501~~	~~Fifth Floor Plan NSGH Inpatient Wards High Le-el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-05-PL-532-502~~	~~Fifth Floor Plan NSGH Inpatient Wards High Level Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-06-PL-532-501~~	~~Sixth Floor Plan NSGH Inpatient Wards High Le-el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-06-PL-532-502~~	~~Sixth Floor Plan NSGH Inpatient Wards High Le-el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN	~~MER~~	~~K~~	~~ME-ZK-07-PL-532-501~~	~~Seventh Floor Plan NSGH Inpatient Wards High Level Layout~~							-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31 BCL-AC-XX-SH-001

1st Submission

2nd Submission

Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-01-PL-532-503~~	~~First Floor Plan NSGH Main Entrance Sanctuary & Pub ic Core ELV Systems low le el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-01-PL-532-504~~	~~First Floor Plan NSGH Atrium ELV Systems low le el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-532-501~~	~~Second Floor Plan NSGH Public Core A and FM Support ELV Systems low le el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-532-502~~	~~Second Floor Plan NSGH Bed Core C & FM Support ELV Systems low le el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-532-503~~	~~Second Floor Plan NSGH Public Core B & Support ELV Systems low level Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-532-504~~	~~Second Floor Plan NSGH Core D & FM Support ELV Systems low le el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-03-PL-532-501~~	~~Third Floor Plan NSGH/NCH Admin, Training, Health Records & Staff Facilities ELV Systems low le el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-03-PL-532-503~~	~~Third Floor Plan NSGH/NCH Staff Change, Hotel Ser ices, Staff Accomodation ELV Systems low le el Layout~~	~~24/10/11~~			~~28/11/11~~			-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-04-PL-532-501~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit ELV Systems low level Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-04-PL-532-502~~	~~Fourth Floor Plan NSGH Renal Inpatients & Day Unit ELV Systems low le el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-05-PL-532-501~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-05-PL-532-502~~	~~Fifth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-06-PL-532-501~~	~~Sixth Floor Plan NSGH Inpatient Wards ELV Systems low level Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-06-PL-532-502~~	~~Sixth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-07-PL-532-501~~	~~Se enth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-07-PL-532-502~~	~~Se enth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-08-PL-532-501~~	~~Eighth Floor Plan NSGH Inpatient Wards ELV Systems low level Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-08-PL-532-502~~	~~Eighth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-09-PL-532-501~~	~~Ninth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-09-PL-532-502~~	~~Ninth Floor Plan NSGH Inpatient Wards ELV Systems low level Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-10-PL-532-501~~	~~Tenth Floor Plan NSGH Inpatient Wards ELV Systems low level Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-10-PL-532-502~~	~~Tenth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-11-PL-532-501~~	~~Ele enth Floor Plan NSGH Inpatient Wards ELV Systems low le el Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-11-PL-532-502~~	~~Eleventh Floor Plan NSGH Inpatient Wards ELV Systems low level Layout~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (SMALL POWER SHOWN ON NA 400 SERIES DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-B1-PL-532-501~~	~~Basement Floor Plan NSGH Core D ELV Systems low le el Layout~~							-					
		Removed from schedule - drawing has been moved to tab 19 Lighting	~~MER~~	~~K~~	~~ME-XX-XX-SP-541-110~~	~~Lighting Calculations - Zone K~~			A		~~31/01/14~~	~~BMCE-TRANSMIT-019243 (BMCE-WTRAN-009845)~~	~~21/02/14~~					
		Removed from schedule - drawing has been moved to tab 19 Lighting	~~MER~~	~~K~~	~~ME-XX-XX-SP-541-111~~	~~Lighting Calculations - Adults~~			A		~~31/01/14~~	~~BMCE-TRANSMIT-019243 (BMCE-WTRAN-009845)~~	~~21/02/14~~					
	Data Comms		MER	K	ME-SZ-00-PL-556-501	Ground Floor Plan NSGH - Main Entrance & Public Areas Data Comms Layout			B		26/02/13	BMCE-TRANSMIT-014130 (BMCE-WTRAN-006180	19/03/13	25/03/13	A	03/05/13 BMCE-TRANSMIT-014906		
		This was issued for information on BMCE-TRANSMIT-018726	MER	K	ME-SZ-00-PL-556-502	Ground Floor Plan NSGH - Main Entrance & Public Areas Data Comms Layout			E		26/02/13	BMCE-TRANSMIT-014130 (BMCE-WTRAN-006180	19/03/13	25/03/13	B	03/05/13 BMCE-TRANSMIT-014906		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-00-PL-556-503	Ground Floor Plan NSGH - Main Entrance & Public Areas Data Comms Layout	24/10/11			28/11/11	02/12/11	BMCE-TRANSMIT-006348	23/12/11	23/12/11	B			

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-XX-PL-556-501	Fifth to Eleventh Floor Plan NSGH Inpatient Wards Layout of Data Outlets						BMCE-TRANSMIT-006348	21/01/00	23/12/11	B			
			MER	K	ME-ZK-XX-PL-556-502	Fifth to Eleventh Floor Plan NSGH Inpatient Wards Layout of Data Outlets						BMCE-TRANSMIT-006348	21/01/00	23/12/11	A			
		Incorporated in Drawing ME-ZK-XX-PL-556-501 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-05-PL-556-501~~	~~Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-502 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-05-PL-556-502~~	~~Fifth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-501 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-06-PL-556-501~~	~~Sixth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-502 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-06-PL-556-502~~	~~Sixth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-501 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-07-PL-556-501~~	~~Se-enth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-502 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-07-PL-556-502~~	~~Se-enth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-501 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-08-PL-556-501~~	~~Eighth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-502 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-08-PL-556-502~~	~~Eighth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-501 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-09-PL-556-501~~	~~Ninth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-502 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-09-PL-556-502~~	~~Ninth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-501 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-10-PL-556-501~~	~~Tenth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-502 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-10-PL-556-502~~	~~Tenth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-501 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-11-PL-556-501~~	~~Ele-enth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~			-					
		Incorporated in Drawing ME-ZK-XX-PL-556-502 Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-11-PL-556-502~~	~~Ele-enth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~27/04/12~~			~~31/05/12~~								
			MER	K	ME-ZK-B1-PL-556-501	Basement Floor Plan NSGH Core D Data Comms Layout			C		06/06/12	BMCE-TRANMSIT-009245 (BMCE-WTRAN-003217)	27/06/12	06/07/12	A	18/07/12 BMCE-TRANSMIT-009903		
		REMOVED BY MERCURY	~~MER~~	~~K~~	~~ME-ZK-XX-PL-556-501~~	~~Fifth to Ele-enth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~16/03/12~~			~~03/05/12~~								
		REMOVED BY MERCURY	~~MER~~	~~K~~	~~ME-ZK-XX-PL-556-502~~	~~Fifth to Ele-enth Floor Plan NSGH Inpatient Wards Data Comms Layout~~	~~16/03/12~~			~~03/05/12~~								
	Sprinklers		MER	K	ME-ZK-B1-PL-575-308	Basement Floor Void Sprinklers Zone K	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
			MER	K	ME-ZK-B1-PL-575-309	Basement Floor Void Sprinklers Zone K	24/10/2011		B	28/11/2011	02/12/2011	BMCE-TRANSMIT-006947	23/12/2011	09/12/2011	B	BMCE-TRANSMIT-007445 27/01/12		
			MER	K	ME-ZK-00-PL-575-308	Ground Floor Void Sprinklers Zone K	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
			MER	K	ME-ZK-00-PL-575-309	Ground Floor Ceiling Sprinklers Zone K	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
			MER	K	ME-ZK-01-PL-575-308	First Floor Void Sprinklers Zone K	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
			MER	K	ME-ZK-01-PL-575-309	First Floor Ceiling Sprinklers Zone K	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
			MER	K	ME-ZK-02-PL-575-308	Second Floor Void Sprinklers Zone K	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
			MER	K	ME-ZK-02-PL-575-309	Second Floor Ceiling Sprinklers Zone K	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	K	ME-ZK-03-PL-575-308	Third Floor Void Sprinklers Zone K	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
			MER	K	ME-ZK-03-PL-575-309	Third Floor Ceiling Sprinklers Zone K	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-04-PL-575-308	Fourth Floor Void Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-04-PL-575-309	Fourth Floor Ceiling Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-05-PL-575-308	Fifth Floor Void Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-05-PL-575-309	Fifth Floor Ceiling Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-06-PL-575-308	Sixth Floor Void Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-06-PL-575-309	Sixth Floor Ceiling Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-07-PL-575-308	Seventh Floor Void Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-07-PL-575-309	Seventh Floor Ceiling Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-08-PL-575-308	Eighth Floor Void Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-08-PL-575-309	Eighth Floor Ceiling Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-09-PL-575-308	Ninth Floor Void Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-09-PL-575-309	Ninth Floor Ceiling Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-10-PL-575-308	Tenth Floor Void Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-10-PL-575-309	Tenth Floor Ceiling Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-11-PL-575-308	Eleventh Floor Void Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-11-PL-575-309	Eleventh Floor Ceiling Sprinklers Zone K	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-12-PL-575-308	Twelfth Floor Void Sprinklers Zone K			B		02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
		Issued for information on BMCE-TRANSMIT-019712 18/03/14	MER	K	ME-ZK-12-PL-575-309	Twelfth Floor Ceiling Sprinklers Zone K			B		02/12/11	BMCE-TRANSMIT-006947	23/12/11	09/12/11	B	BMCE-TRANSMIT-007445 27/01/12		
	~~BMS~~	Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-00-PL-660-503~~	~~Ground Floor Plan NSGH - Main Entrance & Public Areas BMS Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-00-PL-660-504~~	~~Ground Floor Plan NSGH - Main Entrance & Public Areas BMS Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-00-PL-660-505~~	~~Ground Floor Plan NSGH - Main Entrance & Public Areas BMS Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-01-PL-660-502~~	~~First Floor Plan NSGH Atrium & Restaurant BMS Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-01-PL-660-503~~	~~First Floor Plan NSGH Main Entrance Sanctuary & Public Core BMS Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-01-PL-660-504~~	~~First Floor Plan NSGH Atrium BMS Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-02-PL-660-501~~	~~Second Floor Plan NSGH Public Core A and FM Support BMS Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-02-PL-660-502~~	~~Second Floor Plan NSGH Bed Core C & FM Support BMS Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-02-PL-660-503~~	~~Second Floor Plan NSGH Public Core B & Support BMS Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-02-PL-660-504~~	~~Second Floor Plan NSGH Core D & FM Support BMS Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-10-PL-660-501~~	~~Tenth Floor Plan NSGH Inpatient Wards BMS Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-10-PL-660-502~~	~~Tenth Floor Plan NSGH Inpatient Wards BMS Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-11-PL-660-501~~	~~Eleventh Floor Plan NSGH Inpatient Wards BMS Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-11-PL-660-502~~	~~Ele enth Floor Plan NSGH Inpatient Wards BMS Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (PART OF BMS DETAIL DESIGN)	~~MER~~	~~K~~	~~ME-ZK-B1-PL-660-501~~	~~Basement Floor Plan NSGH Core D BMS Layout~~							~~21/01/00~~					
	~~Medical Gas~~	No longer in use - Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-00-PL-H512-001~~	~~Medical Gas Installation, Le el 0, Zone K~~			~~1~~		~~29/05/12~~	~~BMCE-TRANSMIT-009131 (BMCE-WTRAN-003175)~~	~~19/06/12~~	~~24/09/12~~	~~C~~	~~27/09/12 BMCE-TRANSMIT-011199~~		
		No longer in use - Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-01-PL-H512-001~~	~~Medical Gas Installation, Le el 1, Zone K~~			~~1~~		~~29/05/12~~	~~BMCE-TRANSMIT-009127 (BMCE-WTRAN-003174)~~	~~19/06/12~~	~~24/09/12~~	~~C~~	~~27/09/12 BMCE-TRANSMIT-011196~~		
		No longer in use - Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-02-PL-H512-001~~	~~Medical Gas Installation, Le el 2, Zone K~~			~~1~~		~~29/05/12~~	~~BMCE-TRANSMIT-009123 (BMCE-WTRAN-003172)~~	~~19/06/12~~	~~24/09/12~~	~~C~~	~~27/09/12 BMCE-TRANSMIT-011202~~		
		No longer in use - Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-04-PL-H512-001~~	~~Medical Gas Installation, Level 4, Zone K~~			~~1~~		~~29/05/12~~	~~BMCE-TRANSMIT-009122 (BMCE-WTRAN-003171)~~	~~19/06/12~~	~~01/10/12~~	~~C~~	~~04/10/12 BMCE-TRANSMIT-011324~~		
		No longer in use - Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-05-PL-H512-001~~	~~Medical Gas Installation, Le el 5, Zone K~~			~~1~~		~~29/05/12~~	~~BMCE-TRANSMIT-009111 (BMCE-WTRAN-003165)~~	~~19/06/12~~	~~01/10/12~~	~~C~~	~~04/10/2012 BMCE-TRANSMIT-~~		
		No longer in use - Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-06-PL-H512-001~~	~~Medical Gas Installation, Le el 6, Zone K~~			~~1~~		~~29/05/12~~	~~BMCE-TRANSMIT-009119 (BMCE-WTRAN-003169)~~	~~19/06/12~~	~~01/10/12~~	~~C~~	~~04/10/12 BMCE-TRANSMIT-011321~~		
		No longer in use - Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-07-PL-H512-001~~	~~Medical Gas Installation, Level 7, Zone K~~			~~1~~		~~29/05/12~~	~~BMCE-TRANSMIT-009109 (BMCE-WTRAN-003163)~~	~~19/06/12~~	~~01/10/12~~	~~C~~	~~04/10/12 BMCE-TRANSMIT-011329~~		
		No longer in use - Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-08-PL-H512-001~~	~~Medical Gas Installation, Le el 8, Zone K~~			~~1~~		~~29/05/12~~	~~BMCE-TRANSMIT-009115 (BMCE-WTRAN-003166)~~	~~19/06/12~~	~~01/10/12~~	~~C~~	~~04/10/12 BMCE-TRANSMIT-011322~~		
		No longer in use - Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-09-PL-H512-001~~	~~Medical Gas Installation, Le el 9, Zone K~~			~~1~~		~~29/05/12~~	~~BMCE-TRANSMIT-009117 (BMCE-WTRAN-003167)~~	~~19/06/12~~	~~01/10/12~~	~~C~~	~~04/10/12 BMCE-TRANSMIT-011326~~		
		No longer in use - Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-10-PL-H512-001~~	~~Medical Gas Installation, Le el 10, Zone K~~			~~1~~		~~29/05/12~~	~~BMCE-TRANSMIT-009120 (BMCE-WTRAN-003170)~~	~~19/06/12~~	~~01/10/12~~	~~C~~	~~04/10/12 BMCE-TRANSMIT-011323~~		
		No longer in use - Mercury Instruction	~~MER~~	~~K~~	~~ME-ZK-11-PL-H512-001~~	~~Medical Gas Installation, Level 11, Zone K~~			~~1~~		~~29/05/12~~	~~BMCE-TRANSMIT-009118 (BMCE-WTRAN-003168)~~	~~19/06/12~~	~~01/10/12~~	~~C~~	~~04/10/12 BMCE-TRANSMIT-011327~~		
			MER	K	ME-ZK-12-PL-H512-001	Medical Gas Installation, Level 12, Zone K			1		29/05/12	BMCE-TRANSMIT-009137 (BMCE-WTRAN-003177)	19/06/12	01/10/12	A	05/10/12 BMCE-TRANSMIT-011384		
	~~MEDICAL GASES~~	Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-00-PL-512-503~~	~~Ground Floor Plan NSGH - Main Entrance & Public Areas Medical Gases Layout~~	~~24/10/11~~			~~28/11/11~~								
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-00-PL-512-504~~	~~Ground Floor Plan NSGH - Main Entrance & Public Areas Medical Gases Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-00-PL-512-505~~	~~Ground Floor Plan NSGH - Main Entrance & Public Areas Medical Gases Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-01-PL-512-502~~	~~First Floor Plan NSGH Atrium & Restaurant Medical Gases Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-01-PL-512-503~~	~~First Floor Plan NSGH Main Entrance Sanctuary & Public Core Medical Gases Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-01-PL-512-504~~	~~First Floor Plan NSGH Atrium Medical Gases Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-512-501~~	~~Second Floor Plan NSGH Pub ic Core A and FM Support Medical Gases Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-512-502~~	~~Second Floor Plan NSGH Bed Core C & FM Support Medical Gases Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-512-503~~	~~Second Floor Plan NSGH Public Core B & Support Medical Gases Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-02-PL-512-504~~	~~Second Floor Plan NSGH Core D & FM Support Medical Gases Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-03-PL-512-501~~	~~Third Floor Plan NSGH/NCH Admin, Training, Health Records & Staff Facilities Medical Gases Layout~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512	~~MER~~	~~K~~	~~ME-ZK-03-PL-512-503~~	~~Third Floor Plan NSGH/NCH Staff Change, Hotel Ser ices, Staff Accomodation Medical Gases La out~~	~~24/10/11~~			~~28/11/11~~			~~21/01/00~~					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

31	BCL-AC-XX-SH-001						Drawing Information						1st Submission				2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-07-PL-512-501~~	~~Se enth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-07-PL-512-502~~	~~Se enth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-08-PL-512-501~~	~~Eighth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-08-PL-512-502~~	~~Eighth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-09-PL-512-501~~	~~Ninth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-09-PL-512-502~~	~~Ninth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-10-PL-512-501~~	~~Tenth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-10-PL-512-502~~	~~Tenth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-11-PL-512-501~~	~~Ele enth Floor Plan NSGH Inpatient Wards Medical Gases Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-11-PL-512-502~~	~~Eleventh Floor Plan NSGH Inpatient Wards Medical Gases Layout~~							~~21/01/00~~					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO HPI H512 SERIES DESIGN DRAWINGS)	~~MER~~	~~K~~	~~ME-ZK-B1-PL-512-501~~	~~Basement Floor Plan NSGH Core D Medical Gases Layout~~							~~21/01/00~~					
	Fire Detection & Smoke Control		MER	K	ME-SZ-00-PL-572-501	Ground Floor Plan NSGH - Main Entrance & Public Areas Fire Detection & Smoke Control Layout			B		02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	C	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-SZ-00-PL-572-502	Ground Floor Plan NSGH - Main Entrance & Public Areas Fire Detection & Smoke Control Layout			B		02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-00-PL-572-503	Ground Floor Plan NSGH - Main Entrance & Public Areas Fire Detection & Smoke Control Layout	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-00-PL-572-504	Ground Floor Plan NSGH - Main Entrance & Public Areas Fire Detection & Smoke Control Layout	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-00-PL-572-505	Ground Floor Plan NSGH - Main Entrance & Public Areas Fire Detection & Smoke Control Layout	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-SZ-00-PL-572-507	Ground Floor Plan NSGH - Pharmacy & Dispensary Fire Detection & Smoke Control Layout			B		02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-01-PL-572-502	First Floor Plan NSGH Atrium & Restaurant Fire Detection & Smoke Control Layout	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-019870 08/04/14	MER	K	ME-SZ-01-PL-572-501	First Floor Plan NSGH Main Entrance Sanctuary & Public Core Fire Detection & Smoke Control Layout			B		02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-01-PL-572-503	First Floor Plan NSGH Main Entrance Sanctuary & Public Core Fire Detection & Smoke Control Layout	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-01-PL-572-504	First Floor Plan NSGH Atrium Fire Detection & Smoke Control Layout	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
			MER	K	ME-ZK-02-PL-572-501	Second Floor Plan NSGH Pub ic Core A and FM Support Fire Detection & Smoke Control Layout	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	A	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-02-PL-572-502	Second Floor Plan NSGH Bed Core C & FM Support Fire Detection & Smoke Control Layout	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
			MER	K	ME-ZK-02-PL-572-503	Second Floor Plan NSGH Public Core B & Support Fire Detection & Smoke Control Layout	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	A	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-02-PL-572-504	Second Floor Plan NSGH Core D & FM Support Fire Detection & Smoke Control Layout	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-03-PL-572-501	Third Floor Plan NSGH/NCH Admin, Training, Health Records & Staff Facilities Fire Detection & Smoke Control Layout	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-03-PL-572-503	Third Floor Plan NSGH/NCH Staff Change, Hotel Services, Staff Accomodation Fire Detection & Smoke Control Layout	24/10/11		B	28/11/11	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-04-PL-572-501	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Fire Detection & Smoke Control Layout	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-04-PL-572-502	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Fire Detection & Smoke Control Layout	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-05-PL-572-501	Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	27/04/12		B	31/05/12	02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-		

31	BCL-AC-XX-SH-001						Drawing Information	1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																	
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-12-PL-572-502	Twelfth Floor Plan NSGH Plantroom 122			B		02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-XX-PL-572-501	Sixth to Tenth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout			B		02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-XX-PL-572-502	Sixth to Tenth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout			B		02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-B1-PL-572-501	Basement Floor Plan NSGH Core D Fire Detection & Smoke Control Layout			B		02/12/11	BMCE-TRANSMIT-006944	23/12/11	22/12/11	B	22/12/11 BMCE-TRANSMIT-007186		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-SZ-B1-PL-572-502	Basement Floor Plan AGV Charging & FM Core C Fire Detection Layout			C		07/06/12	BMCE-TRANSMIT-009266 (BMCE-WTRAN-003230)	28/06/12	10/07/12	B	17/07/12 BMCE-TRANSMIT-009876		
	CCTV/Door Access	Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-B1-PL-571-501	Basement Floor Plan NSGH Basement Food Waste Renal Tanks & FM Core D CCTV & Door Access Layout	24/10/11		C	30/11/11	07/06/12	BMCE-TRANSMIT-009256 (BMCE-WTRAN-003221)	28/06/12	13/07/12	B	19/07/12 BMCE-TRANSMIT-009932		
			MER	K	ME-SZ-B1-PL-571-502	Basement Floor Plan NSGH Basement AVG Charging & FM Core C CCTV & Door Access Layout	24/10/11		C	30/11/11	07/06/12	BMCE-TRANSMIT-009256 (BMCE-WTRAN-003221)	28/06/12	13/07/12	A	19/07/12 BMCE-TRANSMIT-009932		
		This was issued for information on BMCE-TRANSMIT-018726	MER	K	ME-SZ-00-PL-571-501	Ground Floor Plan NSGH Main Entrance & Public Areas CCTV & Door Access Layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-SZ-00-PL-571-502	Ground Floor Plan NSGH Main Entrance & Public Areas CCTV & Door Access Layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
			MER	K	ME-ZK-00-PL-571-503	Ground Floor Plan NSGH Main Entrance & Public Areas CCTV & Door Access Layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	A	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-00-PL-571-504	Ground Floor Plan NSGH Main Entrance & Public Areas CCTV & Door Access Layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
			MER	K	ME-ZK-00-PL-571-505	Ground Floor Plan NSGH Main Entrance & Public Areas CCTV & Door Access Layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	A	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-SZ-01-PL-571-501	First Floor Plan NSGH Level 1 Restaurant , Dining , Servery CCTV & Door Access Layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-01-PL-571-502	First Floor Plan NSGH Level 1 Restaurant , Dining , Servery CCTV & Door Access Layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-01-PL-571-503	First Floor Plan NSGH Main Entrance, Sanctuary & Public Core B CCTV & Door Access Layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-01-PL-571-504	First Floor Plan NSGH Restaurant , FM Core D CCTV & Door Access Layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-02-PL-571-501	Second Floor Plan NSGH Level 2 Public Core A FM Support and Bed Management CCTV & Door Access layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
			MER	K	ME-ZK-02-PL-571-502	Second Floor Plan NSGH Level 2 FM/Bed Core C & FM Support CCTV & Door Access layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	A	15/08/12 BMCE-TRANSMIT-010325		
			MER	K	ME-ZK-02-PL-571-503	Second Floor Plan NSGH Level 2 Public Core B & Support CCTV & Door Access layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	A	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-03-PL-571-501	Third Floro Plan NSGH/NCH Admin, Training, Health Records & Staff Fac lities CCTV & Door Access Layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
			MER	K	ME-ZK-03-PL-571-503	Third Floor Plan NSGH/NCH Staff Change/Hotel Services/Staff Accomodation CCTV & Door Access layout	24/10/11			30/11/11	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	A	15/08/12 BMCE-TRANSMIT-010325		
			MER	K	ME-ZK-04-PL-571-501	Fourth Floor Plan NSGH Renal Inpatients & Day Unit CCTV/DoorAccess Layout	27/04/12			31/05/12	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	A	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-04-PL-571-502	Fourth Floor Plan NSGH Renal Inpatients & Day Unit CCTV/DoorAccess Layout	27/04/12			31/05/12	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
			MER	K	ME-ZK-05-PL-571-501	Fifth Floor Plan NSGH Inpatient Ward CCTV & Door Access Layout	27/04/12			31/05/12	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	A	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-05-PL-571-502	Fifth Floor Plan NSGH Inpatient Ward CCTV & Door Access Layout	27/04/12			31/05/12	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-12-PL-571-501	Twelfth Floor Plan NSGH Plantroom CCTV & Door Access Layout					06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-12-PL-571-502	Twelfth Floor Plan NSGH Plantroom CCTV & Door Access Layout					06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-XX-PL-571-501	Sixth to Eleventh Floor Plan NSGH Inpatient Wards CCTV & Door Access layout	27/04/12			31/05/12	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-XX-PL-571-502	Sixth to Eleventh Floor Plan NSGH Inpatient Wards CCTV & Door Access layout	27/04/12			31/05/12	06/12/11	BMCE-TRANSMIT-006943	27/12/11	13/07/12	B	15/08/12 BMCE-TRANSMIT-010325		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	K	ME-ZK-03-PL-538-501	Third Floor Plan NSGH/NCH Admin, Training, Health Records & Staff Facilities Fire Detection & Smoke Control Layout	24/10/11		A	30/11/11	24/03/14	BMCE-TRANSMIT-019750 (BMCE-WTRAN-010133)	14/04/14	22/04/14				
			MER	K	ME-ZK-03-PL-538-503	Third Floor Plan NSGH/NCH Staff Change, Hotel Services, Staff Accomodation Fire Detection & Smoke Control Layout	24/10/11		A	30/11/11	01/03/13	BMCE-TRANSMIT-014279 (~BMCE-WTRAN-006293)	22/03/13	12/04/13	A			
		Issued for information on BMCE-TRANSMIT-018891 18/12/13	MER	K	ME-ZK-04-PL-538-501	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Fire Detection & Smoke Control Layout	27/04/12		A	31/05/12	07/06/12	BMCE-TRANSMIT-009251 (BMCE-WTRAN-003220)	28/06/12	12/07/12	B	19/07/12 BMCE-TRANSMIT-009931		
			MER	K	ME-ZK-04-PL-538-502	Fourth Floor Plan NSGH Renal Inpatients & Day Unit Fire Detection & Smoke Control Layout	27/04/12		A	31/05/12	08/06/12	BMCE-TRANSMIT-009251 (BMCE-WTRAN-003220)	29/06/12	12/07/12	A	19/07/12 BMCE-TRANSMIT-009931		
			MER	K	ME-ZK-05-PL-538-501	Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	27/04/12		A	31/05/12	07/06/12	BMCE-TRANSMIT-009251 (BMCE-WTRAN-003220)	28/06/12	12/07/12	A	19/07/12 BMCE-TRANSMIT-009931		
			MER	K	ME-ZK-05-PL-538-502	Fifth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	27/04/12		A	31/05/12	08/06/12	BMCE-TRANSMIT-009251 (BMCE-WTRAN-003220)	29/06/12	12/07/12	A	19/07/12 BMCE-TRANSMIT-009931		
		REMOVED BY MERCURY - ME-ZK-XX-PL-538-501 SUBMITTED FOR RDD REVIEW	~~MER~~	~~K~~	~~ME-ZK-11-PL-538-501~~	~~Eleventh Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout~~	~~27/04/12~~			~~31/05/12~~								
		REMOVED BY MERCURY - ME-ZK-XX-PL-538-502 SUBMITTED FOR RDD REVIEW	~~MER~~	~~K~~	~~ME-ZK-11-PL-538-502~~	~~Elc enth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout~~	~~27/04/12~~			~~31/05/12~~								
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~K~~	~~ME-ZK-12-PL-538-501~~	~~Twelfth Floor Plan NSGH Platroom 121~~												
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~K~~	~~ME-ZK-12-PL-538-502~~	~~Twelfth Floor Plan NSGH Platroom 121~~												
			MER	K	ME-ZK-XX-PL-538-501	Sixth to Tenth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	27/04/12		A	31/05/12	08/06/12	BMCE-TRANSMIT-009251 (BMCE-WTRAN-003220)	29/06/12	12/07/12	A	19/07/12 BMCE-TRANSMIT-009931		
			MER	K	ME-ZK-XX-PL-538-502	Sixth to Tenth Floor Plan NSGH Inpatient Wards Fire Detection & Smoke Control Layout	27/04/12		A	31/05/12	08/06/12	BMCE-TRANSMIT-009251 (BMCE-WTRAN-003220)	29/06/12	12/07/12	A	19/07/12 BMCE-TRANSMIT-009931		
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~K~~	~~ME-ZK-B1-PL-538-501~~	~~Basement Floor Plan NSGH Core D Fire Detection & Smoke Control Layout~~	~~27/04/12~~			~~31/05/12~~								
		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~	~~K~~	~~ME-SZ-B1-PL-538-502~~	~~Basement Floor Plan NSGH AGV Charging & FM Core C Fire Detection & Smoke Control Layout~~	~~27/04/12~~			~~31/05/12~~								
	~~Lighting Layout~~	REMOVED BY MERCURY - DUPLICATE ON SCHEDULE	~~MER~~	~~K~~	~~ME-ZK-12-PL-541-501~~	~~Twelth floor plan NSGH Inpatient wards ighting layout~~												
			MER	K	ME-ZK-12-PL-541-502	Twelth floor plan NSGH Inpatient wards ighting layout												
		Removed from schedule - drawing has been moved to tab 19 Lighting	~~MER~~	~~K~~	~~ME-XX-XX-SP-541-109~~	~~Lighting calcs~~			A		~~31/01/14~~	~~BMCE-TRANSMIT-019243 (BMCE-WTRAN-009845)~~	~~21/02/14~~					
	Pneumatic Tube System	REMOVED BY MERCURY - SUPERSEDED BY ME-XX-00-PL-569-001	~~MER~~	~~K~~	~~ME-ZK-00-PL-569-001~~	~~Ground Floor Plan Pneumatic Tube System~~	~~24/10/11~~			~~30/11/11~~								
		REMOVED BY MERCURY - SUPERSEDED BY ME-XX-01-PL-569-002	~~MER~~	~~K~~	~~ME-ZK-01-PL-569-002~~	~~First Floor plan Pneumatic Tube System~~	~~24/10/11~~			~~30/11/11~~								
		REMOVED BY MERCURY - SUPERSEDED BY ME-XX-02-PL-569-003	~~MER~~	~~K~~	~~ME-ZK-02-PL-569-003~~	~~Second Floor Plan Pneumatic Tube System~~	~~24/10/11~~			~~30/11/11~~								
		REMOVED BY MERCURY - SUPERSEDED BY ME-XX-03-PL-569-004	~~MER~~	~~K~~	~~ME-ZK-03-PL-569-004~~	~~Third Floor Plan Pneumatic Tube System~~	~~24/10/11~~			~~30/11/11~~								
		REMOVED BY MERCURY - SUPERSEDED BY ME-XX-04-PL-569-005	~~MER~~	~~K~~	~~ME-ZK-04-PL-569-005~~	~~Fourth Floor Plan Pneumatic Tube System~~	~~27/04/12~~			~~31/05/12~~								
		REMOVED BY MERCURY - SUPERSEDED BY ME-XX-05-PL-569-006	~~MER~~	~~K~~	~~ME-ZK-05-PL-569-006~~	~~Fifth Floor Plan Pneumatic Tube System~~	~~27/04/12~~			~~31/05/12~~								
		REMOVED BY MERCURY - SUPERSEDED BY ME-XX-06-PL-569-007	~~MER~~	~~K~~	~~ME-ZK-06-PL-569-007~~	~~Sixth Floor Plan Pneumatic Tube System~~	~~27/04/12~~			~~31/05/12~~								
		REMOVED BY MERCURY - SUPERSEDED BY ME-XX-07-PL-569-008	~~MER~~	~~K~~	~~ME-ZK-07-PL-569-008~~	~~Se enth Floor Plan Pneumatic Tube System~~	~~27/04/12~~			~~31/05/12~~								
		REMOVED BY MERCURY - SUPERSEDED BY ME-XX-08-PL-569-009	~~MER~~	~~K~~	~~ME-ZK-08-PL-569-009~~	~~Eighth Floor Plan Pneumatic Tube System~~	~~27/04/12~~			~~31/05/12~~								
		REMOVED BY MERCURY - SUPERSEDED BY ME-XX-09-PL-569-010	~~MER~~	~~K~~	~~ME-ZK-09-PL-569-010~~	~~Ninth Floor Plan Pneumatic Tube System~~	~~27/04/12~~			~~31/05/12~~								
		REMOVED BY MERCURY - SUPERSEDED BY ME-XX-10-PL-569-011	~~MER~~	~~K~~	~~ME-ZK-10-PL-569-011~~	~~Tenth Floor Plan Pneumatic Tube System~~	~~27/04/12~~			~~31/05/12~~								
		REMOVED BY MERCURY - SUPERSEDED BY ME-XX-10-PL-569-011	~~MER~~	~~K~~	~~ME-ZK-11-PL-569-012~~	~~Eleventh Floor Plan Pneumatic Tube System~~	~~27/04/12~~			~~31/05/12~~								

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed by ZBP	~~ZBP~~		~~ZBP-ZBP-XX-PL-520-669~~	~~Riser M32~~							-					
		Removed by ZBP	~~ZBP~~		~~ZBP-ZBP-XX-PL-520-670~~	~~Riser M34~~							-					
		Removed by ZBP	~~ZBP~~		~~ZBP-ZBP-XX-PL-520-671~~	~~Riser M39~~							-					
			ZBP		ZBP-SZ-B1-PL-512-100	Medical Gases Infrastructure strategy Basement		03/05/12	A		18/05/12	BMCE-TRANSMIT-008905 (BMCE0WTRAN-003087)	08/06/12	14/08/12	A	04/09/12 BMCE-TRANSMIT-010745		
		Not to be reviews as replaced by Mercury HPI drawings	~~ZBP~~		~~ZBP-SZ-00-PL-512-101~~	~~Medical Gases Infrastructure Strategy Ground~~	~~16/01/12~~		~~B~~		~~04/05/12~~	~~BMCE-TRANSMIT-008680 (BMCE-WTRAN-002991)~~	~~25/05/12~~	~~28/09/12~~	~~C~~	~~05/10/12 BMCE-TRANSMIT-011395~~		
		Not to be reviews as replaced by Mercury HPI drawings	~~ZBP~~		~~ZBP-SZ-01-PL-512-102~~	~~Medical Gases Infrastructure Strategy First~~	~~16/01/12~~		~~B~~		~~04/05/12~~	~~BMCE-TRANSMIT-008680 (BMCE-WTRAN-002991)~~	~~25/05/12~~	~~28/09/12~~	~~C~~	~~05/10/12 BMCE-TRANSMIT-011395~~		
		Not to be reviews as replaced by Mercury HPI drawings	~~ZBP~~		~~ZBP-SZ-02-PL-512-103~~	~~Medical Gases Infrastru- ture Strategy Second~~	~~16/01/12~~		~~B~~		~~04/05/12~~	~~BMCE-TRANSMIT-008680 (BMCE-WTRAN-002991)~~	~~25/05/12~~	~~28/09/12~~	~~C~~	~~05/10/12 BMCE-TRANSMIT-011395~~		
		Not to be reviews as replaced by Mercury HPI drawings	~~ZBP~~		~~ZBP-SZ-03-PL-512-104~~	~~Medical Gases Infrastructure Strategy Third~~	~~16/01/12~~		~~B~~		~~04/05/12~~	~~BMCE-TRANSMIT-008680 (BMCE-WTRAN-002991)~~	~~25/05/12~~	~~28/09/12~~	~~C~~	~~05/10/12 BMCE-TRANSMIT-011395~~		
		Not to be reviews as replaced by Mercury HPI drawings	~~ZBP~~		~~ZBP-SZ-04-PL-512-105~~	~~Medical Gases Infrastructure Strategy Fourth~~	~~16/01/12~~		~~B~~		~~04/05/12~~	~~BMCE-TRANSMIT-008680 (BMCE-WTRAN-002991)~~	~~25/05/12~~	~~28/09/12~~	~~C~~	~~05/10/12 BMCE-TRANSMIT-011395~~		
			ZBP		ZBP-SZ-XX-PL-512-106	Medical Gases Infrastructure Strategy Fifth to Eleventh Floor		03/05/12	A		18/05/12	BMCE-TRANSMIT-008905 (BMCE0WTRAN-003087)	08/06/12	14/08/12	A	04/09/12 BMCE-TRANSMIT-010745		
		Issued for information on BMCE-TRANSMIT-019137 21/01/2014	ZBP		ZBP-SZ-XX-PL-524-350	Smoke Vent Locations Levels 02,04,05,06,12 & 13			A		18/01/13	BMCE-TRANSMIT-013399 (BMCE-WTRAN-005569)	08/02/13	21/01/13	B	28/01/13 BMCE-TRANSMIT-013585		
			ZBP		ZBP-SZ-12-SE-590-002	Plantroon 122 Sections J-J to P-P	22/02/13		A		26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	A	03/04/13 BMCE-TRANSMIT-014910		
			ZBP		ZBP-SZ-12-SE-590-003	Plantroon 121,122,123 &124 Sections R-R	22/02/13		A		26/02/13	BMCE-TRANSMIT-014131 (BMCE-WTRAN-006181)	19/03/13	26/03/13	A	03/04/13 BMCE-TRANSMIT-014910		
DX REFRIGERATION		REMOVED BY MERCURY (NOT DESIGNED BY MERCURY)	~~MER~~		~~ME-XX-B1-PL-525-001~~	~~Basement Floor Plan - DX Refrigeration Layout Scale 1:300~~							-					
		REMOVED BY MERCURY (NOT DESIGNED BY MERCURY)	~~MER~~		~~ME-XX-00-PL-525-002~~	~~Ground Floor Plan - DX Refrigeration Layout Scale 1:300~~							-					
		REMOVED BY MERCURY (NOT DESIGNED BY MERCURY)	~~MER~~		~~ME-XX-01-PL-525-003~~	~~First Floor Plan - DX Refrigeration Layout Scale 1:300~~							-					
		REMOVED BY MERCURY (NOT DESIGNED BY MERCURY)	~~MER~~		~~ME-XX-02-PL-525-004~~	~~Second Floor Plan - DX Refrigeration Layout Scale 1:300~~							-					
		REMOVED BY MERCURY (NOT DESIGNED BY MERCURY)	~~MER~~		~~ME-XX-XX-SK-525-001~~	~~DX Refrigeration Room Layouts & Details~~							-					
PNEUMATIC TUBE		REMOVED BY MERCURY - DRAWING DOES NOT EXIST	~~MER~~		~~ME-XX-B1-PL-569-001~~	~~Basement Level - Pneumatic Tube System Layout~~							-					
		REMOVED BY MERCURY - Duplicate on RDD	~~MER~~		~~ME-XX-00-PL-569-001~~	~~Ground Floor Le- el - Pneumatic Tube System Layout~~							-					
		REMOVED BY MERCURY - Duplicate on RDD	~~MER~~		~~ME-XX-01-PL-569-001~~	~~First Floor Le- el - Pneumatic Tube System Layout~~							-					
		REMOVED BY MERCURY - Duplicate on RDD	~~MER~~		~~ME-XX-02-PL-569-001~~	~~Second Floor Level - Pneumatic Tube System Layout~~							-					
		REMOVED BY MERCURY - Duplicate on RDD	~~MER~~		~~ME-XX-03-PL-569-001~~	~~Third Floor Le- el - Pneumatic Tube System Layout~~							-					
		REMOVED BY MERCURY - Duplicate on RDD	~~MER~~		~~ME-XX-04-PL-569-001~~	~~Fourth Floor Le- el - Pneumatic Tube System Layout~~							-					
		REMOVED BY MERCURY - Duplicate on RDD	~~MER~~		~~ME-XX-05-PL-569-001~~	~~Fifth Floor Le- el - Pneumatic Tube System Layout~~							-					
		REMOVED BY MERCURY - Duplicate on RDD	~~MER~~		~~ME-XX-06-PL-569-001~~	~~Sixth Floor Level - Pneumatic Tube System Layout~~							-					
		REMOVED BY MERCURY - Duplicate on RDD	~~MER~~		~~ME-XX-07-PL-569-001~~	~~Se- enth Floor Le- el - Pneumatic Tube System Layout~~							-					
		REMOVED BY MERCURY - Duplicate on RDD	~~MER~~		~~ME-XX-08-PL-569-001~~	~~Eight Floor Le- el - Pneumatic Tube System Layout~~							-					
		REMOVED BY MERCURY - Duplicate on RDD	~~MER~~		~~ME-XX-09-PL-569-001~~	~~Nineth Floor Level - Pneumatic Tube System Layout~~							-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-07-PL-575-400~~	~~Seventh Floor - Dry Riser Location Details~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-08-PL-575-400~~	~~Eighth Floor - Dry Riser Location Details~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-09-PL-575-400~~	~~N th Fl D R L t D t l~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-10-PL-575-400~~	~~Tenth Floor - Dry Riser Location Details~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-11-PL-575-400~~	~~Eleventh Floor - Dry Ri er Location Details~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-12-PL-575-400~~	~~Twelfth Floor - Dry Riser Location Details~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-13-PL-575-400~~	~~R f L l D R L t D t l~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-B1-PL-575-400~~	~~Basement - Dry Riser Location Details~~							-					
													-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-00-PL-575-450~~	~~G Fl St C A,B,C,D,F,G D R~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-01-PL-575-450~~	~~First Floor Stair Cores A,B,C,D,F,G - Dry Risers~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-02-PL-575-450~~	~~Second Floor Stair Cores A,B,C,D,F,G - Dry Risers~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-03-PL-575-450~~	~~Third Floor Stair Cores A,B,C,D,F,G - Dry Risers~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-04-PL-575-450~~	~~F th Fl St C A,B,C,D,G D R~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-05-PL-575-450~~	~~Fifth-Twelfth Floor Stair Cores A,B,C,D,G - Dry Risers~~							-					
		Removed By Mercury - NOT REQUIRED FOR RDD (REFER TO NA 400 SERIES DRAWINGS FOR DRY RISER DETAILS)	~~MER~~		~~ME-XX-B1-PL-575-450~~	~~Basement Stair Cores A,B,C,D,F,G - Dry Risers~~							-					
			MER		ME-XX-00-PL-570-001	Ground Floor Plan. Anti Ligature Area			A	12/07/12	13/07/12	BMCE-TRANSMIT-009805 (BMCE-WTRAN-003490)	03/08/12	15/08/12	A	27/08/12 BMCE-TRANSMIT-010517		
			MER		ME-XX-01-PL-570-001	First Floor Plan. Anti Ligature Area			A	12/07/12	13/07/12	BMCE-TRANSMIT-009805 (BMCE-WTRAN-003490)	03/08/12	15/08/12	A	27/08/12 BMCE-TRANSMIT-010517		
			MER		ME-XX-02-PL-570-001	Second Floor Plan. Anti Ligature Area			A	12/07/12	13/07/12	BMCE-TRANSMIT-009805 (BMCE-WTRAN-003490)	03/08/12	15/08/12	A	27/08/12 BMCE-TRANSMIT-010517		
			MER		ME-XX-03-PL-570-001	Third Floor Plan. Anti Ligature Area			A	12/07/12	13/07/12	BMCE-TRANSMIT-009805 (BMCE-WTRAN-003490)	03/08/12	15/08/12	A	27/08/12 BMCE-TRANSMIT-010517		
		Issued for information on BMCE-TRANSMIT-019816 31/03/14	MER		ME-XX-04-PL-570-001	Fourth Floor Plan. Anti Ligature Area			A	12/07/12	13/07/12	BMCE-TRANSMIT-009805 (BMCE-WTRAN-003490)	03/08/12	15/08/12	B	27/08/12 BMCE-TRANSMIT-010517		
		Mercury Instructed to remove as This was issued for information (Part of Outline Design, Refer to Current Sprinkler Drawings)	~~MER~~		~~ME-WS-00-PL-575-001~~	~~Site Plan~~							-					
		Mercury Instructed to remove as This was issued for information (Part of Outline Design, Refer to Current Sprinkler Drawings)	~~MER~~		~~ME-WS-XX-SC-575-001~~	~~Automatic Sprinkler Protection Schematic~~							-					
		Mercury Instructed to remove as This was issued for information (Part of Outline Design, Refer to Current Sprinkler Drawings)	~~MER~~		~~ME-WS-XX-SC-575-002~~	~~Dry Riser & Water Foam Schematic~~							-					
		Mercury Instructed to remove as This was issued for information (Part of Outline Design, Refer to Current Sprinkler Drawings)	~~MER~~		~~ME-WS-XX-SC-575-003~~	~~Gas Suppression System Schematic~~							-					
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-00-PL-575-100~~	~~Ground Floor Sprinkler Block Plan & Ri ers~~							-					
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-01-PL-575-101~~	~~First Floor Sprinkler Block Plan & Risers~~							-					
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS	~~MER~~		~~ME-XX-02-PL-575-102~~	~~Second Floor Sprinkler Block Plan & Risers~~							-					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission											2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																	
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-13-PL-575-113~~	~~Roof Level Sprinkler Block Plan & Risers~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-B1-PL-575-120~~	~~Basement Sprinkler Block Plan & Risers~~							-						
										07/02/12									
	IT HUBS AND COMP ROOMS	(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-00-PL-575-200~~	~~Ground Floor Sprinkler System Exclusions~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-01-PL-575-201~~	~~First Floor Sprinkler System Exclusions~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-02-PL-575-202~~	~~Second Floor Sprinkler System Exclusions~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-03-PL-575-203~~	~~Th Fl Sp kl S t E l~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-04-PL-575-204~~	~~Fourth Floor Sprinkler Sy tem Exclusions~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-05-PL-575-205~~	~~Fifth Floor Sprinkler System Exclusions~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-06-PL-575-206~~	~~S th Fl Sp kl S t E l~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-07-PL-575-207~~	~~Seventh Floor Sprinkler System Exclusions~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-08-PL-575-208~~	~~Eighth Floor Sprinkler System Exclusions~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-09-PL-575-209~~	~~Ninth Floor Sprinkler System Exclusions~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-10-PL-575-210~~	~~T th Fl Sp kl S t E l~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-11-PL-575-211~~	~~Eleventh Floor Sprinkler System Exclusions~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-12-PL-575-212~~	~~Twelfth Floor Sprinkler System Exclusions~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-13-PL-575-213~~	~~Roof Level Sprinkler System Exclusions~~							-						
		(TO BE SHOWN ON THE SCHEDULE FOR COMPLETENESS PART OF OUTLINE DESIGN FOR BOARD	~~MER~~		~~ME-XX-B1-PL-575-220~~	~~Basement Sprinkler System Exclusions~~							-						
	IT HUBS ROOM		MER		ME-XX-00-PL-556-001	Ground Foor Plan IT Hub RM 103			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	C	23/10/12 BMCE-TRANSMIT-011790			
		Issued for informaton on BMCE-TRANSMIT-019288 04/02/14	MER		ME-XX-00-PL-556-002	Ground Foor Plan IT Hub RM 104			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	C	23/10/12 BMCE-TRANSMIT-011790			
		Issued for informaton on BMCE-TRANSMIT-019288 04/02/14	MER		ME-XX-00-PL-556-003	Ground Foor Plan IT Hub RM 105			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790			
			MER		ME-XX-00-PL-556-004	Ground Foor Plan IT Hub RM 106			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790			
			MER		ME-XX-00-PL-556-005	Ground Foor Plan IT Hub RM 107			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790			
			MER		ME-XX-00-PL-556-006	Ground Foor Plan IT Hub RM 108			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790			
			MER		ME-XX-00-PL-556-007	Ground Foor Plan IT Hub RM 109			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790			
		Issued for informaton on BMCE-TRANSMIT-019288 04/02/14	MER		ME-XX-00-PL-556-008	Ground Foor Plan IT Hub RM 110			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790			
			MER		ME-XX-00-PL-556-009	Ground Foor Plan IT Hub RM 111			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790			
			MER		ME-XX-00-PL-556-010	Ground Foor Plan IT Hub RM 112			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790			
			MER		ME-XX-01-PL-556-001	First Floor plan IT Hub RM 113			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790			
			MER		ME-XX-01-PL-556-002	First Floor plan IT Hub RM 114			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-			

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission											2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																	
			MER		ME-XX-02-PL-556-006	Second Floor Plan IT Hub RM 129			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-02-PL-556-007	Second Floor Plan IT Hub RM 130			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
		Issued for informaton on BMCE-TRANSMIT-019288 04/02/14	MER		ME-XX-02-PL-556-008	Second Floor Plan IT Hub RM 131			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	C	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-03-PL-556-001	Third Floor Plan IT Hub RM 132			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	C	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-03-PL-556-002	Third Floor Plan IT Hub RM 133			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	C	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-03-PL-556-003	Third Floor Plan IT Hub RM 134			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-03-PL-556-004	Third Floor Plan IT Hub RM 135			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-04-PL-556-001	Fourth Floor Plan IT Hub RM 136			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-04-PL-556-002	Fourth Floor Plan IT Hub RM 137			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	C	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-04-PL-556-003	Fourth Floor Plan IT Hub RM 138			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-04-PL-556-004	Fourth Floor Plan IT Hub RM 139			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-04-PL-556-005	Fourth Floor Plan IT Hub RM 140			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-04-PL-556-006	Fourth Floor Plan IT Hub RM 141			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-05-PL-556-001	Fifth Floor Plan IT Hub RM 142			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-05-PL-556-002	Fifth Floor Plan IT Hub RM 143			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-05-PL-556-003	Fifth Floor Plan IT Hub RM 144			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-05-PL-556-004	Fifth Floor Plan IT Hub RM 145			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-06-PL-556-001	Sixth Floor Plan IT Hub RM 146			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-06-PL-556-002	Sixth Floor Plan IT Hub RM 147			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-06-PL-556-003	Sixth Floor Plan IT Hub RM 148			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-06-PL-556-004	Sixth Floor Plan IT Hub RM 149			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-07-PL-556-001	Seventh Floor Plan IT Hub RM 150			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-07-PL-556-002	Seventh Floor Plan IT Hub RM 151			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-07-PL-556-003	Seventh Floor Plan IT Hub RM 152			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-07-PL-556-004	Seventh Floor Plan IT Hub RM 153			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-08-PL-556-001	Eighth Floor Plan IT Hub RM 154			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-08-PL-556-002	Eighth Floor Plan IT Hub RM 155			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-08-PL-556-003	Eighth Floor Plan IT Hub RM 156			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-08-PL-556-004	Eighth Floor Plan IT Hub RM 157			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-09-PL-556-001	Ninth Floor Plan IT Hub RM 158			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	B	23/10/12 BMCE-TRANSMIT-011790		
			MER		ME-XX-09-PL-556-002	Ninth Floor Plan IT Hub RM 159			A		24/08/12	BMCE-TRANSMIT-010504 (BMCE-WTRAN-003824)	14/09/12	17/10/12	A	23/10/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31 BCL-AC-XX-SH-001

							1st Submission										2nd Submission	
Item	Submission	Comments	Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-002	Se-eral Le-els, L3, GW1 to Riser M38 & G/F ring main			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-003	Se-eral Le-els, L4 Childrens Phys unit to Riser M32 & G/Floor Ring main			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-004	Several Levels, Level 11, Ward B then Ward A to Riser M25 & G/Floor Ring main			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-DC-PL-H512-005	Se-eral Le-els, Le-el 11, Ward D then Ward C to Riser M25A & G/Floor Ring Main			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-DC-PL-H512-005	Se-eral Le-els, Le-el 11, Ward D then Ward C to Riser M25A & G/Floor Ring Main			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-006	Several Levels, L2, Medical Physics to Riser M38 & G/Floor Mains			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-007	Se-eral Le-els, Ch ld theatres & mains to Riser M32 & G/F mains			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-008	Se-eral Le-els, Nitrous Oxide mains from Le-el 2 Theatres to Riser M25A & G/F to Source			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-009	Se-eral Le-els, Entonox Mains from L1 CCW 025 to Riser M11, G/Floor & Source			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-PL-H512-010	Several Levels, Heliox Mains from L1 CCW 088 to Riser M38, G/Floor & Source			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-PL-H512-010	Se-eral Le-els, Heliox Mains from L1 CCW 088 to Riser M38, G/Floor & Source			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-011	Se-eral Le-els, He iox Mains from CCW 025 To Riser M11 & G/Floor mains			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-012	Several Levels, MA4 Childrens Ring Main			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-013	Se-eral Le-els, MA4 Adult Ring Main			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-014	Se-eral Le-els, MA4, L4 Haematology to L2 Ring main			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-015	Se-eral Le-els, SA7 Childrens Ring Main			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-016	Several Levels, SA7 Adult Ring Main			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-017	Se-eral Le-els, Vacuum Mains from Childrens EMC G/Floor to Riser M38 & Plant room			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-018	Se-eral Le-els, Vacuum Mains from G/Floor RCG 064 to Riser M32 & Plant room			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-019	Se-eral Le-els, Vacuum Mains from Adults EMC Resus, Major Treatment rooms & mains to riser M11 & L3 Plant Room			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-020	Several Levels, Vacuum Mains from G/Floor ORT & Mains to Riser M25A & L3 Plant Room			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-021	Se-eral Le-els, Vacuum from L4 RENW 154 to Riser T5, Le-el 11 to Riser T12 & L12 Plant Room			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-022	Se-eral Le-els, Vacuum from L4 RENW 093 to Riser T12 to Le-el 12 plant Room			A		14/08/13	BMCE TRANSMIT 017263 (BMCE WTRAN 008566)	04/09/13	16/10/13	D	18/10/13 BMCE TRANSMIT 018131		
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-023	Several Levels, CO2 Mains from L2 THE-202 & mains to Riser M25A & Source							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-024	Several Levels, AGSS from G/floor OPD Dental to Riser M38 & Level 4 Plant Room							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-025	Se-eral Le-els, AGSS from G/Floor OPD Lung Lab to Riser M32 & Le-el 4 Plant Room							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-026	Se-eral Le-els, AGSS from G/Floor RCG Radiology to Riser M32 & Level 4 Plant Room							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-027	Several Levels, AGSS from G/Floor EMCC to Riser M38 & Level 4 Plant Room							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-028	Se-eral Le-els, AGSS from G/Floor RAC Radiology to Riser M11 & Le-el 3 Plant Room							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-029	Se-eral Le-els, AGSS from G/Floor EMCA to Riser M11 & Le-el 3 Plant Room							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	MER		ME-SZ-SL-DC-H512-030	Se-eral Le-els, AGSS from L1 CCW 088 (Childrens 12 bed) to Riser M38 & L4 Plant Room							21/01/00					

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-SZ-02-DC-H512-002~~	~~Le-el 2, Post Op Reco-ery (THE 243) to Theatre mains~~							~~21/01/00~~					
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-SZ-02-DC-H512-003~~	~~Le-el 2, C/Exam rooms from THE 250 to Theatre mains~~							~~21/01/00~~					
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-XX-00-DC-H512-001~~	~~Oxygen Ring Main~~			~~A~~		~~14/08/13~~	~~BMCE-TRANSMIT-017263 (BMCE-WTRAN-008566)~~	~~04/09/13~~	~~16/10/13~~	~~B~~	~~20/10/13 BMCE-TRANSMIT-018131~~		
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-XX-XX-SC-H512-001~~	~~Medical Gas Insta-lation, Oxygen Schematic~~							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-XX-XX-SC-H512-002~~	~~Medical Gas Insta-lation, Nitrous Oxide Schematic~~							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-XX-XX-SC-H512-003~~	~~Medical Gas Installation, Entonox Schematic~~							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-XX-XX-SC-H512-004~~	~~Medical Gas Installation, Heliox S-hematic~~							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-XX-XX-SC-H512-005~~	~~Medical Gas Installation, MA4 Schematic Childrens Hospital~~							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-XX-XX-SC-H512-006~~	~~Medical Gas Installation, MA4 Schematic Adult Hospital~~							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-XX-XX-SC-H512-007~~	~~Medical Gas Installation, SA7 Schematic Childrens Hospital~~							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-XX-XX-SC-H512-008~~	~~Medical Gas Installation, SA7 Schematic Adult Hospital~~							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-XX-XX-SC-H512-009~~	~~Medical Gas Installation, Vacuum Schematic Childrens Hospital~~							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-XX-XX-SC-H512-010~~	~~Medical Gas Installation, Vacuum Schematic Adult Hospital~~							21/01/00					
		This was not required for RDD Review - Will be issued to board for information only	~~MER~~		~~ME-XX-XX-SC-H512-011~~	~~Medical Gas Installation, Vacuum Schematic Tower Block~~							21/01/00					
		Superseded by ME-EW-XX-PL-H512-002	~~MER~~		~~ME-EW-XX-PL-H512-001~~	~~Medical gas Insta-lation, Ground Floor, External To Main Hospital Building~~			~~1~~		~~29/05/12~~	~~BMCE-TRANSMIT-009110 (BMCE-WTRAN-003164)~~	~~19/06/12~~	~~01/10/12~~	~~C~~	~~04/10/12 BMCE-TRANSMIT-011230~~		
			MER		ME-EW-XX-PL-H512-002	Medical Gas installation Oxygen to maternity V.I.E			1		31/03/14	BMCE-TRANSMIT-019820 (BMCE-WTRAN-010164)	21/04/14	22/04/14	B			
			MER		ME-SZ-B1-PL-H512-001	Medical Gas Installaions Basement			1		31/03/14	BMCE-TRANSMIT-019820 (BMCE-WTRAN-010164)	21/04/14	22/04/14	B			
			MER		ME-SZ-SL-PL-H512-001	Several levels medical gas installations			1		31/03/14	BMCE-TRANSMIT-019820 (BMCE-WTRAN-010164)	21/04/14	22/04/14	B			
	ENERGY CENTRE		ZBP	EC	ZBP-EC-XX-SH-500-001	MEP Hazard Control Sheet - Energy Centre			A	26/10/12	05/11/12	BMCE-TRANSMIT-011897 (BMCE-WTRAN-004359)	26/11/12	07/12/12	B	19/12/12 BMCE-TRANSMIT-012984		
	Mechanical Services		ZBP	EC	ZBP-EC-00-PL-521-001	Energy Centre Ground Floor Mechanical Services Sheet 1 of 2			D		24/04/12	BMCE-TRANSMIT-008453 (BMCE-WTRAN-002881	15/05/12	22/06/12	A	05/07/12 BMCE-TRANSMIT-009693		
			ZBP	EC	ZBP-EC-00-PL-521-002	Energy Centre Ground Floor Mechanical Services Sheet 2 of 2			C		24/04/12	BMCE-TRANSMIT-008453 (BMCE-WTRAN-002881	15/05/12	22/06/12	A	05/07/12 BMCE-TRANSMIT-009693		
			ZBP	EC	ZBP-EC-01-PL-521-011	Energy Centre First Floor Mechanical Services Sheet 1 of 2			A		24/04/12	BMCE-TRANSMIT-008453 (BMCE-WTRAN-002881	15/05/12	22/06/12	A	05/07/12 BMCE-TRANSMIT-009693		
			ZBP	EC	ZBP-EC-01-PL-521-012	Energy Centre First Floor Mechanical Services Sheet 2 of 2			A		24/04/12	BMCE-TRANSMIT-008453 (BMCE-WTRAN-002881	15/05/12	22/06/12	A	05/07/12 BMCE-TRANSMIT-009693		
			ZBP	EC	ZBP-EC-02-PL-521-021	Energy Centre Second Floor Mechanical Services Sheet 1 of 2			C		24/04/12	BMCE-TRANSMIT-008453 (BMCE-WTRAN-002881	15/05/12	22/06/12	A	05/07/12 BMCE-TRANSMIT-009693		
			ZBP	EC	ZBP-EC-02-PL-521-022	Energy Centre Second Floor Mechanical Services Sheet 2 of 2			C		24/04/12	BMCE-TRANSMIT-008453 (BMCE-WTRAN-002881	15/05/12	22/06/12	A	05/07/12 BMCE-TRANSMIT-009693		
			ZBP	EC	ZBP-EC-03-PL-521-031	Energy CentreRoof Level Mechanical Services Sheet 1 of 2			C		24/04/12	BMCE-TRANSMIT-008453 (BMCE-WTRAN-002881	15/05/12	22/06/12	A	05/07/12 BMCE-TRANSMIT-009693		
			ZBP	EC	ZBP-EC-03-PL-521-032	Energy Centre Roof Level Mechanical Services Sheet 2 of 2			C		24/04/12	BMCE-TRANSMIT-008453 (BMCE-WTRAN-002881	15/05/12	22/06/12	A	05/07/12 BMCE-TRANSMIT-009693		
		Removed by ZBP 14.12.12	~~ZBP~~	~~EC~~	~~ZBP-EC-03-PL-521-103~~	~~Energy Centre Sections~~												
		Issued for information on BMCE-TRANSMIT-019782 27/03/14	ZBP	EC	ZBP-EC-XX-SC-513-001	Fuel Oil Schematic			E		07/12/12	BMCE-TRANSMIT-012819 (BMCE-WTRAN-005091)	03/01/13	03/0113	B	16/01/13 BMCE-TRANSMIT-013354		
		Issued for information on BMCE-TRANSMIT-019719 19/03/14	ZBP	EC	ZBP-EC-XX-SC-513-002	Natural Gas Schematic EC and NSGH			F		16/05/12	BMCE-TRANSMIT-008882 (BMCE-WTRAN-003077	06/06/12	10/09/12	B	21/09/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
		Issued for information on BMCE-TRANSMIT-019782 27/03/14	ZBP	EC	ZBP-EC-01-PL-532-012	Energy Centre First Floor Electrical Services Sheet 2 of 2			C		24/04/12	BMCE-TRANSMIT-008493 (BMCE-WTRAN-002899)	15/05/12	11/05/12	B	24/05/12 BMCE-TRANSMIT-009054		
		Issued for information on BMCE-TRANSMIT-019782 27/03/14	ZBP	EC	ZBP-EC-02-PL-532-021	Energy Centre Second Floor Electrical Services Sheet 1 of 2			C		24/04/12	BMCE-TRANSMIT-008493 (BMCE-WTRAN-002899)	15/05/12	11/05/12	B	24/05/12 BMCE-TRANSMIT-009054		
		Issued for information on BMCE-TRANSMIT-019782 27/03/14	ZBP	EC	ZBP-EC-02-PL-532-022	Energy Centre Second Floor Electrical Services Sheet 2 of 2			C		24/04/12	BMCE-TRANSMIT-008493 (BMCE-WTRAN-002899)	15/05/12	11/05/12	B	24/05/12 BMCE-TRANSMIT-009054		
			ZBP	EC	ZBP-EC-03-PL-532-031	Energy CentreRoof Level Electrical Services Sheet 1 of 2			C		24/04/12	BMCE-TRANSMIT-008493 (BMCE-WTRAN-002899)	15/05/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009054		
			ZBP	EC	ZBP-EC-03-PL-532-032	Energy Centre Roof Level Electrical Services Sheet 2 of 2			C		24/04/12	BMCE-TRANSMIT-008493 (BMCE-WTRAN-002899)	15/05/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009054		
			ZBP	EC	ZBP-EC-XX-SC-532-103	Energy Centre Schematic Sub-station A			D		24/04/12	BMCE-TRANSMIT-008523 (BMCE-WTRAN-2946)	15/05/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009050		
			ZBP	EC	ZBP-EC-XX-SC-532-104	Energy Centre Schematic Sub-station B			D		24/04/12	BMCE-TRANSMIT-008523 (BMCE-WTRAN-2946)	15/05/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009050		
			ZBP	EC	ZBP-EC-XX-SC-532-105	Energy Centre MV Earthing schematic			A		24/04/12	BMCE-TRANSMIT-008523 (BMCE-WTRAN-2946)	15/05/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009050		
			ZBP	EC	ZBP-EC-XX-SC-532-106	Energy Centre LV Earthing schematic			A		24/04/12	BMCE-TRANSMIT-008523 (BMCE-WTRAN-2946)	15/05/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009050		
		Issued for information on BMCE-TRANSMIT-019782 27/03/14	ZBP	EC	ZBP-XX-00-SC-755-001	Site Wide 11kV Schematic			D	11/07/12	12/07/12	BMCE-TRANSMIT-009797 (BMCE-WTRAN-003483)	02/08/12	07/08/12	B	20/08/12 BMCE-TRANSMIT-010380		
			ZBP	EC	ZBP-EC-XX-SH-600-224	Cable Schedule Substation 4			B		09/07/12	BMCE-TRANSMIT-009724 (BMCE-WTRAN-003450)	30/07/12	12/07/12	A	19/07/12 BMCE-TRANSMIT-009930		
			ZBP	EC	ZBP-EC-XX-SH-600-234				B		09/07/12	BMCE-TRANSMIT-009724 (BMCE-WTRAN-003450)	30/07/12	12/07/12	A	19/07/12 BMCE-TRANSMIT-009930		
			ZBP	EC	ZBP-EC-XX-SH-600-281	Engergy Centre LV Cable Schedules			C		31/05/12	BMCE-TRANSMIT-009170 (BMCE-WRTAN-003194)	21/06/12	02/08/12	A	20/08/12 BMCE-TRANSMIT-010384		
			ZBP	EC	ZBP-EC-XX-SH-600-282	Energy Centre Protective Device Settings Schedules			B		31/05/12	BMCE-TRANSMIT-009170 (BMCE-WRTAN-003194)	21/06/12	02/08/12	A	20/08/12 BMCE-TRANSMIT-010384		
			ZBP	EC	ZBP-EC-XX-SH-600-283	Energy Centre Distribution Board Schedule			B		18/05/12	BMCE-TRANSMIT-008909 (BMCE-WTRAN-003091)	08/06/12	02/08/12	B	20/08/12 BMCE-TRANSMIT-010385		
			ZBP	EC	ZBP-XX-XX-SH-600-221	LV Cable Schedule Substation 1			A		06/08/12	BMCE-TRANSMIT-010033 (BMCE-WTRAN-003609)	27/08/12		B	03/09/12 BMCE-TRANSMIT-010675		
			ZBP		ZBP-XX-XX-SH-600-224	Substation 4 cable schedules			C		05/12/12	BMCE-TRANSMIT-012644 (BMCE-WTRAN-004963)	26/12/12	11/12/12	A	07/01/13 BMCE-TRANSMIT-013168		
			ZBP		ZBP-XX-XX-SH-600-226	Substation 6 cable schedules			C		05/12/12	BMCE-TRANSMIT-012644 (BMCE-WTRAN-004963)	26/12/12	11/12/12	A	07/01/13 BMCE-TRANSMIT-013168		
			ZBP	EC	ZBP-XX-XX-SH-600-231	Protective Device Setting Schedule Sub - Staion 1			A		06/08/12	BMCE-TRANSMIT-010033 (BMCE-WTRAN-003609)	27/08/12		B	03/09/12 BMCE-TRANSMIT-010675		
			ZBP	EC	ZBP-XX-XX-SH-600-324	Schedules of Equipment - Extract Fans			B		31/05/12	BMCE-TRANSMIT-009174 (BMCE-WTRAN0003198)	21/06/12	19/07/12	A	28/07/12 BMCE-TRANSMIT-010039 07/08/12		
			ZBP	EC	ZBP-XX-XX-SH-600-326	HWS Storgae & HWS Circulation Pumps			C		09/07/12	BMCE-TRANSMIT-009731 (BMCE-WTRAN-003458)	30/07/12	03/08/12	B	20/08/12 BMCE-TRANSMIT-010382		
			ZBP	EC	ZBP-XX-XX-SH-600-332	VAV Terminal Units			A		09/07/12	BMCE-TRANSMIT-009726 (BMCE-WTRAN-003452)	30/07/12	03/08/12	A	20/08/12 BMCE-TRANSMIT-010383		
			ZBP		ZBP-XX-XX-SH-600-234	Substation 4 protective device settings schedules			C		05/12/12	BMCE-TRANSMIT-012644 (BMCE-WTRAN-004963)	26/12/12	11/12/12	A	07/01/13 BMCE-TRANSMIT-013168		
			ZBP		ZBP-XX-XX-SH-600-241	Substaion 1 Distribution Board Schedules			A		04/12/12	BMCE-TRANSMIT-012645 (BMCE-WTRAN-004964)	25/12/12	11/12/12	B	19/12/12 BMCE-TRANSMIT-012986		
			ZBP		ZBP-XX-XX-SH-600-244	Substaion 4 Distribution Board Schedules			A		04/12/12	BMCE-TRANSMIT-012645 (BMCE-WTRAN-004964)	25/12/12	11/12/12	B	19/12/12 BMCE-TRANSMIT-012986		
			ZBP		ZBP-XX-XX-SH-600-246	Substation 6 Distribution Board Schedules			B		05/12/12	BMCE-TRANSMIT0012644 (BMCE-WTRAN-004963)	26/12/12	11/12/12	B	07/01/13 BMCE-TRANSMIT-013168		
			ZBP	EC	ZBP-EC-XX-SH-600-363	Energy Centre Plate Heat Exchangers Servicing Labs			A	12/11/12	13/11/12	BMCE-TRANSMIT-012269 (BMCE-WTRAN-004568)	04/12/12	07/12/12	A	19/12/12 BMCE-TRANSMIT-012985		
			ZBP	EC	ZBP-XX-XX-SH-600-366	Schedules of Equipment - Water Tanks Cisterns			A		09/07/12	BMCE-TRANSMIT-009730 (BMCE-WRTAN-003456)	30/07/12	03/08/12	A	20/08/12 BMCE-TRANSMIT-010386		
			ZBP	EC	ZBP-XX-XX-SH-600-367	Schedules of Equipment - Domestic Water Booster Pumps			A		09/07/12	BMCE-TRANSMIT-009730 (BMCE-WRTAN-003456)	30/07/12	03/08/12	A	20/08/12 BMCE-TRANSMIT-010386		
			ZBP		ZBP-XX-XX-SH-600-370	Shedules of electric heaters			A		25/02/14	BMCE-TRANSMIT-019509 (BMCE-WTRAN-009980)	18/03/14	03/03/14	B			

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER	EC	ME-EC-03-PL-541-001	Roof Plan. NSGH Energy Centre. Lighting Layout			B		25/05/12	BMCE-TRANSMIT-009080 (BMCE-WTRAN-003148)	15/06/12	12/07/12	B	16/07/12 BMCE-TRANSMIT-009864		
			MER	EC	ME-EC-03-PL-571-001	Roof plan NSGH Energy centre CCTV & Door access			B		25/05/12	BMCE-TRANSMIT-009080 (BMCE-WTRAN-003148)	15/06/12	12/07/12	B	16/07/12 BMCE-TRANSMIT-009864		
			MER	EC	ME-EC-03-PL-572-001	Roof plan NSGH Energy centre Fire detection layout			A		25/05/12	BMCE-TRANSMIT-009080 (BMCE-WTRAN-003148)	15/06/12	12/07/12	C	16/07/12 BMCE-TRANSMIT-009864		
		REMOVED BY MERCURY	~~MER~~	~~EC~~	~~ME-EC-00-PL-556-001~~	~~Ground Floor Plan. NSGH Energy Centre. Data Outlets~~												
		REMOVED BY MERCURY	~~MER~~	~~EC~~	~~ME-EC-00-PL-556-002~~	~~First Floor Plan. NSGH Energy Centre. Data Outlets~~												
		REMOVED BY MERCURY	~~MER~~	~~EC~~	~~ME-EC-00-PL-556-003~~	~~Second Floor Plan. NSGH Energy Centre. Data Outlets~~												
		REMOVED BY MERCURY	~~MER~~	~~EC~~	~~ME-EC-00-PL-556-004~~	~~R f Pl NSGH E g C t D t O tl t~~												
			ZBP		ZBP-AB-XX-PL-591-001	Combined services VIE building ground & 1st floor			A		07/02/14	BMCE-TRANSMIT-019340	28/02/14	17/02/14	B	18/02/14 BMCE-TRANSMIT-019451		
	EXTERNAL SITE SERVICES	Removed by ZBP	~~ZBP~~	~~EW~~	~~ZBP-EW-XX-PL-591-001~~	~~New Services Site Plan Sheet 1 of 13~~												
			ZBP	EW	ZBP-EW-XX-PL-591-002	New Services Site Plan Sheet 2 of 13			B		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
			ZBP	EW	ZBP-EW-XX-PL-591-003	New Services Site Plan Sheet 3 of 13			B		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
			ZBP	EW	ZBP-EW-XX-PL-591-004	New Services Site Plan Sheet 4 of 13			B		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
			ZBP	EW	ZBP-EW-XX-PL-591-005	New Services Site Plan Sheet 5 of 13			B		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
			ZBP	EW	ZBP-EW-XX-PL-591-006	New Services Site Plan Sheet 6 of 13			C		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
			ZBP	EW	ZBP-EW-XX-PL-591-007	New Services Site Plan Sheet 7 of 13			B		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
			ZBP	EW	ZBP-EW-XX-PL-591-008	New Services Site Plan Sheet 8 of 13			B		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
			ZBP	EW	ZBP-EW-XX-PL-591-009	New Services Site Plan Sheet 8 of 13			B		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
		Removed by ZBP	~~ZBP~~	~~EW~~	~~ZBP-EW-XX-PL-591-010~~	~~New Services Site Plan Sheet 9 of 13~~												
			ZBP	EW	ZBP-EW-XX-PL-591-011	New Services Site Plan Sheet 10 of 13			B		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
			ZBP	EW	ZBP-EW-XX-PL-591-012	New Services Site Plan Sheet 11 of 13			B		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
			ZBP	EW	ZBP-EW-XX-PL-591-013	New Services Site Plan Sheet 12 of 13			B		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
			ZBP	EW	ZBP-EW-XX-PL-591-014	New Services Site Plan Sheet 13 of 13			B		05/06/13	BMCE-TRANSMIT-016119 (BMCE-WTRAN-007793)	26/06/13	10/07/13	A	BMCE-TRANSMIT-016829		
			ZBP	**EW**	**ZBP-EW-XX-PL-512-001**	**MEDICAL GASES BETWEEN GASES STORE A & C**			**A**		**19/06/13**	**BMCE-TRANSMIT-016359 (BMCE-WTRAN-007938)**	**10/07/13**	**27/06/13**	**B**	**17/07/13 BMCE-TRANSMIT-016824**		
	3RD SUBMISSION TO BOARD		ZBP	EW	ZBP-EW-XX-PL-512-001	MEDICAL GASES BETWEEN GASES STORE A & C			E		07/02/14	BMCE-TRANSMIT-019340	28/02/14	17/02/14	B	18/02/14 BMCE-TRANSMIT-019451		
	Extent of Dimming		ZBP		ZBP-XX-00-SK-541-001	Extent of Dimming Ground Floor			A		09/07/12	BMCE-TRANSMIT-009718 (BMCE-WTRAN-003449) drawing to be resubmitted as	30/07/12	20/08/12	A	04/09/12 BMCE-TRANSMIT-010748		
			ZBP		ZBP-XX-01-SK-541-001	Extent of Dimming First Floor			A		09/07/12	BMCE-TRANSMIT-009718 (BMCE-WTRAN-003449) drawing to be resubmitted as	30/07/12	20/08/12	A	04/09/12 BMCE-TRANSMIT-010748		
			ZBP		ZBP-XX-02-SK-541-001	Extent of Dimming Second Floor			A		09/07/12	BMCE-TRANSMIT-009718 (BMCE-WTRAN-003449) drawing to be resubmitted as	30/07/12	20/08/12	A	04/09/12 BMCE-TRANSMIT-010748		
			ZBP		ZBP-XX-03-SK-541-001	Extent of Dimming Third Floor			A		09/07/12	BMCE-TRANSMIT-009718 (BMCE-WTRAN-003449)	30/07/12	20/08/12	A	04/09/12 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER		MER-XX-SL-TS-227	Clinical Lights			0		14/03/13	BMCE-TRANSMIT-014488 (BMCE-WTRAN-006487)	04/04/13	21/05/13	C	BMCE-TRANSMIT-015385 21/05/13		28/05/2013
			MER		MER-XX-SL-TS-240	Medical Aire and Vaccum plant			0		08/04/13	BMCE-TRANSMIT-014976 (BMCE-WTRAN-006884)	29/04/13	16/10/13	C	18/10/13 BMCE-TRANSMIT-018130		
			MER		MER-XX-SL-TS-269	Bedhead Switching			0		23/07/13	BMCE-TRANSMIT-016891 (BMCE-WTRAN-008289)	13/08/13	14/08/13	B			
	VIE																	
	CAUSE & EFFECT									22/02/12								
	MAINTENANCE & ACCESS																	
	ACCESS & SECURITY																	
	SIGNAGE																	
	I.T.																	
	PATIENT ENTERTAINMENT																	
	P.A.																	
	COMPONENT REVIEWS																	
	BOILERS									09/05/12								
	TRANSFORMERS									09/07/12								
	AHU'S									09/07/12								
	CHILLERS									24/08/12								
	GENERATORS									12/12/11								
	CHP																	
	PUMPS									01/08/12								
	BMS									27/02/12								
	THEATRE PENDANTS									31/05/12								
	BED HEAD TRUNKING		MER		ME-SZ-XX-DT-S532-082	General Arrangement For 790 Flatwall Layout - MESC1000			1	14/04/12	05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-037	General Arrangement For 790 Flatwall Layout - MESC1012A			6		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-056	General Arrangement For 790 Flatwall Layout - MESC1029			1		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-086	General Arrangement For 790 Flatwall Layout - MESC1033			1		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-064	General Arrangement For 790 Flatwall/Modus Layout - MESD1021			1		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-065	General Arrangement For 790 Flatwall/Modus Layout - MESD1023			1		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-067	General Arrangement For 790 Flatwall/Modus Layout - MESD1029			1		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-066	General Arrangement For Ext-Modus Layout - MESD1030			4		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			MER		ME-SZ-XX-DT-S532-026	General Arrangement For Modus Layout - MEST1023A			1		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-051	General Arrangement For Modus Layout - MEST1023CG			1		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-027	General Arrangement For 790 Flatwa l/Modus Layout - MEST1025			1		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-031	General Arrangement For 790 Flatwall Layout - MEST1028			1		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-028	General Arrangement For Modus Layout - MEST1029			1		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-029	General Arrangement For Modus Layout - MEST1029A			1		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C	20/04/13 BMCE-TRANSMIT-014705		
			MER		ME-SZ-XX-DT-S532-053	General Arrangement For Modus Layout - MEST1029C			1		05/12/12	BMCE-TRANSMIT-012735 (BMCE-WTRAN-005047)	26/12/12	12/03/13	C			
	Spreadsheet	Issued for information on BMCE-TRANSMIY-019967 22/04/14	MER		ME-XX-XX-SH-S532-001	Bedhead Trunking Scedule			5		01/07/13	BMCE-TRANSMIT-016551 (BMCE-WTRAN-008022)	22/07/13	30/07/13	B			
			MER		ME-SZ-XX-DT-S532-015	General Layout MEST1009B			1		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-016	General Layout MEST1010			2		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-017	General Layout MEST1016			2		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-021	General Arrangement MEST1019			3		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-033	General Arrangement MESC 1025			2		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-038	General Arrangement MESC1021			3		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-044	General Arrangement MEST1008CG			3		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-057	General Arrangement MEST 1031			3		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-058	General Arrangement MEST 1032			2		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-061	General Arrangement MESC1032			2		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-062	General Arrangement MEST1000B			5		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-134	General Arrangement Nurse Call			3		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-182	General Arrangement MESC1030			4		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-183	General Arrangement MEST1020B			2		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-184	General Arrangemeny MEST1022A			2		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-185	General Arrangement MEST1023C			1		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-186	General Arrangement MEST1033			3		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-210	General Arrangement MESC1034			3		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-268	General Arrangement MESC1021B			1		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-SZ-XX-DT-S532-491	General Arrangement MESC1029A			1		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
			MER		ME-XX-XX-SH-S532-002	Bedhead Trunking Scedule			2		22/04/14	BMCE-TRANSMIT-019967 (BMCE-WTRAN-010265)	13/05/14					
	I.T. EQUIPMENT									01/04/12								

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

Drawing Information

31	BCL-AC-XX-SH-001						1st Submission										2nd Submission	
			Action By	Zone	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
Item	Submission	Comments																
			ZBP		ZBP-XX-XX-SP-539-204	Uninterruptible Power Supp ies		03/02/12	B	24/02/12	29/02/12	BMCE-TRANSMIT-007868 (BMCE-WTRAN-002650)	21/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009066		
			ZBP		ZBP-XX-XX-SP-539-207	Earthing & Bonding Specification		03/02/12	B	24/02/12	29/02/12	BMCE-TRANSMIT-007868 (BMCE-WTRAN-002650)	21/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009066		
			ZBP		ZBP-XX-XX-SP-539-208	Water Detection System		03/02/12	B	24/02/12	29/02/12	BMCE-TRANSMIT-007868 (BMCE-WTRAN-002650)	21/03/12	11/05/12	B	24/05/12 BMCE-TRANSMIT-009066		
			ZBP		ZBP-XX-XX-SP-541-205	Lighting Insta lation		03/02/12	B	24/02/12	29/02/12	BMCE-TRANSMIT-007868 (BMCE-WTRAN-002650)	21/03/12	11/05/12	B	24/05/12 BMCE-TRANSMIT-009066		
			ZBP		ZBP-XX-XX-SP-541-248	Lighting Calcs & Lumiaire Selection		03/02/12	B	24/02/12	29/02/12	BMCE-TRANSMIT-007868 (BMCE-WTRAN-002650)	21/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009066		
			ZBP		ZBP-XX-XX-SP-551-210	Pub ic Address System		03/02/12	B	24/02/12	29/02/12	BMCE-TRANSMIT-007868 (BMCE-WTRAN-002650)	21/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009066		
			ZBP		ZBP-XX-XX-SP-554-212	TV & Radio Distribution System		03/02/12	B	24/02/12	29/02/12	BMCE-TRANSMIT-007868 (BMCE-WTRAN-002650)	21/03/12	11/05/12	B	24/05/12 BMCE-TRANSMIT-009066		
			ZBP		ZBP-XX-XX-SP-557-217	Nurse Ca l Systems		03/02/12	B	24/02/12	29/02/12	BMCE-TRANSMIT-007868 (BMCE-WTRAN-002650)	21/03/12	11/05/12	B	24/05/12 BMCE-TRANSMIT-009066		
			ZBP		ZBP-XX-XX-SP-559-211	Induction Loop Systems		03/02/12	B	24/02/12	29/02/12	BMCE-TRANSMIT-007868 (BMCE-WTRAN-002650)	21/03/12	11/05/12	A	24/05/12 BMCE-TRANSMIT-009066		
			ZBP		ZBP-XX-XX-SP-571-213	Security		03/02/12	B	24/02/12	29/02/12	BMCE-TRANSMIT-007868 (BMCE-WTRAN-002650)	21/03/12	11/05/12	B	24/05/12 BMCE-TRANSMIT-009066		
			ZBP		ZBP-XX-XX-SP-571-216	Disabled To let Alarms		03/02/12	B	24/02/12	29/02/12	BMCE-TRANSMIT-007868 (BMCE-WTRAN-002650)	21/03/12	11/05/12	B	24/05/12 BMCE-TRANSMIT-009066		
			ZBP		ZBP-XX-XX-SP-572-214	Fire Alarms		03/02/12	C	24/02/12	29/02/12	BMCE-TRANSMIT-007868 (BMCE-WTRAN-002650)	21/03/12	11/05/12	B	24/05/12 BMCE-TRANSMIT-009066		
		Issued for information on BMCE-TRANSMIT-019868 08/04/14	ZBP		ZBP-XX-XX-SP-500-103	Hot & Cold Water Supply Systems		06/03/2012	B		07/03/2012	BMCE-TRANSMIT-007972 (BMCE-WTRAN-002671)	28/03/12	22/06/2012	B	05/07/12 BMCE-TRANSMIT-009674		
		Issued for information on BMCE-TRANSMIT-019868 08/04/14	ZBP		ZBP-XX-XX-XP-500-104	Water Treatment Equipment		06/03/2012	B		07/03/2012	BMCE-TRANSMIT-007972 (BMCE-WTRAN-002671)	28/03/12	22/06/2012	B	05/07/12 BMCE-TRANSMIT-009674		
			ZBP		ZBP-XX-XX-SP-581-101	Rainwater Drainage Systems		06/03/2012	B		07/03/2012	BMCE-TRANSMIT-007972 (BMCE-WTRAN-002671)	28/03/12	22/06/2012	B	05/07/12 BMCE-TRANSMIT-009674		
			ZBP		ZBP-XX-XX-SP-581-102	Above Ground Foul Drainage System			D		18/05/2012	BMCE-TRANSMIT-008914 (BMCE-WTRAN-003096)	08/06/12	14/08/2012	B	03/09/12 BMCE-TRANSMIT-010679		
		Issued for information on BMCE-TRANSMIT-019868 08/04/14	ZBP		ZBP-XX-XX-SP-511-352	Natural Gas supply Systems		06/03/2012	B		07/03/2012	BMCE-TRANSMIT-007973 (BMCE-WTRAN-002672)	28/03/12	22/06/2012	B	05/07/12 BMCE-TRANSMIT-009671		
		Issued for information on BMCE-TRANSMIT-019868 08/04/14	ZBP		ZBP-XX-XX-SP-511-354	External Fire Hydrant Systems		06/03/2012	B		07/03/2012	BMCE-TRANSMIT-007973 (BMCE-WTRAN-002672)	28/03/12	22/06/2012	B	05/07/12 BMCE-TRANSMIT-009671		
		Issued for information on BMCE-TRANSMIT-019868 08/04/14	ZBP		ZBP-XX-XX-SP-512-304	Performance Specification - Medical Gas Installation		06/03/2012	B		07/03/2012	BMCE-TRANSMIT-007973 (BMCE-WTRAN-002672)	28/03/12	22/06/2012	B	05/07/12 BMCE-TRANSMIT-009671		
		Issued for information on BMCE-TRANSMIT-019868 08/04/14	ZBP		ZBP-XX-XX-SP-569-306	Pnuematic Tube Transport System		06/03/2012	B		07/03/2012	BMCE-TRANSMIT-007973 (BMCE-WTRAN-002672)	28/03/12	22/06/2012	B	05/07/12 BMCE-TRANSMIT-009671		
		Issued for information on BMCE-TRANSMIT-019868 08/04/14	ZBP		ZBP-XX-XX-SP-572-305	Fire Fighting Systems		06/03/2012	B		07/03/2012	BMCE-TRANSMIT-007973 (BMCE-WTRAN-002672)	28/03/12	22/06/2012	B	05/07/12 BMCE-TRANSMIT-009671		
		Issued for information on BMCE-TRANSMIT-019748 24/03/14	ZBP		ZBP-XX-XX-SP-660-401	Y40 Performance Spec for BMS & Automatic Controls Volume 1			B	24/10/2012	24/10/2012	BMCE-TRANSMIT-011815 (BMCE-WTRAN-004300)	14/11/12	**19/02/2013**	**B**	**20/02/13 BMCE-TRANSMIT-014075**		
			ZBP		ZBP-XX-XX-SP-660-402	BMS & Auto Controls Volume 2 MTHW & LTHW Heating Systems			D	24/10/2012	24/10/2012	BMCE-TRANSMIT-011815 (BMCE-WTRAN-004300)	14/11/12	**19/02/2013**	**B**	**20/02/13 BMCE-TRANSMIT-014075**		
		Issued for information on BMCE-TRANSMIT-019748 24/03/14	ZBP		ZBP-XX-XX-SP-660-403	BMS & Auto Controls Volume 3 Chilled Water Systems			D	24/10/2012	24/10/2012	BMCE-TRANSMIT-011815 (BMCE-WTRAN-004300)	14/11/12	**19/02/2013**	**B**	**20/02/13 BMCE-TRANSMIT-014075**		
			ZBP		ZBP-XX-XX-SP-660-404	BMS & Auto Controls Volume 4 Cold Water Systems			B		15/06/2012	BMCE-TRANSMIT-009361 (BMCE-WTRAN-003284)	06/07/12	10/09/2012	A	20/09/12 BMCE-TRANSMIT-011062		
		Issued for information on BMCE-TRANSMIT-019265 05/02/14	ZBP		ZBP-XX-XX-SP-660-406	BMS & Auto Controls Volume 6 Misc Items			C	24/10/2012	24/10/2012	BMCE-TRANSMIT-011815 (BMCE-WTRAN-004300)	14/11/12	**19/02/2013**	**B**	**20/02/13 BMCE-TRANSMIT-014075**		
			ZBP		ZBP-XX-XX-SP-660-451	BMS & Automatic Controls Volume 5.1 Ventilation Sysytems PR21			A		07/06/2012	BMCE-TRANSMIT-009259 (BMCE-WTRAN-003223)	28/06/12	10/09/2012	A	20/09/12 BMCE-TRANSMIT-011054		
		Issued for information on BMCE-TRANSMIT-019748 24/03/14	ZBP		ZBP-XX-XX-SP-660-452	BMS & Automatic Controls Volume 5.2 Ventilation Sysytems PR22			A		07/06/2012	BMCE-TRANSMIT-009259 (BMCE-WTRAN-003223)	28/06/12	10/09/2012	B	20/09/12 BMCE-TRANSMIT-011054		
		Issued for information on BMCE-TRANSMIT-019748 24/03/14	ZBP		ZBP-XX-XX-SP-660-453	BMS & Automatic Controls Volume 5.3 Ventilation Sysytems PR31			A		07/06/2012	BMCE-TRANSMIT-009259 (BMCE-WTRAN-003223)	28/06/12	10/09/2012	B	20/09/12 BMCE-TRANSMIT-011054		
			ZBP		ZBP-XX-XX-SP-660-454	BMS & Automatic Control Volume 5.4 Ventilation PR32			A	24/10/2012	24/10/2012	BMCE-TRANSMIT-011815 (BMCE-WTRAN-004300)	14/11/12	**19/02/2013**	**B**	**20/02/13 BMCE-TRANSMIT-014075**		
		Issued for information on BMCE-TRANSMIT-019748 24/03/14	ZBP		ZBP-XX-XX-SP-660-455	BMS & Automatic Control Volume 5.5 Ventilation System PR 33			A	24/10/2012	24/10/2012	BMCE-TRANSMIT-011815 (BMCE-WTRAN-004300)	14/11/12			**20/02/13 BMCE-TRANSMIT-**		

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

32	AGV's	BCL-AC-XX-SH-001				Drawing Information										
						1st Submission										
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant
Item	Submission	Comments													
32	AGV's														
			SWISS LOG	tbc	tbc										
	Note: Swiss Log to Schedule deliverables														
			SWISS LOG	SWL-SZ-B1-PL-564-121	AGV Track & Equipment			7							
			SWISS LOG	SWL-SZ-00-PL-564-122	AGV Track & Equipment										
			SWISS LOG	SWL-SZ-01-PL-564-123	AGV Track & Equipment										
			SWISS LOG	SWL-SZ-02-PL-564-124	AGV Track & Equipment										
			SWISS LOG	SWL-SZ-03-PL-564-125	AGV Track & Equipment										
			SWISS LOG	SWL-SZ-04-PL-564-126	AGV Track & Equipment										
			SWISS LOG	SWL-SZ-05-PL-564-127	AGV Track & Equipment										
			SWISS LOG	SWL-SZ-06-PL-564-128	AGV Track & Equipment										
			SWISS LOG	SWL-SZ-07-PL-564-140	AGV Track & Equipment										
			SWISS LOG	SWL-SZ-08-PL-564-130	AGV Track & Equipment										
			SWISS LOG	SWL-SZ-09-PL-564-142	AGV Track & Equipment										
			SWISS LOG	SWL-SZ-10-PL-564-143	AGV Track & Equipment										
			SWISS LOG	SWL-SZ-11-PL-564-144	AGV Track & Equipment										
			SWISS LOG	SWL-LB-00-PL-564-313	Monuting Layout Level 00 LB Overview										
			SWISS LOG	SWL-LB-00-PL-564-314	Mounting Layout Level 00 Sending page 1										
			SWISS LOG	SWL-LB-00-PL-564-315	Mounting Layout Level 00 Cominbed page 2										
			SWISS LOG	SWL-LB-00-PL-564-316	Mounting Layout Level 00 recieving page 3										
			SWISS LOG	SWL-LB-00-PL-564-317	Mounting Layout Level 00 charging page 4										
			SWISS LOG	SWL-LB-00-PL-564-318	Mounting Layout Level 00 NDC 4/5 Page 5										

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

32	AGV's	BCL-AC-XX-SH-001				Drawing Information				1st Submission						
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant
Item	Submission	Comments													
			SWISS LOG	SWL-SZ-01-PL-564-322	Mounting Layout		18/08/2013	B		23/08/13 BMCE-TRANSMIT-017385 (BMCE-WTRAN-008678)	13/09/2013	06/09/2013	A	BMCE-TRANSMIT-017741 18/09/2013	
			SWISS LOG	SWL-SZ-01-PL-564-323	Mounting Layout		18/08/2013	B		23/08/13 BMCE-TRANSMIT-017385 (BMCE-WTRAN-008678)	13/09/2013	06/09/2013	A	BMCE-TRANSMIT-017741 18/09/2013	
			SWISS LOG	SWL-SZ-01-PL-564-324	Mounting Layout		18/08/2013	B		23/08/13 BMCE-TRANSMIT-017385 (BMCE-WTRAN-008678)	13/09/2013	06/09/2013	A	BMCE-TRANSMIT-017741 18/09/2013	
			SWISS LOG	SWL-SZ-01-PL-564-325	Mounting Layout		18/08/2013	B		23/08/13 BMCE-TRANSMIT-017385 (BMCE-WTRAN-008678)	13/09/2013	06/09/2013	A	BMCE-TRANSMIT-017741 18/09/2013	
			SWISS LOG	SWL-SZ-01-PL-564-326	Mounting Layout		18/08/2013	B		23/08/13 BMCE-TRANSMIT-017385 (BMCE-WTRAN-008678)	13/09/2013	06/09/2013	A	BMCE-TRANSMIT-017741 18/09/2013	
			SWISS LOG	SWL-SZ-02-PL-564-327	Mounting Layout		18/08/2013	B		23/08/13 BMCE-TRANSMIT-017385 (BMCE-WTRAN-008678)	13/09/2013	06/09/2013	A	BMCE-TRANSMIT-017741 18/09/2013	
			SWISS LOG	SWL-SZ-02-PL-564-328	Mounting Layout		18/08/2013	B		23/08/13 BMCE-TRANSMIT-017385 (BMCE-WTRAN-008678)	13/09/2013	06/09/2013	A	BMCE-TRANSMIT-017741 18/09/2013	
			SWISS LOG	SWL-SZ-02-PL-564-329	Mounting Layout		18/08/2013	B		23/08/13 BMCE-TRANSMIT-017385 (BMCE-WTRAN-008678)	13/09/2013	06/09/2013	A	BMCE-TRANSMIT-017741 18/09/2013	

33	BCL-AC-XX-SH-001

Drawing Information

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	1st Submission: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Subm tted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	2nd Submission: Date Required from Consultant	Date
33	Access and Maintenance Strategy															
	Maintenance Access Strategy		**NA**	NA-DC-450-001	Access & Maintenance Strategy		23 08/2012	5		**BMCE-TRANSMIT-010575 29/08/2012**	**19/09/2012**	**04/12/2012**	**B**	**04/10/2012**		
			NA	NA-XX-00-PL-450-001	Ground Floor Maintenance Access Strategy	2012 tbc			2012 tbc							
			NA	NA-XX-01-PL-450-001	First Floor Maintenance Access Strategy	2012 tbc			2012 tbc							
			NA	NA-XX-02-PL-450-001	Second Floor Maintenance Access Strategy	2012 tbc			2012 tbc							
			NA	NA-XX-03-PL-450-001	Thi d Floor Maintenance Access Strategy	2012 tbc			2012 tbc							
			NA	NA-XX-04-PL-450-001	Four h Floor Maintenance Access Strategy	2012 tbc			2012 tbc							
			NA	NA-XX-05-PL-450-001	F fth Floor Maintenance Access Strategy	2012 tbc			2012 tbc							
			NA	NA-XX-12-PL-450-001	Twe fth Floor Maintenance Access Strategy	2012 tbc			2012 tbc							
			NA	NA-XX-13-PL-450-001	Thirteenth Floor Maintenance Access Strategy	2012 tbc			2012 tbc							
	Plant Replacement Strategy		**ZBP**													

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

WITH NHS BOARD FOR REVIEW

TO BE SUBMITTED

34 BCL-AC-XX-SH-001

Drawing Information

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	1ST SUBMISSION RDD									OVERDUE	2ND SUBMISSION RDD									OVERDUE
						Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+8 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+8 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
34	Radiation Protection Strategy																									

WITH NHS BOARD FOR REVIEW

TO BE SUBMITTED

34 BCL-AC-XX-SH-001

Drawing Information

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	1ST SUBMISSION RDD: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+8 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE	2ND SUBMISSION RDD: Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+8 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
			NA	NA-XX-00-PL-330-202	Ground Floor Plan - NCH Entrance and OPD - Radiation Protec ion Strategy Plan	02/09/2011	02/09/2011	5	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		A	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	6		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	A	BMCE-TRANSMIT-010392	
			NA	NA-XX-00-PL-330-204	Ground Floor Plan - NCH Emergency Department & Decontamination Un t - Radiation Protection Strategy Plan	02/09/2011	02/09/2011	5	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		B	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	6		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	A	BMCE-TRANSMIT-010392	
			NA	NA-XX-00-PL-330-205	Ground Floor Plan - NSGH Emergency Department - Radiation Protection Strategy Plan	02/09/2011	02/09/2011	5	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		B	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	6		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	A	BMCE-TRANSMIT-010392	
			NA	NA-XX-00-PL-330-207	Ground Floor Plan - NSGH Radiology - Radiation Protection Strategy Plan	02/09/2011	02/09/2011	5	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		B	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	6		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	A	BMCE-TRANSMIT-010392	
			NA	NA-XX-00-PL-330-208	Ground Floor Plan - NCH Radiology - Radiation Protection Strategy Plan	02/09/2011	02/09/2011	5	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		B	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	6		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	A	BMCE-TRANSMIT-010392	
			NA	NA-XX-01-PL-330-201	First Floor Plan - NCH Theatres / Radiology & Interventional Radiology - Radiation Protection Strategy Plan	02/09/2011	02/09/2011	5	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		B	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	7		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	A	BMCE-TRANSMIT-010392	
			NA	NA-XX-01-PL-330-204	First Floor Plan - NSGH Coronary Care Unit (CCU) - Radiation Protection Strategy Plan	02/09/2011	02/09/2011	4	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		A	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	5		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	A	BMCE-TRANSMIT-010392	
			NA	NA-XX-01-PL-330-207	First Floor Plan - NSGH Radiology - Radiation Protection Strategy Plan	02/09/2011	02/09/2011	4	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		B	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	5		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	A	BMCE-TRANSMIT-010392	
			NA	NA-XX-01-PL-330-208	First Floor Plan - NSGH Nuclear Medicine - Radiation Protection Strategy Plan	02/09/2011	02/09/2011	5	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		B	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	6		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	A	BMCE-TRANSMIT-010392	
			NA	NA-XX-02-PL-330-202	Second Floor Plan - NCH Schiehal ion Ward - Radiation Protection Strategy Plan	02/09/2011	02/09/2011	5	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		C	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	7		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	B	BMCE-TRANSMIT-010392	
			NA	NA-XX-02-PL-330-204	Second Floor Plan - NSGH Endoscopy / Decontamination / Medical Physics - Radiation Protection Strategy Plan	02/09/2011	02/09/2011	5	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		A	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	6		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	A	BMCE-TRANSMIT-010392	
			NA	NA-XX-02-PL-330-205	Second Floor Plan - NSGH Theatres + Plant (1 of 2) - Radia ion Protec ion Strategy Plan	02/09/2011	02/09/2011	4	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		C	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	6		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	B	BMCE-TRANSMIT-010392	
			NA	NA-XX-02-PL-330-206	Second Floor Plan - NSGH Theatres + Plant (2 of 2) - Radia ion Protec ion Strategy Plan	02/09/2011	02/09/2011	4	14/09/2011	15/09/2011	BMCE-TRANSMIT-005102	12/10/2011		B	BMCE-TRANSMIT-008536 25 04/2012			11 06/2012	6		29/06/2012	BMCE-TRANSMIT-009596	17/07/2012	08/08/2012	A	BMCE-TRANSMIT-010392	
	Specialist Equipment Strategy	Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-XX-B1-PL-480-150	Basement Floor Plan - Specia ist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	3	14/09/2011	19/09/2011	BMCE-TRANSMIT-005832															
		Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-XX-00-PL-480-150	Ground Floor - Specialist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	4	14/09/2011	19.09.2011	BMCE-TRANSMIT-005832															
		Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-XX-01-PL-480-150	First Floor - Specia ist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	5	14/09/2011	19.09.2011	BMCE-TRANSMIT-005832															
		Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-XX-02-PL-480-150	Second Floor - Specialist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	4	14/09/2011	19.09.2011	BMCE-TRANSMIT-005832															
		Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-xx-03-PL-480-150	Third Floor Plan - Specialist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	3	14/09/2011	19/09/2011	BMCE-TRANSMIT-005832															
		Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-xx-04-PL-480-150	Fourth Floor Plan - Specialist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	3	14/09/2011	19/09/2011	BMCE-TRANSMIT-005832															
		Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-xx-05-PL-480-150	Fif h Floor Plan - Specialist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	3	14/09/2011	19/09/2011	BMCE-TRANSMIT-005832															
		Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-xx-06-PL-480-150	Six h Floor - Specia ist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	4	14/09/2011	19/09/2011	BMCE-TRANSMIT-005832															
		Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-xx-07-PL-480-150	Seventh Floor Plan - Specialist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	3	14/09/2011	19/09/2011	BMCE-TRANSMIT-005832															
		Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-xx-08-PL-480-150	Eighth Floor Plan - Specialist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	1	14/09/2011	19/09/2011	BMCE-TRANSMIT-005832															
		Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-xx-09-PL-480-150	Ninth Floor Plan - Specialist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	1	14/09/2011	19/09/2011	BMCE-TRANSMIT-005832															
		Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-xx-10-PL-480-150	Tenth Floor Plan - Specia ist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	1	14/09/2011	19/09/2011	BMCE-TRANSMIT-005832															
		Movement Joints issued for information only. Incorporated within the 330 finishes series	NA	NA-xx-11-PL-480-150	Eleventh Floor Plan - Specia ist Equipment Slab Recesses & Movement Joint Strategy Plan	02/09/2011	14/09/2011	3	14/09/2011	19/09/2011	BMCE-TRANSMIT-005832															
			NA	NA-xx-12-PL-480-150	Twelf h Floor Plan - Specialist Equipment Slab Recesses & Movement Joint Strategy Plan																					
	Lead Lined plasterboard details		AST	AST-XX-XX-DT-252-070	Lead Lining Details Sheet 1 - Typical Junctions - up to Code 7	05/03/2012	05/03/2012	A	03/04/2012	03/04/2012	BMCE-TRANSMIT-008244	29/05/2012	23/04/2012	A	BMCE-TRANSMIT-008500 23/04 12												

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

WITH NHS BOARD FOR REVIEW

TO BE SUBMITTED

34 BCL-AC-XX-SH-001

Brookfield Multiplex Europe

Drawing Information

						1ST SUBMISSION RDD										2ND SUBMISSION RDD										
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+8 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+8 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
			AST	AST-XX-XX-DT-252-071	Lead Lining Details Sheet 2 - Door Jambs & Noggins - up to Code 7	05/03/2012	05/03/2012	A	03/04/2012	03/04/2012	BMCE-TRANSMIT-008244	29/05/2012	23/04/2012	C	BMCE-TRANSMIT-012709 05 11/2012 23/04 12			19 08/2013	B		18/02/2014	BMCE-TRANSMIT--019458	04/03/2014				
			AST	AST-XX-XX-DT-252-072	Lead Lining Details Sheet 3 - Door Post Details	23/04/2012	02/04/2012	A	03/04/2012	03/04/2012	BMCE-TRANSMIT-008244	29/05/2012	23/04/2012	A	BMCE-TRANSMIT-008500 23/04 12											
			AST	AST-XX-XX-DT-252-073	Lead Lining Deta ls Sheet 4 - External Wall/Column Abutment - up to Code 7	23/04/2012	02/04/2012	A	03/04/2012	03/04/2012	BMCE-TRANSMIT-008244	21/05/2012		A	BMCE-TRANSMIT-012709 05 11/2012 23/04 12											
			AST	AST-XX-XX-DT-252-074	Lead Lining Deta ls Sheet 5 - Socket Treatment - up to Code 7	23/04/2012	02/04/2012	A	03/04/2012	03/04/2012	BMCE-TRANSMIT-008244	21/05/2012		C	BMCE-TRANSMIT-012709 05 11/2012 23/04 12			19 08/2013	B		18/02/2014	BMCE-TRANSMIT--019458	04/03/2014				
			AST	AST-XX-XX-DT-252-075	Lead Lining Details Sheet 6 - Change in Lead Code Thiskness Thickness	23/04/2012	02/04/2012	A	03/04/2012	03/04/2012	BMCE-TRANSMIT-008244	21/05/2012		B	BMCE-TRANSMIT-012709 05 11/2012 23/04 12											
		Drawing not required	AST	AST-XX-XX-DT-252-076	Lead Lining Details Sheet 7 - Low Level Walls & Nib End Deta ls - up to Code 7	23/04/2012						21/05/2012														
			AST	AST-XX-XX-DT-252-090	MRI Break Out Panel		18/06/201	B		02/07/201	BMCE-TRANSMIT-016582	23/07/2013	02/08/2013	B	BMCE-TRANSMIT-017311 15 08/2013											
			AST	AST-XX-XX-DT-252-111	Alternative Lead Board Joint Detail		21/03/2013	1		10/04/2013	BMCE-TRANSMIT-015043	01/05/2013	07/05/2013	B	BMCE-TRANSMIT-015512 07 65/2013											
			AST	AST-XX-XX-DT-252-076	Lead Lining Treatment To Service Penetrations		15/04/2013	1		29/04/2013	BMCE-TRANSMIT-015391	20/05/2013		C	BMCE-TRANSMIT-016398 20 06/2013			02 07/2013	A		04/07/2013	BMCE-TRANSMIT-016627	18/07/2013	31/07/2013	B	BMCE-TRANSMIT-017312 15 08/2013	
			AST	AST-XX-XX-DT-252-143	Lead Lined Partition to Schiehal ion Room		12/02/2013	1		03/03/2014	BMCE-TRANSMIT-019618	24/03/2014	04/04/2014	C	BMCE-TRANSMIT-019927 14 04/2014											
			AST	AST-XX-XX-DT-252-144	Schiehal ion Room Door Post Detail		06/03/2014	2		10/03/2014	BMCE-TRANSMIT-019632	31/03/2014	03.04.2014	A	BMCE-TRANSMIT-019914 30.04 2014											
			AST	AST-XX-XX-DT-252-146	Schiehallion Room Lead Protection To Room Corner Movement Joint		07/02/2014	1		14/02/2014	BMCE-TRANSMIT-019429	28/02/2014	03.04.2014	A	BMCE-TRANSMIT-019913 11.04.2014											
			NHSGC	NHSGC-AC-XX-SH-330-200	NCH Radiation Compliance Advice Schedule			2		24/04/2012	BMCE-TRANSMIT-008501	15/05/2012	09/08/2012	B	BMCE-TRANSMIT-010369 20 08/2012											
			NHSGC	NHSGC-AC-XX-SH-330-201	Adult Radiation Compliance Advice Schedule			2		24/041/12	BMCE-TRANSMIT-008501	15/05/2012	09/08/2012	B	BMCE-TRANSMIT-010369 20 08/2012											
			NHSGC	NHSGC-AC-XX-SH-330-202	Laser Compliance Advice Schedule			1		24/04/2012	BMCE-TRANSMIT-008501	15/05/2012	09/08/2012	B	BMCE-TRANSMIT-010369 20 08/2012											
	TDSL		TDSL	TDS-XX-XX-SH-321-011	Lead Screen Schedule		04/06/2013	2		05/06/2013	BMCE-TRANSMIT-016151	26/06/2013	08/07/201	B	BMCE-TRANSMIT-016850 18 07/2013											

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

Brookfield Multiplex Europe

WITH NHS BOARD FOR REVIEW

TO BE SUBMITTED

34 BCL-AC-XX-SH-001

Drawing Information

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	1ST SUBMISSION RDD									OVERDUE	2ND SUBMISSION RDD									OVERDUE
						Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+8 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+8 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE

	RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hosp tals (NSGH) Project - Adu ts & Ch ldrens Hospi al					Brookfield Multip ex Europe																									
						Drawing Informa ion																									
	BCL-AC XX-SH 001					1st Submiss on										2nd Submission										2nd Subm ssion					
			Action By	Drawing Number	Drawing Ti le	Date Required f om Consultant	Date Submit ed by Consultant	Document Rev s on	Planned Date o be Submi ted o Board	Date Subm tted to Boa d	BMCE Transmit al No	Date Response Required from Board (3 Weeks)	Date Received from Board	Boa d Status	Date Returned to Consul ant	Date Required from Consultant	Date Submit ed by Consultant	Document Rev s on	Planned Da e to be Submi ted o Board	Date Subm tted to Boa d	Date Response Required from Board (2 Weeks)	Da e Received from Board	Board S a us	Date Returned to Consul ant	Date Required from Consultant	Da e Submi ted by Consultant	Document Rev s on	Planned Da e to be Submi ted to Board	Date Subm tted to Board	Date Response Required from Board (2 Weeks)	Da e Received from Board	Board Sta us	Date Returned to Consul ant
Item	Submiss on	Comments																													
35	Acoustic Strategy																														
			NA	NA-XX-B1 PL-330-150	Basement - Acoust c Stra egy Plan	14 12/2011	14/12/2011	4	tbc	03/04 2012	BMCE-TRANSMIT 008258	24 04/2012	14/05/2012	A	BMCE-TRANSMIT-008957 21.05.12		12/10/2012	6		BMCE-TRANSMIT-015491 16/05 2013	30/05 2013	22 02 2013	B	BMCE TRANSMIT 015713 16/05/2013								
			NA	NA-XX-00 PL-330-150	Ground Floor - Acous ic Strategy P an	14 12/2011	22/03/2012	5	tbc	03/04 2012	BMCE-TRANSMIT 008259	24 04/2012	14/05/2012	B	BMCE-TRANSMIT-008957 21.05.12		12/10/2012	8		BMCE-TRANSMIT-015491 16/05 2013	30/05 2013	22 02 2013	A	BMCE TRANSMIT 015713 16/05/2013								
			NA	NA-XX-01 PL-330-150	First F oor - Acoust c Stra egy Plan	14 12/2011	22/03/2012	5	tbc	03/04 2012	BMCE-TRANSMIT 008259	24 04/2012	14/05/2012	B	BMCE-TRANSMIT-008957 21.05.12		12/10/2012	9		BMCE-TRANSMIT-015491 07/05 2013	30/05 2013	22 02 2013	A	BMCE TRANSMIT 015713 16/05/2013								
			NA	NA-XX-02 PL-330-150	Second Floor - Acoust c Strategy Plan	14 12/2011	14/12/2011	4	tbc	03/04 2012	BMCE-TRANSMIT 008258	24 04/2012	14/05/2012	B	BMCE-TRANSMIT-008957 21.05.12		12/10/2012	6		BMCE-TRANSMIT-015491 07/05 2013	30/05 2013	22 02 2013	A	BMCE TRANSMIT 015713 16/05/2013								
			NA	NA-xx-03-PL-330 150	Third F oor - Acoust c Strategy Plan	14 12/2011	14/12/2011	4	tbc	03/04 2012	BMCE-TRANSMIT 008258	24 04/2012	14/05/2012	B	BMCE-TRANSMIT-008957 21.05.12		12/10/2012	10		BMCE-TRANSMIT-015491 07/05 2013	30/05 2013	22 02 2013	B	BMCE TRANSMIT 015713 16/05/2013								
			NA	NA-xx-04-PL-330 150	Fou th Floor - Acous ic Strategy P an	14 12/2011	14/12/2011	4	tbc	03/04 2012	BMCE-TRANSMIT 008258	24 04/2012	14/05/2012	A	BMCE-TRANSMIT-008957 21.05.12		12/10/2012	6		BMCE-TRANSMIT-015491 07/05 2013	30/05 2013	22 02 2013	A	BMCE TRANSMIT 015713 16/05/2013								
			NA	NA-xx-05-PL-330 150	Fifth F oor - Acoust c Stra egy Plan	14 12/2011	14/12/2011	4	tbc	03/04 2012	BMCE-TRANSMIT 008259	24 04/2012	14/05/2012	A	BMCE-TRANSMIT-008957 21.05.12		12/10/2012	6		BMCE-TRANSMIT-015491 07/05 2013	30/05 2013	22 02 2013	A	BMCE TRANSMIT 015713 16/05/2013								
			NA	NA-xx-06-PL-330 150	Sixth Floor - Acous ic Strategy P an	14 12/2011	14/12/2011	4	tbc	03/04 2012	BMCE-TRANSMIT 008259	24 04/2012	14/05/2012	A	BMCE-TRANSMIT-008957 21.05.12		12/10/2012	6		BMCE-TRANSMIT-015491 07/05 2013	30/05 2013	22 02 2013	A	BMCE TRANSMIT 015713 16/05/2013								
		These drawings were not issued for RDD. Refer to Level 6	NA	~~NA - 07-P- 672 150~~	~~Se- on 3 F oor - Aco- stic St a egy Plan~~																										
		These drawings were not issued for RDD. Refer to Level 6	NA	~~NA-xx-08 - L 672 - 85~~	~~E g e - - on - Acoustic St a egy - Se~~																										
		These drawings were not issued for RDD. Refer to Level 6	NA	~~NA - -09 P- 672 150~~	~~Ninth Floor - Aco- s ic Strategy P an~~																										
		These drawings were not issued for RDD. Refer to Level 6	NA	~~NA - 10 P- 672 150~~	~~Tenth Floor - Aco- stic S rategy Plan~~																										
		These drawings were not issued for RDD. Refer to Level 6	NA	~~NA - 11 P- 672 150~~	~~Ele- enth Floor - Aco- s ic Strategy P an~~																										
	Acoust c St ategy Reports		ALC	ALC-SZ-SL-OC-660-001	Adu ts and Ch ldrens Acous ic Report	20 04/2012		7		22/05 2012	BMCE-TRANSMIT 008967	12 06/2012	11/05/2012	B	BMCE RANSMI 008967 22/05/12		12/04/2013	10		BMCE-TRANSMIT-015137 16/04 2013	30/04 2013	07/05 201	A	BMCE TRANSMIT 015757 20/05/2013								
			ALC	ALC-SZ-SL-OC-660-002	Atria Acoust c Design Report	20 04/2012		4		22/05 2012	BMCE-TRANSMIT 008967	12 06/2012	11/05/2012	C	BMCE RANSMI 008967 22/05/12		14/12/2012	5		BMCE-TRANSMIT-012915 14/12 2012	04/01 2013	21 02 2013	B	BMCE TRANSMIT 014506 12/03/2013		12 04/2013	6		BMCE-TRANSMIT-015137 16/04 2013	30/04 2013	07/05/201	A	BMCE-TRANSMIT-015757 20 05/2013
			ALC	ALC EC XX DC-660-001-01	Energy Centre Acoustic Report	20 04/2012		8		22/05 2012	BMCE-TRANSMIT 008967	12 06/2012	11/05/2012	B	BMCE RANSMI 008967 22/05/12																	
			ALC	ALC-SZ-SL-OC-660-004	Audiometry Room Acoustic Br ef	20 04/2012		3		22/05 2012	BMCE-TRANSMIT 008967	12 06/2012	11/05/2012	B	BMCE RANSMI 008967 22/05/12		12/04/2013	3		BMCE-TRANSMIT-015137 16/04 2013	30/04 2013	29 07 2013	B	BMCE TRANSMIT 017310 15/08/2013								
			ALC	ALC SZ-SL-OC-660-005	Adu ts & Ch drens Bu ilding - Draft Acous ic Test Programme		14/05/2013	0		20 05/2013	BMCE-TRANSMIT 015005	03 06/2013	02/07/2013	B	BMCE-TRANSMIT-016698 05/07 201		05/08/2013	1		BMCE-TRANSMIT-017316 15/08 2013	29/08 2013	16 09 2013	B	BMCE TRANSMIT 017821 25/09/2013		24 03/2014	3		BMCE-TRANSMIT-019747 24/03 2014	07/04 2014			
			ALC	ALC SZ-SL-OC-660-006	Adult & Ch drens Bu ilding - Acous ic Test P ogramme Locat on Markups		29/05/2013	0		04/07/2013	BMCE-TRANSMIT 016626	25 07/2013	29/07/2013	B	BMCE-TRANSMIT-017236 12 08/2013		05/08/2013	1		BMCE-TRANSMIT-017316 15/08 2013	29/08 2013	16 09 2013	A	BMCE TRANSMIT 017821 25/09/2013								

26 BCL-AC-XX-SH-001

Drawing Information

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	1st Submission: Date Required from Consultant	1st Submission: Date Submitted by Consultant	1st Submission: Document Revision	1st Submission: Planned Date to be Submitted to Board	1st Submission: Date Submitted to Board	1st Submission: Date Response Required from Board (+3 Weeks)	1st Submission: Date Returned from Board	1st Submission: Board Status	1st Submission: Date returned to Consultant	2nd Submission: Date Required from Consultant	2nd Submission: Date Submitted by Consultant	2nd Submission: Document Revision	2nd Submission: Planned Date to be Submitted to Board	2nd Submission: Date Submitted to Board	2nd Submission: Date Response Required from Board (+2 Weeks)	2nd Submission: Date Received from Board	2nd Submission: Board Status	2nd Submission: Date Returned to Consultant	OVERDUE	OVERDUE
	General Joinery	Colour, Service Layout, Maintenance, Lifecycle, H & S																							
				NA-SP-L10	Windows-Rooflights-Screens-Louvres		02/04/2013	13		BMCE-TRANSMIT-015426 19/04/2013	10/05/2013	19/06/2013	A	BMCE-TRANSMIT-016560 01/07/2013											
				NA-SP-P20	Unframed Isolated Trim-Skirting-Sundry Items		08/03/2012	5		BMCE TRANSMIT 009608 29/06/2012	20/07/2012	09/11/2012	B	BMCE-TRANSMIT-012217 12/11/2012											
				NA-SP-N10	General Fixtures Furnishings Equipment		30/04/2012	2		BMCE TRANSMIT 009780 11/07/2012	31/07/2012	22/11/2012	B	BMCE-TRANSMIT-012774 05/12/2012		10/01/2013	4		BMCE-TRANSMIT-013570 28/01/2013	11/02/2013		B	BMCE-TRANSMIT-013879 12/02/2013		
				NA-SH-321-203	Internal Glazed Screen Schedule - Lightwells		02/04/2013	1		BMCE-TRANSMIT-015426 19/04/2013	10/05/2013	19/06/2013	B	BMCE-TRANSMIT-016560 01/07/2013											
				NA-XX-XX-DT-321-002	Internal Glazes Screen Schedule - Lightwells		02/04/2013	B		BMCE-TRANSMIT-015426 19/04/2013	10/05/2013	19/06/2013	A	BMCE-TRANSMIT-016560 01/07/2013											
				NA-SZ-SL-DT-321-529	Window Cill Details Type 1		08/03/2012	1		BMCE TRANSMIT 009608 29/06/2012	20/07/2012	22/11/2012	B	BMCE-TRANSMIT-012451 12/11/2012											
				NA-SZ-SL-DT-321-530	Window Cill Details Type 2		08/03/2012	1		BMCE TRANSMIT 009608 29/06/2012	20/07/2012	22/11/2012	B	BMCE-TRANSMIT-012451 12/11/2012											
				NA-SZ-SL-DT-321-531	Window Cill Details Type 3		08/03/2012	1		BMCE TRANSMIT 009608 29/06/2012	20/07/2012	22/11/2012	B	BMCE-TRANSMIT-012451 12/11/2012											
				NA-XX-XX-DT-322-701	Lightwell 1 Screens		02/04/2013	2		BMCE-TRANSMIT-015426 19/04/2013	10/05/2013	19/06/2013	A	BMCE-TRANSMIT-016560 01/07/2013											
				NA-XX-XX-DT-322-702	Lightwell 2 Screens		02/04/2013	2		BMCE-TRANSMIT-015426 19/04/2013	10/05/2013	19/06/2013	A	BMCE-TRANSMIT-016560 01/07/2013											
				NA-XX-XX-DT-322-703	Lightwell 3 Screens		02/04/2013	2		BMCE-TRANSMIT-015426 19/04/2013	10/05/2013	19/06/2013	A	BMCE-TRANSMIT-016560 01/07/2013											
				NA-XX-XX-DT-400-500	Group 2 Equipment Dimensions		09/01/2013	1		BMCE-TRANSMIT-013324 15/01/2013	05/0202013		B	BMCE-TRANSMIT-013324 15/01/2013											
				NA-XX-XX-DT-400-501	Group 2 Equipment Dimensions		09/01/2013	1		BMCE-TRANSMIT-013324 15/01/2013	05/0202013		B	BMCE-TRANSMIT-013324 15/01/2013											
				NA-XX-XX-DT-400-502	Group 2 Equipment Dimensions		09/01/2013	1		BMCE-TRANSMIT-013324 15/01/2013	05/0202013		B	BMCE-TRANSMIT-013324 15/01/2013											

						1st Submission									2nd Submission									
	BCL-AC-XX-SH-001																							
tem	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant
6	Fire Strategy	Drainage																						
	1:500 Fire Strategy Plans		WSP	WSP-ZH-XX-PL-771-001	Area H Below Slab Drainage Proposals		12/07 2012	B		BMCE-TRANSMIT 009844 13/07/2012	13/07/2012		A	BMCE-TRANSMIT 009914 19/07/12										
				WSP-ZH-XX-PL-771-002	Area H - Below Slab Drainage Proposals		12/07 2012	B		BMCE-TRANSMIT 009844 13/07/2012	26/07/2012		A	BMCE-TRANSMIT 009914 19/07/12										
				WSP-ZH-XX-PL-771-003	Area ZH - Manhole Schedule		12/07 2012	B		BMCE-TRANSMIT 009844 13/07/2012	26/07/2012		A	BMCE-TRANSMIT 009914 19/07/12										
				WSP-ZE-XX-PL-771-004	Area ZE-Manhole Schedule		06/07 2012	E		BMCE-TRANSMIT 009973 24/07/2012	14/07/2012	24/07/2012	A	BMCE-TRANSMIT 009993 25 07/2012										
				WSP-ZE-XX-PL-771-005	Area ZE Below Slab Drainage Proposals		06/07 2012	D		BMCE-TRANSMIT 009973 24/07/2012	14/07/2012	24/07/2012	B	BMCE-TRANSMIT 009998 26 07/2012										
				WSP-ZE-XX-PL-771-006	Area ZE Below Slab Drainage Proposals		06/07 2012	D		BMCE-TRANSMIT 009973 24/07/2012	14/07/2012	24/07/2012	B	BMCE-TRANSMIT 009998 26 07/2012										
				WSP-ZE-XX-PL-771-007	Area ZE Below Slab Drainage Proposals		06/07 2012	D		BMCE-TRANSMIT 009973 24/07/2012	14/07/2012	24/07/2012	B	BMCE-TRANSMIT 009998 26 07/2012										
				WSP-ZD-XX-PL-771-001	Area D Below Slab Drainage Proposals		17/02 2012	F		BMCE-TRANSMIT 010150 03/08/2012	24/07/2012	06/08/2012	B	BMCE-TRANSMIT 010221 07 08/2012										
				WSP-ZD-XX-PL-771-002	Area D - Below Slab Drainage Proposals		17/02 2012	F		BMCE-TRANSMIT 010150 03/08/2012	24/07/2012	06/08/2012	B	BMCE-TRANSMIT 010221 07 08/2012										
				WSP-ZD-XX-PL-771-003	Area D - Manhole Schedule		17/02 2012	D		BMCE-TRANSMIT 010150 03/08/2012	24/07/2012	06/08/2012	A	BMCE-TRANSMIT 010221 07 08/2012										
				WSP-ZG-XX-PL-771-001	Area G Below Slab Drainage Proposals		16/02 2012	F		BMCE-TRANSMIT 010151 03/08/2012	24/07/2012	08/08/2012	B	BMCE-TRANSMIT 010537 28 08/2012										
				WSP-ZG-XX-PL-771-002	Area G - Below Slab Drainage Proposals		16/02 2012	F		BMCE-TRANSMIT 010151 03/08/2012	24/07/2012	08/08/2012	B	BMCE-TRANSMIT 010537 28 08/2012										
				WSP-ZG-XX-PL-771-003	Area G - Manhole Schedule		01/02 2012	E		BMCE-TRANSMIT 010151 03/08/2012	24/07/2012	08/08/2012	A	BMCE-TRANSMIT 010537 28 08/2012										
				WSP-EW-XX-SK-771-310	Drainage A&E Entrance Surface Water Diversions		27/11/2013	2		BMCE-TRANSMIT-015960 08/01/2014	29/01/2014	14/01/2014	B	BMCE-TRANSMIT-019101 17/01/2014										
	1:200 Fire Strategy Plans																							

6 BCL-AC-XX-SH-001


						1st Submission									2nd Submission										
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant
tem	Submission	Comments																							

6 BCL-AC-XX-SH-001

						1st Submission									2nd Submission										
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant
tem	Submission	Comments																							

6	BCL-AC-XX-SH-001					1st Submission									2nd Submission										
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant
tem	Submission	Comments																							
	Fire Strategy Reports																								

						1st Submission									2nd Submission									
	BCL-AC-XX-SH-001																							
tem	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consu tant
[redacted]																								


OVERDUE
OVERDUE

OVERDUE


OVERDUE

OVERDUE

OVERDUE

OVERDUE

OVERDUE


OVERDUE
OVERDUE

6 BCL-AC-XX-SH-001

						1st Submission									2nd Submission										OVERDUE
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
6	Fire Strategy	Hoists																							
	1:500 Fire Strategy Plans		ARJO	ARJO-XX-XX-SAMP-690-002	Maxi Sky 2 Technical Details			1		BMCE-TRANSMIT-010008 26/07/2012	16/08/2012		A	BMCE-TRANSMIT-010237 08/08/12											
				ARJO-XX-XX-SAMP-690-003	Maxi Sky 1000			1		BMCE-TRANSMIT-010009 26/07/2012	16/08/2012	19/11/2012	B	BMCE-TRANSMIT-012655 30/11/12											
	1:200 Fire Strategy Plans																								

6 BCL-AC-XX-SH-001

						1st Submission									2nd Submission										OVERDUE
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE

6	BCL-AC-XX-SH-001					1st Submission									2nd Submission										OVERDUE
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
Item	Submission	Comments																							

6 BCL-AC-XX-SH-001

						1st Submission									2nd Submission										OVERDUE
			Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
Item	Submission	Comments																							

6 BCL-AC-XX-SH-001

						1st Submission									2nd Submission										OVERDUE
Item	Submission	Comments	Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	BMCE Transmittal No	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
	Fire Strategy Reports																								

6 BCL-AC-XX-SH-001

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	1st Submission: Date Required from Consultant	1st Submission: Date Submitted by Consultant	1st Submission: Document Revision	1st Submission: Planned Date to be Submitted to Board	1st Submission: Date Submitted to Board	1st Submission: Date Response Required from Board (+3 Weeks)	1st Submission: Date Returned from Board	1st Submission: Board Status	1st Submission: Date returned to Consultant	2nd Submission: Date Required from Consultant	2nd Submission: Date Submitted by Consultant	2nd Submission: Document Revision	2nd Submission: Planned Date to be Submitted to Board	2nd Submission: Date Submitted to Board	2nd Submission: BMCE Transmittal No	2nd Submission: Date Response Required from Board (+2 Weeks)	2nd Submission: Date Received from Board	2nd Submission: Board Status	2nd Submission: Date Returned to Consultant	OVERDUE: OVERDUE

6 BCL-AC-XX-SH-001

Item	Submission	Comments	Action By	Drawing Number	Drawing Title	1st Submission: Date Required from Consultant	1st Submission: Date Submitted by Consultant	1st Submission: Document Revision	1st Submission: Planned Date to be Submitted to Board	1st Submission: Date Submitted to Board	1st Submission: Date Response Required from Board (+3 Weeks)	1st Submission: Date Returned from Board	1st Submission: Board Status	1st Submission: Date returned to Consultant	2nd Submission: Date Required from Consultant	2nd Submission: Date Submitted by Consultant	2nd Submission: Document Revision	2nd Submission: Planned Date to be Submitted to Board	2nd Submission: Date Submitted to Board	2nd Submission: BMCE Transmittal No	2nd Submission: Date Response Required from Board (+2 Weeks)	2nd Submission: Date Received from Board	2nd Submission: Board Status	2nd Submission: Date Returned to Consultant	OVERDUE: OVERDUE
[redacted]																									

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) P

BCL-AC-XX-SH-001

Item	Submission	Comments	Action By	Drawing Number
	Catering Equipment			
			CDS	CDS-XX-XX-DC-430-90113
			CDS	CDS-XX-XX-DC-430-90243
			CDS	CDS-XX-XX-DC-430-90502
			CDS	CDS-XX-XX-DC-430-90503
			CDS	CDS-XX-XX-DC-430-90514
			CDS	CDS-XX-XX-DC-430-90515
			CDS	CDS-XX-XX-DC-430-90516
			CDS	CDS-XX-XX-DC-430-90519
			CDS	CDS-XX-XX-DC-430-90521
			CDS	CDS-XX-XX-DC-430-90529
			CDS	CDS-XX-XX-DC-430-90541
			CDS	CDS-XX-XX-DC-430-90542
		This was issued to board in meeting - Theses were never issued via aconex for Review	CDS	CDS-XX-XX-PL-430-900
		This was issued to board in meeting - Theses were never issued via aconex for Review	CDS	CDS-XX-XX-PL-524-010
		This was issued to board in meeting - Theses were never issued via aconex for Review	CDS	CDS-XX-XX-SH-524-522

		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-01-PL-430-016
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-01-PL-430-017
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-01-SH-430-508
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-02-PL-430-022
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-02-PL-430-023
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-02-SH-430-511
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-03-PL-430-024
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-03-PL-430-025
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-03-SH-430-512
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-005
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-007
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-044
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-045
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-046
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-047
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-048
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-049
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-050
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-051
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-052
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-053

		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-054
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-055
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-056
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-057
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-058
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-059
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-430-071
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-PL-524-013
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-SH-430-505
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZB-B1-SH-524-525
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZC-04-PL-430-026
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZC-04-PL-430-027
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZC-04-SH-430-513
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZD-01-PL-430-018
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZD-01-PL-430-019
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZD-01-SH-430-509
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-PL-430-003
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-PL-430-060
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-PL-430-061
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-PL-430-062
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-PL-430-063

		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-PL-430-064
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-PL-430-065
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-PL-430-069
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-PL-524-011
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-PL-524-012
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-SH-430-503
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-SH-524-523
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZF-01-SH-524-524
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZH-00-PL-430-008
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZH-00-PL-430-009
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZH-00-SH-430-506
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZH001-PL-430-014
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZH-01-PL-430-015
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZH-01-SH-430-507
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZJ-02-PL-430-020
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-02-PL-430-021
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZJ-02-SH-430-510
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK001-PL-430-004
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-01-PL-430-066
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-01-PL-430-067
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-01-PL-430-068

		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-01-PL-430-070
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-01-SH-430-504
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-04-PL-430-028
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-04-PL-460-029
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-04-SH-430-514
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-04-PL-430-030
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-05-PL-430-031
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-05-SH-430-515
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-06-PL-430-032
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-06-PL-430-033
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-06-SH-430-516
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-07-PL-430-034
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-07-PL-430-035
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-07-SH-430-517
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-08-PL-430-036
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-08-PL-430-037
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-08-SH-430-518
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-09-PL-430-038
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-09-PL-430-039
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-09-SH-430-519
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-10-PL-430-040

		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-10-PL-430-041
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-10-SH-430-520
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-11-PL-430-042
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-11-PL-430-043
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-ZK-11-SH-430-521
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90101
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90102
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90103
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90104
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90105
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90106
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90107
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90108
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90109
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90110
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90111

		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90112
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90201
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90202
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90203
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90204
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90205
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90206
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90207
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90208
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90209
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90210
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90211
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90212
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90213
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90214

		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90215
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90216
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90217
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90218
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90219
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90220
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90221
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90222
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90223
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90224
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90225
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90226
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90227
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90228
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90229

		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90230
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90231
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90232
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90233
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90234
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90235
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90236
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90237
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90238
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90239
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90240
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90241
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90501
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90504
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90505

		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90506
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90507
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90508
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90509
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90510
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90511
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90512
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90513
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90517
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90518
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90520
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90522
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90523
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90525
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90526

		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90527
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90528
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90530
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90531
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90533
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90534
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90535
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90536
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90537
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90538
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90539
		This was issued to board in meeting - Theses were never issued via aconex for Review	**CDS**	CDS-XX-XX-DC-430-90540
	CDS Equipment Data Sheets Returned to The Board 28/11/2012	**These will be re-issued as Technical Submittals**	**BMCE-TRANSMIT-014100**	
	Revised/Additional Data Sheets Issued to Board 22/02/2013	**All returned as Status A**	**BMCE-TRANSMIT-014809**	

roject - Adults & Childrens Hospital

Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board
Large Crockery Storage Cupboard			1		22/02/2013
Fire Supression System			0		22/02/2013
Moffat Fabricated Sinks			0		22/02/2013
Moffat Wall Shelves and Cupboards			0		22/02/2013
EAIS Gasttonorm Trolley			0		22/02/2013
Slingsby Bench Unit			0		22/02/2013
Rubbermaid Dunage Rack			0		22/02/2013
Karcher Pressure Washer			0		22/02/2013
Rubbermaid Undercounter Bin			0		22/02/2013
CED Cutlery Stand			0		22/02/2013
Metal Cabinet COSHH Cupboard			0		22/02/2013
Noble Fire Supression System			0		22/02/2013
Generic Services Connections			0		
Generic Regen Kitchen Extract Canopy			0		
Generic Pass Through Dishwash Extract Calculations			0		

Regen Kitchen CCW-032 General Arrangement			4		
Regen Kitchen CCW-032 Service Layout			3		
Regen Kitchen CCW-032 Equipment & Services Schedule			4		
Regen Kicthen ARU-001 General Arrangement			4		
Regen Kitchen ARU-001 Service Layout			3		
Regen Kitchen ARU-001 Equipment & Services Schedule			4		
Regen Kitchen GWS-011/012 General Arrangement			5		
Regen Kitchen GWS-011/012 Service Layout			5		
Regen Kitchen GWS-011/012 Equipment & Services Schedule			**5**		
Patient Catering Area General Arrangement			**15**		
Patient Catering Area Services Layout			**12**		
Patient Catering Area Diet Suppliments Room Elevations			**3**		
Patient Catering Area Diet Production Room Elevations			**3**		
Patient Catering Area Hygeine Stations Room Elevations			**3**		
Patient Catering Area Stationery Menus Room Elevations			**2**		
Patient Catering Area Meal Picking & Packing			**4**		
Patient Catering Area Freezer Room			**2**		
Patient Catering Area General Provisions			**3**		
Patient Catering Area Equipment & Disposable Store Room			**2**		
Patient Catering Area PPE Store Room			**2**		
Patient Entertainment Area COSHH Store Room			**2**		

Patient Entertainment Area Milk/Dairy Store Room			**2**		
Patient Catering Area Processed Foods Room			**3**		
Patient Catering Area Fruit & Salad Store Room			**2**		
Patient Catering Area Condensers			**0**		
Patient Catering Area Colroom Controls			**2**		
Patient Catering Area Trolley Wash & Typical Corridor Elevations			**2**		
Patient Catering Area Meal Assembly			**3**		
Patient Catering Area Diet Prep Extract Canopy			**0**		
Patient Catering Area Equipment & Services Schedule			**8**		
Patient Catering Area Diet Prep Canopy Extract Calculations			**0**		
Regen Kitchen DCFP-049 General Arrangement			**4**		
Regen Kitchen DCFP-049 Services Layout			**4**		
Regen Kitchen DCFP-049 Equipment & Services Schedule			**4**		
Regen Kitchen CCU-073 General Arrangement			**4**		
Regen Kitchen CCU-073 Services Layout			**3**		
Regen Kitchen CCU-073 Equipment & Services Schedule			**4**		
Main Restaurant General Arrangement			**17**		
Main Restaurant Services Layout			**4**		
Main Restaurant Main Kitchens Elevations			**5**		
Main Restaurant Dishwash Elevations			**5**		
Main Restaurant Freezer Store Elevations			**3**		

Main Restaurant Dry Store/Disposables Elevations			**3**		
Main Restaurant Store Elevations			**2**		
Main Restaurant Services Layout			**6**		
Main Restaurant Cooking Island			**0**		
Main Restaurant Dishwash Area			**0**		
Main Restaurant Equipment and Services Shecule			**10**		
Main Kitchen Canopy Extact Calculatiuons			**0**		
Dishwash Conopy Extract Calculations			**0**		
Regen Kitchen AAW-160/161 General Arrangement			**4**		
Regen Kitchen AAW-160/161 services Layout			**5**		
Regen Kitchen AAW-160/161 Equipment & Services Schedule			**4**		
Regen Ktchen STW-042 General Arrangement			**6**		
Regen Kitchen STW-042 Services Layout			**5**		
Regen Kitchen STW-042 Equipment Services Scheudle			**4**		
Regen Kitchen DMW-083 General Arrangement			**4**		
Regen Kitchen DMW-083 Services Layout			**3**		
Regen Kitchen DMQ-083 Equipment & Services Schedule			**4**		
Coffee Shop General Arrangement			**13**		
Coffe Shop Servery Elevations			**4**		
Coffee Shop Wash Up Elevations			**6**		
Coffee Shop Food Store Elevations			**3**		

Coffee Shop Services Layout			**7**		
Coffee Shop Equipment and Sevices Schedule			**6**		
Regen Kitchen WS4-013/014 General Arrangement			**5**		
Regen Kitchen WS4-013/014 Services Layout			**5**		
Regen Kitcjen WS4-013/14 Equipment and services scheudle			**4**		
Regen Kitchen WS5-017/017 General Arrangement			**6**		
Regen Kitchen WS5-017/018 Service Layout			**6**		
Regen Kitchen WS5-017/018 Equipment & Services Schedule			**4**		
Regen Kicthen WS6-017/018 General Arrangement			**6**		
Regen Kitchen WS6-017/018 Services Layout			**6**		
Regen Kitchen WS6-017/018 Equipment & Services Schedule			**4**		
Regen Kicthen WS7-017/018 General Arrangement			**5**		
Regen Kicthen WS7-017/018 Services Layout			**6**		
Regen Kitchen WS7-017/018 Equipment & Services Scheudle			**4**		
Regen Kitchen WS8-017/018 General Arrangement			**7**		
Regen Kitchen WS7-017/018 Services Layout			**6**		
Regen Kitchen WS8-017/018 Equipment & Services Schedule			**5**		
Regen Kitchen WS9-017/018 General Arrangement			**8**		
Regen Kitchen WS9-017/018 Services Layout			**7**		
Regen Kitchen WS9-017/018 Equipment & Services Schedule			**5**		
Regen Kitchen WS10-017/018 General Arrangement			**8**		

Regen Kicthen WS10-017/018 Services Layout			**7**		
Regen Kitchen WS10-017/018 Equipment & Services Schedule			**6**		
Regen Kitchen WS11-017/018 General Arrangement			**7**		
Regen Kitchen WS11-017/018 Services Layout			**6**		
Regen Kicthen WS11-017/018 Equipment & Services Schedule			**6**		
Wall & Centre benches			**1**		
sink units			**1**		
walls shelves			**0**		
wall cupboards			**0**		
service riser			**0**		
dishwasher canopies			**0**		
small crockery storage cupboard			**1**		
cleans dishwash table			**1**		
dirties dishwash table			**1**		
admin office table			**1**		
walk in cold rooms			**1**		

crookline extract canopies			**0**		
upright double door freezer			**0**		
upright single door freezer			**0**		
upright double door			**0**		
blast chiller			**0**		
insect killer			**0**		
microwave oven			**0**		
4 tier static racking			**0**		
high denisty racking			**0**		
front loading disjwaser			**0**		
transport trolley			**0**		
mobile storage unit			**0**		
bench unit with coat hooks			**0**		
dunage rack for bread store			**0**		
wall mpunted water boiler			**0**		

table top water boiler			**0**		
pressure washer			**0**		
undercounter refrigerator			**0**		
undercounter waste bin			**0**		
plate lowerator twin stack			**0**		
conveyor toaster			**0**		
pass through dishwasher			**0**		
admin office table			**1**		
plate lowerator single stack			**0**		
electirc twin plan fryer			**0**		
electric hob cook top			**0**		
electric boiling pan			**0**		
electric steamer			**0**		
cutlery stand			**0**		
undercounter 3 door refrigerator			**0**		

undercounter freezer			**0**		
clearing trolley			**0**		
jacket potato oven			**0**		
double panini grill			**0**		
gas grill			**0**		
gas open top range			**0**		
gas solid top range			**0**		
rack dishwasher			**0**		
refirgerated salad prep counter			**0**		
refrigerated multidesk display			**0**		
10 grid combi oven			**0**		
20 grid combo oven			**0**		
Moffat fabricated tables			**0**		
Foster walk in cold rooms			**0**		
upright double door freezer			**0**		

upright single door freezer			**0**		
upright double door refrigerator			**0**		
blast chiller			**0**		
insect killer			**0**		
panasonic microwave			**0**		
storage racking			**0**		
from loading dishwasher			**0**		
trolley units			**0**		
wall mounted water boiler			**0**		
table top water boiler			**0**		
undercounter single door refrigerator			**0**		
conveyor toaster			**0**		
pass through dishwasher			**0**		
twin pan fryer			**0**		
hob cook top			**0**		

boiling pan			**0**		
steamer			**0**		
3 door refrigerator			**0**		
single door freezer			**0**		
jacket potato oven			**0**		
double panini grill			**0**		
gas grill			**0**		
gas range			**0**		
rack dishwasher			**0**		
salad prep refrigerator			**0**		
retail display			**0**		
self cook combination oven			**0**		

Drawing Informa

1st Submission					
BMCE-TRANSMITTIAL NUMBER	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
BMCE-TRANSMIT-014116	15/03/2013	25/03/2013	A	26/03/13 BMCE-TRANSMIT-014809	
			B		
			A		
			A		

			B		
			B		
			A		
			B		
			B		
			A		
			B		
			B		
			A		
			B		
			B		
			A		
			A		
			B		
			A		
			A		
			B		
			A		
			A		
			A		
			A		

			A		
			B		
			A		
			B		
			A		
			A		
			B		
			B		
			B		
			B		
			B		
			B		
			B		
			B		
			B		
			B		
			B		
			A		
			B		
			B		
			B		
			A		
			B		

			A		
			A		
			A		
			B		
			B		
			B		
			A		
			A		
			B		
			B		
			A		
			B		
			B		
			A		
			B		
			B		
			A		
			B		
			B		
			A		
			B		
			B		
			A		
			A		

			A		
			A		
			B		
			B		
			A		
			B		
			B		
			A		
			B		
			B		
			A		
			B		
			B		
			B		
			A		
			B		
			B		
			A		
			B		
			B		
			A		
			B		

			B		
			A		
			B		
			B		
			A		
			B	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	

			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	

			B	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			B	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	

			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	

			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	

			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	
			A	21/02/2013 BMCE-TRANSMIT-014100	

tion

2nd Submission					
Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board

Brookfield Multiplex Europe

		OVERDUE
Board Status	Date Returned to Consultant	OVERDUE

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Adults & Childrens Hospital

							Drawing Information										
	26	BCL-AC-XX-SH-001					1st Submission										
				Action By	Drawing Number	Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+3 Weeks)	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submit by Consulta
	Item	Submission	Comments														
RENAL PANEL FIXING HEIGHTS																	
				NA	NA-XX-XX-SC-400-004	Renal Panel Fixing Heights (1 of 10)		13/03/2013	B		BMCE-TRANSMIT-014735 20/03/2013	16/04/2013	22/04/2013	B	BMCE-TRANSMIT 015394 29/04/2013		04/07/201
			IBI-NA to revise & re-issue	NA	NA-XX-XX-SC-400-005	Renal Panel Fixing Heights (2 of 10)		13/03/2013	B		BMCE-TRANSMIT-014735 20/03/2013	16/04/2013	22/04/2013	C	BMCE-TRANSMIT 015394 29/04/2013		
				NA	NA-XX-XX-SC-400-006	Renal Panel Fixing Heights (3 of 10)		13/03/2013	3		BMCE-TRANSMIT-014735 20/03/2013	16/04/2013	22/04/2013	C	BMCE-TRANSMIT 015394 29/04/2013		20/05/201
				NA	NA-XX-XX-SC-400-007	Renal Panel Fixing Heights (4 of 10)		13/03/2013	B		BMCE-TRANSMIT-014735 20/03/2013	16/04/2013	22/04/2013	B	BMCE-TRANSMIT 015394 29/04/2013		04/07/201
				NA	NA-XX-XX-SC-400-008	Renal Panel Fixing Heights (5 of 10)		13/03/2013	B		BMCE-TRANSMIT-014735 20/03/2013	16/04/2013	22/04/2013	B	BMCE-TRANSMIT 015394 29/04/2013		
				NA	NA-XX-XX-SC-400-009	Renal Panel Fixing Heights (6 of 10)		13/03/2013	B		BMCE-TRANSMIT-014735 20/03/2013	16/04/2013	22/04/2013	B	BMCE-TRANSMIT 015394 29/04/2013		
				NA	NA-XX-XX-SC-400-010	Renal Panel Fixing Heights (7 of 10)		13/03/2013	1		BMCE-TRANSMIT-014735 20/03/2013	16/04/2013	22/04/2013	B	BMCE-TRANSMIT 015394 29/04/2013		
				NA	NA-XX-XX-SC-400-011	Renal Panel Fixing Heights (8 of 10)		13/03/2013	1		BMCE-TRANSMIT-014735 20/03/2013	16/04/2013	22/04/2013	B	BMCE-TRANSMIT 015394 29/04/2013		
				NA	NA-XX-XX-SC-400-012	Renal Panel Fixing Heights (9 of 10)		13/03/2013	1		BMCE-TRANSMIT-014735 20/03/2013	16/04/2013	22/04/2013	B	BMCE-TRANSMIT 015394 29/04/2013		04/07/201
				NA	NA-XX-XX-SC-400-013	Renal Panel Fixing Heights (10 of 10)		13/03/2013	1		BMCE-TRANSMIT-014735 20/03/2013	16/04/2013	22/04/2013	B	BMCE-TRANSMIT 015394 29/04/2013		04/07/201

OVERDUE	2nd Submission									OVERDUE
OVERDUE	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board (+2 Weeks)	Date Received from Board	Board Status	Date Returned to Consultant	OVERDUE
		04/07/2013	C		BMCE-TRANSMIT-016960 25/07/2013	09/08/2013	23/08/2013	A	BMCE-TRANSMIT-017546 29/08/2013	

RDD MASTER SCHEDULE - NHS Greater Glasgow & Clyde / New South Glasgow Hospitals (NSGH) Project - Car Park			
41			
		1st Submissio	
Comments	**Action By**	**Zone**	**Drawing Number**
	FES		**149-RA-FES-001**
Issued for information on BMCE-TRANSMIT-018486 13/11/13	FES		**FES-CP-00-PL-500-001**
Issued for information on BMCE-TRANSMIT-018486 13/11/13	FES		**FES-CP-00-PL-524-001**
	FES		**FES-CP-00-SE-530-001**
	FES		**FES-CP-XX-PL-530-001**
	FES		**FES-CP-00-PL-531-001**
	FES		**FES-CP-01-PL-531-001**

	FES		**FES-CP-02-PL-531-001_00**
	FES		**FES-CP-03-PL-531-001**
	FES		**FES-CP-04-PL-531-001**
	FES		**FES-CP-05-PL-531-001**
	FES		**FES-CP-06-PL-531-001**
	FES		**FES-CP-XX-SC-532-001**
	FES		**FES-CP-XX-DT-532-001**
	FES		**FES-CP-00-SC-533-001**
	FES		**FES-CP-01-PL-533-001**
	FES		**FES-CP-02-PL-533-001**
	FES		**FES-CP-03-PL-533-001_00**
	FES		**FES-CP-04-PL-533-001**
	FES		**FES-CP-05-PL-533-001**

	FES		**FES-CP-06-PL-533-001**
	FES		**FES-CP-00-PL-541-001_00**
	FES		**FES-CP-01-PL-541-001_00**
	FES		**FES-CP-02-PL-541-001_00**
	FES		**FES-CP-03-PL-541-001**
	FES		**FES-CP-04-PL-541-001**
	FES		**FES-CP-05-PL-541-001**
	FES		**FES-CP-06-PL-541-001**
	FES		**FES-CP-XX-SC-541-001**
	FES		**FES-CP-XX-SC-571-001_00**
Issued for information on BMCE-TRANSMIT-018486 13/11/13	FES		**FES-CP-00-PL-572-001**
Issued for information on BMCE-TRANSMIT-018486 13/11/13	FES		**FES-CP-00-PL-572-002**

Issued for information on BMCE-TRANSMIT-018486 13/11/13	FES		**FES-CP-01-PL-572-001**
Issued for information on BMCE-TRANSMIT-018486 13/11/13	FES		**FES-CP-02-PL-572-001**
Issued for information on BMCE-TRANSMIT-018486 13/11/13	FES		**FES-CP-03-PL-572-001**
Issued for information on BMCE-TRANSMIT-018486 13/11/13	FES		**FES-CP-04-PL-572-001**
Issued for information on BMCE-TRANSMIT-018486 13/11/13	FES		**FES-CP-05-PL-572-001**
Issued for information on BMCE-TRANSMIT-018486 13/11/13	FES		**FES-CP-06-PL-572-001**
	FES		**FES-CP-XX-SC-572-001**
	FES		**FES-CP-XX-SC-572-002**
Issued for information on BMCE-TRANSMIT-018486 13/11/13	FES		**FES-CP-XX-SC-572-003**
Drawing no longer in use	~~FES~~		~~**FES CP XX PL 574 002**~~
	FES		**FES-CP-00-PL-579-001**
	FES		**FES-CP-06-PL-579-001**

	FES		**FES-CP-00-PL-581-001**
Issued for information on BMCE-TRANSMIT-018486 13/11/13	FES		**FES-CP-00-PL-591-001_00**
	FES		**FES-CP-01-PL-591-001**
	FES		**FES-CP-02-PL-591-001**
	FES		**FES-CP-03-PL-591-001**
	FES		**FES-CP-04-PL-591-001**
	FES		**FES-CP-05-PL-591-001**
	FES		**FES-CP-06-PL-591-001**
	FES		**FES-CP-XX-PL-700-001**
	FES		**FES-CP-XX-PL-700-002**
Technical Submission	FES		**FES-CP-XX-TS-001**
	FES		**FES-CP-XX-TS-002**

	FES		**FES-CP-XX-TS-003**
	FES		**FES-CP-XX-TS-004**
	FES		**FES-CP-XX-TS-005**
	WSP		
			WSP-CP-XX-SP-200-010
			WSP-AB-XX-SE-200-344
			WSP-CP-XX-DT-210-329
			WSP-CP-00-PL-210-101
			WSP-CP-00-PL-210-102
			WSP-CP-00-PL-210-103
			WSP-CP-00-PL-220-201
			WSP-CP-00-PL-220-202

			WSP-CP-00-PL-220-203
			WSP-CP-01-PL-220-201
			WSP-CP-02-PL-220-201
			WSP-CP-03-PL-220-202
			WSP-CP-03-PL-220-203
			WSP-CP-04-PL-220-203
			WSP-CP-03-PL-220-203
			WSP-CP-XX-PL-220-201
			WSP-CP-XX-PL-220-202
			WSP-CP-00-DT-220-204
			WSP-CP-XX-260-001
			WSP-CP-XX-260-401
			WSP-CP-XX-260-402

			WSP-CP-00-PL-581-001
			WSP-CP-01-PL-581-001
			WSP-CP-02-PL-581-001
			WSP-CP-03-PL-581-001
			WSP-CP-04-PL-581-001
			WSP-CP-05-PL-581-001
			WSP-CP-06-PL-581-001
			WSP-CP-XX-PL-713-001
			WSP-CP-XX-PL-713-301
			WSP-CP-XX-DT-714-201
			WSP-CP-XX-DT-714-202
			WSP-CP-XX-PL-771-001

	HYPOSTYLE		
			HYP-CP-00-PL-220-110
			HYP-CP-01-PL-220-111
			HYP-CP-02-PL-220-112
			HYP-CP-03-PL-220-113
			HYP-CP-06-PL-220-114
			HYP-CP-00-DT-230-301
			HYP-CP-XX-DT-251-001
			HYP-CP-XX-DT-251-002
			HYP-CP-XX-DT-251-003
			HYP-CP-XX-DT-251-004
			HYP-CP-XX-DT-251-005
			HYP-CP-XX-DT-251-006

			HYP-CP-XX-DT-251-009
			HYP-C--XX-DT-251-017
			HYP-CP-XX-DT-251-018
			HYP-CP-XX-DT-251-024
			HYP-CP-XX-DT-251-025
			HYP-CP-XX-DT-251-026
			HYP-CP-XX-DT-251-027
			HYP-CP-XX-DT-251-028
			HYP-CP-XX-DT-322-001
			HYP-CP-XX-DT-322-002
			HYP-CP-XX-DT-322-101
			HYP-CP-XX-DT-400-001
			HYP-CP-XX-DT-400-002

			HYP-CP-00-DT-814-001
			HYP-CP-XX-EL-251-101
			HYP-CP-XX-EL-251-102
			HYP-CP-XX-EL-321-101
			HYP-CP-XX-EL-321-102
			HYP-CP-XX-PL-210-101
			HYP-CP-XX-PL-210-102
			HYP-CP-XX-SE-260-101
	APT SKIDATA		APT-CP-00-DT-715-001

Drawing Title	Date Required from Consultant	Date Submitted by Consultant	Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board
Risk Management Lightning protection calcs		19/06/2013	0		19/06/2013
Level 0 Water Services Layout			A		03/09/2013
Level 0 Ventilation Layout			A		03/09/2013
Electrical Containment Fixing Services			A		03/09/2013
Ground floor porters office electrical services layout			A		03/09/2013
Level 0 Small Power Services Layout			A		03/09/2013
Level 1 Small Power Services Layout			A		03/09/2013

Level 2 Small Power Services Layout			**A**		**03/09/2013**
Level 3 Small Power Services Layout			**A**		**03/09/2013**
Level 4 Small Power Services Layout			**A**		**03/09/2013**
Level 5 Small Power Services Layout			**A**		**03/09/2013**
Level 6 Small Power Services Layout			**A**		**03/09/2013**
Electrical LV Distribution Single Line Schematic Diagram			**A**		**03/09/2013**
Proposed MV/LV Switchrooms			**A**		**03/09/2013**
Level 0 Containment Services Layout			**A**		**03/09/2013**
First Floor Containment Services Layout			**A**		**03/09/2013**
Level 2 Containment Services Layout			**A**		**03/09/2013**
Level 3 Containment Services Layout			**A**		**03/09/2013**
Level 4 Containment Services Layout			**A**		**03/09/2013**
Level 5 Containment Services Layout			**A**		**03/09/2013**

Sixth Floor Containment Services Layout			**A**		**03/09/2013**
Level 0 Lighting & Emergency Lighting Services Layout			**A**		**03/09/2013**
Level 1 Lighting & Emergency Lighting Services Layout			**A**		**03/09/2013**
Level 2 Lighting & Emergency Lighting Services Layout			**A**		**03/09/2013**
Level 3 Lighting & Emergency Lighting Services Layout			**A**		**03/09/2013**
Level 4 Lighting & Emergency Lighting Services Layout			**A**		**03/09/2013**
Level 5 Lighting & Emergency Lighting Services Layout			**A**		**03/09/2013**
Level 6 Lighting & Emergency Lighting Services Layout			**A**		**03/09/2013**
Electrical services lighting controls schematic			**A**		**13/11/2013**
Electrical Services Security Systems Schematic			**A**		**13/11/2013**
Level 0 Fire Alarms & Security Layout			**A**		**03/09/2013**
Ground Floor Dry Riser Layout			**A**		**03/09/2013**

Level 1 Fire Alarms & Security Layout			**A**		**03/09/2013**
Level 2 Fire Alarms & Security Layout			**A**		**03/09/2013**
Level 3 Fire Alarms & Security Layout			**A**		**03/09/2013**
Level 4 Fire Alarms & Security Layout			**A**		**03/09/2013**
Level 5 Fire Alarms & Security Layout			**A**		**03/09/2013**
Level 6 Fire Alarms & Security Layout			**A**		**03/09/2013**
Electrical Services Fire Detection and Alarm Schematic			**A**		**03/09/2013**
CCTV System Schematic Typical System Detail			**A**		**03/09/2013**
Proposed ICT Schematic			**A**		**03/09/2013**
~~Dry Riser Layout~~					
Ground Lightning Protection		**01/07/2013**	**0**		**01/07/2013**
Roof Lightning Protection		**01/07/2013**	**0**		**01/07/2013**

Ground Floor Drainage Layout			**A**		**03/09/2013**
Level 0 Builderswork Requirements Layout			**A**		**03/09/2013**
Level 1 Builderswork Requirements Layout			**A**		**03/09/2013**
Level 2 Builderswork Requirements Layout			**A**		**03/09/2013**
Level 3 Builderswork Requirements Layout			**A**		**03/09/2013**
Level 4 Builderswork Requirements Layout			**A**		**03/09/2013**
Level 5 Builderswork Requirements Layout			**B**		**03/09/2013**
Sixth Floor BWICS			**A**		**03/09/2013**
Proposed external site services layout			**B**		**03/09/2013**
Proposed Earth farm layout			**A**		**03/09/2013**
Electric Transformers			**0**		**05/12/2013**
Disabled Refuge			**1**		**14/04/2014**

Security Installation			**1**		**14/04/2014**
Electrical Accessories			**1**		**14/04/2014**
Lighting Installation			**1**		**14/04/2014**
Car park Access Road Setting Report		**07/06/2013**	**A**		**12/06/2013**
Car Park Assumptions		**13/01/2011**	**2**		**12/06/2013**
Pilecap Reinforcement		**13/06/2013**	**C**		**18/06/2013**
Piling Layout - Car Park 1		**04/06/2013**	**D**		**12/06/2013**
Foundation Layout - Car Park 1		**04/06/2013**	**C**		**12/06/2013**
Ramp Setting Out		**31/05/2013**	**1**		**12/06/2013**
Car Park 1 Level 00 GA		**17/05/2013**	**A**		**12/06/2013**
Core 2 - Substructure Concrete Layout		**06/06/2013**	**A**		**12/06/2013**

Core 1 - Substructure Concrete		**06/06/2013**	**1**		**12/06/2013**
Car Park 1 Level 01 GA		**26/04/2013**	**A**		**12/06/2013**
Car Park 1 Level 02 GA		**10/05/2013**	**A**		**12/06/2013**
Levels 03-06 Above Ground Drainage		**04/04/2013**	**1**		**12/06/2013**
Car Park 1 Level 03 GA		**10/05/2013**	**A**		**12/06/2013**
Car Park 1 Level 04 & 05 GA		**10/05/2013**	**A**		**12/06/2013**
Car Park 1 Level 06 GA		**10/05/2013**	**A**		**12/06/2013**
Core 1 - Concrete Floor Plans		**02/05/2013**	**1**		**12/06/2013**
Core 2 - Concrete Floor Plans		**30/04/2013**	**1**		**12/06/2013**
Transformer Bund Reinforcement		**11/10/2013**	**1**		**23/10/2013**
Grid G.A		**26/04/2013**	**A**		**12/06/2013**
Core 1 - Steelwork Floor Plans		**02/05/2013**	**1**		**12/06/2013**
Core 2 - Steelwork Floor Plans		**30/04/2013**	**1**		**12/06/2013**

Ground Floor Plan Above ground rainwater drainage layout		**29/05/2013**	**1**		**12/06/2013**
First Floor Plan Above ground rainwater drainage layout		**29/05/2013**	**1**		**12/06/2013**
Second Floor Plan Above ground rainwater drainage layout		**29/05/2013**	**1**		**12/06/2013**
Third Floor Plan Above ground rainwater drainage layout		**29/05/2013**	**1**		**12/06/2013**
Fourth Floor Plan Above ground rainwater drainage layout		**29/05/2013**	**1**		**12/06/2013**
Fifth Floor Plan Above ground rainwater drainage layout		**29/05/2013**	**1**		**12/06/2013**
Sixth Floor Plan Above ground rainwater drainage layout		**29/05/2013**	**1**		**12/06/2013**
Road Layout & Geometry		**07/06/2013**	**A**		**12/06/2013**
Car Park 1 Cotour & Levels Layout		**22/02/2013**	**2**		**12/06/2013**
Car Park & Access Road Construction Details		**07/06/2013**	**A**		**12/06/2013**
Car Park & Access Road Construction Details		**07/06/2013**	**A**		**12/06/2013**
Car Park 1 Drainage Layout		**10/05/2013**	**3**		**12/06/2013**

Ground Floor Plan		**03/07/2013**	**J**		**04/07/2013**
First Floor Plan		**03/07/2013**	**J**		**04/07/2013**
Second Floor Plan		**03/07/2013**	**J**		**04/07/2013**
Third Floor Plan		**03/07/2013**	**K**		**04/07/2013**
Sixth Floor Plan		**03/07/2013**	**G**		**04/07/2013**
Proposed Substation Stairs		**22/07/2013**	**0**		**24/07/2013**
Stone Copes To Straight walls		**22/07/2013**	**A**		**24/07/2013**
Ashlar Setting Out To East Elevation		**22/07/2013**	**B**		**24/07/2013**
Ashlar Setting Out To North Elevation		**22/07/2013**	**B**		**24/07/2013**
Ashlar Setting Out To South Elevation		**22/07/2013**	**B**		**24/07/2013**
Ashlar Setting Out To East Elevation		**22/07/2013**	**A**		**24/07/2013**
Ashlar Setting Out To west Elevation Plan, Sections & Elevations		**22/07/2013**	**B**		**24/07/2013**

Ashlar Setting Out To West Elevation Sheet 2		**28/08/2013**	**A**		**05/09/2013**
Timber Clad Setting Out to West Elevation		**27/01/2014**	**2**		**04/02/2014**
Timber Clad Setting Out To East Elevation		**07/01/2014**	**2**		**14/01/2014**
Timber Clad Setting Out To East Elevation/Part South Elevation		**07/01/2014**	**0**		**14/01/2014**
Timber Clad Setting Out To East Elevation/Part South Elevation Showing Patterns & Pattern Layout On Elevation		**07/01/2014**	**0**		**14/01/2014**
Timber Clad West Elevation Individual Panel Elevations		**27/01/2014**	**0**		**04/02/2014**
Timber Clad Setting Out To West Elevation Louvre Pattern Set Out 1 of 2		**27/01/2014**	**0**		**04/02/2014**
Timber Clad Setting Out To West Elevation Louvre Pattern Set Out 2 of 2		**27/01/2014**	**0**		**04/02/2014**
Main Entrance Door Details		**22/07/2013**	**0**		**24/07/2013**
Door Types & Schedules		**22/07/2013**	**0**		**24/07/2013**
Door Types And Schedule		**04/07/2013**	**0**		**24/07/2013**
Main Entrance Door Details		**22/07/2013**	**0**		**24/07/2013**
Berry Barrier Details On Ground Floor		**22/07/2013**	**0**		**24/07/2013**

Berry Barrier Details On 1st to 5th Floors		**22/07/2013**	**0**		**22/07/2013**
Proposed North & South Elevations		**22/07/2013**	**C**		**22/07/2013**
Proposed East & West Elevations		**22/07/2013**	**B**		**22/07/2013**
Staircore 1 Planar Glazing & Alucobond Setting Out		**22/07/2013**	**B**		**22/07/2013**
Main Staircore Planar Glazing & Alucobond Setting Out		**22/07/2013**	**B**		**22/07/2013**
Main Staircore Floorplans & Details		**22/07/2013**	**D**		**22/07/2013**
Staircore 1 Floorplans & Details		**22/07/2013**	**D**		**22/07/2013**
Proposed Sections		**22/07/2013**	**B**		**22/07/2013**
Main Car Park Sign		**31/01/2014**	**0**		**17/02/2014**

BMCE Transmittal No	Date Response Required from Board	Date Returned from Board	Board Status	Date returned to Consultant	Date Required from Consultant	Date Submitted by Consultant	Document Revision
BMCE-TRANSMIT-016358 (BMCE-WTRAN-007937)	10/07/2013	28/06/2013	A	BMCE-TRANSMIT-017033			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	01/10/13 BMCE-TRANSMIT-017859			C
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			

BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			B
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	C	01/10/13 BMCE-TRANSMIT-017859			B
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			B
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			B
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			B
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			B
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			B

BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			B
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	15/10/13 BMCE-TRANSMIT-018066			
BMCE-TRANSMIT-018485 (BMCE-WTRAN-009413)	04/12/2013	17/01/2014	A	21/01/14 BMCE-TRANSMIT-019127			
BMCE-TRANSMIT-018485 (BMCE-WTRAN-009413)	04/12/2013	17/01/2014	A	21/01/14 BMCE-TRANSMIT-019127			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	15/10/13 BMCE-TRANSMIT-018066			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	01/10/13 BMCE-TRANSMIT-017859			

BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	15/10/13 BMCE-TRANSMIT-018066			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	15/10/13 BMCE-TRANSMIT-018066			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	15/10/13 BMCE-TRANSMIT-018066			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	15/10/13 BMCE-TRANSMIT-018066			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	15/10/13 BMCE-TRANSMIT-018066			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	15/10/13 BMCE-TRANSMIT-018066			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	15/10/13 BMCE-TRANSMIT-018066			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-016549 (BMCE-WTRAN-008020)	22/07/2013	10/07/2013	A	BMCE-TRANSMIT-016756 11/07/2013			A
BMCE-TRANSMIT-016549 (BMCE-WTRAN-008020)	22/07/2013	10/07/2013	A	BMCE-TRANSMIT-016756 11/07/2013			A

BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	B	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			C
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			C
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			C
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			C
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			C
BMCE-TRANSMIT-017567 (BMCE-WTRAN-008779)	24/09/2013	25/09/2013	A	01/10/13 BMCE-TRANSMIT-017859			
BMCE-TRANSMIT-018699 (BMCE-WTRAN-009557)	26/12/2013	13/01/2014	B	14/01/14 BMCE-TRANSMIT-019027			
BMCE-TRANSMIT-019924 (BMCE-WTRAN-010232)	05/05/2014						

BMCE-TRANSMIT-019924 (BMCE-WTRAN-010232)	05/05/2014						
BMCE-TRANSMIT-019924 (BMCE-WTRAN-010232)	05/05/2014						
BMCE-TRANSMIT-019924 (BMCE-WTRAN-010232)	05/05/2014						
BMCE-TRANSMIT-016248	03/07/2013	28/06/2013	A	BMCE-TRANSMIT-016589 02/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016341	09/07/2013	28/06/2013	A	BMCE-TRANSMIT-016590 02/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	09/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	09/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			

BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-018194	14/11/2013	15/11/2013	A	BMCE-TRANSMIT-018526 20/11/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			

BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	28/06/2013	A	BMCE-TRANSMIT-016589 02/07/2013		28/02/2014	D
BMCE-TRANSMIT-016248	03/07/2013	28/06/2013	A	BMCE-TRANSMIT-016589 02/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	28/06/2013	A	BMCE-TRANSMIT-016589 02/07/2013		15/08/2013	E
BMCE-TRANSMIT-016248	03/07/2013	28/06/2013	A	BMCE-TRANSMIT-016589 02/07/2013			
BMCE-TRANSMIT-016248	03/07/2013	20/06/2013	A	BMCE-TRANSMIT-016641 04/07/2013			

BMCE-TRANSMIT-016621	25/07/2013	29/07/2013	B	BMCE-TRANSMIT-017081 01/08/2013		16/08/2013	M
BMCE-TRANSMIT-016621	25/07/2013	29/07/2013	B	BMCE-TRANSMIT-017081 01/08/2013		16/08/2013	K
BMCE-TRANSMIT-016621	25/07/2013	29/07/2013	B	BMCE-TRANSMIT-017081 01/08/2013		16/08/2013	K
BMCE-TRANSMIT-016621	25/07/2013	29/07/2013	B	BMCE-TRANSMIT-017081 01/08/2013		16/08/2013	L
BMCE-TRANSMIT-016621	25/07/2013	29/07/2013	B	BMCE-TRANSMIT-017081 01/08/2013		16/08/2013	H
BMCE-TRANSMIT-016925	14/07/2013	30/07/2013	B	BMCE-TRANSMIT-017065 01/08/2013			
BMCE-TRANSMIT-016925	14/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
BMCE-TRANSMIT-016925	14/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
BMCE-TRANSMIT-016925	14/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
BMCE-TRANSMIT-016925	14/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
BMCE-TRANSMIT-016925	14/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
BMCE-TRANSMIT-016925	14/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013		28/08/2013	D

BMCE-TRANSMIT-017601	19/09/2013	02/10/2013	B	BMCE-TRANSMIT-017955 08/10/2013			
BMCE-TRANSMIT-019297	25/02/2014	03/03/20174	A	BMCE-TRANSMIT-019613 06/03/2014			
BMCE-TRANSMIT-019044	04/02/2014	28/01/2014	A	BMCE-TRANSMIT-019241 20/01/2014			
BMCE-TRANSMIT-019044	04/02/2014	28/01/2014	A	BMCE-TRANSMIT-019241 20/01/2014			
BMCE-TRANSMIT-019044	04/02/2014	28/01/2014	A	BMCE-TRANSMIT-019241 20/01/2014			
BMCE-TRANSMIT-019297	25/02/2014	03/03/20174	A	BMCE-TRANSMIT-019613 06/03/2014			
BMCE-TRANSMIT-019297	25/02/2014	03/03/20174	A	BMCE-TRANSMIT-019613 06/03/2014			
BMCE-TRANSMIT-019297	25/02/2014	03/03/20174	A	BMCE-TRANSMIT-019613 06/03/2014			
BMCE-TRANSMIT-016925	14/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
BMCE-TRANSMIT-016925	14/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
BMCE-TRANSMIT-016925	14/08/2013	02/10/2013	A	BMCE-TRANSMIT-017957 08/10/2013			
BMCE-TRANSMIT-016925	14/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
BMCE-TRANSMIT-016925	14/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			

22/07/2013	22/07/2013	30/07/2013	B	BMCE-TRANSMIT-017065 01/08/2013			
22/07/2013	22/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
22/07/2013	22/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
22/07/2013	22/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
22/07/2013	22/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013		14/02/2014	D
22/07/2013	22/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
22/07/2013	22/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
22/07/2013	22/07/2013	30/07/2013	A	BMCE-TRANSMIT-017065 01/08/2013			
BMCE-TRANSMIT-019436	10/03/2014	24/02/2014	B	BMCE-TRANSMIT-019570 27/02/2014			

Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant
	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			

	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			
13/11/2013	13/11/13 BMCE-TRANSMIT-018484 (BMCE-WTRAN-009412)	27/11/2013	17/01/2014	A	17/01/14 BMCE-TRANSMIT-019096		
	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	B			
	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	B			
	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	B			
	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	B			
	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	B			

	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			
B	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			
C	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			

C	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			
	05/08/2013	BMCE-TRANSMIT-017086 (BMCE-	23/08/2013	A	04/09/13 BMCE-TRANSMIT-017590		
	05/08/2013	BMCE-TRANSMIT-017086 (BMCE-	23/08/2013	A	04/09/13 BMCE-TRANSMIT-017590		

C	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			
C	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			
	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			
	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			
	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			
	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			
	08/01/14 BMCE-TRANSMIT-018958 (BMCE-WTRAN-009695)	29/01/2014	27/01/2014	A			

	BMCE-TRANSMIT-019666 11/03/2014	25/03/2014	12/03/2014	A	BMCE-TRANSMIT-019703 18/03/2014		
	BMCE-TRANSMIT-017501 29/08/2013	12/09/2013	16/09/2013	A	BMCE-TRANSMIT-017752 19/09/2013		

	BMCE-TRANSMIT-017515 29/08/2013	19/09/2013	23/09/2013	B	BMCE-TRANSMIT-017834 26/09/2013		24/09/2013
	BMCE-TRANSMIT-017515 29/08/2013	19/09/2013	23/09/2013	B	BMCE-TRANSMIT-017834 26/09/2013		24/09/2013
	BMCE-TRANSMIT-017515 29/08/2013	19/09/2013	23/09/2013	B	BMCE-TRANSMIT-017834 26/09/2013		24/09/2013
	BMCE-TRANSMIT-017515 29/08/2013	19/09/2013	23/09/2013	B	BMCE-TRANSMIT-017834 26/09/2013		24/09/2013
	BMCE-TRANSMIT-017515 29/08/2013	19/09/2013	23/09/2013	B	BMCE-TRANSMIT-017834 26/09/2013		24/09/2013
	BMCE-TRANSMIT-017601 05/09/2013	19/09/2013	02/10/2013	B	BMCE-TRANSMIT-017955 08/10/2013		

	BMCE-TRANSMIT-019476 19/02/2014	05/03/2014	07/04/2014	A	BMCE-TRANSMIT-019926 14/04/2014		

Document Revision	Planned Date to be Submitted to Board	Date Submitted to Board	Date Response Required from Board	Date Received from Board	Board Status	Date Returned to Consultant	Date Required from Consultant	Date Submitted by Consultant

B		08/01/14 BMCE-TRANSMIT-018958	29/01/2014	27/01/2014	A			
B		08/01/14 BMCE-TRANSMIT-018958	29/01/2014	27/01/2014	A			

N		BMCE-TRANSMIT-017996 09/10/2013	25/10/2013	20/10/2013	B	BMCE-TRANSMIT-018307 01/11/2013		06/11/2013
L		BMCE-TRANSMIT-017996 09/10/2013	25/10/2013	20/10/2013	A	BMCE-TRANSMIT-018307 01/11/2013		
L		BMCE-TRANSMIT-017996 09/10/2013	25/10/2013	20/10/2013	A	BMCE-TRANSMIT-018307 01/11/2013		
M		BMCE-TRANSMIT-017996 09/10/2013	25/10/2013	20/10/2013	A	BMCE-TRANSMIT-018307 01/11/2013		
I		BMCE-TRANSMIT-017996 09/10/2013	25/10/2013	20/10/2013	A	BMCE-TRANSMIT-018307 01/11/2013		

Document Revision	**Planned Date to be Submitted to Board**	**Date Submitted to Board**	**Date Response Required from Board (+2 Weeks)**	**Date Received from Board**	**Board Status**	**Date Returned to Consultant**

O		BMCE-TRANSMIT-018442 11/11/2013	04/12/2013	BMCE-TRANSMIT-018528 20/11/2013	A	BMCE-TRANSMIT-018528 20/11/2013

Date Required from Consultant	**Date Submitted by Consultant**	**Document Revision**	**Planned Date to be Submitted to Board**	**Date Submitted to Board**	**Date Response Required from Board (+2 Weeks)**	**Date Received from Board**

	23/01/2014	R		BMCE-TRANSMIT-019194 04/02/2014	18/04/2014	24/02/2014

Board Status	**Date Returned to Consultant**

A	**BMCE-TRANSMIT-019538 25/02/2014**

